



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **12/08/23**

CONTRACT ID: **643150001**
 PROJECT: **MMC - 643150001**
 CONTRACT: **04230601**
 AWARD AMOUNT: **\$35,750.00**
 PROJECTED AMOUNT: **\$35,750.00**
 ADJ. PROJECTED AMOUNT: **\$74,750.00**
 CONTRACTOR: **TOUCHSTONE RESOURCES, LLC**

HIGHWAY: **IH0020**
 DISTRICT NAME: **ODESSA**
 COUNTY: **MIDLAND**
 AREA ENGINEER: **Fred Herrera, P.E.**
 AREA NUMBER: **053**

ESTIMATE NUMBER: **0008**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **11/01/2023** to **11/30/2023**
 ESTIMATE TYPE: **PROG**
 % COMPLETE: **51.02**
 % TIME USED: **85.83**
 % RETAINAGE: **0.00**

LETTING DATE: **04/11/2023**
 AWARD DATE: **04/11/2023**
 NOTICE TO PROCEED DATE: **04/25/2023**
 WORK BEGIN DATE: **05/10/2023**
 ACCEPTED DATE: **00/00/0000**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$38,140.83	\$38,140.83	\$0.00
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$38,140.83	\$38,140.83	\$0.00
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$38,140.83	\$38,140.83	\$0.00

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 05/10/2023
TIME CHARGES BEGIN: 05/09/2023
BID DAYS: 120
C. O. ADJUSTED DAYS: 120
CURRENT DAYS: 240
DAYS CHARGED TO DATE: 206
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0
LIQ DAMAGE RATE: \$618.00
LIQUIDATED DAMAGES: 0
 DAYS AT PER DAY \$618.00
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited
11/01/2023	1	
11/02/2023	1	
11/03/2023	1	
11/04/2023	1	
11/05/2023	1	
11/06/2023	1	
11/07/2023	1	
11/08/2023	1	
11/09/2023	1	
11/10/2023	1	
11/11/2023	1	
11/12/2023	1	
11/13/2023	1	
11/14/2023	1	
11/15/2023	1	
11/16/2023	1	
11/17/2023	1	
11/18/2023	1	
11/19/2023	1	
11/20/2023	1	
11/21/2023	1	
11/22/2023	1	
11/23/2023	1	
11/24/2023	1	
11/25/2023	1	
11/26/2023	1	
11/27/2023	1	
11/28/2023	1	
11/29/2023	1	
11/30/2023	1	

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
30	30	0

WORK PERFORMED THIS PERIOD

*** NO ITEM EARNINGS THIS ESTIMATE***

CONTRACT LINE ITEMS

PROJECT MMC - 643150001 CONTROL 643150001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	80076058	000	FL BS (TY A GR 3)(DEL)(IN VEH)(SITE 1)	CY	65.000	100.000	200.000	207.22	13,469.30
0065	80076059	000	FL BS (TY A GR 3)(DEL)(IN VEH)(SITE 2)	CY	65.000	100.000	100.000	72.11	4,687.15
0090	80076062		FL BS (TY A GR 3)(DEL)(IN VEH)(SITE 5) Andrews County Assistance	CY	65.000	0.000	300.000	307.45	19,984.38

Category Subtotal \$38,140.83

PROJECT MMC - 643150001 CONTROL 643150001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0070	80076060	000	FL BS (TY A GR 3)(DEL)(IN VEH)(SITE 3)	CY	65.000	200.000	0.000	0.000	0.00
0075	80076061	000	FL BS (TY A GR 3)(DEL)(IN VEH)(SITE 4)	CY	65.000	150.000	0.000	0.000	0.00
0080	96026614	000	DEMURRAGE	DOL	1.000	1.000	0.000	0.000	0.00
0085	96056009	000	MMC/TMC ACTUAL DAMAGES	DOL	-1.000	1.000	0.000	0.000	0.00

Category Subtotal 0.00

TOTAL ITEM EARNINGS THIS CONTRACT \$38,140.83

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
80076058	000	FL BS (TY A GR 3)(DEL)(IN VEH)(SITE 1)	CY	65.000	100.00	207.220	13,469.30
80076059	000	FL BS (TY A GR 3)(DEL)(IN VEH)(SITE 2)	CY	65.000	100.00	72.110	4,687.15
80076062		FL BS (TY A GR 3)(DEL)(IN VEH)(SITE 5) Andrews County Assistance	CY	65.000	0.00	307.452	19,984.38
TOTAL ITEM EARNINGS TO DATE							\$38,140.83