



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **03/08/24**

CONTRACT ID: **643338001**
 PROJECT: **MMC - 643338001**
 CONTRACT: **05231801**
 AWARD AMOUNT: **\$162,250.00**
 PROJECTED AMOUNT: **\$162,246.00**
 ADJ. PROJECTED AMOUNT: **\$274,346.00**
 CONTRACTOR: **ERGON ASPHALT & EMULSIONS, INC.**

HIGHWAY: **SH0031**
 DISTRICT NAME: **DALLAS**
 COUNTY: **NAVARRO**
 AREA ENGINEER: **Joseph Lanoue**
 AREA NUMBER: **001**

ESTIMATE NUMBER: **0009**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **01/24/2024** to **02/25/2024**
 ESTIMATE TYPE: **PROG**
 % COMPLETE: **38.53**
 % TIME USED: **66.94**
 % RETAINAGE: **0.00**

LETTING DATE: **05/16/2023**
 AWARD DATE: **05/16/2023**
 NOTICE TO PROCEED DATE: **05/23/2023**
 WORK BEGIN DATE: **07/01/2023**
 ACCEPTED DATE: **00/00/0000**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$105,703.38	\$90,027.00	\$15,676.38
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$105,703.38	\$90,027.00	\$15,676.38
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$105,703.38	\$90,027.00	\$15,676.38

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

AREA/PROJECT ENGINEER

DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 07/01/2023
TIME CHARGES BEGIN: 06/30/2023
BID DAYS: 180
C. O. ADJUSTED DAYS: 180
CURRENT DAYS: 360
DAYS CHARGED TO DATE: 241
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0
LIQ DAMAGE RATE: \$618.00
LIQUIDATED DAMAGES: 0
 DAYS AT PER DAY \$618.00
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited
01/24/2024	1	
01/25/2024	1	
01/26/2024	1	
01/27/2024	1	
01/28/2024	1	
01/29/2024	1	
01/30/2024	1	
01/31/2024	1	
02/01/2024	1	
02/02/2024	1	
02/03/2024	1	
02/04/2024	1	
02/05/2024	1	
02/06/2024	1	
02/07/2024	1	
02/08/2024	1	
02/09/2024	1	
02/10/2024	1	
02/11/2024	1	
02/12/2024	1	
02/13/2024	1	
02/14/2024	1	
02/15/2024	1	
02/16/2024	1	
02/17/2024	1	
02/18/2024	1	
02/19/2024	1	
02/20/2024	1	
02/21/2024	1	
02/22/2024	1	
02/23/2024	1	
02/24/2024	1	
02/25/2024	1	

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
33	33	0

WORK PERFORMED THIS PERIOD

PROJECT MMC - 643338001 CONTROL 643338001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE
62	80106012		EMULSION (CRS-2P)(DELIVERY)	GAL	3.060	5,123.000	\$15,676.38

Total Bid Quantity	QTY Paid To Date
35,000.00	5,123.00

TOTAL ITEM EARNINGS THIS ESTIMATE

\$15,676.38

CONTRACT LINE ITEMS

PROJECT MMC - 643338001 CONTROL 643338001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
62	80106012		EMULSION (CRS-2P)(DELIVERY) CO1	GAL	3.060	0.000	35,000.000	5,123.00	15,676.38
0065	80106012	000	EMULSION (CRS-2P)(DELIVERY)	GAL	3.000	50,000.000	0.000	30,009.00	90,027.00
Category Subtotal									\$105,703.38

PROJECT MMC - 643338001 CONTROL 643338001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
61	80106009		EMULSION (CSS-1H) (PICKUP) CO1	GAL	2.500	0.000	2,000.000	0.000	0.00
0060	80106009	000	EMULSION (CSS-1H) (PICKUP)	GAL	2.450	5,000.000	0.000	0.000	0.00
1020	96026001		PAYMENT ADJUSTMENT-POS Payment Adjustment - Positive	DOL	1.000	1.000	0.000	0.000	0.00
1030	96026002		PAYMENT ADJUSTMENT-NEG Payment Adjustment - Negative	DOL	-1.000	1.000	0.000	0.000	0.00
1040	96056006		WORK ORDER LIQUIDATED DAMAGES Failure to complete in the # of days allowed	DOL	-1.000	1.000	0.000	0.000	0.00
1050	96056006		WORK ORDER LIQUIDATED DAMAGES Failure to mobilize COWR	DOL	-1.000	1.000	0.000	0.000	0.00
1090	96066058		SPECIAL DEDUCTION Liquidated Damages	DOL	-1.000	1.000	0.000	0.000	0.00
1100	96066058		SPECIAL DEDUCTION Non-Compliance/Discontinuance	DOL	-1.000	1.000	0.000	0.000	0.00
1140	96026614		DEMURRAGE Demurrage	DOL	1.000	1.000	0.000	0.000	0.00
1150	96056009		MMC/TMC ACTUAL DAMAGES MMC/TMC Actual Damages	DOL	-1.000	1.000	0.000	0.000	0.00
Category Subtotal									0.00

TOTAL ITEM EARNINGS THIS CONTRACT

\$105,703.38

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
80106012	000	EMULSION (CRS-2P)(DELIVERY)	GAL	3.000	50,000.00	30,009.000	90,027.00
80106012		EMULSION (CRS-2P)(DELIVERY)	GAL	3.060	50,000.00	5,123.000	15,676.38
TOTAL ITEM EARNINGS TO DATE							\$105,703.38