



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **02/08/24**

CONTRACT ID: **643480001**
 PROJECT: **MMC - 643480001**
 CONTRACT: **03234239**
 AWARD AMOUNT: **\$618,350.00**
 PROJECTED AMOUNT: **\$618,350.00**
 ADJ. PROJECTED AMOUNT: **\$618,350.00**
 CONTRACTOR: **KNIFE RIVER CORPORATION - SOUTH**

HIGHWAY: **SH0006**
 DISTRICT NAME: **WACO**
 COUNTY: **BOSQUE**
 AREA ENGINEER:
 AREA NUMBER: **000**

ESTIMATE NUMBER: **0008**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **11/29/2023** to **11/29/2023**
 ESTIMATE TYPE: **FINL**
 % COMPLETE: **100.00**
 % TIME USED: **100.00**
 % RETAINAGE: **0.00**

LETTING DATE: **03/08/2023**
 AWARD DATE: **03/30/2023**
 NOTICE TO PROCEED DATE: **04/17/2023**
 WORK BEGIN DATE: **05/23/2023**
 ACCEPTED DATE: **11/28/2023**
 PHYSICAL WORK COMPLETION DATE: **11/16/2023**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$144,978.86	\$144,978.86	\$0.00
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$144,978.86	\$144,978.86	\$0.00
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$144,978.86	\$144,978.86	\$0.00

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 05/23/2023
TIME CHARGES BEGIN: 05/23/2023
BID DAYS: 183
C. O. ADJUSTED DAYS: 0
CURRENT DAYS: 183
DAYS CHARGED TO DATE: 183
PHYSICAL WORK COMPLETE: 11/16/2023

ASSESSED LIQ DAMAGES: 0
LIQ DAMAGE RATE: \$618.00
LIQUIDATED DAMAGES: 0
 DAYS AT PER DAY \$618.00
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited	Diary Adjustment
11/29/2023		1	Final Estimate run

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
1	0	1
OTHER - SEE RMRKS		1

WORK PERFORMED THIS PERIOD

*** NO ITEM EARNINGS THIS ESTIMATE***

CONTRACT LINE ITEMS

PROJECT MMC - 643480001 CONTROL 643480001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	80116001	000	D-GR HMA(SQ) TY D PG 64-22 (PICKUP)	TON	74.500	1,000.000	0.000	453.27	33,768.63
0065	80116002	000	D-GR HMA(SQ) TY D PG 64-22 (DELIVERY)	TON	94.400	5,000.000	0.000	1,158.27	109,340.69
0070	80116016	000	D-GR HMA(SQ)TY C PG 64-22 (PICKUP)	TON	71.850	1,000.000	0.000	26.02	1,869.54
Category Subtotal									\$144,978.86

PROJECT MMC - 643480001 CONTROL 643480001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0501	96026614		DEMURRAGE	DOL	1.000	1,000.000	0.000	0.000	0.00
0502	96056009	000	MMC/TMC ACTUAL DAMAGES	DOL	-1.000	1,000.000	0.000	0.000	0.00
Category Subtotal									0.00

TOTAL ITEM EARNINGS THIS CONTRACT \$144,978.86

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
80116001	000	D-GR HMA(SQ) TY D PG 64-22 (PICKUP)	TON	74.500	1,000.00	453.270	33,768.63
80116002	000	D-GR HMA(SQ) TY D PG 64-22 (DELIVERY)	TON	94.400	5,000.00	1,158.270	109,340.69
80116016	000	D-GR HMA(SQ)TY C PG 64-22 (PICKUP)	TON	71.850	1,000.00	26.020	1,869.54
TOTAL ITEM EARNINGS TO DATE							\$144,978.86