



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **05/10/23**

CONTRACT ID: **019101063**
 PROJECT: **NH 2013(216)**
 CONTRACT: **08183210**
 AWARD AMOUNT: **\$16,738,120.33**
 PROJECTED AMOUNT: **\$16,974,439.19**
 ADJ. PROJECTED AMOUNT: **\$17,057,432.92**
 CONTRACTOR: **LONGVIEW BRIDGE AND ROAD, LTD.**

HIGHWAY: **US 69**
 DISTRICT NAME: **TYLER**
 COUNTY: **SMITH**
 AREA ENGINEER: **Paul Schneider, P.E.**
 AREA NUMBER: **057**

ESTIMATE NUMBER: **0051**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **09/29/2022** to **10/28/2022**
 ESTIMATE TYPE: **FINL**
 % COMPLETE: **100.00**
 % TIME USED: **99.77**
 % RETAINAGE: **0.00**

LETTING DATE: **08/08/2018**
 AWARD DATE: **08/30/2018**
 NOTICE TO PROCEED DATE: **09/18/2018**
 WORK BEGIN DATE: **10/12/2018**
 ACCEPTED DATE: **10/28/2022**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$16,815,842.23	\$16,773,842.23	\$42,000.00
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$16,815,842.23	\$16,773,842.23	\$42,000.00
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$16,815,842.23	\$16,773,842.23	\$42,000.00

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

AREA/PROJECT ENGINEER

DATE

CONTRACT TIME STATEMENT

<u>WORK BEGIN DATE:</u>	10/12/2018	<u>ASSESSED LIQ DAMAGES:</u>	0
<u>TIME CHARGES BEGIN:</u>	00/00/0000	<u>LIQ DAMAGE RATE:</u>	\$1,285.00
<u>BID DAYS:</u>	430	<u>LIQUIDATED DAMAGES:</u>	0
<u>C. O. ADJUSTED DAYS:</u>	0	DAYS AT	
<u>CURRENT DAYS:</u>	430	PER DAY	\$1,285.00
<u>DAYS CHARGED TO DATE:</u>	429	TOTAL:	\$0.00
<u>PHYSICAL WORK COMPLETE:</u>	00/00/0000		

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited	Diary Adjustment
09/29/2022		1	TIME SUSPENDED
09/30/2022		1	TIME SUSPENDED
10/01/2022		1	SATURDAY
10/02/2022		1	SUNDAY
10/03/2022		1	TIME SUSPENDED
10/04/2022		1	TIME SUSPENDED
10/05/2022		1	TIME SUSPENDED
10/06/2022		1	TIME SUSPENDED
10/07/2022		1	TIME SUSPENDED
10/08/2022		1	SATURDAY
10/09/2022		1	SUNDAY
10/10/2022		1	TIME SUSPENDED
10/11/2022		1	TIME SUSPENDED
10/12/2022		1	TIME SUSPENDED
10/13/2022		1	TIME SUSPENDED
10/14/2022		1	TIME SUSPENDED
10/15/2022		1	SATURDAY
10/16/2022		1	SUNDAY
10/17/2022		1	TIME SUSPENDED
10/18/2022		1	TIME SUSPENDED
10/19/2022		1	TIME SUSPENDED
10/20/2022		1	TIME SUSPENDED
10/21/2022		1	TIME SUSPENDED
10/22/2022		1	SATURDAY
10/23/2022		1	SUNDAY
10/24/2022		1	TIME SUSPENDED
10/25/2022		1	TIME SUSPENDED
10/26/2022		1	TIME SUSPENDED
10/27/2022		1	TIME SUSPENDED
10/28/2022		1	WORK COMPL & ACCEP

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
30	0	30
		<hr/>
SATURDAY		4
SUNDAY		4
TIME SUSPENDED		21
WORK COMPL & ACCE		1

WORK PERFORMED THIS PERIOD

PROJECT NH 2013(216)

CONTROL 019101063

CATEGORY 001

DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE
0480	05006001	000	MOBILIZATION	LS	1,400,000.000	0.030	\$42,000.00

Total Bid Quantity	QTY Paid To Date
1.00	1.00

TOTAL ITEM EARNINGS THIS ESTIMATE

\$42,000.00

CONTRACT LINE ITEMS

PROJECT NH 2013(216) CONTROL 019101063
 CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	01006002	000	PREPARING ROW	STA	3,000.000	65.090	0.000	65.09	195,270.00
0065	01046009	000	REMOVING CONC (RIPRAP)	SY	19.750	130.000	0.000	224.67	4,437.15
0070	01056070	000	REMOVING STAB BASE & ASPH PAV (6" - 8")	SY	3.500	26,743.000	-23,643.000	3,241.56	11,345.46
0075	01106001	000	EXCAVATION (ROADWAY)	CY	5.500	20,121.000	0.000	20,121.00	110,665.50
0076	01106001		EXCAVATION (ROADWAY) UNDERCUT	CY	5.500	1,000.000	0.000	457.11	2,514.11
0080	01106003	000	EXCAVATION (SPECIAL)	CY	7.000	19,500.000	0.000	19,500.00	136,500.00
0085	01326006	000	EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	7.750	51,283.000	0.000	51,283.00	397,443.27
0086	01326006		EMBANKMENT (FINAL)(DENS CONT)(TY C) UNDERCUT	CY	7.750	1,000.000	0.000	457.11	3,542.63
0090	01606003	000	FURNISHING AND PLACING TOPSOIL (4")	SY	1.250	9,700.000	0.000	58,606.72	73,258.41
0095	01646054	000	BOND FBR MTRX SEED (PERM)(RURAL)(SAND)	SY	0.820	154,000.000	-109,352.887	44,647.11	36,610.63
0100	01646055	000	BONDED FBR MTRX SEED (TEMP)(WARM)	SY	0.820	31,000.000	0.000	61,806.95	50,681.69
0105	01646056	000	BONDED FBR MTRX SEED (TEMP)(COOL)	SY	0.820	31,000.000	0.000	63,678.90	52,216.70
0110	01686001	000	VEGETATIVE WATERING	MG	1.000	1,754.000	0.000	354.82	354.82
0115	02756001	000	CEMENT	TON	160.000	819.000	0.000	836.46	133,833.60
0120	02756010	000	CEMENT TREAT (SUBGRADE) (8")	SY	1.850	45,508.000	0.000	45,777.59	84,688.54
0125	03166406	000	ASPH (AC-20XP, AC-10-2TR, OR AC-20-5TR)	GAL	4.000	26,292.000	-13,567.000	12,725.00	50,900.00
0130	03166407	000	AGGR (TY-PD GR-3 OR TY-PL GR-3)	CY	160.000	626.000	0.000	664.00	106,240.00
0135	03446034	001	SUPERPAVE MIXTURES SP-C PG64-22	TON	97.000	23,670.000	0.000	25,062.28	2,431,041.16
0140	03446047	001	SUPERPAVE MIXTURES SP-C SAC-A PG70-22	TON	97.000	6,836.000	0.000	7,383.07	716,157.79
0145	03446172	001	SUPERPAVE MIXTURES SP-C PG64-22(LEV-UP)	TON	105.000	8,403.000	0.000	7,106.72	746,205.60
0146	03446159		PRODUCTION PAYMENT ADJUSTMENT	DOL	1.000	96,034.930	0.000	37,888.81	37,888.81
0147	03446160		PLACEMENT PAYMENT ADJUSTMENT	DOL	1.000	96,034.930	0.000	20,850.17	20,850.17
0155	03546023	000	PLANE ASPH CONC PAV(0" TO 4")	SY	5.000	4,790.000	0.000	5,084.94	25,424.72
0160	04006005	000	CEM STABIL BKFL	CY	215.000	161.000	0.000	119.90	25,779.15
0165	04006006	000	CUT & RESTORING PAV	SY	90.000	415.000	0.000	194.58	17,512.11
0170	04016001	000	FLOWABLE BACKFILL	CY	180.000	1,647.000	-750.926	896.07	161,293.32
0175	04026001	000	TRENCH EXCAVATION PROTECTION	LF	6.000	2,945.000	0.000	2,492.00	14,952.00
0180	04036001	000	TEMPORARY SPL SHORING	SF	30.000	2,316.000	0.000	1,684.70	50,541.03
0185	04166004	000	DRILL SHAFT (36 IN)	LF	140.000	2,067.000	0.000	2,067.00	289,380.00
0190	04166018	000	DRILL SHAFT (SIGN MTS) (24 IN)	LF	165.000	64.000	0.000	64.00	10,560.00
0195	04166029	000	DRILL SHAFT (RDWY ILL POLE) (30 IN)	LF	190.000	170.000	0.000	170.00	32,300.00
0200	04206013	000	CL C CONC (ABUT)	CY	845.000	78.900	0.000	78.90	66,670.50
0205	04206029	000	CL C CONC (CAP)	CY	830.000	189.200	0.000	189.20	157,036.00
0210	04206037	000	CL C CONC (COLUMN)	CY	900.000	103.700	0.000	103.70	93,330.00
0215	04206066	000	CL C CONC (RAIL FOUNDATION)	CY	500.000	196.000	0.000	196.00	98,000.00
0220	04206076	000	CL E CONC (SEAL SLAB)	CY	265.000	140.000	0.000	140.00	37,100.01
0225	04226001	000	REINF CONC SLAB	SF	14.750	55,200.000	0.000	55,200.00	814,200.00
0230	04226015	000	APPROACH SLAB	CY	455.000	211.800	0.000	211.80	96,369.00
0235	04236001	000	RETAINING WALL (MSE)	SF	60.000	29,949.000	0.000	29,949.00	1,796,940.00
0240	04256038	000	PRESTR CONC GIRDER (TX46)	LF	145.000	8,096.910	0.000	8,096.91	1,174,051.95
0245	04326001	000	RIPRAP (CONC)(4 IN)	CY	400.000	796.000	0.000	833.16	333,265.20
0250	04326002	000	RIPRAP (CONC)(5 IN)	CY	400.000	529.000	0.000	579.79	231,914.40

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0255	04326036	000	RIPRAP (STONE PROTECTION)(30 IN)	CY	140.000	1,596.000	0.000	1,567.00	219,380.14
0260	04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	500.000	118.000	0.000	132.16	66,078.00
0265	04506014	000	RAIL (TY T551)	LF	62.000	4,932.000	0.000	4,932.00	305,784.00
0270	04506027	000	RAIL (TY T80SS)	LF	100.000	598.000	0.000	598.00	59,800.00
0275	04546001	000	SEALED EXPANSION JOINT (4 IN) (SEJ - A)	LF	70.000	252.000	0.000	252.00	17,640.00
0280	04626018	000	CONC BOX CULV (7 FT X 7 FT)	LF	600.000	360.000	0.000	360.00	216,000.00
0285	04626069	000	CONC BOX CULV (9 FT X 6 FT)(EXTEND)	LF	585.000	120.000	0.000	60.00	35,100.00
0290	04626070	000	CONC BOX CULV (9 FT X 7 FT)(EXTEND)	LF	620.000	156.000	0.000	78.00	48,360.00
0295	04646003	000	RC PIPE (CL III)(18 IN)	LF	40.000	1,226.000	0.000	1,226.00	49,040.00
0305	04646005	000	RC PIPE (CL III)(24 IN)	LF	52.000	128.000	0.000	239.00	12,428.00
0310	04646007	000	RC PIPE (CL III)(30 IN)	LF	70.000	143.000	0.000	155.00	10,850.00
0315	04646008	000	RC PIPE (CL III)(36 IN)	LF	92.000	230.000	0.000	230.00	21,160.00
0320	04646010	000	RC PIPE (CL III)(48 IN)	LF	140.000	140.000	0.000	140.00	19,600.00
0325	04646025	000	RC PIPE (CL V)(18 IN)	LF	62.000	728.000	0.000	780.50	48,391.00
0330	04656002	000	MANH (COMPL)(PRM)(48IN)	EA	5,000.000	1.000	0.000	1.00	5,000.00
0335	04656005	000	JCTBOX(COMPL)(PJB)(3FTX3FT)	EA	4,400.000	12.000	0.000	12.00	52,800.00
0340	04656029	000	INLET (COMPL)(PCU)(3FT)(NONE)	EA	5,800.000	3.000	0.000	3.00	17,400.00
0345	04656030	000	INLET (COMPL)(PCU)(3FT)(LEFT)	EA	6,400.000	2.000	0.000	2.00	12,800.00
0350	04656031	000	INLET (COMPL)(PCU)(3FT)(RIGHT)	EA	6,400.000	1.000	0.000	1.00	6,400.00
0355	04656063	000	INLET (COMPL)(PSL)(RH)(4FTX4FT)	EA	6,600.000	2.000	0.000	2.00	13,200.00
0360	04656068	000	INLET (COMPL)(PSL)(RH)(6FTX6FT)	EA	6,400.000	1.000	0.000	1.00	6,400.00
0365	04656126	000	INLET (COMPL)(PSL)(FG)(3FTX3FT-3FTX3FT)	EA	5,700.000	1.000	0.000	1.00	5,700.00
0370	04656128	000	INLET (COMPL)(PSL)(FG)(4FTX4FT-4FTX4FT)	EA	7,000.000	1.000	0.000	1.00	7,000.00
0375	04656148	000	INLET(COMPL)(PSL)(SFG)(3FTX5FT-3FTX5FT)	EA	7,000.000	6.000	0.000	6.00	42,000.00
0380	04656153	000	INLET (COMPL)(PAZD)(RC)(4FTX4FT)	EA	6,300.000	1.000	0.000	1.00	6,300.00
0385	04656178	000	INLET (COMPL)(TY MSE1)	EA	8,000.000	2.000	0.000	2.00	16,000.00
0390	04656179	000	INLET (COMPL)(TY MSE2)	EA	9,500.000	10.000	0.000	10.00	95,000.00
0395	04666097	000	HEADWALL (CH - PW - 0) (DIA= 24 IN)	EA	6,000.000	1.000	0.000	1.00	6,000.00
0400	04666142	000	WINGWALL (FW - 0) (HW=10 FT)	EA	17,250.000	1.000	0.000	1.00	17,250.00
0405	04666143	000	WINGWALL (FW - 0) (HW=11 FT)	EA	19,000.000	2.000	0.000	2.00	38,000.00
0410	04666156	000	WINGWALL (FW - 0) (HW=9 FT)	EA	15,000.000	2.000	0.000	1.00	15,000.00
0415	04676356	000	SET (TY II) (18 IN) (RCP) (3: 1) (C)	EA	510.000	3.000	0.000	3.00	1,530.00
0420	04676358	000	SET (TY II) (18 IN) (RCP) (4: 1) (C)	EA	540.000	13.000	0.000	13.00	7,020.00
0425	04676363	000	SET (TY II) (18 IN) (RCP) (6: 1) (P)	EA	600.000	20.000	0.000	20.00	12,000.00
0435	04676390	000	SET (TY II) (24 IN) (RCP) (4: 1) (C)	EA	745.000	1.000	0.000	1.00	745.00
0440	04676395	000	SET (TY II) (24 IN) (RCP) (6: 1) (P)	EA	940.000	2.000	0.000	6.00	5,640.00
0445	04676423	000	SET (TY II) (30 IN) (RCP) (6: 1) (P)	EA	1,500.000	6.000	0.000	6.00	9,000.00
0450	04676454	000	SET (TY II) (36 IN) (RCP) (6: 1) (P)	EA	4,000.000	6.000	0.000	6.00	24,000.00
0455	04676480	000	SET (TY II) (48 IN) (RCP) (6: 1) (P)	EA	6,000.000	2.000	0.000	3.00	18,000.00
0460	04796006	000	ADJUSTING INLET (CAP)	EA	2,800.000	1.000	0.000	1.00	2,800.00
0465	04806001	000	CLEAN EXIST CULVERTS	EA	4,275.000	3.000	0.000	4.00	17,100.00
0470	04966002	000	REMOV STR (INLET)	EA	1,200.000	1.000	0.000	1.00	1,200.00
0475	04966016	000	REMOV STR (PIPE)	EA	500.000	25.000	0.000	22.00	11,000.00
0480	05006001	000	MOBILIZATION	LS	1,400,000.000	1.000	0.000	1.00	1,400,000.00
0485	05026001	000	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	2,500.000	24.000	-2.000	22.00	55,000.00
0490	05066002	004	ROCK FILTER DAMS (INSTALL) (TY 2)	LF	33.000	3,330.000	-2,536.000	794.00	26,202.00
0495	05066003	004	ROCK FILTER DAMS (INSTALL) (TY 3)	LF	70.000	1,300.000	0.000	303.00	21,210.00
0505	05066011	004	ROCK FILTER DAMS (REMOVE)	LF	10.000	4,630.000	0.000	1,097.00	10,970.00

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0510	05066020	004	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	16.500	2,918.000	0.000	593.33	9,790.01
0515	05066024	004	CONSTRUCTION EXITS (REMOVE)	SY	10.000	2,918.000	0.000	593.33	5,933.34
0520	05066029	004	EARTHWORK (EROSN & SEDMT CONT, IN VEH)	CY	25.000	1,000.000	0.000	32.00	800.00
0525	05066030	004	BACKHOE WORK (EROSION & SEDMT CONT)	HR	200.000	80.000	0.000	125.00	25,000.00
0530	05066038	004	TEMP SEDMT CONT FENCE (INSTALL)	LF	2.500	7,559.000	0.000	6,515.00	16,287.50
0535	05066039	004	TEMP SEDMT CONT FENCE (REMOVE)	LF	1.100	7,559.000	0.000	6,515.00	7,166.50
0540	05066040	004	BIODEG EROSN CONT LOGS (INSTL) (8")	LF	4.650	717.000	0.000	81.00	376.65
0545	05066043	004	BIODEG EROSN CONT LOGS (REMOVE)	LF	1.650	717.000	0.000	81.00	133.65
0550	05086001	000	CONSTRUCTING DETOURS	SY	70.000	4,470.000	0.000	4,385.61	306,992.56
0555	05126005	000	PORT CTB (FUR & INST)(F-SHAPE)(TY 1)	LF	80.000	4,920.000	0.000	5,550.00	444,000.00
0560	05126010	000	PORT CTB (FUR & INST)(LOW PROF)(TY 2)	LF	86.000	160.000	0.000	160.00	13,760.00
0565	05126021	000	PORT CTB (DES SOURCE)(LOW PROF)(TY 1)	LF	8.750	860.000	0.000	1,120.00	9,800.00
0570	05126029	000	PORT CTB (MOVE)(F-SHAPE)(TY 1)	LF	6.250	5,430.000	0.000	3,840.00	24,000.00
0575	05126033	000	PORT CTB (MOVE)(LOW PROF)(TY 1)	LF	5.500	800.000	0.000	160.00	880.00
0580	05126034	000	PORT CTB (MOVE)(LOW PROF)(TY 2)	LF	5.500	140.000	0.000	80.00	440.00
0585	05126041	000	PORT CTB (STKPL)(F-SHAPE)(TY 1)	LF	9.750	4,920.000	0.000	5,550.00	54,112.50
0590	05126045	000	PORT CTB (STKPL)(LOW PROF)(TY 1)	LF	8.250	860.000	0.000	1,120.00	9,240.00
0595	05126046	000	PORT CTB (STKPL)(LOW PROF)(TY 2)	LF	8.250	160.000	0.000	160.00	1,320.00
0600	05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42)	LF	80.000	1,350.000	690.000	2,040.00	163,200.00
0605	05146040	000	PERM CTB (SSCB)(TY 3)(MOD)	LF	360.000	330.000	0.000	330.00	118,800.00
0610	05296008	000	CONC CURB & GUTTER (TY II)	LF	20.000	4,986.000	0.000	5,238.00	104,760.00
0615	05306005	000	DRIVEWAYS (ACP)	SY	33.000	1,594.000	0.000	1,691.29	55,812.44
0620	05406001	000	MTL W-BEAM GD FEN (TIM POST)	LF	22.500	1,250.000	0.000	1,350.00	30,375.00
0625	05406006	000	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	1,485.000	2.000	0.000	2.00	2,970.00
0630	05406016	000	DOWNSTREAM ANCHOR TERMINAL SECTION	EA	1,190.000	4.000	0.000	4.00	4,760.00
0635	05406017	000	MTL BM GD FEN (LONG SPAN SYSTEM)	LF	22.500	100.000	0.000	100.00	2,250.00
0640	05406020	000	MTL W - BEAM GD FEN (LOW FILL CULVERT)	LF	72.000	350.000	0.000	250.00	18,000.00
0645	05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	2.200	913.000	0.000	913.00	2,008.60
0650	05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	2,915.000	6.000	0.000	6.00	17,490.00
0655	05446003	000	GUARDRAIL END TREATMENT (REMOVE)	EA	220.000	2.000	0.000	2.00	440.00
0660	05456001	000	CRASH CUSH ATTEN (INSTL)	EA	10,500.000	13.000	4.000	17.00	178,500.00
0665	05456003	000	CRASH CUSH ATTEN (MOVE & RESET)	EA	2,200.000	12.000	0.000	13.00	28,600.00
0670	05456005	000	CRASH CUSH ATTEN (REMOVE)	EA	880.000	11.000	0.000	15.00	13,200.00
0675	05566006	000	PIPE UNDERDRAINS (TY 6) (6")	LF	48.000	450.000	0.000	437.00	20,976.00
0680	05566010	000	PIPE UNDERDRAINS FILTER MATL(DRAIN PMT)	SY	16.000	3,688.000	0.000	3,617.11	57,873.77
0685	05606003	000	MAILBOX INSTALL-M (TWG-POST) TY 1	EA	460.000	1.000	0.000	1.00	460.00
0690	05606004	000	MAILBOX INSTALL-S (TWG-POST) TY 2	EA	485.000	4.000	0.000	4.00	1,940.00
0695	05606005	000	MAILBOX INSTALL-D (TWG-POST) TY 2	EA	575.000	1.000	0.000	1.00	575.00
0700	06106104	000	IN RD IL (U/P) (TY 1) (150W EQ) LED	EA	1,705.000	4.000	0.000	4.00	6,820.00
0705	06106106	000	IN RD IL (U/P) (TY 2) (150W EQ) LED	EA	1,705.000	4.000	0.000	4.00	6,820.00
0710	06106214	000	IN RD IL (TY SA) 40T-8 (250W EQ) LED	EA	3,520.000	17.000	0.000	17.00	59,840.00
0715	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	5.250	2,442.000	0.000	2,442.00	12,820.50
0720	06186024	000	CONDT (PVC) (SCH 40) (2") (BORE)	LF	20.000	766.000	0.000	766.00	15,320.00
0725	06186062	000	CONDT (RM) (3/4")	LF	15.000	361.000	0.000	386.00	5,790.00
0730	06206003	000	ELEC CONDR (NO.12) BARE	LF	1.650	396.000	0.000	396.00	653.40
0735	06206004	000	ELEC CONDR (NO.12) INSULATED	LF	1.650	792.000	0.000	792.00	1,306.80
0740	06206007	000	ELEC CONDR (NO.8) BARE	LF	1.900	3,333.000	0.000	3,333.00	6,332.70
0745	06206008	000	ELEC CONDR (NO.8) INSULATED	LF	1.900	7,148.000	0.000	7,148.00	13,581.20

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0750	06246001	000	GROUND BOX TY A (122311)	EA	505.000	1.000	0.000	1.00	505.00
0755	06246002	000	GROUND BOX TY A (122311)W/APRON	EA	650.000	10.000	0.000	10.00	6,500.00
0760	06286009	000	ELC SRV TY A 120/240 060(NS)SS(E)SP(O)	EA	5,500.000	3.000	0.000	3.00	16,500.00
0765	06366002	001	ALUMINUM SIGNS (TY G)	SF	26.000	816.000	0.000	816.00	21,216.00
0770	06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	660.000	24.000	0.000	26.00	17,160.00
0775	06446004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	770.000	17.000	0.000	17.00	13,090.00
0780	06446007	000	IN SM RD SN SUP&AM TY10BWG(1)SA(U)	EA	790.000	3.000	0.000	3.00	2,370.00
0785	06446030	000	IN SM RD SN SUP&AM TYS80(1)SA(T)	EA	1,050.000	2.000	0.000	2.00	2,100.00
0790	06446033	000	IN SM RD SN SUP&AM TYS80(1)SA(U)	EA	1,200.000	4.000	0.000	4.00	4,800.00
0795	06446064	000	IN BRIDGE MNT CLEARANCE SGN ASSM(TY N)	EA	2,101.000	4.000	0.000	4.00	8,404.00
0800	06446066	000	IN SM RD SN SUP&AM (RAIL MOUNT)	EA	6,000.000	4.000	0.000	4.00	24,000.00
0805	06446076	000	REMOVE SM RD SN SUP&AM	EA	165.000	59.000	0.000	68.00	11,220.00
0810	06476001	000	INSTALL LRSS (STRUCT STEEL)	LB	4.000	3,406.660	0.000	3,406.66	13,626.64
0815	06586001	000	INSTL DEL ASSM (D-SW)SZ 1(FLX)GND	EA	38.500	18.000	0.000	18.00	693.00
0820	06586013	000	INSTL DEL ASSM (D-SW)SZ (BRF)CTB	EA	16.500	49.000	0.000	49.00	808.50
0825	06586026	000	INSTL DEL ASSM (D-SY)SZ (BRF)CTB	EA	16.500	6.000	0.000	6.00	99.00
0830	06586027	000	INSTL DEL ASSM (D-SY)SZ (BRF)CTB (BI)	EA	16.500	24.000	0.000	24.00	396.00
0835	06586036	000	INSTL DEL ASSM (D-DW)SZ 1(FLX)GND	EA	38.500	19.000	0.000	19.00	731.50
0840	06586061	000	INSTL DEL ASSM (D-SW)SZ 1(BRF)GF2	EA	27.500	8.000	0.000	8.00	220.00
0845	06586062	000	INSTL DEL ASSM (D-SW)SZ 1(BRF)GF2(BI)	EA	27.500	7.000	0.000	7.00	192.50
0850	06586068	000	INSTL DEL ASSM (D-DY)SZ 1(BRF)GF2	EA	27.500	4.000	0.000	6.00	165.00
0855	06626001	000	WK ZN PAV MRK NON-REMOV (W)4"(BRK)	LF	0.550	2,940.000	0.000	6,030.00	3,316.50
0860	06626002	000	WK ZN PAV MRK NON-REMOV (W)4"(DOT)	LF	1.100	55.000	0.000	83.00	91.30
0865	06626004	000	WK ZN PAV MRK NON-REMOV (W)4"(SLD)	LF	0.280	19,167.000	0.000	36,956.00	10,347.68
0870	06626012	000	WK ZN PAV MRK NON-REMOV (W)8"(SLD)	LF	0.550	2,710.000	0.000	4,508.00	2,479.40
0875	06626034	000	WK ZN PAV MRK NON-REMOV (Y)4"(SLD)	LF	0.280	18,979.000	0.000	39,547.00	11,073.16
0880	06626060	000	WK ZN PAV MRK REMOV (W)4"(BRK)	LF	1.100	1,854.000	0.000	736.00	809.60
0885	06626063	000	WK ZN PAV MRK REMOV (W)4"(SLD)	LF	0.900	7,979.000	0.000	2,916.00	2,624.40
0890	06626075	000	WK ZN PAV MRK REMOV (W)24"(SLD)	LF	7.700	451.000	0.000	255.00	1,963.50
0895	06626095	000	WK ZN PAV MRK REMOV (Y)4"(SLD)	LF	0.900	11,688.000	0.000	3,305.00	2,974.50
0900	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	1.200	751.000	20.000	20.00	24.00
0905	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	1.200	453.000	22.000	98.00	117.60
0910	06666009	007	REFL PAV MRK TY I (W)4"(LNDP)(100MIL)	LF	1.100	130.000	0.000	111.00	122.10
0915	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	1.000	4,291.000	216.000	4,781.00	4,781.00
0920	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	6.600	92.000	18.000	161.00	1,062.60
0925	06666099	007	REF PAV MRK TY I(W)18"(YLD TRI)(100MIL)	EA	55.000	20.000	0.000	20.00	1,100.00
0930	06666102	007	REF PAV MRK TY I(W)36"(YLD TRI)(100MIL)	EA	66.000	8.000	0.000	8.00	528.00
0935	06666224	007	PAVEMENT SEALER 4"	LF	1.100	3,412.000	0.000	3,412.00	3,753.20
0940	06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	1.100	2,605.000	225.000	2,645.00	2,909.50
0945	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.550	18,238.000	817.000	22,364.00	12,300.20
0950	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	1.100	40.000	0.000	60.00	66.00
0955	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.550	19,125.000	897.000	20,766.00	11,421.30
0960	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	190.000	12.000	2.000	15.00	2,850.00
0965	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	250.000	10.000	2.000	13.00	3,250.00
0970	06726009	000	REFL PAV MRKR TY II-A-A	EA	4.400	182.000	30.000	212.00	932.80
0975	06726010	000	REFL PAV MRKR TY II-C-R	EA	4.400	345.000	30.000	406.00	1,786.40
0980	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.280	52,590.000	1,285.000	53,875.00	15,085.00
0985	06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	0.550	452.000	0.000	452.00	248.60

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0990	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	2.200	852.000	24.000	876.00	1,927.20
0995	06776008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	55.000	4.000	2.000	4.00	220.00
1000	06776012	000	ELIM EXT PAV MRK & MRKS (WORD)	EA	55.000	4.000	0.000	2.00	110.00
1005	06786001	000	PAV SURF PREP FOR MRK (4")	LF	0.280	3,412.000	0.000	3,412.00	955.36
1010	06816001	000	TEMP TRAF SIGNALS	EA	60,000.000	2.000	0.000	2.00	120,000.00
1015	60016001	000	PORTABLE CHANGEABLE MESSAGE SIGN	DAY	100.000	28.000	0.000	252.00	25,200.00
1020	60016002	000	PORTABLE CHANGEABLE MESSAGE SIGN	EA	5,000.000	2.000	0.000	2.00	10,000.00
1025	61856001	001	TMA (STATIONARY)	EA	24,000.000	2.000	0.000	2.00	48,000.00
1030	61856005	001	TMA (MOBILE OPERATION)	DAY	80.000	40.000	4.000	16.00	1,280.00
1209	96086006		UNIQUE CHANGE ORDER ITEM 6 Repair Damaged CCA (LS INVOICE)	DOL	458.870	0.000	1.000	1.00	458.87

Category Subtotal \$16,377,818.60

CATEGORY 002 DESCRIPTION CONTRACTOR FORCE ACCOUNT WORK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1200	96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	20,000.000	0.000	5,647.16	5,647.16
1204	96086001		UNIQUE CHANGE ORDER ITEM 1 MBGF repair from 3rd party accident.	DOL	4,190.810	0.000	1.000	1.00	4,190.81
1207	96086004		UNIQUE CHANGE ORDER ITEM 4 Replace Damaged Guardrail End Treatment (LS Inv)	DOL	5,911.810	0.000	1.000	1.00	5,911.81
1208	96086005		UNIQUE CHANGE ORDER ITEM 5 Replace Damaged Guardrail End Treatment and MBGF (LS INV)	DOL	6,762.760	0.000	1.000	1.00	6,762.76
1211	96086007		UNIQUE CHANGE ORDER ITEM 7 Replace Damaged Guard rail End Treatment and MBGF (LS Inv)	DOL	6,147.840	0.000	1.000	2.00	12,295.68

Category Subtotal \$34,808.22

CATEGORY 004 DESCRIPTION CHANGE ORDER ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0071	01056044		REMOVING STAB BASE AND ASPH PAV (10") C.O. # 004	SY	5.340	0.000	16,322.220	20,185.47	107,790.39
0126	03166010		ASPH (AC-5) Added Seal Coat Oil	GAL	3.860	0.000	16,170.000	10,325.00	39,854.50
0646	05426002		REMOVE TERMINAL ANCHOR SECTION C.O. #2 Added Item	EA	250.230	0.000	6.000	6.00	1,501.38
0697	05856004		RIDE PAYMENT ADJUSTMENT (ITEM 344)	DOL	1.000	0.000	9,806.820	5,652.00	5,652.00
1205	96086002		UNIQUE CHANGE ORDER ITEM 2 CCA repair by Invoice	DOL	4,521.740	0.000	1.000	1.00	4,521.74
1206	96086003		UNIQUE CHANGE ORDER ITEM 3 ITEM 9608-6003 "Repair of CCA (LS INV)	DOL	8,043.350	0.000	1.000	1.00	8,043.35
1212	01056075		REMOV STAB BASE AND ASPH PAV (10"-18")	SY	10.510	0.000	1,985.000	1,985.00	20,862.35
1214	01056078		REMOVE STAB BASE & ASPH PAV (24"-38")	SY	22.640	0.000	5,335.780	5,335.78	120,802.06
1215	04326033		RIPRAP (STONE PROTECTION)(18 IN)	CY	119.830	0.000	84.300	84.30	10,101.67

CATEGORY 004 DESCRIPTION CHANGE ORDER ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1216	96086008		UNIQUE CHANGE ORDER ITEM 8 Mill and In-Lay Asphalt Repair	DOL	31,567.220	0.000	1.000	1.00	31,567.22
1217	96086009		UNIQUE CHANGE ORDER ITEM 9 Striping Mobilization	DOL	1,500.000	0.000	2.750	2.75	4,125.00
1218	96086010		UNIQUE CHANGE ORDER ITEM 10 Asphalt Widening	DOL	48,393.750	0.000	1.000	1.00	48,393.75

Category Subtotal \$403,215.41

PROJECT NH 2013(216) CONTROL 019101063

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0150	03516002	000	FLEXIBLE PAVEMENT STRUCTURE REPAIR(6")	SY	90.000	400.000	0.000	0.000	0.00
0300	04646004	000	RC PIPE (CL III)(21 IN)	LF	50.000	111.000	0.000	0.000	0.00
0430	04676374	000	SET (TY II) (21 IN) (RCP) (6: 1) (P)	EA	940.000	4.000	0.000	0.000	0.00
0500	05066004	004	ROCK FILTER DAMS (INSTALL) (TY 4)	LF	33.000	54.000	0.000	0.000	0.00
1100	96016001		MATERIAL ON HAND	DOL	1.000	1,000.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 002 DESCRIPTION CONTRACTOR FORCE ACCOUNT WORK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1201	96066055		FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	5,000.000	0.000	0.000	0.00
1202	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	5,000.000	0.000	0.000	0.00
1203	96066057		FORCE ACCOUNT-COMMER LAB USE DEDUCTION	DOL	-1.000	1.000	0.000	0.000	0.00

Category Subtotal 0.00

TOTAL ITEM EARNINGS THIS CONTRACT \$16,815,842.23

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
01006002	000	PREPARING ROW	STA	3,000.000	65.09	65.090	195,270.00
01046009	000	REMOVING CONC (RIPRAP)	SY	19.750	130.00	224.666	4,437.15
01056044		REMOVING STAB BASE AND ASPH PAV (10")	SY	5.340	0.00	20,185.468	107,790.39
01056070	000	REMOVING STAB BASE & ASPH PAV (6" - 8")	SY	3.500	26,743.00	3,241.557	11,345.46
01056075		REMOV STAB BASE AND ASPH PAV (10"-18")	SY	10.510	0.00	1,985.000	20,862.35
01056078		REMOVE STAB BASE & ASPH PAV (24"-38")	SY	22.640	0.00	5,335.780	120,802.06
01106001	000	EXCAVATION (ROADWAY)	CY	5.500	21,121.00	20,578.111	113,179.61
01106003	000	EXCAVATION (SPECIAL)	CY	7.000	19,500.00	19,500.000	136,500.00
01326006	000	EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	7.750	52,283.00	51,740.113	400,985.90
01606003	000	FURNISHING AND PLACING TOPSOIL (4")	SY	1.250	9,700.00	58,606.724	73,258.41
01646054	000	BOND FBR MTRX SEED (PERM)(RURAL)(SAND)	SY	0.820	154,000.00	44,647.113	36,610.63
01646055	000	BONDED FBR MTRX SEED (TEMP)(WARM)	SY	0.820	31,000.00	61,806.945	50,681.69
01646056	000	BONDED FBR MTRX SEED (TEMP)(COOL)	SY	0.820	31,000.00	63,678.895	52,216.70
01686001	000	VEGETATIVE WATERING	MG	1.000	1,754.00	354.818	354.82
02756001	000	CEMENT	TON	160.000	819.00	836.460	133,833.60
02756010	000	CEMENT TREAT (SUBGRADE) (8")	SY	1.850	45,508.00	45,777.589	84,688.54
03166010		ASPH (AC-5)	GAL	3.860	0.00	10,325.000	39,854.50
03166406	000	ASPH (AC-20XP, AC-10-2TR, OR AC-20-5TR)	GAL	4.000	26,292.00	12,725.000	50,900.00
03166407	000	AGGR (TY-PD GR-3 OR TY-PL GR-3)	CY	160.000	626.00	664.000	106,240.00
03446034	001	SUPERPAVE MIXTURES SP-C PG64-22	TON	97.000	23,670.00	25,062.280	2,431,041.16
03446047	001	SUPERPAVE MIXTURES SP-C SAC-A PG70-22	TON	97.000	6,836.00	7,383.070	716,157.79
03446159		PRODUCTION PAYMENT ADJUSTMENT	DOL	1.000	96,034.93	37,888.810	37,888.81
03446160		PLACEMENT PAYMENT ADJUSTMENT	DOL	1.000	96,034.93	20,850.170	20,850.17
03446172	001	SUPERPAVE MIXTURES SP-C PG64-22(LEV-UP)	TON	105.000	8,403.00	7,106.720	746,205.60
03546023	000	PLANE ASPH CONC PAV(0" TO 4")	SY	5.000	4,790.00	5,084.944	25,424.72
04006005	000	CEM STABIL BKFL	CY	215.000	161.00	119.903	25,779.15
04006006	000	CUT & RESTORING PAV	SY	90.000	415.00	194.579	17,512.11
04016001	000	FLOWABLE BACKFILL	CY	180.000	1,647.00	896.074	161,293.32
04026001	000	TRENCH EXCAVATION PROTECTION	LF	6.000	2,945.00	2,492.000	14,952.00
04036001	000	TEMPORARY SPL SHORING	SF	30.000	2,316.00	1,684.701	50,541.03
04166004	000	DRILL SHAFT (36 IN)	LF	140.000	2,067.00	2,067.000	289,380.00
04166018	000	DRILL SHAFT (SIGN MTS) (24 IN)	LF	165.000	64.00	64.000	10,560.00
04166029	000	DRILL SHAFT (RDWY ILL POLE) (30 IN)	LF	190.000	170.00	170.000	32,300.00
04206013	000	CL C CONC (ABUT)	CY	845.000	78.90	78.900	66,670.50
04206029	000	CL C CONC (CAP)	CY	830.000	189.20	189.200	157,036.00
04206037	000	CL C CONC (COLUMN)	CY	900.000	103.70	103.700	93,330.00
04206066	000	CL C CONC (RAIL FOUNDATION)	CY	500.000	196.00	196.000	98,000.00
04206076	000	CL E CONC (SEAL SLAB)	CY	265.000	140.00	140.000	37,100.01
04226001	000	REINF CONC SLAB	SF	14.750	55,200.00	55,200.000	814,200.00
04226015	000	APPROACH SLAB	CY	455.000	211.80	211.800	96,369.00
04236001	000	RETAINING WALL (MSE)	SF	60.000	29,949.00	29,949.000	1,796,940.00
04256038	000	PRESTR CONC GIRDER (TX46)	LF	145.000	8,096.91	8,096.910	1,174,051.95
04326001	000	RIPRAP (CONC)(4 IN)	CY	400.000	796.00	833.163	333,265.20

04326002	000	RIPRAP (CONC)(5 IN)	CY	400.000	529.00	579.786	231,914.40
04326033		RIPRAP (STONE PROTECTION)(18 IN)	CY	119.830	0.00	84.300	10,101.67
04326036	000	RIPRAP (STONE PROTECTION)(30 IN)	CY	140.000	1,596.00	1,567.001	219,380.14
04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	500.000	118.00	132.156	66,078.00
04506014	000	RAIL (TY T551)	LF	62.000	4,932.00	4,932.000	305,784.00
04506027	000	RAIL (TY T80SS)	LF	100.000	598.00	598.000	59,800.00
04546001	000	SEALED EXPANSION JOINT (4 IN) (SEJ - A)	LF	70.000	252.00	252.000	17,640.00
04626018	000	CONC BOX CULV (7 FT X 7 FT)	LF	600.000	360.00	360.000	216,000.00
04626069	000	CONC BOX CULV (9 FT X 6 FT)(EXTEND)	LF	585.000	120.00	60.000	35,100.00
04626070	000	CONC BOX CULV (9 FT X 7 FT)(EXTEND)	LF	620.000	156.00	78.000	48,360.00
04646003	000	RC PIPE (CL III)(18 IN)	LF	40.000	1,226.00	1,226.000	49,040.00
04646005	000	RC PIPE (CL III)(24 IN)	LF	52.000	128.00	239.000	12,428.00
04646007	000	RC PIPE (CL III)(30 IN)	LF	70.000	143.00	155.000	10,850.00
04646008	000	RC PIPE (CL III)(36 IN)	LF	92.000	230.00	230.000	21,160.00
04646010	000	RC PIPE (CL III)(48 IN)	LF	140.000	140.00	140.000	19,600.00
04646025	000	RC PIPE (CL V)(18 IN)	LF	62.000	728.00	780.500	48,391.00
04656002	000	MANH (COMPL)(PRM)(48IN)	EA	5,000.000	1.00	1.000	5,000.00
04656005	000	JCTBOX(COMPL)(PJB)(3FTX3FT)	EA	4,400.000	12.00	12.000	52,800.00
04656029	000	INLET (COMPL)(PCU)(3FT)(NONE)	EA	5,800.000	3.00	3.000	17,400.00
04656030	000	INLET (COMPL)(PCU)(3FT)(LEFT)	EA	6,400.000	2.00	2.000	12,800.00
04656031	000	INLET (COMPL)(PCU)(3FT)(RIGHT)	EA	6,400.000	1.00	1.000	6,400.00
04656063	000	INLET (COMPL)(PSL)(RH)(4FTX4FT)	EA	6,600.000	2.00	2.000	13,200.00
04656068	000	INLET (COMPL)(PSL)(RH)(6FTX6FT)	EA	6,400.000	1.00	1.000	6,400.00
04656126	000	INLET (COMPL)(PSL)(FG)(3FTX3FT-3FTX3FT)	EA	5,700.000	1.00	1.000	5,700.00
04656128	000	INLET (COMPL)(PSL)(FG)(4FTX4FT-4FTX4FT)	EA	7,000.000	1.00	1.000	7,000.00
04656148	000	INLET(COMPL)(PSL)(SFG)(3FTX5FT-3FTX5FT)	EA	7,000.000	6.00	6.000	42,000.00
04656153	000	INLET (COMPL)(PAZD)(RC)(4FTX4FT)	EA	6,300.000	1.00	1.000	6,300.00
04656178	000	INLET (COMPL)(TY MSE1)	EA	8,000.000	2.00	2.000	16,000.00
04656179	000	INLET (COMPL)(TY MSE2)	EA	9,500.000	10.00	10.000	95,000.00
04666097	000	HEADWALL (CH - PW - 0) (DIA= 24 IN)	EA	6,000.000	1.00	1.000	6,000.00
04666142	000	WINGWALL (FW - 0) (HW=10 FT)	EA	17,250.000	1.00	1.000	17,250.00
04666143	000	WINGWALL (FW - 0) (HW=11 FT)	EA	19,000.000	2.00	2.000	38,000.00
04666156	000	WINGWALL (FW - 0) (HW=9 FT)	EA	15,000.000	2.00	1.000	15,000.00
04676356	000	SET (TY II) (18 IN) (RCP) (3: 1) (C)	EA	510.000	3.00	3.000	1,530.00
04676358	000	SET (TY II) (18 IN) (RCP) (4: 1) (C)	EA	540.000	13.00	13.000	7,020.00
04676363	000	SET (TY II) (18 IN) (RCP) (6: 1) (P)	EA	600.000	20.00	20.000	12,000.00
04676390	000	SET (TY II) (24 IN) (RCP) (4: 1) (C)	EA	745.000	1.00	1.000	745.00
04676395	000	SET (TY II) (24 IN) (RCP) (6: 1) (P)	EA	940.000	2.00	6.000	5,640.00
04676423	000	SET (TY II) (30 IN) (RCP) (6: 1) (P)	EA	1,500.000	6.00	6.000	9,000.00
04676454	000	SET (TY II) (36 IN) (RCP) (6: 1) (P)	EA	4,000.000	6.00	6.000	24,000.00
04676480	000	SET (TY II) (48 IN) (RCP) (6: 1) (P)	EA	6,000.000	2.00	3.000	18,000.00
04796006	000	ADJUSTING INLET (CAP)	EA	2,800.000	1.00	1.000	2,800.00
04806001	000	CLEAN EXIST CULVERTS	EA	4,275.000	3.00	4.000	17,100.00
04966002	000	REMOV STR (INLET)	EA	1,200.000	1.00	1.000	1,200.00
04966016	000	REMOV STR (PIPE)	EA	500.000	25.00	22.000	11,000.00
05006001	000	MOBILIZATION	LS	1,400,000.000	1.00	1.000	1,400,000.00
05026001	000	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	2,500.000	24.00	22.000	55,000.00
05066002	004	ROCK FILTER DAMS (INSTALL) (TY 2)	LF	33.000	3,330.00	794.000	26,202.00
05066003	004	ROCK FILTER DAMS (INSTALL) (TY 3)	LF	70.000	1,300.00	303.000	21,210.00

05066011	004	ROCK FILTER DAMS (REMOVE)	LF	10.000	4,630.00	1,097.000	10,970.00
05066020	004	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	16.500	2,918.00	593.334	9,790.01
05066024	004	CONSTRUCTION EXITS (REMOVE)	SY	10.000	2,918.00	593.334	5,933.34
05066029	004	EARTHWORK (EROSN & SEDMT CONT, IN VEH)	CY	25.000	1,000.00	32.000	800.00
05066030	004	BACKHOE WORK (EROSION & SEDMT CONT)	HR	200.000	80.00	125.000	25,000.00
05066038	004	TEMP SEDMT CONT FENCE (INSTALL)	LF	2.500	7,559.00	6,515.000	16,287.50
05066039	004	TEMP SEDMT CONT FENCE (REMOVE)	LF	1.100	7,559.00	6,515.000	7,166.50
05066040	004	BIODEG EROSN CONT LOGS (INSTL) (8")	LF	4.650	717.00	81.000	376.65
05066043	004	BIODEG EROSN CONT LOGS (REMOVE)	LF	1.650	717.00	81.000	133.65
05086001	000	CONSTRUCTING DETOURS	SY	70.000	4,470.00	4,385.608	306,992.56
05126005	000	PORT CTB (FUR & INST)(F-SHAPE)(TY 1)	LF	80.000	4,920.00	5,550.000	444,000.00
05126010	000	PORT CTB (FUR & INST)(LOW PROF)(TY 2)	LF	86.000	160.00	160.000	13,760.00
05126021	000	PORT CTB (DES SOURCE)(LOW PROF)(TY 1)	LF	8.750	860.00	1,120.000	9,800.00
05126029	000	PORT CTB (MOVE)(F-SHAPE)(TY 1)	LF	6.250	5,430.00	3,840.000	24,000.00
05126033	000	PORT CTB (MOVE)(LOW PROF)(TY 1)	LF	5.500	800.00	160.000	880.00
05126034	000	PORT CTB (MOVE)(LOW PROF)(TY 2)	LF	5.500	140.00	80.000	440.00
05126041	000	PORT CTB (STKPL)(F-SHAPE)(TY 1)	LF	9.750	4,920.00	5,550.000	54,112.50
05126045	000	PORT CTB (STKPL)(LOW PROF)(TY 1)	LF	8.250	860.00	1,120.000	9,240.00
05126046	000	PORT CTB (STKPL)(LOW PROF)(TY 2)	LF	8.250	160.00	160.000	1,320.00
05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42)	LF	80.000	1,350.00	2,040.000	163,200.00
05146040	000	PERM CTB (SSCB)(TY 3)(MOD)	LF	360.000	330.00	330.000	118,800.00
05296008	000	CONC CURB & GUTTER (TY II)	LF	20.000	4,986.00	5,238.000	104,760.00
05306005	000	DRIVEWAYS (ACP)	SY	33.000	1,594.00	1,691.286	55,812.44
05406001	000	MTL W-BEAM GD FEN (TIM POST)	LF	22.500	1,250.00	1,350.000	30,375.00
05406006	000	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	1,485.000	2.00	2.000	2,970.00
05406016	000	DOWNSTREAM ANCHOR TERMINAL SECTION	EA	1,190.000	4.00	4.000	4,760.00
05406017	000	MTL BM GD FEN (LONG SPAN SYSTEM)	LF	22.500	100.00	100.000	2,250.00
05406020	000	MTL W - BEAM GD FEN (LOW FILL CULVERT)	LF	72.000	350.00	250.000	18,000.00
05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	2.200	913.00	913.000	2,008.60
05426002		REMOVE TERMINAL ANCHOR SECTION	EA	250.230	0.00	6.000	1,501.38
05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	2,915.000	6.00	6.000	17,490.00
05446003	000	GUARDRAIL END TREATMENT (REMOVE)	EA	220.000	2.00	2.000	440.00
05456001	000	CRASH CUSH ATTEN (INSTL)	EA	10,500.000	13.00	17.000	178,500.00
05456003	000	CRASH CUSH ATTEN (MOVE & RESET)	EA	2,200.000	12.00	13.000	28,600.00
05456005	000	CRASH CUSH ATTEN (REMOVE)	EA	880.000	11.00	15.000	13,200.00
05566006	000	PIPE UNDERDRAINS (TY 6) (6")	LF	48.000	450.00	437.000	20,976.00
05566010	000	PIPE UNDERDRAINS FILTER MATL(DRAIN PMT)	SY	16.000	3,688.00	3,617.111	57,873.77
05606003	000	MAILBOX INSTALL-M (TWG-POST) TY 1	EA	460.000	1.00	1.000	460.00
05606004	000	MAILBOX INSTALL-S (TWG-POST) TY 2	EA	485.000	4.00	4.000	1,940.00
05606005	000	MAILBOX INSTALL-D (TWG-POST) TY 2	EA	575.000	1.00	1.000	575.00
05856004		RIDE PAYMENT ADJUSTMENT (ITEM 344)	DOL	1.000	0.00	5,652.000	5,652.00
06106104	000	IN RD IL (U/P) (TY 1) (150W EQ) LED	EA	1,705.000	4.00	4.000	6,820.00
06106106	000	IN RD IL (U/P) (TY 2) (150W EQ) LED	EA	1,705.000	4.00	4.000	6,820.00
06106214	000	IN RD IL (TY SA) 40T-8 (250W EQ) LED	EA	3,520.000	17.00	17.000	59,840.00
06186023	000	CONDT (PVC) (SCH 40) (2")	LF	5.250	2,442.00	2,442.000	12,820.50
06186024	000	CONDT (PVC) (SCH 40) (2") (BORE)	LF	20.000	766.00	766.000	15,320.00
06186062	000	CONDT (RM) (3/4")	LF	15.000	361.00	386.000	5,790.00
06206003	000	ELEC CONDR (NO.12) BARE	LF	1.650	396.00	396.000	653.40
06206004	000	ELEC CONDR (NO.12) INSULATED	LF	1.650	792.00	792.000	1,306.80

06206007	000	ELEC CONDR (NO.8) BARE	LF	1.900	3,333.00	3,333.000	6,332.70
06206008	000	ELEC CONDR (NO.8) INSULATED	LF	1.900	7,148.00	7,148.000	13,581.20
06246001	000	GROUND BOX TY A (122311)	EA	505.000	1.00	1.000	505.00
06246002	000	GROUND BOX TY A (122311)W/APRON	EA	650.000	10.00	10.000	6,500.00
06286009	000	ELC SRV TY A 120/240 060(NS)SS(E)SP(O)	EA	5,500.000	3.00	3.000	16,500.00
06366002	001	ALUMINUM SIGNS (TY G)	SF	26.000	816.00	816.000	21,216.00
06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	660.000	24.00	26.000	17,160.00
06446004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	770.000	17.00	17.000	13,090.00
06446007	000	IN SM RD SN SUP&AM TY10BWG(1)SA(U)	EA	790.000	3.00	3.000	2,370.00
06446030	000	IN SM RD SN SUP&AM TYS80(1)SA(T)	EA	1,050.000	2.00	2.000	2,100.00
06446033	000	IN SM RD SN SUP&AM TYS80(1)SA(U)	EA	1,200.000	4.00	4.000	4,800.00
06446064	000	IN BRIDGE MNT CLEARANCE SGN ASSM(TY N)	EA	2,101.000	4.00	4.000	8,404.00
06446066	000	IN SM RD SN SUP&AM (RAIL MOUNT)	EA	6,000.000	4.00	4.000	24,000.00
06446076	000	REMOVE SM RD SN SUP&AM	EA	165.000	59.00	68.000	11,220.00
06476001	000	INSTALL LRSS (STRUCT STEEL)	LB	4.000	3,406.66	3,406.660	13,626.64
06586001	000	INSTL DEL ASSM (D-SW)SZ 1(FLX)GND	EA	38.500	18.00	18.000	693.00
06586013	000	INSTL DEL ASSM (D-SW)SZ (BRF)CTB	EA	16.500	49.00	49.000	808.50
06586026	000	INSTL DEL ASSM (D-SY)SZ (BRF)CTB	EA	16.500	6.00	6.000	99.00
06586027	000	INSTL DEL ASSM (D-SY)SZ (BRF)CTB (BI)	EA	16.500	24.00	24.000	396.00
06586036	000	INSTL DEL ASSM (D-DW)SZ 1(FLX)GND	EA	38.500	19.00	19.000	731.50
06586061	000	INSTL DEL ASSM (D-SW)SZ 1(BRF)GF2	EA	27.500	8.00	8.000	220.00
06586062	000	INSTL DEL ASSM (D-SW)SZ 1(BRF)GF2(BI)	EA	27.500	7.00	7.000	192.50
06586068	000	INSTL DEL ASSM (D-DY)SZ 1(BRF)GF2	EA	27.500	4.00	6.000	165.00
06626001	000	WK ZN PAV MRK NON-REMOV (W)4"(BRK)	LF	0.550	2,940.00	6,030.000	3,316.50
06626002	000	WK ZN PAV MRK NON-REMOV (W)4"(DOT)	LF	1.100	55.00	83.000	91.30
06626004	000	WK ZN PAV MRK NON-REMOV (W)4"(SLD)	LF	0.280	19,167.00	36,956.000	10,347.68
06626012	000	WK ZN PAV MRK NON-REMOV (W)8"(SLD)	LF	0.550	2,710.00	4,508.000	2,479.40
06626034	000	WK ZN PAV MRK NON-REMOV (Y)4"(SLD)	LF	0.280	18,979.00	39,547.000	11,073.16
06626060	000	WK ZN PAV MRK REMOV (W)4"(BRK)	LF	1.100	1,854.00	736.000	809.60
06626063	000	WK ZN PAV MRK REMOV (W)4"(SLD)	LF	0.900	7,979.00	2,916.000	2,624.40
06626075	000	WK ZN PAV MRK REMOV (W)24"(SLD)	LF	7.700	451.00	255.000	1,963.50
06626095	000	WK ZN PAV MRK REMOV (Y)4"(SLD)	LF	0.900	11,688.00	3,305.000	2,974.50
06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	1.200	751.00	20.000	24.00
06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	1.200	453.00	98.000	117.60
06666009	007	REFL PAV MRK TY I (W)4"(LNDP)(100MIL)	LF	1.100	130.00	111.000	122.10
06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	1.000	4,291.00	4,781.000	4,781.00
06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	6.600	92.00	161.000	1,062.60
06666099	007	REF PAV MRK TY I(W)18"(YLD TRI)(100MIL)	EA	55.000	20.00	20.000	1,100.00
06666102	007	REF PAV MRK TY I(W)36"(YLD TRI)(100MIL)	EA	66.000	8.00	8.000	528.00
06666224	007	PAVEMENT SEALER 4"	LF	1.100	3,412.00	3,412.000	3,753.20
06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	1.100	2,605.00	2,645.000	2,909.50
06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.550	18,238.00	22,364.000	12,300.20
06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	1.100	40.00	60.000	66.00
06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.550	19,125.00	20,766.000	11,421.30
06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	190.000	12.00	15.000	2,850.00
06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	250.000	10.00	13.000	3,250.00
06726009	000	REFL PAV MRKR TY II-A-A	EA	4.400	182.00	212.000	932.80
06726010	000	REFL PAV MRKR TY II-C-R	EA	4.400	345.00	406.000	1,786.40
06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.280	52,590.00	53,875.000	15,085.00

06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	0.550	452.00	452.000	248.60
06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	2.200	852.00	876.000	1,927.20
06776008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	55.000	4.00	4.000	220.00
06776012	000	ELIM EXT PAV MRK & MRKS (WORD)	EA	55.000	4.00	2.000	110.00
06786001	000	PAV SURF PREP FOR MRK (4")	LF	0.280	3,412.00	3,412.000	955.36
06816001	000	TEMP TRAF SIGNALS	EA	60,000.000	2.00	2.000	120,000.00
60016001	000	PORTABLE CHANGEABLE MESSAGE SIGN	DAY	100.000	28.00	252.000	25,200.00
60016002	000	PORTABLE CHANGEABLE MESSAGE SIGN	EA	5,000.000	2.00	2.000	10,000.00
61856001	001	TMA (STATIONARY)	EA	24,000.000	2.00	2.000	48,000.00
61856005	001	TMA (MOBILE OPERATION)	DAY	80.000	40.00	16.000	1,280.00
96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	20,000.00	5,647.160	5,647.16
96086001		UNIQUE CHANGE ORDER ITEM 1	DOL	4,190.810	0.00	1.000	4,190.81
96086002		UNIQUE CHANGE ORDER ITEM 2	DOL	4,521.740	0.00	1.000	4,521.74
96086003		UNIQUE CHANGE ORDER ITEM 3	DOL	8,043.350	0.00	1.000	8,043.35
96086004		UNIQUE CHANGE ORDER ITEM 4	DOL	5,911.810	0.00	1.000	5,911.81
		Replace Damaged Guardrail End Treatment (LS Inv)					
96086005		UNIQUE CHANGE ORDER ITEM 5	DOL	6,762.760	0.00	1.000	6,762.76
96086006		UNIQUE CHANGE ORDER ITEM 6	DOL	458.870	0.00	1.000	458.87
96086007		UNIQUE CHANGE ORDER ITEM 7	DOL	6,147.840	0.00	2.000	12,295.68
96086008		UNIQUE CHANGE ORDER ITEM 8	DOL	31,567.220	0.00	1.000	31,567.22
		Mill and In-Lay Asphalt Repair					
96086009		UNIQUE CHANGE ORDER ITEM 9	DOL	1,500.000	0.00	2.750	4,125.00
		Striping Mobilization					
96086010		UNIQUE CHANGE ORDER ITEM 10	DOL	48,393.750	0.00	1.000	48,393.75
		Asphalt Widening					

TOTAL ITEM EARNINGS TO DATE \$16,815,842.23