



**CONTRACTOR'S ESTIMATE PACKAGE**

REPORT DATE: **03/10/22**

CONTRACT ID: **019702122**  
 PROJECT: **STP 2016(884)MM**  
 CONTRACT: **02163043**  
 AWARD AMOUNT: **\$103,886,640.02**  
 PROJECTED AMOUNT: **\$109,957,940.00**  
 ADJ. PROJECTED AMOUNT: **\$122,009,126.69**  
 CONTRACTOR: **WEBBER, LLC**

HIGHWAY: **US 175**  
 DISTRICT NAME: **DALLAS**  
 COUNTY: **DALLAS**  
 AREA ENGINEER: **Amanda Moser, P.E.**  
 AREA NUMBER: **055**

ESTIMATE NUMBER: **0065**  
 ESTIMATE PAID:   
 ESTIMATE PERIOD: **05/26/2021** to **08/31/2021**  
 ESTIMATE TYPE: **FINL**  
 % COMPLETE: **100.00**  
 % TIME USED: **98.10**  
 % RETAINAGE: **0.00**

LETTING DATE: **02/09/2016**  
 AWARD DATE: **02/25/2016**  
 NOTICE TO PROCEED DATE: **05/09/2016**  
 WORK BEGIN DATE: **06/20/2016**  
 ACCEPTED DATE: **05/05/2021**  
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

**RECAPITULATION**

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$120,072,906.95	\$119,807,291.92	\$265,615.03
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$120,072,906.95	\$119,807,291.92	\$265,615.03
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
<b>PAID TO CONTRACTOR</b>	<b>\$120,072,906.95</b>	<b>\$119,807,291.92</b>	<b>\$265,615.03</b>

**CONTRACT ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION:  
 ADJUSTMENT AMOUNT:  
 REMARKS:

\*\*\*There are no Contract Adjustments for this estimate\*\*\*

**LINE ITEM ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION:  
 ADJUSTMENT AMOUNT:  
 REMARKS:

\*\*\*There are no Line Item Adjustments for this estimate\*\*\*

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

AREA/PROJECT ENGINEER

DATE

**CONTRACT TIME STATEMENT**

WORK BEGIN DATE: 06/20/2016  
TIME CHARGES BEGIN: 06/20/2016  
BID DAYS: 819  
C. O. ADJUSTED DAYS: 286  
CURRENT DAYS: 1,105  
DAYS CHARGED TO DATE: 1,084  
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0  
LIQ DAMAGE RATE: \$2,590.00  
LIQUIDATED DAMAGES: 0  
 DAYS AT PER DAY \$2,590.00  
TOTAL: \$0.00

**DAILY BREAKDOWN**

Date or Days	Days Charged	Days Credited	Diary Adjustment
05/28/2021		1	AWAITING FINAL DOCUMENTATION
06/03/2021		1	AWAITING FINAL DOCUMENTATION
06/22/2021		1	AWAITING FINAL DOCUMENTATION
07/07/2021		1	AWAITING FINAL DOCUMENTATION

**PERIOD SUMMARY**

Date or Days	Days Charged	Days Credited
4	0	4
AWAITING FINAL DOCU		4

WORK PERFORMED THIS PERIOD

PROJECT STP 2016(884)MM CONTROL 019702122  
 CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
0075	01042009	000	REMOVING CONC (RIPRAP)	SY	6.800	-91.000	-\$618.80	7,321.00	7,321.00
0080	01042017	000	REMOVING CONC (DRIVEWAYS)	SY	8.150	-55.000	-\$448.25	930.00	930.00
0110	01052049	000	REMOVING STAB BASE & ASPH PAV (4"-22")	SY	5.000	-3,381.900	-\$16,909.50	65,886.00	72,576.50
0425	04322001	000	RIPRAP (CONC)(4 IN)	CY	330.000	-92.005	-\$30,361.65	64.80	346.38
0540	04502211	001	RAIL (TY T551) (HPC)	LF	56.750	2.690	\$152.66	34,473.74	34,473.74
0574	04642002		RC PIPE (CL III)(15 IN)	LF	85.870	-165.000	-\$14,168.55	164.00	220.00
			SUPP DESCR Added by CO # 53 Revise pipe for laterals B-28 and B-26						
0820	05302010	006	DRIVEWAYS (CONC)	SY	47.000	-101.658	-\$4,777.93	3,174.00	3,529.10
1020	06182025	000	CONDT (PVC) (SCHD 40) (4") (BORE)	LF	19.400	-140.000	-\$2,716.00	1,165.00	1,165.00
1255	06622064	000	WK ZN PAV MRK REMOV (W) 4" (BRK)	LF	0.950	44,759.000	\$42,521.05	61,221.00	61,221.00
1260	06622067	000	WK ZN PAV MRK REMOV (W) 4" (SLD)	LF	0.850	-21,958.500	-\$18,664.73	51,126.00	51,126.00
1265	06622073	000	WK ZN PAV MRK REMOV (W) 8" (DOT)	LF	1.500	164.500	\$246.75	764.00	764.00
1270	06622075	000	WK ZN PAV MRK REMOV (W) 8" (SLD)	LF	1.500	-1,986.000	-\$2,979.00	414.00	414.00
1275	06622079	000	WK ZN PAV MRK REMOV (W) 24" (SLD)	LF	10.000	12.000	\$120.00	12.00	12.00
1280	06622099	000	WK ZN PAV MRK REMOV (Y) 4" (SLD)	LF	0.850	-5,649.000	-\$4,801.65	56,215.00	56,215.00
1470	06772011	000	ELIM EXT PAV MRK & MRKS (EXIT GORE)	EA	500.000	1.000	\$500.00	3.00	3.00
1664	11222009		ROCK FILTER DAMS (REMOVE)	LF	9.760	255.000	\$2,488.80	1,000.00	350.00
			SUPP DESCR Added by CO # 3 Rock Filter Dams						
1867	96082007		UNIQUE CHANGE ORDER ITEM 7	DOL	8,668.900	-1.000	-\$8,668.90	1.00	1.00
			SUPP DESCR Added by CO # 14 Raise AT&T Duct Bank pd by LS						

PROJECT ROW 197-2-123 CONTROL 019702123  
 CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
2060	05002001	011	MOBILIZATION	LS	10,300,000.000	0.030	\$309,000.00	0.03	0.03

ITEMS WITH NO CATEGORY

PROJECT STP 2016(884)MM CONTROL 019702122  
 CATEGORY NO CATEGORY DESCRIPTION MISC ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To
707	04792002		ADJ INLETS Added by PCO 092 Force account	EA	2,551.950	3.000	\$7,655.85	3.00	3.00
672	04654004		INLET (COMPL)(PCO)(3FTX5FT) Garden St CIP	EA	8,044.880	1.000	\$8,044.88	1.00	1.00

TOTAL ITEM EARNINGS THIS ESTIMATE

**\$265,615.03**

CONTRACT LINE ITEMS

PROJECT STP 2016(884)MM CONTROL 019702122  
 CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0065	01002002	002	PREPARING ROW	STA	39,600.000	207.360	0.000	207.36	8,211,456.00
0070	01042001	000	REMOVING CONC (PAV)	SY	6.500	106,950.000	15.000	121,764.53	791,469.48
0071	01042045		REMOVE CONC (MISC)	EA	5,681.170	0.000	1.000	1.00	5,681.17
			Added by CO # 5 Misc Concrete Removal						
0075	01042009	000	REMOVING CONC (RIPRAP)	SY	6.800	7,294.000	27.000	7,321.00	49,782.80
0080	01042017	000	REMOVING CONC (DRIVEWAYS)	SY	8.150	930.000	0.000	930.00	7,579.50
0085	01042023	000	REMOVING CONC (CTB)	LF	8.750	3,868.000	0.000	3,888.00	34,020.00
0090	01042027	000	REMOVING CONC (APPR SLAB)	SY	14.650	882.000	0.000	1,173.86	17,197.05
0095	01042029	000	REMOVING CONC (CURB OR CURB & GUTTER)	LF	3.350	1,992.000	0.000	13,379.10	44,819.99
0100	01042036	000	REMOVING CONC (SIDEWALK OR RAMP)	SY	6.350	2,925.000	22.220	2,947.22	18,714.85
0105	01042044	000	REMOVING CONC (FLUME)	SY	14.500	51.000	0.000	51.00	739.50
0110	01052049	000	REMOVING STAB BASE & ASPH PAV (4"-22")	SY	5.000	38,625.000	27,261.000	72,576.50	362,882.51
0111	01056043		REMOVING STAB BASE & ASPH PAV (0-6")	SY	11.030	0.000	5,500.000	4,257.56	46,960.84
			Added by CO # 6 Repair Shoulder on IH 45						
0115	01102001	000	EXCAVATION (ROADWAY)	CY	6.900	161,502.000	0.000	161,502.12	1,114,364.63
0120	01322025	000	EMBANKMENT (FINAL) (DENS CONT) (TY C1)	CY	4.700	180,657.000	0.000	180,657.00	849,087.89
0125	01322026	000	EMBANKMENT (FINAL) (DENS CONT) (TY C2)	CY	31.200	18,162.000	0.000	18,162.60	566,673.12
0130	01602003	000	FURNISHING AND PLACING TOPSOIL (4")	SY	0.800	167,122.000	0.000	70,023.56	56,018.84
0135	01642035	002	DRILL SEEDING (PERM) (RURAL) (CLAY)	SY	0.150	167,122.000	0.000	95,451.55	14,317.73
0145	01642043	002	DRILL SEEDING (TEMP) (COOL)	SY	0.150	83,562.000	0.000	45,132.64	6,769.90
0150	01682001	000	VEGETATIVE WATERING	MG	12.000	19,306.000	0.000	779.80	9,357.60
0155	02602002	003	LIME (HYDRATED LIME (SLURRY))	TON	143.000	4,438.000	-3,251.000	885.81	126,670.83
0160	02602011	003	LIME TRT (EXST MATL) (12")	SY	4.350	136,978.000	-100,230.000	26,621.57	115,803.83
0162	02752005		CEMENT TREAT (EXIST MATL)(12")	SY	4.350	0.000	100,230.000	92,330.46	401,637.49
			Added by CO # 15 Cement Stabilization						
0163	02752001		CEMENT	TON	150.650	0.000	3,251.000	2,214.02	333,541.81
			Added by CO # 33 Correct Previous Change Order 33						
0164	02752001		CEMENT	TON	286.800	0.000	296.445	419.19	120,223.69
			Added by CO # 68 Add Cement Slurry						
0165	03052002	000	SALV, HAUL & STKPL RCL APH PV (0 TO 2")	SY	1.100	6,907.000	0.000	7,316.22	8,047.84
0166	32672048		D-GR HMA(SQ) TY-C SAC-B PG70-22	TON	118.730	0.000	1,815.000	1,193.36	141,687.63
			Added by CO # 6 Repair Shoulder on IH 45						
0170	03602004	013	CONC PVMT (CONT REINF-CRCP)(11")	SY	52.500	87,860.000	0.000	84,085.52	4,414,489.84
0190	03602006	013	CONC PVMT (CONT REINF-CRCP)(13")	SY	54.500	45,111.000	0.000	44,003.64	2,398,198.29
0210	04002005	000	CEM STABIL BKFL	CY	157.000	10.500	0.000	10.50	1,648.50
0214	04002009		CUT & RESTORING PAV (CONC)	SY	299.130	0.000	174.000	174.00	52,048.62
			Added by CO # 40 Adding 3x2 RCB on Line E						
0215	04022001	000	TRENCH EXCAVATION PROTECTION	LF	2.500	9,170.000	-14.000	8,606.30	21,515.75
0216	04032001		TEMPORARY SPL SHORING	SF	20.590	0.000	6,310.000	5,415.05	111,495.88
			Added by CO # 39 Bexar Overpass & MSE Walls Revision						
0217	96082015		UNIQUE CHANGE ORDER ITEM 15	DOL	126,101.700	0.000	1.000	1.00	126,101.71
			Added by CO # 39 Temp Shoring(Embank/Exc) pd by LS						

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0220	04032001	000	TEMPORARY SPL SHORING	SF	5.350	63,263.000	0.000	63,263.00	338,457.07
0221	04032001		TEMPORARY SPL SHORING Added by CO # 82	SF	46.150	0.000	1,350.000	1,350.00	62,302.50
0225	04162001	001	DRILL SHAFT (18 IN)	LF	43.000	36.000	0.000	52.00	2,236.00
0226	04162003		DRILL SHAFT (30 IN) Added by CO # 47 Lamar Entrance Ramp Revision	LF	362.650	0.000	190.000	176.00	63,826.40
0230	04162002	001	DRILL SHAFT (24 IN)	LF	84.500	5,700.000	0.000	5,301.00	447,934.50
0235	04162003	001	DRILL SHAFT (30 IN)	LF	130.000	168.000	0.000	206.00	26,780.00
0240	04162004	001	DRILL SHAFT (36 IN)	LF	122.500	6,768.000	71.000	6,797.00	832,632.50
0245	04162005	001	DRILL SHAFT (42 IN)	LF	165.000	7,567.000	0.000	7,640.73	1,260,720.45
0250	04162006	001	DRILL SHAFT (48 IN)	LF	209.500	7,016.000	0.000	7,027.00	1,472,156.50
0255	04162007	001	DRILL SHAFT (54 IN)	LF	266.500	612.000	0.000	612.00	163,098.00
0260	04162008	001	DRILL SHAFT (60 IN)	LF	354.500	858.000	0.000	858.00	304,161.00
0265	04162010	001	DRILL SHAFT (72 IN)	LF	532.000	262.000	0.000	282.40	150,236.80
0270	04162019	001	DRILL SHAFT (SIGN MTS)(30 IN)	LF	163.500	66.000	0.000	66.00	10,791.00
0275	04162021	001	DRILL SHAFT (SIGN MTS)(42 IN)	LF	326.500	400.000	0.000	400.00	130,600.00
0280	04162022	001	DRILL SHAFT (SIGN MTS)(48 IN)	LF	367.500	19.000	0.000	19.00	6,982.50
0285	04162023	001	DRILL SHAFT (SIGN MTS)(54 IN)	LF	449.000	237.500	0.000	254.50	114,270.50
0290	04162026	001	DRILL SHAFT (HIGH MAST POLE)(60 IN)	LF	531.000	27.000	0.000	27.00	14,337.00
0295	04162029	001	DRILL SHAFT (RDWY ILL POLE) (30 IN)	LF	112.000	176.000	0.000	176.00	19,712.00
0300	04162031	001	DRILL SHAFT (TRF SIG POLE) (30 IN)	LF	183.500	11.000	0.000	11.00	2,018.50
0305	04162032	001	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	204.000	104.000	0.000	104.00	21,216.00
0310	04162034	001	DRILL SHAFT (TRF SIG POLE) (48 IN)	LF	347.000	44.000	0.000	44.00	15,268.00
0315	04202005	002	CL C CONC (FOOTING)	CY	645.000	472.400	0.000	472.40	304,698.00
0316	04202123		CL C CONC (FOOTING) (HPC) Added by CO # 39 Bexar Overpass & MSE Walls Revision	CY	702.170	0.000	49.000	49.00	34,406.33
0317	04202019		CL C CONC (CAP) Added by CO # 47 Lamar Entrance Ramp Revision	CY	1,040.010	0.000	56.810	56.81	59,082.97
0320	04202010	002	CL C CONC (SIGN COLUMN)	CY	1,130.000	82.000	0.000	82.00	92,660.00
0325	04202013	002	CL C CONC (MISC)	CY	323.500	861.000	0.000	861.00	278,533.50
0330	04202041	002	CL C CONC (ABUT)(HPC)	CY	753.000	341.300	6.500	347.80	261,893.40
0335	04202042	002	CL C CONC (BENT)(HPC)	CY	655.000	2,029.000	0.000	2,029.00	1,328,995.00
0340	04202092	002	CL C CONC (CAP)(MASS PLACEMENT)(HPC)	CY	634.000	705.300	10.600	715.90	453,880.60
0345	04202093	002	CL C CONC (COLUMN)(MASS PLACE)(HPC)	CY	569.000	1,124.600	0.000	1,124.60	639,897.40
0350	04202094	002	CL C CONC (FOOTING)(MASS PLACE)(HPC)	CY	476.000	725.100	0.000	725.10	345,147.60
0355	04202123	002	CL C CONC (FOOTING) (HPC)	CY	590.000	1,186.400	0.000	1,186.40	699,976.00
0360	04202223	002	CL C CONC (COLUMN)(HPC)	CY	609.000	2,435.500	300.000	2,735.50	1,665,919.50
0365	04202256	002	CL S CONC(APPR SLAB)(HPC)	CY	450.000	613.400	0.000	613.40	276,030.00
0370	04202269	002	CL C CONC (CAP)(HPC)	CY	608.000	5,202.000	0.000	5,202.00	3,162,816.00
0375	04222003	000	REINF CONC SLAB (HPC)(CL S)	SF	16.500	653,685.000	0.000	653,685.00	10,785,802.52
0380	04232001	000	RETAINING WALL (MSE)	SF	48.750	89,400.000	0.000	89,400.00	4,358,250.01
0381	96082016		UNIQUE CHANGE ORDER ITEM 16 Added by CO # 39 Addtl MSE Wall Rock Backfill pd by LS	DOL	500,079.180	0.000	1.000	1.00	500,079.18
0382	96082042		UNIQUE CHANGE ORDER ITEM 42 Closure Wall 45W-3A	DOL	39,601.530	0.000	1.000	1.00	39,601.53
0385	04232011	000	RETAINING WALL (DRILL SHAFT)(FACIA)	SF	38.000	13,120.000	0.000	13,120.00	498,560.00
0390	04252019	001	PRESTR CONC U-BEAM (U54)	LF	199.500	13,188.570	0.000	13,188.57	2,631,119.72

CATEGORY	001		DESCRIPTION	ALL ITEMS					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0395	04252065	001	PRESTR CONC GIRDER (TX34)	LF	109.000	1,266.500	0.000	1,266.50	138,048.50
0400	04252068	001	PRESTR CONC GIRDER (TX54)	LF	119.500	44,542.628	-1.200	44,541.43	5,322,700.66
0405	04252069	001	PRESTR CONC GIRDER (TX62)	LF	138.000	1,295.200	0.000	1,295.20	178,737.60
0410	04252070	001	PRESTR CONC GIRDER (TX70)	LF	155.500	14,077.064	0.000	14,077.06	2,188,983.46
0411	96082032		UNIQUE CHANGE ORDER ITEM 32	DOL	44,592.720	0.000	1.000	1.00	44,592.72
Added by CO # 70 Additional Structural Steel pd by LS									
0415	04302126	000	CL C CONC FOR EXT STR(ABUT)(HPC)	CY	1,200.000	2.500	0.000	2.50	3,000.00
0420	04302233	000	CL S CONC FOR EXT STR(SLAB)(HPC)	CY	808.000	2,001.600	0.000	2,001.60	1,617,292.80
0421	04302055		CL S CONC FOR EXT STR (APPR SLAB)	CY	1,283.990	0.000	53.270	74.77	96,003.94
Added by CO # 21 Add Approach Slab @ Penn. Ave									
0425	04322001	000	RIPRAP (CONC)(4 IN)	CY	330.000	35.800	29.000	346.38	114,305.40
0430	04322002	000	RIPRAP (CONC)(5 IN)	CY	360.000	526.000	4.000	615.02	221,406.12
0435	04322039	000	RIPRAP (MOW STRIP)(4 IN)	CY	360.000	41.000	0.000	175.16	63,058.32
0440	04322072	000	RIPRAP (CONC)(CL B)(RR8&RR9)	CY	360.000	29.500	0.000	34.29	12,344.40
0445	04342024	003	ELASTOMERIC BEAR (SPECIAL)	EA	3,220.000	5.000	0.000	5.00	16,100.00
0450	04342037	003	ELASTOMERIC BEAR (F4)	EA	1,960.000	2.000	0.000	2.00	3,920.00
0455	04342041	003	ELASTOMERIC BEAR (F9)	EA	2,790.000	9.000	0.000	9.00	25,110.00
0460	04342047	003	ELASTOMERIC BEAR (EE2)	EA	1,370.000	6.000	0.000	6.00	8,220.00
0465	04342048	003	ELASTOMERIC BEAR (EE3)	EA	1,390.000	7.000	0.000	7.00	9,730.00
0470	04342049	003	ELASTOMERIC BEAR (EE5)	EA	1,550.000	20.000	0.000	20.00	31,000.00
0475	04342051	003	ELASTOMERIC BEAR (EE7)	EA	1,650.000	5.000	0.000	5.00	8,250.00
0480	04342066	003	ELASTOMERIC BEAR (E5)	EA	2,120.000	4.000	0.000	4.00	8,480.00
0485	04342071	003	ELASTOMERIC BEAR (F5)	EA	2,100.000	4.000	0.000	4.00	8,400.00
0490	04342072	003	ELASTOMERIC BEAR (F7)	EA	2,770.000	10.000	0.000	10.00	27,700.00
0495	04342075	003	SLIDING ELASTOMERIC BEAR (ES 2)	EA	2,140.000	4.000	0.000	4.00	8,560.00
0500	04342078	003	SLIDING ELASTOMERIC BEAR (ES 6)	EA	2,330.000	8.000	0.000	8.00	18,640.00
0505	04422002	016	STR STL (PLATE GIRDER)	LB	1.150	3,816,740.000	33,360.000	3,850,100.00	4,427,615.00
0510	04422047	016	STRUCTURAL STEEL(MISCELLANEOUS BRIDGE)	LB	7.750	836.000	0.000	836.00	6,479.00
0520	04422055	016	STR STL(PLATE GIRDER) (TXDOT PROVIDED)	LB	1.150	2,858,869.000	0.000	2,858,869.00	3,287,699.35
0525	04502124	001	RAIL (TY SSCB)(1)	LF	56.000	5,316.000	-2,621.000	2,695.00	150,920.00
0530	04502143	001	RAILING (TY T551)	LF	51.500	6,753.000	-272.000	3,698.60	190,477.90
0535	04502179	001	RAIL (SPECIAL RAIL 1)	LF	200.000	60.000	0.000	121.00	24,200.00
0540	04502211	001	RAIL (TY T551) (HPC)	LF	56.750	34,473.740	0.000	34,473.74	1,956,384.76
0545	04502646	001	RAIL (TY T551)(NOISE BARRIER)(SPL)	LF	346.500	5,963.000	0.000	5,963.00	2,066,179.51
0550	04502651	001	RAIL (TY T551) (HPC) (SPL)	LF	293.500	1,706.000	0.000	1,706.00	500,711.00
0555	04542001	003	SEALED EXPANSION JOINT (4 IN)(SEJ-A)	LF	65.500	2,952.000	642.000	3,610.00	236,455.00
0556	04622001		CONC BOX CULV (3 FT X 2 FT)	LF	294.530	0.000	308.000	308.00	90,715.24
Added by CO # 40 Adding 3x2 RCB on Line E									
0560	04542009	003	SEALED EXPANSION JOINT (5 IN)(SEJ-A)	LF	65.500	443.000	0.000	443.00	29,016.50
0565	04542014	003	ARMOR JOINT (MOD)	LF	46.000	1,197.000	0.000	1,197.00	55,062.00
0570	04622007	015	CONC BOX CULV (5 FT X 3 FT)	LF	208.000	629.000	0.000	629.00	130,832.00
0574	04642002		RC PIPE (CL III)(15 IN)	LF	85.870	0.000	164.000	220.00	18,891.40
Added by CO # 53 Revise pipe for laterals B-28 and B-26									
0575	04642003	006	RC PIPE (CL III)(18 IN)	LF	64.000	210.000	0.000	475.00	30,400.00
0580	04642005	006	RC PIPE (CL III)(24 IN)	LF	69.000	11,156.000	-163.000	11,205.00	773,145.00
0585	04642006	006	RC PIPE (CL III)(27 IN)	LF	80.000	1,337.000	-116.000	1,221.00	97,680.00
0590	04642007	006	RC PIPE (CL III)(30 IN)	LF	89.000	130.000	0.000	142.00	12,638.00

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0595	04642009	006	RC PIPE (CL III)(36 IN)	LF	111.000	300.000	116.000	674.00	74,814.00
0600	04642010	006	RC PIPE (CL III)(42 IN)	LF	133.000	133.000	0.000	133.00	17,689.00
0605	04642011	006	RC PIPE (CL III)(48 IN)	LF	160.000	2,237.000	0.000	1,628.00	260,480.00
0609	04642021		RC PIPE (CL IV)(18 IN) Added by CO # 47 Lamar Entrance Ramp Revision	LF	83.500	0.000	108.000	138.00	11,523.00
0610	04642024	006	RC PIPE (CL IV)(30 IN)	LF	123.000	522.000	0.000	522.00	64,206.00
0611	96082032		UNIQUE CHANGE ORDER ITEM 32 Added by CO # 65 Rem and Rep Exst Storm Drain pd by LS	DOL	16,877.560	0.000	1.000	1.00	16,877.56
0615	04652003	002	INLET (COMPL)(TY H)	EA	3,330.000	2.000	0.000	2.00	6,660.00
0620	04652013	002	MANH (COMPL)(TY A)	EA	4,250.000	4.000	0.000	2.00	8,500.00
0625	04652104	002	INLET EXT	EA	1,030.000	93.000	-4.000	52.00	53,560.00
0626	04672222		SET (TY II)(18 IN)(RCP)(4:1)(C) Added by CO # 47 Lamar Entrance Ramp Revision	EA	1,987.570	0.000	2.000	2.00	3,975.14
0630	04652121	002	MANH (COMPL)(TY B)	EA	7,020.000	6.000	1.000	10.00	70,200.00
0631	96082005		UNIQUE CHANGE ORDER ITEM 5 Added by CO # 8 Address Conflicts on Drainage A pd by EA	DOL	5,498.680	0.000	2.000	2.00	10,997.36
0632	96082014		UNIQUE CHANGE ORDER ITEM 14 Added by CO # 38 Modify Manhole XA-BO pd by LS	DOL	4,320.920	0.000	1.000	1.00	4,320.92
0633	04652121		MANH (COMPL)(TY B) Added by CO # 40 Adding 3x2 RCB on Line E	EA	10,037.450	0.000	2.000	2.00	20,074.91
0634	96082005		UNIQUE CHANGE ORDER ITEM 5 Added by CO # 40 Adding 3x2 RCB on Line E pd by inv	DOL	1.000	0.000	6,486.240	6,486.24	6,486.24
0635	04652467	002	INLET (COMPL)(TY D 3-GRATE)	EA	9,490.000	2.000	1.000	8.00	75,920.00
0636	04652460		INLET (COMPL)(TY D)(2-GRATE) Added by CO # 50 Inlet Changes RFI 103	LF	8,985.240	0.000	1.000	3.00	26,955.72
0640	04652521	002	INLET (COMPL)(CURB)(10')	EA	3,830.000	15.000	0.000	15.00	57,450.00
0645	04652523	002	INLET (COMPL)(CURB)(14')	EA	4,400.000	3.000	0.000	3.00	13,200.00
0650	04652589	002	INLET (COMPL) (BRIDGE DECK DRAIN))	EA	5,100.000	71.000	0.000	71.00	362,100.00
0655	04652773	002	INLET (COMPL)(BRG SCUPPER W/BOLTED GRT)	EA	6,000.000	9.000	0.000	9.00	54,000.00
0660	04654001	002	MANH (COMPL)(PRM)(48IN)	EA	3,450.000	15.000	-2.000	15.00	51,750.00
0665	04654002	002	MANH (COMPL)(PRM)(60IN)	EA	5,310.000	8.000	0.000	11.00	58,410.00
0670	04654004	002	INLET (COMPL)(PCO)(3FTX5FT)	EA	3,970.000	38.000	0.000	44.00	174,680.00
0671	04654004		INLET (COMPL)(PCO)(3FTX5FT) Added by CO # 40 Adding 3x2 RCB on Line E	EA	6,563.690	0.000	1.000	1.00	6,563.69
0675	04654005	002	INLET (COMPL)(PCO)(4FTX5FT)	EA	4,720.000	22.000	0.000	12.00	56,640.00
0685	04654008	002	INLET (COMPL)(PCU)(3FTX5FT)	EA	4,610.000	29.000	-15.000	11.00	50,710.00
0688	04654012		INLET (COMPL)(PMBD)(4FT) Cast In Place	EA	9,739.676	0.000	3.000	3.00	29,219.03
0689	96082025		UNIQUE CHANGE ORDER ITEM 25 Added by CO # 50 MSE RW Grate pd by EA	DOL	9,245.490	0.000	6.000	5.00	46,227.45
0690	04654012	002	INLET (COMPL)(PMBD)(4FT)	EA	4,970.000	7.000	9.000	16.00	79,520.00
0691	04656004		MANH (COMPL)(PRM)(72IN) Added by CO # 11 Revised Drainage at Bexar St	EA	6,293.900	0.000	3.000	3.00	18,881.70
0692	96082009		UNIQUE CHANGE ORDER ITEM 9 Added by CO # 17 Cast in Place inlet pd by EA	DOL	4,712.820	0.000	4.000	10.00	47,128.20

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0693	96082018		UNIQUE CHANGE ORDER ITEM 18 Added by CO # 39 MSE Wall Drain pd by LF	DOL	20.590	0.000	177.000	88.00	1,811.92
0694	04792006		ADJUST INLET (CAP) Added by CO # 41 Adjust Inlet Cap	EA	1,517.800	0.000	2.000	4.00	6,071.20
0695	04662065	000	HEADWALL (CH-FW-0)(DIA= 24 IN)	EA	1,600.000	1.000	0.000	1.00	1,600.00
0696	96082019		UNIQUE CHANGE ORDER ITEM 19 Added by CO # 47 Re-Mob for Lamar Ent Ramp pd by LS	DOL	7,953.750	0.000	1.000	1.00	7,953.75
0697	96082020		UNIQUE CHANGE ORDER ITEM 20 Added by CO # 47 Inlet RW (R)(MOD)(2 GRATE)(CIP) pd by Ea	DOL	9,254.490	0.000	2.000	5.00	46,272.46
0698	96082021		UNIQUE CHANGE ORDER ITEM 21 Added by CO # 47 Drainage Ditch pd by LS	DOL	30,847.660	0.000	1.000	1.00	30,847.66
0699	96082022		UNIQUE CHANGE ORDER ITEM 22 Added by CO # 47 Grade Repair pd by LS	DOL	6,533.880	0.000	1.000	1.00	6,533.88
0700	04672286	000	SET (TY II)(18 IN)(RCP)(6:1)(P)	EA	1,530.000	8.000	0.000	8.00	12,240.00
0701	04656329		INLET (COMP)(GI)(TY D)(1 GRATE) Added by CO # 69 Adding Grate Inlet	EA	6,416.190	0.000	1.000	1.00	6,416.19
0702	96082031		UNIQUE CHANGE ORDER ITEM 31 Added by CO # 69 Rework Pd by LS	DOL	2,169.560	0.000	1.000	1.00	2,169.56
0703	04796001		ADJUSTING MANHOLES Added by CO # 75 Manhole Adjustment JCT I-04	EA	10,521.840	0.000	1.000	1.00	10,521.84
0704	04962002		REMOV STR (INLET) Added by CO # 17 Addtl Inlets in need of Repair	EA	1,576.820	0.000	4.000	11.00	17,345.02
0705	04962010	000	REMOV STR (BRIDGE 100-499 FT LENGTH)	EA	124,430.000	4.000	2.000	6.00	746,580.00
0706	04792002		ADJ INLETS Added by CO # 76 Adjust Existing Grate Inlet	EA	8,904.930	0.000	1.000	1.00	8,904.93
0710	04962011	000	REMOV STR (BRIDGE 500-999 FT LENGTH)	EA	76,681.500	1.000	0.000	1.00	76,681.50
0715	04962040	000	REMOV STR (RET WALL)	LF	29.100	4,577.000	0.000	4,577.00	133,190.70
0720	04962043	000	REMOV STR (SMALL FENCE)	LF	3.150	522.000	0.000	522.00	1,644.30
0730	05002001	011	MOBILIZATION	LS	10,300,000.000	0.970	0.000	0.97	9,991,000.00
0731	96082017		UNIQUE CHANGE ORDER ITEM 17 Added by CO # 39 Addtl Mob and Extra Work pd by LS	DOL	69,770.570	0.000	1.000	1.00	69,770.57
0732	96082033		UNIQUE CHANGE ORDER ITEM 33 Project Overhead paid per day	DOL	7,610.740	0.000	250.000	250.00	1,902,685.00
0733	96082034		UNIQUE CHANGE ORDER ITEM 34 Additional Security (pd by invoice)	DOL	1.000	0.000	190,944.000	459,457.38	459,457.38
0735	05022001	033	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	33,100.000	39.000	1.000	40.00	1,324,000.00
0736	96082004		UNIQUE CHANGE ORDER ITEM 4 Added by CO # 6 Shldr Repair Traffic Control pd by LS	DOL	14,880.440	0.000	1.000	1.00	14,880.44
0737	96082019		UNIQUE CHANGE ORDER ITEM 19 Added by CO # 45 Additional Traffic Control pd by LS	DOL	5,937.410	0.000	1.000	1.00	5,937.41
0738	96082029		UNIQUE CHANGE ORDER ITEM 29 Added by CO # 62 Med Barrier Traffic Control pd per day	DOL	1,963.860	0.000	11.000	11.00	21,602.46
0739	05022001		BARRICADES, SIGNS AND TRAFFIC HANDLING Added by CO # 79 additional barricades non-part	MO	33,100.000	0.000	12.000	12.00	397,200.00
0740	05082002	000	CONSTRUCTING DETOURS	SY	87.500	1,718.000	477.250	2,195.25	192,084.39



CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0745	05122008	002	PORT CTB (FUR & INST)(LOW PROF)(TY 1)	LF	48.750	2,227.000	0.000	2,640.00	128,700.00
0750	05122009	002	PORT CTB (FUR & INST)(LOW PROF)(TY 2)	LF	60.750	240.000	0.000	320.00	19,440.00
0755	05122026	002	PORT CTB (MOVE)(LOW PROF)(TY 1)	LF	8.750	930.000	0.000	3,720.00	32,550.00
0760	05122027	002	PORT CTB (MOVE)(LOW PROF)(TY 2)	LF	17.100	80.000	0.000	260.00	4,446.00
0765	05122044	002	PORT CTB (REMOVE)(LOW PROF)(TY 1)	LF	8.450	2,210.000	0.000	2,640.00	22,308.00
0770	05122045	002	PORT CTB (REMOVE)(LOW PROF)(TY 2)	LF	12.150	240.000	0.000	320.00	3,888.00
0775	05122048	002	PORT CTB (FUR & INST)(F-SHAPE)(TY 1)	LF	48.000	20,077.000	1,020.000	21,630.00	1,038,240.00
0780	05122050	002	PORT CTB (MOVE)(F-SHAPE)(TY 1)	LF	6.950	10,860.000	720.000	24,270.00	168,676.50
0785	05122052	002	PORT CTB (REMOVE)(F-SHAPE)(TY 1)	LF	8.850	13,270.000	8,360.000	21,630.00	191,425.50
0786	05146036		PERM CTB (TRAN SSCB TO SSTR) (MOD) Added by CO # 62 Adding SSCB Modifier	LF	300.080	0.000	272.000	272.00	81,621.76
0787	05146038		PERM CTB (SSCB)(TY 1)(MOD) Added by CO # 62 Adding SSCB Modifier	LF	102.280	0.000	2,621.000	2,621.00	268,075.88
0788	05146009		PERM CTB (SGL SLOPE) (TY 1) (54 ) Added by CO # 67 Adding 54" SSCB	LF	239.580	0.000	231.000	282.00	67,561.56
0790	05122081	002	PCTB (FUR & INST)(F-SHAPE)(TY CSB-1)	LF	53.500	6,757.000	330.000	5,253.00	281,035.50
0800	05282030	000	COLORED TEXTURED CONC(11")(CROSS WALKS)	SY	124.000	2,061.000	0.000	1,801.95	223,441.80
0805	05292004	000	CONC CURB & GUTTER (TY II)	LF	15.000	1,378.000	0.000	644.07	9,661.05
0810	05292005	000	CONC CURB (MONO) (TY I)	LF	0.200	784.000	0.000	137.00	27.40
0815	05292006	000	CONC CURB (MONO) (TY II)	LF	0.200	30,883.000	0.000	26,186.15	5,237.23
0820	05302010	006	DRIVEWAYS (CONC)	SY	47.000	3,174.000	0.000	3,529.10	165,867.85
0825	05312005	000	CURB RAMPS (TY 1)	EA	1,230.000	4.000	0.000	5.00	6,150.00
0830	05312006	000	CURB RAMPS (TY 2)	EA	1,340.000	20.000	0.000	20.00	26,800.00
0835	05312010	000	CURB RAMPS (TY 7)	EA	1,130.000	76.000	0.000	46.00	51,980.00
0840	05312014	000	CURB RAMPS (TY 22)	EA	1,960.000	9.000	0.000	7.00	13,720.00
0845	05312015	000	CONC SIDEWALKS (4")	SY	35.000	12,100.000	22.220	10,859.27	380,074.47
0850	05312017	000	CURB RAMPS (TY 21)	EA	1,200.000	7.000	0.000	10.00	12,000.00
0860	05312041	000	CURB RAMPS (TY 10)	EA	1,200.000	13.000	0.000	29.00	34,800.00
0865	05362004	000	CONC DIRECTIONAL ISLAND	SY	59.250	315.000	0.000	4.82	285.59
0870	05402001	031	MTL W-BEAM GD FEN (TIM POST)	LF	16.500	125.000	50.000	1,264.50	20,864.25
0875	05402011	031	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	1,150.000	8.000	4.000	12.00	13,800.00
0880	05402044	031	DOWNSTREAM ANCHOR TERMINAL(DAT)SECTION	EA	1,130.000	1.000	0.000	3.00	3,390.00
0885	05422001	000	REMOVING METAL BEAM GUARD FENCE	LF	1.250	15,445.000	675.000	13,396.00	16,745.00
0890	05442001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	1,900.000	10.000	0.000	10.00	19,000.00
0895	05452088	001	CRASH CUSH ATTEN (INSTL)(R)(N)(TL2)	EA	10,700.000	1.000	0.000	1.00	10,700.00
0900	05452089	001	CRASH CUSH ATTEN (INSTL)(R)(N)(TL3)	EA	16,500.000	1.000	0.000	1.00	16,500.00
0905	05452092	001	CRASH CUSH ATTEN (INSTL)(R)(W)(TL3)	EA	21,000.000	3.000	0.000	3.00	63,000.00
0915	05452095	001	CRASH CUSH ATTEN (INSTL)(S)(N)(TL3)	EA	8,800.000	13.000	19.000	32.00	281,600.00
0920	05452100	001	CRASH CUSHION ATTENUATOR (MOVE & RESET)	EA	1,500.000	11.000	0.000	13.00	19,500.00
0925	05452101	001	CRASH CUSHION ATTENUATOR (REMOVE)	EA	750.000	10.000	4.000	30.00	22,500.00
0930	05502003	000	CHAIN LINK FENCE (REMOVE)	LF	3.150	5,117.000	0.000	5,327.00	16,780.05
0935	05502006	000	GATE (REMOVE)	EA	750.000	11.000	0.000	11.00	8,250.00
0937	05562007		PIPE UNDERDRAINS (TY 7) (6")	LF	22.790	0.000	1,150.000	1,180.00	26,892.20
0940	06102020	015	INS RD IL AM (TY SA) 40B-8 (.25 KW)S	EA	2,140.000	42.000	0.000	42.00	89,880.00
0945	06102025	015	INS RD IL AM (TY SA) 40T-8 (.25 KW)S	EA	2,550.000	10.000	0.000	12.00	30,600.00
0950	06102027	015	INS RD IL AM (TY SA) 50B-8 (.4 KW)S	EA	2,450.000	15.000	0.000	15.00	36,750.00
0955	06102042	015	INS RD IL AM (TY SA) 50T-8 (.4 KW)S	EA	2,700.000	2.000	0.000	2.00	5,400.00

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0960	06102047	015	INS RD IL AM (TY SP) 48S-8-8 (.4 KW)S	EA	3,520.000	13.000	-1.000	12.00	42,240.00
0965	06102060	015	INS RD IL AM (U/P) (TY 1) (.15KW)S	EA	1,480.000	16.000	0.000	16.00	23,680.00
0970	06102061	015	INS RD IL AM (U/P) (TY 2) (.15KW)S	EA	1,480.000	3.000	0.000	3.00	4,440.00
0975	06102069	015	REMOVE RD IL ASM (U/P)	EA	510.000	2.000	0.000	2.00	1,020.00
0980	06102072	015	REMOVE RDWY ILL ASSEM	EA	255.000	63.000	0.000	63.00	16,065.00
0985	06102115	015	INS RD IL AM (TY SA)30T-8-8(.25KW)S	EA	3,110.000	11.000	0.000	12.00	37,320.00
0986	06106279		IN RD IL (TY SA) 50S-8-8 (400W EQ) LED	EA	8,271.190	0.000	1.000	1.00	8,271.19
Added by CO # 77 Adding Bridge Mounted Illumination Pole									
0995	06182012	000	CONDT (PVC) (SCHD 40) (1")	LF	5.100	295.000	0.000	295.00	1,504.50
1000	06182018	000	CONDT (PVC) (SCHD 40) ( 2")	LF	6.100	26,360.000	0.000	29,035.00	177,113.50
1005	06182019	000	CONDT (PVC) (SCHD 40) (2") (BORE)	LF	13.250	1,740.000	0.000	2,065.00	27,361.25
1010	06182022	000	CONDT (PVC) (SCHD 40) (3")	LF	7.650	1,065.000	0.000	1,065.00	8,147.25
1015	06182024	000	CONDT (PVC) (SCHD 40) (4")	LF	8.650	655.000	0.000	655.00	5,665.75
1020	06182025	000	CONDT (PVC) (SCHD 40) (4") (BORE)	LF	19.400	1,165.000	0.000	1,165.00	22,601.00
1025	06182034	000	CONDT (PVC) (SCHD 80) (2")	LF	6.100	120.000	0.000	120.00	732.00
1030	06182044	000	CONDT (RM) (3/4")	LF	20.400	1,470.000	0.000	1,880.00	38,352.00
1035	06182046	000	CONDT (RM) (1")	LF	21.400	265.000	0.000	265.00	5,671.00
1040	06182050	000	CONDT (RM) (1 1/2")	LF	22.500	25.000	0.000	25.00	562.50
1041	96082010		UNIQUE CHANGE ORDER ITEM 10	DOL	4,122.150	0.000	1.000	1.00	4,122.15
Added by CO # 18 Raise AT&T Duct Bank pd by LS									
1042	96082011		UNIQUE CHANGE ORDER ITEM 11	DOL	31,253.400	0.000	1.000	1.00	31,253.40
Added by CO # 22 Diff. Site Conds. for Drill Shafts pd by LS									
1045	06202003	001	ELEC CONDR (NO. 2) BARE	LF	1.850	2,770.000	0.000	2,770.00	5,124.50
1050	06202004	001	ELEC CONDR (NO. 2) INSULATED	LF	1.950	5,810.000	0.000	5,810.00	11,329.50
1055	06202007	001	ELEC CONDR (NO. 4) BARE	LF	1.200	720.000	0.000	1,185.00	1,422.00
1060	06202008	001	ELEC CONDR (NO. 4) INSULATED	LF	1.350	4,120.000	0.000	6,380.00	8,613.00
1065	06202009	001	ELEC CONDR (NO. 6) BARE	LF	0.900	535.000	0.000	4,939.00	4,445.10
1070	06202010	001	ELEC CONDR (NO. 6) INSULATED	LF	0.950	4,315.000	0.000	4,315.00	4,099.25
1075	06202011	001	ELEC CONDR (NO. 8) BARE	LF	0.850	28,680.000	0.000	23,359.00	19,855.15
1080	06202012	001	ELEC CONDR (NO. 8) INSULATED	LF	0.800	65,755.000	0.000	52,860.00	42,288.00
1081	96082031		UNIQUE CHANGE ORDER ITEM 31	DOL	2,925.650	0.000	1.000	1.00	2,925.65
Added by CO # 64 CCTB Camera Wiring Repair pd by LS									
1085	06202015	001	ELEC CONDR (NO.12) BARE	LF	0.500	2,475.000	0.000	1,965.00	982.50
1090	06202016	001	ELEC CONDR (NO.12) INSULATED	LF	0.550	5,430.000	0.000	5,720.00	3,146.00
1095	06202019	001	ELEC CONDR (NO.1/0) BARE	LF	2.550	1,845.000	0.000	1,845.00	4,704.75
11	96086060		UNIQUE CHANGE ORDER ITEM 60	DOL	1.000	0.000	154,609.490	154,609.49	154,609.49
Unique change order item 60 per CO 111									
1100	06202020	001	ELEC CONDR (NO.1/0) INSULATED	LF	3.050	5,535.000	0.000	5,535.00	16,881.75
1105	06242007	014	GROUND BOX TY A (122311)	EA	786.000	10.000	0.000	10.00	7,860.00
1110	06242008	014	GROUND BOX TY A (122311) W/APRON	EA	786.000	37.000	0.000	40.00	31,440.00
1115	06242011	014	GROUND BOX TY C (162911)	EA	786.000	5.000	0.000	5.00	3,930.00
112	07526013		TREE REMOVAL (60" - 72" DIA)	EA	7,023.600	0.000	3.000	3.00	21,070.80
Removing Obstructions-Trees									
1120	06242012	014	GROUND BOX TY C (162911) W/APRON	EA	816.000	15.000	0.000	15.00	12,240.00
1125	06242013	014	GROUND BOX TY D (162922)	EA	816.000	5.000	0.000	5.00	4,080.00
1130	06242020	014	GROUND BOX TY BATTERY (162915) W/APRON	EA	816.000	2.000	0.000	3.00	2,448.00
1135	06282019	003	ELC SRV TY A 240/480 060 (NS)SS(E)TP(O)	EA	4,390.000	5.000	0.000	6.00	26,340.00

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1140	06282158	003	REMOVE ELECTRICAL SERVICES	EA	306.000	4.000	0.000	4.00	1,224.00
1145	06282330	003	ELC SRV TY D 120/240 070 (NS)AL(E)GC(O)	EA	5,100.000	2.000	0.000	2.00	10,200.00
1150	06282359	003	ELC SRV TY D 120/240 060 (NS)SS(N)PS(U)	EA	4,900.000	6.000	0.000	6.00	29,400.00
1155	06362001	014	ALUMINUM SIGNS (TY A)	SF	15.800	210.000	0.000	210.00	3,318.00
1160	06362003	014	ALUMINUM SIGNS (TY O)	SF	17.900	3,638.500	0.000	3,777.00	67,608.32
1165	06442001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	377.500	103.000	0.000	103.00	38,882.50
1170	06442004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	459.000	105.000	0.000	105.00	48,195.00
1175	06442022	000	IN SM RD SN SUP&AM TYS80(1)SA(P)	EA	510.000	10.000	0.000	10.00	5,100.00
1180	06442023	000	IN SM RD SN SUP&AM TYS80(1)SA(P-BM)	EA	551.000	2.000	0.000	2.00	1,102.00
1185	06442025	000	IN SM RD SN SUP&AM TYS80(1)SA(T)	EA	694.000	9.000	0.000	9.00	6,246.00
1190	06442027	000	IN SM RD SN SUP&AM TYS80(1)SA(U)	EA	673.000	1.000	0.000	1.00	673.00
1195	06442042	000	IN SM RD SN SUP&AM TYS80(2)SA(P)	EA	1,040.000	3.000	0.000	3.00	3,120.00
1200	06442063	000	INS SM RD SN SUP&AM (RAIL MOUNT)	EA	3,060.000	13.000	0.000	14.00	42,840.00
1205	06472003	000	REMOVE LRSA	EA	867.000	1.000	0.000	3.00	2,601.00
1210	06502025	000	INS OH SN SUP(30 FT BAL TEE)	EA	19,180.000	2.000	0.000	2.00	38,360.00
1215	06502034	000	INS OH SN SUP(35 FT CANT)	EA	20,710.000	5.000	0.000	5.00	103,550.00
1220	06502053	000	INS OH SN SUP(50 FT BRDG)	EA	37,760.000	1.000	0.000	1.00	37,760.00
1225	06502068	000	INS OH SN SUP(65 FT BRDG)	EA	38,780.000	1.000	0.000	1.00	38,780.00
1230	06502078	000	INS OH SN SUP(75 FT BRDG)	EA	33,670.000	2.000	0.000	2.00	67,340.00
1235	06502088	000	INS OH SN SUP(85 FT BRDG)	EA	50,000.000	1.000	0.000	1.00	50,000.00
1240	06502172	000	RELOCATE EXISTING OVERHD SIGN SUP	EA	10,200.000	6.000	0.000	7.00	71,400.00
1241	06502172	000	RELOCATE EXISTING OVERHD SIGN SUP	EA	9,692.010	0.000	1.000	1.00	9,692.01
			Added by CO # 45 Relocate COSS Sign						
1245	06502173	000	REMOVE OVERHD SIGN SUP	EA	4,080.000	9.000	0.000	13.00	53,040.00
1250	06542006	000	SIGN WALKWAY (48 IN) WITH HNDRL	LF	183.500	92.000	0.000	92.00	16,882.00
1255	06622064	000	WK ZN PAV MRK REMOV (W) 4" (BRK)	LF	0.950	61,221.000	0.000	61,221.00	58,159.95
1260	06622067	000	WK ZN PAV MRK REMOV (W) 4" (SLD)	LF	0.850	51,126.000	0.000	51,126.00	43,457.10
1265	06622073	000	WK ZN PAV MRK REMOV (W) 8" (DOT)	LF	1.500	764.000	0.000	764.00	1,146.00
1270	06622075	000	WK ZN PAV MRK REMOV (W) 8" (SLD)	LF	1.500	336.000	78.000	414.00	621.00
1275	06622079	000	WK ZN PAV MRK REMOV (W) 24" (SLD)	LF	10.000	12.000	0.000	12.00	120.00
1280	06622099	000	WK ZN PAV MRK REMOV (Y) 4" (SLD)	LF	0.850	55,945.000	270.000	56,215.00	47,782.75
1285	06662003	000	REFL PAV MRK TY I (W) 4" (BRK) (100MIL)	LF	0.450	4,736.000	0.000	4,736.00	2,131.20
1290	06662006	000	REFL PAV MRK TY I (W) 4" (DOT)(100MIL)	LF	1.000	714.000	0.000	714.00	714.00
1295	06662012	000	REFL PAV MRK TY I (W) 4" (SLD) (100MIL)	LF	0.400	14,989.000	0.000	14,989.00	5,995.60
1300	06662015	000	REFL PAV MRK TY I (W) 6" (BRK) (100MIL)	LF	0.650	17,013.000	0.000	17,013.00	11,058.45
1305	06662024	000	REFL PAV MRK TY I (W) 6" (SLD) (100MIL)	LF	0.600	48,022.000	0.000	48,022.00	28,813.20
1310	06662036	000	REFL PAV MRK TY I (W) 8" (SLD)(100MIL)	LF	0.900	16,376.000	123.000	16,499.00	14,849.10
1315	06662042	000	REFL PAV MRK TY I (W) 12"(SLD)(100MIL)	LF	3.000	4,599.000	0.000	4,599.00	13,797.00
1320	06662048	000	REFL PAV MRK TY I (W) 24"(SLD)(100MIL)	LF	5.200	1,284.000	0.000	1,284.00	6,676.80
1325	06662054	000	REFL PAV MRK TY I (W) (ARROW) (100MIL)	EA	140.000	23.000	0.000	23.00	3,220.00
1330	06662069	000	REFL PAV MRK TY I(W)(DBL ARROW)(100MIL)	EA	200.000	8.000	0.000	8.00	1,600.00
1335	06662093	000	REFL PAV MRK TY I(W)(UTURN ARW)(100MIL)	EA	350.000	1.000	0.000	1.00	350.00
1340	06662096	000	REFL PAV MRK TY I (W) (WORD) (100MIL)	EA	170.000	19.000	0.000	19.00	3,230.00
1345	06662099	000	REF PAV MRK TY I(W)18"(YLD TRI)(100MIL)	EA	45.000	15.000	0.000	15.00	675.00
1350	06662105	000	REFL PAV MRK TY I (Y) 4" (BRK) (100MIL)	LF	1.000	925.000	0.000	925.00	925.00
1355	06662111	000	REFL PAV MRK TY I (Y) 4" (SLD) (100MIL)	LF	0.400	19,259.000	0.000	19,259.00	7,703.60
1360	06662120	000	REFL PAV MRK TY I (Y) 6" (SLD) (100MIL)	LF	0.600	44,136.000	0.000	44,136.00	26,481.60
1365	06662132	000	REFL PAV MRK TY I (Y) 24"(SLD)(100MIL)	LF	6.000	56.000	0.000	56.00	336.00

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1370	06662142	000	REF PAV MRK TY II (W) 4" (BRK)	LF	0.150	4,736.000	0.000	7,371.00	1,105.65
1375	06662143	000	REF PAV MRK TY II (W) 4" (DOT)	LF	0.500	714.000	0.000	714.00	357.00
1380	06662145	000	REF PAV MRK TY II (W) 4" (SLD)	LF	0.100	14,989.000	0.000	16,979.00	1,697.90
1385	06662146	000	REF PAV MRK TY II (W) 6" (BRK)	LF	0.200	17,013.000	0.000	17,013.00	3,402.60
1390	06662149	000	REF PAV MRK TY II (W) 6" (SLD)	LF	0.200	48,022.000	0.000	48,022.00	9,604.40
1395	06662153	000	REF PAV MRK TY II (W) 8" (SLD)	LF	0.300	16,376.000	0.000	17,346.00	5,203.80
1400	06662155	000	REF PAV MRK TY II (W) 12" (SLD)	LF	1.750	4,599.000	0.000	4,599.00	8,048.25
1405	06662157	000	REF PAV MRK TY II (W) 24" (SLD)	LF	2.150	1,284.000	0.000	1,284.00	2,760.60
1410	06662160	000	REF PAV MRK TY II (W) (ARROW)	EA	20.000	23.000	0.000	24.00	480.00
1415	06662165	000	REF PAV MRK TY II (W) (DBL ARROW)	EA	50.000	8.000	0.000	8.00	400.00
1420	06662172	000	REF PAV MRK TY II (W) (UTURN ARROW)	EA	100.000	1.000	0.000	1.00	100.00
1425	06662173	000	REF PAV MRK TY II (W) (WORD)	EA	35.000	19.000	0.000	20.00	700.00
1430	06662174	000	REF PAV MRK TY II (W) 18" (YLD TRI)	EA	15.000	15.000	0.000	15.00	225.00
1435	06662176	000	REF PAV MRK TY II (Y) 4" (BRK)	LF	0.150	925.000	0.000	1,105.00	165.75
1440	06662178	000	REF PAV MRK TY II (Y) 4" (SLD)	LF	0.100	19,259.000	0.000	20,744.00	2,074.40
1445	06662181	000	REF PAV MRK TY II (Y) 6" (SLD)	LF	0.200	44,136.000	0.000	44,821.00	8,964.20
1450	06662185	000	REF PAV MRK TY II (Y) 24" (SLD)	LF	3.000	56.000	0.000	56.00	168.00
1455	06722017	034	REFL PAV MRKR TY II-C-R	EA	3.750	2,299.000	0.000	2,352.00	8,820.00
1460	06772002	000	ELIM EXT PAV MRK & MRKS ( 6")	LF	0.600	26,285.000	123.000	27,180.00	16,308.00
1461	06772005		ELIM EXT PAV MRK & MRKS (12")	LF	2.730	0.000	180.000	180.00	491.40
			Added by CO # 74 Elim Pav Mrk & Mrks (12" & 24")						
1462	06772007		ELIM EXT PAV MRK & MRKS (24")	LF	3.770	0.000	41.000	41.00	154.57
			Added by CO # 74 Elim Pav Mrk & Mrks (12" & 24")						
1465	06772010	000	ELIM EXT PAV MRK & MRKS (ENTR GORE)	EA	300.000	2.000	0.000	2.00	600.00
1470	06772011	000	ELIM EXT PAV MRK & MRKS (EXIT GORE)	EA	500.000	3.000	0.000	3.00	1,500.00
1475	06782001	000	PAV SURF PREP FOR MRK ( 4")	LF	0.050	40,623.000	0.000	40,623.00	2,031.15
1480	06782002	000	PAV SURF PREP FOR MRK ( 6")	LF	0.100	109,171.000	0.000	109,171.00	10,917.10
1485	06782003	000	PAV SURF PREP FOR MRK ( 8")	LF	0.150	16,376.000	123.000	16,499.00	2,474.85
1490	06782004	000	PAV SURF PREP FOR MRK (12")	LF	0.500	4,599.000	0.000	4,599.00	2,299.50
1495	06782006	000	PAV SURF PREP FOR MRK (24")	LF	1.000	1,340.000	0.000	1,340.00	1,340.00
1500	06782007	000	PAV SURF PREP FOR MRK (ARROW)	EA	15.000	23.000	0.000	23.00	345.00
1505	06782008	000	PAV SURF PREP FOR MRK (DBL ARROW)	EA	30.000	8.000	0.000	8.00	240.00
1510	06782016	000	PAV SURF PREP FOR MRK (UTURN ARR)	EA	50.000	1.000	0.000	1.00	50.00
1515	06782018	000	PAV SURF PREP FOR MRK (WORD)	EA	25.000	19.000	0.000	19.00	475.00
1520	06782019	000	PAV SURF PREP FOR MRK (18") (YLD TRI)	EA	10.000	15.000	0.000	15.00	150.00
1525	06802002	000	INSTALL HWY TRF SIG (ISOLATED)	EA	15,310.000	2.000	0.000	2.00	30,620.00
1530	06812001	002	TEMP TRAF SIGNALS	EA	76,530.000	1.000	0.000	1.00	76,530.00
1535	06822001	003	BACK PLATE (12 IN) (3 SEC)	EA	91.750	42.000	0.000	46.00	4,220.50
1540	06822002	003	BACK PLATE (12 IN) (4 SEC)	EA	122.500	3.000	0.000	3.00	367.50
1545	06822003	003	BACK PLATE (12 IN) (5 SEC)	EA	153.000	2.000	0.000	2.00	306.00
1550	06822022	003	VEH SIG SEC (12 IN) LED (GRN ARW)	EA	224.500	18.000	0.000	19.00	4,265.50
1555	06822023	003	VEH SIG SEC (12 IN) LED (GRN)	EA	224.500	29.000	0.000	31.00	6,959.50
1560	06822024	003	VEH SIG SEC (12 IN) LED (YEL ARW)	EA	224.500	7.000	0.000	7.00	1,571.50
1565	06822025	003	VEH SIG SEC (12 IN) LED (YEL)	EA	224.500	42.000	0.000	44.00	9,878.00
1570	06822026	003	VEH SIG SEC (12 IN) LED (RED ARW)	EA	224.500	10.000	0.000	10.00	2,245.00
1575	06822027	003	VEH SIG SEC (12 IN) LED (RED)	EA	224.500	42.000	0.000	44.00	9,878.00
1580	06822066	003	PED SIG SEC (12 IN) LED (COUNTDOWN)	EA	449.000	31.000	0.000	36.00	16,164.00
1585	06842031	000	TRF SIG CBL (TY A) (14 AWG) ( 5 CONDR)	LF	1.200	1,900.000	0.000	2,759.00	3,310.80

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1590	06842033	000	TRF SIG CBL (TY A) (14 AWG) ( 7 CONDR)	LF	1.450	210.000	0.000	265.00	384.25
1595	06842036	000	TRF SIG CBL (TY A) (14 AWG) (10 CONDR)	LF	1.950	7,575.000	0.000	7,575.00	14,771.25
1600	06842042	000	TRF SIG CBL (TY A) (14 AWG) (16 CONDR)	LF	2.550	1,275.000	0.000	1,389.00	3,541.95
1605	06842046	000	TRF SIG CBL (TY A) (14 AWG) (20 CONDR)	LF	3.050	3,610.000	0.000	4,550.00	13,877.50
1610	06842079	000	TRF SIG CBL (TY C) (12 AWG) ( 2 CONDR)	LF	1.000	19,280.000	0.000	19,280.00	19,280.00
1615	06862025	000	INS TRF SIG PL AM(S) 1 ARM (24') LUM	EA	5,000.000	1.000	0.000	1.00	5,000.00
1620	06862037	000	INS TRF SIG PL AM(S) 1 ARM (36') LUM	EA	5,820.000	1.000	0.000	1.00	5,820.00
1625	06862039	000	INS TRF SIG PL AM(S) 1 ARM (40')	EA	5,000.000	1.000	0.000	1.00	5,000.00
1630	06862041	000	INS TRF SIG PL AM(S) 1 ARM (40') LUM	EA	6,120.000	2.000	0.000	2.00	12,240.00
1635	06862043	000	INS TRF SIG PL AM(S) 1 ARM (44')	EA	5,000.000	2.000	0.000	2.00	10,000.00
1640	06862045	000	INS TRF SIG PL AM(S) 1 ARM (44') LUM	EA	6,220.000	3.000	0.000	3.00	18,660.00
1645	06862053	000	INS TRF SIG PL AM(S) 1 ARM (50') LUM	EA	12,960.000	1.000	0.000	1.00	12,960.00
1650	06862059	000	INS TRF SIG PL AM(S) 1 ARM (60')	EA	11,730.000	1.000	0.000	1.00	11,730.00
1655	06872001	005	PED POLE ASSEMBLY	EA	1,380.000	20.000	0.000	26.00	35,880.00
1660	07302002	000	FULL-WIDTH MOWING	AC	100.000	206.000	0.000	9.82	982.00
1661	07802001		EPOXY INJECTION (TY IX)	LF	30.772	0.000	350.000	350.00	10,770.10
1663	11222002		ROCK FILTER DAMS (INSTALL) (TY 2)	LF	27.700	0.000	1,000.000	350.00	9,695.00
			Added by CO # 3 Rock Filter Dams						
1664	11222009		ROCK FILTER DAMS (REMOVE)	LF	9.760	0.000	1,000.000	350.00	3,416.00
			Added by CO # 3 Rock Filter Dams						
1665	11222016	001	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	21.500	893.000	4,000.000	5,907.64	127,014.27
1670	11222019	001	CONSTRUCTION EXITS (REMOVE)	SY	6.000	893.000	2,500.000	5,740.64	34,443.86
1675	11222037	001	TEMPORARY SEDIMENT CONTROL FENCE INSTLL	LF	2.000	17,128.000	29,500.000	41,891.00	83,782.00
168	02476388		FL BS (CMP IN PLC)(TY A GR 5)(6")	SY	25.384	0.000	274.650	274.65	6,971.72
			Flex Base CO 109						
1680	11222048	001	BIOGRD EROSN CONT LOGS (12" DIA)INSTALL	LF	3.000	2,183.000	5,000.000	8,450.00	25,350.00
169	02476212		FL BS (CMP IN PLC)(TY A GR 4)(4")	SY	16.923	0.000	1,935.280	1,935.28	32,750.74
			Flex Base CO 109						
1690	11222056	001	BIODEGRADBLE EROSION CONTROL LOGS REMOV	LF	0.500	2,883.000	0.000	8,450.00	4,225.00
1695	11222057	001	TEMPORARY SEDIMENT CONTROL FENCE REMOVE	LF	0.300	17,128.000	0.000	41,891.00	12,567.30
1700	22722001	000	LED PEDESTRIAN CEILING LUMINAIRE	EA	1,220.000	8.000	0.000	8.00	9,760.00
1705	22732001	000	LED PEDESTRIAN ILLUMINATION	EA	2,240.000	7.000	0.000	7.00	15,680.00
1710	22742001	000	RELOCATE HIGH MAST CCTV POLE ASSEMBLY	EA	19,390.000	1.000	0.000	1.00	19,390.00
1715	32682008	000	D-GR HMA TY-B PG64-22	TON	74.750	29,696.000	0.000	31,974.93	2,390,126.05
1720	52132001	000	BRICK PAVERS	SY	87.000	2,795.000	0.000	2,266.85	197,215.95
1725	52962003	000	NOISE WALLS (12 FT)	SF	37.500	10,450.000	0.000	10,450.00	391,875.00
1730	52962008	000	NOISE WALL (10 FT)	SF	38.250	3,743.000	0.000	3,743.00	143,169.75
1735	52962010	000	NOISE WALLS(14 FT)	SF	35.000	11,206.000	0.000	10,460.00	366,100.00
1740	52962011	000	NOISE WALLS(16 FT)	SF	31.200	23,622.000	0.000	23,622.00	737,006.40
1750	60072001	000	REMOVING TRAFFIC SIGNALS	EA	6,120.000	1.000	0.000	1.00	6,120.00
1755	60092001	000	ITS SYSTEM SUPPORT EQUIPMENT	LS	20,410.000	1.000	0.000	1.00	20,410.00
1760	60162041	000	EQUIPMENT CABINET (RVSD) (POLE)	EA	5,610.000	2.000	0.000	2.00	11,220.00
1765	60252001	000	CCTV FIELD EQUIPMENT	EA	7,650.000	3.000	0.000	3.00	22,950.00
1770	62292003	003	CAMERA POLE STRUC W/CABINET (60 FT)	EA	14,290.000	3.000	0.000	3.00	42,870.00
1775	65762001	000	SOLAR PANEL POWER SUPPLY SYSTEM	EA	5,100.000	2.000	0.000	2.00	10,200.00
1780	68342002	002	PORTABLE CHANGEABLE MESSAGE SIGN	EA	16,240.000	5.000	0.000	6.00	97,440.00
1785	83682003	000	CONDUIT (PREPARE)	LF	1.550	7,475.000	0.000	7,475.00	11,586.25

CATEGORY	001		DESCRIPTION	ALL ITEMS					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1790	83682008	000	GROUND BOX (PREPARE)	EA	510.000	4.000	0.000	4.00	2,040.00
1795	87402001	000	SYSTEM INTEGRATION	LS	25,510.000	1.000	0.000	1.00	25,510.00
1800	87412001	000	RVSD POLE ASSEMBLY (40 FT)	EA	5,310.000	2.000	-1.000	1.00	5,310.00
1805	87912002	000	INSTALL DMS (FOUNDATION MTD CABINET)	EA	8,160.000	2.000	0.000	2.00	16,320.00
1806	87912002		INSTALL DMS (FOUNDATION MTD CABINET) DMS BRACKETS ONLY	EA	2,863.350	0.000	1.000	1.00	2,863.35
1810	88212001	001	RADAR VEHICLE SENSING DEVICE	EA	7,550.000	2.000	0.000	2.00	15,100.00
1815	88212002	001	RVSD ASSEM (SOLAR POWER)	EA	7,550.000	3.000	0.000	3.00	22,650.00
1820	88352001	000	ACCESSIBLE PEDESTRIAN SIGNAL UNITS	EA	2,040.000	32.000	0.000	38.00	77,520.00
1825	88532001	000	5 GHZ ETHERNET RADIO	EA	3,060.000	6.000	0.000	6.00	18,360.00
1830	88542001	000	900 MHZ ETHERNET RADIO (BASE UNIT)	EA	3,060.000	4.000	0.000	4.00	12,240.00
1835	88542002	000	900 MHZ ETHERNET RADIO(SUBSCRIBER UNIT)	EA	3,060.000	4.000	0.000	4.00	12,240.00
1840	89982001	000	RADAR PRESENCE DETECTOR	EA	6,430.000	12.000	0.000	12.00	77,160.00
1845	89982002	000	RADAR PRESENCE DETECTOR COMM CABLE	LF	3.050	5,425.000	0.000	5,425.00	16,546.25
1848	96012001		MATERIAL ON HAND MATERIAL RECEIVED	DOL	1.000	100,000.000	0.000	20,297,617.26	20,297,617.26
1849	96012001		MATERIAL ON HAND MATERIAL USED	DOL	-1.000	100,000.000	0.000	20,297,617.26	-20,297,617.26
1851	96042001		CONTRACTOR FORCE ACCOUNT 1 LOCAL LABORERS REIMBURSEMENT PD PER HOUR	DOL	4.500	111,111.110	0.000	25,025.50	112,614.78
1855	96022603		DRILL SHAFT CORE HOLE PAYMENT	DOL	125.000	164.000	0.000	73.00	9,125.00
1863	96082001		UNIQUE CHANGE ORDER ITEM 1 Added by CO # 1 Temporary Fencing along ROW	DOL	3,721.320	0.000	1.000	1.00	3,721.32
1864	96082002		UNIQUE CHANGE ORDER ITEM 2 Added by CO # 2 Crash Cushion Repair pd by Invoice	DOL	1.000	0.000	157,000.000	212,198.60	212,198.60
1866	96082006		UNIQUE CHANGE ORDER ITEM 6 Added by CO # 13 Differing Site Conds for Milling (pd by LS)	DOL	13,571.490	0.000	1.000	1.00	13,571.49
1867	96082007		UNIQUE CHANGE ORDER ITEM 7 Added by CO # 14 Raise AT&T Duct Bank pd by LS	DOL	8,668.900	0.000	1.000	1.00	8,668.90
1868	96082008		UNIQUE CHANGE ORDER ITEM 8 Added by CO # 16 Contractor Batch Plant Pd by EA (month)	DOL	-2,000.000	0.000	24.000	24.00	-48,000.00
1869	96082013		UNIQUE CHANGE ORDER ITEM 13 Added by CO # 32 Guardrail Repair pd by invoice	DOL	1.000	0.000	60,000.000	59,313.83	59,313.83
1870	96082023		UNIQUE CHANGE ORDER ITEM 23 Added by CO # 48 Cleaning and Mowing	DOL	1.000	0.000	25,000.000	69,935.86	69,935.86
1871	96082024		UNIQUE CHANGE ORDER ITEM 24 Added by CO # 49 Relocate Electrical Services 2 & 6 pd by LS	DOL	3,789.920	0.000	1.000	2.00	7,579.84
1873	96082026		UNIQUE CHANGE ORDER ITEM 26 Added by CO # 55 Add Median Work pd by LS	DOL	10,491.410	0.000	1.000	1.00	10,491.41
1875	96082028		UNIQUE CHANGE ORDER ITEM 28 Added by CO # 60 Pothole Repair pd by Invoice	DOL	1.000	0.000	39,000.000	24,889.12	24,889.12
1876	96082030		UNIQUE CHANGE ORDER ITEM 30 Added by CO # 63 Adding Drainage Slots in Rail pd by Ea	DOL	97.550	0.000	80.000	80.00	7,804.00
1877	96082035		UNIQUE CHANGE ORDER ITEM 35 Added by CO # 81 Potholing Underground Utilities pd by inv.	DOL	1.000	0.000	15,000.000	6,453.15	6,453.15

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1878	96082036		UNIQUE CHANGE ORDER ITEM 36 Added by CO # 83 Asbestos Removal	DOL	45,596.320	0.000	1.000	1.00	45,596.32
1879	96082037		UNIQUE CHANGE ORDER ITEM 37 Adjust Manhole E-03	DOL	2,849.760	0.000	1.000	1.00	2,849.76
1880	96082038		UNIQUE CHANGE ORDER ITEM 38 Upsizing COSS #2 Structure	DOL	2,248.260	0.000	1.000	1.00	2,248.26
1882	96082040		UNIQUE CHANGE ORDER ITEM 40 Stainless Steel Junction Box (12x12x6)	DOL	678.430	0.000	1.000	1.00	678.43
214	96086043		UNIQUE CHANGE ORDER ITEM 43 CO 115	DOL	1.000	0.000	24,443.110	24,443.11	24,443.11
215	96086044		UNIQUE CHANGE ORDER ITEM 44 CO 116	DOL	1.000	0.000	17,708.770	17,708.77	17,708.77
326	04202013		CL C CONC (MISC) Added CO#106 Soilbackfill wall extension	CY	2,624.077	0.000	3.000	3.00	7,872.23
383	01322025		EMBANKMENT (FINAL) (DENS CONT) (TY C1) Added CO #106 Soil backfill behind rail for proper drainage	CY	172.970	0.000	150.002	150.00	25,945.85
500	96082040		UNIQUE CHANGE ORDER ITEM 40 Remove Replace, Point and Patch, and paint Noise Wall	DOL	14,642.870	0.000	1.000	1.00	14,642.87
501	96082041		UNIQUE CHANGE ORDER ITEM 41 Wash, Remove Graffiti, and Re-paint	DOL	23,840.040	0.000	1.000	1.00	23,840.04
551	05146040		PERM CTB (SSCB)(TY 3)(MOD) SSCB CIP (TY3) at fixed object	LF	230.800	0.000	109.000	109.00	25,157.20
72	01042045		REMOVE CONC (MISC) Removing Obstructions-Old RCP	EA	3,955.850	0.000	1.000	1.00	3,955.85
741	96082045		UNIQUE CHANGE ORDER ITEM 45 Added by CO # 110 Additional Traffic Control pd by LS	DOL	1,134.770	0.000	3.000	3.00	3,404.31
781	05122050		PORT CTB (MOVE)(F-SHAPE)(TY 1) Added by CO 110	LF	7,761.980	0.000	1.000	1.00	7,761.98

Category Subtotal \$108,149,114.99

CATEGORY 002 DESCRIPTION CONTRACTOR FORCE ACCOUNT WORK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1859	96062053		OFF-DUTY UNIFORM POLICE OFFICER PAID BY INVOICE	DOL	1.000	200,000.000	49,900.000	314,169.99	314,169.99
1860	96062055		FORCE ACCT-EROSION CONTROL MAINTENANCE PAID BY INVOICE	DOL	1.000	50,000.000	0.000	75,813.54	75,813.54
1861	96062056		FORCE ACCOUNT - SAFETY CONTINGENCY PAID BY INVOICE	DOL	1.000	1,600,000.000	-290,022.710	471,348.71	471,348.71
1862	96042002		CONTRACTOR FORCE ACCOUNT 2 SOIL & GROUNDWATER MANAGEMENT PLAN PD BY INVOICE	DOL	1.000	3,500,000.000	3,933,159.840	7,433,159.84	7,433,159.84
1865	96082003		UNIQUE CHANGE ORDER ITEM 3 Added by CO # 4 Add Railroad Flaggers pd by invoice	DOL	1.000	0.000	1,183,279.430	1,183,279.43	1,183,279.43

Category Subtotal \$9,477,771.51

PROJECT ROW 197-2-123 CONTROL 019702123

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2060	05002001	011	MOBILIZATION	LS	10,300,000.000	0.030	0.000	0.03	309,000.00
2065	22702001	000	4" DI PIPE W/PAVING	LF	92.000	52.000	0.000	31.00	2,852.00
2070	22702002	000	6" PVC WATER PIPE W/PAVING	LF	103.000	126.000	0.000	134.50	13,853.50
2075	22702003	000	8" PVC WATER PIPE W/PAVING	LF	73.000	4,909.000	0.000	4,969.50	362,773.50
2080	22702004	000	30" PCCP WATER PIPE W/PAVING	LF	310.000	815.000	0.000	820.00	254,200.00
2090	22702008	000	8" PVC PRESS RATED WW PIPE W/PAVING	LF	56.000	3,768.000	0.000	3,920.00	219,520.00
2095	22702009	000	12" PVC PRESS RATED WW PIPE W/PAVING	LF	68.000	625.000	0.000	624.00	42,432.00
2100	22702010	000	CONNECTION TO EXISTING MANHOLE	EA	2,320.000	8.000	0.000	2.00	4,640.00
2105	22702011	000	CAST IRON FITTINGS	TON	5,650.000	5.000	0.000	1.38	7,808.30
2110	22702012	000	WATER SERVICE	EA	3,580.000	24.000	0.000	13.00	46,540.00
2120	22702014	000	RECONNECT EXISTING WATER SERVICE	EA	4,350.000	1.000	0.000	8.00	34,800.00
2125	22702015	000	INSTALL FIRE HYDRANT	EA	4,160.000	8.000	0.000	8.00	33,280.00
2130	22702016	000	REMOVE FIRE HYDRANT	EA	627.000	5.000	0.000	6.00	3,762.00
2135	22702017	000	DELIVER FIRE HYDRANT	EA	502.000	5.000	0.000	6.00	3,012.00
2140	22702018	000	4" GATE VALVE	EA	941.000	2.000	0.000	3.00	2,823.00
2145	22702019	000	6" GATE VALVE	EA	1,180.000	8.000	0.000	8.00	9,440.00
2150	22702020	000	8" GATE VALVE	EA	1,560.000	19.000	0.000	18.00	28,080.00
2155	22702021	000	30" GATE VALVE (PLACE ONLY)	EA	29,100.000	1.000	0.000	1.00	29,100.00
2165	22702023	000	72" ACCESS MANHOLE W/BLOWOFF	EA	31,160.000	1.000	0.000	1.00	31,160.00
2170	22702024	000	72" DIAMETER WATER MANHOLE W/PAVING	EA	12,170.000	1.000	0.000	1.00	12,170.00
2175	22702025	000	HWY CROSSING 8" WATER MAIN (BOTOC)	LF	408.000	266.000	0.000	258.00	105,264.00
2185	22702027	000	8" WATER MAIN CROSSING (OPEN CUT)	LF	220.000	40.000	0.000	40.00	8,800.00
2190	22702028	000	HWY CROSSING 30" WATER MAIN (OPEN CUT)	EA	327.000	96.000	0.000	96.00	31,392.00
2195	22702029	000	30" DISHED HEAD PLUGS	EA	6,650.000	2.000	0.000	2.00	13,300.00
2200	22702030	000	CUT AND PLUG EX WATER MAIN W/PAVING	EA	1,800.000	14.000	0.000	11.00	19,800.00
2205	22702031	000	CUT AND PLUG WATER MAIN FOR TEST	EA	5,590.000	1.000	0.000	2.00	11,180.00
2220	22702034	000	HWY CROSSING 12" WW MAIN (BOTOC)	LF	431.000	267.000	0.000	267.00	115,077.00
2225	22702035	000	HWY CROSSING 8" WW MAIN (OPEN CUT)	LF	148.000	265.000	0.000	415.00	61,420.00
2235	22702037	000	8" WW MAIN CROSSING (OPEN CUT)	LF	114.000	60.000	0.000	80.00	9,120.00
2240	22702039	000	WASTEWATER LATERAL	EA	1,820.000	28.000	0.000	15.00	27,300.00
2250	22702041	000	WASTEWATER ACCESS DEVICE W/PAVING	EA	3,490.000	2.000	0.000	2.00	6,980.00
2255	22702042	000	48" WASTEWATER MANHOLE W/PAVING	EA	4,930.000	21.000	0.000	24.00	118,320.00
2260	22702043	000	ABANDON EXISTING MANHOLE	EA	690.000	4.000	0.000	2.00	1,380.00
2270	22702045	000	TELEVISION INSPECTION	LF	2.000	8,926.000	0.000	3,325.00	6,650.00
2275	22702046	000	TRENCH SAFETY SUPPORT	LF	4.000	10,022.000	0.000	10,091.00	40,364.00
2280	22702047	000	30" CLOSURE SECTION	EA	34,370.000	2.000	0.000	2.00	68,740.00
2290	22702049	000	FLOWABLE BACKFILL	CY	144.000	300.000	0.000	3.00	432.00
2300	22702051	000	CLASS "B" CONCRETE	CY	213.000	36.000	0.000	35.20	7,497.60
2310	22702053	000	DIS OF HVY CHL WATER MAIN FLUSH WATER	LS	3,140.000	1.000	0.000	1.00	3,140.00
2320	22702055	000	ADJ WATER VALVE COVERS AND VALVE STACKS	EA	564.000	27.000	0.000	12.00	6,768.00
2335	22702058	000	ADJ WASTEWATER ACCESS DEVICE	EA	1,880.000	2.000	0.000	1.00	1,880.00
2340	22702059	000	ADJ WASTEWATER MANHOLES	EA	1,000.000	21.000	0.000	2.00	2,000.00
2345	22702060	000	ADJUST WATER MANHOLE	EA	1,250.000	2.000	0.000	2.00	2,500.00
2360	22702063	000	INSTALL FIRE HYDRANT EXTENSION	EA	624.000	8.000	0.000	2.00	1,248.00
2375	22702066	000	INVESTIGATION	EA	1,510.000	10.000	0.000	3.00	4,530.00
2405	22702072	000	12" PVC WATER PIPE W/ PAVING	LF	154.000	154.000	0.000	154.00	23,716.00



CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2410	22702073	000	12" GATE VALVE	EA	2,830.000	3.000	0.000	3.00	8,490.00
2425	22702076	000	6080P STD MAINLINE CLEANOUT W/ PAVING	EA	1,260.000	3.000	0.000	1.00	1,260.00
<b>Category Subtotal</b>									\$2,159,794.90

PROJECT STP 2016(884)MM CONTROL 019702122

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0140	01642041	002	DRILL SEEDING (TEMP) (WARM)	SY	0.150	83,562.000	0.000	0.000	0.00
0161	02762001		CM TRT(PT MX)(CL L)(TY A)(GR 1)(IN VEH) Added by CO # 15 Cement Stabilization	CY	150.650	0.000	0.000	0.000	0.00
0515	04422048	016	STRUCTURAL STEEL(MISC NON-BRIDGE)	LB	7.050	1,946.000	0.000	0.000	0.00
0680	04654006	002	INLET (COMPL)(PCO)(5FTX5FT)	EA	6,450.000	1.000	-1.000	0.000	0.00
0725	04962060	000	REMOV STR (BRIDGE SLAB)	LF	289.500	78.000	-78.000	0.000	0.00
0795	05142065	002	PRM CON TRF BAR(SAFETY SH)(TY 1)(HPC)	LF	150.000	115.000	0.000	0.000	0.00
0855	05312040	000	CURB RAMPS (TY 5)	EA	1,150.000	2.000	0.000	0.000	0.00
0910	05452094	001	CRASH CUSH ATTEN (INSTL)(S)(N)(TL2)	EA	6,000.000	4.000	0.000	0.000	0.00
0990	06182002	000	CONDT (EMT) (3/4")	LF	9.200	685.000	0.000	0.000	0.00
1685	11222049	001	BIOGRD EROSN CONT LOGS (18" DIA)INSTALL	LF	4.000	700.000	0.000	0.000	0.00
1745	52962012	000	NOISE WALLS(18 FT)	SF	33.300	4,956.000	0.000	0.000	0.00
1846	96022001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1,000.000	0.000	0.000	0.00
1847	96022002		PAYMENT ADJUSTMENT-NEG	DOL	-1.000	1,000.000	0.000	0.000	0.00
1850	96102001		ON THE JOB TRAINING PAID BY THE HOUR	DOL	0.800	1,000.000	0.000	0.000	0.00
1852	96092002		DBE GOAL SHORTFALL	DOL	-1.000	1,000.000	0.000	0.000	0.00
1853	96022601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	1.000	1,000.000	0.000	0.000	0.00
1854	96022602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	1.000	1,000.000	0.000	0.000	0.00
1856	96032003		PAVEMENT THICKNESS PENALTY (ITEM 360)	DOL	-1.000	1,000.000	0.000	0.000	0.00
1857	32682059		PRODUCTION BONUS/PENALTY	DOL	1.000	100,000.000	0.000	0.000	0.00
1858	32682060		PLACEMENT BONUS/PENALTY	DOL	1.000	100,000.000	0.000	0.000	0.00
1872	96082025		UNIQUE CHANGE ORDER ITEM 25 Added by CO # 55 Pinning CTB pd by LF	DOL	10.180	0.000	330.000	0.000	0.00
1874	96082027		UNIQUE CHANGE ORDER ITEM 27 Added by CO # 55 Add Holes Drilled in Barrier pd by LS	DOL	1,039.290	0.000	1.000	0.000	0.00
<b>Category Subtotal</b>									0.00

PROJECT ROW 197-2-123 CONTROL 019702123

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2085	22702005	000	6" PVC WW PIPE W/PAVING	LF	54.000	106.000	0.000	0.000	0.00
2115	22702013	000	4" CLOSED FIRELINE W/4" DC & TRANSFER	EA	8,690.000	1.000	0.000	0.000	0.00
2160	22702022	000	8" FLAP VALVE	EA	1,120.000	1.000	0.000	0.000	0.00

CONTRACT ID	019702122	ESTIMATE	0065	CONTRACTOR'S ESTIMATE PACKAGE					Page 18 of 32
2180	22702026	000	HWY CROSSING 8" WATER MAIN (OPEN CUT)	LF	212.000	118.000	0.000	0.000	0.00
2210	22702032	000	2" FLUSH POINT	EA	3,890.000	1.000	0.000	0.000	0.00
2215	22702033	000	TYPE 1 AIR VALVE INSTALLATION	EA	6,650.000	1.000	0.000	0.000	0.00
2230	22702036	000	HWY CROSSING 12" WW MAIN (OPEN CUT)	LF	165.000	85.000	0.000	0.000	0.00
2245	22702040	000	ADJUSTMENT OF EX WW LATERAL	EA	2,030.000	1.000	0.000	0.000	0.00
2265	22702044	000	VACUUM TEST FOR WASTEWATER MAHNOLE	EA	470.000	21.000	0.000	0.000	0.00
2285	22702048	000	ROCK FOUNDATION	CY	69.000	100.000	0.000	0.000	0.00
2295	22702050	000	SAND BACKFILL	CY	50.000	300.000	0.000	0.000	0.00
2305	22702052	000	SILT FENCE	LF	5.000	500.000	0.000	0.000	0.00
2315	22702054	000	ADJ AND/OR RELOCATION WATER METER BOX	EA	690.000	24.000	0.000	0.000	0.00
2325	22702056	000	ADJ WASTEWATER LATERAL CLEANOUT	EA	395.000	28.000	0.000	0.000	0.00
2330	22702057	000	ADJ WASTEWATER MAINLINE CLEANOUT	EA	627.000	3.000	0.000	0.000	0.00
2350	22702061	000	ADJUST FLUSH POINT	EA	941.000	1.000	0.000	0.000	0.00
2355	22702062	000	ADJUST TYPE 1 AIR VALVE	EA	1,190.000	1.000	0.000	0.000	0.00
2365	22702064	000	REMOVE FIRE HYDRANT EXTENSION	EA	188.000	8.000	0.000	0.000	0.00
2370	22702065	000	ADJ LARGE WATER SERVICE COVER AND FRAME	EA	1,880.000	1.000	0.000	0.000	0.00
2380	22702067	000	ALTER WATER VALVE COVERS & STACK	EA	1,250.000	1.000	0.000	0.000	0.00
2385	22702068	000	ALTER WASTEWATER MAINLINE CLEANOUT	EA	1,250.000	1.000	0.000	0.000	0.00
2390	22702069	000	ALTER WASTEWATER MANHOLE	EA	1,250.000	1.000	0.000	0.000	0.00
2395	22702070	000	ALTER WATER MANHOLE	EA	1,250.000	1.000	0.000	0.000	0.00
2400	22702071	000	REL VENT PIPE TY 2 AIR RELEASE VALVE	EA	1,250.000	1.000	0.000	0.000	0.00
2415	22702074	000	HWY CROSSING 30" WATER MAIN (BOTOC)	LF	1,070.000	20.000	0.000	0.000	0.00
2420	22702075	000	12" WATER MAIN CROSSING (OPEN CUT)	LF	158.000	20.000	0.000	0.000	0.00
2426	96012001		MATERIAL ON HAND	DOL	1.000	100,000.000	0.000	0.000	0.00
			MATERIAL RECEIVED						
2427	96012001		MATERIAL ON HAND	DOL	-1.000	100,000.000	0.000	0.000	0.00
			MATERIAL USED						
								<b>Category Subtotal</b>	<u>0.00</u>

PROJECT STP 2016(884)MM CONTROL 019702122

CATEGORY NO CATEGORY DESCRIPTION MISC

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0101	01042037		REMOVE CONC (RAIL) Removal Existing T4 Rail & Salvaging existing rebar	LF	126.501	0.000	130.000	130.00	16,445.08
0193	01042039		REMOVE CONC (ABUTMENT BACKWALL)	CY	10,045.800	0.000	0.250	0.25	2,511.45
0218	04002006		CUT & RESTORING PAV	SY	151.990	0.000	675.590	675.59	102,682.92
0651	04652589		INLET (COMPL) (BRIDGE DECK DRAIN)) Includes Demolition, Rail, Bridge deck, drainage line	EA	45,418.890	0.000	1.000	1.00	45,418.89
0686	96082043		UNIQUE CHANGE ORDER ITEM 43 3'x5' Riser	DOL	2,292.830	0.000	1.000	1.00	2,292.83
1801	87412001		RVSD POLE ASSEMBLY (40 FT) Purchase of 40 FT Pole	EA	4,424.030	0.000	1.000	1.00	4,424.03
1807	87912002		INSTALL DMS (FOUNDATION MTD CABINET) For purchase and Delivery & stocking of Old DMS Brackets	EA	2,863.350	0.000	1.000	1.00	2,863.35
1881	96082039		UNIQUE CHANGE ORDER ITEM 39 RVSD POLE ASSEMBLY (60 FT) (TXDOT PROVIDED)	DOL	2,897.450	0.000	1.000	1.00	2,897.45
1883	96082041		UNIQUE CHANGE ORDER ITEM 41 Replacement & Repair of Cross Frames and Anchor Bolts	DOL	82,063.730	0.000	1.000	1.00	82,063.73
672	04654004		INLET (COMPL)(PCO)(3FTX5FT) Garden St CIP	EA	8,044.880	0.000	1.000	1.00	8,044.88
707	04792002		ADJ INLETS Added by PCO 092 Force account	EA	2,551.950	0.000	3.000	3.00	7,655.85
708	04796001		ADJUSTING MANHOLES Adjust Manhole and add new riser	EA	8,925.090	0.000	1.000	1.00	8,925.09

Category Subtotal 286,225.55

TOTAL ITEM EARNINGS THIS CONTRACT \$120,072,906.95

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
01002002	002	PREPARING ROW	STA	39,600.000	207.36	207.360	8,211,456.00
01042001	000	REMOVING CONC (PAV)	SY	6.500	106,950.00	121,764.530	791,469.48
01042009	000	REMOVING CONC (RIPRAP)	SY	6.800	7,294.00	7,321.000	49,782.80
01042017	000	REMOVING CONC (DRIVEWAYS)	SY	8.150	930.00	930.000	7,579.50
01042023	000	REMOVING CONC (CTB)	LF	8.750	3,868.00	3,888.000	34,020.00
01042027	000	REMOVING CONC (APPR SLAB)	SY	14.650	882.00	1,173.860	17,197.05
01042029	000	REMOVING CONC (CURB OR CURB & GUTTER)	LF	3.350	1,992.00	13,379.100	44,819.99
01042036	000	REMOVING CONC (SIDEWALK OR RAMP)	SY	6.350	2,925.00	2,947.220	18,714.85
01042037		REMOVE CONC (RAIL)	LF	126.500	0.00	130.000	16,445.08
		Removal Existing T4 Rail & Salvaging existing rebar					
01042039		REMOVE CONC (ABUTMENT BACKWALL)	CY	10,045.800	0.00	0.250	2,511.45
01042044	000	REMOVING CONC (FLUME)	SY	14.500	51.00	51.000	739.50
01042045		REMOVE CONC (MISC)	EA	3,955.850	0.00	1.000	3,955.85
		Removing Obstructions-Old RCP					
01042045		REMOVE CONC (MISC)	EA	5,681.170	0.00	1.000	5,681.17
		Added by CO # 5 Misc Concrete Removal					
01052049	000	REMOVING STAB BASE & ASPH PAV (4"-22")	SY	5.000	38,625.00	72,576.499	362,882.51
01056043		REMOVING STAB BASE & ASPH PAV (0-6")	SY	11.030	0.00	4,257.556	46,960.84
		Added by CO # 6 Repair Shoulder on IH 45					
01102001	000	EXCAVATION (ROADWAY)	CY	6.900	161,502.00	161,502.120	1,114,364.63
01322025	000	EMBANKMENT (FINAL) (DENS CONT) (TY C1)	CY	4.700	180,657.00	180,657.000	849,087.89
01322025		EMBANKMENT (FINAL) (DENS CONT) (TY C1)	CY	172.970	180,657.00	150.002	25,945.85
		Added CO #106 Soil backfill behind rail for proper drainage					
01322026	000	EMBANKMENT (FINAL) (DENS CONT) (TY C2)	CY	31.200	18,162.00	18,162.600	566,673.12
01602003	000	FURNISHING AND PLACING TOPSOIL (4")	SY	0.800	167,122.00	70,023.560	56,018.84
01642035	002	DRILL SEEDING (PERM) (RURAL) (CLAY)	SY	0.150	167,122.00	95,451.550	14,317.73
01642043	002	DRILL SEEDING (TEMP) (COOL)	SY	0.150	83,562.00	45,132.641	6,769.90
01682001	000	VEGETATIVE WATERING	MG	12.000	19,306.00	779.800	9,357.60
02476212		FL BS (CMP IN PLC)(TY A GR 4)(4")	SY	16.920	0.00	1,935.280	32,750.74
		Flex Base CO 109					
02476388		FL BS (CMP IN PLC)(TY A GR 5)(6")	SY	25.380	0.00	274.650	6,971.72
		Flex Base CO 109					
02602002	003	LIME (HYDRATED LIME (SLURRY))	TON	143.000	4,438.00	885.810	126,670.83
02602011	003	LIME TRT (EXST MATL) (12")	SY	4.350	136,978.00	26,621.570	115,803.83
02752001		CEMENT	TON	150.650	0.00	2,214.018	333,541.81
		Added by CO # 33 Correct Previous Change Order 33					
02752001		CEMENT	TON	286.800	0.00	419.190	120,223.69
		Added by CO # 68 Add Cement Slurry					
02752005		CEMENT TREAT (EXIST MATL)(12")	SY	4.350	0.00	92,330.456	401,637.49
		Added by CO # 15 Cement Stabilization					
03052002	000	SALV, HAUL & STKPL RCL APH PV (0 TO 2")	SY	1.100	6,907.00	7,316.216	8,047.84
03602004	013	CONC PVMT (CONT REINF-CRCP)(11")	SY	52.500	87,860.00	84,085.520	4,414,489.84
03602006	013	CONC PVMT (CONT REINF-CRCP)(13")	SY	54.500	45,111.00	44,003.638	2,398,198.29
04002005	000	CEM STABIL BKFL	CY	157.000	10.50	10.500	1,648.50

04002006		CUT & RESTORING PAV	SY	151.990	0.00	675.590	102,682.92
04002009		CUT & RESTORING PAV (CONC)	SY	299.130	0.00	174.000	52,048.62
		Added by CO # 40 Adding 3x2 RCB on Line E					
04022001	000	TRENCH EXCAVATION PROTECTION	LF	2.500	9,170.00	8,606.300	21,515.75
04032001	000	TEMPORARY SPL SHORING	SF	5.350	63,263.00	63,263.000	338,457.07
04032001		TEMPORARY SPL SHORING	SF	20.590	63,263.00	5,415.050	111,495.88
		Added by CO # 39 Bexar Overpass & MSE Walls Revision					
04032001		TEMPORARY SPL SHORING	SF	46.150	63,263.00	1,350.000	62,302.50
		Added by CO # 82					
04162001	001	DRILL SHAFT (18 IN)	LF	43.000	36.00	52.000	2,236.00
04162002	001	DRILL SHAFT (24 IN)	LF	84.500	5,700.00	5,301.000	447,934.50
04162003	001	DRILL SHAFT (30 IN)	LF	130.000	168.00	206.000	26,780.00
04162003		DRILL SHAFT (30 IN)	LF	362.650	168.00	176.000	63,826.40
		Added by CO # 47 Lamar Entrance Ramp Revision					
04162004	001	DRILL SHAFT (36 IN)	LF	122.500	6,768.00	6,797.000	832,632.50
04162005	001	DRILL SHAFT (42 IN)	LF	165.000	7,567.00	7,640.730	1,260,720.45
04162006	001	DRILL SHAFT (48 IN)	LF	209.500	7,016.00	7,027.000	1,472,156.50
04162007	001	DRILL SHAFT (54 IN)	LF	266.500	612.00	612.000	163,098.00
04162008	001	DRILL SHAFT (60 IN)	LF	354.500	858.00	858.000	304,161.00
04162010	001	DRILL SHAFT (72 IN)	LF	532.000	262.00	282.400	150,236.80
04162019	001	DRILL SHAFT (SIGN MTS)(30 IN)	LF	163.500	66.00	66.000	10,791.00
04162021	001	DRILL SHAFT (SIGN MTS)(42 IN)	LF	326.500	400.00	400.000	130,600.00
04162022	001	DRILL SHAFT (SIGN MTS)(48 IN)	LF	367.500	19.00	19.000	6,982.50
04162023	001	DRILL SHAFT (SIGN MTS)(54 IN)	LF	449.000	237.50	254.500	114,270.50
04162026	001	DRILL SHAFT (HIGH MAST POLE)(60 IN)	LF	531.000	27.00	27.000	14,337.00
04162029	001	DRILL SHAFT (RDWY ILL POLE) (30 IN)	LF	112.000	176.00	176.000	19,712.00
04162031	001	DRILL SHAFT (TRF SIG POLE) (30 IN)	LF	183.500	11.00	11.000	2,018.50
04162032	001	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	204.000	104.00	104.000	21,216.00
04162034	001	DRILL SHAFT (TRF SIG POLE) (48 IN)	LF	347.000	44.00	44.000	15,268.00
04202005	002	CL C CONC (FOOTING)	CY	645.000	472.40	472.400	304,698.00
04202010	002	CL C CONC (SIGN COLUMN)	CY	1,130.000	82.00	82.000	92,660.00
04202013	002	CL C CONC (MISC)	CY	323.500	861.00	861.000	278,533.50
04202013		CL C CONC (MISC)	CY	2,624.080	861.00	3.000	7,872.23
		Added CO#106 Soilbackfill wall extension					
04202019		CL C CONC (CAP)	CY	1,040.010	0.00	56.810	59,082.97
		Added by CO # 47 Lamar Entrance Ramp Revision					
04202041	002	CL C CONC (ABUT)(HPC)	CY	753.000	341.30	347.800	261,893.40
04202042	002	CL C CONC (BENT)(HPC)	CY	655.000	2,029.00	2,029.000	1,328,995.00
04202092	002	CL C CONC (CAP)(MASS PLACEMENT)(HPC)	CY	634.000	705.30	715.900	453,880.60
04202093	002	CL C CONC (COLUMN)(MASS PLACE)(HPC)	CY	569.000	1,124.60	1,124.600	639,897.40
04202094	002	CL C CONC (FOOTING)(MASS PLACE)(HPC)	CY	476.000	725.10	725.100	345,147.60
04202123	002	CL C CONC (FOOTING) (HPC)	CY	590.000	1,186.40	1,186.400	699,976.00
04202123		CL C CONC (FOOTING) (HPC)	CY	702.170	1,186.40	49.000	34,406.33
		Added by CO # 39 Bexar Overpass & MSE Walls Revision					
04202223	002	CL C CONC (COLUMN)(HPC)	CY	609.000	2,435.50	2,735.500	1,665,919.50
04202256	002	CL S CONC(APPR SLAB)(HPC)	CY	450.000	613.40	613.400	276,030.00
04202269	002	CL C CONC (CAP)(HPC)	CY	608.000	5,202.00	5,202.000	3,162,816.00
04222003	000	REINF CONC SLAB (HPC)(CL S)	SF	16.500	653,685.00	653,685.000	10,785,802.52
04232001	000	RETAINING WALL (MSE)	SF	48.750	89,400.00	89,400.000	4,358,250.01

04232011	000	RETAINING WALL (DRILL SHAFT)(FACIA)	SF	38.000	13,120.00	13,120.000	498,560.00
04252019	001	PRESTR CONC U-BEAM (U54)	LF	199.500	13,188.57	13,188.570	2,631,119.72
04252065	001	PRESTR CONC GIRDER (TX34)	LF	109.000	1,266.50	1,266.500	138,048.50
04252068	001	PRESTR CONC GIRDER (TX54)	LF	119.500	44,542.63	44,541.428	5,322,700.66
04252069	001	PRESTR CONC GIRDER (TX62)	LF	138.000	1,295.20	1,295.200	178,737.60
04252070	001	PRESTR CONC GIRDER (TX70)	LF	155.500	14,077.06	14,077.064	2,188,983.46
04302055		CL S CONC FOR EXT STR (APPR SLAB)	CY	1,283.990	0.00	74.770	96,003.94
		Added by CO # 21 Add Approach Slab @ Penn. Ave					
04302126	000	CL C CONC FOR EXT STR(ABUT)(HPC)	CY	1,200.000	2.50	2.500	3,000.00
04302233	000	CL S CONC FOR EXT STR(SLAB)(HPC)	CY	808.000	2,001.60	2,001.600	1,617,292.80
04322001	000	RIPRAP (CONC)(4 IN)	CY	330.000	35.80	346.380	114,305.40
04322002	000	RIPRAP (CONC)(5 IN)	CY	360.000	526.00	615.017	221,406.12
04322039	000	RIPRAP (MOW STRIP)(4 IN)	CY	360.000	41.00	175.162	63,058.32
04322072	000	RIPRAP (CONC)(CL B)(RR8&RR9)	CY	360.000	29.50	34.290	12,344.40
04342024	003	ELASTOMERIC BEAR (SPECIAL)	EA	3,220.000	5.00	5.000	16,100.00
04342037	003	ELASTOMERIC BEAR (F4)	EA	1,960.000	2.00	2.000	3,920.00
04342041	003	ELASTOMERIC BEAR (F9)	EA	2,790.000	9.00	9.000	25,110.00
04342047	003	ELASTOMERIC BEAR (EE2)	EA	1,370.000	6.00	6.000	8,220.00
04342048	003	ELASTOMERIC BEAR (EE3)	EA	1,390.000	7.00	7.000	9,730.00
04342049	003	ELASTOMERIC BEAR (EE5)	EA	1,550.000	20.00	20.000	31,000.00
04342051	003	ELASTOMERIC BEAR (EE7)	EA	1,650.000	5.00	5.000	8,250.00
04342066	003	ELASTOMERIC BEAR (E5)	EA	2,120.000	4.00	4.000	8,480.00
04342071	003	ELASTOMERIC BEAR (F5)	EA	2,100.000	4.00	4.000	8,400.00
04342072	003	ELASTOMERIC BEAR (F7)	EA	2,770.000	10.00	10.000	27,700.00
04342075	003	SLIDING ELASTOMERIC BEAR (ES 2)	EA	2,140.000	4.00	4.000	8,560.00
04342078	003	SLIDING ELASTOMERIC BEAR (ES 6)	EA	2,330.000	8.00	8.000	18,640.00
04422002	016	STR STL (PLATE GIRDER)	LB	1.150	3,816,740.00	3,850,100.000	4,427,615.00
04422047	016	STRUCTURAL STEEL(MISCELLANEOUS BRIDGE)	LB	7.750	836.00	836.000	6,479.00
04422055	016	STR STL(PLATE GIRDER) (TXDOT PROVIDED)	LB	1.150	2,858,869.00	2,858,869.000	3,287,699.35
04502124	001	RAIL (TY SSCB)(1)	LF	56.000	5,316.00	2,695.000	150,920.00
04502143	001	RAILING (TY T551)	LF	51.500	6,753.00	3,698.600	190,477.90
04502179	001	RAIL (SPECIAL RAIL 1)	LF	200.000	60.00	121.000	24,200.00
04502211	001	RAIL (TY T551) (HPC)	LF	56.750	34,473.74	34,473.740	1,956,384.76
04502646	001	RAIL (TY T551)(NOISE BARRIER)(SPL)	LF	346.500	5,963.00	5,963.000	2,066,179.51
04502651	001	RAIL (TY T551) (HPC) (SPL)	LF	293.500	1,706.00	1,706.000	500,711.00
04542001	003	SEALED EXPANSION JOINT (4 IN)(SEJ-A)	LF	65.500	2,952.00	3,610.000	236,455.00
04542009	003	SEALED EXPANSION JOINT (5 IN)(SEJ-A)	LF	65.500	443.00	443.000	29,016.50
04542014	003	ARMOR JOINT (MOD)	LF	46.000	1,197.00	1,197.000	55,062.00
04622001		CONC BOX CULV (3 FT X 2 FT)	LF	294.530	0.00	308.000	90,715.24
		Added by CO # 40 Adding 3x2 RCB on Line E					
04622007	015	CONC BOX CULV (5 FT X 3 FT)	LF	208.000	629.00	629.000	130,832.00
04642002		RC PIPE (CL III)(15 IN)	LF	85.870	0.00	220.000	18,891.40
		Added by CO # 53 Revise pipe for laterals B-28 and B-26					
04642003	006	RC PIPE (CL III)(18 IN)	LF	64.000	210.00	475.000	30,400.00
04642005	006	RC PIPE (CL III)(24 IN)	LF	69.000	11,156.00	11,205.000	773,145.00
04642006	006	RC PIPE (CL III)(27 IN)	LF	80.000	1,337.00	1,221.000	97,680.00
04642007	006	RC PIPE (CL III)(30 IN)	LF	89.000	130.00	142.000	12,638.00
04642009	006	RC PIPE (CL III)(36 IN)	LF	111.000	300.00	674.000	74,814.00
04642010	006	RC PIPE (CL III)(42 IN)	LF	133.000	133.00	133.000	17,689.00

04642011	006	RC PIPE (CL III)(48 IN)	LF	160.000	2,237.00	1,628.000	260,480.00
04642021		RC PIPE (CL IV)(18 IN)	LF	83.500	0.00	138.000	11,523.00
		Added by CO # 47 Lamar Entrance Ramp Revision					
04642024	006	RC PIPE (CL IV)(30 IN)	LF	123.000	522.00	522.000	64,206.00
04652003	002	INLET (COMPL)(TY H)	EA	3,330.000	2.00	2.000	6,660.00
04652013	002	MANH (COMPL)(TY A)	EA	4,250.000	4.00	2.000	8,500.00
04652104	002	INLET EXT	EA	1,030.000	93.00	52.000	53,560.00
04652121	002	MANH (COMPL)(TY B)	EA	7,020.000	6.00	10.000	70,200.00
04652121		MANH (COMPL)(TY B)	EA	10,037.450	6.00	2.000	20,074.91
		Added by CO # 40 Adding 3x2 RCB on Line E					
04652460		INLET (COMPL)(TY D)(2-GRATE)	LF	8,985.240	0.00	3.000	26,955.72
		Added by CO # 50 Inlet Changes RFI 103					
04652467	002	INLET (COMPL)(TY D 3-GRATE)	EA	9,490.000	2.00	8.000	75,920.00
04652521	002	INLET (COMPL)(CURB)(10')	EA	3,830.000	15.00	15.000	57,450.00
04652523	002	INLET (COMPL)(CURB)(14')	EA	4,400.000	3.00	3.000	13,200.00
04652589	002	INLET (COMPL) (BRIDGE DECK DRAIN))	EA	5,100.000	71.00	71.000	362,100.00
04652589		INLET (COMPL) (BRIDGE DECK DRAIN))	EA	45,418.890	71.00	1.000	45,418.89
		Includes Demolition, Rail, Bridge deck, drainage line					
04652773	002	INLET (COMPL)(BRG SCUPPER W/BOLTED GRT)	EA	6,000.000	9.00	9.000	54,000.00
04654001	002	MANH (COMPL)(PRM)(48IN)	EA	3,450.000	15.00	15.000	51,750.00
04654002	002	MANH (COMPL)(PRM)(60IN)	EA	5,310.000	8.00	11.000	58,410.00
04654004	002	INLET (COMPL)(PCO)(3FTX5FT)	EA	3,970.000	38.00	44.000	174,680.00
04654004		INLET (COMPL)(PCO)(3FTX5FT)	EA	6,563.690	38.00	1.000	6,563.69
		Added by CO # 40 Adding 3x2 RCB on Line E					
04654004		INLET (COMPL)(PCO)(3FTX5FT)	EA	8,044.880	38.00	1.000	8,044.88
		Garden St CIP					
04654005	002	INLET (COMPL)(PCO)(4FTX5FT)	EA	4,720.000	22.00	12.000	56,640.00
04654008	002	INLET (COMPL)(PCU)(3FTX5FT)	EA	4,610.000	29.00	11.000	50,710.00
04654012	002	INLET (COMPL)(PMBD)(4FT)	EA	4,970.000	7.00	16.000	79,520.00
04654012		INLET (COMPL)(PMBD)(4FT)	EA	9,739.680	7.00	3.000	29,219.03
		Cast In Place					
04656004		MANH (COMPL)(PRM)(72IN)	EA	6,293.900	0.00	3.000	18,881.70
		Added by CO # 11 Revised Drainage at Bexar St					
04656329		INLET (COMP)(GI)(TY D)(1 GRATE)	EA	6,416.190	0.00	1.000	6,416.19
		Added by CO # 69 Adding Grate Inlet					
04662065	000	HEADWALL (CH-FW-0)(DIA= 24 IN)	EA	1,600.000	1.00	1.000	1,600.00
04672222		SET (TY II)(18 IN)(RCP)(4:1)(C)	EA	1,987.570	0.00	2.000	3,975.14
		Added by CO # 47 Lamar Entrance Ramp Revision					
04672286	000	SET (TY II)(18 IN)(RCP)(6:1)(P)	EA	1,530.000	8.00	8.000	12,240.00
04792002		ADJ INLETS	EA	2,551.950	0.00	3.000	7,655.85
		Added by PCO 092 Force account					
04792002		ADJ INLETS	EA	8,904.930	0.00	1.000	8,904.93
		Added by CO # 76 Adjust Existing Grate Inlet					
04792006		ADJUST INLET (CAP)	EA	1,517.800	0.00	4.000	6,071.20
		Added by CO # 41 Adjust Inlet Cap					
04796001		ADJUSTING MANHOLES	EA	8,925.090	0.00	1.000	8,925.09
		Adjust Manhole and add new riser					
04796001		ADJUSTING MANHOLES	EA	10,521.840	0.00	1.000	10,521.84
		Added by CO # 75 Manhole Adjustment JCT I-04					
04962002		REMOV STR (INLET)	EA	1,576.820	0.00	11.000	17,345.02

CONTRACT ID	019702122	ESTIMATE	0065	CONTRACTOR'S ESTIMATE PACKAGE			
		Added by CO # 17 Addtl Inlets in need of Repair					
04962010	000	REMOV STR (BRIDGE 100-499 FT LENGTH)	EA	124,430.000	4.00	6.000	746,580.00
04962011	000	REMOV STR (BRIDGE 500-999 FT LENGTH)	EA	76,681.500	1.00	1.000	76,681.50
04962040	000	REMOV STR (RET WALL)	LF	29.100	4,577.00	4,577.000	133,190.70
04962043	000	REMOV STR (SMALL FENCE)	LF	3.150	522.00	522.000	1,644.30
05002001	011	MOBILIZATION	LS	10,300,000.000	1.00	1.000	10,300,000.00
05022001	033	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	33,100.000	39.00	52.000	1,721,200.00
05082002	000	CONSTRUCTING DETOURS	SY	87.500	1,718.00	2,195.250	192,084.39
05122008	002	PORT CTB (FUR & INST)(LOW PROF)(TY 1)	LF	48.750	2,227.00	2,640.000	128,700.00
05122009	002	PORT CTB (FUR & INST)(LOW PROF)(TY 2)	LF	60.750	240.00	320.000	19,440.00
05122026	002	PORT CTB (MOVE)(LOW PROF)(TY 1)	LF	8.750	930.00	3,720.000	32,550.00
05122027	002	PORT CTB (MOVE)(LOW PROF)(TY 2)	LF	17.100	80.00	260.000	4,446.00
05122044	002	PORT CTB (REMOVE)(LOW PROF)(TY 1)	LF	8.450	2,210.00	2,640.000	22,308.00
05122045	002	PORT CTB (REMOVE)(LOW PROF)(TY 2)	LF	12.150	240.00	320.000	3,888.00
05122048	002	PORT CTB (FUR & INST)(F-SHAPE)(TY 1)	LF	48.000	20,077.00	21,630.000	1,038,240.00
05122050	002	PORT CTB (MOVE)(F-SHAPE)(TY 1)	LF	6.950	10,860.00	24,270.000	168,676.50
05122050		PORT CTB (MOVE)(F-SHAPE)(TY 1)	LF	7,761.980	10,860.00	1.000	7,761.98
		Added by CO 110					
05122052	002	PORT CTB (REMOVE)(F-SHAPE)(TY 1)	LF	8.850	13,270.00	21,630.000	191,425.50
05122081	002	PCTB (FUR & INST)(F-SHAPE)(TY CSB-1)	LF	53.500	6,757.00	5,253.000	281,035.50
05146009		PERM CTB (SGL SLOPE) (TY 1) (54 )	LF	239.580	0.00	282.000	67,561.56
		Added by CO # 67 Adding 54" SSCB					
05146036		PERM CTB (TRAN SSCB TO SSTR) (MOD)	LF	300.080	0.00	272.000	81,621.76
		Added by CO # 62 Adding SSCB Modifier					
05146038		PERM CTB (SSCB)(TY 1)(MOD)	LF	102.280	0.00	2,621.000	268,075.88
		Added by CO # 62 Adding SSCB Modifier					
05146040		PERM CTB (SSCB)(TY 3)(MOD)	LF	230.800	0.00	109.000	25,157.20
		SSCB CIP (TY3) at fixed object					
05282030	000	COLORED TEXTURED CONC(11")(CROSS WALKS)	SY	124.000	2,061.00	1,801.950	223,441.80
05292004	000	CONC CURB & GUTTER (TY II)	LF	15.000	1,378.00	644.070	9,661.05
05292005	000	CONC CURB (MONO) (TY I)	LF	0.200	784.00	137.000	27.40
05292006	000	CONC CURB (MONO) (TY II)	LF	0.200	30,883.00	26,186.150	5,237.23
05302010	006	DRIVEWAYS (CONC)	SY	47.000	3,174.00	3,529.103	165,867.85
05312005	000	CURB RAMPS (TY 1)	EA	1,230.000	4.00	5.000	6,150.00
05312006	000	CURB RAMPS (TY 2)	EA	1,340.000	20.00	20.000	26,800.00
05312010	000	CURB RAMPS (TY 7)	EA	1,130.000	76.00	46.000	51,980.00
05312014	000	CURB RAMPS (TY 22)	EA	1,960.000	9.00	7.000	13,720.00
05312015	000	CONC SIDEWALKS (4")	SY	35.000	12,100.00	10,859.269	380,074.47
05312017	000	CURB RAMPS (TY 21)	EA	1,200.000	7.00	10.000	12,000.00
05312041	000	CURB RAMPS (TY 10)	EA	1,200.000	13.00	29.000	34,800.00
05362004	000	CONC DIRECTIONAL ISLAND	SY	59.250	315.00	4.820	285.59
05402001	031	MTL W-BEAM GD FEN (TIM POST)	LF	16.500	125.00	1,264.500	20,864.25
05402011	031	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	1,150.000	8.00	12.000	13,800.00
05402044	031	DOWNSTREAM ANCHOR TERMINAL(DAT)SECTION	EA	1,130.000	1.00	3.000	3,390.00
05422001	000	REMOVING METAL BEAM GUARD FENCE	LF	1.250	15,445.00	13,396.000	16,745.00
05442001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	1,900.000	10.00	10.000	19,000.00
05452088	001	CRASH CUSH ATTEN (INSTL)(R)(N)(TL2)	EA	10,700.000	1.00	1.000	10,700.00
05452089	001	CRASH CUSH ATTEN (INSTL)(R)(N)(TL3)	EA	16,500.000	1.00	1.000	16,500.00
05452092	001	CRASH CUSH ATTEN (INSTL)(R)(W)(TL3)	EA	21,000.000	3.00	3.000	63,000.00



05452095	001	CRASH CUSH ATTEN (INSTL)(S)(N)(TL3)	EA	8,800.000	13.00	32.000	281,600.00
05452100	001	CRASH CUSHION ATTENUATOR (MOVE & RESET)	EA	1,500.000	11.00	13.000	19,500.00
05452101	001	CRASH CUSHION ATTENUATOR (REMOVE)	EA	750.000	10.00	30.000	22,500.00
05502003	000	CHAIN LINK FENCE (REMOVE)	LF	3.150	5,117.00	5,327.000	16,780.05
05502006	000	GATE (REMOVE)	EA	750.000	11.00	11.000	8,250.00
05562007		PIPE UNDERDRAINS (TY 7) (6")	LF	22.790	0.00	1,180.000	26,892.20
06102020	015	INS RD IL AM (TY SA) 40B-8 (.25 KW)S	EA	2,140.000	42.00	42.000	89,880.00
06102025	015	INS RD IL AM (TY SA) 40T-8 (.25 KW)S	EA	2,550.000	10.00	12.000	30,600.00
06102027	015	INS RD IL AM (TY SA) 50B-8 (.4 KW)S	EA	2,450.000	15.00	15.000	36,750.00
06102042	015	INS RD IL AM (TY SA) 50T-8 (.4 KW)S	EA	2,700.000	2.00	2.000	5,400.00
06102047	015	INS RD IL AM (TY SP) 48S-8-8 (.4 KW)S	EA	3,520.000	13.00	12.000	42,240.00
06102060	015	INS RD IL AM (U/P) (TY 1) (.15KW)S	EA	1,480.000	16.00	16.000	23,680.00
06102061	015	INS RD IL AM (U/P) (TY 2) (.15KW)S	EA	1,480.000	3.00	3.000	4,440.00
06102069	015	REMOVE RD IL ASM (U/P)	EA	510.000	2.00	2.000	1,020.00
06102072	015	REMOVE RDWY ILL ASSEM	EA	255.000	63.00	63.000	16,065.00
06102115	015	INS RD IL AM (TY SA)30T-8-8(.25KW)S	EA	3,110.000	11.00	12.000	37,320.00
06106279		IN RD IL (TY SA) 50S-8-8 (400W EQ) LED	EA	8,271.190	0.00	1.000	8,271.19
		Added by CO # 77 Adding Bridge Mounted Illumination Pole					
06182012	000	CONDT (PVC) (SCHD 40) (1")	LF	5.100	295.00	295.000	1,504.50
06182018	000	CONDT (PVC) (SCHD 40) ( 2")	LF	6.100	26,360.00	29,035.000	177,113.50
06182019	000	CONDT (PVC) (SCHD 40) (2") (BORE)	LF	13.250	1,740.00	2,065.000	27,361.25
06182022	000	CONDT (PVC) (SCHD 40) (3")	LF	7.650	1,065.00	1,065.000	8,147.25
06182024	000	CONDT (PVC) (SCHD 40) (4")	LF	8.650	655.00	655.000	5,665.75
06182025	000	CONDT (PVC) (SCHD 40) (4") (BORE)	LF	19.400	1,165.00	1,165.000	22,601.00
06182034	000	CONDT (PVC) (SCHD 80) (2")	LF	6.100	120.00	120.000	732.00
06182044	000	CONDT (RM) (3/4")	LF	20.400	1,470.00	1,880.000	38,352.00
06182046	000	CONDT (RM) (1")	LF	21.400	265.00	265.000	5,671.00
06182050	000	CONDT (RM) (1 1/2")	LF	22.500	25.00	25.000	562.50
06202003	001	ELEC CONDR (NO. 2) BARE	LF	1.850	2,770.00	2,770.000	5,124.50
06202004	001	ELEC CONDR (NO. 2) INSULATED	LF	1.950	5,810.00	5,810.000	11,329.50
06202007	001	ELEC CONDR (NO. 4) BARE	LF	1.200	720.00	1,185.000	1,422.00
06202008	001	ELEC CONDR (NO. 4) INSULATED	LF	1.350	4,120.00	6,380.000	8,613.00
06202009	001	ELEC CONDR (NO. 6) BARE	LF	0.900	535.00	4,939.000	4,445.10
06202010	001	ELEC CONDR (NO. 6) INSULATED	LF	0.950	4,315.00	4,315.000	4,099.25
06202011	001	ELEC CONDR (NO. 8) BARE	LF	0.850	28,680.00	23,359.000	19,855.15
06202012	001	ELEC CONDR (NO. 8) INSULATED	LF	0.800	65,755.00	52,860.000	42,288.00
06202015	001	ELEC CONDR (NO.12) BARE	LF	0.500	2,475.00	1,965.000	982.50
06202016	001	ELEC CONDR (NO.12) INSULATED	LF	0.550	5,430.00	5,720.000	3,146.00
06202019	001	ELEC CONDR (NO.1/0) BARE	LF	2.550	1,845.00	1,845.000	4,704.75
06202020	001	ELEC CONDR (NO.1/0) INSULATED	LF	3.050	5,535.00	5,535.000	16,881.75
06242007	014	GROUND BOX TY A (122311)	EA	786.000	10.00	10.000	7,860.00
06242008	014	GROUND BOX TY A (122311) W/APRON	EA	786.000	37.00	40.000	31,440.00
06242011	014	GROUND BOX TY C (162911)	EA	786.000	5.00	5.000	3,930.00
06242012	014	GROUND BOX TY C (162911) W/APRON	EA	816.000	15.00	15.000	12,240.00
06242013	014	GROUND BOX TY D (162922)	EA	816.000	5.00	5.000	4,080.00
06242020	014	GROUND BOX TY BATTERY (162915) W/APRON	EA	816.000	2.00	3.000	2,448.00
06282019	003	ELC SRV TY A 240/480 060 (NS)SS(E)TP(O)	EA	4,390.000	5.00	6.000	26,340.00
06282158	003	REMOVE ELECTRICAL SERVICES	EA	306.000	4.00	4.000	1,224.00
06282330	003	ELC SRV TY D 120/240 070 (NS)AL(E)GC(O)	EA	5,100.000	2.00	2.000	10,200.00

06282359	003	ELC SRV TY D 120/240 060 (NS)SS(N)PS(U)	EA	4,900.000	6.00	6.000	29,400.00
06362001	014	ALUMINUM SIGNS (TY A)	SF	15.800	210.00	210.000	3,318.00
06362003	014	ALUMINUM SIGNS (TY O)	SF	17.900	3,638.50	3,777.000	67,608.32
06442001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	377.500	103.00	103.000	38,882.50
06442004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	459.000	105.00	105.000	48,195.00
06442022	000	IN SM RD SN SUP&AM TYS80(1)SA(P)	EA	510.000	10.00	10.000	5,100.00
06442023	000	IN SM RD SN SUP&AM TYS80(1)SA(P-BM)	EA	551.000	2.00	2.000	1,102.00
06442025	000	IN SM RD SN SUP&AM TYS80(1)SA(T)	EA	694.000	9.00	9.000	6,246.00
06442027	000	IN SM RD SN SUP&AM TYS80(1)SA(U)	EA	673.000	1.00	1.000	673.00
06442042	000	IN SM RD SN SUP&AM TYS80(2)SA(P)	EA	1,040.000	3.00	3.000	3,120.00
06442063	000	INS SM RD SN SUP&AM (RAIL MOUNT)	EA	3,060.000	13.00	14.000	42,840.00
06472003	000	REMOVE LRSA	EA	867.000	1.00	3.000	2,601.00
06502025	000	INS OH SN SUP(30 FT BAL TEE)	EA	19,180.000	2.00	2.000	38,360.00
06502034	000	INS OH SN SUP(35 FT CANT)	EA	20,710.000	5.00	5.000	103,550.00
06502053	000	INS OH SN SUP(50 FT BRDG)	EA	37,760.000	1.00	1.000	37,760.00
06502068	000	INS OH SN SUP(65 FT BRDG)	EA	38,780.000	1.00	1.000	38,780.00
06502078	000	INS OH SN SUP(75 FT BRDG)	EA	33,670.000	2.00	2.000	67,340.00
06502088	000	INS OH SN SUP(85 FT BRDG)	EA	50,000.000	1.00	1.000	50,000.00
06502172		RELOCATE EXISTING OVERHD SIGN SUP	EA	9,692.010	6.00	1.000	9,692.01
		Added by CO # 45 Relocate COSS Sign					
06502172	000	RELOCATE EXISTING OVERHD SIGN SUP	EA	10,200.000	6.00	7.000	71,400.00
06502173	000	REMOVE OVERHD SIGN SUP	EA	4,080.000	9.00	13.000	53,040.00
06542006	000	SIGN WALKWAY (48 IN) WITH HNDRL	LF	183.500	92.00	92.000	16,882.00
06622064	000	WK ZN PAV MRK REMOV (W) 4" (BRK)	LF	0.950	61,221.00	61,221.000	58,159.95
06622067	000	WK ZN PAV MRK REMOV (W) 4" (SLD)	LF	0.850	51,126.00	51,126.000	43,457.10
06622073	000	WK ZN PAV MRK REMOV (W) 8" (DOT)	LF	1.500	764.00	764.000	1,146.00
06622075	000	WK ZN PAV MRK REMOV (W) 8" (SLD)	LF	1.500	336.00	414.000	621.00
06622079	000	WK ZN PAV MRK REMOV (W) 24" (SLD)	LF	10.000	12.00	12.000	120.00
06622099	000	WK ZN PAV MRK REMOV (Y) 4" (SLD)	LF	0.850	55,945.00	56,215.000	47,782.75
06662003	000	REFL PAV MRK TY I (W) 4" (BRK) (100MIL)	LF	0.450	4,736.00	4,736.000	2,131.20
06662006	000	REFL PAV MRK TY I (W) 4" (DOT)(100MIL)	LF	1.000	714.00	714.000	714.00
06662012	000	REFL PAV MRK TY I (W) 4" (SLD) (100MIL)	LF	0.400	14,989.00	14,989.000	5,995.60
06662015	000	REFL PAV MRK TY I (W) 6" (BRK) (100MIL)	LF	0.650	17,013.00	17,013.000	11,058.45
06662024	000	REFL PAV MRK TY I (W) 6" (SLD) (100MIL)	LF	0.600	48,022.00	48,022.000	28,813.20
06662036	000	REFL PAV MRK TY I (W) 8" (SLD)(100MIL)	LF	0.900	16,376.00	16,499.000	14,849.10
06662042	000	REFL PAV MRK TY I (W) 12"(SLD)(100MIL)	LF	3.000	4,599.00	4,599.000	13,797.00
06662048	000	REFL PAV MRK TY I (W) 24"(SLD)(100MIL)	LF	5.200	1,284.00	1,284.000	6,676.80
06662054	000	REFL PAV MRK TY I (W) (ARROW) (100MIL)	EA	140.000	23.00	23.000	3,220.00
06662069	000	REFL PAV MRK TY I(W)(DBL ARROW)(100MIL)	EA	200.000	8.00	8.000	1,600.00
06662093	000	REFL PAV MRK TY I(W)(UTURN ARW)(100MIL)	EA	350.000	1.00	1.000	350.00
06662096	000	REFL PAV MRK TY I (W) (WORD) (100MIL)	EA	170.000	19.00	19.000	3,230.00
06662099	000	REF PAV MRK TY I(W)18"(YLD TRI)(100MIL)	EA	45.000	15.00	15.000	675.00
06662105	000	REFL PAV MRK TY I (Y) 4" (BRK) (100MIL)	LF	1.000	925.00	925.000	925.00
06662111	000	REFL PAV MRK TY I (Y) 4" (SLD) (100MIL)	LF	0.400	19,259.00	19,259.000	7,703.60
06662120	000	REFL PAV MRK TY I (Y) 6" (SLD) (100MIL)	LF	0.600	44,136.00	44,136.000	26,481.60
06662132	000	REFL PAV MRK TY I (Y) 24"(SLD)(100MIL)	LF	6.000	56.00	56.000	336.00
06662142	000	REF PAV MRK TY II (W) 4" (BRK)	LF	0.150	4,736.00	7,371.000	1,105.65
06662143	000	REF PAV MRK TY II (W) 4" (DOT)	LF	0.500	714.00	714.000	357.00
06662145	000	REF PAV MRK TY II (W) 4" (SLD)	LF	0.100	14,989.00	16,979.000	1,697.90

06662146	000	REF PAV MRK TY II (W) 6" (BRK)	LF	0.200	17,013.00	17,013.000	3,402.60
06662149	000	REF PAV MRK TY II (W) 6" (SLD)	LF	0.200	48,022.00	48,022.000	9,604.40
06662153	000	REF PAV MRK TY II (W) 8" (SLD)	LF	0.300	16,376.00	17,346.000	5,203.80
06662155	000	REF PAV MRK TY II (W) 12" (SLD)	LF	1.750	4,599.00	4,599.000	8,048.25
06662157	000	REF PAV MRK TY II (W) 24" (SLD)	LF	2.150	1,284.00	1,284.000	2,760.60
06662160	000	REF PAV MRK TY II (W) (ARROW)	EA	20.000	23.00	24.000	480.00
06662165	000	REF PAV MRK TY II (W) (DBL ARROW)	EA	50.000	8.00	8.000	400.00
06662172	000	REF PAV MRK TY II (W) (UTURN ARROW)	EA	100.000	1.00	1.000	100.00
06662173	000	REF PAV MRK TY II (W) (WORD)	EA	35.000	19.00	20.000	700.00
06662174	000	REF PAV MRK TY II (W) 18" (YLD TRI)	EA	15.000	15.00	15.000	225.00
06662176	000	REF PAV MRK TY II (Y) 4" (BRK)	LF	0.150	925.00	1,105.000	165.75
06662178	000	REF PAV MRK TY II (Y) 4" (SLD)	LF	0.100	19,259.00	20,744.000	2,074.40
06662181	000	REF PAV MRK TY II (Y) 6" (SLD)	LF	0.200	44,136.00	44,821.000	8,964.20
06662185	000	REF PAV MRK TY II (Y) 24" (SLD)	LF	3.000	56.00	56.000	168.00
06722017	034	REFL PAV MRKR TY II-C-R	EA	3.750	2,299.00	2,352.000	8,820.00
06772002	000	ELIM EXT PAV MRK & MRKS ( 6")	LF	0.600	26,285.00	27,180.000	16,308.00
06772005		ELIM EXT PAV MRK & MRKS (12")	LF	2.730	0.00	180.000	491.40
		Added by CO # 74 Elim Pav Mrk & Mrks (12" & 24")					
06772007		ELIM EXT PAV MRK & MRKS (24")	LF	3.770	0.00	41.000	154.57
		Added by CO # 74 Elim Pav Mrk & Mrks (12" & 24")					
06772010	000	ELIM EXT PAV MRK & MRKS (ENTR GORE)	EA	300.000	2.00	2.000	600.00
06772011	000	ELIM EXT PAV MRK & MRKS (EXIT GORE)	EA	500.000	3.00	3.000	1,500.00
06782001	000	PAV SURF PREP FOR MRK ( 4")	LF	0.050	40,623.00	40,623.000	2,031.15
06782002	000	PAV SURF PREP FOR MRK ( 6")	LF	0.100	109,171.00	109,171.000	10,917.10
06782003	000	PAV SURF PREP FOR MRK ( 8")	LF	0.150	16,376.00	16,499.000	2,474.85
06782004	000	PAV SURF PREP FOR MRK (12")	LF	0.500	4,599.00	4,599.000	2,299.50
06782006	000	PAV SURF PREP FOR MRK (24")	LF	1.000	1,340.00	1,340.000	1,340.00
06782007	000	PAV SURF PREP FOR MRK (ARROW)	EA	15.000	23.00	23.000	345.00
06782008	000	PAV SURF PREP FOR MRK (DBL ARROW)	EA	30.000	8.00	8.000	240.00
06782016	000	PAV SURF PREP FOR MRK (UTURN ARR)	EA	50.000	1.00	1.000	50.00
06782018	000	PAV SURF PREP FOR MRK (WORD)	EA	25.000	19.00	19.000	475.00
06782019	000	PAV SURF PREP FOR MRK (18") (YLD TRI)	EA	10.000	15.00	15.000	150.00
06802002	000	INSTALL HWY TRF SIG (ISOLATED)	EA	15,310.000	2.00	2.000	30,620.00
06812001	002	TEMP TRAF SIGNALS	EA	76,530.000	1.00	1.000	76,530.00
06822001	003	BACK PLATE (12 IN) (3 SEC)	EA	91.750	42.00	46.000	4,220.50
06822002	003	BACK PLATE (12 IN) (4 SEC)	EA	122.500	3.00	3.000	367.50
06822003	003	BACK PLATE (12 IN) (5 SEC)	EA	153.000	2.00	2.000	306.00
06822022	003	VEH SIG SEC (12 IN) LED (GRN ARW)	EA	224.500	18.00	19.000	4,265.50
06822023	003	VEH SIG SEC (12 IN) LED (GRN)	EA	224.500	29.00	31.000	6,959.50
06822024	003	VEH SIG SEC (12 IN) LED (YEL ARW)	EA	224.500	7.00	7.000	1,571.50
06822025	003	VEH SIG SEC (12 IN) LED (YEL)	EA	224.500	42.00	44.000	9,878.00
06822026	003	VEH SIG SEC (12 IN) LED (RED ARW)	EA	224.500	10.00	10.000	2,245.00
06822027	003	VEH SIG SEC (12 IN) LED (RED)	EA	224.500	42.00	44.000	9,878.00
06822066	003	PED SIG SEC (12 IN) LED (COUNTDOWN)	EA	449.000	31.00	36.000	16,164.00
06842031	000	TRF SIG CBL (TY A) (14 AWG) ( 5 CONDR)	LF	1.200	1,900.00	2,759.000	3,310.80
06842033	000	TRF SIG CBL (TY A) (14 AWG) ( 7 CONDR)	LF	1.450	210.00	265.000	384.25
06842036	000	TRF SIG CBL (TY A) (14 AWG) (10 CONDR)	LF	1.950	7,575.00	7,575.000	14,771.25
06842042	000	TRF SIG CBL (TY A) (14 AWG) (16 CONDR)	LF	2.550	1,275.00	1,389.000	3,541.95
06842046	000	TRF SIG CBL (TY A) (14 AWG) (20 CONDR)	LF	3.050	3,610.00	4,550.000	13,877.50

CONTRACT ID	019702122	ESTIMATE	0065	CONTRACTOR'S ESTIMATE PACKAGE			
06842079	000	TRF SIG CBL (TY C) (12 AWG) ( 2 CONDR)	LF	1.000	19,280.00	19,280.00	19,280.00
06862025	000	INS TRF SIG PL AM(S) 1 ARM (24') LUM	EA	5,000.000	1.00	1.000	5,000.00
06862037	000	INS TRF SIG PL AM(S) 1 ARM (36') LUM	EA	5,820.000	1.00	1.000	5,820.00
06862039	000	INS TRF SIG PL AM(S) 1 ARM (40')	EA	5,000.000	1.00	1.000	5,000.00
06862041	000	INS TRF SIG PL AM(S) 1 ARM (40') LUM	EA	6,120.000	2.00	2.000	12,240.00
06862043	000	INS TRF SIG PL AM(S) 1 ARM (44')	EA	5,000.000	2.00	2.000	10,000.00
06862045	000	INS TRF SIG PL AM(S) 1 ARM (44') LUM	EA	6,220.000	3.00	3.000	18,660.00
06862053	000	INS TRF SIG PL AM(S) 1 ARM (50') LUM	EA	12,960.000	1.00	1.000	12,960.00
06862059	000	INS TRF SIG PL AM(S) 1 ARM (60')	EA	11,730.000	1.00	1.000	11,730.00
06872001	005	PED POLE ASSEMBLY	EA	1,380.000	20.00	26.000	35,880.00
07302002	000	FULL-WIDTH MOWING	AC	100.000	206.00	9.820	982.00
07526013		TREE REMOVAL (60" - 72" DIA)	EA	7,023.600	0.00	3.000	21,070.80
		Removing Obstructions-Trees					
07802001		EPOXY INJECTION (TY IX)	LF	30.770	0.00	350.000	10,770.10
11222002		ROCK FILTER DAMS (INSTALL) (TY 2)	LF	27.700	0.00	350.000	9,695.00
		Added by CO # 3 Rock Filter Dams					
11222009		ROCK FILTER DAMS (REMOVE)	LF	9.760	0.00	350.000	3,416.00
		Added by CO # 3 Rock Filter Dams					
11222016	001	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	21.500	893.00	5,907.640	127,014.27
11222019	001	CONSTRUCTION EXITS (REMOVE)	SY	6.000	893.00	5,740.642	34,443.86
11222037	001	TEMPORARY SEDIMENT CONTROL FENCE INSTLL	LF	2.000	17,128.00	41,891.000	83,782.00
11222048	001	BIOGRD EROSN CONT LOGS (12" DIA)INSTALL	LF	3.000	2,183.00	8,450.000	25,350.00
11222056	001	BIODEGRADBLE EROSION CONTROL LOGS REMOV	LF	0.500	2,883.00	8,450.000	4,225.00
11222057	001	TEMPORARY SEDIMENT CONTROL FENCE REMOVE	LF	0.300	17,128.00	41,891.000	12,567.30
22702001	000	4" DI PIPE W/PAVING	LF	92.000	52.00	31.000	2,852.00
22702002	000	6" PVC WATER PIPE W/PAVING	LF	103.000	126.00	134.500	13,853.50
22702003	000	8" PVC WATER PIPE W/PAVING	LF	73.000	4,909.00	4,969.500	362,773.50
22702004	000	30" PCCP WATER PIPE W/PAVING	LF	310.000	815.00	820.000	254,200.00
22702008	000	8" PVC PRESS RATED WW PIPE W/PAVING	LF	56.000	3,768.00	3,920.000	219,520.00
22702009	000	12" PVC PRESS RATED WW PIPE W/PAVING	LF	68.000	625.00	624.000	42,432.00
22702010	000	CONNECTION TO EXISTING MANHOLE	EA	2,320.000	8.00	2.000	4,640.00
22702011	000	CAST IRON FITTINGS	TON	5,650.000	5.00	1.382	7,808.30
22702012	000	WATER SERVICE	EA	3,580.000	24.00	13.000	46,540.00
22702014	000	RECONNECT EXISTING WATER SERVICE	EA	4,350.000	1.00	8.000	34,800.00
22702015	000	INSTALL FIRE HYDRANT	EA	4,160.000	8.00	8.000	33,280.00
22702016	000	REMOVE FIRE HYDRANT	EA	627.000	5.00	6.000	3,762.00
22702017	000	DELIVER FIRE HYDRANT	EA	502.000	5.00	6.000	3,012.00
22702018	000	4" GATE VALVE	EA	941.000	2.00	3.000	2,823.00
22702019	000	6" GATE VALVE	EA	1,180.000	8.00	8.000	9,440.00
22702020	000	8" GATE VALVE	EA	1,560.000	19.00	18.000	28,080.00
22702021	000	30" GATE VALVE (PLACE ONLY)	EA	29,100.000	1.00	1.000	29,100.00
22702023	000	72" ACCESS MANHOLE W/BLOWOFF	EA	31,160.000	1.00	1.000	31,160.00
22702024	000	72" DIAMETER WATER MANHOLE W/PAVING	EA	12,170.000	1.00	1.000	12,170.00
22702025	000	HWY CROSSING 8" WATER MAIN (BOTOC)	LF	408.000	266.00	258.000	105,264.00
22702027	000	8" WATER MAIN CROSSING (OPEN CUT)	LF	220.000	40.00	40.000	8,800.00
22702028	000	HWY CROSSING 30" WATER MAIN (OPEN CUT)	EA	327.000	96.00	96.000	31,392.00
22702029	000	30" DISHED HEAD PLUGS	EA	6,650.000	2.00	2.000	13,300.00
22702030	000	CUT AND PLUG EX WATER MAIN W/PAVING	EA	1,800.000	14.00	11.000	19,800.00
22702031	000	CUT AND PLUG WATER MAIN FOR TEST	EA	5,590.000	1.00	2.000	11,180.00

22702034	000	HWY CROSSING 12" WW MAIN (BOTOC)	LF	431.000	267.00	267.000	115,077.00
22702035	000	HWY CROSSING 8" WW MAIN (OPEN CUT)	LF	148.000	265.00	415.000	61,420.00
22702037	000	8" WW MAIN CROSSING (OPEN CUT)	LF	114.000	60.00	80.000	9,120.00
22702039	000	WASTEWATER LATERAL	EA	1,820.000	28.00	15.000	27,300.00
22702041	000	WASTEWATER ACCESS DEVICE W/PAVING	EA	3,490.000	2.00	2.000	6,980.00
22702042	000	48" WASTEWATER MANHOLE W/PAVING	EA	4,930.000	21.00	24.000	118,320.00
22702043	000	ABANDON EXISTING MANHOLE	EA	690.000	4.00	2.000	1,380.00
22702045	000	TELEVISION INSPECTION	LF	2.000	8,926.00	3,325.000	6,650.00
22702046	000	TRENCH SAFETY SUPPORT	LF	4.000	10,022.00	10,091.000	40,364.00
22702047	000	30" CLOSURE SECTION	EA	34,370.000	2.00	2.000	68,740.00
22702049	000	FLOWABLE BACKFILL	CY	144.000	300.00	3.000	432.00
22702051	000	CLASS "B" CONCRETE	CY	213.000	36.00	35.200	7,497.60
22702053	000	DIS OF HVY CHL WATER MAIN FLUSH WATER	LS	3,140.000	1.00	1.000	3,140.00
22702055	000	ADJ WATER VALVE COVERS AND VALVE STACKS	EA	564.000	27.00	12.000	6,768.00
22702058	000	ADJ WASTEWATER ACCESS DEVICE	EA	1,880.000	2.00	1.000	1,880.00
22702059	000	ADJ WASTEWATER MANHOLES	EA	1,000.000	21.00	2.000	2,000.00
22702060	000	ADJUST WATER MANHOLE	EA	1,250.000	2.00	2.000	2,500.00
22702063	000	INSTALL FIRE HYDRANT EXTENSION	EA	624.000	8.00	2.000	1,248.00
22702066	000	INVESTIGATION	EA	1,510.000	10.00	3.000	4,530.00
22702072	000	12" PVC WATER PIPE W/ PAVING	LF	154.000	154.00	154.000	23,716.00
22702073	000	12" GATE VALVE	EA	2,830.000	3.00	3.000	8,490.00
22702076	000	6080P STD MAINLINE CLEANOUT W/ PAVING	EA	1,260.000	3.00	1.000	1,260.00
22722001	000	LED PEDESTRIAN CEILING LUMINAIRE	EA	1,220.000	8.00	8.000	9,760.00
22732001	000	LED PEDESTRIAN ILLUMINATION	EA	2,240.000	7.00	7.000	15,680.00
22742001	000	RELOCATE HIGH MAST CCTV POLE ASSEMBLY	EA	19,390.000	1.00	1.000	19,390.00
32672048		D-GR HMA(SQ) TY-C SAC-B PG70-22	TON	118.730	0.00	1,193.360	141,687.63
		Added by CO # 6 Repair Shoulder on IH 45					
32682008	000	D-GR HMA TY-B PG64-22	TON	74.750	29,696.00	31,974.930	2,390,126.05
52132001	000	BRICK PAVERS	SY	87.000	2,795.00	2,266.850	197,215.95
52962003	000	NOISE WALLS (12 FT)	SF	37.500	10,450.00	10,450.000	391,875.00
52962008	000	NOISE WALL (10 FT)	SF	38.250	3,743.00	3,743.000	143,169.75
52962010	000	NOISE WALLS(14 FT)	SF	35.000	11,206.00	10,460.000	366,100.00
52962011	000	NOISE WALLS(16 FT)	SF	31.200	23,622.00	23,622.000	737,006.40
60072001	000	REMOVING TRAFFIC SIGNALS	EA	6,120.000	1.00	1.000	6,120.00
60092001	000	ITS SYSTEM SUPPORT EQUIPMENT	LS	20,410.000	1.00	1.000	20,410.00
60162041	000	EQUIPMENT CABINET (RVSD) (POLE)	EA	5,610.000	2.00	2.000	11,220.00
60252001	000	CCTV FIELD EQUIPMENT	EA	7,650.000	3.00	3.000	22,950.00
62292003	003	CAMERA POLE STRUC W/CABINET (60 FT)	EA	14,290.000	3.00	3.000	42,870.00
65762001	000	SOLAR PANEL POWER SUPPLY SYSTEM	EA	5,100.000	2.00	2.000	10,200.00
68342002	002	PORTABLE CHANGEABLE MESSAGE SIGN	EA	16,240.000	5.00	6.000	97,440.00
83682003	000	CONDUIT (PREPARE)	LF	1.550	7,475.00	7,475.000	11,586.25
83682008	000	GROUND BOX (PREPARE)	EA	510.000	4.00	4.000	2,040.00
87402001	000	SYSTEM INTEGRATION	LS	25,510.000	1.00	1.000	25,510.00
87412001		RVSD POLE ASSEMBLY (40 FT)	EA	4,424.030	2.00	1.000	4,424.03
		Purchase of 40 FT Pole					
87412001	000	RVSD POLE ASSEMBLY (40 FT)	EA	5,310.000	2.00	1.000	5,310.00
87912002		INSTALL DMS (FOUNDATION MTD CABINET)	EA	2,863.350	2.00	2.000	5,726.70
		DMS BRACKETS ONLY					
87912002	000	INSTALL DMS (FOUNDATION MTD CABINET)	EA	8,160.000	2.00	2.000	16,320.00

88212001	001	RADAR VEHICLE SENSING DEVICE	EA	7,550.000	2.00	2.000	15,100.00
88212002	001	RVSD ASSEM (SOLAR POWER)	EA	7,550.000	3.00	3.000	22,650.00
88352001	000	ACCESSIBLE PEDESTRIAN SIGNAL UNITS	EA	2,040.000	32.00	38.000	77,520.00
88532001	000	5 GHZ ETHERNET RADIO	EA	3,060.000	6.00	6.000	18,360.00
88542001	000	900 MHZ ETHERNET RADIO (BASE UNIT)	EA	3,060.000	4.00	4.000	12,240.00
88542002	000	900 MHZ ETHERNET RADIO(SUBSCRIBER UNIT)	EA	3,060.000	4.00	4.000	12,240.00
89982001	000	RADAR PRESENCE DETECTOR	EA	6,430.000	12.00	12.000	77,160.00
89982002	000	RADAR PRESENCE DETECTOR COMM CABLE	LF	3.050	5,425.00	5,425.000	16,546.25
96012001		MATERIAL ON HAND	DOL	-1.000	200,000.00	20,297,617.260	-20,297,617.26
		MATERIAL USED					
96012001		MATERIAL ON HAND	DOL	1.000	200,000.00	20,297,617.260	20,297,617.26
		MATERIAL RECEIVED					
96022603		DRILL SHAFT CORE HOLE PAYMENT	DOL	125.000	164.00	73.000	9,125.00
96042001		CONTRACTOR FORCE ACCOUNT 1	DOL	4.500	111,111.11	25,025.500	112,614.78
		LOCAL LABORERS REIMBURSEMENT PD PER HOUR					
96042002		CONTRACTOR FORCE ACCOUNT 2	DOL	1.000	3,500,000.00	7,433,159.840	7,433,159.84
		SOIL & GROUNDWATER MANAGEMENT PLAN PD BY INVOICE					
96062053		OFF-DUTY UNIFORM POLICE OFFICER	DOL	1.000	200,000.00	314,169.993	314,169.99
		PAID BY INVOICE					
96062055		FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	50,000.00	75,813.540	75,813.54
		PAID BY INVOICE					
96062056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	1,600,000.00	471,348.710	471,348.71
		PAID BY INVOICE					
96082001		UNIQUE CHANGE ORDER ITEM 1	DOL	3,721.320	0.00	1.000	3,721.32
		Added by CO # 1 Temporary Fencing along ROW					
96082002		UNIQUE CHANGE ORDER ITEM 2	DOL	1.000	0.00	212,198.600	212,198.60
		Added by CO # 2 Crash Cushion Repair pd by Invoice					
96082003		UNIQUE CHANGE ORDER ITEM 3	DOL	1.000	0.00	1,183,279.430	1,183,279.43
		Added by CO # 4 Add Railroad Flaggers pd by invoice					
96082004		UNIQUE CHANGE ORDER ITEM 4	DOL	14,880.440	0.00	1.000	14,880.44
		Added by CO # 6 Shldr Repair Traffic Control pd by LS					
96082005		UNIQUE CHANGE ORDER ITEM 5	DOL	1.000	0.00	6,486.240	6,486.24
		Added by CO # 40 Adding 3x2 RCB on Line E pd by inv					
96082005		UNIQUE CHANGE ORDER ITEM 5	DOL	5,498.680	0.00	2.000	10,997.36
		Added by CO # 8 Address Conflicts on Drainage A pd by EA					
96082006		UNIQUE CHANGE ORDER ITEM 6	DOL	13,571.490	0.00	1.000	13,571.49
		Added by CO # 13 Differing Site Conds for Milling (pd by LS)					
96082007		UNIQUE CHANGE ORDER ITEM 7	DOL	8,668.900	0.00	1.000	8,668.90
		Added by CO # 14 Raise AT&T Duct Bank pd by LS					
96082008		UNIQUE CHANGE ORDER ITEM 8	DOL	-2,000.000	0.00	24.000	-48,000.00
		Added by CO # 16 Contractor Batch Plant Pd by EA (month)					
96082009		UNIQUE CHANGE ORDER ITEM 9	DOL	4,712.820	0.00	10.000	47,128.20
		Added by CO # 17 Cast in Place inlet pd by EA					
96082010		UNIQUE CHANGE ORDER ITEM 10	DOL	4,122.150	0.00	1.000	4,122.15
		Added by CO # 18 Raise AT&T Duct Bank pd by LS					
96082011		UNIQUE CHANGE ORDER ITEM 11	DOL	31,253.400	0.00	1.000	31,253.40
		Added by CO # 22 Diff. Site Conds. for Drill Shafts pd by LS					
96082013		UNIQUE CHANGE ORDER ITEM 13	DOL	1.000	0.00	59,313.830	59,313.83
		Added by CO # 32 Guardrail Repair pd by invoice					
96082014		UNIQUE CHANGE ORDER ITEM 14	DOL	4,320.920	0.00	1.000	4,320.92

96082015	Added by CO # 38 Modify Manhole XA-BO pd by LS UNIQUE CHANGE ORDER ITEM 15	DOL	126,101.700	0.00	1.000	126,101.71
96082016	Added by CO # 39 Temp Shoring(Embank/Exc) pd by LS UNIQUE CHANGE ORDER ITEM 16	DOL	500,079.180	0.00	1.000	500,079.18
96082017	Added by CO # 39 Addtl MSE Wall Rock Backfill pd by LS UNIQUE CHANGE ORDER ITEM 17	DOL	69,770.570	0.00	1.000	69,770.57
96082018	Added by CO # 39 Addtl Mob and Extra Work pd by LS UNIQUE CHANGE ORDER ITEM 18	DOL	20.590	0.00	88.000	1,811.92
96082019	Added by CO # 39 MSE Wall Drain pd by LF UNIQUE CHANGE ORDER ITEM 19	DOL	5,937.410	0.00	1.000	5,937.41
96082019	Added by CO # 45 Additional Traffic Control pd by LS UNIQUE CHANGE ORDER ITEM 19	DOL	7,953.750	0.00	1.000	7,953.75
96082020	Added by CO # 47 Re-Mob for Lamar Ent Ramp pd by LS UNIQUE CHANGE ORDER ITEM 20	DOL	9,254.490	0.00	5.000	46,272.46
96082021	Added by CO # 47 Inlet RW (R)(MOD)(2 GRATE)(CIP) pd by Ea UNIQUE CHANGE ORDER ITEM 21	DOL	30,847.660	0.00	1.000	30,847.66
96082022	Added by CO # 47 Drainage Ditch pd by LS UNIQUE CHANGE ORDER ITEM 22	DOL	6,533.880	0.00	1.000	6,533.88
96082023	Added by CO # 47 Grade Repair pd by LS UNIQUE CHANGE ORDER ITEM 23	DOL	1.000	0.00	69,935.860	69,935.86
96082024	Added by CO # 48 Cleaning and Mowing UNIQUE CHANGE ORDER ITEM 24	DOL	3,789.920	0.00	2.000	7,579.84
96082025	Added by CO # 49 Relocate Electrical Services 2 & 6 pd by LS UNIQUE CHANGE ORDER ITEM 25	DOL	10.180	0.00	0.000	0.00
96082025	Added by CO # 55 Pinning CTB pd by LF UNIQUE CHANGE ORDER ITEM 25	DOL	9,245.490	0.00	5.000	46,227.45
96082026	Added by CO # 50 MSE RW Grate pd by EA UNIQUE CHANGE ORDER ITEM 26	DOL	10,491.410	0.00	1.000	10,491.41
96082028	Added by CO # 55 Add Median Work pd by LS UNIQUE CHANGE ORDER ITEM 28	DOL	1.000	0.00	24,889.120	24,889.12
96082029	Added by CO # 60 Pothole Repair pd by Invoice UNIQUE CHANGE ORDER ITEM 29	DOL	1,963.860	0.00	11.000	21,602.46
96082030	Added by CO # 62 Med Barrier Traffic Control pd per day UNIQUE CHANGE ORDER ITEM 30	DOL	97.550	0.00	80.000	7,804.00
96082031	Added by CO # 63 Adding Drainage Slots in Rail pd by Ea UNIQUE CHANGE ORDER ITEM 31	DOL	2,169.560	0.00	1.000	2,169.56
96082031	Added by CO # 69 Rework Pd by LS UNIQUE CHANGE ORDER ITEM 31	DOL	2,925.650	0.00	1.000	2,925.65
96082032	Added by CO # 64 CCTB Camera Wiring Repair pd by LS UNIQUE CHANGE ORDER ITEM 32	DOL	16,877.560	0.00	1.000	16,877.56
96082032	Added by CO # 65 Rem and Rep Exst Storm Drain pd by LS UNIQUE CHANGE ORDER ITEM 32	DOL	44,592.720	0.00	1.000	44,592.72
96082033	Added by CO # 70 Additional Structural Steel pd by LS UNIQUE CHANGE ORDER ITEM 33	DOL	7,610.740	0.00	250.000	1,902,685.00
96082034	Project Overhead paid per day UNIQUE CHANGE ORDER ITEM 34	DOL	1.000	0.00	459,457.380	459,457.38
96082035	Additional Security (pd by invoice) UNIQUE CHANGE ORDER ITEM 35	DOL	1.000	0.00	6,453.150	6,453.15
96082036	Added by CO # 81 Potholing Underground Utilities pd by inv. UNIQUE CHANGE ORDER ITEM 36	DOL	45,596.320	0.00	1.000	45,596.32

96082037	Added by CO # 83 Asbestos Removal UNIQUE CHANGE ORDER ITEM 37	DOL	2,849.760	0.00	1.000	2,849.76
96082038	Adjust Manhole E-03 UNIQUE CHANGE ORDER ITEM 38	DOL	2,248.260	0.00	1.000	2,248.26
96082039	Upsizing COSS #2 Structure UNIQUE CHANGE ORDER ITEM 39	DOL	2,897.450	0.00	1.000	2,897.45
96082040	RVSD POLE ASSEMBLY (60 FT) (TXDOT PROVIDED) UNIQUE CHANGE ORDER ITEM 40	DOL	678.430	0.00	1.000	678.43
96082040	Stainless Steel Junction Box (12x12x6) UNIQUE CHANGE ORDER ITEM 40	DOL	14,642.870	0.00	1.000	14,642.87
96082041	Remove Replace, Point and Patch, and paint Noise Wall UNIQUE CHANGE ORDER ITEM 41	DOL	23,840.040	0.00	1.000	23,840.04
96082041	Wash, Remove Graffiti, and Re-paint UNIQUE CHANGE ORDER ITEM 41	DOL	82,063.730	0.00	1.000	82,063.73
96082042	Replacement & Repair of Cross Frames and Anchor Bolts UNIQUE CHANGE ORDER ITEM 42	DOL	39,601.530	0.00	1.000	39,601.53
96082043	Closure Wall 45W-3A UNIQUE CHANGE ORDER ITEM 43	DOL	2,292.830	0.00	1.000	2,292.83
96082045	3'x5' Riser UNIQUE CHANGE ORDER ITEM 45	DOL	1,134.770	0.00	3.000	3,404.31
96086043	Added by CO # 110 Additional Traffic Control pd by LS UNIQUE CHANGE ORDER ITEM 43	DOL	1.000	0.00	24,443.110	24,443.11
96086044	CO 115 UNIQUE CHANGE ORDER ITEM 44	DOL	1.000	0.00	17,708.770	17,708.77
96086060	CO 116 UNIQUE CHANGE ORDER ITEM 60	DOL	1.000	0.00	154,609.490	154,609.49
	Unique change order item 60 per CO 111					

**TOTAL ITEM EARNINGS TO DATE** \$120,072,906.95