



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **12/08/23**

CONTRACT ID: **643791001**
 PROJECT: **RMC - 643791001**
 CONTRACT: **09231817**
 AWARD AMOUNT: **\$142,891.00**
 PROJECTED AMOUNT: **\$140,420.00**
 ADJ. PROJECTED AMOUNT: **\$140,420.00**
 CONTRACTOR: **GREENPAK SOLUTIONS, LIMITED LIABILITY COMPANY**

HIGHWAY: **IH0035**
 DISTRICT NAME: **DALLAS**
 COUNTY: **DENTON**
 AREA ENGINEER: **Kenneth Powell**
 AREA NUMBER: **004**

ESTIMATE NUMBER: **0002**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **10/26/2023** to **11/25/2023**
 ESTIMATE TYPE: **PROG**
 % COMPLETE: **100.00**
 % TIME USED: **70.83**
 % RETAINAGE: **0.00**

LETTING DATE: **09/13/2023**
 AWARD DATE: **09/13/2023**
 NOTICE TO PROCEED DATE: **09/28/2023**
 WORK BEGIN DATE: **10/16/2023**
 ACCEPTED DATE: **12/07/2023**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$144,429.96	\$35,959.00	\$108,470.96
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$144,429.96	\$35,959.00	\$108,470.96
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$144,429.96	\$35,959.00	\$108,470.96

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 10/16/2023
TIME CHARGES BEGIN: 10/16/2023
BID DAYS: 24
C. O. ADJUSTED DAYS: 0
CURRENT DAYS: 24
DAYS CHARGED TO DATE: 17
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0
LIQ DAMAGE RATE: \$618.00
LIQUIDATED DAMAGES: 0
 DAYS AT PER DAY \$618.00
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited	Diary Adjustment
10/26/2023	1		
10/27/2023	1		
10/28/2023		1	SATURDAY
10/29/2023		1	SUNDAY
10/30/2023	1		
10/31/2023	1		
11/01/2023	1		
11/02/2023	1		
11/03/2023	1		
11/04/2023		1	SATURDAY
11/05/2023		1	SUNDAY
11/06/2023	1		
11/07/2023	1		
11/08/2023	1		
11/09/2023	1		
11/10/2023	1		
11/11/2023		1	SATURDAY
11/12/2023		1	SUNDAY
11/13/2023	1		
11/14/2023		1	TIME SUSPENDED
11/15/2023		1	TIME SUSPENDED
11/16/2023		1	TIME SUSPENDED
11/17/2023		1	TIME SUSPENDED
11/18/2023		1	TIME SUSPENDED
11/19/2023		1	TIME SUSPENDED
11/20/2023		1	TIME SUSPENDED
11/21/2023		1	TIME SUSPENDED
11/22/2023		1	TIME SUSPENDED
11/23/2023		1	TIME SUSPENDED
11/24/2023		1	TIME SUSPENDED
11/25/2023		1	TIME SUSPENDED

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
31	13	18
SATURDAY		3
SUNDAY		3
TIME SUSPENDED		12

WORK PERFORMED THIS PERIOD

PROJECT RMC - 643791001 CONTROL 643791001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
0065	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	1.000	1.000	\$1.00	2.00	2.00
0070	06726010	000	REFL PAV MRKR TY II-C-R	EA	6.250	16,856.000	\$105,350.00	22,052.00	21,888.00
0080	61856005	002	TMA (MOBILE OPERATION)	DAY	1.000	18.000	\$18.00	60.00	26.00
1080	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	3,101.960	\$3,101.96	1.00	3,101.96
	SUPP DESCR		Safety Contingency						
TOTAL ITEM EARNINGS THIS ESTIMATE							\$108,470.96		

CONTRACT LINE ITEMS

PROJECT RMC - 643791001 CONTROL 643791001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	05006001	000	MOBILIZATION	LS	5,000.000	1.000	0.000	0.90	4,500.00
0065	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	1.000	2.000	0.000	2.00	2.00
0070	06726010	000	REFL PAV MRKR TY II-C-R	EA	6.250	22,052.000	0.000	21,888.00	136,800.00
0080	61856005	002	TMA (MOBILE OPERATION)	DAY	1.000	60.000	0.000	26.00	26.00
1080	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY Safety Contingency	DOL	1.000	1.000	0.000	3,101.96	3,101.96
								Category Subtotal	\$144,429.96

PROJECT RMC - 643791001 CONTROL 643791001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0075	60016002	000	PORTABLE CHANGEABLE MESSAGE SIGN	EA	1.000	4.000	0.000	0.000	0.00
1000	96016001		MATERIAL ON HAND Materials on Hand - Materials Received	DOL	1.000	1.000	0.000	0.000	0.00
1010	96016001		MATERIAL ON HAND Materials on Hand - Materials Used	DOL	-1.000	1.000	0.000	0.000	0.00
1020	96026001		PAYMENT ADJUSTMENT-POS Payment Adjustment - Positive	DOL	1.000	1.000	0.000	0.000	0.00
1030	96026002		PAYMENT ADJUSTMENT-NEG Payment Adjustment - Negative	DOL	-1.000	1.000	0.000	0.000	0.00
1040	96056006		WORK ORDER LIQUIDATED DAMAGES Work Order LDs-Failure to completee in the # of days allowed	DOL	-618.000	1.000	0.000	0.000	0.00
1050	96056006		WORK ORDER LIQUIDATED DAMAGES Work Order LDs-Failure to Mobilize COWR	DOL	-618.000	1.000	0.000	0.000	0.00
1090	96066058		SPECIAL DEDUCTION Liquidated Damages	DOL	-618.000	1.000	0.000	0.000	0.00
1100	96066058		SPECIAL DEDUCTION Non Compliance/Discontinuance	DOL	-618.000	1.000	0.000	0.000	0.00
								Category Subtotal	0.00

TOTAL ITEM EARNINGS THIS CONTRACT **\$144,429.96**

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
05006001	000	MOBILIZATION	LS	5,000.000	1.00	0.900	4,500.00
05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	1.000	2.00	2.000	2.00
06726010	000	REFL PAV MRKR TY II-C-R	EA	6.250	22,052.00	21,888.000	136,800.00
61856005	002	TMA (MOBILE OPERATION)	DAY	1.000	60.00	26.000	26.00
96066056		FORCE ACCOUNT - SAFETY CONTINGENCY Safety Contingency	DOL	1.000	1.00	3,101.960	3,101.96
TOTAL ITEM EARNINGS TO DATE							\$144,429.96