



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **01/08/24**

CONTRACT ID: **643962001**
 PROJECT: **MMC - 643962001**
 CONTRACT: **04232302**
 AWARD AMOUNT: **\$103,440.00**
 PROJECTED AMOUNT: **\$103,440.00**
 ADJ. PROJECTED AMOUNT: **\$136,255.98**
 CONTRACTOR: **MARTIN RESOURCE MANAGEMENT CORPORATION**

HIGHWAY: **US0190**
 DISTRICT NAME: **BROWNWOOD**
 COUNTY: **SAN SABA**
 AREA ENGINEER: **Casey L. McGee, P.E.**
 AREA NUMBER: **061**

ESTIMATE NUMBER: **0008**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **12/01/2023** to **12/31/2023**
 ESTIMATE TYPE: **PROG**
 % COMPLETE: **22.23**
 % TIME USED: **61.67**
 % RETAINAGE: **0.00**

LETTING DATE: **04/11/2023**
 AWARD DATE: **04/12/2023**
 NOTICE TO PROCEED DATE: **04/24/2023**
 WORK BEGIN DATE: **05/24/2023**
 ACCEPTED DATE: **00/00/0000**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$30,295.98	\$30,295.98	\$0.00
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$30,295.98	\$30,295.98	\$0.00
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$30,295.98	\$30,295.98	\$0.00

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 05/24/2023
TIME CHARGES BEGIN: 12/31/2028
BID DAYS: 180
C. O. ADJUSTED DAYS: 180
CURRENT DAYS: 360
DAYS CHARGED TO DATE: 222
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0
LIQ DAMAGE RATE: \$618.00
LIQUIDATED DAMAGES: 0
 DAYS AT PER DAY \$618.00
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited
12/01/2023	1	
12/02/2023	1	
12/03/2023	1	
12/04/2023	1	
12/05/2023	1	
12/06/2023	1	
12/07/2023	1	
12/08/2023	1	
12/09/2023	1	
12/10/2023	1	
12/11/2023	1	
12/12/2023	1	
12/13/2023	1	
12/14/2023	1	
12/15/2023	1	
12/16/2023	1	
12/17/2023	1	
12/18/2023	1	
12/19/2023	1	
12/20/2023	1	
12/21/2023	1	
12/22/2023	1	
12/23/2023	1	
12/24/2023	1	
12/25/2023	1	
12/26/2023	1	
12/27/2023	1	
12/28/2023	1	
12/29/2023	1	
12/30/2023	1	
12/31/2023	1	

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
31	31	0

WORK PERFORMED THIS PERIOD

*** NO ITEM EARNINGS THIS ESTIMATE***

TOTAL ITEM EARNINGS THIS ESTIMATE

\$0.00

CONTRACT LINE ITEMS

PROJECT MMC - 643962001 CONTROL 643962001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	80106142	000	EMULSION (CRS-2) (DEL) SITE 1	GAL	2.860	24,000.000	-13,407.000	10,593.00	30,295.98
Category Subtotal									<u>\$30,295.98</u>

PROJECT MMC - 643962001 CONTROL 643962001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0061	80106142		EMULSION (CRS-2) (DEL) SITE 1 CONTRACT EXTENSION #1	GAL	2.930	0.000	24,000.000	0.000	0.00
0065	80106143	000	EMULSION (CRS-2) (DEL) SITE 2	GAL	2.900	12,000.000	-12,000.000	0.000	0.00
0066	80106143		EMULSION (CRS-2) (DEL) SITE 2 CONTRACT EXTENSION #1	GAL	2.970	0.000	12,000.000	0.000	0.00
Category Subtotal									<u>0.00</u>

TOTAL ITEM EARNINGS THIS CONTRACT \$30,295.98

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
80106142	000	EMULSION (CRS-2) (DEL) SITE 1	GAL	2.860	24,000.00	10,593.000	30,295.98
TOTAL ITEM EARNINGS TO DATE							\$30,295.98