



**CONTRACTOR'S ESTIMATE PACKAGE**

REPORT DATE: **07/08/24**

CONTRACT ID: **644172001**  
 PROJECT: **SUP - 644172001**  
 CONTRACT: **06231634**  
 AWARD AMOUNT: **\$187,416.00**  
 PROJECTED AMOUNT: **\$197,916.00**  
 ADJ. PROJECTED AMOUNT: **\$197,916.00**  
 CONTRACTOR: **WORKQUEST**

HIGHWAY: **US0181**  
 DISTRICT NAME: **CORPUS CHRISTI**  
 COUNTY: **KARNES**  
 AREA ENGINEER:  
 AREA NUMBER: **000**

ESTIMATE NUMBER: **0012**  
 ESTIMATE PAID:   
 ESTIMATE PERIOD: **06/01/2024** to **06/30/2024**  
 ESTIMATE TYPE: **PROG**  
 % COMPLETE: **8.70**  
 % TIME USED: **50.14**  
 % RETAINAGE: **0.00**

LETTING DATE: **06/24/2023**  
 AWARD DATE: **06/24/2023**  
 NOTICE TO PROCEED DATE: **06/30/2023**  
 WORK BEGIN DATE: **07/01/2023**  
 ACCEPTED DATE: **00/00/0000**  
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

**RECAPITULATION**

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$17,210.00	\$17,210.00	\$0.00
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$17,210.00	\$17,210.00	\$0.00
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
<b>PAID TO CONTRACTOR</b>	<b>\$17,210.00</b>	<b>\$17,210.00</b>	<b>\$0.00</b>

**CONTRACT ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION:  
 ADJUSTMENT AMOUNT:  
 REMARKS:

\*\*\*There are no Contract Adjustments for this estimate\*\*\*

**LINE ITEM ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION:  
 ADJUSTMENT AMOUNT:  
 REMARKS:

\*\*\*There are no Line Item Adjustments for this estimate\*\*\*

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

\_\_\_\_\_  
 AREA/PROJECT ENGINEER

\_\_\_\_\_  
 DATE

**CONTRACT TIME STATEMENT**

WORK BEGIN DATE: 07/01/2023  
TIME CHARGES BEGIN: 00/00/0000  
BID DAYS: 730  
C. O. ADJUSTED DAYS: 0  
CURRENT DAYS: 730  
DAYS CHARGED TO DATE: 366  
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0  
LIQ DAMAGE RATE: \$618.00  
LIQUIDATED DAMAGES: 0  
 DAYS AT PER DAY \$618.00  
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited
06/01/2024	1	
06/02/2024	1	
06/03/2024	1	
06/04/2024	1	
06/05/2024	1	
06/06/2024	1	
06/07/2024	1	
06/08/2024	1	
06/09/2024	1	
06/10/2024	1	
06/11/2024	1	
06/12/2024	1	
06/13/2024	1	
06/14/2024	1	
06/15/2024	1	
06/16/2024	1	
06/17/2024	1	
06/18/2024	1	
06/19/2024	1	
06/20/2024	1	
06/21/2024	1	
06/22/2024	1	
06/23/2024	1	
06/24/2024	1	
06/25/2024	1	
06/26/2024	1	
06/27/2024	1	
06/28/2024	1	
06/29/2024	1	
06/30/2024	1	

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
30	30	0

WORK PERFORMED THIS PERIOD

\*\*\* NO ITEM EARNINGS THIS ESTIMATE\*\*\*

CONTRACT LINE ITEMS

PROJECT SUP - 644172001 CONTROL 644172001  
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	05006033	000	MOBILIZATION (CALLOUT)	EA	1,500.000	36.000	0.000	4.00	6,000.00
0065	07716001	000	REPLACE POSTS (TL-3)	EA	200.000	25.000	0.000	8.00	1,600.00
0070	07716002	000	REPLACE POSTS (TL-4)	EA	200.000	500.000	0.000	28.00	5,600.00
0090	07716007	000	REPR OR REPLC CABLE BARR TERM SEC(TL-3)	EA	1,200.000	2.000	0.000	2.00	2,400.00
0095	07716008	000	REPR OR REPLC CABLE BARR TERM SEC(TL-4)	EA	1,610.000	2.000	0.000	1.00	1,610.00
<b>Category Subtotal</b>									<b>\$17,210.00</b>

PROJECT SUP - 644172001 CONTROL 644172001  
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0075	07716003	000	CABLE SPLICE / TURNBUCKLE (TL-3)	EA	250.000	2.000	0.000	0.000	0.00
0080	07716004	000	CABLE SPLICE / TURNBUCKLE (TL-4)	EA	250.000	2.000	0.000	0.000	0.00
0085	07716006	000	REPAIR CONCRETE FOUNDATION (TL-4)	EA	173.000	2.000	0.000	0.000	0.00
0100	07716009	000	REPLACE CABLE (TL-3)	LF	11.000	100.000	0.000	0.000	0.00
0105	07716010	000	REPLACE CABLE (TL-4)	LF	11.000	1,200.000	0.000	0.000	0.00
0110	07716011	000	CHECK / RE-TENSION CABLE	EA	115.000	10.000	0.000	0.000	0.00
0115	07716012	000	REPLACE POST HARDWARE (TL-4)	EA	60.000	50.000	0.000	0.000	0.00
0120	07716018	000	REPLACE POST HARDWARE (TL-3)	EA	60.000	50.000	0.000	0.000	0.00
0500	96016001		MATERIAL ON HAND	DOL	1.000	15,000.000	0.000	0.000	0.00
			MATERIAL ON HAND						
0550	96086001		UNIQUE CHANGE ORDER ITEM 1 WORK ORDER LIQUIDATED DAMAGES	DOL	-150.000	30.000	0.000	0.000	0.00
<b>Category Subtotal</b>									<b>0.00</b>

**TOTAL ITEM EARNINGS THIS CONTRACT** \$17,210.00

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
05006033	000	MOBILIZATION (CALLOUT)	EA	1,500.000	36.00	4.000	6,000.00
07716001	000	REPLACE POSTS (TL-3)	EA	200.000	25.00	8.000	1,600.00
07716002	000	REPLACE POSTS (TL-4)	EA	200.000	500.00	28.000	5,600.00
07716007	000	REPR OR REPLC CABLE BARR TERM SEC(TL-3)	EA	1,200.000	2.00	2.000	2,400.00
07716008	000	REPR OR REPLC CABLE BARR TERM SEC(TL-4)	EA	1,610.000	2.00	1.000	1,610.00
<b>TOTAL ITEM EARNINGS TO DATE</b>							<b>\$17,210.00</b>