



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **06/08/24**

CONTRACT ID: **644424001**
 PROJECT: **MMC - 644424001**
 CONTRACT: **06231711**
 AWARD AMOUNT: **\$259,500.00**
 PROJECTED AMOUNT: **\$259,500.00**
 ADJ. PROJECTED AMOUNT: **\$782,940.00**
 CONTRACTOR: **MARTIN MARIETTA MATERIALS, INC.**

HIGHWAY: **SH0036**
 DISTRICT NAME: **BRYAN**
 COUNTY: **WASHINGTON**
 AREA ENGINEER: **James Kreamer, P.E.**
 AREA NUMBER: **050**

ESTIMATE NUMBER: **0011**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **05/01/2024** to **05/31/2024**
 ESTIMATE TYPE: **PROG**
 % COMPLETE: **100.00**
 % TIME USED: **57.22**
 % RETAINAGE: **0.00**

LETTING DATE: **06/13/2023**
 AWARD DATE: **06/13/2023**
 NOTICE TO PROCEED DATE: **06/28/2023**
 WORK BEGIN DATE: **07/28/2023**
 ACCEPTED DATE: **00/00/0000**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$994,325.95	\$949,372.76	\$44,953.19
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$994,325.95	\$949,372.76	\$44,953.19
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
	\$994,325.95	\$949,372.76	\$44,953.19
PAID TO CONTRACTOR	\$994,325.95	\$949,372.76	

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 07/28/2023
TIME CHARGES BEGIN: 00/00/0000
BID DAYS: 180
C. O. ADJUSTED DAYS: 360
CURRENT DAYS: 540
DAYS CHARGED TO DATE: 309
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0
LIQ DAMAGE RATE: \$618.00
LIQUIDATED DAMAGES: 0
 DAYS AT PER DAY \$618.00
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited
05/01/2024	1	
05/02/2024	1	
05/03/2024	1	
05/04/2024	1	
05/05/2024	1	
05/06/2024	1	
05/07/2024	1	
05/08/2024	1	
05/09/2024	1	
05/10/2024	1	
05/11/2024	1	
05/12/2024	1	
05/13/2024	1	
05/14/2024	1	
05/15/2024	1	
05/16/2024	1	
05/17/2024	1	
05/18/2024	1	
05/19/2024	1	
05/20/2024	1	
05/21/2024	1	
05/22/2024	1	
05/23/2024	1	
05/24/2024	1	
05/25/2024	1	
05/26/2024	1	
05/27/2024	1	
05/28/2024	1	
05/29/2024	1	
05/30/2024	1	
05/31/2024	1	

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
31	31	0

WORK PERFORMED THIS PERIOD

PROJECT MMC - 644424001 CONTROL 644424001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE
0065	80406094	000	LRA (TY II GR CS) (DEL) (ST2)	TON	129.900	346.060	\$44,953.19

Total Bid Quantity	QTY Paid To Date
1,000.00	2,374.31

TOTAL ITEM EARNINGS THIS ESTIMATE

\$44,953.19

CONTRACT LINE ITEMS

PROJECT MMC - 644424001 CONTROL 644424001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	80406024	000	LRA (TY I GR A) (DEL) (ST2)	TON	127.900	500.000	500.000	252.51	32,296.03
0065	80406094	000	LRA (TY II GR CS) (DEL) (ST2)	TON	129.900	500.000	500.000	2,374.31	308,422.86
0070	80406107	000	LRA (TY II GR DS) (DEL) (ST1)	TON	130.300	500.000	500.000	1,506.13	196,248.74
0075	80406109	000	LRA (TY II GR DS) (DEL) (ST3)	TON	130.900	500.000	500.000	3,493.95	457,358.32
								Category Subtotal	\$994,325.95

PROJECT MMC - 644424001 CONTROL 644424001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0080	96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1.000	0.000	0.000	0.00
0085	96026002		PAYMENT ADJUSTMENT-NEG	DOL	-1.000	1.000	0.000	0.000	0.00
0090	96056009		MMC/TMC ACTUAL DAMAGES	DOL	-1.000	1.000	0.000	0.000	0.00
0095	96026614		DEMURRAGE	DOL	1.000	1.000	0.000	0.000	0.00
0100	80406024		LRA (TY I GR A) (DEL) (ST2) Contract Extension #2	TON	130.090	0.000	500.000	0.000	0.00
0105	80406094		LRA (TY II GR CS) (DEL) (ST2) Contract Extension #2	TON	132.120	0.000	500.000	0.000	0.00
0110	80406107		LRA (TY II GR DS) (DEL) (ST1) Contract Extension #2	TON	132.530	0.000	500.000	0.000	0.00
0115	80406109		LRA (TY II GR DS) (DEL) (ST3) Contract Extension #2	TON	133.140	0.000	500.000	0.000	0.00
								Category Subtotal	0.00

TOTAL ITEM EARNINGS THIS CONTRACT \$994,325.95

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
80406024	000	LRA (TY I GR A) (DEL) (ST2)	TON	127.900	500.00	252.510	32,296.03
80406094	000	LRA (TY II GR CS) (DEL) (ST2)	TON	129.900	500.00	2,374.310	308,422.86
80406107	000	LRA (TY II GR DS) (DEL) (ST1)	TON	130.300	500.00	1,506.130	196,248.74
80406109	000	LRA (TY II GR DS) (DEL) (ST3)	TON	130.900	500.00	3,493.952	457,358.32
TOTAL ITEM EARNINGS TO DATE							\$994,325.95