



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **06/08/24**

CONTRACT ID: **644612001**
 PROJECT: **MMC - 644612001**
 CONTRACT: **09234209**
 AWARD AMOUNT: **\$799,135.00**
 PROJECTED AMOUNT: **\$804,135.00**
 ADJ. PROJECTED AMOUNT: **\$804,135.00**
 CONTRACTOR: **VULCAN CONSTRUCTION MATERIALS, LLC**

HIGHWAY: **FM0170**
 DISTRICT NAME: **EL PASO**
 COUNTY: **BREWSTER**
 AREA ENGINEER: **Armando Ramirez, P.E.**
 AREA NUMBER: **050**

ESTIMATE NUMBER: **0008**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **05/01/2024** to **05/31/2024**
 ESTIMATE TYPE: **PROG**
 % COMPLETE: **16.65**
 % TIME USED: **56.67**
 % RETAINAGE: **0.00**

LETTING DATE: **09/07/2023**
 AWARD DATE: **09/28/2023**
 NOTICE TO PROCEED DATE: **10/12/2023**
 WORK BEGIN DATE: **01/25/2024**
 ACCEPTED DATE: **00/00/0000**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$133,862.42	\$133,862.42	\$0.00
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$133,862.42	\$133,862.42	\$0.00
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$133,862.42	\$133,862.42	\$0.00

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 01/25/2024
TIME CHARGES BEGIN: 00/00/0000
BID DAYS: 180
C. O. ADJUSTED DAYS: 180
CURRENT DAYS: 360
DAYS CHARGED TO DATE: 204
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0
LIQ DAMAGE RATE: \$618.00
LIQUIDATED DAMAGES: 0
 DAYS AT PER DAY \$618.00
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited
05/01/2024	1	
05/02/2024	1	
05/03/2024	1	
05/04/2024	1	
05/05/2024	1	
05/06/2024	1	
05/07/2024	1	
05/08/2024	1	
05/09/2024	1	
05/10/2024	1	
05/11/2024	1	
05/12/2024	1	
05/13/2024	1	
05/14/2024	1	
05/15/2024	1	
05/16/2024	1	
05/17/2024	1	
05/18/2024	1	
05/19/2024	1	
05/20/2024	1	
05/21/2024	1	
05/22/2024	1	
05/23/2024	1	
05/24/2024	1	
05/25/2024	1	
05/26/2024	1	
05/27/2024	1	
05/28/2024	1	
05/29/2024	1	
05/30/2024	1	
05/31/2024	1	

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
31	31	0

WORK PERFORMED THIS PERIOD

*** NO ITEM EARNINGS THIS ESTIMATE***

CONTRACT LINE ITEMS

PROJECT MMC - 644612001 CONTROL 644612001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0090	80406085	000	LRA (TY I GR D) (DEL) (ST7)	TON	150.420	1,000.000	0.000	698.17	105,018.73
0095	80406086	000	LRA (TY I GR D) (DEL) (ST8)	TON	148.350	1,500.000	0.000	194.43	28,843.69
Category Subtotal									\$133,862.42

PROJECT MMC - 644612001 CONTROL 644612001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0060	80406079	000	LRA (TY I GR D) (DEL) (ST1)	TON	173.880	100.000	0.000	0.000	0.00
0065	80406080	000	LRA (TY I GR D) (DEL) (ST2)	TON	161.230	100.000	0.000	0.000	0.00
0070	80406081	000	LRA (TY I GR D) (DEL) (ST3)	TON	130.640	1,000.000	0.000	0.000	0.00
0075	80406082	000	LRA (TY I GR D) (DEL) (ST4)	TON	123.280	200.000	0.000	0.000	0.00
0080	80406083	000	LRA (TY I GR D) (DEL) (ST5)	TON	136.390	100.000	0.000	0.000	0.00
0085	80406084	000	LRA (TY I GR D) (DEL) (ST6)	TON	135.700	500.000	0.000	0.000	0.00
0100	80406087	000	LRA (TY I GR D) (DEL) (ST9)	TON	152.950	800.000	0.000	0.000	0.00
0105	80406088	000	LRA (TY I GR D) (DEL) (ST10)	TON	167.670	200.000	0.000	0.000	0.00
0110	96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1,000.000	0.000	0.000	0.00
0115	96026002		PAYMENT ADJUSTMENT-NEG	DOL	1.000	1,000.000	0.000	0.000	0.00
0120	96026614		DEMURRAGE	DOL	1.000	1,000.000	0.000	0.000	0.00
0125	96056009		MMC/TMC ACTUAL DAMAGES	DOL	1.000	1,000.000	0.000	0.000	0.00
0130	96056006		WORK ORDER LIQUIDATED DAMAGES	DOL	1.000	1,000.000	0.000	0.000	0.00
Category Subtotal									0.00

TOTAL ITEM EARNINGS THIS CONTRACT \$133,862.42

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
80406085	000	LRA (TY I GR D) (DEL) (ST7)	TON	150.420	1,000.00	698.170	105,018.73
80406086	000	LRA (TY I GR D) (DEL) (ST8)	TON	148.350	1,500.00	194.430	28,843.69
TOTAL ITEM EARNINGS TO DATE							\$133,862.42