



**CONTRACTOR'S ESTIMATE PACKAGE**

REPORT DATE: **05/08/24**

CONTRACT ID: **644630001**  
 PROJECT: **MMC - 644630001**  
 CONTRACT: **08230205**  
 AWARD AMOUNT: **\$253,000.00**  
 PROJECTED AMOUNT: **\$252,999.00**  
 ADJ. PROJECTED AMOUNT: **\$252,999.00**  
 CONTRACTOR: **EUROVIA ATLANTIC COAST LLC**

HIGHWAY: **US0380**  
 DISTRICT NAME: **FORT WORTH**  
 COUNTY: **JACK**  
 AREA ENGINEER: **Edrean Cheng, P.E.**  
 AREA NUMBER: **051**

ESTIMATE NUMBER: **0008**  
 ESTIMATE PAID:   
 ESTIMATE PERIOD: **04/26/2024** to **05/06/2024**  
 ESTIMATE TYPE: **FINL**  
 % COMPLETE: **100.00**  
 % TIME USED: **100.00**  
 % RETAINAGE: **0.00**

LETTING DATE: **08/15/2023**  
 AWARD DATE: **08/16/2023**  
 NOTICE TO PROCEED DATE: **08/28/2023**  
 WORK BEGIN DATE: **09/26/2023**  
 ACCEPTED DATE: **04/05/2024**  
 PHYSICAL WORK COMPLETION DATE: **03/24/2024**

**RECAPITULATION**

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$69,958.84	\$69,958.84	\$0.00
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$69,958.84	\$69,958.84	\$0.00
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
<b>PAID TO CONTRACTOR</b>	<b>\$69,958.84</b>	<b>\$69,958.84</b>	<b>\$0.00</b>

**CONTRACT ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION:  
 ADJUSTMENT AMOUNT:  
 REMARKS:

\*\*\*There are no Contract Adjustments for this estimate\*\*\*

**LINE ITEM ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION:  
 ADJUSTMENT AMOUNT:  
 REMARKS:

\*\*\*There are no Line Item Adjustments for this estimate\*\*\*

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

\_\_\_\_\_  
 AREA/PROJECT ENGINEER

\_\_\_\_\_  
 DATE

**CONTRACT TIME STATEMENT**

<u>WORK BEGIN DATE:</u>	<b>09/26/2023</b>	<u>ASSESSED LIQ DAMAGES:</u>	<b>0</b>
<u>TIME CHARGES BEGIN:</u>	<b>09/26/2023</b>	<u>LIQ DAMAGE RATE:</u>	<b>\$618.00</b>
<u>BID DAYS:</u>	<b>180</b>	<u>LIQUIDATED DAMAGES:</u>	<b>0</b>
<u>C. O. ADJUSTED DAYS:</u>	<b>0</b>	<b>DAYS AT</b>	
<u>CURRENT DAYS:</u>	<b>180</b>	<b>PER DAY</b>	<b>\$618.00</b>
<u>DAYS CHARGED TO DATE:</u>	<b>180</b>	<b>TOTAL:</b>	<b>\$0.00</b>
<u>PHYSICAL WORK COMPLETE:</u>	<b>03/24/2024</b>		

DAILY BREAKDOWN

<u>Date or Days</u>	<u>Days Charged</u>	<u>Days Credited</u>	<u>Diary Adjustment</u>
04/26/2024		1	AWAITING FINAL DOCUMENTATION
04/27/2024		1	AWAITING FINAL DOCUMENTATION
04/28/2024		1	AWAITING FINAL DOCUMENTATION
04/29/2024		1	AWAITING FINAL DOCUMENTATION
04/30/2024		1	AWAITING FINAL DOCUMENTATION
05/01/2024		1	AWAITING FINAL DOCUMENTATION
05/02/2024		1	AWAITING FINAL DOCUMENTATION
05/03/2024		1	AWAITING FINAL DOCUMENTATION
05/04/2024		1	AWAITING FINAL DOCUMENTATION
05/05/2024		1	AWAITING FINAL DOCUMENTATION
05/06/2024		1	AWAITING FINAL DOCUMENTATION

PERIOD SUMMARY

<u>Date or Days</u>	<u>Days Charged</u>	<u>Days Credited</u>
11	0	11
		<hr/>
AWAITING FINAL DOCU		11

WORK PERFORMED THIS PERIOD

\*\*\* NO ITEM EARNINGS THIS ESTIMATE\*\*\*

CONTRACT LINE ITEMS

PROJECT MMC - 644630001 CONTROL 644630001  
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	80116003	000	D-GR HMA(SQ) TY D PG 70-22 (PICKUP)	TON	91.000	2,000.000	0.000	720.28	65,545.48
0065	80116039	000	D-GR HMA(SQ) TY B SAC B PG64-22(PICKUP)	TON	71.000	1,000.000	0.000	62.16	4,413.36
<b>Category Subtotal</b>									<b>\$69,958.84</b>

PROJECT MMC - 644630001 CONTROL 644630001  
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0070	96026614		DEMURRAGE	DOL	-1.000	1.000	0.000	0.000	0.00
0075	96056009		MMC/TMC ACTUAL DAMAGES	DOL	-1.000	1.000	0.000	0.000	0.00
0080	96086001		UNIQUE CHANGE ORDER ITEM 1	DOL	1.000	1.000	0.000	0.000	0.00
<b>Category Subtotal</b>									<b>0.00</b>

**TOTAL ITEM EARNINGS THIS CONTRACT** \$69,958.84

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
80116003	000	D-GR HMA(SQ) TY D PG 70-22 (PICKUP)	TON	91.000	2,000.00	720.280	65,545.48
80116039	000	D-GR HMA(SQ) TY B SAC B PG64-22(PICKUP)	TON	71.000	1,000.00	62.160	4,413.36
<b>TOTAL ITEM EARNINGS TO DATE</b>							<b>\$69,958.84</b>