



**CONTRACTOR'S ESTIMATE PACKAGE**

REPORT DATE: **02/08/24**

CONTRACT ID: **644684001**  
 PROJECT: **MMC - 644684001**  
 CONTRACT: **08234203**  
 AWARD AMOUNT: **\$1,816,521.84**  
 PROJECTED AMOUNT: **\$1,816,521.84**  
 ADJ. PROJECTED AMOUNT: **\$2,439,791.12**  
 CONTRACTOR: **VOLCANIC STONE CO.**

HIGHWAY: **IH0027**  
 DISTRICT NAME: **AMARILLO**  
 COUNTY: **RANDALL**  
 AREA ENGINEER: **Joe Chappell, P.E.**  
 AREA NUMBER: **050**

ESTIMATE NUMBER: **0004**  
 ESTIMATE PAID:   
 ESTIMATE PERIOD: **01/01/2024** to **01/31/2024**  
 ESTIMATE TYPE: **PROG**  
 % COMPLETE: **19.40**  
 % TIME USED: **47.50**  
 % RETAINAGE: **0.00**

LETTING DATE: **08/03/2023**  
 AWARD DATE: **08/16/2023**  
 NOTICE TO PROCEED DATE: **09/08/2023**  
 WORK BEGIN DATE: **10/10/2023**  
 ACCEPTED DATE: **00/00/0000**  
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

**RECAPITULATION**

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$473,233.26	\$415,593.21	\$57,640.05
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$473,233.26	\$415,593.21	\$57,640.05
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
<b>PAID TO CONTRACTOR</b>	<b>\$473,233.26</b>	<b>\$415,593.21</b>	<b>\$57,640.05</b>

**CONTRACT ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION:  
 ADJUSTMENT AMOUNT:  
 REMARKS:

\*\*\*There are no Contract Adjustments for this estimate\*\*\*

**LINE ITEM ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION:  
 ADJUSTMENT AMOUNT:  
 REMARKS:

\*\*\*There are no Line Item Adjustments for this estimate\*\*\*

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

\_\_\_\_\_  
 AREA/PROJECT ENGINEER

\_\_\_\_\_  
 DATE

**CONTRACT TIME STATEMENT**

WORK BEGIN DATE: 10/10/2023  
TIME CHARGES BEGIN: 09/27/2023  
BID DAYS: 120  
C. O. ADJUSTED DAYS: 120  
CURRENT DAYS: 240  
DAYS CHARGED TO DATE: 114  
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0  
LIQ DAMAGE RATE: \$832.00  
LIQUIDATED DAMAGES: 0  
 DAYS AT PER DAY \$832.00  
TOTAL: \$0.00

**DAILY BREAKDOWN**

Date or Days	Days Charged	Days Credited
01/01/2024	1	
01/02/2024	1	
01/03/2024	1	
01/04/2024	1	
01/05/2024	1	
01/06/2024	1	
01/07/2024	1	
01/08/2024	1	
01/09/2024	1	
01/10/2024	1	
01/11/2024	1	
01/12/2024	1	
01/13/2024	1	
01/14/2024	1	
01/15/2024	1	
01/16/2024	1	
01/17/2024	1	
01/18/2024	1	
01/19/2024	1	
01/20/2024	1	
01/21/2024	1	
01/22/2024	1	
01/23/2024	1	
01/24/2024	1	
01/25/2024	1	
01/26/2024	1	
01/27/2024	1	
01/28/2024	1	
01/29/2024	1	
01/30/2024	1	
01/31/2024	1	

**PERIOD SUMMARY**

Date or Days	Days Charged	Days Credited
31	31	0

WORK PERFORMED THIS PERIOD

PROJECT MMC - 644684001 CONTROL 644684001  
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE
0065	80076034	000	FL BS (SITE DEL)(TY D GR 4)(SITE 4)	TON	48.750	1,182.360	\$57,640.05

Total Bid Quantity	QTY Paid To Date
5,000.00	4,180.61

TOTAL ITEM EARNINGS THIS ESTIMATE

**\$57,640.05**

CONTRACT LINE ITEMS

PROJECT MMC - 644684001 CONTROL 644684001  
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0065	80076034	000	FL BS (SITE DEL)(TY D GR 4)(SITE 4)	TON	48.750	5,000.000	0.000	4,180.61	203,804.74
0075	80076036	000	FL BS (SITE DEL)(TY D GR 4)(SITE 6)	TON	34.660	35,000.000	0.000	3,632.65	125,907.65
0080	80076037	000	FL BS (SITE DEL)(TY D GR 4)(SITE 7)	TON	46.740	1,000.000	500.000	1,317.89	61,598.18
0090	80076109	000	FL BS (SITE DEL) (TY D GR 4) (SITE 11)	TON	55.080	1,000.000	500.000	1,487.34	81,922.69
<b>Category Subtotal</b>									<b>\$473,233.26</b>

PROJECT MMC - 644684001 CONTROL 644684001  
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0060	80076031	000	FL BS (SITE DEL)(TY D GR 4)(SITE 1)	TON	40.410	24.000	0.000	0.000	0.00
0061	80076031		FL BS (SITE DEL)(TY D GR 4)(SITE 1)	TON	41.220	0.000	24.000	0.000	0.00
0066	80076034		FL BS (SITE DEL)(TY D GR 4)(SITE 4)	TON	49.730	0.000	2,000.000	0.000	0.00
0070	80076035	000	FL BS (SITE DEL)(TY D GR 4)(SITE 5)	TON	55.650	500.000	0.000	0.000	0.00
0071	80076035		FL BS (SITE DEL)(TY D GR 4)(SITE 5)	TON	56.760	0.000	500.000	0.000	0.00
0076	80076036		FL BS (SITE DEL)(TY D GR 4)(SITE 6)	TON	35.350	0.000	3,000.000	0.000	0.00
0081	80076037		FL BS (SITE DEL)(TY D GR 4)(SITE 7)	TON	47.670	0.000	1,000.000	0.000	0.00
0085	80076038	000	FL BS (SITE DEL)(TY D GR 4)(SITE 8)	TON	32.080	2,500.000	0.000	0.000	0.00
0086	80076038		FL BS (SITE DEL)(TY D GR 4)(SITE 8)	TON	32.720	0.000	2,500.000	0.000	0.00
0091	80076109		FL BS (SITE DEL) (TY D GR 4) (SITE 11)	TON	56.180	0.000	1,000.000	0.000	0.00
0095	80076110	000	FL BS (SITE DEL) (TY D GR 4) (SITE 12)	TON	43.580	400.000	0.000	0.000	0.00
0096	80076110		FL BS (SITE DEL) (TY D GR 4) (SITE 12)	TON	44.450	0.000	400.000	0.000	0.00
0100	80076111	000	FL BS (SITE DEL) (TY D GR 4) (SITE 13)	TON	41.560	2,500.000	0.000	0.000	0.00
0101	80076111		FL BS (SITE DEL) (TY D GR 4) (SITE 13)	TON	42.390	0.000	2,500.000	0.000	0.00
0105	80076112	000	FL BS (SITE DEL) (TY D GR 4) (SITE 14)	TON	41.560	200.000	0.000	0.000	0.00
0106	80076112		FL BS (SITE DEL) (TY D GR 4) (SITE 14)	TON	42.390	0.000	200.000	0.000	0.00
0110	80076114	000	FL BS (SITE DEL) (TY D GR 4) (SITE 16)	TON	49.330	100.000	0.000	0.000	0.00
0111	80076114		FL BS (SITE DEL) (TY D GR 4) (SITE 16)	TON	50.320	0.000	100.000	0.000	0.00
0115	80076115	000	FL BS (SITE DEL) (TY D GR 4) (SITE 18)	TON	47.600	300.000	0.000	0.000	0.00
0116	80076115		FL BS (SITE DEL) (TY D GR 4) (SITE 18)	TON	48.550	0.000	300.000	0.000	0.00
1000	96016001		MATERIAL ON HAND	DOL	1.000	1,000.000	0.000	0.000	0.00
1005	96026614		DEMURRAGE	DOL	1.000	1,000.000	0.000	0.000	0.00
1010	96056009		MMC/TMC ACTUAL DAMAGES	DOL	-1.000	2,000.000	0.000	0.000	0.00
<b>Category Subtotal</b>									<b>0.00</b>

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
80076034	000	FL BS (SITE DEL)(TY D GR 4)(SITE 4)	TON	48.750	5,000.00	4,180.610	203,804.74
80076036	000	FL BS (SITE DEL)(TY D GR 4)(SITE 6)	TON	34.660	35,000.00	3,632.650	125,907.65
80076037	000	FL BS (SITE DEL)(TY D GR 4)(SITE 7)	TON	46.740	1,000.00	1,317.890	61,598.18
80076109	000	FL BS (SITE DEL) (TY D GR 4) (SITE 11)	TON	55.080	1,000.00	1,487.340	81,922.69
<b>TOTAL ITEM EARNINGS TO DATE</b>							<b>\$473,233.26</b>