



**CONTRACTOR'S ESTIMATE PACKAGE**

REPORT DATE: **08/08/24**

CONTRACT ID: **644895001**  
 PROJECT: **MMC - 644895001**  
 CONTRACT: **08232201**  
 AWARD AMOUNT: **\$227,952.00**  
 PROJECTED AMOUNT: **\$229,952.00**  
 ADJ. PROJECTED AMOUNT: **\$799,832.00**  
 CONTRACTOR: **VULCAN CONSTRUCTION MATERIALS, LLC**

HIGHWAY: **IH0035**  
 DISTRICT NAME: **LAREDO**  
 COUNTY: **LA SALLE**  
 AREA ENGINEER: **Jorge Millan, P.E.**  
 AREA NUMBER: **061**

ESTIMATE NUMBER: **0012**  
 ESTIMATE PAID:   
 ESTIMATE PERIOD: **07/01/2024** to **07/31/2024**  
 ESTIMATE TYPE: **PROG**  
 % COMPLETE: **54.36**  
 % TIME USED: **92.03**  
 % RETAINAGE: **0.00**

LETTING DATE: **08/08/2023**  
 AWARD DATE: **08/08/2023**  
 NOTICE TO PROCEED DATE: **08/16/2023**  
 WORK BEGIN DATE: **09/01/2023**  
 ACCEPTED DATE: **00/00/0000**  
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

**RECAPITULATION**

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$434,761.46	\$339,350.25	\$95,411.21
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$434,761.46	\$339,350.25	\$95,411.21
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
<b>PAID TO CONTRACTOR</b>	<b>\$434,761.46</b>	<b>\$339,350.25</b>	<b>\$95,411.21</b>

**CONTRACT ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION:  
 ADJUSTMENT AMOUNT:  
 REMARKS:

\*\*\*There are no Contract Adjustments for this estimate\*\*\*

**LINE ITEM ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION:  
 ADJUSTMENT AMOUNT:  
 REMARKS:

\*\*\*There are no Line Item Adjustments for this estimate\*\*\*

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

AREA/PROJECT ENGINEER

DATE

**CONTRACT TIME STATEMENT**

WORK BEGIN DATE: 09/01/2023  
TIME CHARGES BEGIN: 00/00/0000  
BID DAYS: 182  
C. O. ADJUSTED DAYS: 182  
CURRENT DAYS: 364  
DAYS CHARGED TO DATE: 335  
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0  
LIQ DAMAGE RATE: \$618.00  
LIQUIDATED DAMAGES: 0  
 DAYS AT PER DAY \$618.00  
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited
07/01/2024	1	
07/02/2024	1	
07/03/2024	1	
07/04/2024	1	
07/05/2024	1	
07/06/2024	1	
07/07/2024	1	
07/08/2024	1	
07/09/2024	1	
07/10/2024	1	
07/11/2024	1	
07/12/2024	1	
07/13/2024	1	
07/14/2024	1	
07/15/2024	1	
07/16/2024	1	
07/17/2024	1	
07/18/2024	1	
07/19/2024	1	
07/20/2024	1	
07/21/2024	1	
07/22/2024	1	
07/23/2024	1	
07/24/2024	1	
07/25/2024	1	
07/26/2024	1	
07/27/2024	1	
07/28/2024	1	
07/29/2024	1	
07/30/2024	1	
07/31/2024	1	

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
31	31	0

WORK PERFORMED THIS PERIOD

PROJECT MMC - 644895001 CONTROL 644895001  
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE
0060	80406093	000	LRA (TY II GR CS) (DEL) (ST1)	TON	94.980	1,004.540	\$95,411.21

Total Bid Quantity	QTY Paid To Date
2,400.00	1,004.54

TOTAL ITEM EARNINGS THIS ESTIMATE

\$95,411.21

CONTRACT LINE ITEMS

PROJECT MMC - 644895001 CONTROL 644895001  
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	80406093	000	LRA (TY II GR CS) (DEL) (ST1)	TON	94.980	2,400.000	0.000	1,004.54	95,411.21
0200	80406009		LRA (TY I GR AA) (DEL) (ST1)	TON	94.980	0.000	2,000.000	2,546.32	241,849.48
0205	80406094		LRA (TY II GR CS) (DEL) (ST2) Dimmit County	TON	94.980	0.000	4,000.000	1,026.54	97,500.77

Category Subtotal \$434,761.46

PROJECT MMC - 644895001 CONTROL 644895001  
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0100	96026614		DEMURRAGE	DOL	1.000	1,000.000	0.000	0.000	0.00
0105	96056009		MMC/TMC ACTUAL DAMAGES	DOL	1.000	1,000.000	0.000	0.000	0.00

Category Subtotal 0.00

TOTAL ITEM EARNINGS THIS CONTRACT \$434,761.46

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
80406009		LRA (TY I GR AA) (DEL) (ST1)	TON	94.980	0.00	2,546.320	241,849.48
80406093	000	LRA (TY II GR CS) (DEL) (ST1)	TON	94.980	2,400.00	1,004.540	95,411.21
80406094		LRA (TY II GR CS) (DEL) (ST2) Dimmit County	TON	94.980	0.00	1,026.540	97,500.77
<b>TOTAL ITEM EARNINGS TO DATE</b>							<b>\$434,761.46</b>