



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **05/08/24**

CONTRACT ID: **010301044**
 PROJECT: **STP 2023(307)HES**
 CONTRACT: **08233014**
 AWARD AMOUNT: **\$6,972,496.49**
 PROJECTED AMOUNT: **\$7,195,774.49**
 ADJ. PROJECTED AMOUNT: **\$7,195,774.49**
 CONTRACTOR: **JONES BROS. DIRT & PAVING CONTRACTORS, INC.**

HIGHWAY: **SH 17**
 DISTRICT NAME: **ODESSA**
 COUNTY: **REEVES**
 AREA ENGINEER: **Nestor Mendoza Jr., P.E.**
 AREA NUMBER: **051**

ESTIMATE NUMBER: **0006**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **03/29/2024** to **04/28/2024**
 ESTIMATE TYPE: **PROG**
 % COMPLETE: **36.06**
 % TIME USED: **70.97**
 % RETAINAGE: **0.00**

LETTING DATE: **08/02/2023**
 AWARD DATE: **08/16/2023**
 NOTICE TO PROCEED DATE: **09/13/2023**
 WORK BEGIN DATE: **11/06/2023**
 ACCEPTED DATE: **00/00/0000**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$2,594,635.69	\$2,548,683.86	\$45,951.83
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$2,594,635.69	\$2,548,683.86	\$45,951.83
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$2,594,635.69	\$2,548,683.86	\$45,951.83

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 11/06/2023
TIME CHARGES BEGIN: 10/30/2023
BID DAYS: 155
C. O. ADJUSTED DAYS: 0
CURRENT DAYS: 155
DAYS CHARGED TO DATE: 110
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0
LIQ DAMAGE RATE: \$1,317.00
LIQUIDATED DAMAGES: 0
 DAYS AT PER DAY \$1,317.00
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited	Diary Adjustment
03/29/2024		1	HOLIDAY TRAFFIC
03/30/2024		1	SATURDAY
03/31/2024		1	SUNDAY
04/01/2024		1	HOLIDAY TRAFFIC
04/02/2024	1		
04/03/2024	1		
04/04/2024	1		
04/05/2024	1		
04/06/2024		1	SATURDAY
04/07/2024		1	SUNDAY
04/08/2024		1	Eclipse day traffic
04/09/2024	1		
04/10/2024	1		
04/11/2024	1		
04/12/2024	1		
04/13/2024		1	SATURDAY
04/14/2024		1	SUNDAY
04/15/2024	1		
04/16/2024	1		
04/17/2024	1		
04/18/2024	1		
04/19/2024	1		
04/20/2024		1	SATURDAY
04/21/2024		1	SUNDAY
04/22/2024	1		
04/23/2024	1		
04/24/2024	1		
04/25/2024	1		
04/26/2024	1		
04/27/2024		1	SATURDAY
04/28/2024		1	SUNDAY

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
31	18	13
HOLIDAY TRAFFIC		2
OTHER - SEE RMRKS		1
SATURDAY		5
SUNDAY		5

WORK PERFORMED THIS PERIOD

PROJECT STP 2023(307)HES CONTROL 010301044
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE
0180	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	40,000.000	1.000	\$40,000.00
0350	96016001	000	MATERIAL ON HAND	DOL	1.000	5,951.830	\$5,951.83

Total Bid Quantity	QTY Paid To Date
8.00	6.00
1,000.00	5,951.83

TOTAL ITEM EARNINGS THIS ESTIMATE

\$45,951.83

CONTRACT LINE ITEMS

PROJECT STP 2023(307)HES CONTROL 010301044
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	01056002	000	REMOVING STAB BASE AND ASPH PAV (2")	SY	2.550	72,476.000	0.000	22,824.10	58,201.46
0065	01126001	000	SUBGRADE WIDENING (ORD COMP)	STA	1,485.000	167.640	0.000	167.64	248,945.40
0080	02166001	000	PROOF ROLLING	HR	175.000	40.000	0.000	40.00	7,000.00
0085	02476223	003	FL BS (CMP IN PLC)(TY A GR 4)(10")	SY	30.000	36,862.000	0.000	36,862.00	1,105,860.00
0095	03106005	000	PRIME COAT (AE-P)	GAL	5.200	21,124.000	0.000	11,950.00	62,140.00
0115	04626046	002	CONC BOX CULV (3 FT X 3 FT)(EXTEND)	LF	1,552.500	12.000	0.000	12.00	18,630.00
0120	04626050	002	CONC BOX CULV (5 FT X 2 FT)(EXTEND)	LF	1,725.000	13.000	0.000	13.00	22,425.00
0125	04646003	001	RC PIPE (CL III)(18 IN)	LF	132.250	90.000	0.000	90.00	11,902.50
0130	04646005	001	RC PIPE (CL III)(24 IN)	LF	189.750	50.000	0.000	50.00	9,487.50
0135	04646017	001	RC PIPE (CL IV)(18 IN)	LF	138.000	134.000	0.000	134.00	18,492.00
0140	04676106	000	SET (TY I)(S=3 FT)(HW=3FT)(4:1)(C)	EA	10,350.000	1.000	0.000	1.00	10,350.00
0145	04676109	000	SET (TY I)(S=3 FT)(HW= 3 FT)(6:1)(C)	EA	16,100.000	1.000	0.000	1.00	16,100.00
0150	04676167	000	SET (TY I)(S= 5 FT)(HW= 2 FT)(6:1) (C)	EA	12,075.000	2.000	0.000	2.00	24,150.00
0155	04676363	000	SET (TY II) (18 IN) (RCP) (6: 1) (P)	EA	2,300.000	10.000	0.000	10.00	23,000.00
0160	04676395	000	SET (TY II) (24 IN) (RCP) (6: 1) (P)	EA	2,875.000	2.000	0.000	2.00	5,750.00
0165	04966004	000	REMOV STR (SET)	EA	862.500	10.000	0.000	10.00	8,625.00
0170	04966007	000	REMOV STR (PIPE)	LF	23.000	250.000	0.000	250.00	5,750.00
0175	05006001	000	MOBILIZATION	LS	700,000.000	1.000	0.000	0.90	630,000.00
0180	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	40,000.000	8.000	0.000	6.00	240,000.00
0185	05066042	005	BIODEG EROSN CONT LOGS (INSTL) (18")	LF	25.000	400.000	0.000	380.00	9,500.00
0240	06446076	000	REMOVE SM RD SN SUP&AM	EA	125.000	35.000	0.000	35.00	4,375.00
0335	60016002	000	PORTABLE CHANGEABLE MESSAGE SIGN	EA	24,000.000	2.000	0.000	2.00	48,000.00
0350	96016001	000	MATERIAL ON HAND	DOL	1.000	1,000.000	0.000	5,951.83	5,951.83
								Category Subtotal	\$2,594,635.69

PROJECT STP 2023(307)HES CONTROL 010301044
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0070	01346002	000	BACKFILL (TY B)	STA	383.000	167.640	0.000	0.000	0.00
0075	01506002	000	BLADING	HR	450.000	40.000	0.000	0.000	0.00
0090	02516079	000	REWORK BS MTL (TY D)(SURF)(ORD COMP)	SY	3.000	72,476.000	0.000	0.000	0.00
0100	03166017	002	ASPH (AC-20-5TR)	GAL	4.690	80,274.000	0.000	0.000	0.00
0105	03166124	002	AGGR(TY-PB GR-3 SAC-A)	CY	158.000	880.000	0.000	0.000	0.00
0110	03166126	002	AGGR(TY-PB GR-4 SAC-A)	CY	137.000	1,176.000	0.000	0.000	0.00
0190	05066043	005	BIODEG EROSN CONT LOGS (REMOVE)	LF	10.000	400.000	0.000	0.000	0.00
0195	05086001	000	CONSTRUCTING DETOURS	SY	117.000	1,543.000	0.000	0.000	0.00
0200	05306002	000	INTERSECTIONS (ACP)	SY	115.000	1,603.000	0.000	0.000	0.00
0205	05306004	000	DRIVEWAYS (CONC)	SY	161.000	319.000	0.000	0.000	0.00
0210	05306005	000	DRIVEWAYS (ACP)	SY	115.000	3,100.000	0.000	0.000	0.00
0215	06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	914.250	41.000	0.000	0.000	0.00

0220	06446004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	1,066.050	4.000	0.000	0.000	0.00
0225	06446017	000	IN SM RD SN SUP&AM TY10BWG(2)SA(P)	EA	1,764.100	1.000	0.000	0.000	0.00
0230	06446030	000	IN SM RD SN SUP&AM TYS80(1)SA(T)	EA	1,358.150	1.000	0.000	0.000	0.00
0235	06446050	000	IN SM RD SN SUP&AM TYS80(2)SA(P)	EA	2,653.050	1.000	0.000	0.000	0.00
0245	06476002	000	RELOCATE LRSA	EA	4,756.400	1.000	0.000	0.000	0.00
0250	06586099	000	INSTL OM ASSM (OM-2Z)(WFLX)GND	EA	97.750	4.000	0.000	0.000	0.00
0255	06626037	000	WK ZN PAV MRK NON-REMOV (Y)6"(SLD)	LF	0.400	36,644.000	0.000	0.000	0.00
0260	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	3.000	4,140.000	0.000	0.000	0.00
0265	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	1.730	1,785.000	0.000	0.000	0.00
0270	06666141	007	REFL PAV MRK TY I (Y)12"(SLD)(100MIL)	LF	4.600	531.000	0.000	0.000	0.00
0275	06666306	007	RE PM W/RET REQ TY I (W)6"(BRK)(100MIL)	LF	1.730	500.000	0.000	0.000	0.00
0280	06666318	007	RE PM W/RET REQ TY I (Y)6"(BRK)(100MIL)	LF	0.770	7,451.000	0.000	0.000	0.00
0285	06666321	007	RE PM W/RET REQ TY I (Y)6"(SLD)(100MIL)	LF	0.770	31,876.000	0.000	0.000	0.00
0290	06666343	007	REF PROF PAV MRK TY I(W)6"(SLD)(100MIL)	LF	1.210	34,335.000	0.000	0.000	0.00
0295	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	18.400	180.000	0.000	0.000	0.00
0300	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	287.500	42.000	0.000	0.000	0.00
0305	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	431.250	6.000	0.000	0.000	0.00
0310	06726007	000	REFL PAV MRKR TY I-C	EA	6.330	90.000	0.000	0.000	0.00
0315	06726009	000	REFL PAV MRKR TY II-A-A	EA	4.310	954.000	0.000	0.000	0.00
0320	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	1.730	2,055.000	0.000	0.000	0.00
0325	06776002	000	ELIM EXT PAV MRK & MRKS (6")	LF	1.730	3,116.000	0.000	0.000	0.00
0330	30806021	000	STONE-MTRX-ASPH SMAR-F SAC-A	TON	178.000	11,622.000	0.000	0.000	0.00
0331	30806023	000	PRODUCTION PAYMENT ADJUSTMENT	DOL	1.000	58,110.000	0.000	0.000	0.00
0332	30806024	000	PLACEMENT PAYMENT ADJUSTMENT	DOL	1.000	46,488.000	0.000	0.000	0.00
0333	05856005	000	RIDE PAYMENT ADJUSTMENT (ITEM 346)	DOL	1.000	24,130.000	0.000	0.000	0.00
0340	61856002	002	TMA (STATIONARY)	DAY	150.000	250.000	0.000	0.000	0.00
0345	61856003	002	TMA (MOBILE OPERATION)	HR	102.000	100.000	0.000	0.000	0.00
0355	96026001	000	PAYMENT ADJUSTMENT-POS	DOL	1.000	1,000.000	0.000	0.000	0.00
0360	96026002	000	PAYMENT ADJUSTMENT-NEG	DOL	-1.000	2,000.000	0.000	0.000	0.00
0365	96096002	000	DBE GOAL SHORTFALL	DOL	-1.000	1,000.000	0.000	0.000	0.00
0370	96106001	000	ON THE JOB TRAINING	DOL	0.800	1,250.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY	002	DESCRIPTION	FORCE ACCOUNT	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0375	96066014	000	FORCE ACCOUNT ID 14	DOL	1.000	20,000.000	0.000	0.000	0.00
			Establishment of Electrical Services						
0380	96066055	000	FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	25,000.000	0.000	0.000	0.00
0385	96066056	000	FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	50,000.000	0.000	0.000	0.00
0390	96066057	000	FORCE ACCOUNT-COMMER LAB USE DEDUCTION	DOL	-1.000	450.000	0.000	0.000	0.00

Category Subtotal 0.00

TOTAL ITEM EARNINGS THIS CONTRACT \$2,594,635.69

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
01056002	000	REMOVING STAB BASE AND ASPH PAV (2")	SY	2.550	72,476.00	22,824.100	58,201.46
01126001	000	SUBGRADE WIDENING (ORD COMP)	STA	1,485.000	167.64	167.640	248,945.40
02166001	000	PROOF ROLLING	HR	175.000	40.00	40.000	7,000.00
02476223	003	FL BS (CMP IN PLC)(TY A GR 4)(10")	SY	30.000	36,862.00	36,862.000	1,105,860.00
03106005	000	PRIME COAT (AE-P)	GAL	5.200	21,124.00	11,950.000	62,140.00
04626046	002	CONC BOX CULV (3 FT X 3 FT)(EXTEND)	LF	1,552.500	12.00	12.000	18,630.00
04626050	002	CONC BOX CULV (5 FT X 2 FT)(EXTEND)	LF	1,725.000	13.00	13.000	22,425.00
04646003	001	RC PIPE (CL III)(18 IN)	LF	132.250	90.00	90.000	11,902.50
04646005	001	RC PIPE (CL III)(24 IN)	LF	189.750	50.00	50.000	9,487.50
04646017	001	RC PIPE (CL IV)(18 IN)	LF	138.000	134.00	134.000	18,492.00
04676106	000	SET (TY I)(S=3 FT)(HW=3FT)(4:1)(C)	EA	10,350.000	1.00	1.000	10,350.00
04676109	000	SET (TY I)(S=3 FT)(HW= 3 FT)(6:1)(C)	EA	16,100.000	1.00	1.000	16,100.00
04676167	000	SET (TY I)(S= 5 FT)(HW= 2 FT)(6:1) (C)	EA	12,075.000	2.00	2.000	24,150.00
04676363	000	SET (TY II) (18 IN) (RCP) (6: 1) (P)	EA	2,300.000	10.00	10.000	23,000.00
04676395	000	SET (TY II) (24 IN) (RCP) (6: 1) (P)	EA	2,875.000	2.00	2.000	5,750.00
04966004	000	REMOV STR (SET)	EA	862.500	10.00	10.000	8,625.00
04966007	000	REMOV STR (PIPE)	LF	23.000	250.00	250.000	5,750.00
05006001	000	MOBILIZATION	LS	700,000.000	1.00	0.900	630,000.00
05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	40,000.000	8.00	6.000	240,000.00
05066042	005	BIODEG EROSN CONT LOGS (INSTL) (18")	LF	25.000	400.00	380.000	9,500.00
06446076	000	REMOVE SM RD SN SUP&AM	EA	125.000	35.00	35.000	4,375.00
60016002	000	PORTABLE CHANGEABLE MESSAGE SIGN	EA	24,000.000	2.00	2.000	48,000.00
96016001	000	MATERIAL ON HAND	DOL	1.000	1,000.00	5,951.830	5,951.83
TOTAL ITEM EARNINGS TO DATE							\$2,594,635.69