



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **08/08/24**

CONTRACT ID: **011410101**
 PROJECT: **F 2023(761)**
 CONTRACT: **06233615**
 AWARD AMOUNT: **\$6,554,342.36**
 PROJECTED AMOUNT: **\$6,584,113.36**
 ADJ. PROJECTED AMOUNT: **\$6,577,082.06**
 CONTRACTOR: **KNIFE RIVER CORPORATION - SOUTH**

HIGHWAY: **US 290**
 DISTRICT NAME: **BRYAN**
 COUNTY: **WASHINGTON**
 AREA ENGINEER: **James Kreamer, P.E.**
 AREA NUMBER: **050**

ESTIMATE NUMBER: **0009**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **06/26/2024** to **07/25/2024**
 ESTIMATE TYPE: **PROG**
 % COMPLETE: **39.40**
 % TIME USED: **37.99**
 % RETAINAGE: **0.00**

LETTING DATE: **06/28/2023**
 AWARD DATE: **07/11/2023**
 NOTICE TO PROCEED DATE: **08/03/2023**
 WORK BEGIN DATE: **01/05/2024**
 ACCEPTED DATE: **00/00/0000**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$2,591,546.63	\$2,319,996.76	\$271,549.87
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$2,591,546.63	\$2,319,996.76	\$271,549.87
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$2,591,546.63	\$2,319,996.76	\$271,549.87

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 01/05/2024
TIME CHARGES BEGIN: 11/01/2023
BID DAYS: 179
C. O. ADJUSTED DAYS: 0
CURRENT DAYS: 179
DAYS CHARGED TO DATE: 68
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0
LIQ DAMAGE RATE: \$1,317.00
LIQUIDATED DAMAGES: 0
DAYS AT
PER DAY \$1,317.00
TOTAL: \$0.00

DAILY BREAKDOWN

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited	Diary Adjustment	Date or Days	Days Charged	Days Credited
06/26/2024		1	SH 36 Substantially Complete, awaiting Final Punchlist	30	5	25
06/27/2024		1	SH 36 Substantially Complete, awaiting Final Punchlist			
06/28/2024		1	SH 36 Substantially Complete, awaiting Final Punchlist	HOLIDAY		1
06/29/2024		1	SATURDAY	HOLIDAY TRAFFIC		1
06/30/2024		1	SUNDAY	OTHER - SEE RMRKS		11
07/01/2024		1	SH 36 Substantially Complete, awaiting Final Punchlist	RAIN		3
07/02/2024		1	SH 36 Substantially Complete, awaiting Final Punchlist	SATURDAY		4
07/03/2024		1	SH 36 Substantially Complete, awaiting Final Punchlist	SUNDAY		4
07/04/2024		1	HOLIDAY	TOO WET		1
07/05/2024		1	HOLIDAY TRAFFIC			
07/06/2024		1	SATURDAY			
07/07/2024		1	SUNDAY			
07/08/2024		1	SH 36 Substantially Complete, awaiting Final Punchlist			
07/09/2024		1	SH 36 Substantially Complete, awaiting Final Punchlist			
07/10/2024		1	SH 36 Substantially Complete, awaiting Final Punchlist			
07/11/2024		1	SH 36 Substantially Complete, awaiting Final Punchlist			
07/12/2024		1	SH 36 Substantially Complete, awaiting Final Punchlist			
07/13/2024		1	SATURDAY			
07/14/2024		1	SUNDAY			
07/15/2024	1					
07/16/2024	1					
07/17/2024	1					
07/18/2024		1	TOO WET			
07/19/2024	1					
07/20/2024		1	SATURDAY			
07/21/2024		1	SUNDAY			
07/22/2024	1					
07/23/2024		1	RAIN			
07/24/2024		1	RAIN			
07/25/2024		1	RAIN			

WORK PERFORMED THIS PERIOD

PROJECT F 2023(761) CONTROL 011410101
 CATEGORY 001 DESCRIPTION ROADWAY - US 290

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
0060	01006001	000	PREPARING ROW	AC	1,920.000	85.000	\$163,200.00	88.00	85.00
0075	01056164	000	REMOVE STAB BASE & ASPH PAV (12"-22")	SY	24.200	787.550	\$19,058.71	6,791.00	787.55
0240	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	6,400.000	1.000	\$6,400.00	11.00	1.00
0245	05066002	005	ROCK FILTER DAMS (INSTALL) (TY 2)	LF	43.500	160.000	\$6,960.00	240.00	160.00
0250	05066038	005	TEMP SEDMT CONT FENCE (INSTALL)	LF	4.400	290.000	\$1,276.00	6,744.00	290.00
0260	05066040	005	BIODEG EROSN CONT LOGS (INSTL) (8")	LF	4.700	152.000	\$714.40	232.00	152.00
0585	60016002	000	PORTABLE CHANGEABLE MESSAGE SIGN	EA	17,500.000	4.000	\$70,000.00	4.00	4.00
0615	61856002	002	TMA (STATIONARY)	DAY	600.000	5.000	\$3,000.00	90.00	5.00

PROJECT F 2023(761) CONTROL 018701052
 CATEGORY 001 DESCRIPTION ROADWAY - SH 36

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
0970	06446071	000	RELOCATE SM RD SN SUP&AM TY TWT	EA	471.000	2.000	\$942.00	2.00	2.00
0985	06666029	007	REFL PAV MRK TY I (W)8"(DOT)(090MIL)	LF	1.240	-1.000	-\$1.24	1,521.00	909.00

TOTAL ITEM EARNINGS THIS ESTIMATE

\$271,549.87

CONTRACT LINE ITEMS

PROJECT F 2023(761) CONTROL 011410101
 CATEGORY 001 DESCRIPTION ROADWAY - US 290

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	01006001	000	PREPARING ROW	AC	1,920.000	88.000	0.000	85.00	163,200.00
0075	01056164	000	REMOVE STAB BASE & ASPH PAV (12"-22")	SY	24.200	6,791.000	0.000	787.55	19,058.71
0235	05006001	000	MOBILIZATION	LS	524,000.000	1.000	0.000	0.90	471,600.00
0240	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	6,400.000	11.000	0.000	1.00	6,400.00
0245	05066002	005	ROCK FILTER DAMS (INSTALL) (TY 2)	LF	43.500	240.000	0.000	160.00	6,960.00
0250	05066038	005	TEMP SEDMT CONT FENCE (INSTALL)	LF	4.400	6,744.000	0.000	290.00	1,276.00
0260	05066040	005	BIODEG EROSN CONT LOGS (INSTL) (8")	LF	4.700	232.000	0.000	152.00	714.40
0585	60016002	000	PORTABLE CHANGEABLE MESSAGE SIGN	EA	17,500.000	4.000	0.000	4.00	70,000.00
0615	61856002	002	TMA (STATIONARY)	DAY	600.000	90.000	0.000	5.00	3,000.00
0640	96016001		MATERIAL ON HAND	DOL	1.000	1,000.000	0.000	73,530.00	73,530.00

Category Subtotal \$815,739.11

PROJECT F 2023(761) CONTROL 018701052
 CATEGORY 001 DESCRIPTION ROADWAY - SH 36

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0790	01006002	000	PREPARING ROW	STA	300.000	41.000	0.000	41.00	12,300.00
0795	01056164	000	REMOVE STAB BASE & ASPH PAV (12"-22")	SY	24.200	3,438.000	0.000	3,779.66	91,467.77
0800	01106001	000	EXCAVATION (ROADWAY)	CY	27.600	3,706.000	0.000	3,706.00	102,285.60
0805	01326004	000	EMBANKMENT (FINAL)(DENS CONT)(TY B)	CY	54.000	5.000	0.000	33.00	1,782.00
0810	01326006	000	EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	20.000	4,063.000	0.000	4,063.00	81,260.00
0815	01606003	000	FURNISHING AND PLACING TOPSOIL (4")	SY	1.460	17,574.000	0.000	17,037.40	24,874.60
0830	01646027	000	CELL FBR MLCH SEED(PERM)(URBAN)(CLAY)	SY	0.560	17,574.000	0.000	17,037.40	9,540.94
0835	01686001	000	VEGETATIVE WATERING	MG	44.500	176.000	0.000	81.01	3,604.95
0840	02476041	003	FL BS (CMP IN PLC)(TYA GR1-2)(FNAL POS)	CY	100.000	4,178.000	0.000	4,178.00	417,800.00
0845	02756001	000	CEMENT	TON	255.000	105.000	0.000	102.11	26,038.05
0850	02756010	000	CEMENT TREAT (SUBGRADE) (8")	SY	4.280	12,043.000	0.000	10,529.71	45,067.16
0855	03166029	002	ASPH (RC-250)	GAL	5.140	3,014.000	0.000	2,635.00	13,543.90
0860	03166403	002	AGGR (TY-B GR-5 OR TY-L GR-5)	CY	281.500	90.000	0.000	89.20	25,109.80
0865	03546021	000	PLANE ASPH CONC PAV(0" TO 2")	SY	1.900	909.000	0.000	1,576.21	2,994.80
0870	04206009	001	CL A CONC (COLLAR)	EA	2,950.000	1.000	0.000	1.00	2,950.00
0875	04646003	001	RC PIPE (CL III)(18 IN)	LF	76.470	496.000	0.000	496.00	37,929.12
0880	04656007	001	JCTBOX(COMPL)(PJB)(3FTX5FT)	EA	7,646.000	1.000	0.000	1.00	7,646.00
0885	04656014	001	INLET (COMPL)(PCO)(3FT)(LEFT)	EA	7,646.000	1.000	0.000	1.00	7,646.00
0890	04656146	001	INLET(COMPL)(PSL)(SFG)(3FTX3FT-3FTX3FT)	EA	7,650.000	1.000	0.000	1.00	7,650.00
0895	04676362	000	SET (TY II) (18 IN) (RCP) (6: 1) (C)	EA	1,400.000	4.000	0.000	4.00	5,600.00
0900	04956002	000	RAISING EXIST STRUCT	EA	8,830.000	1.000	0.000	1.00	8,830.00
0905	04966002	000	REMOV STR (INLET)	EA	1,400.000	1.000	0.000	1.00	1,400.00
0910	04966004	000	REMOV STR (SET)	EA	1,180.000	4.000	0.000	4.00	4,720.00
0915	04966007	000	REMOV STR (PIPE)	LF	53.000	235.000	0.000	132.00	6,996.00
0920	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	6,400.000	6.000	0.000	6.00	38,400.00
0925	05066002	005	ROCK FILTER DAMS (INSTALL) (TY 2)	LF	43.500	60.000	0.000	60.00	2,610.00

CATEGORY 001 DESCRIPTION ROADWAY - SH 36

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0930	05066038	005	TEMP SEDMT CONT FENCE (INSTALL)	LF	4.400	268.000	0.000	494.00	2,173.60
0935	05066039	005	TEMP SEDMT CONT FENCE (REMOVE)	LF	1.200	268.000	0.000	494.00	592.80
0940	05066040	005	BIODEG EROSN CONT LOGS (INSTL) (8")	LF	4.700	80.000	0.000	80.00	376.00
0945	05286013	000	COLORLED TEXTURED CONC (6"-17")	SY	163.000	568.000	0.000	660.48	107,658.24
0950	05296001	000	CONC CURB (TY I)	LF	35.300	1,088.000	0.000	1,056.00	37,276.80
0952	06446001		IN SM RD SN SUP&AM TY10BWG(1)SA(P) ADDED BY CO 02	EA	1,272.600	0.000	2.000	2.00	2,545.20
0953	06446002		IN SM RD SN SUP&AM TY10BWG(1)SA(P-BM) ADDED BY CO 02	EA	1,272.600	0.000	1.000	1.00	1,272.60
0954	06446004		IN SM RD SN SUP&AM TY10BWG(1)SA(T) ADDED BY CO 02	EA	1,590.750	0.000	2.000	2.00	3,181.50
0955	06446038	000	IN SM RD SN SUP&AM TYS80(1)SA(U-EXAL)	EA	1,120.000	1.000	0.000	1.00	1,120.00
0970	06446071	000	RELOCATE SM RD SN SUP&AM TY TWT	EA	471.000	2.000	0.000	2.00	942.00
0975	06446076	000	REMOVE SM RD SN SUP&AM	EA	106.000	2.000	0.000	2.00	212.00
0985	06666029	007	REFL PAV MRK TY I (W)8"(DOT)(090MIL)	LF	1.240	1,521.000	0.000	909.00	1,127.16
0990	06666035	007	REFL PAV MRK TY I (W)8"(SLD)(090MIL)	LF	1.240	3,111.000	0.000	2,987.00	3,703.88
0995	06666305	007	RE PM W/RET REQ TY I (W)6"(BRK)(090MIL)	LF	0.820	4,079.000	0.000	2,130.00	1,746.60
1000	06666308	007	RE PM W/RET REQ TY I (W)6"(SLD)(090MIL)	LF	0.820	17,943.000	0.000	9,121.00	7,479.22
1010	06666320	007	RE PM W/RET REQ TY I (Y)6"(SLD)(090MIL)	LF	0.820	7,134.000	0.000	8,546.00	7,007.72
1015	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	324.000	10.000	0.000	10.00	3,240.00
1020	06686080	000	PREFAB PAV MRK TY C (W) (UTURN ARROW)	EA	400.000	3.000	0.000	4.00	1,600.00
1025	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	324.000	10.000	0.000	10.00	3,240.00
1030	06686092	000	PREFAB PAV MRK TY C (W) (36")(YLD TRI)	EA	30.000	18.000	0.000	18.00	540.00
1035	06726010	000	REFL PAV MRKR TY II-C-R	EA	7.470	378.000	0.000	125.00	933.75
1040	30776012	000	SP MIXES SP-C SAC-A PG64-22	TON	160.450	3,027.000	-1,572.000	1,583.79	254,119.11
1043	30776013	000	SP MIXES SP-C SAC-B PG64-22 ADDED BY CO 02	TON	157.950	0.000	1,572.000	1,633.73	258,047.65
1045	30846001	000	BONDING COURSE	GAL	7.750	1,210.000	0.000	1,500.00	11,625.00
1050	60016002	000	PORTABLE CHANGEABLE MESSAGE SIGN	EA	17,500.000	2.000	0.000	2.00	35,000.00
1055	61856002	002	TMA (STATIONARY)	DAY	600.000	60.000	0.000	65.00	39,000.00

Category Subtotal \$1,775,807.52

PROJECT F 2023(761) CONTROL 011410101

CATEGORY 001 DESCRIPTION ROADWAY - US 290

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0061	01006002	000	PREPARING ROW Added by CO 3	STA	1,920.000	0.000	0.000	0.000	0.00
0065	01046017	000	REMOVING CONC (DRIVEWAYS)	SY	12.400	822.000	0.000	0.000	0.00
0070	01046021	000	REMOVING CONC (CURB)	LF	16.150	300.000	0.000	0.000	0.00
0076	01056164	000	REMOVE STAB BASE & ASPH PAV (12"-22") Bid Price Revised by CO 3	SY	25.410	0.000	0.000	0.000	0.00
0080	01106001	000	EXCAVATION (ROADWAY)	CY	27.600	7,388.000	0.000	0.000	0.00
0081	01106001	000	EXCAVATION (ROADWAY) Bid Price Revised by CO 3	CY	28.980	0.000	0.000	0.000	0.00

CONTRACT ID	011410101	ESTIMATE	0009	CONTRACTOR'S ESTIMATE PACKAGE				Page 7 of 13	
0085	01326002	000	EMBANKMENT (FINAL)(DENS CONT)(TY A)	CY	25.000	6,820.000	0.000	0.000	0.00
0086	01326002	000	EMBANKMENT (FINAL)(DENS CONT)(TY A)	CY	31.250	0.000	0.000	0.000	0.00
			Revised by CO 3						
0090	01606003	000	FURNISHING AND PLACING TOPSOIL (4")	SY	1.460	30,013.000	0.000	0.000	0.00
0095	01646009	000	BROADCAST SEED (TEMP) (WARM)	SY	0.290	15,007.000	0.000	0.000	0.00
0100	01646011	000	BROADCAST SEED (TEMP) (COOL)	SY	0.290	15,007.000	0.000	0.000	0.00
0105	01646027	000	CELL FBR MLCH SEED(PERM)(URBAN)(CLAY)	SY	0.560	30,013.000	0.000	0.000	0.00
0110	01686001	000	VEGETATIVE WATERING	MG	44.500	300.000	0.000	0.000	0.00
0115	02476041	003	FL BS (CMP IN PLC)(TYA GR1-2)(FNAL POS)	CY	100.000	897.000	0.000	0.000	0.00
0116	02476236	003	FL BS (RDWY DEL)(TY A GR 1-2)(FNAL POS)	CY	89.740	0.000	0.000	0.000	0.00
			Added by CO 3						
0120	02756001	000	CEMENT	TON	255.000	94.000	0.000	0.000	0.00
0121	02756003	000	CEMENT TREAT (NEW BASE) (6")	SY	5.050	0.000	0.000	0.000	0.00
			Added by CO 3						
0125	02756010	000	CEMENT TREAT (SUBGRADE) (8")	SY	4.280	5,358.000	0.000	0.000	0.00
0130	03166029	002	ASPH (RC-250)	GAL	5.140	1,341.000	0.000	0.000	0.00
0135	03166403	002	AGGR (TY-B GR-5 OR TY-L GR-5)	CY	281.500	40.000	0.000	0.000	0.00
0140	03546021	000	PLANE ASPH CONC PAV(0" TO 2")	SY	1.900	76,298.000	0.000	0.000	0.00
0144	04166029	000	DRILL SHAFT (RDWY ILL POLE) (30 IN)	LF	343.180	0.000	0.000	0.000	0.00
			Added by CO 3						
0145	04166030	000	DRILL SHAFT (TRF SIG POLE) (24 IN)	LF	273.000	36.000	0.000	0.000	0.00
0150	04166031	000	DRILL SHAFT (TRF SIG POLE) (30 IN)	LF	338.000	72.000	0.000	0.000	0.00
0155	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	400.000	39.000	0.000	0.000	0.00
0160	04206005	001	CL A CONC (CURB OUTLET)(TY I)	EA	10,000.000	1.000	0.000	0.000	0.00
0165	04206009	001	CL A CONC (COLLAR)	EA	2,950.000	2.000	0.000	0.000	0.00
0170	04646003	001	RC PIPE (CL III)(18 IN)	LF	76.470	814.000	0.000	0.000	0.00
0175	04646005	001	RC PIPE (CL III)(24 IN)	LF	176.500	69.000	0.000	0.000	0.00
0180	04646007	001	RC PIPE (CL III)(30 IN)	LF	236.000	17.000	0.000	0.000	0.00
0185	04656006	001	JCTBOX(COMPL)(PJB)(4FTX4FT)	EA	7,058.000	1.000	0.000	0.000	0.00
0190	04656126	001	INLET (COMPL)(PSL)(FG)(3FTX3FT-3FTX3FT)	EA	7,058.000	1.000	0.000	0.000	0.00
0195	04656128	001	INLET (COMPL)(PSL)(FG)(4FTX4FT-4FTX4FT)	EA	9,400.000	2.000	0.000	0.000	0.00
0200	04676362	000	SET (TY II) (18 IN) (RCP) (6: 1) (C)	EA	1,400.000	7.000	0.000	0.000	0.00
0205	04676395	000	SET (TY II) (24 IN) (RCP) (6: 1) (P)	EA	2,350.000	2.000	0.000	0.000	0.00
0210	04676417	000	SET (TY II) (30 IN) (RCP) (3: 1) (C)	EA	3,530.000	1.000	0.000	0.000	0.00
0215	04796002	000	ADJUSTING INLETS	EA	3,530.000	1.000	0.000	0.000	0.00
0220	04966002	000	REMOV STR (INLET)	EA	1,400.000	1.000	0.000	0.000	0.00
0225	04966004	000	REMOV STR (SET)	EA	1,180.000	11.000	0.000	0.000	0.00
0230	04966007	000	REMOV STR (PIPE)	LF	53.000	831.000	0.000	0.000	0.00
0246	05066011	005	ROCK FILTER DAMS (REMOVE)	LF	14.850	0.000	0.000	0.000	0.00
			Added by CO 3						
0255	05066039	005	TEMP SEDMT CONT FENCE (REMOVE)	LF	1.200	6,744.000	0.000	0.000	0.00
0261	05066043	005	BIODEG EROSN CONT LOGS (REMOVE)	LF	1.590	0.000	0.000	0.000	0.00
			Added by CO 3						
0265	05286013	000	COLORLED TEXTURED CONC (6"-17")	SY	163.000	382.000	0.000	0.000	0.00
0266	05286013	000	COLORLED TEXTURED CONC (6"-17")	SY	171.150	0.000	0.000	0.000	0.00
			Bid Price Revised by CO 3						
0270	05296001	000	CONC CURB (TY I)	LF	35.300	699.000	0.000	0.000	0.00
0275	05296007	000	CONC CURB & GUTTER (TY I)	LF	118.000	179.000	0.000	0.000	0.00
0280	05306004	000	DRIVEWAYS (CONC)	SY	213.000	534.000	0.000	0.000	0.00
0285	05306005	000	DRIVEWAYS (ACP)	SY	255.000	68.000	0.000	0.000	0.00
0290	05316003	000	CONC SIDEWALKS (6")	SY	164.700	890.000	0.000	0.000	0.00
0295	05316004	000	CURB RAMPS (TY 1)	EA	4,110.000	4.000	0.000	0.000	0.00

CONTRACT ID	011410101	ESTIMATE	0009	CONTRACTOR'S ESTIMATE PACKAGE					Page 8 of 13
0300	05316005	000	CURB RAMPS (TY 2)	EA	4,110.000	1.000	0.000	0.000	0.00
0305	05316006	000	CURB RAMPS (TY 3)	EA	4,110.000	2.000	0.000	0.000	0.00
0310	05316013	000	CURB RAMPS (TY 10)	EA	4,110.000	2.000	0.000	0.000	0.00
0315	05436002	000	CABLE BARRIER SYSTEM (TL-4)	LF	70.600	303.000	0.000	0.000	0.00
0320	05436020	000	CABLE BARRIER TERMINAL SECTION (TL-4)	EA	4,706.000	4.000	0.000	0.000	0.00
0325	05436021	000	REMOVE CABLE BARRIER	LF	4.710	674.000	0.000	0.000	0.00
0330	05436022	000	REMOVE CABLE BARRIER TERMINAL SECTION	EA	950.000	2.000	0.000	0.000	0.00
0335	06106102	000	REPLACE LUMINAIRE W/LED (250W EQ)	EA	508.000	3.000	0.000	0.000	0.00
0340	06106214	000	IN RD IL (TY SA) 40T-8 (250W EQ) LED	EA	5,562.000	6.000	0.000	0.000	0.00
0345	06106215	000	IN RD IL (TY SA) 40T-8-8 (250W EQ) LED	EA	6,348.000	1.000	0.000	0.000	0.00
0350	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	12.060	3,605.000	0.000	0.000	0.00
0355	06186058	000	CONDT (PVC) (SCH 80) (4")	LF	24.000	435.000	0.000	0.000	0.00
0360	06186059	000	CONDT (PVC) (SCH 80) (4") (BORE)	LF	35.290	1,000.000	0.000	0.000	0.00
0365	06206004	000	ELEC CONDR (NO.12) INSULATED	LF	1.650	900.000	0.000	0.000	0.00
0370	06206008	000	ELEC CONDR (NO.8) INSULATED	LF	2.190	2,640.000	0.000	0.000	0.00
0371	06206009	000	ELEC CONDR (NO.6) BARE	LF	3.720	0.000	0.000	0.000	0.00
			Added by CO 3						
0375	06206016	000	ELEC CONDR (NO.2) INSULATED	LF	3.750	10,360.000	0.000	0.000	0.00
0380	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	1,266.000	22.000	0.000	0.000	0.00
0385	06286145	000	ELC SRV TY D 120/240 060(NS)SS(E)SP(O)	EA	7,960.000	2.000	0.000	0.000	0.00
0386	06366001	000	ALUMINUM SIGNS (TY A)	SF	41.540	0.000	0.000	0.000	0.00
			Added by CO 3						
0387	06446001		IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	1,272.600	0.000	16.000	0.000	0.00
			ADDED BY CO 02						
0389	06446002		IN SM RD SN SUP&AM TY10BWG(1)SA(P-BM)	EA	1,272.600	0.000	3.000	0.000	0.00
			ADDED BY CO 02						
0390	06446038	000	IN SM RD SN SUP&AM TYS80(1)SA(U-EXAL)	EA	1,120.000	3.000	0.000	0.000	0.00
0395	06446060	000	IN SM RD SN SUP&AM TYTWT(1)WS(P)	EA	1,410.000	15.000	-15.000	0.000	0.00
0400	06446061	000	IN SM RD SN SUP&AM TYTWT(1)WS(T)	EA	1,765.000	2.000	-2.000	0.000	0.00
0404	06446068	000	RELOCATE SM RD SN SUP&AM TY 10BWG	EA	583.280	0.000	0.000	0.000	0.00
			Added by CO 3						
0405	06446071	000	RELOCATE SM RD SN SUP&AM TY TWT	EA	471.000	2.000	0.000	0.000	0.00
0410	06446076	000	REMOVE SM RD SN SUP&AM	EA	106.000	12.000	0.000	0.000	0.00
0411	06446076		REMOVE SM RD SN SUP&AM	EA	127.260	0.000	0.000	0.000	0.00
			Bid Price Revised by CO3						
0415	06586046	000	INSTL OM ASSM (OM-2X)(WC)GND	EA	36.000	1.000	0.000	0.000	0.00
0420	06666029	007	REFL PAV MRK TY I (W)8"(DOT)(090MIL)	LF	1.240	1,108.000	0.000	0.000	0.00
0421	06666029	007	REFL PAV MRK TY I (W)8"(DOT)(090MIL)	LF	1.110	0.000	0.000	0.000	0.00
			Bid Price Revised by CO 2						
0425	06666035	007	REFL PAV MRK TY I (W)8"(SLD)(090MIL)	LF	1.240	4,624.000	0.000	0.000	0.00
0426	06666035	007	REFL PAV MRK TY I (W)8"(SLD)(090MIL)	LF	2.810	0.000	0.000	0.000	0.00
			Bid Price Revised by CO 3						
0430	06666047	007	REFL PAV MRK TY I (W)24"(SLD)(090MIL)	LF	9.400	371.000	0.000	0.000	0.00
0431	06666047	007	REFL PAV MRK TY I (W)24"(SLD)(090MIL)	LF	7.420	0.000	0.000	0.000	0.00
			Bid Price Revised by CO 3						
0435	06666305	007	RE PM W/RET REQ TY I (W)6"(BRK)(090MIL)	LF	0.820	4,079.000	0.000	0.000	0.00
0436	06666305	007	RE PM W/RET REQ TY I (W)6"(BRK)(090MIL)	LF	0.740	0.000	0.000	0.000	0.00
			Bid Price Revised by CO 3						
0440	06666308	007	RE PM W/RET REQ TY I (W)6"(SLD)(090MIL)	LF	0.820	17,943.000	0.000	0.000	0.00
0441	06666308	007	RE PM W/RET REQ TY I (W)6"(SLD)(090MIL)	LF	0.940	0.000	0.000	0.000	0.00
			Bid Price Revised by CO 3						
0445	06666320	007	RE PM W/RET REQ TY I (Y)6"(SLD)(090MIL)	LF	0.820	16,454.000	0.000	0.000	0.00

CONTRACT ID	011410101	ESTIMATE	0009	CONTRACTOR'S ESTIMATE PACKAGE				Page 9 of 13	
0446	06666320	007	RE PM W/RET REQ TY I (Y)6"(SLD)(090MIL)	LF	0.940	0.000	0.000	0.000	0.00
			Bid Price Revised by CO 3						
0450	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	324.000	22.000	0.000	0.000	0.00
0451	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	304.360	0.000	0.000	0.000	0.00
			Bid Price Revised by CO 3						
0455	06686080	000	PREFAB PAV MRK TY C (W) (UTURN ARROW)	EA	400.000	2.000	0.000	0.000	0.00
0460	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	324.000	17.000	0.000	0.000	0.00
0461	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	367.590	0.000	0.000	0.000	0.00
			Bid Price Revised by CO 3						
0465	06686092	000	PREFAB PAV MRK TY C (W) (36")(YLD TRI)	EA	30.000	12.000	0.000	0.000	0.00
0466	06686092	000	PREFAB PAV MRK TY C (W) (36")(YLD TRI)	EA	60.980	0.000	0.000	0.000	0.00
			Bid Price Revised by CO 3						
0470	06726010	000	REFL PAV MRKR TY II-C-R	EA	7.470	893.000	0.000	0.000	0.00
0471	06726010	000	REFL PAV MRKR TY II-C-R	EA	7.780	0.000	0.000	0.000	0.00
			Bid Price Revised by CO 3						
0475	06806002	006	INSTALL HWY TRF SIG (ISOLATED)	EA	43,140.000	2.000	0.000	0.000	0.00
0480	06806004	006	REMOVING TRAFFIC SIGNALS	EA	2,486.000	1.000	0.000	0.000	0.00
0485	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	300.000	2.000	0.000	0.000	0.00
0490	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	300.000	11.000	0.000	0.000	0.00
0495	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	300.000	2.000	0.000	0.000	0.00
0500	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	300.000	11.000	0.000	0.000	0.00
0505	06826005	000	VEH SIG SEC (12")LED(RED)	EA	300.000	6.000	0.000	0.000	0.00
0510	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	300.000	9.000	0.000	0.000	0.00
0514	06826033	000	BACK PLATE (12")(1 SEC)(VENTED)ALUM	EA	144.660	0.000	0.000	0.000	0.00
			Added by CO 3						
0515	06826051	000	BACKPLATE W/REFL BRDR(3 SEC)ALUM	EA	161.000	11.000	0.000	0.000	0.00
0520	06826052	000	BACKPLATE W/REFL BRDR(4 SEC)ALUM	EA	191.000	2.000	0.000	0.000	0.00
0525	06846031	000	TRF SIG CBL (TY A)(14 AWG)(5 CONDR)	LF	3.150	4,575.000	0.000	0.000	0.00
0530	06846049	000	TRF SIG CBL (TY A)(16 AWG)(3 CONDR)	LF	1.810	1,260.000	0.000	0.000	0.00
0535	06856001	000	INSTALL RDS FLASH BEACON ASSEMBLY	EA	3,684.000	2.000	0.000	0.000	0.00
0540	06856002	000	RELOCATE RDS FLASH BEACON ASSEMBLY	EA	1,500.000	2.000	0.000	0.000	0.00
0541	06856004	000	INSTL RDS FL SH BCN ASSM (SOLAR PWRD)	EA	7,165.000	0.000	0.000	0.000	0.00
			Added by CO 3						
0545	06866049	000	INS TRF SIG PL AM(S)1 ARM(48')	EA	14,420.000	1.000	0.000	0.000	0.00
0550	06866051	000	INS TRF SIG PL AM(S)1 ARM(48')LUM	EA	16,400.000	1.000	0.000	0.000	0.00
0555	06866123	000	INS TRF SIG PL AM(S)2 ARM(36-32')LUM	EA	18,900.000	1.000	0.000	0.000	0.00
0560	06876001	000	PED POLE ASSEMBLY	EA	1,540.000	3.000	0.000	0.000	0.00
0565	30776001	000	SP MIXES SP-B PG64-22	TON	130.630	1,473.000	0.000	0.000	0.00
0570	30776022	000	SP MIXES SP-C SAC-A PG70-22	TON	183.800	594.000	-594.000	0.000	0.00
0571	30776023	000	SP MIXES SP-C SAC-B PG70-22	TON	181.300	0.000	594.000	0.000	0.00
			ADDED BY CO 02						
0575	30796007	000	PFC-C (PG76 MIX) SAC-A	TON	184.540	6,746.000	0.000	0.000	0.00
0576	05856013		RIDE PAYMENT ADJUSTMENT (ITEM 3079)	DOL	1.000	6,746.000	0.000	0.000	0.00
			Ride Bonus						
0577	05856013		RIDE PAYMENT ADJUSTMENT (ITEM 3079)	DOL	-1.000	1.000	0.000	0.000	0.00
			Ride Penalty						
0580	30846001	000	BONDING COURSE	GAL	7.750	9,245.000	0.000	0.000	0.00
0590	60046031	000	ITS COM CBL (ETHERNET)	LF	2.110	1,870.000	0.000	0.000	0.00
0595	60106002	000	CCTV FIELD EQUIPMENT (DIGITAL)	EA	8,389.000	1.000	0.000	0.000	0.00
0600	60106004	000	CCTV MOUNT (POLE)	EA	915.000	1.000	0.000	0.000	0.00
0605	60586001	000	BBU SYSTEM (EXTERNAL BATT CABINET)	EA	9,825.000	2.000	0.000	0.000	0.00
0610	60836001	000	VIDEO IMAGING AND RAD VEH DETECTION SYS	EA	32,750.000	1.000	0.000	0.000	0.00

0620	61856005	002	TMA (MOBILE OPERATION)	DAY	900.000	10.000	0.000	0.000	0.00
0625	62476005	000	INSTALL OF CELLULAR MODEM	EA	125.000	2.000	0.000	0.000	0.00
0630	63066002	000	VIVDS CAM ASSY FXD LNS	EA	3,400.000	1.000	0.000	0.000	0.00
0631	64906002	000	INSTALL DRIVER FDBK SPEED SIGN ASSM	EA	10,239.130	0.000	0.000	0.000	0.00
			Added by CO 3						
0641	96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1,000.000	0.000	0.000	0.00
0642	96026002		PAYMENT ADJUSTMENT-NEG	DOL	-1.000	2,000.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 002 **DESCRIPTION** FORCE ACCOUNT

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0720	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY Per TxDOT Connect	DOL	1.000	10,000.000	0.000	0.000	0.00
0721	96066055		FORCE ACCT-EROSION CONTROL MAINTENANCE Per TxDOT Connect	DOL	1.000	5,000.000	0.000	0.000	0.00
0722	96066053		LAW ENFORCEMENT PERSONNEL Per TxDOT Connect	DOL	1.000	5,000.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT F 2023(761) **CONTROL** 018701052

CATEGORY 001 **DESCRIPTION** ROADWAY - SH 36

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0696	06446068	000	RELOCATE SM RD SN SUP&AM TY 10BWG Added by CO 3	EA	583.280	0.000	0.000	0.000	0.00
0796	01056164	000	REMOVE STAB BASE & ASPH PAV (12"-22") Bid Price Revised by CO 3	SY	25.410	0.000	0.000	0.000	0.00
0801	01106001	000	EXCAVATION (ROADWAY) Bid Price Revised By CO 3	CY	28.980	0.000	0.000	0.000	0.00
0820	01646009	000	BROADCAST SEED (TEMP) (WARM)	SY	0.290	8,788.000	0.000	0.000	0.00
0825	01646011	000	BROADCAST SEED (TEMP) (COOL)	SY	0.290	8,788.000	0.000	0.000	0.00
0926	05066011	005	ROCK FILTER DAMS (REMOVE) Added by CO 3	LF	14.850	0.000	0.000	0.000	0.00
0941	05066043	005	BIODEG EROSN CONT LOGS (REMOVE) Added by CO 3	LF	1.590	0.000	0.000	0.000	0.00
0946	05286013	000	COLORLED TEXTURED CONC (6"-17") Bid Price Revised by CO 3	SY	171.150	0.000	0.000	0.000	0.00
0960	06446060	000	IN SM RD SN SUP&AM TYTWT(1)WS(P)	EA	1,410.000	2.000	-2.000	0.000	0.00
0965	06446061	000	IN SM RD SN SUP&AM TYTWT(1)WS(T)	EA	1,765.000	3.000	-3.000	0.000	0.00
0976	06446076	000	REMOVE SM RD SN SUP&AM Bid Price Revised by CO 3	EA	127.260	0.000	0.000	0.000	0.00
0980	06586046	000	INSTL OM ASSM (OM-2X)(WC)GND	EA	36.000	4.000	0.000	0.000	0.00
0986	06666029	007	REFL PAV MRK TY I (W)8"(DOT)(090MIL) Bid Price Revised by CO 3	LF	1.110	0.000	0.000	0.000	0.00
0991	06666035	007	REFL PAV MRK TY I (W)8"(SLD)(090MIL) Bid Price Revised by CO 3	LF	2.810	0.000	0.000	0.000	0.00
0996	06666305	007	RE PM W/RET REQ TY I (W)6"(BRK)(090MIL)	LF	0.740	0.000	0.000	0.000	0.00

			Bid Price Revised by CO 3						
1001	06666308	007	RE PM W/RET REQ TY I (W)6"(SLD)(090MIL)	LF	0.940	0.000	0.000	0.000	0.00
			Bid Price Revised by CO 3						
1005	06666317	007	RE PM W/RET REQ TY I (Y)6"(BRK)(090MIL)	LF	2.350	625.000	0.000	0.000	0.00
1011	06666320		RE PM W/RET REQ TY I (Y)6"(SLD)(090MIL)	LF	0.940	0.000	0.000	0.000	0.00
			Bid Price Revised by CO 3						
1016	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	304.360	0.000	0.000	0.000	0.00
			Bid Price Revised by CO3						
1026	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	367.590	0.000	0.000	0.000	0.00
			Bid Price Revised by CO 3						
1031	06686092	000	PREFAB PAV MRK TY C (W) (36")(YLD TRI)	EA	60.980	0.000	0.000	0.000	0.00
			Bid Price Revised by CO 3						
1036	06726010	000	REFL PAV MRKR TY II-C-R	EA	7.780	0.000	0.000	0.000	0.00
			Bid Price Revised by CO 3						
1041	05856012		RIDE PAYMENT ADJUSTMENT (ITEM 3077)	DOL	1.000	3,027.000	0.000	0.000	0.00
			Ride Bonus						
1042	05856012		RIDE PAYMENT ADJUSTMENT (ITEM 3077)	DOL	-1.000	1.000	0.000	0.000	0.00
			Ride Penalty						
1060	61856005	002	TMA (MOBILE OPERATION)	DAY	900.000	7.000	0.000	0.000	0.00
								Category Subtotal	<u>0.00</u>

TOTAL ITEM EARNINGS THIS CONTRACT

\$2,591,546.63

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
01006001	000	PREPARING ROW	AC	1,920.000	88.00	85.000	163,200.00
01006002	000	PREPARING ROW	STA	300.000	41.00	41.000	12,300.00
01056164	000	REMOVE STAB BASE & ASPH PAV (12"-22")	SY	24.200	10,229.00	4,567.210	110,526.48
01106001	000	EXCAVATION (ROADWAY)	CY	27.600	3,706.00	3,706.000	102,285.60
01326004	000	EMBANKMENT (FINAL)(DENS CONT)(TY B)	CY	54.000	5.00	33.000	1,782.00
01326006	000	EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	20.000	4,063.00	4,063.000	81,260.00
01606003	000	FURNISHING AND PLACING TOPSOIL (4")	SY	1.460	17,574.00	17,037.400	24,874.60
01646027	000	CELL FBR MLCH SEED(PERM)(URBAN)(CLAY)	SY	0.560	17,574.00	17,037.400	9,540.94
01686001	000	VEGETATIVE WATERING	MG	44.500	176.00	81.010	3,604.95
02476041	003	FL BS (CMP IN PLC)(TYA GR1-2)(FNAL POS)	CY	100.000	4,178.00	4,178.000	417,800.00
02756001	000	CEMENT	TON	255.000	105.00	102.110	26,038.05
02756010	000	CEMENT TREAT (SUBGRADE) (8")	SY	4.280	12,043.00	10,529.710	45,067.16
03166029	002	ASPH (RC-250)	GAL	5.140	3,014.00	2,635.000	13,543.90
03166403	002	AGGR (TY-B GR-5 OR TY-L GR-5)	CY	281.500	90.00	89.200	25,109.80
03546021	000	PLANE ASPH CONC PAV(0" TO 2")	SY	1.900	909.00	1,576.210	2,994.80
04206009	001	CL A CONC (COLLAR)	EA	2,950.000	1.00	1.000	2,950.00
04646003	001	RC PIPE (CL III)(18 IN)	LF	76.470	496.00	496.000	37,929.12
04656007	001	JCTBOX(COMPL)(PJB)(3FTX5FT)	EA	7,646.000	1.00	1.000	7,646.00
04656014	001	INLET (COMPL)(PCO)(3FT)(LEFT)	EA	7,646.000	1.00	1.000	7,646.00
04656146	001	INLET(COMPL)(PSL)(SFG)(3FTX3FT-3FTX3FT)	EA	7,650.000	1.00	1.000	7,650.00
04676362	000	SET (TY II) (18 IN) (RCP) (6: 1) (C)	EA	1,400.000	4.00	4.000	5,600.00
04956002	000	RAISING EXIST STRUCT	EA	8,830.000	1.00	1.000	8,830.00
04966002	000	REMOV STR (INLET)	EA	1,400.000	1.00	1.000	1,400.00
04966004	000	REMOV STR (SET)	EA	1,180.000	4.00	4.000	4,720.00
04966007	000	REMOV STR (PIPE)	LF	53.000	235.00	132.000	6,996.00
05006001	000	MOBILIZATION	LS	524,000.000	1.00	0.900	471,600.00
05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	6,400.000	17.00	7.000	44,800.00
05066002	005	ROCK FILTER DAMS (INSTALL) (TY 2)	LF	43.500	300.00	220.000	9,570.00
05066038	005	TEMP SEDMT CONT FENCE (INSTALL)	LF	4.400	7,012.00	784.000	3,449.60
05066039	005	TEMP SEDMT CONT FENCE (REMOVE)	LF	1.200	268.00	494.000	592.80
05066040	005	BIODEG EROSN CONT LOGS (INSTL) (8")	LF	4.700	312.00	232.000	1,090.40
05286013	000	COLORLED TEXTURED CONC (6"-17")	SY	163.000	568.00	660.480	107,658.24
05296001	000	CONC CURB (TY I)	LF	35.300	1,088.00	1,056.000	37,276.80
06446001		IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	1,272.600	0.00	2.000	2,545.20
06446002		IN SM RD SN SUP&AM TY10BWG(1)SA(P-BM)	EA	1,272.600	0.00	1.000	1,272.60
06446004		IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	1,590.750	0.00	2.000	3,181.50
06446038	000	IN SM RD SN SUP&AM TYS80(1)SA(U-EXAL)	EA	1,120.000	1.00	1.000	1,120.00
06446071	000	RELOCATE SM RD SN SUP&AM TY TWT	EA	471.000	2.00	2.000	942.00
06446076	000	REMOVE SM RD SN SUP&AM	EA	106.000	2.00	2.000	212.00
06666029	007	REFL PAV MRK TY I (W)8"(DOT)(090MIL)	LF	1.240	1,521.00	909.000	1,127.16
06666035	007	REFL PAV MRK TY I (W)8"(SLD)(090MIL)	LF	1.240	3,111.00	2,987.000	3,703.88
06666305	007	RE PM W/RET REQ TY I (W)6"(BRK)(090MIL)	LF	0.820	4,079.00	2,130.000	1,746.60
06666308	007	RE PM W/RET REQ TY I (W)6"(SLD)(090MIL)	LF	0.820	17,943.00	9,121.000	7,479.22

06666320	007	RE PM W/RET REQ TY I (Y)6"(SLD)(090MIL)	LF	0.820	7,134.00	8,546.000	7,007.72
06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	324.000	10.00	10.000	3,240.00
06686080	000	PREFAB PAV MRK TY C (W) (UTURN ARROW)	EA	400.000	3.00	4.000	1,600.00
06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	324.000	10.00	10.000	3,240.00
06686092	000	PREFAB PAV MRK TY C (W) (36")(YLD TRI)	EA	30.000	18.00	18.000	540.00
06726010	000	REFL PAV MRKR TY II-C-R	EA	7.470	378.00	125.000	933.75
30776012	000	SP MIXES SP-C SAC-A PG64-22	TON	160.450	3,027.00	1,583.790	254,119.11
30776013		SP MIXES SP-C SAC-B PG64-22	TON	157.950	0.00	1,633.730	258,047.65
30846001	000	BONDING COURSE	GAL	7.750	1,210.00	1,500.000	11,625.00
60016002	000	PORTABLE CHANGEABLE MESSAGE SIGN	EA	17,500.000	6.00	6.000	105,000.00
61856002	002	TMA (STATIONARY)	DAY	600.000	150.00	70.000	42,000.00
96016001		MATERIAL ON HAND	DOL	1.000	1,000.00	73,530.000	73,530.00

TOTAL ITEM EARNINGS TO DATE

\$2,591,546.63