



**CONTRACTOR'S ESTIMATE PACKAGE**

REPORT DATE: **01/08/24**

CONTRACT ID: **643968001**  
 PROJECT: **RMC - 643968001**  
 CONTRACT: **10232005**  
 AWARD AMOUNT: **\$443,200.00**  
 PROJECTED AMOUNT: **\$442,200.00**  
 ADJ. PROJECTED AMOUNT: **\$442,200.00**  
 CONTRACTOR: **O. TREVINO CONSTRUCTION, LLC**

HIGHWAY: **US0096**  
 DISTRICT NAME: **BEAUMONT**  
 COUNTY: **JASPER**  
 AREA ENGINEER: **Bryce Broussard, P.E.**  
 AREA NUMBER: **053**

ESTIMATE NUMBER: **0002**  
 ESTIMATE PAID:   
 ESTIMATE PERIOD: **12/01/2023** to **12/31/2023**  
 ESTIMATE TYPE: **PROG**  
 % COMPLETE: **16.24**  
 % TIME USED: **16.00**  
 % RETAINAGE: **0.00**

LETTING DATE: **10/19/2023**  
 AWARD DATE: **10/19/2023**  
 NOTICE TO PROCEED DATE: **11/07/2023**  
 WORK BEGIN DATE: **11/30/2023**  
 ACCEPTED DATE: **00/00/0000**  
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

**RECAPITULATION**

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$71,814.90	\$0.00	\$71,814.90
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$71,814.90	\$0.00	\$71,814.90
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
<b>PAID TO CONTRACTOR</b>	<b>\$71,814.90</b>	<b>\$0.00</b>	<b>\$71,814.90</b>

**CONTRACT ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION:  
 ADJUSTMENT AMOUNT:  
 REMARKS:

\*\*\*There are no Contract Adjustments for this estimate\*\*\*

**LINE ITEM ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION:  
 ADJUSTMENT AMOUNT:  
 REMARKS:

\*\*\*There are no Line Item Adjustments for this estimate\*\*\*

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

\_\_\_\_\_  
 AREA/PROJECT ENGINEER

\_\_\_\_\_  
 DATE

**CONTRACT TIME STATEMENT**

WORK BEGIN DATE: 11/30/2023  
TIME CHARGES BEGIN: 00/00/0000  
BID DAYS: 25  
C. O. ADJUSTED DAYS: 0  
CURRENT DAYS: 25  
DAYS CHARGED TO DATE: 4  
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0  
LIQ DAMAGE RATE: \$618.00  
LIQUIDATED DAMAGES: 0  
 DAYS AT PER DAY \$618.00  
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited	Diary Adjustment
12/01/2023		1	TIME SUSPENDED
12/02/2023		1	SATURDAY
12/03/2023		1	SUNDAY
12/04/2023		1	TIME SUSPENDED
12/05/2023		1	TIME SUSPENDED
12/06/2023		1	TIME SUSPENDED
12/07/2023		1	TIME SUSPENDED
12/08/2023		1	TIME SUSPENDED
12/09/2023		1	SATURDAY
12/10/2023		1	SUNDAY
12/11/2023	1		
12/12/2023	1		
12/13/2023	1		
12/14/2023	1		
12/15/2023		1	TIME SUSPENDED
12/16/2023		1	SATURDAY
12/17/2023		1	SUNDAY
12/18/2023		1	TIME SUSPENDED
12/19/2023		1	TIME SUSPENDED
12/20/2023		1	TIME SUSPENDED
12/21/2023		1	TIME SUSPENDED
12/22/2023		1	TIME SUSPENDED
12/23/2023		1	SATURDAY
12/24/2023		1	SUNDAY
12/25/2023		1	TIME SUSPENDED
12/26/2023		1	TIME SUSPENDED
12/27/2023		1	TIME SUSPENDED
12/28/2023		1	TIME SUSPENDED
12/29/2023		1	TIME SUSPENDED
12/30/2023		1	SATURDAY
12/31/2023		1	SUNDAY

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
31	4	27
SATURDAY		5
SUNDAY		5
TIME SUSPENDED		17

WORK PERFORMED THIS PERIOD

PROJECT RMC - 643968001 CONTROL 643968001  
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
0060	03616009	000	FULL - DEPTH REPAIR CRCP (15")	SY	1,100.000	24.559	\$27,014.90	270.00	24.56
0070	05006001	000	MOBILIZATION	LS	44,000.000	0.750	\$33,000.00	1.00	0.75
0075	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	7,000.000	1.000	\$7,000.00	2.00	1.00
0080	60016001	000	PORTABLE CHANGEABLE MESSAGE SIGN	DAY	600.000	4.000	\$2,400.00	25.00	4.00
0085	61856002	002	TMA (STATIONARY)	DAY	600.000	4.000	\$2,400.00	26.00	4.00
<b>TOTAL ITEM EARNINGS THIS ESTIMATE</b>							<b>\$71,814.90</b>		

CONTRACT LINE ITEMS

PROJECT RMC - 643968001 CONTROL 643968001  
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	03616009	000	FULL - DEPTH REPAIR CRCP (15")	SY	1,100.000	270.000	0.000	24.56	27,014.90
0070	05006001	000	MOBILIZATION	LS	44,000.000	1.000	0.000	0.75	33,000.00
0075	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	7,000.000	2.000	0.000	1.00	7,000.00
0080	60016001	000	PORTABLE CHANGEABLE MESSAGE SIGN	DAY	600.000	25.000	0.000	4.00	2,400.00
0085	61856002	002	TMA (STATIONARY)	DAY	600.000	26.000	0.000	4.00	2,400.00
<b>Category Subtotal</b>									<b>\$71,814.90</b>

PROJECT RMC - 643968001 CONTROL 643968001  
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0065	03616037	000	FULL - DEPTH REPAIR CPCD (12")	SY	800.000	72.000	0.000	0.000	0.00
0090	96016001		MATERIAL ON HAND	DOL	1.000	1,000.000	0.000	0.000	0.00
0095	96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	1,000.000	0.000	0.000	0.00
0100	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	1,000.000	0.000	0.000	0.00
0105	96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1,000.000	0.000	0.000	0.00
0110	96026002		PAYMENT ADJUSTMENT-NEG	DOL	-1.000	5,000.000	0.000	0.000	0.00
<b>Category Subtotal</b>									<b>0.00</b>

**TOTAL ITEM EARNINGS THIS CONTRACT** \$71,814.90

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
03616009	000	FULL - DEPTH REPAIR CRCP (15")	SY	1,100.000	270.00	24.559	27,014.90
05006001	000	MOBILIZATION	LS	44,000.000	1.00	0.750	33,000.00
05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	7,000.000	2.00	1.000	7,000.00
60016001	000	PORTABLE CHANGEABLE MESSAGE SIGN	DAY	600.000	25.00	4.000	2,400.00
61856002	002	TMA (STATIONARY)	DAY	600.000	26.00	4.000	2,400.00
<b>TOTAL ITEM EARNINGS TO DATE</b>							<b>\$71,814.90</b>