



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **03/08/24**

CONTRACT ID: **644606001**
 PROJECT: **RMC - 644606001**
 CONTRACT: **08230201**
 AWARD AMOUNT: **\$222,198.64**
 PROJECTED AMOUNT: **\$221,583.64**
 ADJ. PROJECTED AMOUNT: **\$221,583.64**
 CONTRACTOR: **D & M CONTRACTORS, LLC**

HIGHWAY: **US0380**
 DISTRICT NAME: **FORT WORTH**
 COUNTY: **WISE**
 AREA ENGINEER: **Edrean Cheng, P.E.**
 AREA NUMBER: **051**

ESTIMATE NUMBER: **0004**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **01/26/2024** to **02/25/2024**
 ESTIMATE TYPE: **PROG**
 % COMPLETE: **0.00**
 % TIME USED: **29.03**
 % RETAINAGE: **0.00**

LETTING DATE: **08/15/2023**
 AWARD DATE: **08/15/2023**
 NOTICE TO PROCEED DATE: **09/25/2023**
 WORK BEGIN DATE: **00/00/0000**
 ACCEPTED DATE: **00/00/0000**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$0.00	\$0.00	\$0.00
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$0.00	\$0.00	\$0.00
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$0.00	\$0.00	\$0.00

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR
_____ AREA/PROJECT ENGINEER
_____ DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 00/00/0000
TIME CHARGES BEGIN: 11/10/2023
BID DAYS: 31
C. O. ADJUSTED DAYS: 0
CURRENT DAYS: 31
DAYS CHARGED TO DATE: 9
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0
LIQ DAMAGE RATE: \$618.00
LIQUIDATED DAMAGES: 0
 DAYS AT PER DAY \$618.00
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited	Diary Adjustment
01/26/2024		1	TOO WET
01/27/2024		1	SATURDAY
01/28/2024		1	SUNDAY
01/29/2024		1	TOO WET
01/30/2024		1	TOO WET
01/31/2024		1	WEATHER
02/01/2024		1	WEATHER
02/02/2024		1	RAIN
02/03/2024		1	SUNDAY
02/04/2024		1	SUNDAY
02/05/2024		1	TOO WET
02/06/2024	1		
02/07/2024	1		
02/08/2024	1		
02/09/2024	1		
02/10/2024		1	SATURDAY
02/11/2024		1	SUNDAY
02/12/2024		1	TOO WET
02/13/2024		1	TOO WET
02/14/2024	1		
02/15/2024	1		
02/16/2024	1		
02/17/2024		1	SATURDAY
02/18/2024		1	SUNDAY
02/19/2024		1	HOLIDAY
02/20/2024	1		
02/21/2024		1	
02/22/2024		1	
02/23/2024		1	Could not work 7 continous hours
02/24/2024		1	SATURDAY
02/25/2024		1	SUNDAY

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
31	8	23
		<hr/>
		1
		3
		1
		4
		6
		6
		2

WORK PERFORMED THIS PERIOD

*** NO ITEM EARNINGS THIS ESTIMATE***

CONTRACT LINE ITEMS

PROJECT RMC - 644606001 CONTROL 644606001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0060	05006001	000	MOBILIZATION	LS	3,000.000	1.000	0.000	0.000	0.00
0065	07126008	002	JT / CRCK SEAL (RUBBER - ASPHALT)	LMI	716.000	305.540	0.000	0.000	0.00
0070	07216002	002	FIBER REINFORCED POLYMER PATCHING MATLS	LB	20.000	10.000	0.000	0.000	0.00
0075	60016001	000	PORTABLE CHANGEABLE MESSAGE SIGN	DAY	2.000	75.000	0.000	0.000	0.00
0080	61856002	002	TMA (STATIONARY)	DAY	2.000	41.000	0.000	0.000	0.00
0085	96056006		WORK ORDER LIQUIDATED DAMAGES	DOL	-618.000	1.000	0.000	0.000	0.00
0090	96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	1.000	0.000	0.000	0.00
0095	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	1.000	0.000	0.000	0.00
0100	96086001		UNIQUE CHANGE ORDER ITEM 1	DOL	1.000	1.000	0.000	0.000	0.00
								Category Subtotal	<u>0.00</u>

TOTAL ITEM EARNINGS THIS CONTRACT 0.00

CONSTRUCTION ESTIMATE COMBINED

*** NO ITEM EARNINGS FOR THIS ESTIMATE***