



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **04/08/24**

CONTRACT ID: **645413001**
 PROJECT: **MMC - 645413001**
 CONTRACT: **09232055**
 AWARD AMOUNT: **\$283,691.00**
 PROJECTED AMOUNT: **\$288,691.00**
 ADJ. PROJECTED AMOUNT: **\$295,291.00**
 CONTRACTOR: **TEXAS MATERIALS GROUP, INC.**

HIGHWAY: **FM0256**
 DISTRICT NAME: **BEAUMONT**
 COUNTY: **TYLER**
 AREA ENGINEER: **David Collins, P.E.**
 AREA NUMBER: **051**

ESTIMATE NUMBER: **0005**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **03/01/2024** to **03/31/2024**
 ESTIMATE TYPE: **PROG**
 % COMPLETE: **36.95**
 % TIME USED: **41.64**
 % RETAINAGE: **0.00**

LETTING DATE: **09/26/2023**
 AWARD DATE: **09/26/2023**
 NOTICE TO PROCEED DATE: **10/17/2023**
 WORK BEGIN DATE: **11/01/2023**
 ACCEPTED DATE: **00/00/0000**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$109,117.64	\$109,117.64	\$0.00
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$109,117.64	\$109,117.64	\$0.00
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$109,117.64	\$109,117.64	\$0.00

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 11/01/2023
TIME CHARGES BEGIN: 00/00/0000
BID DAYS: 365
C. O. ADJUSTED DAYS: 0
CURRENT DAYS: 365
DAYS CHARGED TO DATE: 152
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0
LIQ DAMAGE RATE: \$618.00
LIQUIDATED DAMAGES: 0
 DAYS AT PER DAY \$618.00
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited
03/01/2024	1	
03/02/2024	1	
03/03/2024	1	
03/04/2024	1	
03/05/2024	1	
03/06/2024	1	
03/07/2024	1	
03/08/2024	1	
03/09/2024	1	
03/10/2024	1	
03/11/2024	1	
03/12/2024	1	
03/13/2024	1	
03/14/2024	1	
03/15/2024	1	
03/16/2024	1	
03/17/2024	1	
03/18/2024	1	
03/19/2024	1	
03/20/2024	1	
03/21/2024	1	
03/22/2024	1	
03/23/2024	1	
03/24/2024	1	
03/25/2024	1	
03/26/2024	1	
03/27/2024	1	
03/28/2024	1	
03/29/2024	1	
03/30/2024	1	
03/31/2024	1	

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
31	31	0

WORK PERFORMED THIS PERIOD

*** NO ITEM EARNINGS THIS ESTIMATE***

CONTRACT LINE ITEMS

PROJECT MMC - 645413001 CONTROL 645413001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	80196023	000	ASPH CONC PAT MAT(ASPPM)(DEL)(SITE 1)	TON	155.830	800.000	0.000	300.68	46,854.96
0075	80196026	000	ASPH CONC PAT MAT(ASPPM)(DEL)(SITE 4)	TON	174.100	200.000	0.000	297.79	51,845.24
0080	80196027	000	ASPH CONC PAT MAT(ASPPM)(DEL)(SITE 5)	TON	168.000	100.000	0.000	20.68	3,474.24
0110	80196018		ASPH PATCH MAT (DEL)(SITE 6)	TON	165.000	0.000	40.000	42.08	6,943.20
								Category Subtotal	\$109,117.64

PROJECT MMC - 645413001 CONTROL 645413001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0065	80196024	000	ASPH CONC PAT MAT(ASPPM)(DEL)(SITE 2)	TON	163.390	100.000	0.000	0.000	0.00
0070	80196025	000	ASPH CONC PAT MAT(ASPPM)(DEL)(SITE 3)	TON	151.780	600.000	0.000	0.000	0.00
0085	96016001		MATERIAL ON HAND	DOL	1.000	1,000.000	0.000	0.000	0.00
0090	96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	1,000.000	0.000	0.000	0.00
0095	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	1,000.000	0.000	0.000	0.00
0100	96026614		DEMURRAGE	DOL	1.000	1,000.000	0.000	0.000	0.00
0105	96056009		MMC/TMC ACTUAL DAMAGES	DOL	1.000	1,000.000	0.000	0.000	0.00
								Category Subtotal	0.00

TOTAL ITEM EARNINGS THIS CONTRACT \$109,117.64

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
80196018		ASPH PATCH MAT (DEL)(SITE 6)	TON	165.000	0.00	42.080	6,943.20
80196023	000	ASPH CONC PAT MAT(ASPPM)(DEL)(SITE 1)	TON	155.830	800.00	300.680	46,854.96
80196026	000	ASPH CONC PAT MAT(ASPPM)(DEL)(SITE 4)	TON	174.100	200.00	297.790	51,845.24
80196027	000	ASPH CONC PAT MAT(ASPPM)(DEL)(SITE 5)	TON	168.000	100.00	20.680	3,474.24
TOTAL ITEM EARNINGS TO DATE							\$109,117.64