



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **05/08/24**

CONTRACT ID: **645329001**
 PROJECT: **MMC - 645329001**
 CONTRACT: **10231909**
 AWARD AMOUNT: **\$252,625.00**
 PROJECTED AMOUNT: **\$252,627.00**
 ADJ. PROJECTED AMOUNT: **\$509,020.00**
 CONTRACTOR: **RK HALL, LLC**

HIGHWAY: **US0059**
 DISTRICT NAME: **ATLANTA**
 COUNTY: **BOWIE**
 AREA ENGINEER: **Jason R. Dupree, P.E.**
 AREA NUMBER: **058**

ESTIMATE NUMBER: **0005**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **04/01/2024** to **04/30/2024**
 ESTIMATE TYPE: **PROG**
 % COMPLETE: **4.14**
 % TIME USED: **57.92**
 % RETAINAGE: **0.00**

LETTING DATE: **10/17/2023**
 AWARD DATE: **10/18/2023**
 NOTICE TO PROCEED DATE: **10/31/2023**
 WORK BEGIN DATE: **12/14/2023**
 ACCEPTED DATE: **00/00/0000**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$21,074.06	\$19,403.30	\$1,670.76
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$21,074.06	\$19,403.30	\$1,670.76
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$21,074.06	\$19,403.30	\$1,670.76

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 12/14/2023
TIME CHARGES BEGIN: 12/14/2023
BID DAYS: 120
C. O. ADJUSTED DAYS: 120
CURRENT DAYS: 240
DAYS CHARGED TO DATE: 139
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0
LIQ DAMAGE RATE: \$618.00
LIQUIDATED DAMAGES: 0
 DAYS AT PER DAY \$618.00
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited
04/01/2024	1	
04/02/2024	1	
04/03/2024	1	
04/04/2024	1	
04/05/2024	1	
04/06/2024	1	
04/07/2024	1	
04/08/2024	1	
04/09/2024	1	
04/10/2024	1	
04/11/2024	1	
04/12/2024	1	
04/13/2024	1	
04/14/2024	1	
04/15/2024	1	
04/16/2024	1	
04/17/2024	1	
04/18/2024	1	
04/19/2024	1	
04/20/2024	1	
04/21/2024	1	
04/22/2024	1	
04/23/2024	1	
04/24/2024	1	
04/25/2024	1	
04/26/2024	1	
04/27/2024	1	
04/28/2024	1	
04/29/2024	1	
04/30/2024	1	

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
30	30	0

WORK PERFORMED THIS PERIOD

PROJECT MMC - 645329001 CONTROL 645329001
 CATEGORY 001 DESCRIPTION HOT MIX - TEXARKANA FY 24

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE
0060	80116001	000	D-GR HMA(SQ) TY D PG 64-22 (PICKUP)	TON	119.000	14.040	\$1,670.76

Total Bid Quantity	QTY Paid To Date
1,500.00	145.97

TOTAL ITEM EARNINGS THIS ESTIMATE

\$1,670.76

CONTRACT LINE ITEMS

PROJECT MMC - 645329001 CONTROL 645329001
 CATEGORY 001 DESCRIPTION HOT MIX - TEXARKANA FY 24

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	80116001	000	D-GR HMA(SQ) TY D PG 64-22 (PICKUP)	TON	119.000	750.000	750.000	145.97	17,370.43
0090	80136009		HMCL ACP TYPE D (DELIVERY)(SITE 1) Added by Change Order #1	TON	157.000	0.000	24.000	23.59	3,703.63
								Category Subtotal	<u>\$21,074.06</u>

PROJECT MMC - 645329001 CONTROL 645329001
 CATEGORY 001 DESCRIPTION HOT MIX - TEXARKANA FY 24

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0065	80116002	000	D-GR HMA(SQ) TY D PG 64-22 (DELIVERY)	TON	126.500	250.000	250.000	0.000	0.00
0070	80116003	000	D-GR HMA(SQ) TY D PG 70-22 (PICKUP)	TON	128.000	500.000	500.000	0.000	0.00
0075	80116004	000	D-GR HMA(SQ) TY D PG 70-22 (DELIVERY)	TON	135.500	500.000	500.000	0.000	0.00
0080	96026614		DEMURRAGE	DOL	1.000	1.000	0.000	0.000	0.00
0085	96056009		DEMURRAGE MMC/TMC ACTUAL DAMAGES MMC ACTUAL DAMAGES	DOL	1.000	1.000	0.000	0.000	0.00
								Category Subtotal	<u>0.00</u>

TOTAL ITEM EARNINGS THIS CONTRACT \$21,074.06

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
80116001	000	D-GR HMA(SQ) TY D PG 64-22 (PICKUP)	TON	119.000	750.00	145.970	17,370.43
80136009		HMCL ACP TYPE D (DELIVERY)(SITE 1)	TON	157.000	0.00	23.590	3,703.63
TOTAL ITEM EARNINGS TO DATE							\$21,074.06