



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **03/08/24**

CONTRACT ID: **000513064**
 PROJECT: **F 2022(634)**
 CONTRACT: **11233201**
 AWARD AMOUNT: **\$237,861,189.92**
 PROJECTED AMOUNT: **\$240,530,498.94**
 ADJ. PROJECTED AMOUNT: **\$240,530,498.94**
 CONTRACTOR: **SUNDT CONSTRUCTION, INC.**

HIGHWAY: **IH 20**
 DISTRICT NAME: **ODESSA**
 COUNTY: **ECTOR**
 AREA ENGINEER: **Frew Bogale, P.E.**
 AREA NUMBER: **055**

ESTIMATE NUMBER: **0002**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **01/29/2024** to **02/28/2024**
 ESTIMATE TYPE: **PROG**
 % COMPLETE: **1.04**
 % TIME USED: **0.00**
 % RETAINAGE: **0.00**

LETTING DATE: **11/02/2023**
 AWARD DATE: **11/16/2023**
 NOTICE TO PROCEED DATE: **12/06/2023**
 WORK BEGIN DATE: **00/00/0000**
 ACCEPTED DATE: **00/00/0000**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$2,502,700.00	\$2,428,800.00	\$73,900.00
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$2,502,700.00	\$2,428,800.00	\$73,900.00
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$2,502,700.00	\$2,428,800.00	\$73,900.00

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 00/00/0000
TIME CHARGES BEGIN: 00/00/0000
BID DAYS: 1,150
C. O. ADJUSTED DAYS: 0
CURRENT DAYS: 1,150
DAYS CHARGED TO DATE: 0
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0
LIQ DAMAGE RATE: \$4,265.00
LIQUIDATED DAMAGES: 0
 DAYS AT
 PER DAY \$4,265.00
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited	Diary Adjustment
02/27/2024		1	TIME NOT STARTED

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
1	0	1
		1
TIME NOT STARTED		1

WORK PERFORMED THIS PERIOD

PROJECT F 2022(634) CONTROL 000513064
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE
0640	05006001	000	MOBILIZATION	LS	26,400,000.000	0.002	\$52,800.00
2755	96016001	000	MATERIAL ON HAND	DOL	1.000	21,100.000	\$21,100.00

Total Bid Quantity	QTY Paid To Date
1.00	0.09
1,000.00	21,100.00

TOTAL ITEM EARNINGS THIS ESTIMATE

\$73,900.00

CONTRACT LINE ITEMS

PROJECT F 2022(634) CONTROL 000513064
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0640	05006001	000	MOBILIZATION	LS	26,400,000.000	1.000	0.000	0.09	2,481,600.00
2755	96016001	000	MATERIAL ON HAND	DOL	1.000	1,000.000	0.000	21,100.00	21,100.00
Category Subtotal									\$2,502,700.00

PROJECT F 2022(634) CONTROL 000513064
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0060	01006001	000	PREPARING ROW	AC	100,000.000	1.840	0.000	0.000	0.00
0065	01046009	000	REMOVING CONC (RIPRAP)	SY	15.000	8,665.000	0.000	0.000	0.00
0070	01046011	000	REMOVING CONC (MEDIANS)	SY	15.000	859.000	0.000	0.000	0.00
0075	01046017	000	REMOVING CONC (DRIVEWAYS)	SY	25.000	7,038.000	0.000	0.000	0.00
0080	01046021	000	REMOVING CONC (CURB)	LF	5.000	7,311.000	0.000	0.000	0.00
0085	01106001	000	EXCAVATION (ROADWAY)	CY	10.000	352,951.000	0.000	0.000	0.00
0090	01106003	000	EXCAVATION (SPECIAL)	CY	12.000	38,068.000	0.000	0.000	0.00
0095	01326006	000	EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	14.000	727,034.000	0.000	0.000	0.00
0100	01506002	000	BLADING	HR	155.000	139.000	0.000	0.000	0.00
0105	01646037	000	DRILL SEEDING (PERM) (URBAN) (SANDY)	SY	0.200	277,385.000	0.000	0.000	0.00
0110	01646051	000	DRILL SEED (TEMP)(WARM OR COOL)	SY	0.190	277,385.000	0.000	0.000	0.00
0115	02166001	000	PROOF ROLLING	HR	111.000	335.000	0.000	0.000	0.00
0120	02476064	003	FL BS (CMP IN PLC)(TY A GR 4) (6")	SY	10.000	174,617.000	0.000	0.000	0.00
0125	02766172	000	CEM TRT(PLNT MX) (CL L)(TY A)(GR 4)(6")	SY	12.000	380,440.000	0.000	0.000	0.00
0130	03106005	000	PRIME COAT (AE-P)	GAL	5.000	29,366.000	0.000	0.000	0.00
0135	03156004	001	FOG SEAL (CSS-1H)	GAL	5.000	21,665.000	0.000	0.000	0.00
0140	03166016	002	ASPH (AC-20XP)	GAL	8.000	64,995.000	0.000	0.000	0.00
0145	03166126	002	AGGR(TY-PB GR-4 SAC-A)	CY	300.000	1,444.000	0.000	0.000	0.00
0150	03516025	000	FLEX PAVEMENT STRUCTURE REPAIR (8"-15")	SY	105.000	2,905.000	0.000	0.000	0.00
0155	03546021	000	PLANE ASPH CONC PAV(0" TO 2")	SY	3.000	1,620.000	0.000	0.000	0.00
0160	03546043	000	PLANE ASPH CONC PAV (1")	SY	3.250	2,565.000	0.000	0.000	0.00
0165	03546045	000	PLANE ASPH CONC PAV (2")	SY	4.000	2,068.000	0.000	0.000	0.00
0170	03606004	001	CONC PVMT (CONT REINF - CRCP) (10")	SY	110.000	22,573.000	0.000	0.000	0.00
0175	03606008	001	CONC PVMT (CONT REINF - CRCP) (14")	SY	121.350	340,679.000	0.000	0.000	0.00
0176	05856006	000	RIDE PAYMENT ADJUSTMENT (ITEM 360)	DOL	1.000	57,216.600	0.000	0.000	0.00
0180	03606028	001	CONC PAV (JOINT REINF) (6")	SY	95.000	3,563.000	0.000	0.000	0.00
0185	03606043	001	CONC PVMT (CONT REINF)(FAST TRK)(13")	SY	170.000	54,344.000	0.000	0.000	0.00
0190	04006005	000	CEM STABIL BKFL	CY	200.000	13,909.000	0.000	0.000	0.00
0195	04006009	000	CEMENT STAB BACKFILL (INLET OR MH)	CY	200.000	985.000	0.000	0.000	0.00
0200	04026001	000	TRENCH EXCAVATION PROTECTION	LF	2.000	1,576.000	0.000	0.000	0.00
0205	04036001	000	TEMPORARY SPL SHORING	SF	25.000	66,816.000	0.000	0.000	0.00
0210	04166001	000	DRILL SHAFT (18 IN)	LF	212.000	320.000	0.000	0.000	0.00
0215	04166006	000	DRILL SHAFT (48 IN)	LF	1,025.000	149.000	0.000	0.000	0.00

CONTRACT ID	000513064	ESTIMATE	0002	CONTRACTOR'S ESTIMATE PACKAGE				Page 5 of 16	
0220	04166015	000	DRILL SHAFT (NON - REINFORCED) (12 IN)	LF	177.000	42.000	0.000	0.000	0.00
0225	04166018	000	DRILL SHAFT (SIGN MTS) (24 IN)	LF	228.000	84.000	0.000	0.000	0.00
0230	04166022	000	DRILL SHAFT (SIGN MTS) (48 IN)	LF	800.000	490.000	0.000	0.000	0.00
0235	04166029	000	DRILL SHAFT (RDWY ILL POLE) (30 IN)	LF	350.000	128.000	0.000	0.000	0.00
0240	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	475.000	96.000	0.000	0.000	0.00
0245	04166095	000	DRILL SHAFT (HIGH MAST POLE) (48")	LF	1,150.000	115.000	0.000	0.000	0.00
0250	04206002	001	CL A CONC (MISC)	CY	650.000	160.000	0.000	0.000	0.00
0255	04206068	001	CL C CONC (SIGN COLUMN)	CY	930.000	673.660	0.000	0.000	0.00
0260	04206071	001	CL C CONC (COLLAR)	EA	2,000.000	14.000	0.000	0.000	0.00
0265	04206074	001	CL C CONC (MISC)	CY	1,300.000	188.000	0.000	0.000	0.00
0270	04206134	001	CL C CONC (SIGN FOOTING)	CY	1,000.000	61.000	0.000	0.000	0.00
0275	04236001	005	RETAINING WALL (MSE)	SF	100.000	163,508.000	0.000	0.000	0.00
0280	04236008	005	RETAINING WALL (CAST - IN - PLACE)	SF	80.000	23,722.000	0.000	0.000	0.00
0285	04326001	000	RIPRAP (CONC)(4 IN)	CY	590.000	598.930	0.000	0.000	0.00
0290	04326002	000	RIPRAP (CONC)(5 IN)	CY	480.000	27,995.000	0.000	0.000	0.00
0295	04326026	000	RIPRAP (STONE COMMON)(DRY)(18 IN)	CY	175.000	136.000	0.000	0.000	0.00
0300	04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	750.000	1,406.000	0.000	0.000	0.00
0305	04506023	001	RAIL (TY SSTR)	LF	120.000	8,233.000	0.000	0.000	0.00
0310	04506103	001	RAIL (TY PR11)	LF	85.000	6,912.000	0.000	0.000	0.00
0315	04626001	002	CONC BOX CULV (3 FT X 2 FT)	LF	275.000	4,949.000	0.000	0.000	0.00
0320	04626003	002	CONC BOX CULV (4 FT X 2 FT)	LF	325.000	3,623.000	0.000	0.000	0.00
0325	04626006	002	CONC BOX CULV (5 FT X 2 FT)	LF	400.000	3,921.000	0.000	0.000	0.00
0330	04626010	002	CONC BOX CULV (6 FT X 3 FT)	LF	525.000	239.000	0.000	0.000	0.00
0335	04626014	002	CONC BOX CULV (7 FT X 3 FT)	LF	650.000	548.000	0.000	0.000	0.00
0340	04626047	002	CONC BOX CULV (4 FT X 2 FT)(EXTEND)	LF	600.000	30.000	0.000	0.000	0.00
0345	04626050	002	CONC BOX CULV (5 FT X 2 FT)(EXTEND)	LF	625.000	70.000	0.000	0.000	0.00
0350	04626176	002	CONC BOX CULV (12 FT X 5 FT)	LF	1,450.000	24.000	0.000	0.000	0.00
0355	04646001	001	RC PIPE (CL III)(12 IN)	LF	72.000	220.000	0.000	0.000	0.00
0360	04646003	001	RC PIPE (CL III)(18 IN)	LF	67.000	4,511.000	0.000	0.000	0.00
0365	04646005	001	RC PIPE (CL III)(24 IN)	LF	130.000	3,458.000	0.000	0.000	0.00
0370	04646017	001	RC PIPE (CL IV)(18 IN)	LF	115.000	1,633.000	0.000	0.000	0.00
0375	04646018	001	RC PIPE (CL IV)(24 IN)	LF	145.000	2,839.000	0.000	0.000	0.00
0380	04646026	001	RC PIPE (CL V)(24 IN)	LF	150.000	208.000	0.000	0.000	0.00
0385	04656002	001	MANH (COMPL)(PRM)(48IN)	EA	5,200.000	1.000	0.000	0.000	0.00
0390	04656004	001	MANH (COMPL)(PRM)(72IN)	EA	8,000.000	1.000	0.000	0.000	0.00
0395	04656005	001	JCTBOX(COMPL)(PJB)(3FTX3FT)	EA	3,400.000	3.000	0.000	0.000	0.00
0400	04656006	001	JCTBOX(COMPL)(PJB)(4FTX4FT)	EA	3,700.000	9.000	0.000	0.000	0.00
0405	04656013	001	INLET (COMPL)(PCO)(3FT)(NONE)	EA	4,700.000	24.000	0.000	0.000	0.00
0410	04656014	001	INLET (COMPL)(PCO)(3FT)(LEFT)	EA	6,200.000	3.000	0.000	0.000	0.00
0415	04656015	001	INLET (COMPL)(PCO)(3FT)(RIGHT)	EA	5,200.000	2.000	0.000	0.000	0.00
0420	04656018	001	INLET (COMPL)(PCO)(4FT)(LEFT)	EA	5,500.000	1.000	0.000	0.000	0.00
0425	04656029	001	INLET (COMPL)(PCU)(3FT)(NONE)	EA	6,000.000	1.000	0.000	0.000	0.00
0430	04656045	001	INLET (COMPL)(PMBD)(4FT)	EA	6,200.000	44.000	0.000	0.000	0.00
0435	04656047	001	INLET (COMPL)(PMBD)(6FT)	EA	6,400.000	9.000	0.000	0.000	0.00
0440	04656067	001	INLET (COMPL)(PSL)(RH)(5FTX6FT)	EA	6,400.000	2.000	0.000	0.000	0.00
0445	04656126	001	INLET (COMPL)(PSL)(FG)(3FTX3FT-3FTX3FT)	EA	7,000.000	4.000	0.000	0.000	0.00
0450	04656178	001	INLET (COMPL)(TY MSE1)	EA	8,000.000	23.000	0.000	0.000	0.00
0455	04656179	001	INLET (COMPL)(TY MSE2)	EA	8,800.000	6.000	0.000	0.000	0.00
0460	04656225	001	JCT BOX (COMPL)(SPL)	EA	24,000.000	2.000	0.000	0.000	0.00
0465	04656233	001	INLET (COMP) (TY SIDEWALK BRIDGE)	EA	21,000.000	12.000	0.000	0.000	0.00
0470	04656238	001	MANH (COMPL) (JUNCT BOX)(SPL W/RISER)	EA	24,000.000	1.000	0.000	0.000	0.00
0475	04656338	001	INLET (COMPL)(ARMOR CURB SLOT)	EA	4,200.000	111.000	0.000	0.000	0.00

CONTRACT ID	000513064	ESTIMATE	0002	CONTRACTOR'S ESTIMATE PACKAGE				Page 6 of 16	
0480	04656585	001	MANH (BOX CULV)	EA	3,700.000	2.000	0.000	0.000	0.00
0485	04656635	001	INLET (COMPL)(REAR FLUME)(5 FT)	EA	5,200.000	75.000	0.000	0.000	0.00
0490	04656636	001	INLET (COMPL)(REAR FLUME)(10 FT)	EA	8,200.000	3.000	0.000	0.000	0.00
0495	04666178	000	WINGWALL (PW - 1) (HW=3 FT)	EA	7,200.000	3.000	0.000	0.000	0.00
0500	04666179	000	WINGWALL (PW - 1) (HW=4 FT)	EA	13,000.000	4.000	0.000	0.000	0.00
0505	04666180	000	WINGWALL (PW - 1) (HW=5 FT)	EA	17,000.000	3.000	0.000	0.000	0.00
0510	04666181	000	WINGWALL (PW - 1) (HW=6 FT)	EA	39,000.000	1.000	0.000	0.000	0.00
0515	04666182	000	WINGWALL (PW - 1) (HW=7 FT)	EA	38,000.000	1.000	0.000	0.000	0.00
0520	04666206	000	WINGWALL (SW - 0) (HW=3 FT)	EA	7,600.000	1.000	0.000	0.000	0.00
0525	04666207	000	WINGWALL (SW - 0) (HW=4 FT)	EA	8,500.000	2.000	0.000	0.000	0.00
0530	04676106	000	SET (TY I)(S=3 FT)(HW=3FT)(4:1)(C)	EA	3,500.000	1.000	0.000	0.000	0.00
0535	04676110	000	SET (TY I)(S=3 FT)(HW= 3 FT)(6:1)(P)	EA	4,600.000	12.000	0.000	0.000	0.00
0540	04676137	000	SET (TY I)(S= 4 FT)(HW= 3 FT)(3:1) (C)	EA	3,500.000	2.000	0.000	0.000	0.00
0545	04676144	000	SET (TY I)(S= 4 FT)(HW= 4 FT)(4:1) (C)	EA	5,000.000	2.000	0.000	0.000	0.00
0550	04676150	000	SET (TY I)(S= 4 FT)(HW= 5 FT)(4:1) (C)	EA	6,200.000	2.000	0.000	0.000	0.00
0555	04676174	000	SET (TY I)(S= 5 FT)(HW= 3 FT)(6:1) (P)	EA	7,000.000	2.000	0.000	0.000	0.00
0560	04676177	000	SET (TY I)(S= 5 FT)(HW= 4 FT)(4:1) (C)	EA	6,800.000	2.000	0.000	0.000	0.00
0565	04676215	000	SET (TY I)(S= 6 FT)(HW= 4 FT)(6:1) (P)	EA	8,000.000	2.000	0.000	0.000	0.00
0570	04676326	000	SET (TY II) (12 IN) (RCP) (6: 1) (P)	EA	1,250.000	14.000	0.000	0.000	0.00
0575	04676356	000	SET (TY II) (18 IN) (RCP) (3: 1) (C)	EA	1,150.000	13.000	0.000	0.000	0.00
0580	04676358	000	SET (TY II) (18 IN) (RCP) (4: 1) (C)	EA	1,400.000	32.000	0.000	0.000	0.00
0585	04676363	000	SET (TY II) (18 IN) (RCP) (6: 1) (P)	EA	1,550.000	36.000	0.000	0.000	0.00
0590	04676390	000	SET (TY II) (24 IN) (RCP) (4: 1) (C)	EA	1,500.000	4.000	0.000	0.000	0.00
0595	04676395	000	SET (TY II) (24 IN) (RCP) (6: 1) (P)	EA	1,750.000	10.000	0.000	0.000	0.00
0600	04746021	000	CAST-IN-PLACE TRENCH DRAIN	LF	675.000	4,370.000	0.000	0.000	0.00
0605	04966002	000	REMOV STR (INLET)	EA	1,100.000	11.000	0.000	0.000	0.00
0610	04966004	000	REMOV STR (SET)	EA	550.000	138.000	0.000	0.000	0.00
0615	04966006	000	REMOV STR (HEADWALL)	EA	3,000.000	6.000	0.000	0.000	0.00
0620	04966007	000	REMOV STR (PIPE)	LF	20.000	3,512.000	0.000	0.000	0.00
0625	04966008	000	REMOV STR (BOX CULVERT)	LF	40.000	3,252.000	0.000	0.000	0.00
0630	04966010	000	REMOV STR (BRIDGE 100 - 499 FT LENGTH)	EA	50,000.000	4.000	0.000	0.000	0.00
0635	04966043	000	REMOV STR (SMALL FENCE)	LF	3.000	4,613.000	0.000	0.000	0.00
0645	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	30,000.000	54.000	0.000	0.000	0.00
0650	05066001	005	ROCK FILTER DAMS (INSTALL) (TY 1)	LF	40.000	1,130.000	0.000	0.000	0.00
0655	05066011	005	ROCK FILTER DAMS (REMOVE)	LF	10.000	1,130.000	0.000	0.000	0.00
0660	05066020	005	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	39.000	3,712.000	0.000	0.000	0.00
0665	05066024	005	CONSTRUCTION EXITS (REMOVE)	SY	15.000	3,712.000	0.000	0.000	0.00
0670	05066038	005	TEMP SEDMT CONT FENCE (INSTALL)	LF	4.500	6,430.000	0.000	0.000	0.00
0675	05066039	005	TEMP SEDMT CONT FENCE (REMOVE)	LF	1.000	6,430.000	0.000	0.000	0.00
0680	05066042	005	BIODEG EROSN CONT LOGS (INSTL) (18")	LF	9.000	10,305.000	0.000	0.000	0.00
0685	05066043	005	BIODEG EROSN CONT LOGS (REMOVE)	LF	1.000	10,305.000	0.000	0.000	0.00
0690	05086001	000	CONSTRUCTING DETOURS	SY	80.000	120,015.000	0.000	0.000	0.00
0695	05126009	000	PORT CTB (FUR & INST)(LOW PROF)(TY 1)	LF	73.000	68,660.000	0.000	0.000	0.00
0700	05126010	000	PORT CTB (FUR & INST)(LOW PROF)(TY 2)	LF	74.000	1,880.000	0.000	0.000	0.00
0705	05126033	000	PORT CTB (MOVE)(LOW PROF)(TY 1)	LF	5.250	45,320.000	0.000	0.000	0.00
0710	05126034	000	PORT CTB (MOVE)(LOW PROF)(TY 2)	LF	9.000	140.000	0.000	0.000	0.00
0715	05126057	000	PORT CTB (REMOVE)(LOW PROF)(TY 1)	LF	7.000	68,660.000	0.000	0.000	0.00
0720	05126058	000	PORT CTB (REMOVE)(LOW PROF)(TY 2)	LF	9.800	1,880.000	0.000	0.000	0.00
0725	05126089	000	PTB(FRN&INSTL)(SSCB OR CSB)(TY1)OR(STL)	LF	68.000	122,910.000	0.000	0.000	0.00
0730	05126090	000	PTB(MOVE)(SSCB OR CSB)(TY1)OR(STL)	LF	5.250	54,990.000	0.000	0.000	0.00
0735	05126091	000	PTB(REMOVE)(SSCB OR CSB)(TY1)OR(STL)	LF	5.900	122,910.000	0.000	0.000	0.00
0740	05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42)	LF	70.000	24,428.000	0.000	0.000	0.00

CONTRACT ID	000513064	ESTIMATE	0002	CONTRACTOR'S ESTIMATE PACKAGE				Page 7 of 16	
0745	05146003	000	PERM CTB (SGL SLOPE) (TY 3) (42)	LF	1.000	46.500	0.000	0.000	0.00
0750	05146004	000	PERM CTB (SGL SLOPE) (TY 4) (42)	LF	300.000	790.000	0.000	0.000	0.00
0755	05286004	000	LANDSCAPE PAVERS	SY	73.000	12,615.000	0.000	0.000	0.00
0760	05296004	000	CONC CURB (MONO) (TY I)	LF	16.500	1,508.000	0.000	0.000	0.00
0765	05296005	000	CONC CURB (MONO) (TY II)	LF	13.000	32,320.000	0.000	0.000	0.00
0770	05296007	000	CONC CURB & GUTTER (TY I)	LF	47.000	230.000	0.000	0.000	0.00
0775	05296008	000	CONC CURB & GUTTER (TY II)	LF	18.000	90,041.000	0.000	0.000	0.00
0780	05296011	000	CONC CURB (DOWEL)	LF	20.000	3,273.000	0.000	0.000	0.00
0785	05296025	000	CONC CURB (TY III)	LF	55.000	180.000	0.000	0.000	0.00
0790	05296026	000	CONC CURB (TY IV)	LF	94.000	35.000	0.000	0.000	0.00
0795	05306004	000	DRIVEWAYS (CONC)	SY	90.000	4,411.000	0.000	0.000	0.00
0800	05306005	000	DRIVEWAYS (ACP)	SY	85.000	12,610.000	0.000	0.000	0.00
0805	05316001	000	CONC SIDEWALKS (4")	SY	80.000	2,840.000	0.000	0.000	0.00
0810	05316004	000	CURB RAMPS (TY 1)	EA	1,700.000	10.000	0.000	0.000	0.00
0815	05316005	000	CURB RAMPS (TY 2)	EA	1,800.000	17.000	0.000	0.000	0.00
0820	05316010	000	CURB RAMPS (TY 7)	EA	2,100.000	4.000	0.000	0.000	0.00
0825	05316013	000	CURB RAMPS (TY 10)	EA	1,700.000	6.000	0.000	0.000	0.00
0830	05316016	000	CURB RAMPS (TY 21)	EA	2,000.000	2.000	0.000	0.000	0.00
0835	05316017	000	CURB RAMPS (TY 22)	EA	5,200.000	4.000	0.000	0.000	0.00
0840	05336005	000	RUMBLE STRIPS (SHOULDER) CONCRETE	LF	0.750	84,103.000	0.000	0.000	0.00
0845	05406002	001	MTL W-BEAM GD FEN (STEEL POST)	LF	28.000	26,180.000	0.000	0.000	0.00
0850	05406006	001	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	2,400.000	17.000	0.000	0.000	0.00
0855	05406016	001	DOWNSTREAM ANCHOR TERMINAL SECTION	EA	1,600.000	39.000	0.000	0.000	0.00
0860	05406020	001	MTL W - BEAM GD FEN (LOW FILL CULVERT)	LF	66.000	550.000	0.000	0.000	0.00
0865	05406033	001	MTL BM GD FEN (LONG SPAN SYSTEM)	EA	1,300.000	12.000	0.000	0.000	0.00
0870	05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	2.000	6,783.000	0.000	0.000	0.00
0875	05426003	000	REMOVE DOWNSTREAM ANCHOR TERMINAL	EA	205.000	8.000	0.000	0.000	0.00
0880	05426004	000	RM MTL BM GD FENCE TRANS (THRIE-BEAM)	EA	205.000	13.000	0.000	0.000	0.00
0885	05436002	003	CABLE BARRIER SYSTEM (TL-4)	LF	21.000	522.000	0.000	0.000	0.00
0890	05436020	003	CABLE BARRIER TERMINAL SECTION (TL-4)	EA	7,600.000	2.000	0.000	0.000	0.00
0895	05436021	003	REMOVE CABLE BARRIER	LF	13.000	25,736.000	0.000	0.000	0.00
0900	05436022	003	REMOVE CABLE BARRIER TERMINAL SECTION	EA	1,600.000	8.000	0.000	0.000	0.00
0905	05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	3,400.000	41.000	0.000	0.000	0.00
0910	05446003	000	GUARDRAIL END TREATMENT (REMOVE)	EA	205.000	9.000	0.000	0.000	0.00
0915	05456003	000	CRASH CUSH ATTEN (MOVE & RESET)	EA	800.000	23.000	0.000	0.000	0.00
0920	05456005	000	CRASH CUSH ATTEN (REMOVE)	EA	500.000	33.000	0.000	0.000	0.00
0925	05456013	000	CRASH CUSH ATTEN (INSTL)(R)(N)(TL3)	EA	25,000.000	2.000	0.000	0.000	0.00
0930	05456019	000	CRASH CUSH ATTEN (INSTL)(S)(N)(TL3)	EA	10,000.000	33.000	0.000	0.000	0.00
0935	05506003	000	CHAIN LINK FENCE (REMOVE)	LF	39.000	30.000	0.000	0.000	0.00
0940	05606001	000	MAILBOX INSTALL-S (TWG-POST) TY 1	EA	310.000	9.000	0.000	0.000	0.00
0945	06106004	000	RELOCATE RD IL ASM (TRANS-BASE)	EA	3,000.000	3.000	0.000	0.000	0.00
0950	06106009	000	REMOVE RD IL ASM (TRANS-BASE)	EA	750.000	6.000	0.000	0.000	0.00
0955	06106104	000	IN RD IL (U/P) (TY 1) (150W EQ) LED	EA	3,250.000	24.000	0.000	0.000	0.00
0960	06106132	000	IN RD IL (TY SP) 28S-4 (150W EQ) LED	EA	7,500.000	1.000	0.000	0.000	0.00
0965	06106162	000	IN RD IL (TY SA) 30T-8 (250W EQ) LED	EA	6,000.000	2.000	0.000	0.000	0.00
0970	06106232	000	IN RD IL (TY AL) 40T-10 (250W EQ) LED	EA	8,000.000	11.000	0.000	0.000	0.00
0971	06106216		IN RD IL (TY SA) 40T-10 (250W EQ) LED	EA	8,000.000	0.000	0.000	0.000	0.00
			Added by CO#1						
0975	06106265	000	IN RD IL (TY SP) 48S-10-10(400W EQ)LED	EA	10,000.000	80.000	0.000	0.000	0.00
0980	06136001	000	HI MST IL POLE (100 FT)(80 MPH)	EA	45,000.000	7.000	0.000	0.000	0.00
0985	06176001	000	TEMP RD IL (RD IL ASM)	EA	21,000.000	39.000	0.000	0.000	0.00
0990	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	10.000	2,275.000	0.000	0.000	0.00

CONTRACT ID	000513064	ESTIMATE	0002	CONTRACTOR'S ESTIMATE PACKAGE					Page 8 of 16
0995	06186024	000	CONDT (PVC) (SCH 40) (2") (BORE)	LF	35.000	405.000	0.000	0.000	0.00
1000	06186031	000	CONDT (PVC) (SCH 40) (3") (CONC ENCSE)	LF	25.000	40,000.000	0.000	0.000	0.00
1005	06186032	000	CONDT (PVC) (SCH 40) (3") (STL ENCSE)	LF	45.000	14,210.000	0.000	0.000	0.00
1010	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	10.000	4,300.000	0.000	0.000	0.00
1015	06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	35.000	5,965.000	0.000	0.000	0.00
1020	06186049	000	CONDT (PVC) (SCH 80) (2") (CONC ENCSE)	LF	12.000	20,230.000	0.000	0.000	0.00
1025	06186054	000	CONDT (PVC) (SCH 80) (3") (BORE)	LF	40.000	1,045.000	0.000	0.000	0.00
1030	06186058	000	CONDT (PVC) (SCH 80) (4")	LF	40.000	385.000	0.000	0.000	0.00
1035	06186059	000	CONDT (PVC) (SCH 80) (4") (BORE)	LF	45.000	275.000	0.000	0.000	0.00
1040	06206005	000	ELEC CONDR (NO.10) BARE	LF	1.000	1,705.000	0.000	0.000	0.00
1045	06206006	000	ELEC CONDR (NO.10) INSULATED	LF	1.000	6,720.000	0.000	0.000	0.00
1050	06206007	000	ELEC CONDR (NO.8) BARE	LF	1.500	19,293.000	0.000	0.000	0.00
1055	06206008	000	ELEC CONDR (NO.8) INSULATED	LF	1.250	162,016.000	0.000	0.000	0.00
1060	06206009	000	ELEC CONDR (NO.6) BARE	LF	1.250	11,505.000	0.000	0.000	0.00
1065	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.750	16,110.000	0.000	0.000	0.00
1070	06206011	000	ELEC CONDR (NO.4) BARE	LF	3.000	2,176.000	0.000	0.000	0.00
1075	06206012	000	ELEC CONDR (NO.4) INSULATED	LF	3.000	2,502.000	0.000	0.000	0.00
1080	06206015	000	ELEC CONDR (NO.2) BARE	LF	5.000	1,175.000	0.000	0.000	0.00
1085	06206016	000	ELEC CONDR (NO.2) INSULATED	LF	5.000	2,350.000	0.000	0.000	0.00
1090	06246001	000	GROUND BOX TY A (122311)	EA	1,200.000	18.000	0.000	0.000	0.00
1095	06246002	000	GROUND BOX TY A (122311)W/APRON	EA	1,750.000	59.000	0.000	0.000	0.00
1100	06246009	000	GROUND BOX TY D (162922)	EA	1,800.000	15.000	0.000	0.000	0.00
1105	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	2,250.000	2.000	0.000	0.000	0.00
1110	06246028	000	REMOVE GROUND BOX	EA	400.000	16.000	0.000	0.000	0.00
1115	06286002	000	REMOVE ELECTRICAL SERVICES	EA	750.000	3.000	0.000	0.000	0.00
1120	06286076	000	ELC SRV TY A 240/480 100(NS)SS(E)SP(O)	EA	11,000.000	6.000	0.000	0.000	0.00
1125	06286145	000	ELC SRV TY D 120/240 060(NS)SS(E)SP(O)	EA	9,500.000	1.000	0.000	0.000	0.00
1130	06286250	000	ELC SRV TY D 120/240 100(NS)SS(N)SP(O)	EA	8,500.000	8.000	0.000	0.000	0.00
1135	06286307	000	ELC SRV TY T 120/240 000(NS)GS(N)SP(O)	EA	8,500.000	1.000	0.000	0.000	0.00
1140	06366001	001	ALUMINUM SIGNS (TY A)	SF	35.000	55.000	0.000	0.000	0.00
1145	06366002	001	ALUMINUM SIGNS (TY G)	SF	33.000	941.000	0.000	0.000	0.00
1150	06366003	001	ALUMINUM SIGNS (TY O)	SF	33.000	1,911.000	0.000	0.000	0.00
1155	06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	895.690	91.000	0.000	0.000	0.00
1160	06446004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	983.630	202.000	0.000	0.000	0.00
1165	06446027	000	IN SM RD SN SUP&AM TYS80(1)SA(P)	EA	1,100.000	3.000	0.000	0.000	0.00
1170	06446030	000	IN SM RD SN SUP&AM TYS80(1)SA(T)	EA	1,425.000	15.000	0.000	0.000	0.00
1175	06446033	000	IN SM RD SN SUP&AM TYS80(1)SA(U)	EA	1,450.000	8.000	0.000	0.000	0.00
1180	06446037	000	IN SM RD SN SUP&AM TYS80(1)SA(U-WC)	EA	1,550.000	5.000	0.000	0.000	0.00
1185	06446076	000	REMOVE SM RD SN SUP&AM	EA	150.000	171.000	0.000	0.000	0.00
1190	06446082	000	IN SRSS & AM (RAIL)(90 MPH)(P MOUNT)	EA	6,100.000	6.000	0.000	0.000	0.00
1195	06446084	000	IN SRSS & AM (RAIL)(90 MPH)(T MOUNT)	EA	6,400.000	7.000	0.000	0.000	0.00
1200	06476001	000	INSTALL LRSS (STRUCT STEEL)	LB	8.600	3,765.000	0.000	0.000	0.00
1205	06476003	000	REMOVE LRSA	EA	1,300.000	12.000	0.000	0.000	0.00
1210	06506028	000	INS OH SN SUP(30 FT BAL TEE)	EA	53,300.000	3.000	0.000	0.000	0.00
1215	06506034	000	INS OH SN SUP(30 FT CANT)(SPAN ONLY)	EA	33,000.000	10.000	0.000	0.000	0.00
1220	06506041	000	INS OH SN SUP(35 FT CANT)(SPAN ONLY)	EA	40,000.000	4.000	0.000	0.000	0.00
1225	06506091	000	INS OH SN SUP(80 FT BRDG)(SPAN ONLY)	EA	86,000.000	1.000	0.000	0.000	0.00
1230	06586013	000	INSTL DEL ASSM (D-SW)SZ (BRF)CTB	EA	20.000	104.000	0.000	0.000	0.00
1235	06586027	000	INSTL DEL ASSM (D-SY)SZ (BRF)CTB (BI)	EA	20.000	265.000	0.000	0.000	0.00
1240	06586060	000	REMOVE DELIN & OBJECT MARKER ASSMS	EA	25.000	67.000	0.000	0.000	0.00
1245	06586061	000	INSTL DEL ASSM (D-SW)SZ 1(BRF)GF2	EA	20.000	268.000	0.000	0.000	0.00
1250	06586067	000	INSTL DEL ASSM (D-DW)SZ 1(BRF)GF2	EA	20.000	8.000	0.000	0.000	0.00

1255	06586080	000	INSTL DEL ASSM (D-SW)SZ 1(WFLX)GND	EA	114.000	30.000	0.000	0.000	0.00
1260	06586092	000	INSTL DEL ASSM (D-DW)SZ 1(WFLX)GND	EA	115.000	10.000	0.000	0.000	0.00
1265	06626064	000	WK ZN PAV MRK REMOV (W)6"(BRK)	LF	1.150	215,030.000	0.000	0.000	0.00
1270	06626067	000	WK ZN PAV MRK REMOV (W)6"(SLD)	LF	0.820	269,110.000	0.000	0.000	0.00
1275	06626098	000	WK ZN PAV MRK REMOV (Y)6"(SLD)	LF	0.820	224,250.000	0.000	0.000	0.00
1280	06666006	007	REFL PAV MRK TY I (W)4"(DOT)(100MIL)	LF	2.150	495.000	0.000	0.000	0.00
1285	06666018	007	REFL PAV MRK TY I (W)6"(DOT)(100MIL)	LF	2.100	611.000	0.000	0.000	0.00
1290	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	1.150	29,533.000	0.000	0.000	0.00
1295	06666042	007	REFL PAV MRK TY I (W)12"(SLD)(100MIL)	LF	5.200	3,961.000	0.000	0.000	0.00
1300	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	8.800	1,183.000	0.000	0.000	0.00
1305	06666141	007	REFL PAV MRK TY I (Y)12"(SLD)(100MIL)	LF	5.000	255.000	0.000	0.000	0.00
1310	06666167	007	REFL PAV MRK TY II (W) 4" (BRK)	LF	0.200	19,995.000	0.000	0.000	0.00
1315	06666168	007	REFL PAV MRK TY II (W) 4" (DOT)	LF	1.350	3,721.000	0.000	0.000	0.00
1320	06666170	007	REFL PAV MRK TY II (W) 4" (SLD)	LF	0.200	31,240.000	0.000	0.000	0.00
1325	06666171	007	REFL PAV MRK TY II (W) 6" (BRK)	LF	0.400	430.000	0.000	0.000	0.00
1330	06666172	007	REFL PAV MRK TY II (W) 6" (DOT)	LF	1.500	387.000	0.000	0.000	0.00
1335	06666174	007	REFL PAV MRK TY II (W) 6" (SLD)	LF	0.300	33,845.000	0.000	0.000	0.00
1340	06666178	007	REFL PAV MRK TY II (W) 8" (SLD)	LF	0.500	19,809.000	0.000	0.000	0.00
1345	06666180	007	REFL PAV MRK TY II (W) 12" (SLD)	LF	1.900	7,781.000	0.000	0.000	0.00
1350	06666182	007	REFL PAV MRK TY II (W) 24" (SLD)	LF	3.100	1,135.000	0.000	0.000	0.00
1355	06666184	007	REFL PAV MRK TY II (W) (ARROW)	EA	112.000	21.000	0.000	0.000	0.00
1360	06666185	007	REFL PAV MRK TY II (W) (DBL ARROW)	EA	207.000	6.000	0.000	0.000	0.00
1365	06666187	007	REFL PAV MRK TY II (W) (UTURN ARROW)	EA	155.000	7.000	0.000	0.000	0.00
1370	06666190	007	REFL PAV MRK TY II (W) (LNDP ARW)	EA	186.000	12.000	0.000	0.000	0.00
1375	06666191	007	REFL PAV MRK TY II (W) (NUMBER)	EA	186.000	12.000	0.000	0.000	0.00
1380	06666192	007	REFL PAV MRK TY II (W) (WORD)	EA	155.000	30.000	0.000	0.000	0.00
1385	06666199	007	REFL PAV MRK TY II (W) 36" (YLD TRI)	EA	44.000	59.000	0.000	0.000	0.00
1390	06666210	007	REFL PAV MRK TY II (Y) 6" (SLD)	LF	0.260	63,152.000	0.000	0.000	0.00
1395	06666212	007	REFL PAV MRK TY II (Y) 12" (SLD)	LF	5.200	200.000	0.000	0.000	0.00
1400	06666217	007	REFL PAV MRK TY II (Y) (MED NOSE)	EA	155.000	11.000	0.000	0.000	0.00
1405	06666306	007	RE PM W/RET REQ TY I (W)6"(BRK)(100MIL)	LF	0.900	17,032.000	0.000	0.000	0.00
1410	06666309	007	RE PM W/RET REQ TY I (W)6"(SLD)(100MIL)	LF	0.800	70,228.000	0.000	0.000	0.00
1415	06666321	007	RE PM W/RET REQ TY I (Y)6"(SLD)(100MIL)	LF	0.800	79,120.000	0.000	0.000	0.00
1420	06666347	007	REF PROF PAV MRK TY I(Y)6"(SLD)(100MIL)	LF	4.150	2,320.000	0.000	0.000	0.00
1425	06666440	007	REFL PAV MRK TY II (Y)(CURB)	LF	2.100	1,129.000	0.000	0.000	0.00
1430	06686010	000	PREFAB PAV MRK TY B (W)(6")(BRK)CNTST	LF	14.500	26,584.000	0.000	0.000	0.00
1435	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	310.000	36.000	0.000	0.000	0.00
1440	06686078	000	PREFAB PAV MRK TY C (W) (DBL ARROW)	EA	507.000	18.000	0.000	0.000	0.00
1445	06686080	000	PREFAB PAV MRK TY C (W) (UTURN ARROW)	EA	517.000	12.000	0.000	0.000	0.00
1450	06686083	000	PREFAB PAV MRK TY C (W) (LNDP ARROW)	EA	672.000	27.000	0.000	0.000	0.00
1455	06686084	000	PREFAB PAV MRK TY C (W) (NUMBER)	EA	465.000	15.000	0.000	0.000	0.00
1460	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	414.000	53.000	0.000	0.000	0.00
1465	06686092	000	PREFAB PAV MRK TY C (W) (36")(YLD TRI)	EA	83.000	97.000	0.000	0.000	0.00
1470	06686133	000	PREFAB PAV MRK TY C (W)(24")(SLD) CNTST	LF	23.000	666.000	0.000	0.000	0.00
1475	06726008	000	REFL PAV MRKR TY I-R	EA	16.000	68.000	0.000	0.000	0.00
1480	06726009	000	REFL PAV MRKR TY II-A-A	EA	6.250	276.000	0.000	0.000	0.00
1485	06726010	000	REFL PAV MRKR TY II-C-R	EA	5.250	3,636.000	0.000	0.000	0.00
1490	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.800	94,260.000	0.000	0.000	0.00
1495	06786002	000	PAV SURF PREP FOR MRK (6")	LF	0.200	176,973.000	0.000	0.000	0.00
1500	06786004	000	PAV SURF PREP FOR MRK (8")	LF	0.200	24,614.000	0.000	0.000	0.00
1505	06786006	000	PAV SURF PREP FOR MRK (12")	LF	1.600	3,136.000	0.000	0.000	0.00
1510	06786008	000	PAV SURF PREP FOR MRK (24")	LF	3.100	1,828.000	0.000	0.000	0.00

1515	06786009	000	PAV SURF PREP FOR MRK (ARROW)	EA	62.000	55.000	0.000	0.000	0.00
1520	06786010	000	PAV SURF PREP FOR MRK (DBL ARROW)	EA	62.000	18.000	0.000	0.000	0.00
1525	06786012	000	PAV SURF PREP FOR MRK (UTURN ARR)	EA	62.000	12.000	0.000	0.000	0.00
1530	06786015	000	PAV SURF PREP FOR MRK (NUMBER)	EA	62.000	15.000	0.000	0.000	0.00
1535	06786016	000	PAV SURF PREP FOR MRK (WORD)	EA	62.000	53.000	0.000	0.000	0.00
1540	06786023	000	PAV SURF PREP FOR MRK (36")(YLD TRI)	EA	21.000	97.000	0.000	0.000	0.00
1545	06786033	000	PAV SURF PREP FOR MRK (RPM)	EA	1.300	2,721.000	0.000	0.000	0.00
1550	06806002	006	INSTALL HWY TRF SIG (ISOLATED)	EA	60,000.000	1.000	0.000	0.000	0.00
1555	06806004	006	REMOVING TRAFFIC SIGNALS	EA	10,000.000	2.000	0.000	0.000	0.00
1560	06816001	000	TEMP TRAF SIGNALS	EA	600,000.000	1.000	0.000	0.000	0.00
1565	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	325.000	12.000	0.000	0.000	0.00
1570	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	325.000	4.000	0.000	0.000	0.00
1575	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	325.000	16.000	0.000	0.000	0.00
1580	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	325.000	4.000	0.000	0.000	0.00
1585	06826005	000	VEH SIG SEC (12")LED(RED)	EA	325.000	12.000	0.000	0.000	0.00
1590	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	325.000	8.000	0.000	0.000	0.00
1595	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	900.000	16.000	0.000	0.000	0.00
1600	06826033	000	BACK PLATE (12")(1 SEC)(VENTED)ALUM	EA	125.000	4.000	0.000	0.000	0.00
1605	06826054	000	BACKPLATE W/REF BRDR(3 SEC)(VENT)ALUM	EA	200.000	12.000	0.000	0.000	0.00
1610	06826055	000	BACKPLATE W/REF BRDR(4 SEC)(VENT)ALUM	EA	250.000	4.000	0.000	0.000	0.00
1615	06846030	000	TRF SIG CBL (TY A)(14 AWG)(4 CONDR)	LF	2.250	7,520.000	0.000	0.000	0.00
1620	06846033	000	TRF SIG CBL (TY A)(14 AWG)(7 CONDR)	LF	2.500	260.000	0.000	0.000	0.00
1625	06846038	000	TRF SIG CBL (TY A)(14 AWG)(12 CONDR)	LF	4.000	6,715.000	0.000	0.000	0.00
1630	06846080	000	TRF SIG CBL (TY C)(14 AWG)(2 CONDR)	LF	1.750	5,885.000	0.000	0.000	0.00
1635	06856002	000	RELOCATE RDS D FLASH BEACON ASSEMBLY	EA	4,500.000	2.000	0.000	0.000	0.00
1640	06856003	000	REMOVE RDS D FLASH BEACON ASSEMBLY	EA	500.000	2.000	0.000	0.000	0.00
1645	06856006	000	REMOV RDS D FLSH BCN AM (SOLAR PWRD)	EA	500.000	3.000	0.000	0.000	0.00
1650	06866041	000	INS TRF SIG PL AM(S)1 ARM(40')	EA	20,000.000	2.000	0.000	0.000	0.00
1655	06866043	000	INS TRF SIG PL AM(S)1 ARM(40')LUM	EA	23,500.000	4.000	0.000	0.000	0.00
1660	06876001	000	PED POLE ASSEMBLY	EA	3,000.000	6.000	0.000	0.000	0.00
1665	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	900.000	14.000	0.000	0.000	0.00
1670	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	4,500.000	1.000	0.000	0.000	0.00
1675	07306107	000	FULL - WIDTH MOWING	CYC	3,000.000	14.000	0.000	0.000	0.00
1680	07346002	000	LITTER REMOVAL	CYC	1,800.000	53.000	0.000	0.000	0.00
1685	07356001	000	DEBRIS REMOVAL (CNTR MEDIANS/MAINLANES)	CYC	1,100.000	53.000	0.000	0.000	0.00
1690	07356003	000	DEBRIS REMOVAL (FRONTAGE ROADS)	CYC	1,100.000	53.000	0.000	0.000	0.00
1695	07356005	000	DEBRIS REMOVAL (ENTRANCE/EXIT RAMPS)	CYC	525.000	53.000	0.000	0.000	0.00
1700	07386001	000	CLEANING / SWEEPING (CENTER MEDIAN)	CYC	1,700.000	53.000	0.000	0.000	0.00
1705	07386003	000	CLEANING / SWEEPING (OUTSIDE MAIN LANE)	CYC	1,700.000	53.000	0.000	0.000	0.00
1710	07386005	000	CLEANING / SWEEPING (FRONTAGE ROAD)	CYC	1,700.000	53.000	0.000	0.000	0.00
1715	07386007	000	CLEANING / SWEEPING(ENTRANCE/EXIT RAMP)	CYC	1,700.000	53.000	0.000	0.000	0.00
1720	07406005	000	ANTI - GRAFFITI COATNG(PERMNENT-TY III)	SF	1.200	163,508.000	0.000	0.000	0.00
1725	30766008	000	D-GR HMA TY-B PG70-22 (LEVEL-UP)	TON	236.600	489.000	0.000	0.000	0.00
1730	30766027	000	D-GR HMA TY-C PG70-22 (LEVEL-UP)	TON	236.600	418.000	0.000	0.000	0.00
1735	30776007	000	SP MIXES SP-B SAC-B PG70-22	TON	157.700	44,614.000	0.000	0.000	0.00
1736	30776073	000	PRODUCTION PAYMENT ADJUSTMENT	DOL	1.000	178,456.000	0.000	0.000	0.00
1737	30776074	000	PLACEMENT PAYMENT ADJUSTMENT	DOL	1.000	133,842.000	0.000	0.000	0.00
1740	30776075	000	TACK COAT	GAL	5.000	11,555.000	0.000	0.000	0.00
1745	30806021	000	STONE-MTRX-ASPH SMAR-F SAC-A	TON	245.400	11,915.000	0.000	0.000	0.00
1746	30806023	000	PRODUCTION PAYMENT ADJUSTMENT	DOL	1.000	47,660.000	0.000	0.000	0.00
1747	30806024	000	PLACEMENT PAYMENT ADJUSTMENT	DOL	1.000	59,575.000	0.000	0.000	0.00
1748	05856005	000	RIDE PAYMENT ADJUSTMENT (ITEM 346)	DOL	1.000	38,190.000	0.000	0.000	0.00

1750	30816003	000	TOM-C SAC-B	TON	201.200	22,180.000	0.000	0.000	0.00
1755	30846001	000	BONDING COURSE	GAL	5.000	11,555.000	0.000	0.000	0.00
1760	41226023	000	THERMO PIPE(18")(PP)(TY S)(TY II)	LF	54.000	410.000	0.000	0.000	0.00
1765	41226035	000	THERMO PIPE(12")(PP)(TY S)(TY II)	LF	41.000	448.000	0.000	0.000	0.00
1770	60006022	000	REMOVE ROADWAY ILLUM ASSEMBLY (HPS)	EA	750.000	18.000	0.000	0.000	0.00
1775	60016002	000	PORTABLE CHANGEABLE MESSAGE SIGN	EA	20,000.000	4.000	0.000	0.000	0.00
1780	60046031	000	ITS COM CBL (ETHERNET)	LF	30.000	150.000	0.000	0.000	0.00
1785	60106004	000	CCTV MOUNT (POLE)	EA	1,950.000	5.000	0.000	0.000	0.00
1790	60106011	000	CCTV FIELD EQUIP (DIGITAL) (INSTL ONLY)	EA	8,700.000	6.000	0.000	0.000	0.00
1795	60106012	000	RELOCATE CCTV FIELD EQUIPMENT	EA	7,700.000	1.000	0.000	0.000	0.00
1800	60106013	000	REMOVE CCTV FIELD EQUIPMENT	EA	4,200.000	1.000	0.000	0.000	0.00
1805	60166008	000	ITS MULTI-DUCT CND (PVC-40)(CONC ENCSE)	LF	40.000	39,940.000	0.000	0.000	0.00
1810	60166009	000	ITS MULTI-DUCT CND (PVC-40)(STL ENCSE)	LF	65.000	14,210.000	0.000	0.000	0.00
1815	60276003	000	CONDUIT (PREPARE)	LF	2.000	525.000	0.000	0.000	0.00
1820	60276008	000	GROUND BOX (PREPARE)	EA	500.000	6.000	0.000	0.000	0.00
1825	60286002	000	INSTALL DMS (FOUNDATION MTD CABINET)	EA	66,000.000	3.000	0.000	0.000	0.00
1830	60586001	000	BBU SYSTEM (EXTERNAL BATT CABINET)	EA	12,500.000	1.000	0.000	0.000	0.00
1835	60586002	000	BBU SYSTEM (STAND-ALONE BATT CABINET)	EA	25,500.000	9.000	0.000	0.000	0.00
1840	60626041	000	ITS RADIO (INSTALL ONLY)	EA	14,500.000	2.000	0.000	0.000	0.00
1845	60626043	000	REMOVE ITS RADIO	EA	6,750.000	1.000	0.000	0.000	0.00
1850	60646010	001	ITS POLE (30 FT)(90 MPH)	EA	15,000.000	2.000	0.000	0.000	0.00
1855	60646055	001	ITS POLE (60 FT)(90 MPH)	EA	30,000.000	3.000	0.000	0.000	0.00
1860	60646076	001	ITS POLE MNT CAB (TY 1)(CONF 2)	EA	8,500.000	1.000	0.000	0.000	0.00
1865	60646080	001	ITS POLE MNT CAB (TY 2)(CONF 1)	EA	9,000.000	5.000	0.000	0.000	0.00
1870	60836001	000	VIDEO IMAGING AND RAD VEH DETECTION SYS	EA	100,000.000	1.000	0.000	0.000	0.00
1875	60846001	000	MODIFY EXISTING ELECTRICAL SERVICE	EA	7,500.000	1.000	0.000	0.000	0.00
1880	61566002	000	LED HI MST IL ASM (6 FIXT)(ASYM)(TY A)	EA	41,000.000	7.000	0.000	0.000	0.00
1885	61856002	002	TMA (STATIONARY)	DAY	500.000	258.000	0.000	0.000	0.00
1890	61856003	002	TMA (MOBILE OPERATION)	HR	175.000	352.000	0.000	0.000	0.00
1895	61866001	000	ITS GND BOX(PCAST) TY 1 (243636)	EA	5,000.000	12.000	0.000	0.000	0.00
1900	61866002	000	ITS GND BOX(PCAST) TY 1 (243636)W/APRN	EA	6,500.000	46.000	0.000	0.000	0.00
1905	61866007	000	ITS GND BOX(PCAST) TY 2 (366036)	EA	11,000.000	2.000	0.000	0.000	0.00
1910	61866008	000	ITS GND BOX(PCAST) TY 2 (366036)W/APRN	EA	12,000.000	4.000	0.000	0.000	0.00
1915	61886001	000	CCTV ON HIGH MAST ILLUMINATION ASSEMBLY	EA	51,000.000	1.000	0.000	0.000	0.00
1920	63036003	000	TEMP OVHT VEH WARNING SYS	EA	45,000.000	1.000	0.000	0.000	0.00
1925	63046002	000	ITS RVSD (DATA COLLECT & WWA) SYS	EA	31,750.000	1.000	0.000	0.000	0.00
1930	63046008	000	ITS RVSD (DC & WWA) (REMOVE)	EA	6,750.000	1.000	0.000	0.000	0.00
1935	63196001	000	LED WRONG WAY DRIVER SYSTEM	EA	8,300.000	6.000	0.000	0.000	0.00
1940	63196005	000	LED WRONG WAY DRIVER SYSTEM (REMOVE)	EA	1,500.000	4.000	0.000	0.000	0.00
1945	63386001	000	OHVED SYSTEM (DUAL-DETECTION) W/REMOTE	EA	101,500.000	1.000	0.000	0.000	0.00
1950	64766001	000	REMOVE HIGH MAST LIGHTING ASSEMBLY	EA	15,000.000	4.000	0.000	0.000	0.00
2760	96026001	000	PAYMENT ADJUSTMENT-POS	DOL	1.000	1,000.000	0.000	0.000	0.00
2765	96026002	000	PAYMENT ADJUSTMENT-NEG	DOL	-1.000	2,000.000	0.000	0.000	0.00
2770	96096002	000	DBE GOAL SHORTFALL	DOL	-1.000	1,000.000	0.000	0.000	0.00
2775	96106001		ON THE JOB TRAINING	DOL	0.800	1,250.000	0.000	0.000	0.00
2810	96056004	000	RUC/A+B (CREDIT PAID BY THIRD PARTY)	DOL	1.000	27,077.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 002 DESCRIPTION BRIDGE: 060690000513292 [IH20EBFR@CITYCHANNEL]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2000	04006005	000	CEM STABIL BKFL	CY	200.000	224.000	0.000	0.000	0.00
2005	04326002	000	RIPRAP (CONC)(5 IN)	CY	480.000	24.000	0.000	0.000	0.00
2010	04626101	002	CONC BOX CULV (10 FT X 4 FT)	LF	925.000	280.000	0.000	0.000	0.00
2015	04666181	000	WINGWALL (PW - 1) (HW=6 FT)	EA	39,000.000	1.000	0.000	0.000	0.00
2020	04666183	000	WINGWALL (PW - 1) (HW=8 FT)	EA	58,000.000	1.000	0.000	0.000	0.00
Category Subtotal									0.00

CATEGORY 003 DESCRIPTION BRIDGE: 060690000513293 [IH20EBFR@FAREASTSIDECHAN]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2070	04006005	000	CEM STABIL BKFL	CY	200.000	195.000	0.000	0.000	0.00
2075	04026001	000	TRENCH EXCAVATION PROTECTION	LF	2.000	38.000	0.000	0.000	0.00
2080	04326002	000	RIPRAP (CONC)(5 IN)	CY	480.000	79.000	0.000	0.000	0.00
2085	04626024	002	CONC BOX CULV (9 FT X 5 FT)	LF	850.000	276.000	0.000	0.000	0.00
2090	04666168	000	WINGWALL (FW - S) (HW=7 FT)	EA	48,000.000	1.000	0.000	0.000	0.00
2095	04666169	000	WINGWALL (FW - S) (HW=8 FT)	EA	56,000.000	1.000	0.000	0.000	0.00
Category Subtotal									0.00

CATEGORY 004 DESCRIPTION BRIDGE: 060690000513294 [IH20ML@CITYCHANNEL]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2145	04006005	000	CEM STABIL BKFL	CY	200.000	124.000	0.000	0.000	0.00
2150	04166002	000	DRILL SHAFT (24 IN)	LF	300.000	940.000	0.000	0.000	0.00
2155	04206013	001	CL C CONC (ABUT)	CY	1,000.000	67.400	0.000	0.000	0.00
2160	04206029	001	CL C CONC (CAP)	CY	1,600.000	58.200	0.000	0.000	0.00
2165	04206037	001	CL C CONC (COLUMN)	CY	1,000.000	21.000	0.000	0.000	0.00
2170	04226008	000	REINF CONC SLAB (SLAB BEAM)(HPC)	SF	16.000	14,316.000	0.000	0.000	0.00
2175	04226016	000	APPROACH SLAB (HPC)	CY	750.000	263.000	0.000	0.000	0.00
2180	04256009	001	PRESTR CONC SLAB BEAM (4SB12)	LF	265.000	478.120	0.000	0.000	0.00
2185	04256010	001	PRESTR CONC SLAB BEAM (5SB12)	LF	265.000	2,390.600	0.000	0.000	0.00
2190	04506024	001	RAIL (TY SSTR)(HPC)	LF	100.000	256.100	0.000	0.000	0.00
2195	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	215.000	246.000	0.000	0.000	0.00
2200	05146019	000	PERM CTB(SGL SLOPE)(TY 1)(42)(HPC)	LF	75.000	194.200	0.000	0.000	0.00
Category Subtotal									0.00

CATEGORY 005 DESCRIPTION BRIDGE: 060690000513295 [IH20ML@FAREASTSIDECHANNE]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2250	04006005	000	CEM STABIL BKFL	CY	200.000	917.000	0.000	0.000	0.00
2255	04026001	000	TRENCH EXCAVATION PROTECTION	LF	2.000	268.000	0.000	0.000	0.00
2260	04326002	000	RIPRAP (CONC)(5 IN)	CY	480.000	86.000	0.000	0.000	0.00
2265	04626015	002	CONC BOX CULV (7 FT X 4 FT)	LF	675.000	1,608.000	0.000	0.000	0.00
2270	04666168	000	WINGWALL (FW - S) (HW=7 FT)	EA	48,000.000	1.000	0.000	0.000	0.00

2275 04666181 000 WINGWALL (PW - 1) (HW=6 FT) EA 39,000.000 1.000 0.000 0.000 0.00

Category Subtotal 0.00

CATEGORY 006 DESCRIPTION BRIDGE: 060690000513297 [IH20ML@LP338]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2325	04006005	000	CEM STABIL BKFL	CY	200.000	551.000	0.000	0.000	0.00
2330	04166001	000	DRILL SHAFT (18 IN)	LF	212.000	124.000	0.000	0.000	0.00
2335	04166004	000	DRILL SHAFT (36 IN)	LF	350.000	744.000	0.000	0.000	0.00
2340	04166012	000	DRILL SHAFT (84 IN)	LF	1,250.000	434.000	0.000	0.000	0.00
2345	04206013	001	CL C CONC (ABUT)	CY	1,000.000	135.200	0.000	0.000	0.00
2350	04206029	001	CL C CONC (CAP)	CY	1,600.000	252.800	0.000	0.000	0.00
2355	04206037	001	CL C CONC (COLUMN)	CY	1,000.000	288.400	0.000	0.000	0.00
2360	04226002	000	REINF CONC SLAB (HPC)	SF	20.000	36,816.000	0.000	0.000	0.00
2365	04226016	000	APPROACH SLAB (HPC)	CY	750.000	186.300	0.000	0.000	0.00
2370	04256038	001	PRESTR CONC GIRDER (TX46)	LF	265.000	4,256.140	0.000	0.000	0.00
2375	04506110	001	RAIL (TY SSTR) (HPC) (MOD)	LF	115.000	688.000	0.000	0.000	0.00
2380	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	215.000	235.000	0.000	0.000	0.00
2385	05146019	000	PERM CTB(SGL SLOPE)(TY 1)(42)(HPC)	LF	75.000	352.000	0.000	0.000	0.00
2390	40216001	000	TIP TESTING(DRILL SHAFT)	EA	4,500.000	2.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 007 DESCRIPTION BRIDGE: 060690000513298 [IH20WBFR@CITYCHANNEL]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2440	04006005	000	CEM STABIL BKFL	CY	200.000	181.000	0.000	0.000	0.00
2445	04026001	000	TRENCH EXCAVATION PROTECTION	LF	2.000	44.000	0.000	0.000	0.00
2450	04626176	002	CONC BOX CULV (12 FT X 5 FT)	LF	1,450.000	180.000	0.000	0.000	0.00
2455	04666182	000	WINGWALL (PW - 1) (HW=7 FT)	EA	38,000.000	1.000	0.000	0.000	0.00
2460	04666184	000	WINGWALL (PW - 1) (HW=9 FT)	EA	66,000.000	1.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 008 DESCRIPTION BRIDGE: 060690000513299 [IH20WBFR@FAREASTSIDECHAN]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2510	04006005	000	CEM STABIL BKFL	CY	200.000	147.000	0.000	0.000	0.00
2515	04326002	000	RIPRAP (CONC)(5 IN)	CY	480.000	60.000	0.000	0.000	0.00
2520	04626007	002	CONC BOX CULV (5 FT X 3 FT)	LF	475.000	364.000	0.000	0.000	0.00
2525	04666166	000	WINGWALL (FW - S) (HW=5 FT)	EA	24,000.000	1.000	0.000	0.000	0.00
2530	04666167	000	WINGWALL (FW - S) (HW=6 FT)	EA	29,000.000	1.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 009 DESCRIPTION BRIDGE: 061650000514296 [IH20ML@FAUDREERD]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2580	04006005	000	CEM STABIL BKFL	CY	200.000	202.000	0.000	0.000	0.00

2585	04166004	000	DRILL SHAFT (36 IN)	LF	350.000	1,512.000	0.000	0.000	0.00
2590	04166012	000	DRILL SHAFT (84 IN)	LF	1,250.000	672.000	0.000	0.000	0.00
2595	04206013	001	CL C CONC (ABUT)	CY	1,000.000	106.400	0.000	0.000	0.00
2600	04206029	001	CL C CONC (CAP)	CY	1,600.000	261.600	0.000	0.000	0.00
2605	04206037	001	CL C CONC (COLUMN)	CY	1,000.000	252.000	0.000	0.000	0.00
2610	04226002	000	REINF CONC SLAB (HPC)	SF	20.000	34,338.000	0.000	0.000	0.00
2615	04226016	000	APPROACH SLAB (HPC)	CY	750.000	220.000	0.000	0.000	0.00
2620	04256037	001	PRESTR CONC GIRDER (TX40)	LF	250.000	4,439.650	0.000	0.000	0.00
2625	04506110	001	RAIL (TY SSTR) (HPC) (MOD)	LF	115.000	582.000	0.000	0.000	0.00
2630	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	215.000	235.000	0.000	0.000	0.00
2635	05146019	000	PERM CTB(SGL SLOPE)(TY 1)(42)(HPC)	LF	75.000	331.000	0.000	0.000	0.00
2640	40216001	000	TIP TESTING(DRILL SHAFT)	EA	4,500.000	2.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 010 DESCRIPTION BRIDGE: 061650000514300 [IH20ML@CR1300]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2690	04006005	000	CEM STABIL BKFL	CY	200.000	192.000	0.000	0.000	0.00
2695	04166004	000	DRILL SHAFT (36 IN)	LF	350.000	1,512.000	0.000	0.000	0.00
2700	04166012	000	DRILL SHAFT (84 IN)	LF	1,250.000	696.000	0.000	0.000	0.00
2705	04206013	001	CL C CONC (ABUT)	CY	1,000.000	106.400	0.000	0.000	0.00
2710	04206029	001	CL C CONC (CAP)	CY	1,600.000	261.600	0.000	0.000	0.00
2715	04206037	001	CL C CONC (COLUMN)	CY	1,000.000	246.000	0.000	0.000	0.00
2720	04226002	000	REINF CONC SLAB (HPC)	SF	20.000	33,630.000	0.000	0.000	0.00
2725	04226016	000	APPROACH SLAB (HPC)	CY	750.000	220.000	0.000	0.000	0.00
2730	04256037	001	PRESTR CONC GIRDER (TX40)	LF	250.000	4,155.150	0.000	0.000	0.00
2735	04506110	001	RAIL (TY SSTR) (HPC) (MOD)	LF	115.000	570.000	0.000	0.000	0.00
2740	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	215.000	235.000	0.000	0.000	0.00
2745	05146019	000	PERM CTB(SGL SLOPE)(TY 1)(42)(HPC)	LF	75.000	325.000	0.000	0.000	0.00
2750	40216001	000	TIP TESTING(DRILL SHAFT)	EA	4,500.000	2.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 011 DESCRIPTION FORCE ACCOUNT

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2780	96066014	000	FORCE ACCOUNT ID 14 Public Utility Force Acc Work (Participating)	DOL	1.000	160,000.000	0.000	0.000	0.00
2785	96066016	000	FORCE ACCOUNT ID 16 Material Furnished by the State (Participating)	DOL	1.000	641,000.000	0.000	0.000	0.00
2786	96066001	000	FORCE ACCOUNT ID 1 Lane Closure Assessment Fees	DOL	-1.000	2,600.000	0.000	0.000	0.00
2790	96066053	000	LAW ENFORCEMENT PERSONNEL	DOL	1.000	1,149,342.420	0.000	0.000	0.00
2795	96066055	000	FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	99,000.000	0.000	0.000	0.00
2800	96066056	000	FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	81,000.000	0.000	0.000	0.00
2805	96066057	000	FORCE ACCOUNT-COMMER LAB USE DEDUCTION	DOL	-1.000	450.000	0.000	0.000	0.00

Category Subtotal 0.00

TOTAL ITEM EARNINGS THIS CONTRACT

\$2,502,700.00

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
05006001	000	MOBILIZATION	LS	26,400,000.000	1.00	0.094	2,481,600.00
96016001	000	MATERIAL ON HAND	DOL	1.000	1,000.00	21,100.000	21,100.00
TOTAL ITEM EARNINGS TO DATE							\$2,502,700.00