



**CONTRACTOR'S ESTIMATE PACKAGE**

REPORT DATE: **05/08/24**

CONTRACT ID: **644560001**  
 PROJECT: **RMC - 644560001**  
 CONTRACT: **09234024**  
 AWARD AMOUNT: **\$475,162.98**  
 PROJECTED AMOUNT: **\$500,162.98**  
 ADJ. PROJECTED AMOUNT: **\$500,162.98**  
 CONTRACTOR: **GREENPAK SOLUTIONS, LIMITED LIABILITY COMPANY**

HIGHWAY: **US0084**  
 DISTRICT NAME: **LUBBOCK**  
 COUNTY: **LAMB**  
 AREA ENGINEER: **Neil Welch, P.E.**  
 AREA NUMBER: **053**

ESTIMATE NUMBER: **0004**  
 ESTIMATE PAID:   
 ESTIMATE PERIOD: **04/01/2024** to **04/01/2024**  
 ESTIMATE TYPE: **FINL**  
 % COMPLETE: **100.00**  
 % TIME USED: **75.00**  
 % RETAINAGE: **0.00**

LETTING DATE: **09/06/2023**  
 AWARD DATE: **09/28/2023**  
 NOTICE TO PROCEED DATE: **10/23/2023**  
 WORK BEGIN DATE: **01/11/2024**  
 ACCEPTED DATE: **03/25/2024**  
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

**RECAPITULATION**

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$484,406.28	\$484,404.28	\$2.00
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$484,406.28	\$484,404.28	\$2.00
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
<b>PAID TO CONTRACTOR</b>	<b>\$484,406.28</b>	<b>\$484,404.28</b>	<b>\$2.00</b>

**CONTRACT ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION:  
 ADJUSTMENT AMOUNT:  
 REMARKS:

\*\*\*There are no Contract Adjustments for this estimate\*\*\*

**LINE ITEM ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION:  
 ADJUSTMENT AMOUNT:  
 REMARKS:

\*\*\*There are no Line Item Adjustments for this estimate\*\*\*

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

\_\_\_\_\_  
 AREA/PROJECT ENGINEER

\_\_\_\_\_  
 DATE

**CONTRACT TIME STATEMENT**

WORK BEGIN DATE: 01/11/2024  
TIME CHARGES BEGIN: 00/00/0000  
BID DAYS: 52  
C. O. ADJUSTED DAYS: 0  
CURRENT DAYS: 52  
DAYS CHARGED TO DATE: 39  
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0  
LIQ DAMAGE RATE: \$618.00  
LIQUIDATED DAMAGES: 0  
 DAYS AT PER DAY \$618.00  
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited
04/01/2024		1

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
1	0	1
OTHER - SEE RMRKS		1

WORK PERFORMED THIS PERIOD

PROJECT RMC - 644560001 CONTROL 644560001  
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE
0065	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	1.000	2.000	\$2.00

Total Bid Quantity	QTY Paid To Date
3.00	3.00

TOTAL ITEM EARNINGS THIS ESTIMATE

\$2.00

CONTRACT LINE ITEMS

PROJECT RMC - 644560001 CONTROL 644560001  
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	05006001	000	MOBILIZATION	LS	1,800.000	1.000	0.000	1.00	1,800.00
0065	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	1.000	3.000	0.000	3.00	3.00
0070	07126008	002	JT / CRCK SEAL (RUBBER - ASPHALT)	LMI	458.000	1,033.310	0.000	1,053.66	482,576.28
0075	61856002	002	TMA (STATIONARY)	DAY	1.000	104.000	0.000	27.00	27.00
								<b>Category Subtotal</b>	<b>\$484,406.28</b>

PROJECT RMC - 644560001 CONTROL 644560001  
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0080	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	25,000.000	0.000	0.000	0.00
								<b>Category Subtotal</b>	<b>0.00</b>

**TOTAL ITEM EARNINGS THIS CONTRACT** \$484,406.28

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
05006001	000	MOBILIZATION	LS	1,800.000	1.00	1.000	1,800.00
05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	1.000	3.00	3.000	3.00
07126008	002	JT / CRCK SEAL (RUBBER - ASPHALT)	LMI	458.000	1,033.31	1,053.660	482,576.28
61856002	002	TMA (STATIONARY)	DAY	1.000	104.00	27.000	27.00
<b>TOTAL ITEM EARNINGS TO DATE</b>							<b>\$484,406.28</b>