



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **04/08/24**

CONTRACT ID: **091419033**
 PROJECT: **BR 2B20(089)**
 CONTRACT: **08233258**
 AWARD AMOUNT: **\$1,025,365.00**
 PROJECTED AMOUNT: **\$1,034,317.00**
 ADJ. PROJECTED AMOUNT: **\$1,034,317.00**
 CONTRACTOR: **DELGADO'S CONTRACTORS, LLC**

HIGHWAY: **CR**
 DISTRICT NAME: **AUSTIN**
 COUNTY: **GILLESPIE**
 AREA ENGINEER: **Joe Muck, P.E.**
 AREA NUMBER: **051**

ESTIMATE NUMBER: **0006**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **02/26/2024** to **03/25/2024**
 ESTIMATE TYPE: **PROG**
 % COMPLETE: **10.93**
 % TIME USED: **0.00**
 % RETAINAGE: **0.00**

LETTING DATE: **08/03/2023**
 AWARD DATE: **08/16/2023**
 NOTICE TO PROCEED DATE: **09/07/2023**
 WORK BEGIN DATE: **00/00/0000**
 ACCEPTED DATE: **00/00/0000**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$113,006.89	\$113,006.89	\$0.00
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$113,006.89	\$113,006.89	\$0.00
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$113,006.89	\$113,006.89	\$0.00

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 00/00/0000
TIME CHARGES BEGIN: 10/07/2023
BID DAYS: 110
C. O. ADJUSTED DAYS: 0
CURRENT DAYS: 110
DAYS CHARGED TO DATE: 0
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0
LIQ DAMAGE RATE: \$832.00
LIQUIDATED DAMAGES: 0
 DAYS AT PER DAY \$832.00
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited	Diary Adjustment
02/26/2024		1	Time suspended until after eclipse.
03/25/2024		1	Time suspended until after eclipse.

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
2	0	2
OTHER - SEE RMRKS		2

WORK PERFORMED THIS PERIOD

*** NO ITEM EARNINGS THIS ESTIMATE***

CONTRACT LINE ITEMS

PROJECT BR 2B20(089) CONTROL 091419033
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0260	96016001		MATERIAL ON HAND	DOL	1.000	1.000	0.000	113,006.89	113,006.89
Category Subtotal									\$113,006.89

PROJECT BR 2B20(089) CONTROL 091419033
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0060	01006002	000	PREPARING ROW	STA	2,000.000	5.000	0.000	0.000	0.00
0065	01046009	000	REMOVING CONC (RIPRAP)	SY	30.000	70.000	0.000	0.000	0.00
0070	01106001	000	EXCAVATION (ROADWAY)	CY	50.000	310.000	0.000	0.000	0.00
0075	01106002	000	EXCAVATION (CHANNEL)	CY	50.000	50.000	0.000	0.000	0.00
0080	01326003	000	EMBANKMENT (FINAL)(ORD COMP)(TY B)	CY	50.000	10.000	0.000	0.000	0.00
0085	01346001	000	BACKFILL (TY A)	STA	400.000	3.000	0.000	0.000	0.00
0090	01606003	000	FURNISHING AND PLACING TOPSOIL (4")	SY	5.000	850.000	0.000	0.000	0.00
0095	01646001	000	BROADCAST SEED (PERM) (RURAL) (SANDY)	SY	2.500	850.000	0.000	0.000	0.00
0100	01686001	000	VEGETATIVE WATERING	MG	60.000	45.000	0.000	0.000	0.00
0105	01696001	000	SOIL RETENTION BLANKETS (CL 1) (TY A)	SY	5.000	850.000	0.000	0.000	0.00
0110	02476366	003	FL BS (CMP IN PLC)(TY A GR 5)(FNAL POS)	CY	175.000	135.000	0.000	0.000	0.00
0115	03106001	000	PRIME COAT (MULTI OPTION)	GAL	11.000	125.000	0.000	0.000	0.00
0120	04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	650.000	12.000	0.000	0.000	0.00
0125	04966010	000	REMOV STR (BRIDGE 100 - 499 FT LENGTH)	EA	30,000.000	1.000	0.000	0.000	0.00
0130	04966043	000	REMOV STR (SMALL FENCE)	LF	4.000	650.000	0.000	0.000	0.00
0135	05006001	000	MOBILIZATION	LS	75,000.000	1.000	0.000	0.000	0.00
0140	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	2,500.000	7.000	0.000	0.000	0.00
0145	05066002	005	ROCK FILTER DAMS (INSTALL) (TY 2)	LF	40.000	55.000	0.000	0.000	0.00
0150	05066011	005	ROCK FILTER DAMS (REMOVE)	LF	10.000	55.000	0.000	0.000	0.00
0155	05066020	005	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	33.000	250.000	0.000	0.000	0.00
0160	05066024	005	CONSTRUCTION EXITS (REMOVE)	SY	10.000	250.000	0.000	0.000	0.00
0165	05066038	005	TEMP SEDMT CONT FENCE (INSTALL)	LF	7.000	720.000	0.000	0.000	0.00
0170	05066039	005	TEMP SEDMT CONT FENCE (REMOVE)	LF	2.000	720.000	0.000	0.000	0.00
0175	05406001	001	MTL W-BEAM GD FEN (TIM POST)	LF	30.000	200.000	0.000	0.000	0.00
0180	05406007	001	MTL BEAM GD FEN TRANS (TL2)	EA	1,300.000	4.000	0.000	0.000	0.00
0185	05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	3,600.000	4.000	0.000	0.000	0.00
0190	05526003	000	WIRE FENCE (TY C)	LF	24.000	650.000	0.000	0.000	0.00
0195	06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	1,000.000	2.000	0.000	0.000	0.00
0200	06446076	000	REMOVE SM RD SN SUP&AM	EA	150.000	11.000	0.000	0.000	0.00
0205	06586046	000	INSTL OM ASSM (OM-2X)(WC)GND	EA	100.000	1.000	0.000	0.000	0.00
0210	06586062	000	INSTL DEL ASSM (D-SW)SZ 1(BRF)GF2(BI)	EA	70.000	36.000	0.000	0.000	0.00
0215	06726009	000	REFL PAV MRKR TY II-A-A	EA	20.000	11.000	0.000	0.000	0.00
0220	30766070	000	D-GR HMA TY-D PG 76-22 SAC-B (EXEMPT)	TON	350.000	195.000	0.000	0.000	0.00
0225	51296001	000	INSTALL FTB	LF	125.000	95.000	0.000	0.000	0.00

0230	51296002	000	REMOVE FTB	LF	20.000	95.000	0.000	0.000	0.00
0235	51326001	000	LEAD CONTAINING COATING MANAGEMENT	SF	100.000	100.000	0.000	0.000	0.00
0240	60016001	000	PORTABLE CHANGEABLE MESSAGE SIGN	DAY	75.000	120.000	0.000	0.000	0.00
0245	30766064		PRODUCTION PAYMENT ADJUSTMENT	DOL	1.000	1,360.000	0.000	0.000	0.00
0250	30766065		PLACEMENT PAYMENT ADJUSTMENT	DOL	1.000	1,360.000	0.000	0.000	0.00
0255	05856011		RIDE PAYMENT ADJUSTMENT (ITEM 3076)	DOL	1.000	680.000	0.000	0.000	0.00
0265	96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 002 DESCRIPTION BRIDGE: 140870AA0137501 [PEDERNALES RIVER]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0290	04006005	000	CEM STABIL BKFL	CY	300.000	35.000	0.000	0.000	0.00
0295	04166002	000	DRILL SHAFT (24 IN)	LF	550.000	282.000	0.000	0.000	0.00
0300	04206013	001	CL C CONC (ABUT)	CY	1,800.000	16.000	0.000	0.000	0.00
0305	04206025	001	CL C CONC (BENT)	CY	1,850.000	16.000	0.000	0.000	0.00
0310	04206037	001	CL C CONC (COLUMN)	CY	1,800.000	5.000	0.000	0.000	0.00
0315	04226001	000	REINF CONC SLAB	SF	27.000	4,060.000	0.000	0.000	0.00
0320	04226015	000	APPROACH SLAB	CY	900.000	45.000	0.000	0.000	0.00
0325	04256012	001	PRESTR CONC SLAB BEAM (5SB15)	LF	235.000	805.000	0.000	0.000	0.00
0330	04326002	000	RIPRAP (CONC)(5 IN)	CY	650.000	25.000	0.000	0.000	0.00
0335	04506006	001	RAIL (TY T223)	LF	150.000	318.000	0.000	0.000	0.00
0340	04546004	000	ARMOR JOINT (SEALED)	LF	145.000	120.000	0.000	0.000	0.00
0345	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	1.000	750.000	0.000	0.000	0.00
0350	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	1.000	1,000.000	0.000	0.000	0.00
0355	96026603		DRILL SHAFT CORE HOLE PAYMENT	DOL	200.000	4.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 003 DESCRIPTION FORCE ACCOUNT

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0500	96066055		FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	1,000.000	0.000	0.000	0.00
0505	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	1,000.000	0.000	0.000	0.00
0510	96066069		FORCE ACCT-3RD PARTY DAMAGE REPAIR	DOL	1.000	1,000.000	0.000	0.000	0.00

Category Subtotal 0.00

TOTAL ITEM EARNINGS THIS CONTRACT \$113,006.89

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
96016001		MATERIAL ON HAND	DOL	1.000	1.00	113,006.890	113,006.89
TOTAL ITEM EARNINGS TO DATE							\$113,006.89