



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **05/08/24**

CONTRACT ID: **000913168**
 PROJECT: **F 2023(679)**
 CONTRACT: **10233201**
 AWARD AMOUNT: **\$188,468,889.21**
 PROJECTED AMOUNT: **\$190,374,158.07**
 ADJ. PROJECTED AMOUNT: **\$190,374,158.07**
 CONTRACTOR: **WILLIAMS BROTHERS CONSTRUCTION CO., INC.**

HIGHWAY: **IH 30**
 DISTRICT NAME: **PARIS**
 COUNTY: **HUNT**
 AREA ENGINEER: **James Atkins P.E.**
 AREA NUMBER: **053**

ESTIMATE NUMBER: **0002**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **03/26/2024** to **04/25/2024**
 ESTIMATE TYPE: **PROG**
 % COMPLETE: **19.04**
 % TIME USED: **3.18**
 % RETAINAGE: **0.00**

LETTING DATE: **10/06/2023**
 AWARD DATE: **10/26/2023**
 NOTICE TO PROCEED DATE: **11/16/2023**
 WORK BEGIN DATE: **03/11/2024**
 ACCEPTED DATE: **00/00/0000**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$36,254,068.55	\$440,980.00	\$35,813,088.55
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$36,254,068.55	\$440,980.00	\$35,813,088.55
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$36,254,068.55	\$440,980.00	\$35,813,088.55

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 03/11/2024
TIME CHARGES BEGIN: 12/06/2023
BID DAYS: 975
C. O. ADJUSTED DAYS: 0
CURRENT DAYS: 975
DAYS CHARGED TO DATE: 31
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0
LIQ DAMAGE RATE: \$4,265.00
LIQUIDATED DAMAGES: 0
 DAYS AT PER DAY \$4,265.00
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited	Diary Adjustment
03/26/2024	1		
03/27/2024	1		
03/28/2024	1		
03/29/2024		1	TIME SUSPENDED
03/30/2024		1	SATURDAY
03/31/2024		1	SUNDAY
04/01/2024	1		
04/02/2024	1		
04/03/2024	1		
04/04/2024	1		
04/05/2024	1		
04/06/2024		1	SATURDAY
04/07/2024		1	SUNDAY
04/08/2024		1	TIME SUSPENDED
04/09/2024		1	TIME SUSPENDED
04/10/2024	1		
04/11/2024	1		
04/12/2024	1		
04/13/2024		1	SATURDAY
04/14/2024		1	SUNDAY
04/15/2024	1		
04/16/2024	1		
04/17/2024	1		
04/18/2024	1		
04/19/2024	1		
04/20/2024		1	SATURDAY
04/21/2024		1	SUNDAY
04/22/2024	1		
04/23/2024	1		
04/24/2024	1		
04/25/2024	1		

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
31	20	11
SATURDAY		4
SUNDAY		4
TIME SUSPENDED		3

WORK PERFORMED THIS PERIOD

PROJECT F 2023(679) CONTROL 000913168
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
0060	01006002	000	PREPARING ROW	STA	91,800.000	49.000	\$4,498,200.00	69.00	49.00
0410	05006001	000	MOBILIZATION	LS	20,682,695.000	0.900	\$18,614,425.50	1.00	0.90
0415	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	10,000.000	1.000	\$10,000.00	80.00	2.00
0780	06626060	000	WK ZN PAV MRK REMOV (W)4"(BRK)	LF	0.890	3,120.000	\$2,776.80	19,782.00	3,120.00
0790	06626063	000	WK ZN PAV MRK REMOV (W)4"(SLD)	LF	0.650	8,075.000	\$5,248.75	183,577.00	8,075.00
0795	06626071	000	WK ZN PAV MRK REMOV (W)8"(SLD)	LF	1.690	301.000	\$508.69	11,439.00	301.00
0805	06626095	000	WK ZN PAV MRK REMOV (Y)4"(SLD)	LF	0.890	30,912.000	\$27,511.68	165,609.00	30,912.00
0935	06726010	000	REFL PAV MRKR TY II-C-R	EA	4.250	120.000	\$510.00	1,107.00	120.00
0945	06776002	000	ELIM EXT PAV MRK & MRKS (6")	LF	0.430	54,932.000	\$23,620.76	3,000.00	54,932.00
1400	96016001	000	MATERIAL ON HAND	DOL	1.000	49,276.000	\$49,276.00	1,000.00	474,256.00

PROJECT F 2023(679) CONTROL 000913169
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
1555	01006002	000	PREPARING ROW	STA	91,800.000	59.000	\$5,416,200.00	59.00	59.00
2095	05126009	000	PORT CTB (FUR & INST)(LOW PROF)(TY 1)	LF	60.000	860.000	\$51,600.00	10,540.00	860.00
2100	05126010	000	PORT CTB (FUR & INST)(LOW PROF)(TY 2)	LF	60.000	40.000	\$2,400.00	600.00	40.00
2425	06626060	000	WK ZN PAV MRK REMOV (W)4"(BRK)	LF	0.890	470.000	\$418.30	16,204.00	470.00
2435	06626063	000	WK ZN PAV MRK REMOV (W)4"(SLD)	LF	0.650	3,259.000	\$2,118.35	144,278.00	3,259.00
2440	06626071	000	WK ZN PAV MRK REMOV (W)8"(SLD)	LF	1.690	560.000	\$946.40	10,563.00	560.00
2450	06626095	000	WK ZN PAV MRK REMOV (Y)4"(SLD)	LF	0.890	14,284.000	\$12,712.76	135,350.00	14,284.00
2585	06726010	000	REFL PAV MRKR TY II-C-R	EA	4.250	26.000	\$110.50	1,032.00	26.00
2595	06776002	000	ELIM EXT PAV MRK & MRKS (6")	LF	0.430	33,142.000	\$14,251.06	3,860.00	33,142.00
2605	06776008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	45.000	2.000	\$90.00	12.00	2.00

PROJECT F 2023(679) CONTROL 000913170
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
3120	01006002	000	PREPARING ROW	STA	91,800.000	77.000	\$7,068,600.00	77.00	77.00
3520	05066002	005	ROCK FILTER DAMS (INSTALL) (TY 2)	LF	46.000	136.000	\$6,256.00	540.00	136.00
3540	05066038	005	TEMP SEDMT CONT FENCE (INSTALL)	LF	3.000	1,769.000	\$5,307.00	9,343.00	1,769.00

TOTAL ITEM EARNINGS THIS ESTIMATE

\$35,813,088.55

CONTRACT LINE ITEMS

PROJECT F 2023(679) CONTROL 000913168
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	01006002	000	PREPARING ROW	STA	91,800.000	69.000	0.000	49.00	4,498,200.00
0410	05006001	000	MOBILIZATION	LS	20,682,695.000	1.000	0.000	0.90	18,614,425.50
0415	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	10,000.000	80.000	0.000	2.00	20,000.00
0780	06626060	000	WK ZN PAV MRK REMOV (W)4"(BRK)	LF	0.890	19,782.000	0.000	3,120.00	2,776.80
0790	06626063	000	WK ZN PAV MRK REMOV (W)4"(SLD)	LF	0.650	183,577.000	0.000	8,075.00	5,248.75
0795	06626071	000	WK ZN PAV MRK REMOV (W)8"(SLD)	LF	1.690	11,439.000	0.000	301.00	508.69
0805	06626095	000	WK ZN PAV MRK REMOV (Y)4"(SLD)	LF	0.890	165,609.000	0.000	30,912.00	27,511.68
0935	06726010	000	REFL PAV MRKR TY II-C-R	EA	4.250	1,107.000	0.000	120.00	510.00
0945	06776002	000	ELIM EXT PAV MRK & MRKS (6")	LF	0.430	3,000.000	0.000	54,932.00	23,620.76
1020	60016002	000	PORTABLE CHANGEABLE MESSAGE SIGN	EA	1,000.000	6.000	0.000	6.00	6,000.00
1400	96016001	000	MATERIAL ON HAND	DOL	1.000	1,000.000	0.000	474,256.00	474,256.00
Category Subtotal									\$23,673,058.18

PROJECT F 2023(679) CONTROL 000913169
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1555	01006002	000	PREPARING ROW	STA	91,800.000	59.000	0.000	59.00	5,416,200.00
2095	05126009	000	PORT CTB (FUR & INST)(LOW PROF)(TY 1)	LF	60.000	10,540.000	0.000	860.00	51,600.00
2100	05126010	000	PORT CTB (FUR & INST)(LOW PROF)(TY 2)	LF	60.000	600.000	0.000	40.00	2,400.00
2425	06626060	000	WK ZN PAV MRK REMOV (W)4"(BRK)	LF	0.890	16,204.000	0.000	470.00	418.30
2435	06626063	000	WK ZN PAV MRK REMOV (W)4"(SLD)	LF	0.650	144,278.000	0.000	3,259.00	2,118.35
2440	06626071	000	WK ZN PAV MRK REMOV (W)8"(SLD)	LF	1.690	10,563.000	0.000	560.00	946.40
2450	06626095	000	WK ZN PAV MRK REMOV (Y)4"(SLD)	LF	0.890	135,350.000	0.000	14,284.00	12,712.76
2585	06726010	000	REFL PAV MRKR TY II-C-R	EA	4.250	1,032.000	0.000	26.00	110.50
2595	06776002	000	ELIM EXT PAV MRK & MRKS (6")	LF	0.430	3,860.000	0.000	33,142.00	14,251.06
2605	06776008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	45.000	12.000	0.000	2.00	90.00
Category Subtotal									\$5,500,847.37

PROJECT F 2023(679) CONTROL 000913170
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3120	01006002	000	PREPARING ROW	STA	91,800.000	77.000	0.000	77.00	7,068,600.00
3520	05066002	005	ROCK FILTER DAMS (INSTALL) (TY 2)	LF	46.000	540.000	0.000	136.00	6,256.00
3540	05066038	005	TEMP SEDMT CONT FENCE (INSTALL)	LF	3.000	9,343.000	0.000	1,769.00	5,307.00
Category Subtotal									\$7,080,163.00

PROJECT F 2023(679) CONTROL 000913168

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0065	01046001	000	REMOVING CONC (PAV)	SY	10.000	31,956.000	0.000	0.000	0.00
0070	01046023	000	REMOVING CONC (CTB)	LF	7.000	6,250.000	0.000	0.000	0.00
0075	01046054	000	REMOVING CONCRETE(MOW STRIP)	LF	7.000	708.000	0.000	0.000	0.00
0080	01056081	000	REMOV STAB BASE & ASPH PAV (4"-14")	SY	11.000	2,049.000	0.000	0.000	0.00
0085	01056164	000	REMOVE STAB BASE & ASPH PAV (12"-22")	SY	13.000	90,463.000	0.000	0.000	0.00
0090	01106001	000	EXCAVATION (ROADWAY)	CY	20.000	37,992.000	0.000	0.000	0.00
0095	01326005	000	EMBANKMENT (FINAL)(ORD COMP)(TY C)	CY	16.000	128,878.000	0.000	0.000	0.00
0100	01326006	000	EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	15.000	12,430.000	0.000	0.000	0.00
0105	01326026	000	EMBANKMENT (FINAL) (DENS CONT) (TY C2)	CY	15.000	117,788.000	0.000	0.000	0.00
0110	01646066	000	DRILL SEEDING (PERM)(WARM OR COOL)	SY	0.350	69,166.000	0.000	0.000	0.00
0115	01686001	000	VEGETATIVE WATERING	MG	0.100	5,251.000	0.000	0.000	0.00
0120	02166001	000	PROOF ROLLING	HR	150.000	91.000	0.000	0.000	0.00
0125	02476044	003	FL BS (CMP IN PLC)(TY A GR 4)(FNAL POS)	CY	80.000	11,868.000	0.000	0.000	0.00
0130	03106012	000	PRIME COAT (RC-250)	GAL	9.500	39,862.000	0.000	0.000	0.00
0135	03166124	002	AGGR(TY-PB GR-3 SAC-A)	CY	525.000	224.000	0.000	0.000	0.00
0140	03166173	002	AGGR(TY-B GR-3 SAC-B)	CY	390.000	224.000	0.000	0.000	0.00
0145	03166177	002	AGGR(TY-B GR-5 SAC-B)	CY	378.000	1,036.000	0.000	0.000	0.00
0150	03166405	002	ASPH (AC-20-5TR OR AC-20XP)	GAL	8.000	21,183.000	0.000	0.000	0.00
0155	03546045	000	PLANE ASPH CONC PAV (2")	SY	2.990	21,505.000	0.000	0.000	0.00
0160	03606007	001	CONC PVMT (CONT REINF - CRCP) (13")	SY	50.000	69,751.000	0.000	0.000	0.00
0165	04006005	000	CEM STABIL BKFL	CY	135.000	1,823.000	0.000	0.000	0.00
0170	04006006	000	CUT & RESTORING PAV	SY	475.000	949.000	0.000	0.000	0.00
0175	04026001	000	TRENCH EXCAVATION PROTECTION	LF	1.000	1,482.000	0.000	0.000	0.00
0180	04036001	000	TEMPORARY SPL SHORING	SF	25.000	61,519.000	0.000	0.000	0.00
0185	04166006	000	DRILL SHAFT (48 IN)	LF	582.000	110.000	0.000	0.000	0.00
0190	04166016	000	DRILL SHAFT (SIGN MTS) (12 IN)	LF	77.000	24.000	0.000	0.000	0.00
0195	04166018	000	DRILL SHAFT (SIGN MTS) (24 IN)	LF	153.000	38.000	0.000	0.000	0.00
0200	04166029	000	DRILL SHAFT (RDWY ILL POLE) (30 IN)	LF	330.000	20.000	0.000	0.000	0.00
0205	04206066	001	CL C CONC (RAIL FOUNDATION)	CY	500.000	846.000	0.000	0.000	0.00
0210	04226015	000	APPROACH SLAB	CY	500.000	228.000	0.000	0.000	0.00
0215	04236001	000	RETAINING WALL (MSE)	SF	65.000	76,152.000	0.000	0.000	0.00
0220	04326001	000	RIPRAP (CONC)(4 IN)	CY	650.000	874.000	0.000	0.000	0.00
0225	04326002	000	RIPRAP (CONC)(5 IN)	CY	650.000	1.000	0.000	0.000	0.00
0230	04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	700.000	141.000	0.000	0.000	0.00
0235	04506023	001	RAIL (TY SSTR)	LF	60.000	14,887.000	0.000	0.000	0.00
0240	04626001	002	CONC BOX CULV (3 FT X 2 FT)	LF	470.000	792.000	0.000	0.000	0.00
0245	04626006	002	CONC BOX CULV (5 FT X 2 FT)	LF	550.000	16.000	0.000	0.000	0.00
0250	04626029	002	CONC BOX CULV (10 FT X 5 FT)	LF	1,100.000	266.000	0.000	0.000	0.00
0255	04646003	001	RC PIPE (CL III)(18 IN)	LF	110.000	42.000	0.000	0.000	0.00
0260	04646005	001	RC PIPE (CL III)(24 IN)	LF	147.000	7,653.000	0.000	0.000	0.00
0265	04646007	001	RC PIPE (CL III)(30 IN)	LF	180.000	471.000	0.000	0.000	0.00
0270	04646008	001	RC PIPE (CL III)(36 IN)	LF	230.000	789.000	0.000	0.000	0.00
0275	04646019	001	RC PIPE (CL IV)(30 IN)	LF	185.000	271.000	0.000	0.000	0.00
0280	04646026	001	RC PIPE (CL V)(24 IN)	LF	175.000	721.000	0.000	0.000	0.00
0285	04646027	001	RC PIPE (CL V)(36 IN)	LF	300.000	345.000	0.000	0.000	0.00
0290	04646059	001	RC PIPE (CL V)(30 IN)	LF	250.000	1,993.000	0.000	0.000	0.00
0295	04656005	001	JCTBOX(COMPL)(PJB)(3FTX3FT)	EA	5,000.000	3.000	0.000	0.000	0.00

CONTRACT ID	000913168	ESTIMATE	0002	CONTRACTOR'S ESTIMATE PACKAGE					Page 6 of 21
0300	04656006	001	JCTBOX(COMPL)(PJB)(4FTX4FT)	EA	7,000.000	20.000	0.000	0.000	0.00
0305	04656009	001	JCTBOX(COMPL)(PJB)(5FTX5FT)	EA	8,000.000	2.000	0.000	0.000	0.00
0310	04656017	001	INLET (COMPL)(PCO)(4FT)(NONE)	EA	6,000.000	3.000	0.000	0.000	0.00
0315	04656018	001	INLET (COMPL)(PCO)(4FT)(LEFT)	EA	8,000.000	8.000	0.000	0.000	0.00
0320	04656019	001	INLET (COMPL)(PCO)(4FT)(RIGHT)	EA	8,000.000	2.000	0.000	0.000	0.00
0325	04656020	001	INLET (COMPL)(PCO)(4FT)(BOTH)	EA	11,000.000	20.000	0.000	0.000	0.00
0330	04656045	001	INLET (COMPL)(PMBD)(4FT)	EA	12,000.000	30.000	0.000	0.000	0.00
0335	04656126	001	INLET (COMPL)(PSL)(FG)(3FTX3FT-3FTX3FT)	EA	6,000.000	7.000	0.000	0.000	0.00
0340	04656129	001	INLET (COMPL)(PSL)(FG)(3FTX5FT-3FTX3FT)	EA	6,000.000	6.000	0.000	0.000	0.00
0345	04656148	001	INLET(COMPL)(PSL)(SFG)(3FTX5FT-3FTX5FT)	EA	7,000.000	6.000	0.000	0.000	0.00
0350	04656179	001	INLET (COMPL)(TY MSE2)	EA	16,000.000	16.000	0.000	0.000	0.00
0355	04666171	000	WINGWALL (PW - 1) (HW=10 FT)	EA	65,000.000	2.000	0.000	0.000	0.00
0360	04676174	000	SET (TY I)(S= 5 FT)(HW= 3 FT)(6:1) (P)	EA	15,000.000	2.000	0.000	0.000	0.00
0365	04676363	000	SET (TY II) (18 IN) (RCP) (6: 1) (P)	EA	2,100.000	2.000	0.000	0.000	0.00
0370	04676395	000	SET (TY II) (24 IN) (RCP) (6: 1) (P)	EA	2,300.000	40.000	0.000	0.000	0.00
0375	04676423	000	SET (TY II) (30 IN) (RCP) (6: 1) (P)	EA	3,500.000	8.000	0.000	0.000	0.00
0380	04966002	000	REMOV STR (INLET)	EA	750.000	2.000	0.000	0.000	0.00
0385	04966004	000	REMOV STR (SET)	EA	2,000.000	52.000	0.000	0.000	0.00
0390	04966005	000	REMOV STR (WINGWALL)	EA	3,500.000	9.000	0.000	0.000	0.00
0395	04966006	000	REMOV STR (HEADWALL)	EA	10,000.000	3.000	0.000	0.000	0.00
0400	04966007	000	REMOV STR (PIPE)	LF	60.000	1,252.000	0.000	0.000	0.00
0405	04966008	000	REMOV STR (BOX CULVERT)	LF	80.000	328.000	0.000	0.000	0.00
0420	05066002	005	ROCK FILTER DAMS (INSTALL) (TY 2)	LF	46.000	300.000	0.000	0.000	0.00
0425	05066011	005	ROCK FILTER DAMS (REMOVE)	LF	15.000	300.000	0.000	0.000	0.00
0430	05066020	005	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	34.000	1,170.000	0.000	0.000	0.00
0435	05066024	005	CONSTRUCTION EXITS (REMOVE)	SY	13.000	1,170.000	0.000	0.000	0.00
0440	05066038	005	TEMP SEDMT CONT FENCE (INSTALL)	LF	3.000	8,012.000	0.000	0.000	0.00
0445	05066039	005	TEMP SEDMT CONT FENCE (REMOVE)	LF	1.000	8,012.000	0.000	0.000	0.00
0450	05066041	005	BIODEG EROSN CONT LOGS (INSTL) (12")	LF	7.000	2,817.000	0.000	0.000	0.00
0455	05066043	005	BIODEG EROSN CONT LOGS (REMOVE)	LF	1.000	2,817.000	0.000	0.000	0.00
0460	05086001	000	CONSTRUCTING DETOURS	SY	135.000	35,038.000	0.000	0.000	0.00
0465	05126001	000	PORT CTB (FUR & INST)(SGL SLOPE)(TY 1)	LF	60.000	27,645.000	0.000	0.000	0.00
0470	05126009	000	PORT CTB (FUR & INST)(LOW PROF)(TY 1)	LF	60.000	12,940.000	0.000	0.000	0.00
0475	05126010	000	PORT CTB (FUR & INST)(LOW PROF)(TY 2)	LF	60.000	480.000	0.000	0.000	0.00
0480	05126025	000	PORT CTB (MOVE)(SGL SLP)(TY 1)	LF	6.000	42,270.000	0.000	0.000	0.00
0485	05126033	000	PORT CTB (MOVE)(LOW PROF)(TY 1)	LF	6.000	30,740.000	0.000	0.000	0.00
0490	05126034	000	PORT CTB (MOVE)(LOW PROF)(TY 2)	LF	6.000	1,000.000	0.000	0.000	0.00
0495	05126037	000	PORT CTB (STKPL)(SGL SLP)(TY 1)	LF	6.000	24,540.000	0.000	0.000	0.00
0500	05126045	000	PORT CTB (STKPL)(LOW PROF)(TY 1)	LF	6.000	12,940.000	0.000	0.000	0.00
0505	05126046	000	PORT CTB (STKPL)(LOW PROF)(TY 2)	LF	6.000	480.000	0.000	0.000	0.00
0510	05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42)	LF	80.000	2,912.000	0.000	0.000	0.00
0515	05296002	000	CONC CURB (TY II)	LF	16.000	11,712.000	0.000	0.000	0.00
0520	05306021	000	DRIVEWAYS (ACP) (TYPE 2)	SY	105.000	2,051.000	0.000	0.000	0.00
0525	05366002	000	CONC MEDIAN	SY	95.000	978.000	0.000	0.000	0.00
0530	05406002	001	MTL W-BEAM GD FEN (STEEL POST)	LF	33.500	950.000	0.000	0.000	0.00
0535	05406006	001	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	2,862.000	8.000	0.000	0.000	0.00
0540	05406016	001	DOWNSTREAM ANCHOR TERMINAL SECTION	EA	1,213.000	2.000	0.000	0.000	0.00
0545	05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	5.500	900.000	0.000	0.000	0.00
0550	05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	3,035.000	9.000	0.000	0.000	0.00
0555	05446003	000	GUARDRAIL END TREATMENT (REMOVE)	EA	663.000	4.000	0.000	0.000	0.00
0560	05456003	000	CRASH CUSH ATTEN (MOVE & RESET)	EA	1,600.000	10.000	0.000	0.000	0.00
0565	05456005	000	CRASH CUSH ATTEN (REMOVE)	EA	775.000	7.000	0.000	0.000	0.00

CONTRACT ID	000913168	ESTIMATE	0002	CONTRACTOR'S ESTIMATE PACKAGE				Page 7 of 21	
0570	05456013	000	CRASH CUSH ATTEN (INSTL)(R)(N)(TL3)	EA	26,150.000	3.000	0.000	0.000	0.00
0575	05456019	000	CRASH CUSH ATTEN (INSTL)(S)(N)(TL3)	EA	7,795.000	7.000	0.000	0.000	0.00
0580	05566006	000	PIPE UNDERDRAINS (TY 6) (6")	LF	30.000	4,741.000	0.000	0.000	0.00
0585	05606004	000	MAILBOX INSTALL-S (TWG-POST) TY 2	EA	335.000	10.000	0.000	0.000	0.00
0590	06106104	000	IN RD IL (U/P) (TY 1) (150W EQ) LED	EA	1,555.200	8.000	0.000	0.000	0.00
0595	06106282	000	IN RD IL (TY SA) 50S-12 (400W EQ) LED	EA	6,002.000	10.000	0.000	0.000	0.00
0600	06106290	000	IN RD IL (TY SA) 50T-12 (400W EQ) LED	EA	5,990.000	2.000	0.000	0.000	0.00
0605	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	13.480	2,755.000	0.000	0.000	0.00
0610	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	14.560	2,510.000	0.000	0.000	0.00
0615	06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	27.720	516.000	0.000	0.000	0.00
0620	06186064	000	CONDT (RM) (1")	LF	37.910	180.000	0.000	0.000	0.00
0625	06206007	000	ELEC CONDR (NO.8) BARE	LF	1.440	6,152.000	0.000	0.000	0.00
0630	06206008	000	ELEC CONDR (NO.8) INSULATED	LF	1.610	13,838.000	0.000	0.000	0.00
0635	06246001	000	GROUND BOX TY A (122311)	EA	1,272.000	6.000	0.000	0.000	0.00
0640	06246002	000	GROUND BOX TY A (122311)W/APRON	EA	1,476.000	14.000	0.000	0.000	0.00
0645	06286046	000	ELC SRV TY A 240/480 060(NS)SS(E)SP(U)	EA	8,998.800	1.000	0.000	0.000	0.00
0650	06366002	001	ALUMINUM SIGNS (TY G)	SF	26.500	465.000	0.000	0.000	0.00
0655	06366003	001	ALUMINUM SIGNS (TY O)	SF	32.460	520.000	0.000	0.000	0.00
0660	06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	656.000	43.000	0.000	0.000	0.00
0665	06446002	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P-BM)	EA	549.000	6.000	0.000	0.000	0.00
0670	06446004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	824.000	22.000	0.000	0.000	0.00
0675	06446005	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T-2EXT)	EA	901.000	1.000	0.000	0.000	0.00
0680	06446007	000	IN SM RD SN SUP&AM TY10BWG(1)SA(U)	EA	991.000	13.000	0.000	0.000	0.00
0685	06446017	000	IN SM RD SN SUP&AM TY10BWG(2)SA(P)	EA	993.000	2.000	0.000	0.000	0.00
0690	06446030	000	IN SM RD SN SUP&AM TYS80(1)SA(T)	EA	1,007.000	3.000	0.000	0.000	0.00
0695	06446037	000	IN SM RD SN SUP&AM TYS80(1)SA(U-WC)	EA	1,335.000	2.000	0.000	0.000	0.00
0700	06446064	000	IN BRIDGE MNT CLEARANCE SGN ASSM(TY N)	EA	1,845.000	2.000	0.000	0.000	0.00
0705	06446076	000	REMOVE SM RD SN SUP&AM	EA	139.000	85.000	0.000	0.000	0.00
0710	06446089	000	IN SRSS & AM (RAIL)(130 MPH)(T MOUNT)	EA	3,514.000	4.000	0.000	0.000	0.00
0715	06446090	000	IN SRSS & AM (RAIL)(130 MPH)(U MOUNT)	EA	3,527.000	4.000	0.000	0.000	0.00
0720	06476001	000	INSTALL LRSS (STRUCT STEEL)	LB	5.550	2,648.000	0.000	0.000	0.00
0725	06476002	000	RELOCATE LRSA	EA	8,572.000	2.000	0.000	0.000	0.00
0730	06476003	000	REMOVE LRSA	EA	2,033.000	4.000	0.000	0.000	0.00
0735	06506032	001	INS OH SN SUP(30 FT CANT)	EA	45,360.000	4.000	0.000	0.000	0.00
0740	06586013	000	INSTL DEL ASSM (D-SW)SZ (BRF)CTB	EA	22.000	108.000	0.000	0.000	0.00
0745	06586026	000	INSTL DEL ASSM (D-SY)SZ (BRF)CTB	EA	22.000	54.000	0.000	0.000	0.00
0750	06586027	000	INSTL DEL ASSM (D-SY)SZ (BRF)CTB (BI)	EA	22.000	58.000	0.000	0.000	0.00
0755	06586061	000	INSTL DEL ASSM (D-SW)SZ 1(BRF)GF2	EA	32.000	17.000	0.000	0.000	0.00
0760	06586064	000	INSTL DEL ASSM (D-SY)SZ 1(BRF)GF2	EA	32.000	15.000	0.000	0.000	0.00
0765	06586094	000	INSTL DEL ASSM (D-DW)SZ 1(WFLX)SRF	EA	70.000	14.000	0.000	0.000	0.00
0770	06586099	000	INSTL OM ASSM (OM-2Z)(WFLX)GND	EA	259.000	8.000	0.000	0.000	0.00
0775	06626052	000	WK ZN PAV MRK REMOV (REFL) TY II-C-R	EA	3.650	2,226.000	0.000	0.000	0.00
0785	06626061	000	WK ZN PAV MRK REMOV (W)4"(DOT)	LF	1.800	2,157.000	0.000	0.000	0.00
0800	06626073	000	WK ZN PAV MRK REMOV (W)12"(SLD)	LF	2.550	229.000	0.000	0.000	0.00
0810	06626123	000	WK ZN PAV MRK REMOV (W)12"(DOT)	LF	2.550	412.000	0.000	0.000	0.00
0815	06666017	007	REFL PAV MRK TY I (W)6"(DOT)(090MIL)	LF	1.230	50.000	0.000	0.000	0.00
0820	06666035	007	REFL PAV MRK TY I (W)8"(SLD)(090MIL)	LF	0.910	7,742.000	0.000	0.000	0.00
0825	06666038	007	REFL PAV MRK TY I (W)12"(LNDP)(090MIL)	LF	2.750	1,091.000	0.000	0.000	0.00
0830	06666041	007	REFL PAV MRK TY I (W)12"(SLD)(090MIL)	LF	2.750	2,857.000	0.000	0.000	0.00
0835	06666161	007	RE PV MRK TY I(BLACK)6"(SHADOW)(090MIL)	LF	0.920	2,440.000	0.000	0.000	0.00
0840	06666225	007	PAVEMENT SEALER 6"	LF	0.130	65,312.000	0.000	0.000	0.00
0845	06666226	007	PAVEMENT SEALER 8"	LF	0.320	4,454.000	0.000	0.000	0.00

CONTRACT ID	000913168	ESTIMATE	0002	CONTRACTOR'S ESTIMATE PACKAGE				Page 8 of 21	
0850	06666228	007	PAVEMENT SEALER 12"	LF	0.600	3,813.000	0.000	0.000	0.00
0855	06666231	007	PAVEMENT SEALER (ARROW)	EA	45.000	12.000	0.000	0.000	0.00
0860	06666232	007	PAVEMENT SEALER (WORD)	EA	45.000	12.000	0.000	0.000	0.00
0865	06666243	007	PAVEMENT SEALER (YLD TRI)	EA	10.000	10.000	0.000	0.000	0.00
0870	06666248	007	PAVEMENT SEALER (NUMBER)	EA	50.000	2.000	0.000	0.000	0.00
0875	06666305	007	RE PM W/RET REQ TY I (W)6"(BRK)(090MIL)	LF	0.790	11,770.000	0.000	0.000	0.00
0880	06666308	007	RE PM W/RET REQ TY I (W)6"(SLD)(090MIL)	LF	0.790	51,752.000	0.000	0.000	0.00
0885	06666320	007	RE PM W/RET REQ TY I (Y)6"(SLD)(090MIL)	LF	0.790	50,581.000	0.000	0.000	0.00
0890	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	10.000	166.000	0.000	0.000	0.00
0895	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	222.000	15.000	0.000	0.000	0.00
0900	06686078	000	PREFAB PAV MRK TY C (W) (DBL ARROW)	EA	279.000	2.000	0.000	0.000	0.00
0905	06686080	000	PREFAB PAV MRK TY C (W) (UTURN ARROW)	EA	520.000	4.000	0.000	0.000	0.00
0910	06686083	000	PREFAB PAV MRK TY C (W) (LNDP ARROW)	EA	525.000	2.000	0.000	0.000	0.00
0915	06686084	000	PREFAB PAV MRK TY C (W) (NUMBER)	EA	211.000	2.000	0.000	0.000	0.00
0920	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	235.000	17.000	0.000	0.000	0.00
0925	06686092	000	PREFAB PAV MRK TY C (W) (36")(YLD TRI)	EA	33.000	34.000	0.000	0.000	0.00
0930	06726007	000	REFL PAV MRKR TY I-C	EA	4.250	57.000	0.000	0.000	0.00
0940	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.290	129,501.000	0.000	0.000	0.00
0950	06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	0.620	264.000	0.000	0.000	0.00
0955	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	3.000	80.000	0.000	0.000	0.00
0960	06776008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	45.000	30.000	0.000	0.000	0.00
0965	06786002	000	PAV SURF PREP FOR MRK (6")	LF	0.110	65,312.000	0.000	0.000	0.00
0970	06786004	000	PAV SURF PREP FOR MRK (8")	LF	0.230	4,454.000	0.000	0.000	0.00
0975	06786006	000	PAV SURF PREP FOR MRK (12")	LF	0.450	3,813.000	0.000	0.000	0.00
0980	06786008	000	PAV SURF PREP FOR MRK (24")	LF	1.250	80.000	0.000	0.000	0.00
0985	06786009	000	PAV SURF PREP FOR MRK (ARROW)	EA	30.000	12.000	0.000	0.000	0.00
0990	06786015	000	PAV SURF PREP FOR MRK (NUMBER)	EA	20.000	2.000	0.000	0.000	0.00
0995	30766001	000	D-GR HMA TY-B PG64-22	TON	132.000	35,729.000	0.000	0.000	0.00
1000	30766066	000	TACK COAT	GAL	7.100	12,576.000	0.000	0.000	0.00
1005	30776011	000	SP MIXES SP-C PG64-22	TON	146.000	10,701.000	0.000	0.000	0.00
1010	30776012	000	SP MIXES SP-C SAC-A PG64-22	TON	165.000	5,883.000	0.000	0.000	0.00
1015	50016002	000	GEOGRID BASE REINFORCEMENT (TY II)	SY	1.000	53,366.000	0.000	0.000	0.00
1025	61856002	002	TMA (STATIONARY)	DAY	385.000	70.000	0.000	0.000	0.00
1030	61856003	002	TMA (MOBILE OPERATION)	HR	80.000	2,734.000	0.000	0.000	0.00
1415	96026001	000	PAYMENT ADJUSTMENT-POS	DOL	1.000	1.000	0.000	0.000	0.00
1420	96026002	000	PAYMENT ADJUSTMENT-NEG	DOL	-1.000	1.000	0.000	0.000	0.00
1425	96106001	000	ON THE JOB TRAINING	DOL	1.000	1.000	0.000	0.000	0.00
1430	96096002	000	DBE GOAL SHORTFALL	DOL	-1.000	1.000	0.000	0.000	0.00
1440	96056007	000	ROAD USER COST - INCENTIVE	DOL	23,000.000	1.000	0.000	0.000	0.00
1445	96056008	000	ROAD USER COST - DISINCENTIVE	DOL	-23,000.000	1.000	0.000	0.000	0.00
1450	08006001	000	NO. OF WORKING DAYS	\$/D	1.000	23,000.000	0.000	0.000	0.00
1455	08006001	000	NO. OF WORKING DAYS	\$/D	-1.000	23,000.000	0.000	0.000	0.00
1475	96036003	000	PAVEMENT THICKNESS PAY ADJ (ITEM 360)	DOL	-1.000	1.000	0.000	0.000	0.00
1485	05856011	000	RIDE PAYMENT ADJUSTMENT (ITEM 3076)	DOL	1.000	81,408.000	0.000	0.000	0.00
1490	05856012	000	RIDE PAYMENT ADJUSTMENT (ITEM 3077)	DOL	1.000	81,408.000	0.000	0.000	0.00
1495	05856012	000	RIDE PAYMENT ADJUSTMENT (ITEM 3077)	DOL	1.000	81,408.000	0.000	0.000	0.00
1500	30766064	000	PRODUCTION PAYMENT ADJUSTMENT	DOL	1.000	316,276.050	0.000	0.000	0.00
1505	30766065	000	PLACEMENT PAYMENT ADJUSTMENT	DOL	1.000	316,276.050	0.000	0.000	0.00
1515	30776074	000	PLACEMENT PAYMENT ADJUSTMENT	DOL	1.000	142,354.880	0.000	0.000	0.00
1520	30776073	000	PRODUCTION PAYMENT ADJUSTMENT	DOL	1.000	102,690.000	0.000	0.000	0.00
1525	30776074	000	PLACEMENT PAYMENT ADJUSTMENT	DOL	1.000	102,690.000	0.000	0.000	0.00
1530	05856006	000	RIDE PAYMENT ADJUSTMENT (ITEM 360)	DOL	1.000	1.000	0.000	0.000	0.00

1535	96056001	000	A+B CREDIT OR DAMAGE	DOL	1.000	1.000	0.000	0.000	0.00
1540	96056002	000	RUC CREDIT OR DAMAGE	DOL	1.000	1.000	0.000	0.000	0.00
1545	96056003	000	RUC DAMAGE ONLY	DOL	-1.000	1.000	0.000	0.000	0.00
1550	96056004	000	RUC/A+B (CREDIT PAID BY THIRD PARTY)	DOL	1.000	1.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 002 DESCRIPTION BRIDGE: 011170000913143 [IH30- EB @ WEST CADD0 CRK]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1080	04296007	000	CONC STR REPAIR (VERTICAL & OVERHEAD)	SF	300.000	168.000	0.000	0.000	0.00
1085	04296009	000	CONC STR REPAIR (STANDARD)	SF	2,000.000	13.000	0.000	0.000	0.00
1465	96026602	000	EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	1.000	1.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 003 DESCRIPTION BRIDGE: 011170000913144 [IH 30 - WB @ WEST CADD0 CRK]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1135	04296007	000	CONC STR REPAIR (VERTICAL & OVERHEAD)	SF	300.000	34.000	0.000	0.000	0.00
1460	96026601	000	EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	1.000	1.000	0.000	0.000	0.00
1510	30776073	000	PRODUCTION PAYMENT ADJUSTMENT	DOL	1.000	142,354.880	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 004 DESCRIPTION BRIDGE: 011170000913145 [IH 30 & SOUTH FR @ DRAW]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1185	04006005	000	CEM STABIL BKFL	CY	135.000	100.000	0.000	0.000	0.00
1190	04626076	002	CONC BOX CULV (10 FT X 8 FT)(EXTEND)	LF	1,450.000	146.000	0.000	0.000	0.00
1195	04666173	000	WINGWALL (PW - 1) (HW=12 FT)	EA	125,000.000	2.000	0.000	0.000	0.00
1200	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	500.000	1.000	0.000	0.000	0.00
1480	96036004	000	CONC CURING COMPOUND FAILURE-PAY ADJMNT	DOL	-1.000	1.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 005 DESCRIPTION BRIDGE: 011170000913558 [EB IH 30 OVERPASS @ FM 36]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1250	04006005	000	CEM STABIL BKFL	CY	135.000	206.000	0.000	0.000	0.00
1255	04166004	000	DRILL SHAFT (36 IN)	LF	350.000	1,596.000	0.000	0.000	0.00
1260	04206013	001	CL C CONC (ABUT)	CY	1,600.000	63.000	0.000	0.000	0.00
1265	04206029	001	CL C CONC (CAP)	CY	1,900.000	61.000	0.000	0.000	0.00
1270	04206037	001	CL C CONC (COLUMN)	CY	1,500.000	63.000	0.000	0.000	0.00
1275	04226001	000	REINF CONC SLAB	SF	28.000	20,439.000	0.000	0.000	0.00
1280	04256037	001	PRESTR CONC GIRDER (TX40)	LF	120.000	2,865.000	0.000	0.000	0.00
1285	04506023	001	RAIL (TY SSTR)	LF	60.000	288.000	0.000	0.000	0.00
1290	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	150.000	142.000	0.000	0.000	0.00
1295	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	500.000	1.000	0.000	0.000	0.00
1470	96026603	000	DRILL SHAFT CORE HOLE PAYMENT	DOL	200.000	12.000	0.000	0.000	0.00

Category Subtotal

0.00

CATEGORY 006

DESCRIPTION

BRIDGE: 011170000913559 [WB IH 30 OVERPASS @ FM 36]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1345	04006005	000	CEM STABIL BKFL	CY	135.000	206.000	0.000	0.000	0.00
1350	04166004	000	DRILL SHAFT (36 IN)	LF	350.000	1,477.000	0.000	0.000	0.00
1355	04206013	001	CL C CONC (ABUT)	CY	1,600.000	63.000	0.000	0.000	0.00
1360	04206029	001	CL C CONC (CAP)	CY	1,900.000	62.000	0.000	0.000	0.00
1365	04206037	001	CL C CONC (COLUMN)	CY	1,500.000	52.000	0.000	0.000	0.00
1370	04226001	000	REINF CONC SLAB	SF	28.000	20,433.000	0.000	0.000	0.00
1375	04256037	001	PRESTR CONC GIRDER (TX40)	LF	120.000	2,865.000	0.000	0.000	0.00
1380	04506023	001	RAIL (TY SSTR)	LF	60.000	288.000	0.000	0.000	0.00
1385	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	150.000	142.000	0.000	0.000	0.00
1390	05146038	000	PERM CTB (SSCB)(TY 1)(MOD)	LF	350.000	288.000	0.000	0.000	0.00
1395	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	500.000	1.000	0.000	0.000	0.00

Category Subtotal

0.00

CATEGORY 007

DESCRIPTION

FORCE ACCOUNT

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1405	96066055	000	FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	35,000.000	0.000	0.000	0.00
1410	96066056	000	FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	300,000.000	0.000	0.000	0.00
1435	96066053	000	LAW ENFORCEMENT PERSONNEL	DOL	1.000	200,000.000	0.000	0.000	0.00

Category Subtotal

0.00

PROJECT F 2023(679)

CONTROL

000913169

CATEGORY 001

DESCRIPTION

ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1560	01046001	000	REMOVING CONC (PAV)	SY	10.000	27,644.000	0.000	0.000	0.00
1565	01046017	000	REMOVING CONC (DRIVEWAYS)	SY	15.000	652.000	0.000	0.000	0.00
1570	01046023	000	REMOVING CONC (CTB)	LF	7.000	5,355.000	0.000	0.000	0.00
1575	01046054	000	REMOVING CONCRETE(MOW STRIP)	LF	7.000	2,150.000	0.000	0.000	0.00
1580	01056081	000	REMOV STAB BASE & ASPH PAV (4"-14")	SY	11.000	3,979.000	0.000	0.000	0.00
1585	01056164	000	REMOVE STAB BASE & ASPH PAV (12"-22")	SY	13.000	82,692.000	0.000	0.000	0.00
1590	01106001	000	EXCAVATION (ROADWAY)	CY	20.000	46,772.000	0.000	0.000	0.00
1595	01326005	000	EMBANKMENT (FINAL)(ORD COMP)(TY C)	CY	16.000	136,541.000	0.000	0.000	0.00
1600	01326006	000	EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	15.000	9,955.000	0.000	0.000	0.00
1605	01326026	000	EMBANKMENT (FINAL) (DENS CONT) (TY C2)	CY	15.000	105,577.000	0.000	0.000	0.00
1610	01646066	000	DRILL SEEDING (PERM)(WARM OR COOL)	SY	0.350	80,489.000	0.000	0.000	0.00
1615	01686001	000	VEGETATIVE WATERING	MG	0.100	6,111.000	0.000	0.000	0.00
1620	02166001	000	PROOF ROLLING	HR	150.000	86.000	0.000	0.000	0.00
1625	02476044	003	FL BS (CMP IN PLC)(TY A GR 4)(FNAL POS)	CY	80.000	11,591.000	0.000	0.000	0.00
1630	03106012	000	PRIME COAT (RC-250)	GAL	9.500	37,203.000	0.000	0.000	0.00
1635	03166124	002	AGGR(TY-PB GR-3 SAC-A)	CY	525.000	293.000	0.000	0.000	0.00

1640	03166173	002	AGGR(TY-B GR-3 SAC-B)	CY	390.000	293.000	0.000	0.000	0.00
1645	03166177	002	AGGR(TY-B GR-5 SAC-B)	CY	378.000	968.000	0.000	0.000	0.00
1650	03166405	002	ASPH (AC-20-5TR OR AC-20XP)	GAL	8.000	27,617.000	0.000	0.000	0.00
1655	03546045	000	PLANE ASPH CONC PAV (2")	SY	2.990	22,087.000	0.000	0.000	0.00
1660	03606007	001	CONC PVMT (CONT REINF - CRCP) (13")	SY	50.000	65,313.000	0.000	0.000	0.00
1665	04006005	000	CEM STABIL BKFL	CY	135.000	417.000	0.000	0.000	0.00
1670	04006006	000	CUT & RESTORING PAV	SY	475.000	61.000	0.000	0.000	0.00
1675	04016001	000	FLOWABLE BACKFILL	CY	350.000	291.000	0.000	0.000	0.00
1680	04026001	000	TRENCH EXCAVATION PROTECTION	LF	1.000	7,287.000	0.000	0.000	0.00
1685	04036001	000	TEMPORARY SPL SHORING	SF	25.000	64,739.000	0.000	0.000	0.00
1690	04166006	000	DRILL SHAFT (48 IN)	LF	582.000	55.000	0.000	0.000	0.00
1695	04166007	000	DRILL SHAFT (54 IN)	LF	678.000	57.000	0.000	0.000	0.00
1700	04166016	000	DRILL SHAFT (SIGN MTS) (12 IN)	LF	77.000	16.000	0.000	0.000	0.00
1705	04166018	000	DRILL SHAFT (SIGN MTS) (24 IN)	LF	153.000	30.000	0.000	0.000	0.00
1710	04166029	000	DRILL SHAFT (RDWY ILL POLE) (30 IN)	LF	330.000	50.000	0.000	0.000	0.00
1715	04206066	001	CL C CONC (RAIL FOUNDATION)	CY	500.000	896.000	0.000	0.000	0.00
1720	04226015	000	APPROACH SLAB	CY	500.000	225.000	0.000	0.000	0.00
1725	04236001	000	RETAINING WALL (MSE)	SF	65.000	86,604.000	0.000	0.000	0.00
1730	04326001	000	RIPRAP (CONC)(4 IN)	CY	650.000	2,338.000	0.000	0.000	0.00
1735	04326002	000	RIPRAP (CONC)(5 IN)	CY	650.000	4.000	0.000	0.000	0.00
1740	04326024	000	RIPRAP (STONE COMMON)(DRY)(12 IN)	CY	260.000	95.000	0.000	0.000	0.00
1745	04326044	000	RIPRAP (CONC)(FLUME)	CY	650.000	54.000	0.000	0.000	0.00
1750	04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	700.000	141.000	0.000	0.000	0.00
1755	04506023	001	RAIL (TY SSTR)	LF	60.000	12,177.000	0.000	0.000	0.00
1760	04506054	001	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	60.000	3,957.000	0.000	0.000	0.00
1765	04606005	000	CMP (GAL STL 36 IN)	LF	180.000	130.000	0.000	0.000	0.00
1770	04626001	002	CONC BOX CULV (3 FT X 2 FT)	LF	470.000	348.000	0.000	0.000	0.00
1775	04626002	002	CONC BOX CULV (3 FT X 3 FT)	LF	500.000	258.000	0.000	0.000	0.00
1780	04626011	002	CONC BOX CULV (6 FT X 4 FT)	LF	630.000	524.000	0.000	0.000	0.00
1785	04626045	002	CONC BOX CULV (3 FT X 2 FT)(EXTEND)	LF	510.000	40.000	0.000	0.000	0.00
1790	04646003	001	RC PIPE (CL III)(18 IN)	LF	110.000	436.000	0.000	0.000	0.00
1795	04646005	001	RC PIPE (CL III)(24 IN)	LF	147.000	9,640.000	0.000	0.000	0.00
1800	04646007	001	RC PIPE (CL III)(30 IN)	LF	180.000	1,403.000	0.000	0.000	0.00
1805	04646008	001	RC PIPE (CL III)(36 IN)	LF	230.000	1,431.000	0.000	0.000	0.00
1810	04646018	001	RC PIPE (CL IV)(24 IN)	LF	180.000	582.000	0.000	0.000	0.00
1815	04646019	001	RC PIPE (CL IV)(30 IN)	LF	185.000	1,945.000	0.000	0.000	0.00
1820	04646059	001	RC PIPE (CL V)(30 IN)	LF	250.000	410.000	0.000	0.000	0.00
1825	04656005	001	JCTBOX(COMPL)(PJB)(3FTX3FT)	EA	5,000.000	9.000	0.000	0.000	0.00
1830	04656006	001	JCTBOX(COMPL)(PJB)(4FTX4FT)	EA	7,000.000	2.000	0.000	0.000	0.00
1835	04656009	001	JCTBOX(COMPL)(PJB)(5FTX5FT)	EA	8,000.000	1.000	0.000	0.000	0.00
1840	04656013	001	INLET (COMPL)(PCO)(3FT)(NONE)	EA	5,000.000	9.000	0.000	0.000	0.00
1845	04656014	001	INLET (COMPL)(PCO)(3FT)(LEFT)	EA	7,000.000	12.000	0.000	0.000	0.00
1850	04656015	001	INLET (COMPL)(PCO)(3FT)(RIGHT)	EA	7,000.000	7.000	0.000	0.000	0.00
1855	04656016	001	INLET (COMPL)(PCO)(3FT)(BOTH)	EA	9,000.000	1.000	0.000	0.000	0.00
1860	04656017	001	INLET (COMPL)(PCO)(4FT)(NONE)	EA	6,000.000	8.000	0.000	0.000	0.00
1865	04656018	001	INLET (COMPL)(PCO)(4FT)(LEFT)	EA	8,000.000	4.000	0.000	0.000	0.00
1870	04656019	001	INLET (COMPL)(PCO)(4FT)(RIGHT)	EA	8,000.000	8.000	0.000	0.000	0.00
1875	04656020	001	INLET (COMPL)(PCO)(4FT)(BOTH)	EA	11,000.000	1.000	0.000	0.000	0.00
1880	04656021	001	INLET (COMPL)(PCO)(5FT)(NONE)	EA	7,000.000	3.000	0.000	0.000	0.00
1885	04656027	001	INLET (COMPL)(PCO)(6FT)(RIGHT)	EA	10,000.000	2.000	0.000	0.000	0.00
1890	04656030	001	INLET (COMPL)(PCU)(3FT)(LEFT)	EA	8,000.000	1.000	0.000	0.000	0.00
1895	04656031	001	INLET (COMPL)(PCU)(3FT)(RIGHT)	EA	8,000.000	1.000	0.000	0.000	0.00

1900	04656045	001	INLET (COMPL)(PMBD)(4FT)	EA	12,000.000	23.000	0.000	0.000	0.00
1905	04656053	001	INLET (COMPL)(POD)(SFG)(3FTX5FT)	EA	8,000.000	1.000	0.000	0.000	0.00
1910	04656062	001	INLET (COMPL)(PSL)(RH)(3FTX3FT)	EA	5,000.000	2.000	0.000	0.000	0.00
1915	04656063	001	INLET (COMPL)(PSL)(RH)(4FTX4FT)	EA	8,000.000	5.000	0.000	0.000	0.00
1920	04656070	001	INLET (COMPL)(PSL)(RC)(3FTX3FT)	EA	6,000.000	4.000	0.000	0.000	0.00
1925	04656071	001	INLET (COMPL)(PSL)(RC)(4FTX4FT)	EA	7,000.000	6.000	0.000	0.000	0.00
1930	04656126	001	INLET (COMPL)(PSL)(FG)(3FTX3FT-3FTX3FT)	EA	6,000.000	2.000	0.000	0.000	0.00
1935	04656128	001	INLET (COMPL)(PSL)(FG)(4FTX4FT-4FTX4FT)	EA	7,000.000	3.000	0.000	0.000	0.00
1940	04656136	001	INLET (COMPL)(PSL)(FG)(5FTX5FT-3FTX5FT)	EA	8,000.000	1.000	0.000	0.000	0.00
1945	04656179	001	INLET (COMPL)(TY MSE2)	EA	16,000.000	31.000	0.000	0.000	0.00
1950	04666167	000	WINGWALL (FW - S) (HW=6 FT)	EA	14,000.000	1.000	0.000	0.000	0.00
1955	04666181	000	WINGWALL (PW - 1) (HW=6 FT)	EA	30,000.000	1.000	0.000	0.000	0.00
1960	04666182	000	WINGWALL (PW - 1) (HW=7 FT)	EA	40,000.000	1.000	0.000	0.000	0.00
1965	04666195	000	WINGWALL (PW - 2) (HW=6 FT)	EA	22,000.000	1.000	0.000	0.000	0.00
1970	04676363	000	SET (TY II) (18 IN) (RCP) (6: 1) (P)	EA	2,100.000	18.000	0.000	0.000	0.00
1975	04676387	000	SET (TY II) (24 IN) (RCP) (2: 1) (C)	EA	2,300.000	1.000	0.000	0.000	0.00
1980	04676388	000	SET (TY II) (24 IN) (RCP) (3: 1) (C)	EA	2,300.000	3.000	0.000	0.000	0.00
1985	04676395	000	SET (TY II) (24 IN) (RCP) (6: 1) (P)	EA	2,300.000	38.000	0.000	0.000	0.00
1990	04676417	000	SET (TY II) (30 IN) (RCP) (3: 1) (C)	EA	3,500.000	2.000	0.000	0.000	0.00
1995	04676423	000	SET (TY II) (30 IN) (RCP) (6: 1) (P)	EA	3,500.000	4.000	0.000	0.000	0.00
2000	04676439	000	SET (TY II) (36 IN) (CMP) (3: 1) (C)	EA	5,000.000	4.000	0.000	0.000	0.00
2005	04676454	000	SET (TY II) (36 IN) (RCP) (6: 1) (P)	EA	5,000.000	4.000	0.000	0.000	0.00
2010	04796006	000	ADJUSTING INLET (CAP)	EA	3,500.000	1.000	0.000	0.000	0.00
2015	04966002	000	REMOV STR (INLET)	EA	750.000	3.000	0.000	0.000	0.00
2020	04966004	000	REMOV STR (SET)	EA	2,000.000	61.000	0.000	0.000	0.00
2025	04966005	000	REMOV STR (WINGWALL)	EA	3,500.000	12.000	0.000	0.000	0.00
2030	04966007	000	REMOV STR (PIPE)	LF	60.000	1,421.000	0.000	0.000	0.00
2035	04966008	000	REMOV STR (BOX CULVERT)	LF	80.000	390.000	0.000	0.000	0.00
2040	04966010	000	REMOV STR (BRIDGE 100 - 499 FT LENGTH)	EA	10,000.000	2.000	0.000	0.000	0.00
2045	05066002	005	ROCK FILTER DAMS (INSTALL) (TY 2)	LF	46.000	360.000	0.000	0.000	0.00
2050	05066011	005	ROCK FILTER DAMS (REMOVE)	LF	15.000	360.000	0.000	0.000	0.00
2055	05066020	005	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	34.000	1,560.000	0.000	0.000	0.00
2060	05066024	005	CONSTRUCTION EXITS (REMOVE)	SY	13.000	1,560.000	0.000	0.000	0.00
2065	05066038	005	TEMP SEDMT CONT FENCE (INSTALL)	LF	3.000	11,289.000	0.000	0.000	0.00
2070	05066039	005	TEMP SEDMT CONT FENCE (REMOVE)	LF	1.000	11,289.000	0.000	0.000	0.00
2075	05066041	005	BIODEG EROSN CONT LOGS (INSTL) (12")	LF	7.000	3,597.000	0.000	0.000	0.00
2080	05066043	005	BIODEG EROSN CONT LOGS (REMOVE)	LF	1.000	3,597.000	0.000	0.000	0.00
2085	05086001	000	CONSTRUCTING DETOURS	SY	135.000	32,559.000	0.000	0.000	0.00
2090	05126001	000	PORT CTB (FUR & INST)(SGL SLOPE)(TY 1)	LF	60.000	24,717.000	0.000	0.000	0.00
2105	05126025	000	PORT CTB (MOVE)(SGL SLP)(TY 1)	LF	6.000	33,090.000	0.000	0.000	0.00
2110	05126033	000	PORT CTB (MOVE)(LOW PROF)(TY 1)	LF	6.000	28,120.000	0.000	0.000	0.00
2115	05126034	000	PORT CTB (MOVE)(LOW PROF)(TY 2)	LF	6.000	1,000.000	0.000	0.000	0.00
2120	05126037	000	PORT CTB (STKPL)(SGL SLP)(TY 1)	LF	6.000	20,400.000	0.000	0.000	0.00
2125	05126045	000	PORT CTB (STKPL)(LOW PROF)(TY 1)	LF	6.000	10,540.000	0.000	0.000	0.00
2130	05126046	000	PORT CTB (STKPL)(LOW PROF)(TY 2)	LF	6.000	600.000	0.000	0.000	0.00
2135	05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42)	LF	80.000	2,575.000	0.000	0.000	0.00
2140	05296002	000	CONC CURB (TY II)	LF	16.000	14,469.000	0.000	0.000	0.00
2145	05306021	000	DRIVEWAYS (ACP) (TYPE 2)	SY	105.000	4,706.000	0.000	0.000	0.00
2150	05366002	000	CONC MEDIAN	SY	95.000	1,197.000	0.000	0.000	0.00
2155	05406002	001	MTL W-BEAM GD FEN (STEEL POST)	LF	33.500	550.000	0.000	0.000	0.00
2160	05406006	001	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	2,862.000	5.000	0.000	0.000	0.00
2165	05406016	001	DOWNSTREAM ANCHOR TERMINAL SECTION	EA	1,213.000	1.000	0.000	0.000	0.00

2170	05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	5.500	1,525.000	0.000	0.000	0.00
2175	05426002	000	REMOVE TERMINAL ANCHOR SECTION	EA	646.000	1.000	0.000	0.000	0.00
2180	05426004	000	RM MTL BM GD FENCE TRANS (THRIE-BEAM)	EA	295.000	5.000	0.000	0.000	0.00
2185	05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	3,035.000	6.000	0.000	0.000	0.00
2190	05446003	000	GUARDRAIL END TREATMENT (REMOVE)	EA	663.000	5.000	0.000	0.000	0.00
2195	05456003	000	CRASH CUSH ATTEN (MOVE & RESET)	EA	1,600.000	15.000	0.000	0.000	0.00
2200	05456005	000	CRASH CUSH ATTEN (REMOVE)	EA	775.000	6.000	0.000	0.000	0.00
2205	05456013	000	CRASH CUSH ATTEN (INSTL)(R)(N)(TL3)	EA	26,150.000	4.000	0.000	0.000	0.00
2210	05456019	000	CRASH CUSH ATTEN (INSTL)(S)(N)(TL3)	EA	7,795.000	6.000	0.000	0.000	0.00
2215	05566006	000	PIPE UNDERDRAINS (TY 6) (6")	LF	30.000	5,511.000	0.000	0.000	0.00
2220	05606004	000	MAILBOX INSTALL-S (TWG-POST) TY 2	EA	335.000	14.000	0.000	0.000	0.00
2225	05606005	000	MAILBOX INSTALL-D (TWG-POST) TY 2	EA	436.000	1.000	0.000	0.000	0.00
2230	06106104	000	IN RD IL (U/P) (TY 1) (150W EQ) LED	EA	1,555.200	8.000	0.000	0.000	0.00
2235	06106282	000	IN RD IL (TY SA) 50S-12 (400W EQ) LED	EA	6,002.000	5.000	0.000	0.000	0.00
2240	06106290	000	IN RD IL (TY SA) 50T-12 (400W EQ) LED	EA	5,990.000	5.000	0.000	0.000	0.00
2245	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	13.480	3,625.000	0.000	0.000	0.00
2250	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	14.560	1,240.000	0.000	0.000	0.00
2255	06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	27.720	635.000	0.000	0.000	0.00
2260	06186064	000	CONDT (RM) (1")	LF	37.910	180.000	0.000	0.000	0.00
2265	06206007	000	ELEC CONDR (NO.8) BARE	LF	1.440	5,905.000	0.000	0.000	0.00
2270	06206008	000	ELEC CONDR (NO.8) INSULATED	LF	1.610	15,578.000	0.000	0.000	0.00
2275	06246001	000	GROUND BOX TY A (122311)	EA	1,272.000	6.000	0.000	0.000	0.00
2280	06246002	000	GROUND BOX TY A (122311)W/APRON	EA	1,476.000	8.000	0.000	0.000	0.00
2285	06286046	000	ELC SRV TY A 240/480 060(NS)SS(E)SP(U)	EA	8,998.800	1.000	0.000	0.000	0.00
2290	06366002	001	ALUMINUM SIGNS (TY G)	SF	26.500	356.000	0.000	0.000	0.00
2295	06366003	001	ALUMINUM SIGNS (TY O)	SF	32.460	520.000	0.000	0.000	0.00
2300	06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	656.000	42.000	0.000	0.000	0.00
2305	06446002	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P-BM)	EA	549.000	4.000	0.000	0.000	0.00
2310	06446004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	824.000	28.000	0.000	0.000	0.00
2315	06446005	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T-2EXT)	EA	901.000	1.000	0.000	0.000	0.00
2320	06446007	000	IN SM RD SN SUP&AM TY10BWG(1)SA(U)	EA	991.000	12.000	0.000	0.000	0.00
2325	06446017	000	IN SM RD SN SUP&AM TY10BWG(2)SA(P)	EA	993.000	2.000	0.000	0.000	0.00
2330	06446030	000	IN SM RD SN SUP&AM TYS80(1)SA(T)	EA	1,007.000	5.000	0.000	0.000	0.00
2335	06446034	000	IN SM RD SN SUP&AM TYS80(1)SA(U-1EXT)	EA	1,313.000	1.000	0.000	0.000	0.00
2340	06446064	000	IN BRIDGE MNT CLEARANCE SGN ASSM(TY N)	EA	1,845.000	4.000	0.000	0.000	0.00
2345	06446076	000	REMOVE SM RD SN SUP&AM	EA	139.000	115.000	0.000	0.000	0.00
2350	06446087	000	IN SRSS & AM (RAIL)(130 MPH)(P MOUNT)	EA	3,396.000	2.000	0.000	0.000	0.00
2355	06446089	000	IN SRSS & AM (RAIL)(130 MPH)(T MOUNT)	EA	3,514.000	2.000	0.000	0.000	0.00
2360	06446090	000	IN SRSS & AM (RAIL)(130 MPH)(U MOUNT)	EA	3,527.000	3.000	0.000	0.000	0.00
2365	06476001	000	INSTALL LRSS (STRUCT STEEL)	LB	5.550	1,918.000	0.000	0.000	0.00
2370	06476003	000	REMOVE LRSA	EA	2,033.000	8.000	0.000	0.000	0.00
2375	06506032	001	INS OH SN SUP(30 FT CANT)	EA	45,360.000	2.000	0.000	0.000	0.00
2380	06506038	001	INS OH SN SUP(35 FT CANT)	EA	47,172.000	2.000	0.000	0.000	0.00
2385	06586013	000	INSTL DEL ASSM (D-SW)SZ (BRF)CTB	EA	22.000	114.000	0.000	0.000	0.00
2390	06586026	000	INSTL DEL ASSM (D-SY)SZ (BRF)CTB	EA	22.000	44.000	0.000	0.000	0.00
2395	06586027	000	INSTL DEL ASSM (D-SY)SZ (BRF)CTB (BI)	EA	22.000	59.000	0.000	0.000	0.00
2400	06586061	000	INSTL DEL ASSM (D-SW)SZ 1(BRF)GF2	EA	32.000	8.000	0.000	0.000	0.00
2405	06586064	000	INSTL DEL ASSM (D-SY)SZ 1(BRF)GF2	EA	32.000	14.000	0.000	0.000	0.00
2410	06586094	000	INSTL DEL ASSM (D-DW)SZ 1(WFLX)SRF	EA	70.000	18.000	0.000	0.000	0.00
2415	06586099	000	INSTL OM ASSM (OM-2Z)(WFLX)GND	EA	259.000	7.000	0.000	0.000	0.00
2420	06626052	000	WK ZN PAV MRK REMOV (REFL) TY II-C-R	EA	3.650	1,345.000	0.000	0.000	0.00
2430	06626061	000	WK ZN PAV MRK REMOV (W)4"(DOT)	LF	1.800	671.000	0.000	0.000	0.00

2445	06626073	000	WK ZN PAV MRK REMOV (W)12"(SLD)	LF	2.550	224.000	0.000	0.000	0.00
2455	06626123	000	WK ZN PAV MRK REMOV (W)12"(DOT)	LF	2.550	1,165.000	0.000	0.000	0.00
2460	06666017	007	REFL PAV MRK TY I (W)6"(DOT)(090MIL)	LF	1.230	72.000	0.000	0.000	0.00
2465	06666035	007	REFL PAV MRK TY I (W)8"(SLD)(090MIL)	LF	0.910	7,917.000	0.000	0.000	0.00
2470	06666038	007	REFL PAV MRK TY I (W)12"(LNDP)(090MIL)	LF	2.750	1,071.000	0.000	0.000	0.00
2475	06666041	007	REFL PAV MRK TY I (W)12"(SLD)(090MIL)	LF	2.750	2,754.000	0.000	0.000	0.00
2480	06666140	007	REFL PAV MRK TY I (Y)12"(SLD)(090MIL)	LF	3.250	80.000	0.000	0.000	0.00
2485	06666161	007	RE PV MRK TY I(BLACK)6"(SHADOW)(090MIL)	LF	0.920	2,280.000	0.000	0.000	0.00
2490	06666225	007	PAVEMENT SEALER 6"	LF	0.130	66,889.000	0.000	0.000	0.00
2495	06666226	007	PAVEMENT SEALER 8"	LF	0.320	3,990.000	0.000	0.000	0.00
2500	06666228	007	PAVEMENT SEALER 12"	LF	0.600	3,645.000	0.000	0.000	0.00
2505	06666231	007	PAVEMENT SEALER (ARROW)	EA	45.000	10.000	0.000	0.000	0.00
2510	06666232	007	PAVEMENT SEALER (WORD)	EA	45.000	11.000	0.000	0.000	0.00
2515	06666248	007	PAVEMENT SEALER (NUMBER)	EA	50.000	2.000	0.000	0.000	0.00
2520	06666305	007	RE PM W/RET REQ TY I (W)6"(BRK)(090MIL)	LF	0.790	12,780.000	0.000	0.000	0.00
2525	06666308	007	RE PM W/RET REQ TY I (W)6"(SLD)(090MIL)	LF	0.790	54,962.000	0.000	0.000	0.00
2530	06666320	007	RE PM W/RET REQ TY I (Y)6"(SLD)(090MIL)	LF	0.790	54,206.000	0.000	0.000	0.00
2535	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	10.000	114.000	0.000	0.000	0.00
2540	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	222.000	16.000	0.000	0.000	0.00
2545	06686078	000	PREFAB PAV MRK TY C (W) (DBL ARROW)	EA	279.000	2.000	0.000	0.000	0.00
2550	06686080	000	PREFAB PAV MRK TY C (W) (UTURN ARROW)	EA	520.000	4.000	0.000	0.000	0.00
2555	06686083	000	PREFAB PAV MRK TY C (W) (LNDP ARROW)	EA	525.000	2.000	0.000	0.000	0.00
2560	06686084	000	PREFAB PAV MRK TY C (W) (NUMBER)	EA	211.000	2.000	0.000	0.000	0.00
2565	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	235.000	18.000	0.000	0.000	0.00
2570	06686092	000	PREFAB PAV MRK TY C (W) (36")(YLD TRI)	EA	33.000	22.000	0.000	0.000	0.00
2575	06726007	000	REFL PAV MRKR TY I-C	EA	4.250	86.000	0.000	0.000	0.00
2580	06726009	000	REFL PAV MRKR TY II-A-A	EA	4.250	54.000	0.000	0.000	0.00
2590	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.290	158,426.000	0.000	0.000	0.00
2600	06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	0.620	254.000	0.000	0.000	0.00
2610	06786002	000	PAV SURF PREP FOR MRK (6")	LF	0.110	66,889.000	0.000	0.000	0.00
2615	06786004	000	PAV SURF PREP FOR MRK (8")	LF	0.230	3,990.000	0.000	0.000	0.00
2620	06786006	000	PAV SURF PREP FOR MRK (12")	LF	0.450	3,645.000	0.000	0.000	0.00
2625	06786009	000	PAV SURF PREP FOR MRK (ARROW)	EA	30.000	10.000	0.000	0.000	0.00
2630	06786015	000	PAV SURF PREP FOR MRK (NUMBER)	EA	20.000	2.000	0.000	0.000	0.00
2635	30766001	000	D-GR HMA TY-B PG64-22	TON	132.000	31,869.000	0.000	0.000	0.00
2640	30766066	000	TACK COAT	GAL	7.100	10,944.000	0.000	0.000	0.00
2645	30776011	000	SP MIXES SP-C PG64-22	TON	146.000	9,668.000	0.000	0.000	0.00
2650	30776012	000	SP MIXES SP-C SAC-A PG64-22	TON	165.000	5,714.000	0.000	0.000	0.00
2655	50016002	000	GEOGRID BASE REINFORCEMENT (TY II)	SY	1.000	52,114.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 002 DESCRIPTION BRIDGE: 011170000913139 [IH 30 & SOUTH FR @ BRUSHY C

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2705	04296007	000	CONC STR REPAIR (VERTICAL & OVERHEAD)	SF	300.000	5.000	0.000	0.000	0.00
2710	04326002	000	RIPRAP (CONC)(5 IN)	CY	650.000	2.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 003 DESCRIPTION BRIDGE: 011170000913140 [IH 30 - EB @ BRUSHY CREEK]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2760	04296007	000	CONC STR REPAIR (VERTICAL & OVERHEAD)	SF	300.000	10.000	0.000	0.000	0.00
Category Subtotal									0.00

CATEGORY 004 DESCRIPTION BRIDGE: 011170000913141 [IH30 WBML @ BRUSHY CREEK]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2810	04006005	000	CEM STABIL BKFL	CY	135.000	54.000	0.000	0.000	0.00
2815	04296007	000	CONC STR REPAIR (VERTICAL & OVERHEAD)	SF	300.000	112.000	0.000	0.000	0.00
2820	04326031	000	RIPRAP (STONE PROTECTION)(12 IN)	CY	260.000	14.000	0.000	0.000	0.00
2825	04326035	000	RIPRAP (STONE PROTECTION)(24 IN)	CY	350.000	8.000	0.000	0.000	0.00
Category Subtotal									0.00

CATEGORY 005 DESCRIPTION BRIDGE: 011170000913556 [IH 30 EB @ FM 1565 OP]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2875	04006005	000	CEM STABIL BKFL	CY	135.000	195.000	0.000	0.000	0.00
2880	04166004	000	DRILL SHAFT (36 IN)	LF	350.000	1,915.000	0.000	0.000	0.00
2885	04206013	001	CL C CONC (ABUT)	CY	1,600.000	66.000	0.000	0.000	0.00
2890	04206029	001	CL C CONC (CAP)	CY	1,900.000	59.000	0.000	0.000	0.00
2895	04206037	001	CL C CONC (COLUMN)	CY	1,500.000	50.000	0.000	0.000	0.00
2900	04226001	000	REINF CONC SLAB	SF	28.000	20,068.000	0.000	0.000	0.00
2905	04256038	001	PRESTR CONC GIRDER (TX46)	LF	125.000	2,272.000	0.000	0.000	0.00
2910	04506023	001	RAIL (TY SSTR)	LF	60.000	286.000	0.000	0.000	0.00
2915	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	150.000	139.000	0.000	0.000	0.00
2920	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	500.000	1.000	0.000	0.000	0.00
Category Subtotal									0.00

CATEGORY 006 DESCRIPTION BRIDGE: 011170000913557 [IH 30 WB @ FM 1565 OP]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2970	04006005	000	CEM STABIL BKFL	CY	135.000	191.000	0.000	0.000	0.00
2975	04166004	000	DRILL SHAFT (36 IN)	LF	350.000	1,915.000	0.000	0.000	0.00
2980	04206013	001	CL C CONC (ABUT)	CY	1,600.000	67.000	0.000	0.000	0.00
2985	04206029	001	CL C CONC (CAP)	CY	1,900.000	60.000	0.000	0.000	0.00
2990	04206037	001	CL C CONC (COLUMN)	CY	1,500.000	60.000	0.000	0.000	0.00
2995	04226001	000	REINF CONC SLAB	SF	28.000	20,473.000	0.000	0.000	0.00
3000	04256038	001	PRESTR CONC GIRDER (TX46)	LF	125.000	2,556.000	0.000	0.000	0.00
3005	04506023	001	RAIL (TY SSTR)	LF	60.000	286.000	0.000	0.000	0.00
3010	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	150.000	142.000	0.000	0.000	0.00
3015	05146038	000	PERM CTB (SSCB)(TY 1)(MOD)	LF	350.000	286.000	0.000	0.000	0.00
3020	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	500.000	1.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT F 2023(679) CONTROL 000913170

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3125	01046001	000	REMOVING CONC (PAV)	SY	10.000	34,966.000	0.000	0.000	0.00
3130	01046017	000	REMOVING CONC (DRIVEWAYS)	SY	15.000	145.000	0.000	0.000	0.00
3135	01046023	000	REMOVING CONC (CTB)	LF	7.000	6,539.000	0.000	0.000	0.00
3140	01056081	000	REMOV STAB BASE & ASPH PAV (4"-14")	SY	11.000	2,662.000	0.000	0.000	0.00
3145	01056164	000	REMOVE STAB BASE & ASPH PAV (12"-22")	SY	13.000	92,419.000	0.000	0.000	0.00
3150	01106001	000	EXCAVATION (ROADWAY)	CY	20.000	54,631.000	0.000	0.000	0.00
3155	01326005	000	EMBANKMENT (FINAL)(ORD COMP)(TY C)	CY	16.000	146,799.000	0.000	0.000	0.00
3160	01326006	000	EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	15.000	8,637.000	0.000	0.000	0.00
3165	01326026	000	EMBANKMENT (FINAL) (DENS CONT) (TY C2)	CY	15.000	130,790.000	0.000	0.000	0.00
3170	01646066	000	DRILL SEEDING (PERM)(WARM OR COOL)	SY	0.350	81,809.000	0.000	0.000	0.00
3175	01686001	000	VEGETATIVE WATERING	MG	0.100	6,212.000	0.000	0.000	0.00
3180	02166001	000	PROOF ROLLING	HR	150.000	94.000	0.000	0.000	0.00
3185	02476044	003	FL BS (CMP IN PLC)(TY A GR 4)(FNAL POS)	CY	80.000	13,486.000	0.000	0.000	0.00
3190	03106012	000	PRIME COAT (RC-250)	GAL	9.500	43,695.000	0.000	0.000	0.00
3195	03166124	002	AGGR(TY-PB GR-3 SAC-A)	CY	525.000	81.000	0.000	0.000	0.00
3200	03166173	002	AGGR(TY-B GR-3 SAC-B)	CY	390.000	81.000	0.000	0.000	0.00
3205	03166177	002	AGGR(TY-B GR-5 SAC-B)	CY	378.000	1,133.000	0.000	0.000	0.00
3210	03166405	002	ASPH (AC-20-5TR OR AC-20XP)	GAL	8.000	7,663.000	0.000	0.000	0.00
3215	03546045	000	PLANE ASPH CONC PAV (2")	SY	2.990	24,351.000	0.000	0.000	0.00
3220	03606007	001	CONC PVMT (CONT REINF - CRCP) (13")	SY	50.000	81,516.000	0.000	0.000	0.00
3225	04006005	000	CEM STABIL BKFL	CY	135.000	719.000	0.000	0.000	0.00
3230	04006006	000	CUT & RESTORING PAV	SY	475.000	23.000	0.000	0.000	0.00
3235	04026001	000	TRENCH EXCAVATION PROTECTION	LF	1.000	9,653.000	0.000	0.000	0.00
3240	04036001	000	TEMPORARY SPL SHORING	SF	25.000	76,991.000	0.000	0.000	0.00
3245	04166006	000	DRILL SHAFT (48 IN)	LF	582.000	107.000	0.000	0.000	0.00
3250	04166016	000	DRILL SHAFT (SIGN MTS) (12 IN)	LF	77.000	16.000	0.000	0.000	0.00
3255	04166018	000	DRILL SHAFT (SIGN MTS) (24 IN)	LF	153.000	22.000	0.000	0.000	0.00
3260	04166029	000	DRILL SHAFT (RDWY ILL POLE) (30 IN)	LF	330.000	20.000	0.000	0.000	0.00
3265	04206066	001	CL C CONC (RAIL FOUNDATION)	CY	500.000	1,049.000	0.000	0.000	0.00
3270	04226015	000	APPROACH SLAB	CY	500.000	343.000	0.000	0.000	0.00
3275	04236001	000	RETAINING WALL (MSE)	SF	65.000	94,827.000	0.000	0.000	0.00
3280	04326001	000	RIPRAP (CONC)(4 IN)	CY	650.000	883.000	0.000	0.000	0.00
3285	04326002	000	RIPRAP (CONC)(5 IN)	CY	650.000	1.000	0.000	0.000	0.00
3290	04326024	000	RIPRAP (STONE COMMON)(DRY)(12 IN)	CY	260.000	247.000	0.000	0.000	0.00
3295	04326031	000	RIPRAP (STONE PROTECTION)(12 IN)	CY	260.000	326.000	0.000	0.000	0.00
3300	04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	700.000	239.000	0.000	0.000	0.00
3305	04506023	001	RAIL (TY SSTR)	LF	60.000	15,713.000	0.000	0.000	0.00
3310	04506054	001	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	60.000	3,162.000	0.000	0.000	0.00
3315	04626054	002	CONC BOX CULV (6 FT X 3 FT)(EXTEND)	LF	565.000	196.000	0.000	0.000	0.00
3320	04626063	002	CONC BOX CULV (8 FT X 4 FT)(EXTEND)	LF	775.000	96.000	0.000	0.000	0.00
3325	04646003	001	RC PIPE (CL III)(18 IN)	LF	110.000	780.000	0.000	0.000	0.00
3330	04646005	001	RC PIPE (CL III)(24 IN)	LF	147.000	12,902.000	0.000	0.000	0.00
3335	04646007	001	RC PIPE (CL III)(30 IN)	LF	180.000	2,408.000	0.000	0.000	0.00
3340	04646008	001	RC PIPE (CL III)(36 IN)	LF	230.000	611.000	0.000	0.000	0.00
3345	04646018	001	RC PIPE (CL IV)(24 IN)	LF	180.000	531.000	0.000	0.000	0.00

3350	04656005	001	JCTBOX(COMPL)(PJB)(3FTX3FT)	EA	5,000.000	2.000	0.000	0.000	0.00
3355	04656014	001	INLET (COMPL)(PCO)(3FT)(LEFT)	EA	7,000.000	9.000	0.000	0.000	0.00
3360	04656015	001	INLET (COMPL)(PCO)(3FT)(RIGHT)	EA	7,000.000	5.000	0.000	0.000	0.00
3365	04656016	001	INLET (COMPL)(PCO)(3FT)(BOTH)	EA	9,000.000	3.000	0.000	0.000	0.00
3370	04656019	001	INLET (COMPL)(PCO)(4FT)(RIGHT)	EA	8,000.000	2.000	0.000	0.000	0.00
3375	04656023	001	INLET (COMPL)(PCO)(5FT)(RIGHT)	EA	9,000.000	4.000	0.000	0.000	0.00
3380	04656030	001	INLET (COMPL)(PCU)(3FT)(LEFT)	EA	8,000.000	12.000	0.000	0.000	0.00
3385	04656031	001	INLET (COMPL)(PCU)(3FT)(RIGHT)	EA	8,000.000	7.000	0.000	0.000	0.00
3390	04656032	001	INLET (COMPL)(PCU)(3FT)(BOTH)	EA	10,000.000	3.000	0.000	0.000	0.00
3395	04656034	001	INLET (COMPL)(PCU)(4FT)(LEFT)	EA	9,000.000	1.000	0.000	0.000	0.00
3400	04656035	001	INLET (COMPL)(PCU)(4FT)(RIGHT)	EA	9,000.000	2.000	0.000	0.000	0.00
3405	04656036	001	INLET (COMPL)(PCU)(4FT)(BOTH)	EA	12,000.000	3.000	0.000	0.000	0.00
3410	04656045	001	INLET (COMPL)(PMBD)(4FT)	EA	12,000.000	56.000	0.000	0.000	0.00
3415	04656046	001	INLET (COMPL)(PMBD)(5FT)	EA	10,000.000	1.000	0.000	0.000	0.00
3420	04656062	001	INLET (COMPL)(PSL)(RH)(3FTX3FT)	EA	5,000.000	2.000	0.000	0.000	0.00
3425	04656070	001	INLET (COMPL)(PSL)(RC)(3FTX3FT)	EA	6,000.000	13.000	0.000	0.000	0.00
3430	04656126	001	INLET (COMPL)(PSL)(FG)(3FTX3FT-3FTX3FT)	EA	6,000.000	3.000	0.000	0.000	0.00
3435	04656128	001	INLET (COMPL)(PSL)(FG)(4FTX4FT-4FTX4FT)	EA	7,000.000	2.000	0.000	0.000	0.00
3440	04656179	001	INLET (COMPL)(TY MSE2)	EA	16,000.000	25.000	0.000	0.000	0.00
3445	04666182	000	WINGWALL (PW - 1) (HW=7 FT)	EA	40,000.000	1.000	0.000	0.000	0.00
3450	04666183	000	WINGWALL (PW - 1) (HW=8 FT)	EA	40,000.000	1.000	0.000	0.000	0.00
3455	04666194	000	WINGWALL (PW - 2) (HW=5 FT)	EA	14,000.000	3.000	0.000	0.000	0.00
3460	04666195	000	WINGWALL (PW - 2) (HW=6 FT)	EA	22,000.000	1.000	0.000	0.000	0.00
3465	04676363	000	SET (TY II) (18 IN) (RCP) (6: 1) (P)	EA	2,100.000	38.000	0.000	0.000	0.00
3470	04676388	000	SET (TY II) (24 IN) (RCP) (3: 1) (C)	EA	2,300.000	3.000	0.000	0.000	0.00
3475	04676395	000	SET (TY II) (24 IN) (RCP) (6: 1) (P)	EA	2,300.000	20.000	0.000	0.000	0.00
3480	04676417	000	SET (TY II) (30 IN) (RCP) (3: 1) (C)	EA	3,500.000	1.000	0.000	0.000	0.00
3485	04796006	000	ADJUSTING INLET (CAP)	EA	3,500.000	3.000	0.000	0.000	0.00
3490	04806001	000	CLEAN EXIST CULVERTS	EA	51,471.000	2.000	0.000	0.000	0.00
3495	04966002	000	REMOV STR (INLET)	EA	750.000	4.000	0.000	0.000	0.00
3500	04966004	000	REMOV STR (SET)	EA	2,000.000	52.000	0.000	0.000	0.00
3505	04966005	000	REMOV STR (WINGWALL)	EA	3,500.000	12.000	0.000	0.000	0.00
3510	04966007	000	REMOV STR (PIPE)	LF	60.000	1,080.000	0.000	0.000	0.00
3515	04966008	000	REMOV STR (BOX CULVERT)	LF	80.000	335.000	0.000	0.000	0.00
3525	05066011	005	ROCK FILTER DAMS (REMOVE)	LF	15.000	540.000	0.000	0.000	0.00
3530	05066020	005	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	34.000	1,248.000	0.000	0.000	0.00
3535	05066024	005	CONSTRUCTION EXITS (REMOVE)	SY	13.000	1,248.000	0.000	0.000	0.00
3545	05066039	005	TEMP SEDMT CONT FENCE (REMOVE)	LF	1.000	9,343.000	0.000	0.000	0.00
3550	05066041	005	BIODEG EROSN CONT LOGS (INSTL) (12")	LF	7.000	4,230.000	0.000	0.000	0.00
3555	05066043	005	BIODEG EROSN CONT LOGS (REMOVE)	LF	1.000	4,230.000	0.000	0.000	0.00
3560	05086001	000	CONSTRUCTING DETOURS	SY	135.000	29,831.000	0.000	0.000	0.00
3565	05126001	000	PORT CTB (FUR & INST)(SGL SLOPE)(TY 1)	LF	60.000	28,765.000	0.000	0.000	0.00
3570	05126009	000	PORT CTB (FUR & INST)(LOW PROF)(TY 1)	LF	60.000	12,860.000	0.000	0.000	0.00
3575	05126010	000	PORT CTB (FUR & INST)(LOW PROF)(TY 2)	LF	60.000	400.000	0.000	0.000	0.00
3580	05126025	000	PORT CTB (MOVE)(SGL SLP)(TY 1)	LF	6.000	51,960.000	0.000	0.000	0.00
3585	05126033	000	PORT CTB (MOVE)(LOW PROF)(TY 1)	LF	6.000	25,600.000	0.000	0.000	0.00
3590	05126034	000	PORT CTB (MOVE)(LOW PROF)(TY 2)	LF	6.000	1,000.000	0.000	0.000	0.00
3595	05126037	000	PORT CTB (STKPL)(SGL SLP)(TY 1)	LF	6.000	25,980.000	0.000	0.000	0.00
3600	05126045	000	PORT CTB (STKPL)(LOW PROF)(TY 1)	LF	6.000	12,860.000	0.000	0.000	0.00
3605	05126046	000	PORT CTB (STKPL)(LOW PROF)(TY 2)	LF	6.000	400.000	0.000	0.000	0.00
3610	05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42)	LF	80.000	3,865.000	0.000	0.000	0.00
3615	05296002	000	CONC CURB (TY II)	LF	16.000	16,228.000	0.000	0.000	0.00

3620	05306004	000	DRIVEWAYS (CONC)	SY	130.000	278.000	0.000	0.000	0.00
3625	05306021	000	DRIVEWAYS (ACP) (TYPE 2)	SY	105.000	2,627.000	0.000	0.000	0.00
3630	05366002	000	CONC MEDIAN	SY	95.000	939.000	0.000	0.000	0.00
3635	05406002	001	MTL W-BEAM GD FEN (STEEL POST)	LF	33.500	825.000	0.000	0.000	0.00
3640	05406006	001	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	2,862.000	6.000	0.000	0.000	0.00
3645	05406016	001	DOWNSTREAM ANCHOR TERMINAL SECTION	EA	1,213.000	2.000	0.000	0.000	0.00
3650	05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	5.500	4,150.000	0.000	0.000	0.00
3655	05426002	000	REMOVE TERMINAL ANCHOR SECTION	EA	646.000	2.000	0.000	0.000	0.00
3660	05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	3,035.000	8.000	0.000	0.000	0.00
3665	05446003	000	GUARDRAIL END TREATMENT (REMOVE)	EA	663.000	3.000	0.000	0.000	0.00
3670	05456003	000	CRASH CUSH ATTEN (MOVE & RESET)	EA	1,600.000	9.000	0.000	0.000	0.00
3675	05456005	000	CRASH CUSH ATTEN (REMOVE)	EA	775.000	6.000	0.000	0.000	0.00
3680	05456013	000	CRASH CUSH ATTEN (INSTL)(R)(N)(TL3)	EA	26,150.000	4.000	0.000	0.000	0.00
3685	05456019	000	CRASH CUSH ATTEN (INSTL)(S)(N)(TL3)	EA	7,795.000	6.000	0.000	0.000	0.00
3690	05566006	000	PIPE UNDERDRAINS (TY 6) (6")	LF	30.000	8,011.000	0.000	0.000	0.00
3695	05606004	000	MAILBOX INSTALL-S (TWG-POST) TY 2	EA	335.000	18.000	0.000	0.000	0.00
3700	05606005	000	MAILBOX INSTALL-D (TWG-POST) TY 2	EA	436.000	3.000	0.000	0.000	0.00
3705	05606006	000	MAILBOX INSTALL-M (TWG-POST) TY 2	EA	749.000	5.000	0.000	0.000	0.00
3710	06106104	000	IN RD IL (U/P) (TY 1) (150W EQ) LED	EA	1,555.200	8.000	0.000	0.000	0.00
3715	06106282	000	IN RD IL (TY SA) 50S-12 (400W EQ) LED	EA	6,002.000	10.000	0.000	0.000	0.00
3720	06106290	000	IN RD IL (TY SA) 50T-12 (400W EQ) LED	EA	5,990.000	2.000	0.000	0.000	0.00
3725	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	13.480	2,336.000	0.000	0.000	0.00
3730	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	14.560	1,572.000	0.000	0.000	0.00
3735	06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	27.720	1,163.000	0.000	0.000	0.00
3740	06186064	000	CONDT (RM) (1")	LF	37.910	180.000	0.000	0.000	0.00
3745	06206007	000	ELEC CONDR (NO.8) BARE	LF	1.440	5,481.000	0.000	0.000	0.00
3750	06206008	000	ELEC CONDR (NO.8) INSULATED	LF	1.610	13,076.000	0.000	0.000	0.00
3755	06246001	000	GROUND BOX TY A (122311)	EA	1,272.000	6.000	0.000	0.000	0.00
3760	06246002	000	GROUND BOX TY A (122311)W/APRON	EA	1,476.000	10.000	0.000	0.000	0.00
3765	06286046	000	ELC SRV TY A 240/480 060(NS)SS(E)SP(U)	EA	8,998.800	1.000	0.000	0.000	0.00
3770	06366002	001	ALUMINUM SIGNS (TY G)	SF	26.500	249.000	0.000	0.000	0.00
3775	06366003	001	ALUMINUM SIGNS (TY O)	SF	32.460	520.000	0.000	0.000	0.00
3780	06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	656.000	22.000	0.000	0.000	0.00
3785	06446002	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P-BM)	EA	549.000	7.000	0.000	0.000	0.00
3790	06446004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	824.000	14.000	0.000	0.000	0.00
3795	06446007	000	IN SM RD SN SUP&AM TY10BWG(1)SA(U)	EA	991.000	10.000	0.000	0.000	0.00
3800	06446017	000	IN SM RD SN SUP&AM TY10BWG(2)SA(P)	EA	993.000	2.000	0.000	0.000	0.00
3805	06446028	000	IN SM RD SN SUP&AM TYS80(1)SA(P-BM)	EA	1,021.000	1.000	0.000	0.000	0.00
3810	06446030	000	IN SM RD SN SUP&AM TYS80(1)SA(T)	EA	1,007.000	2.000	0.000	0.000	0.00
3815	06446064	000	IN BRIDGE MNT CLEARANCE SGN ASSM(TY N)	EA	1,845.000	4.000	0.000	0.000	0.00
3820	06446076	000	REMOVE SM RD SN SUP&AM	EA	139.000	49.000	0.000	0.000	0.00
3825	06446089	000	IN SRSS & AM (RAIL)(130 MPH)(T MOUNT)	EA	3,514.000	2.000	0.000	0.000	0.00
3830	06446090	000	IN SRSS & AM (RAIL)(130 MPH)(U MOUNT)	EA	3,527.000	4.000	0.000	0.000	0.00
3835	06476001	000	INSTALL LRSS (STRUCT STEEL)	LB	5.550	1,464.000	0.000	0.000	0.00
3840	06476003	000	REMOVE LRSA	EA	2,033.000	1.000	0.000	0.000	0.00
3845	06506032	001	INS OH SN SUP(30 FT CANT)	EA	45,360.000	4.000	0.000	0.000	0.00
3850	06586013	000	INSTL DEL ASSM (D-SW)SZ (BRF)CTB	EA	22.000	116.000	0.000	0.000	0.00
3855	06586026	000	INSTL DEL ASSM (D-SY)SZ (BRF)CTB	EA	22.000	65.000	0.000	0.000	0.00
3860	06586027	000	INSTL DEL ASSM (D-SY)SZ (BRF)CTB (BI)	EA	22.000	67.000	0.000	0.000	0.00
3865	06586061	000	INSTL DEL ASSM (D-SW)SZ 1(BRF)GF2	EA	32.000	11.000	0.000	0.000	0.00
3870	06586064	000	INSTL DEL ASSM (D-SY)SZ 1(BRF)GF2	EA	32.000	20.000	0.000	0.000	0.00
3875	06586094	000	INSTL DEL ASSM (D-DW)SZ 1(WFLX)SRF	EA	70.000	18.000	0.000	0.000	0.00

3880	06586099	000	INSTL OM ASSM (OM-2Z)(WFLX)GND	EA	259.000	14.000	0.000	0.000	0.00
3885	06626052	000	WK ZN PAV MRK REMOV (REFL) TY II-C-R	EA	3.650	2,097.000	0.000	0.000	0.00
3890	06626060	000	WK ZN PAV MRK REMOV (W)4"(BRK)	LF	0.890	24,078.000	0.000	0.000	0.00
3895	06626061	000	WK ZN PAV MRK REMOV (W)4"(DOT)	LF	1.800	2,634.000	0.000	0.000	0.00
3900	06626063	000	WK ZN PAV MRK REMOV (W)4"(SLD)	LF	0.650	168,438.000	0.000	0.000	0.00
3905	06626071	000	WK ZN PAV MRK REMOV (W)8"(SLD)	LF	1.690	8,552.000	0.000	0.000	0.00
3910	06626073	000	WK ZN PAV MRK REMOV (W)12"(SLD)	LF	2.550	251.000	0.000	0.000	0.00
3915	06626092	000	WK ZN PAV MRK REMOV (W)36"(YLD TRI)	EA	25.000	15.000	0.000	0.000	0.00
3920	06626095	000	WK ZN PAV MRK REMOV (Y)4"(SLD)	LF	0.890	152,330.000	0.000	0.000	0.00
3925	06626123	000	WK ZN PAV MRK REMOV (W)12"(DOT)	LF	2.550	584.000	0.000	0.000	0.00
3930	06666017	007	REFL PAV MRK TY I (W)6"(DOT)(090MIL)	LF	1.230	111.000	0.000	0.000	0.00
3935	06666035	007	REFL PAV MRK TY I (W)8"(SLD)(090MIL)	LF	0.910	7,498.000	0.000	0.000	0.00
3940	06666038	007	REFL PAV MRK TY I (W)12"(LNDP)(090MIL)	LF	2.750	1,049.000	0.000	0.000	0.00
3945	06666041	007	REFL PAV MRK TY I (W)12"(SLD)(090MIL)	LF	2.750	2,809.000	0.000	0.000	0.00
3950	06666161	007	RE PV MRK TY I(BLACK)6"(SHADOW)(090MIL)	LF	0.920	2,940.000	0.000	0.000	0.00
3955	06666225	007	PAVEMENT SEALER 6"	LF	0.130	73,464.000	0.000	0.000	0.00
3960	06666226	007	PAVEMENT SEALER 8"	LF	0.320	4,202.000	0.000	0.000	0.00
3965	06666228	007	PAVEMENT SEALER 12"	LF	0.600	3,856.000	0.000	0.000	0.00
3970	06666231	007	PAVEMENT SEALER (ARROW)	EA	45.000	11.000	0.000	0.000	0.00
3975	06666232	007	PAVEMENT SEALER (WORD)	EA	45.000	11.000	0.000	0.000	0.00
3980	06666248	007	PAVEMENT SEALER (NUMBER)	EA	50.000	2.000	0.000	0.000	0.00
3985	06666305	007	RE PM W/RET REQ TY I (W)6"(BRK)(090MIL)	LF	0.790	12,270.000	0.000	0.000	0.00
3990	06666308	007	RE PM W/RET REQ TY I (W)6"(SLD)(090MIL)	LF	0.790	51,834.000	0.000	0.000	0.00
3995	06666320	007	RE PM W/RET REQ TY I (Y)6"(SLD)(090MIL)	LF	0.790	50,584.000	0.000	0.000	0.00
4000	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	10.000	132.000	0.000	0.000	0.00
4005	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	222.000	15.000	0.000	0.000	0.00
4010	06686078	000	PREFAB PAV MRK TY C (W) (DBL ARROW)	EA	279.000	2.000	0.000	0.000	0.00
4015	06686080	000	PREFAB PAV MRK TY C (W) (UTURN ARROW)	EA	520.000	4.000	0.000	0.000	0.00
4020	06686084	000	PREFAB PAV MRK TY C (W) (NUMBER)	EA	211.000	2.000	0.000	0.000	0.00
4025	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	235.000	17.000	0.000	0.000	0.00
4030	06686092	000	PREFAB PAV MRK TY C (W) (36")(YLD TRI)	EA	33.000	24.000	0.000	0.000	0.00
4035	06726007	000	REFL PAV MRKR TY I-C	EA	4.250	42.000	0.000	0.000	0.00
4040	06726010	000	REFL PAV MRKR TY II-C-R	EA	4.250	979.000	0.000	0.000	0.00
4045	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.290	122,197.000	0.000	0.000	0.00
4050	06776002	000	ELIM EXT PAV MRK & MRKS (6")	LF	0.430	3,360.000	0.000	0.000	0.00
4055	06786002	000	PAV SURF PREP FOR MRK (6")	LF	0.110	73,464.000	0.000	0.000	0.00
4060	06786004	000	PAV SURF PREP FOR MRK (8")	LF	0.230	4,202.000	0.000	0.000	0.00
4065	06786006	000	PAV SURF PREP FOR MRK (12")	LF	0.450	3,856.000	0.000	0.000	0.00
4070	06786009	000	PAV SURF PREP FOR MRK (ARROW)	EA	30.000	11.000	0.000	0.000	0.00
4075	06786015	000	PAV SURF PREP FOR MRK (NUMBER)	EA	20.000	2.000	0.000	0.000	0.00
4080	30766001	000	D-GR HMA TY-B PG64-22	TON	132.000	35,256.000	0.000	0.000	0.00
4085	30766066	000	TACK COAT	GAL	7.100	10,975.000	0.000	0.000	0.00
4090	30776011	000	SP MIXES SP-C PG64-22	TON	146.000	8,832.000	0.000	0.000	0.00
4095	30776012	000	SP MIXES SP-C SAC-A PG64-22	TON	165.000	6,659.000	0.000	0.000	0.00
4100	50016002	000	GEOGRID BASE REINFORCEMENT (TY II)	SY	1.000	60,658.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 002 DESCRIPTION BRIDGE: 011170000913137 [IH 30 @ DRAW]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
----------	-----------	--------	------------------------------	------	------------	--------------	-----------------	------------------	-------------

4150	04006005	000	CEM STABIL BKFL	CY	135.000	70.000	0.000	0.000	0.00
4155	04626078	002	CONC BOX CULV (10 FT X 10 FT)(EXTEND)	LF	1,750.000	162.000	0.000	0.000	0.00
4160	04666175	000	WINGWALL (PW - 1) (HW=14 FT)	EA	175,000.000	1.000	0.000	0.000	0.00
4165	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	500.000	1.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 003 DESCRIPTION BRIDGE: 011170000913554 [EB IH 30 @ CR 2511]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4215	04006005	000	CEM STABIL BKFL	CY	135.000	222.000	0.000	0.000	0.00
4220	04166004	000	DRILL SHAFT (36 IN)	LF	350.000	1,800.000	0.000	0.000	0.00
4225	04206013	001	CL C CONC (ABUT)	CY	1,600.000	78.000	0.000	0.000	0.00
4230	04206029	001	CL C CONC (CAP)	CY	1,900.000	68.000	0.000	0.000	0.00
4235	04206037	001	CL C CONC (COLUMN)	CY	1,500.000	57.000	0.000	0.000	0.00
4240	04226001	000	REINF CONC SLAB	SF	28.000	23,512.000	0.000	0.000	0.00
4245	04256039	001	PRESTR CONC GIRDER (TX54)	LF	135.000	3,330.000	0.000	0.000	0.00
4250	04506023	001	RAIL (TY SSTR)	LF	60.000	335.000	0.000	0.000	0.00
4255	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	150.000	149.000	0.000	0.000	0.00
4260	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	500.000	1.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 004 DESCRIPTION BRIDGE: 011170000913555 [WB IH 30 @ CR 2511]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4310	04006005	000	CEM STABIL BKFL	CY	135.000	222.000	0.000	0.000	0.00
4315	04166004	000	DRILL SHAFT (36 IN)	LF	350.000	2,060.000	0.000	0.000	0.00
4320	04206013	001	CL C CONC (ABUT)	CY	1,600.000	79.000	0.000	0.000	0.00
4325	04206029	001	CL C CONC (CAP)	CY	1,900.000	68.000	0.000	0.000	0.00
4330	04206037	001	CL C CONC (COLUMN)	CY	1,500.000	66.000	0.000	0.000	0.00
4335	04226001	000	REINF CONC SLAB	SF	28.000	23,987.000	0.000	0.000	0.00
4340	04256039	001	PRESTR CONC GIRDER (TX54)	LF	135.000	3,330.000	0.000	0.000	0.00
4345	04506023	001	RAIL (TY SSTR)	LF	60.000	335.000	0.000	0.000	0.00
4350	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	150.000	153.000	0.000	0.000	0.00
4355	05146038	000	PERM CTB (SSCB)(TY 1)(MOD)	LF	350.000	335.000	0.000	0.000	0.00
4360	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	500.000	1.000	0.000	0.000	0.00

Category Subtotal 0.00

TOTAL ITEM EARNINGS THIS CONTRACT \$36,254,068.55

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
01006002	000	PREPARING ROW	STA	91,800.000	205.00	185.000	16,983,000.00
05006001	000	MOBILIZATION	LS	20,682,695.000	1.00	0.900	18,614,425.50
05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	10,000.000	80.00	2.000	20,000.00
05066002	005	ROCK FILTER DAMS (INSTALL) (TY 2)	LF	46.000	540.00	136.000	6,256.00
05066038	005	TEMP SEDMT CONT FENCE (INSTALL)	LF	3.000	9,343.00	1,769.000	5,307.00
05126009	000	PORT CTB (FUR & INST)(LOW PROF)(TY 1)	LF	60.000	10,540.00	860.000	51,600.00
05126010	000	PORT CTB (FUR & INST)(LOW PROF)(TY 2)	LF	60.000	600.00	40.000	2,400.00
06626060	000	WK ZN PAV MRK REMOV (W)4"(BRK)	LF	0.890	35,986.00	3,590.000	3,195.10
06626063	000	WK ZN PAV MRK REMOV (W)4"(SLD)	LF	0.650	327,855.00	11,334.000	7,367.10
06626071	000	WK ZN PAV MRK REMOV (W)8"(SLD)	LF	1.690	22,002.00	861.000	1,455.09
06626095	000	WK ZN PAV MRK REMOV (Y)4"(SLD)	LF	0.890	300,959.00	45,196.000	40,224.44
06726010	000	REFL PAV MRKR TY II-C-R	EA	4.250	2,139.00	146.000	620.50
06776002	000	ELIM EXT PAV MRK & MRKS (6")	LF	0.430	6,860.00	88,074.000	37,871.82
06776008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	45.000	12.00	2.000	90.00
60016002	000	PORTABLE CHANGEABLE MESSAGE SIGN	EA	1,000.000	6.00	6.000	6,000.00
96016001	000	MATERIAL ON HAND	DOL	1.000	1,000.00	474,256.000	474,256.00

TOTAL ITEM EARNINGS TO DATE

\$36,254,068.55