



**CONTRACTOR'S ESTIMATE PACKAGE**

REPORT DATE: **05/08/24**

CONTRACT ID: **098303030**  
 PROJECT: **F 2024(170)**  
 CONTRACT: **10233214**  
 AWARD AMOUNT: **\$3,360,261.38**  
 PROJECTED AMOUNT: **\$3,470,064.39**  
 ADJ. PROJECTED AMOUNT: **\$3,470,064.39**  
 CONTRACTOR: **REECE ALBERT, INC.**

HIGHWAY: **FM 419**  
 DISTRICT NAME: **ABILENE**  
 COUNTY: **NOLAN**  
 AREA ENGINEER: **Ryan Sayles, P.E.**  
 AREA NUMBER: **054**

ESTIMATE NUMBER: **0002**  
 ESTIMATE PAID:   
 ESTIMATE PERIOD: **03/26/2024** to **04/25/2024**  
 ESTIMATE TYPE: **PROG**  
 % COMPLETE: **7.80**  
 % TIME USED: **4.26**  
 % RETAINAGE: **0.00**

LETTING DATE: **10/06/2023**  
 AWARD DATE: **10/26/2023**  
 NOTICE TO PROCEED DATE: **02/21/2024**  
 WORK BEGIN DATE: **04/22/2024**  
 ACCEPTED DATE: **00/00/0000**  
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

**RECAPITULATION**

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$270,776.64	\$0.00	\$270,776.64
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$270,776.64	\$0.00	\$270,776.64
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
	\$270,776.64	\$0.00	<b>\$270,776.64</b>
<b>PAID TO CONTRACTOR</b>	<b>\$270,776.64</b>	<b>\$0.00</b>	

**CONTRACT ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION:  
 ADJUSTMENT AMOUNT:  
 REMARKS:

\*\*\*There are no Contract Adjustments for this estimate\*\*\*

**LINE ITEM ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION:  
 ADJUSTMENT AMOUNT:  
 REMARKS:

\*\*\*There are no Line Item Adjustments for this estimate\*\*\*

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

\_\_\_\_\_  
 AREA/PROJECT ENGINEER

\_\_\_\_\_  
 DATE

**CONTRACT TIME STATEMENT**

WORK BEGIN DATE: 04/22/2024  
TIME CHARGES BEGIN: 03/22/2024  
BID DAYS: 94  
C. O. ADJUSTED DAYS: 0  
CURRENT DAYS: 94  
DAYS CHARGED TO DATE: 4  
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0  
LIQ DAMAGE RATE: \$940.00  
LIQUIDATED DAMAGES: 0  
 DAYS AT PER DAY \$940.00  
TOTAL: \$0.00

**DAILY BREAKDOWN**

Date or Days	Days Charged	Days Credited	Diary Adjustment
03/26/2024		1	TIME SUSPENDED
03/27/2024		1	TIME SUSPENDED
03/28/2024		1	TIME SUSPENDED
03/29/2024		1	TIME SUSPENDED
03/30/2024		1	SATURDAY
03/31/2024		1	SUNDAY
04/01/2024		1	TIME SUSPENDED
04/02/2024		1	TIME SUSPENDED
04/03/2024		1	TIME SUSPENDED
04/04/2024		1	TIME SUSPENDED
04/05/2024		1	TIME SUSPENDED
04/06/2024		1	SATURDAY
04/07/2024		1	SUNDAY
04/08/2024		1	TIME SUSPENDED
04/09/2024		1	TIME SUSPENDED
04/10/2024		1	TIME SUSPENDED
04/11/2024		1	TIME SUSPENDED
04/12/2024		1	TIME SUSPENDED
04/13/2024		1	SATURDAY
04/14/2024		1	SUNDAY
04/15/2024		1	TIME SUSPENDED
04/16/2024		1	TIME SUSPENDED
04/17/2024		1	TIME SUSPENDED
04/18/2024		1	TIME SUSPENDED
04/19/2024		1	TIME SUSPENDED
04/20/2024		1	SATURDAY
04/21/2024		1	SUNDAY
04/22/2024	1		
04/23/2024	1		
04/24/2024	1		
04/25/2024	1		

**PERIOD SUMMARY**

Date or Days	Days Charged	Days Credited
31	4	27
SATURDAY		4
SUNDAY		4
TIME SUSPENDED		19

WORK PERFORMED THIS PERIOD

PROJECT F 2024(170) CONTROL 098303030  
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
0075	03546021	000	PLANE ASPH CONC PAV(0" TO 2")	SY	8.980	13,376.000	\$120,116.48	10,632.00	13,376.00
0140	05006001	000	MOBILIZATION	LS	293,938.020	0.500	\$146,969.01	1.00	0.50
0145	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	3,691.150	1.000	\$3,691.15	6.00	1.00
<b>TOTAL ITEM EARNINGS THIS ESTIMATE</b>							<b>\$270,776.64</b>		

CONTRACT LINE ITEMS

PROJECT F 2024(170) CONTROL 098303030  
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0075	03546021	000	PLANE ASPH CONC PAV(0" TO 2")	SY	8.980	10,632.000	0.000	13,376.00	120,116.48
0140	05006001	000	MOBILIZATION	LS	293,938.020	1.000	0.000	0.50	146,969.01
0145	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	3,691.150	6.000	0.000	1.00	3,691.15
<b>Category Subtotal</b>									<b>\$270,776.64</b>

PROJECT F 2024(170) CONTROL 098303030  
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0060	01346001	000	BACKFILL (TY A)	STA	591.400	121.030	0.000	0.000	0.00
0065	03106009	000	PRIME COAT (MC-30)	GAL	7.650	2,032.000	0.000	0.000	0.00
0070	03516013	000	FLEXIBLE PAVEMENT STRUCTURE REPAIR(4")	SY	67.240	6,465.000	0.000	0.000	0.00
0080	04326002	000	RIPRAP (CONC)(5 IN)	CY	671.420	14.400	0.000	0.000	0.00
0085	04626054	002	CONC BOX CULV (6 FT X 3 FT)(EXTEND)	LF	1,072.020	7.000	0.000	0.000	0.00
0090	04626057	002	CONC BOX CULV (6 FT X 6 FT)(EXTEND)	LF	1,156.650	56.000	0.000	0.000	0.00
0095	04626109	002	CONC BOX CULV (8 FT X 3 FT)(EXTEND)	LF	1,354.130	20.000	0.000	0.000	0.00
0100	04646018	001	RC PIPE (CL IV)(24 IN)	LF	265.180	12.000	0.000	0.000	0.00
0105	04646020	001	RC PIPE (CL IV)(36 IN)	LF	428.810	12.000	0.000	0.000	0.00
0110	04666179	000	WINGWALL (PW - 1) (HW=4 FT)	EA	16,057.730	2.000	0.000	0.000	0.00
0115	04666182	000	WINGWALL (PW - 1) (HW=7 FT)	EA	26,179.850	2.000	0.000	0.000	0.00
0120	04676006	000	SET (TY I) (24 IN) (4: 1) (C)	EA	5,416.520	2.000	0.000	0.000	0.00
0125	04676015	000	SET (TY I) (36 IN) (4: 1) (C)	EA	6,150.010	2.000	0.000	0.000	0.00
0130	04676205	000	SET (TY I)(S= 6 FT)(HW= 3 FT)(4:1) (C)	EA	9,230.650	2.000	0.000	0.000	0.00
0135	04676270	000	SET (TY I)(S= 8 FT)(HW= 4 FT)(4:1) (C)	EA	16,023.870	2.000	0.000	0.000	0.00
0150	05066041	002	BIODEG EROSN CONT LOGS (INSTL) (12")	LF	9.030	226.000	0.000	0.000	0.00
0155	05066043	002	BIODEG EROSN CONT LOGS (REMOVE)	LF	2.260	226.000	0.000	0.000	0.00
0160	05336001	000	RUMBLE STRIPS (SHOULDER)	LF	0.090	24,448.000	0.000	0.000	0.00
0165	05336002	000	RUMBLE STRIPS (CENTERLINE)	LF	0.100	12,224.000	0.000	0.000	0.00
0170	05406001	001	MTL W-BEAM GD FEN (TIM POST)	LF	28.780	1,350.000	0.000	0.000	0.00
0175	05406006	001	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	2,651.840	4.000	0.000	0.000	0.00
0180	05406008	001	MTL BEAM GD FEN TRANS (T101)	EA	1,427.480	4.000	0.000	0.000	0.00
0185	05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	2.260	1,325.000	0.000	0.000	0.00
0190	05426004	000	RM MTL BM GD FENCE TRANS (THRIE-BEAM)	EA	225.690	8.000	0.000	0.000	0.00
0195	05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	3,469.960	8.000	0.000	0.000	0.00
0200	05446003	000	GUARDRAIL END TREATMENT (REMOVE)	EA	225.690	8.000	0.000	0.000	0.00
0205	06626049	000	WK ZN PAV MRK REMOV (REFL) TY I-C	LF	1.240	1,426.000	0.000	0.000	0.00
0210	06626051	000	WK ZN PAV MRK REMOV (REFL) TY II-A-A	LF	1.240	6,896.000	0.000	0.000	0.00
0215	06626057	000	WK ZN PAV MRK REMOV (TRAF BTN) TY W	LF	1.240	4,202.000	0.000	0.000	0.00
0220	06626059	000	WK ZN PAV MRK REMOV (TRAF BTN) TY Y	LF	1.240	20,537.000	0.000	0.000	0.00
0225	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	2.200	851.000	0.000	0.000	0.00
0230	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	2.000	1,992.000	0.000	0.000	0.00

0235	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	1.690	831.000	0.000	0.000	0.00
0240	06666171	007	REFL PAV MRK TY II (W) 6" (BRK)	LF	0.730	1,158.000	0.000	0.000	0.00
0245	06666174	007	REFL PAV MRK TY II (W) 6" (SLD)	LF	0.730	1,200.000	0.000	0.000	0.00
0250	06666208	007	REFL PAV MRK TY II (Y) 6" (BRK)	LF	0.730	1,209.000	0.000	0.000	0.00
0255	06666210	007	REFL PAV MRK TY II (Y) 6" (SLD)	LF	0.620	6,034.000	0.000	0.000	0.00
0260	06666306	007	RE PM W/RET REQ TY I (W)6"(BRK)(100MIL)	LF	0.850	2,770.000	0.000	0.000	0.00
0265	06666309	007	RE PM W/RET REQ TY I (W)6"(SLD)(100MIL)	LF	0.850	34,104.000	0.000	0.000	0.00
0270	06666318	007	RE PM W/RET REQ TY I (Y)6"(BRK)(100MIL)	LF	0.850	2,553.000	0.000	0.000	0.00
0275	06666321	007	RE PM W/RET REQ TY I (Y)6"(SLD)(100MIL)	LF	0.850	36,355.000	0.000	0.000	0.00
0280	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	18.060	476.000	0.000	0.000	0.00
0285	06686089	000	PREFAB PAV MRK TY C (W) (RR XING)	EA	648.850	6.000	0.000	0.000	0.00
0290	06726007	000	REFL PAV MRKR TY I-C	EA	3.670	133.000	0.000	0.000	0.00
0295	06726009	000	REFL PAV MRKR TY II-A-A	EA	3.670	514.000	0.000	0.000	0.00
0300	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	1.410	9,601.000	0.000	0.000	0.00
0305	30776023	000	SP MIXES SP-C SAC-B PG70-22	TON	191.320	9,217.000	0.000	0.000	0.00
0310	30776075	000	TACK COAT	GAL	4.460	8,580.000	0.000	0.000	0.00
0315	61856002	002	TMA (STATIONARY)	DAY	465.380	117.000	0.000	0.000	0.00
0320	61856005	002	TMA (MOBILE OPERATION)	DAY	903.960	20.000	0.000	0.000	0.00
0430	30776022	000	SP MIXES SP-C SAC-A PG70-22	TON	1.000	44,085.000	0.000	0.000	0.00
0435	30776022	000	SP MIXES SP-C SAC-A PG70-22	TON	1.000	44,085.000	0.000	0.000	0.00
0440	05856012	000	RIDE PAYMENT ADJUSTMENT (ITEM 3077)	DOL	1.000	17,633.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 002 DESCRIPTION BRIDGE: 081770098303017 [FM 419 @ WOLF HOLLOW CREE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0370	04386004	000	CLEANING AND SEALING EXIST JOINTS(CL7)	LF	55.120	199.000	0.000	0.000	0.00
0375	04506018	001	RAIL (TY T631)	LF	106.070	186.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 003 DESCRIPTION BRIDGE: 081770098303018 [FM 419 @ KILDOOGAN CREEK]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0425	04386004	000	CLEANING AND SEALING EXIST JOINTS(CL7)	LF	55.120	65.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 004 DESCRIPTION FORCE ACCOUNT

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0445	96066056	000	FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	1,000.000	0.000	0.000	0.00
0450	96066055	000	FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	1,000.000	0.000	0.000	0.00
0455	96066068	000	FORCE ACCOUNT - RAILROAD FLAGGERS	DOL	1.000	1,000.000	0.000	0.000	0.00
0460	96016001	000	MATERIAL ON HAND	DOL	1.000	1,000.000	0.000	0.000	0.00

Category Subtotal 0.00

TOTAL ITEM EARNINGS THIS CONTRACT

\$270,776.64

## CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
03546021	000	PLANE ASPH CONC PAV(0" TO 2")	SY	8.980	10,632.00	13,376.000	120,116.48
05006001	000	MOBILIZATION	LS	293,938.020	1.00	0.500	146,969.01
05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	3,691.150	6.00	1.000	3,691.15
<b>TOTAL ITEM EARNINGS TO DATE</b>							<b>\$270,776.64</b>