



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **05/08/24**

CONTRACT ID: **639199001**
 PROJECT: **RMC - 639199001**
 CONTRACT: **12234001**
 AWARD AMOUNT: **\$1,663,364.00**
 PROJECTED AMOUNT: **\$1,663,364.00**
 ADJ. PROJECTED AMOUNT: **\$1,663,364.00**
 CONTRACTOR: **FOUTSCO PAVING COMPANY, LLC**

HIGHWAY: **IH0020**
 DISTRICT NAME: **ABILENE**
 COUNTY: **TAYLOR**
 AREA ENGINEER: **Bryce Turentine, P.E.**
 AREA NUMBER: **051**

ESTIMATE NUMBER: **0002**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **04/01/2024** to **04/30/2024**
 ESTIMATE TYPE: **PROG**
 % COMPLETE: **60.28**
 % TIME USED: **17.81**
 % RETAINAGE: **0.00**

LETTING DATE: **12/05/2023**
 AWARD DATE: **12/12/2023**
 NOTICE TO PROCEED DATE: **01/04/2024**
 WORK BEGIN DATE: **00/00/0000**
 ACCEPTED DATE: **00/00/0000**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$1,002,665.15	\$1,002,665.15	\$0.00
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$1,002,665.15	\$1,002,665.15	\$0.00
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$1,002,665.15	\$1,002,665.15	\$0.00

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 00/00/0000
TIME CHARGES BEGIN: 02/26/2024
BID DAYS: 365
C. O. ADJUSTED DAYS: 0
CURRENT DAYS: 365
DAYS CHARGED TO DATE: 65
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0
LIQ DAMAGE RATE: \$832.00
LIQUIDATED DAMAGES: 0
 DAYS AT PER DAY \$832.00
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited
04/01/2024	1	
04/02/2024	1	
04/03/2024	1	
04/04/2024	1	
04/05/2024	1	
04/06/2024	1	
04/07/2024	1	
04/08/2024	1	
04/09/2024	1	
04/10/2024	1	
04/11/2024	1	
04/12/2024	1	
04/13/2024	1	
04/14/2024	1	
04/15/2024	1	
04/16/2024	1	
04/17/2024	1	
04/18/2024	1	
04/19/2024	1	
04/20/2024	1	
04/21/2024	1	
04/22/2024	1	
04/23/2024	1	
04/24/2024	1	
04/25/2024	1	
04/26/2024	1	
04/27/2024	1	
04/28/2024	1	
04/29/2024	1	
04/30/2024	1	

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
30	30	0

WORK PERFORMED THIS PERIOD

*** NO ITEM EARNINGS THIS ESTIMATE***

CONTRACT LINE ITEMS

PROJECT RMC - 639199001 CONTROL 639199001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	03106005	000	PRIME COAT (AE-P)	GAL	0.100	6,200.000	0.000	330.00	33.00
0065	03516013	000	FLEXIBLE PAVEMENT STRUCTURE REPAIR(4")	SY	53.000	31,000.000	0.000	18,819.00	997,407.00
0070	05006033	000	MOBILIZATION (CALLOUT)	EA	5,000.000	3.000	0.000	1.00	5,000.00
0075	05106002	000	ONE-WAY TRAF CONT (PILOT CAR)	HR	0.100	360.000	0.000	46.50	4.65
0085	30766066	000	TACK COAT	GAL	0.100	2,325.000	0.000	2,155.00	215.50
0095	61856002	002	TMA (STATIONARY)	DAY	1.000	43.000	0.000	5.00	5.00
Category Subtotal									\$1,002,665.15

PROJECT RMC - 639199001 CONTROL 639199001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0080	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.100	2,325.000	0.000	0.000	0.00
0090	60016001	000	PORTABLE CHANGEABLE MESSAGE SIGN	DAY	100.000	42.000	0.000	0.000	0.00
0100	96026002		PAYMENT ADJUSTMENT-NEG	DOL	-1.000	5,168.000	0.000	0.000	0.00
0105	96056006		WORK ORDER LIQUIDATED DAMAGES	DOL	-832.000	1.000	0.000	0.000	0.00
0110	96066055		FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	3,000.000	0.000	0.000	0.00
0115	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	3,000.000	0.000	0.000	0.00
Category Subtotal									0.00

TOTAL ITEM EARNINGS THIS CONTRACT \$1,002,665.15

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
03106005	000	PRIME COAT (AE-P)	GAL	0.100	6,200.00	330.000	33.00
03516013	000	FLEXIBLE PAVEMENT STRUCTURE REPAIR(4")	SY	53.000	31,000.00	18,819.000	997,407.00
05006033	000	MOBILIZATION (CALLOUT)	EA	5,000.000	3.00	1.000	5,000.00
05106002	000	ONE-WAY TRAF CONT (PILOT CAR)	HR	0.100	360.00	46.500	4.65
30766066	000	TACK COAT	GAL	0.100	2,325.00	2,155.000	215.50
61856002	002	TMA (STATIONARY)	DAY	1.000	43.00	5.000	5.00
TOTAL ITEM EARNINGS TO DATE							\$1,002,665.15