



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **10/08/23**

CONTRACT ID: **049509056**
 PROJECT: **C 495-9-56**
 CONTRACT: **08213017**
 AWARD AMOUNT: **\$11,887,790.53**
 PROJECTED AMOUNT: **\$11,953,894.53**
 ADJ. PROJECTED AMOUNT: **\$11,962,154.53**
 CONTRACTOR: **EAST TEXAS BRIDGE, INC.**

HIGHWAY: **IH 20**
 DISTRICT NAME: **ATLANTA**
 COUNTY: **HARRISON**
 AREA ENGINEER: **Jacob Vise, P.E.**
 AREA NUMBER: **053**

ESTIMATE NUMBER: **0024**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **09/01/2023** to **09/30/2023**
 ESTIMATE TYPE: **PROG**
 % COMPLETE: **65.87**
 % TIME USED: **90.00**
 % RETAINAGE: **0.00**

LETTING DATE: **08/04/2021**
 AWARD DATE: **08/31/2021**
 NOTICE TO PROCEED DATE: **09/21/2021**
 WORK BEGIN DATE: **10/21/2021**
 ACCEPTED DATE: **00/00/0000**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$7,880,006.83	\$7,385,345.63	\$494,661.20
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$7,880,006.83	\$7,385,345.63	\$494,661.20
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$7,880,006.83	\$7,385,345.63	\$494,661.20

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

<u>WORK BEGIN DATE:</u>	10/21/2021	<u>ASSESSED LIQ DAMAGES:</u>	0
<u>TIME CHARGES BEGIN:</u>	10/21/2021	<u>LIQ DAMAGE RATE:</u>	\$1,285.00
<u>BID DAYS:</u>	440	<u>LIQUIDATED DAMAGES:</u>	0
<u>C. O. ADJUSTED DAYS:</u>	0	DAYS AT	
<u>CURRENT DAYS:</u>	440	PER DAY	\$1,285.00
<u>DAYS CHARGED TO DATE:</u>	396	TOTAL:	\$0.00
<u>PHYSICAL WORK COMPLETE:</u>	00/00/0000		

DAILY BREAKDOWN

PERIOD SUMMARY

<u>Date or Days</u>	<u>Days Charged</u>	<u>Days Credited</u>	<u>Diary Adjustment</u>	<u>Date or Days</u>	<u>Days Charged</u>	<u>Days Credited</u>
09/01/2023		1	HOLIDAY TRAFFIC	30	14	16
09/02/2023		1	SATURDAY			
09/03/2023		1	SUNDAY			
09/04/2023		1	HOLIDAY			
09/05/2023	1			HOLIDAY		1
09/06/2023	1			HOLIDAY TRAFFIC		1
09/07/2023	1			OTHER - SEE RMRKS		1
09/08/2023	1			RAIN		4
09/09/2023		1	SATURDAY	SATURDAY		5
09/10/2023		1	NO CHARGE PER ITEM 8 3.3.2.2 NIGHT TIME WORK.	SUNDAY		3
09/11/2023	1			TOO WET		1
09/12/2023	1					
09/13/2023		1	RAIN			
09/14/2023		1	RAIN			
09/15/2023		1	TOO WET			
09/16/2023		1	SATURDAY			
09/17/2023		1	SUNDAY			
09/18/2023	1					
09/19/2023	1					
09/20/2023		1	RAIN			
09/21/2023	1					
09/22/2023	1					
09/23/2023		1	SATURDAY			
09/24/2023		1	SUNDAY			
09/25/2023		1	RAIN			
09/26/2023	1					
09/27/2023	1					
09/28/2023	1					
09/29/2023	1					
09/30/2023		1	SATURDAY			

WORK PERFORMED THIS PERIOD

PROJECT C 495-9-56 CONTROL 049509056
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
0060	01046001	000	REMOVING CONC (PAV)	SY	5.000	4,269.800	\$21,349.00	22,082.00	18,794.40
0065	01046009	000	REMOVING CONC (RIPRAP)	SY	18.000	618.700	\$11,136.60	962.00	1,098.70
0075	01046017	000	REMOVING CONC (DRIVEWAYS)	SY	10.000	624.800	\$6,248.00	5,093.00	2,717.62
0085	01046023	000	REMOVING CONC (CTB)	LF	25.000	80.000	\$2,000.00	145.00	145.00
0115	01056161	000	REMOVING TREATED BASE (8")	SY	3.000	3,322.000	\$9,966.00	28,206.00	16,673.84
0120	01106001	000	EXCAVATION (ROADWAY)	CY	12.000	199.000	\$2,388.00	617.00	341.00
0125	01326006	000	EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	14.000	742.000	\$10,388.00	16,225.00	10,249.35
0130	01346002	000	BACKFILL (TY B)	STA	400.000	1.000	\$400.00	39.50	32.10
0170	02476076	003	FL BS (CMP IN PLC)(TY D GR 4) (6")	SY	19.000	3,111.100	\$59,110.90	25,761.00	22,628.27
0175	02756001	000	CEMENT	TON	180.000	51.640	\$9,295.20	944.00	593.74
0185	02756010	000	CEMENT TREAT (SUBGRADE) (8")	SY	2.500	3,111.000	\$7,777.50	31,726.00	19,096.67
0305	04966010	000	REMOV STR (BRIDGE 100 - 499 FT LENGTH)	EA	150,000.000	0.500	\$75,000.00	1.00	1.00
0315	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	4,000.000	1.000	\$4,000.00	30.00	24.00
0405	05306004	000	DRIVEWAYS (CONC)	SY	95.000	630.000	\$59,850.00	4,929.00	1,957.40
0435	05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	3.000	137.500	\$412.50	788.00	857.50
0460	05446003	000	GUARDRAIL END TREATMENT (REMOVE)	EA	300.000	2.000	\$600.00	6.00	8.00
0470	05456005	000	CRASH CUSH ATTEN (REMOVE)	EA	1,600.000	1.000	\$1,600.00	6.00	13.00
0485	05456019	000	CRASH CUSH ATTEN (INSTL)(S)(N)(TL3)	EA	11,000.000	1.000	\$11,000.00	6.00	21.00
0500	06106009	000	REMOVE RD IL ASM (TRANS-BASE)	EA	600.000	7.000	\$4,200.00	15.00	16.00
0580	61856002	002	TMA (STATIONARY)	DAY	100.000	9.000	\$900.00	386.00	39.00
0690	06626048	000	WK ZN PAV MRK REMOV (REFL) TY I-C	EA	5.400	779.000	\$4,206.60	2,123.00	1,543.00
0695	06626050	000	WK ZN PAV MRK REMOV (REFL) TY II-A-A	EA	5.400	592.000	\$3,196.80	3,033.00	1,459.00
0780	06726007	000	REFL PAV MRKR TY I-C	EA	3.900	-779.000	-\$3,038.10	376.00	26.00
0785	06726009	000	REFL PAV MRKR TY II-A-A	EA	3.900	-592.000	-\$2,308.80	231.00	32.00
0895	06846010	000	TRF SIG CBL (TY A)(12 AWG)(5 CONDR)	LF	2.400	110.000	\$264.00	8,866.00	260.00
0910	06866045	000	INS TRF SIG PL AM(S)1 ARM(44')	EA	14,000.000	1.000	\$14,000.00	6.00	2.00
0935	96016001		MATERIAL ON HAND	DOL	1.000	-30,437.500	-\$30,437.50	1.00	640,758.42

CATEGORY 002 DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
1005	04006005	000	CEM STABIL BKFL	CY	155.000	28.190	\$4,369.45	610.00	523.79
1010	04166004	000	DRILL SHAFT (36 IN)	LF	160.000	870.000	\$139,200.00	1,612.00	1,612.00
1020	04206014	000	CL C CONC (ABUT)(HPC)	CY	950.000	61.650	\$58,567.50	122.60	122.60

CATEGORY 003 DESCRIPTION CONTRACTOR FORCE ACCOUNT WORK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
1090	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	9,019.550	\$9,019.55	56,000.00	22,996.94

TOTAL ITEM EARNINGS THIS ESTIMATE

\$494,661.20

CONTRACT LINE ITEMS

PROJECT C 495-9-56 CONTROL 049509056
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	01046001	000	REMOVING CONC (PAV)	SY	5.000	22,082.000	0.000	18,794.40	93,972.00
0065	01046009	000	REMOVING CONC (RIPRAP)	SY	18.000	962.000	0.000	1,098.70	19,776.60
0070	01046011	000	REMOVING CONC (MEDIANS)	SY	18.000	229.000	0.000	246.00	4,428.00
0075	01046017	000	REMOVING CONC (DRIVEWAYS)	SY	10.000	5,093.000	0.000	2,717.62	27,176.20
0080	01046022	000	REMOVING CONC (CURB AND GUTTER)	LF	5.000	3,556.000	0.000	1,362.00	6,810.00
0085	01046023	000	REMOVING CONC (CTB)	LF	25.000	145.000	0.000	145.00	3,625.00
0090	01046045	000	REMOVE CONC (MISC)	EA	250.000	16.000	0.000	7.00	1,750.00
0095	01046054	000	REMOVING CONCRETE(MOW STRIP)	LF	8.500	1,000.000	0.000	590.00	5,015.00
0100	01056011	000	REMOVING STAB BASE AND ASPH PAV (2"-6")	SY	3.000	2,890.000	0.000	1,925.00	5,775.00
0105	01056026	000	REMOVE STAB BASE & ASPH PAV (13"-18")	SY	8.000	1,279.000	0.000	2,464.00	19,712.00
0110	01056058	000	REMOVING STAB BASE & ASPH PAV (10"-12")	SY	5.000	1,955.000	0.000	345.30	1,726.50
0115	01056161	000	REMOVING TREATED BASE (8")	SY	3.000	28,206.000	0.000	16,673.84	50,021.52
0120	01106001	000	EXCAVATION (ROADWAY)	CY	12.000	617.000	0.000	341.00	4,092.00
0125	01326006	000	EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	14.000	16,225.000	0.000	10,249.35	143,490.90
0130	01346002	000	BACKFILL (TY B)	STA	400.000	39.500	0.000	32.10	12,840.00
0135	01606004	000	FURNISHING AND PLACING TOPSOIL (6")	SY	2.000	45,151.000	0.000	8,130.90	16,261.80
0140	01646054	000	BOND FBR MTRX SEED (PERM)(RURAL)(SAND)	SY	0.620	45,151.000	0.000	5,520.00	3,422.40
0145	01646055	000	BONDED FBR MTRX SEED (TEMP)(WARM)	SY	0.570	45,151.000	0.000	1,000.00	570.00
0150	01646056	000	BONDED FBR MTRX SEED (TEMP)(COOL)	SY	0.570	45,151.000	0.000	6,100.00	3,477.00
0170	02476076	003	FL BS (CMP IN PLC)(TY D GR 4) (6")	SY	19.000	25,761.000	0.000	22,628.27	429,937.13
0175	02756001	000	CEMENT	TON	180.000	944.000	0.000	593.74	106,873.20
0180	02756003	000	CEMENT TREAT (NEW BASE) (6")	SY	2.500	25,761.000	0.000	15,473.47	38,683.68
0185	02756010	000	CEMENT TREAT (SUBGRADE) (8")	SY	2.500	31,726.000	0.000	19,096.67	47,741.68
0190	30776032	000	SP MIXES SP-C PG76-22	TON	119.000	2,893.000	0.000	486.11	57,846.50
0200	03106009	000	PRIME COAT (MC-30)	GAL	5.000	7,352.000	0.000	4,566.00	22,830.00
0205	03406178	003	D-GR HMA(SQ) TY-F PG64-22	TON	135.000	1,552.000	0.000	1,020.60	137,781.00
0215	03546021	000	PLANE ASPH CONC PAV(0" TO 2")	SY	2.000	2,358.000	0.000	931.92	1,863.84
0220	03606023	000	CONC PVMT (JOINTED - CPCD) (13")	SY	86.000	28,213.000	0.000	13,362.94	1,149,212.84
0240	04036001	000	TEMPORARY SPL SHORING	SF	40.000	1,910.000	0.000	200.00	8,000.00
0255	04166026	000	DRILL SHAFT (HIGH MAST POLE) (60 IN)	LF	985.000	66.000	0.000	66.00	65,010.00
0260	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	265.000	80.000	0.000	26.33	6,977.45
0265	04206006	000	CL A CONC (CURB OUTLET)(TY II)	EA	1,500.000	15.000	0.000	9.00	13,500.00
0270	04226015	000	APPROACH SLAB	CY	535.000	312.300	0.000	141.05	75,461.75
0275	04326001	000	RIPRAP (CONC)(4 IN)	CY	500.000	9.750	0.000	5.79	2,895.00
0300	04546003	000	ARMOR JOINT	LF	70.000	398.000	0.000	84.00	5,880.00
0305	04966010	000	REMOV STR (BRIDGE 100 - 499 FT LENGTH)	EA	150,000.000	1.000	0.000	1.00	150,000.00
0310	05006001	000	MOBILIZATION	LS	900,000.000	1.000	0.000	0.90	810,000.00
0315	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	4,000.000	30.000	0.000	24.00	96,000.00
0320	05066002	005	ROCK FILTER DAMS (INSTALL) (TY 2)	LF	32.000	655.000	0.000	558.00	17,856.00
0350	05066038	005	TEMP SEDMT CONT FENCE (INSTALL)	LF	3.000	14,969.000	0.000	10,405.00	31,215.00
0370	05086003	000	CONSTRUCTING DETOURS (TY 1)	SY	70.000	4,845.000	0.000	4,550.78	318,554.60
0375	05086004	000	CONSTRUCTING DETOURS (TY 2)	SY	70.000	4,861.000	0.000	4,946.40	346,248.00
0380	05126072	000	PTB (FRN&INSTL)(SGL SLP)(TY 1) OR (STL)	LF	80.000	3,040.000	0.000	4,710.00	376,800.00
0385	05126074	000	PTB (MOVE)(SGL SLP)(TY 1) OR (STL)	LF	8.000	1,520.000	0.000	510.00	4,080.00

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0400	05296008	000	CONC CURB & GUTTER (TY II)	LF	27.000	3,153.000	0.000	1,877.95	50,704.65
0405	05306004	000	DRIVEWAYS (CONC)	SY	95.000	4,929.000	0.000	1,957.40	185,953.00
0415	05316001	000	CONC SIDEWALKS (4")	SY	60.000	690.000	0.000	320.20	19,212.00
0425	05316013	000	CURB RAMPS (TY 10)	EA	2,300.000	2.000	0.000	1.00	2,300.00
0435	05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	3.000	788.000	0.000	857.50	2,572.50
0460	05446003	000	GUARDRAIL END TREATMENT (REMOVE)	EA	300.000	6.000	0.000	8.00	2,400.00
0465	05456003	000	CRASH CUSH ATTEN (MOVE & RESET)	EA	3,500.000	12.000	0.000	2.00	7,000.00
0470	05456005	000	CRASH CUSH ATTEN (REMOVE)	EA	1,600.000	6.000	0.000	13.00	20,800.00
0485	05456019	000	CRASH CUSH ATTEN (INSTL)(S)(N)(TL3)	EA	11,000.000	6.000	0.000	21.00	231,000.00
0490	60016002	000	PORTABLE CHANGEABLE MESSAGE SIGN	EA	16,000.000	4.000	0.000	4.00	64,000.00
0500	06106009	000	REMOVE RD IL ASM (TRANS-BASE)	EA	600.000	15.000	0.000	16.00	9,600.00
0510	06136005	000	HI MST IL POLE (150 FT)(80 MPH)	EA	81,000.000	2.000	0.000	2.00	162,000.00
0525	61496006	000	REFL PAV MRK AWT (W) 6" (DOT) (100MIL)	LF	1.100	137.000	0.000	300.00	330.00
0540	61566002	000	LED HI MST IL ASM (6 FIXT)(ASYM)(TY A)	EA	46,000.000	2.000	0.000	2.00	92,000.00
0545	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	7.500	722.000	0.000	305.00	2,287.50
0550	06186033	000	CONDT (PVC) (SCH 40) (4")	LF	12.000	365.000	0.000	483.00	5,796.00
0555	06186034	000	CONDT (PVC) (SCH 40) (4") (BORE)	LF	31.000	565.000	0.000	367.00	11,377.00
0560	06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	24.000	61.000	0.000	61.00	1,464.00
0575	06186078	000	CONDT (RM) (4")	LF	167.000	320.000	0.000	265.00	44,255.00
0580	61856002	002	TMA (STATIONARY)	DAY	100.000	386.000	0.000	39.00	3,900.00
0585	61856003	002	TMA (MOBILE OPERATION)	HR	15.000	80.000	0.000	54.00	810.00
0600	06206009	000	ELEC CONDR (NO.6) BARE	LF	2.150	1,944.000	0.000	185.00	397.75
0605	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	2.150	1,086.000	0.000	370.00	795.50
0620	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	700.000	12.000	0.000	10.00	7,000.00
0625	06286054	000	ELC SRV TY A 240/480 060(SS)SS(E)SP(O)	EA	6,000.000	2.000	0.000	2.00	12,000.00
0630	06286144	000	ELC SRV TY D 120/240 060(NS)SS(E)PS(U)	EA	5,600.000	1.000	0.000	1.00	5,600.00
0645	06366002	001	ALUMINUM SIGNS (TY G)	SF	35.000	406.000	0.000	111.00	3,885.00
0670	06446076	000	REMOVE SM RD SN SUP&AM	EA	50.000	40.000	0.000	22.00	1,100.00
0675	06476001	000	INSTALL LRSS (STRUCT STEEL)	LB	8.750	3,748.000	0.000	1,491.00	13,046.25
0690	06626048	000	WK ZN PAV MRK REMOV (REFL) TY I-C	EA	5.400	2,123.000	0.000	1,543.00	8,332.20
0695	06626050	000	WK ZN PAV MRK REMOV (REFL) TY II-A-A	EA	5.400	3,033.000	0.000	1,459.00	7,878.60
0700	06626056	000	WK ZN PAV MRK REMOV (TRAF BTN) TY W	EA	4.300	5,948.000	0.000	3,985.00	17,135.50
0705	06626058	000	WK ZN PAV MRK REMOV (TRAF BTN) TY Y	EA	4.300	6,703.000	0.000	5,000.00	21,500.00
0710	06626080	000	WK ZN PAV MRK REMOV (W)(ARROW)	EA	215.000	39.000	0.000	14.00	3,010.00
0715	06626090	000	WK ZN PAV MRK REMOV (W)(WORD)	EA	270.000	15.000	0.000	2.00	540.00
0755	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	13.500	995.000	0.000	99.00	1,336.50
0760	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	200.000	28.000	0.000	10.00	2,000.00
0765	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	240.000	18.000	0.000	2.00	480.00
0780	06726007	000	REFL PAV MRKR TY I-C	EA	3.900	376.000	0.000	26.00	101.40
0785	06726009	000	REFL PAV MRKR TY II-A-A	EA	3.900	231.000	0.000	32.00	124.80
0790	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.800	9,031.000	0.000	3,465.00	2,772.00
0792	06776002		ELIM EXT PAV MRK & MRKS (6")	LF	0.900	0.000	8,000.000	8,000.00	7,200.00
			C.O. #1						
0793	06776003		ELIM EXT PAV MRK & MRKS (8")	LF	1.060	0.000	1,000.000	1,000.00	1,060.00
			C.O. #1						
0795	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	5.400	40.000	0.000	249.00	1,344.60
0840	06806004	006	REMOVING TRAFFIC SIGNALS	EA	8,100.000	1.000	0.000	1.00	8,100.00
0845	06816001	000	TEMP TRAF SIGNALS	EA	80,000.000	2.000	0.000	2.00	160,000.00

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0895	06846010	000	TRF SIG CBL (TY A)(12 AWG)(5 CONDR)	LF	2.400	8,866.000	0.000	260.00	624.00
0910	06866045	000	INS TRF SIG PL AM(S)1 ARM(44')	EA	14,000.000	6.000	0.000	2.00	28,000.00
0935	96016001		MATERIAL ON HAND	DOL	1.000	1.000	0.000	640,758.42	640,758.42

Category Subtotal \$6,621,073.76

CATEGORY 002 DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1005	04006005	000	CEM STABIL BKFL	CY	155.000	610.000	0.000	523.79	81,187.45
1010	04166004	000	DRILL SHAFT (36 IN)	LF	160.000	1,612.000	0.000	1,612.00	257,920.00
1020	04206014	000	CL C CONC (ABUT)(HPC)	CY	950.000	122.600	0.000	122.60	116,470.00
1025	04206030	000	CL C CONC (CAP)(HPC)	CY	1,150.000	130.500	0.000	57.04	65,596.00
1030	04206038	000	CL C CONC (COLUMN)(HPC)	CY	1,225.000	69.400	0.000	40.24	49,294.00
1035	04206135	000	CL C CONC (RAIL FOUNDATION)(HPC)	CY	675.000	56.700	0.000	27.04	18,252.00
1040	04226002	000	REINF CONC SLAB (HPC)	SF	22.000	24,071.000	0.000	10,225.94	224,970.68
1045	04256039	000	PRESTR CONC GIRDER (TX54)	LF	205.000	3,008.200	0.000	1,384.80	283,884.00
1050	04326008	000	RIPRAP (CONC)(CL B)(RR8&RR9)	CY	480.000	175.400	0.000	135.40	64,992.00
1065	04506104	000	RAIL (TY PR22)	LF	140.000	519.400	0.000	260.00	36,400.00
1070	04506125	000	RAIL (TY T80PP-TS)	LF	230.000	193.000	0.000	111.00	25,530.00
1075	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	130.000	209.000	0.000	88.00	11,440.00

Category Subtotal \$1,235,936.13

CATEGORY 003 DESCRIPTION CONTRACTOR FORCE ACCOUNT WORK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1090	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	56,000.000	0.000	22,996.94	22,996.94

Category Subtotal \$22,996.94

PROJECT C 495-9-56 CONTROL 049509056

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0155	01666002	000	FERTILIZER	TON	975.000	1.350	0.000	0.000	0.00
0160	01686001	000	VEGETATIVE WATERING	MG	5.000	722.000	0.000	0.000	0.00
0165	02166001	000	PROOF ROLLING	HR	80.000	16.000	0.000	0.000	0.00
0195	30776033	000	SP MIXES SP-C SAC-A PG76-22	TON	120.000	1,535.000	0.000	0.000	0.00
0210	03546006	000	PLAN & TEXT ASPH CONC PAV(4" TO 6")	SY	2.850	8,844.000	0.000	0.000	0.00
0221	05856006		RIDE PAYMENT ADJUSTMENT (ITEM 360)	DOL	1.000	1.000	0.000	0.000	0.00
0245	04166015	000	DRILL SHAFT (NON - REINFORCED) (12 IN)	LF	150.000	48.000	0.000	0.000	0.00
0250	04166016	000	DRILL SHAFT (SIGN MTS) (12 IN)	LF	160.000	144.000	0.000	0.000	0.00
0280	04326006	000	RIPRAP (CONC)(CL B)	CY	500.000	12.000	0.000	0.000	0.00
0285	04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	450.000	44.000	0.000	0.000	0.00
0290	04506023	000	RAIL (TY SSTR)	LF	80.000	538.100	0.000	0.000	0.00
0295	04506125	000	RAIL (TY T80PP-TS)	LF	230.000	140.000	0.000	0.000	0.00

CONTRACT ID	049509056	ESTIMATE	0024	CONTRACTOR'S ESTIMATE PACKAGE				Page 7 of 11	
0325	05066011	005	ROCK FILTER DAMS (REMOVE)	LF	5.000	655.000	0.000	0.000	0.00
0330	05066018	005	TEMP PAVED FLUME (INSTALL)	SY	55.000	50.000	0.000	0.000	0.00
0335	05066019	005	TEMP PAVED FLUME (REMOVE)	SY	22.000	50.000	0.000	0.000	0.00
0340	05066020	005	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	28.000	512.000	0.000	0.000	0.00
0345	05066024	005	CONSTRUCTION EXITS (REMOVE)	SY	10.000	512.000	0.000	0.000	0.00
0355	05066039	005	TEMP SEDMT CONT FENCE (REMOVE)	LF	0.300	14,969.000	0.000	0.000	0.00
0360	05066040	005	BIODEG EROSN CONT LOGS (INSTL) (8")	LF	5.500	560.000	0.000	0.000	0.00
0365	05066043	005	BIODEG EROSN CONT LOGS (REMOVE)	LF	1.100	560.000	0.000	0.000	0.00
0390	05126076	000	PTB (REMOVE)(SGL SLP)(TY 1) OR (STL)	LF	9.000	3,040.000	0.000	0.000	0.00
0395	05296001	000	CONC CURB (TY I)	LF	15.000	399.000	0.000	0.000	0.00
0410	05306005	000	DRIVEWAYS (ACP)	SY	65.000	194.000	0.000	0.000	0.00
0420	05316004	000	CURB RAMPS (TY 1)	EA	2,300.000	6.000	0.000	0.000	0.00
0430	05366004	000	CONC DIRECTIONAL ISLAND	SY	100.000	1,206.000	0.000	0.000	0.00
0440	05436002	000	CABLE BARRIER SYSTEM (TL-4)	LF	10.000	1,000.000	0.000	0.000	0.00
0445	05436020	000	CABLE BARRIER TERMINAL SECTION (TL-4)	EA	2,500.000	4.000	0.000	0.000	0.00
0450	05436021	000	REMOVE CABLE BARRIER	LF	4.000	1,000.000	0.000	0.000	0.00
0455	05436022	000	REMOVE CABLE BARRIER TERMINAL SECTION	EA	800.000	2.000	0.000	0.000	0.00
0475	05456012	000	CRASH CUSH ATTEN (INSTL)(R)(N)(TL2)	EA	17,000.000	2.000	0.000	0.000	0.00
0477	05456007		CRASH CUSH ATTEN (INSTL)(L)(N)(TL3)	EA	1.000	0.000	0.000	0.000	0.00
0480	05456016	000	CRASH CUSH ATTEN (INSTL)(R)(W)(TL3)	EA	30,000.000	2.000	0.000	0.000	0.00
0495	60896002	000	CAT 5 ETHERNET CABLE	LF	2.250	4,010.000	0.000	0.000	0.00
0505	06106104	000	IN RD IL (U/P) (TY 1) (150W EQ) LED	EA	1,950.000	12.000	0.000	0.000	0.00
0515	61496004	000	REFL PAV MRK AWT (W) 6" (SLD) (100MIL)	LF	0.700	20,671.000	0.000	0.000	0.00
0520	61496005	000	REFL PAV MRK AWT (W) 6" (BRK) (100MIL)	LF	0.700	3,853.000	0.000	0.000	0.00
0530	61496010	000	REFL PAV MRK AWT (Y) 6" (SLD) (100MIL)	LF	0.700	20,003.000	0.000	0.000	0.00
0535	61496011	000	REFL PAV MRK AWT (Y) 6" (BRK) (100MIL)	LF	0.700	2,716.000	0.000	0.000	0.00
0565	06186064	000	CONDT (RM) (1")	LF	21.500	312.000	0.000	0.000	0.00
0570	06186070	000	CONDT (RM) (2")	LF	27.000	253.000	0.000	0.000	0.00
0590	06206003	000	ELEC CONDR (NO.12) BARE	LF	1.100	616.000	0.000	0.000	0.00
0595	06206004	000	ELEC CONDR (NO.12) INSULATED	LF	1.100	1,232.000	0.000	0.000	0.00
0610	06246002	000	GROUND BOX TY A (122311)W/APRON	EA	600.000	5.000	0.000	0.000	0.00
0615	06246008	000	GROUND BOX TY C (162911)W/APRON	EA	700.000	3.000	0.000	0.000	0.00
0635	06286241	000	ELC SRV TY D 120/240 100(NS)SS(E)SP(O)	EA	5,300.000	1.000	0.000	0.000	0.00
0640	06366001	001	ALUMINUM SIGNS (TY A)	SF	30.000	340.000	0.000	0.000	0.00
0650	06366008	001	REPLACE EXISTING ALUMINUM SIGNS(TY G)	SF	35.000	334.000	0.000	0.000	0.00
0655	06446004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	715.000	15.000	0.000	0.000	0.00
0660	06446030	000	IN SM RD SN SUP&AM TYS80(1)SA(T)	EA	950.000	3.000	0.000	0.000	0.00
0665	06446060	000	IN SM RD SN SUP&AM TYTWT(1)WS(P)	EA	400.000	18.000	0.000	0.000	0.00
0680	06586014	000	INSTL DEL ASSM (D-SW)SZ (BRF)CTB (BI)	EA	20.000	51.000	0.000	0.000	0.00
0685	06586099	000	INSTL OM ASSM (OM-2Z)(WFLX)GND	EA	145.000	4.000	0.000	0.000	0.00
0720	06666225	007	PAVEMENT SEALER 6"	LF	0.220	47,380.000	0.000	0.000	0.00
0725	06666226	007	PAVEMENT SEALER 8"	LF	0.540	2,902.000	0.000	0.000	0.00
0730	06666230	007	PAVEMENT SEALER 24"	LF	2.400	995.000	0.000	0.000	0.00
0735	06666231	007	PAVEMENT SEALER (ARROW)	EA	55.000	28.000	0.000	0.000	0.00
0740	06666232	007	PAVEMENT SEALER (WORD)	EA	80.000	18.000	0.000	0.000	0.00
0745	06666243	007	PAVEMENT SEALER (YLD TRI)	EA	55.000	8.000	0.000	0.000	0.00
0750	06666419	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)1X	LF	1.100	2,662.000	0.000	0.000	0.00
0770	06686092	000	PREFAB PAV MRK TY C (W) (36")(YLD TRI)	EA	60.000	8.000	0.000	0.000	0.00
0775	06686115	000	PREFAB PAV MRK TY C (MULTI) (SHIELD)	EA	1,900.000	4.000	0.000	0.000	0.00
0800	06786002	000	PAV SURF PREP FOR MRK (6")	LF	0.110	47,380.000	0.000	0.000	0.00
0805	06786004	000	PAV SURF PREP FOR MRK (8")	LF	0.220	2,902.000	0.000	0.000	0.00
0810	06786008	000	PAV SURF PREP FOR MRK (24")	LF	1.100	995.000	0.000	0.000	0.00

0815	06786009	000	PAV SURF PREP FOR MRK (ARROW)	EA	43.000	28.000	0.000	0.000	0.00
0820	06786016	000	PAV SURF PREP FOR MRK (WORD)	EA	65.000	18.000	0.000	0.000	0.00
0825	06786023	000	PAV SURF PREP FOR MRK (36")(YLD TRI)	EA	55.000	8.000	0.000	0.000	0.00
0830	06786025	000	PAV SURF PREP FOR MRKS (SHIELD)	EA	270.000	4.000	0.000	0.000	0.00
0835	06806002	006	INSTALL HWY TRF SIG (ISOLATED)	EA	11,000.000	1.000	0.000	0.000	0.00
0850	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	270.000	12.000	0.000	0.000	0.00
0855	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	270.000	2.000	0.000	0.000	0.00
0860	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	270.000	12.000	0.000	0.000	0.00
0865	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	270.000	4.000	0.000	0.000	0.00
0870	06826005	000	VEH SIG SEC (12")LED(RED)	EA	270.000	12.000	0.000	0.000	0.00
0875	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	270.000	2.000	0.000	0.000	0.00
0880	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	550.000	8.000	0.000	0.000	0.00
0885	06826054	000	BACKPLATE W/REF BRDR(3 SEC)(VENT)ALUM	EA	130.000	12.000	0.000	0.000	0.00
0890	06826055	000	BACKPLATE W/REF BRDR(4 SEC)(VENT)ALUM	EA	165.000	2.000	0.000	0.000	0.00
0900	06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	3.700	1,230.000	0.000	0.000	0.00
0905	06856004	000	INSTL RDS FL SH BCN ASSM (SOLAR PWRD)	EA	5,650.000	2.000	0.000	0.000	0.00
0915	06876001	000	PED POLE ASSEMBLY	EA	1,500.000	4.000	0.000	0.000	0.00
0920	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	1,500.000	8.000	0.000	0.000	0.00
0925	06906084	000	INSTL VID IMAGE VEH DET SYS (VIVDS)	EA	650.000	6.000	0.000	0.000	0.00
0937	96086002		UNIQUE CHANGE ORDER ITEM 2	DOL	5,949.360	0.000	0.000	0.000	0.00
			12 - ITEM 0610 6104 RD IL U/P TY 1 150 LED						

Category Subtotal 0.00

CATEGORY 002 DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1011	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	1.000	1.000	0.000	0.000	0.00
1012	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	1.000	1.000	0.000	0.000	0.00
1015	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	400.000	2.000	0.000	0.000	0.00
1055	04426007	001	STR STEEL (MISC NON - BRIDGE)	LB	35.000	252.000	0.000	0.000	0.00
1060	04506024	000	RAIL (TY SSTR)(HPC)	LF	85.000	633.400	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 003 DESCRIPTION CONTRACTOR FORCE ACCOUNT WORK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1080	96066055		FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	10,000.000	0.000	0.000	0.00
1100	96046001		CONTRACTOR FORCE ACCOUNT 1 Electrical Service	DOL	1.000	100.000	0.000	0.000	0.00

Category Subtotal 0.00

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
01046001	000	REMOVING CONC (PAV)	SY	5.000	22,082.00	18,794.400	93,972.00
01046009	000	REMOVING CONC (RIPRAP)	SY	18.000	962.00	1,098.700	19,776.60
01046011	000	REMOVING CONC (MEDIANS)	SY	18.000	229.00	246.000	4,428.00
01046017	000	REMOVING CONC (DRIVEWAYS)	SY	10.000	5,093.00	2,717.620	27,176.20
01046022	000	REMOVING CONC (CURB AND GUTTER)	LF	5.000	3,556.00	1,362.000	6,810.00
01046023	000	REMOVING CONC (CTB)	LF	25.000	145.00	145.000	3,625.00
01046045	000	REMOVE CONC (MISC)	EA	250.000	16.00	7.000	1,750.00
01046054	000	REMOVING CONCRETE(MOW STRIP)	LF	8.500	1,000.00	590.000	5,015.00
01056011	000	REMOVING STAB BASE AND ASPH PAV (2"-6")	SY	3.000	2,890.00	1,925.000	5,775.00
01056026	000	REMOVE STAB BASE & ASPH PAV (13"-18")	SY	8.000	1,279.00	2,464.000	19,712.00
01056058	000	REMOVING STAB BASE & ASPH PAV (10"-12")	SY	5.000	1,955.00	345.300	1,726.50
01056161	000	REMOVING TREATED BASE (8")	SY	3.000	28,206.00	16,673.840	50,021.52
01106001	000	EXCAVATION (ROADWAY)	CY	12.000	617.00	341.000	4,092.00
01326006	000	EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	14.000	16,225.00	10,249.350	143,490.90
01346002	000	BACKFILL (TY B)	STA	400.000	39.50	32.100	12,840.00
01606004	000	FURNISHING AND PLACING TOPSOIL (6")	SY	2.000	45,151.00	8,130.900	16,261.80
01646054	000	BOND FBR MTRX SEED (PERM)(RURAL)(SAND)	SY	0.620	45,151.00	5,520.000	3,422.40
01646055	000	BONDED FBR MTRX SEED (TEMP)(WARM)	SY	0.570	45,151.00	1,000.000	570.00
01646056	000	BONDED FBR MTRX SEED (TEMP)(COOL)	SY	0.570	45,151.00	6,100.000	3,477.00
02476076	003	FL BS (CMP IN PLC)(TY D GR 4) (6")	SY	19.000	25,761.00	22,628.270	429,937.13
02756001	000	CEMENT	TON	180.000	944.00	593.740	106,873.20
02756003	000	CEMENT TREAT (NEW BASE) (6")	SY	2.500	25,761.00	15,473.470	38,683.68
02756010	000	CEMENT TREAT (SUBGRADE) (8")	SY	2.500	31,726.00	19,096.670	47,741.68
03106009	000	PRIME COAT (MC-30)	GAL	5.000	7,352.00	4,566.000	22,830.00
03406178	003	D-GR HMA(SQ) TY-F PG64-22	TON	135.000	1,552.00	1,020.600	137,781.00
03546021	000	PLANE ASPH CONC PAV(0" TO 2")	SY	2.000	2,358.00	931.920	1,863.84
03606023	000	CONC PVMT (JOINTED - CPCD) (13")	SY	86.000	28,213.00	13,362.940	1,149,212.84
04006005	000	CEM STABIL BKFL	CY	155.000	610.00	523.790	81,187.45
04036001	000	TEMPORARY SPL SHORING	SF	40.000	1,910.00	200.000	8,000.00
04166004	000	DRILL SHAFT (36 IN)	LF	160.000	1,612.00	1,612.000	257,920.00
04166026	000	DRILL SHAFT (HIGH MAST POLE) (60 IN)	LF	985.000	66.00	66.000	65,010.00
04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	265.000	80.00	26.330	6,977.45
04206006	000	CL A CONC (CURB OUTLET)(TY II)	EA	1,500.000	15.00	9.000	13,500.00
04206014	000	CL C CONC (ABUT)(HPC)	CY	950.000	122.60	122.600	116,470.00
04206030	000	CL C CONC (CAP)(HPC)	CY	1,150.000	130.50	57.040	65,596.00
04206038	000	CL C CONC (COLUMN)(HPC)	CY	1,225.000	69.40	40.240	49,294.00
04206135	000	CL C CONC (RAIL FOUNDATION)(HPC)	CY	675.000	56.70	27.040	18,252.00
04226002	000	REINF CONC SLAB (HPC)	SF	22.000	24,071.00	10,225.940	224,970.68
04226015	000	APPROACH SLAB	CY	535.000	312.30	141.050	75,461.75
04256039	000	PRESTR CONC GIRDER (TX54)	LF	205.000	3,008.20	1,384.800	283,884.00
04326001	000	RIPRAP (CONC)(4 IN)	CY	500.000	9.75	5.790	2,895.00
04326008	000	RIPRAP (CONC)(CL B)(RR8&RR9)	CY	480.000	175.40	135.400	64,992.00
04506104	000	RAIL (TY PR22)	LF	140.000	519.40	260.000	36,400.00

04506125	000	RAIL (TY T80PP-TS)	LF	230.000	193.00	111.000	25,530.00
04546003	000	ARMOR JOINT	LF	70.000	398.00	84.000	5,880.00
04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	130.000	209.00	88.000	11,440.00
04966010	000	REMOV STR (BRIDGE 100 - 499 FT LENGTH)	EA	150,000.000	1.00	1.000	150,000.00
05006001	000	MOBILIZATION	LS	900,000.000	1.00	0.900	810,000.00
05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	4,000.000	30.00	24.000	96,000.00
05066002	005	ROCK FILTER DAMS (INSTALL) (TY 2)	LF	32.000	655.00	558.000	17,856.00
05066038	005	TEMP SEDMT CONT FENCE (INSTALL)	LF	3.000	14,969.00	10,405.000	31,215.00
05086003	000	CONSTRUCTING DETOURS (TY 1)	SY	70.000	4,845.00	4,550.780	318,554.60
05086004	000	CONSTRUCTING DETOURS (TY 2)	SY	70.000	4,861.00	4,946.400	346,248.00
05126072	000	PTB (FRN&INSTL)(SGL SLP)(TY 1) OR (STL)	LF	80.000	3,040.00	4,710.000	376,800.00
05126074	000	PTB (MOVE)(SGL SLP)(TY 1) OR (STL)	LF	8.000	1,520.00	510.000	4,080.00
05296008	000	CONC CURB & GUTTER (TY II)	LF	27.000	3,153.00	1,877.950	50,704.65
05306004	000	DRIVEWAYS (CONC)	SY	95.000	4,929.00	1,957.400	185,953.00
05316001	000	CONC SIDEWALKS (4")	SY	60.000	690.00	320.200	19,212.00
05316013	000	CURB RAMPS (TY 10)	EA	2,300.000	2.00	1.000	2,300.00
05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	3.000	788.00	857.500	2,572.50
05446003	000	GUARDRAIL END TREATMENT (REMOVE)	EA	300.000	6.00	8.000	2,400.00
05456003	000	CRASH CUSH ATTEN (MOVE & RESET)	EA	3,500.000	12.00	2.000	7,000.00
05456005	000	CRASH CUSH ATTEN (REMOVE)	EA	1,600.000	6.00	13.000	20,800.00
05456019	000	CRASH CUSH ATTEN (INSTL)(S)(N)(TL3)	EA	11,000.000	6.00	21.000	231,000.00
06106009	000	REMOVE RD IL ASM (TRANS-BASE)	EA	600.000	15.00	16.000	9,600.00
06136005	000	HI MST IL POLE (150 FT)(80 MPH)	EA	81,000.000	2.00	2.000	162,000.00
06186023	000	CONDT (PVC) (SCH 40) (2")	LF	7.500	722.00	305.000	2,287.50
06186033	000	CONDT (PVC) (SCH 40) (4")	LF	12.000	365.00	483.000	5,796.00
06186034	000	CONDT (PVC) (SCH 40) (4") (BORE)	LF	31.000	565.00	367.000	11,377.00
06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	24.000	61.00	61.000	1,464.00
06186078	000	CONDT (RM) (4")	LF	167.000	320.00	265.000	44,255.00
06206009	000	ELEC CONDR (NO.6) BARE	LF	2.150	1,944.00	185.000	397.75
06206010	000	ELEC CONDR (NO.6) INSULATED	LF	2.150	1,086.00	370.000	795.50
06246010	000	GROUND BOX TY D (162922)W/APRON	EA	700.000	12.00	10.000	7,000.00
06286054	000	ELC SRV TY A 240/480 060(SS)SS(E)SP(O)	EA	6,000.000	2.00	2.000	12,000.00
06286144	000	ELC SRV TY D 120/240 060(NS)SS(E)PS(U)	EA	5,600.000	1.00	1.000	5,600.00
06366002	001	ALUMINUM SIGNS (TY G)	SF	35.000	406.00	111.000	3,885.00
06446076	000	REMOVE SM RD SN SUP&AM	EA	50.000	40.00	22.000	1,100.00
06476001	000	INSTALL LRSS (STRUCT STEEL)	LB	8.750	3,748.00	1,491.000	13,046.25
06626048	000	WK ZN PAV MRK REMOV (REFL) TY I-C	EA	5.400	2,123.00	1,543.000	8,332.20
06626050	000	WK ZN PAV MRK REMOV (REFL) TY II-A-A	EA	5.400	3,033.00	1,459.000	7,878.60
06626056	000	WK ZN PAV MRK REMOV (TRAF BTN) TY W	EA	4.300	5,948.00	3,985.000	17,135.50
06626058	000	WK ZN PAV MRK REMOV (TRAF BTN) TY Y	EA	4.300	6,703.00	5,000.000	21,500.00
06626080	000	WK ZN PAV MRK REMOV (W)(ARROW)	EA	215.000	39.00	14.000	3,010.00
06626090	000	WK ZN PAV MRK REMOV (W)(WORD)	EA	270.000	15.00	2.000	540.00
06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	13.500	995.00	99.000	1,336.50
06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	200.000	28.00	10.000	2,000.00
06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	240.000	18.00	2.000	480.00
06726007	000	REFL PAV MRKR TY I-C	EA	3.900	376.00	26.000	101.40
06726009	000	REFL PAV MRKR TY II-A-A	EA	3.900	231.00	32.000	124.80
06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.800	9,031.00	3,465.000	2,772.00
06776002	000	ELIM EXT PAV MRK & MRKS (6")	LF	0.900	0.00	8,000.000	7,200.00

06776003		ELIM EXT PAV MRK & MRKS (8")	LF	1.060	0.00	1,000.000	1,060.00
06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	5.400	40.00	249.000	1,344.60
06806004	006	REMOVING TRAFFIC SIGNALS	EA	8,100.000	1.00	1.000	8,100.00
06816001	000	TEMP TRAF SIGNALS	EA	80,000.000	2.00	2.000	160,000.00
06846010	000	TRF SIG CBL (TY A)(12 AWG)(5 CONDR)	LF	2.400	8,866.00	260.000	624.00
06866045	000	INS TRF SIG PL AM(S)1 ARM(44')	EA	14,000.000	6.00	2.000	28,000.00
30776032	000	SP MIXES SP-C PG76-22	TON	119.000	2,893.00	486.105	57,846.50
60016002	000	PORTABLE CHANGEABLE MESSAGE SIGN	EA	16,000.000	4.00	4.000	64,000.00
61496006	000	REFL PAV MRK AWT (W) 6" (DOT) (100MIL)	LF	1.100	137.00	300.000	330.00
61566002	000	LED HI MST IL ASM (6 FIXT)(ASYM)(TY A)	EA	46,000.000	2.00	2.000	92,000.00
61856002	002	TMA (STATIONARY)	DAY	100.000	386.00	39.000	3,900.00
61856003	002	TMA (MOBILE OPERATION)	HR	15.000	80.00	54.000	810.00
96016001		MATERIAL ON HAND	DOL	1.000	1.00	640,758.420	640,758.42
96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	56,000.00	22,996.940	22,996.94

TOTAL ITEM EARNINGS TO DATE

\$7,880,006.83