



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **07/08/24**

CONTRACT ID: **092000161**
 PROJECT: **F 2024(720)**
 CONTRACT: **02243219**
 AWARD AMOUNT: **\$721,370.25**
 PROJECTED AMOUNT: **\$721,370.25**
 ADJ. PROJECTED AMOUNT: **\$721,370.25**
 CONTRACTOR: **VACA UNDERGROUND UTILITIES INC**

HIGHWAY: **Various**
 DISTRICT NAME: **BEAUMONT**
 COUNTY: **JEFFERSON**
 AREA ENGINEER: **Bryce Broussard, P.E.**
 AREA NUMBER: **053**

ESTIMATE NUMBER: **0003**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **05/26/2024** to **06/25/2024**
 ESTIMATE TYPE: **PROG**
 % COMPLETE: **37.68**
 % TIME USED: **11.86**
 % RETAINAGE: **0.00**

LETTING DATE: **02/02/2024**
 AWARD DATE: **02/22/2024**
 NOTICE TO PROCEED DATE: **03/06/2024**
 WORK BEGIN DATE: **06/10/2024**
 ACCEPTED DATE: **00/00/0000**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$271,818.53	\$0.00	\$271,818.53
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$271,818.53	\$0.00	\$271,818.53
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$271,818.53	\$0.00	\$271,818.53

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

AREA/PROJECT ENGINEER

DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 06/10/2024
TIME CHARGES BEGIN: 00/00/0000
BID DAYS: 59
C. O. ADJUSTED DAYS: 0
CURRENT DAYS: 59
DAYS CHARGED TO DATE: 7
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0
LIQ DAMAGE RATE: \$618.00
LIQUIDATED DAMAGES: 0
 DAYS AT PER DAY \$618.00
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited	Diary Adjustment
05/26/2024		1	SUNDAY
05/27/2024		1	HOLIDAY
05/28/2024		1	TIME SUSPENDED
05/29/2024		1	TIME SUSPENDED
05/30/2024		1	TIME SUSPENDED
05/31/2024		1	TIME SUSPENDED
06/01/2024		1	SATURDAY
06/02/2024		1	SUNDAY
06/03/2024		1	TIME SUSPENDED
06/04/2024		1	TIME SUSPENDED
06/05/2024		1	TIME SUSPENDED
06/06/2024		1	TIME SUSPENDED
06/07/2024		1	TIME SUSPENDED
06/08/2024		1	SATURDAY
06/09/2024		1	SUNDAY
06/10/2024	1		
06/11/2024	1		
06/12/2024	1		
06/13/2024	1		
06/14/2024	1		
06/15/2024		1	SATURDAY
06/16/2024		1	SUNDAY
06/17/2024		1	RAIN
06/18/2024		1	RAIN
06/19/2024		1	TOO WET
06/20/2024		1	TOO WET
06/21/2024		1	TOO WET
06/22/2024		1	SATURDAY
06/23/2024		1	SUNDAY
06/24/2024	1		
06/25/2024	1		

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
31	7	24
HOLIDAY		1
RAIN		2
SATURDAY		4
SUNDAY		5
TIME SUSPENDED		9
TOO WET		3

WORK PERFORMED THIS PERIOD

PROJECT F 2024(720) CONTROL 092000161
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
0060	05006001	000	MOBILIZATION	LS	75,000.000	0.900	\$67,500.00	1.00	0.90
0065	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	5,000.000	1.000	\$5,000.00	4.00	1.00
0070	06366007	001	REPLACE EXISTING ALUMINUM SIGNS(TY A)	SF	41.000	40.250	\$1,650.25	130.25	40.25
0075	06366008	001	REPLACE EXISTING ALUMINUM SIGNS(TY G)	SF	30.000	5,046.500	\$151,395.00	9,545.50	5,046.50
0090	61856002	002	TMA (STATIONARY)	DAY	150.000	8.000	\$1,200.00	114.00	8.00

CATEGORY 002 DESCRIPTION FORCE ACCOUNT

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
0100	96016001		MATERIAL ON HAND	DOL	1.000	45,073.280	\$45,073.28	1,000.00	45,073.28

TOTAL ITEM EARNINGS THIS ESTIMATE

\$271,818.53

CONTRACT LINE ITEMS

PROJECT F 2024(720) CONTROL 092000161
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	05006001	000	MOBILIZATION	LS	75,000.000	1.000	0.000	0.90	67,500.00
0065	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	5,000.000	4.000	0.000	1.00	5,000.00
0070	06366007	001	REPLACE EXISTING ALUMINUM SIGNS(TY A)	SF	41.000	130.250	0.000	40.25	1,650.25
0075	06366008	001	REPLACE EXISTING ALUMINUM SIGNS(TY G)	SF	30.000	9,545.500	0.000	5,046.50	151,395.00
0090	61856002	002	TMA (STATIONARY)	DAY	150.000	114.000	0.000	8.00	1,200.00
Category Subtotal									\$226,745.25

CATEGORY 002 DESCRIPTION FORCE ACCOUNT

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0100	96016001		MATERIAL ON HAND	DOL	1.000	1,000.000	0.000	45,073.28	45,073.28
Category Subtotal									\$45,073.28

PROJECT F 2024(720) CONTROL 092000161
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0080	06366009	001	REPLACE EXISTING ALUMINUM SIGNS(TY O)	SF	30.000	10,205.500	0.000	0.000	0.00
0085	60016001	000	PORTABLE CHANGEABLE MESSAGE SIGN	DAY	100.000	114.000	0.000	0.000	0.00
Category Subtotal									0.00

CATEGORY 002 DESCRIPTION FORCE ACCOUNT

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0105	96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1,000.000	0.000	0.000	0.00
0115	96026002		PAYMENT ADJUSTMENT-NEG	DOL	-1.000	5,000.000	0.000	0.000	0.00
0120	96066055		FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	1,000.000	0.000	0.000	0.00
0125	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	1,000.000	0.000	0.000	0.00
0130	96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	1,000.000	0.000	0.000	0.00
Category Subtotal									0.00

TOTAL ITEM EARNINGS THIS CONTRACT **\$271,818.53**

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
05006001	000	MOBILIZATION	LS	75,000.000	1.00	0.900	67,500.00
05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	5,000.000	4.00	1.000	5,000.00
06366007	001	REPLACE EXISTING ALUMINUM SIGNS(TY A)	SF	41.000	130.25	40.250	1,650.25
06366008	001	REPLACE EXISTING ALUMINUM SIGNS(TY G)	SF	30.000	9,545.50	5,046.500	151,395.00
61856002	002	TMA (STATIONARY)	DAY	150.000	114.00	8.000	1,200.00
96016001		MATERIAL ON HAND	DOL	1.000	1,000.00	45,073.280	45,073.28
TOTAL ITEM EARNINGS TO DATE							\$271,818.53