



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **07/08/24**

CONTRACT ID: **644378001**
 PROJECT: **MMC - 644378001**
 CONTRACT: **02244204**
 AWARD AMOUNT: **\$1,825,100.00**
 PROJECTED AMOUNT: **\$1,825,100.00**
 ADJ. PROJECTED AMOUNT: **\$1,825,100.00**
 CONTRACTOR: **BIG CREEK CONSTRUCTION, LTD.**

HIGHWAY: **SH0006**
 DISTRICT NAME: **WACO**
 COUNTY: **FALLS**
 AREA ENGINEER: **Josh Voiles, P.E.**
 AREA NUMBER: **005**

ESTIMATE NUMBER: **0002**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **06/01/2024** to **06/30/2024**
 ESTIMATE TYPE: **PROG**
 % COMPLETE: **1.43**
 % TIME USED: **33.88**
 % RETAINAGE: **0.00**

LETTING DATE: **02/02/2024**
 AWARD DATE: **02/22/2024**
 NOTICE TO PROCEED DATE: **03/06/2024**
 WORK BEGIN DATE: **00/00/0000**
 ACCEPTED DATE: **00/00/0000**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$26,014.11	\$21,094.26	\$4,919.85
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$26,014.11	\$21,094.26	\$4,919.85
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$26,014.11	\$21,094.26	\$4,919.85

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 00/00/0000
TIME CHARGES BEGIN: 04/20/2024
BID DAYS: 183
C. O. ADJUSTED DAYS: 0
CURRENT DAYS: 183
DAYS CHARGED TO DATE: 62
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0
LIQ DAMAGE RATE: \$0.00
LIQUIDATED DAMAGES: 0
 DAYS AT
 PER DAY \$0.00
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited
06/01/2024	1	
06/02/2024	1	
06/03/2024	1	
06/04/2024	1	
06/05/2024	1	
06/06/2024	1	
06/07/2024	1	
06/08/2024	1	
06/09/2024	1	
06/10/2024	1	
06/11/2024	1	
06/12/2024	1	
06/13/2024	1	
06/14/2024	1	
06/15/2024	1	
06/16/2024	1	
06/17/2024	1	
06/18/2024	1	
06/19/2024	1	
06/20/2024	1	
06/21/2024	1	
06/22/2024	1	
06/23/2024	1	
06/24/2024	1	
06/25/2024	1	
06/26/2024	1	
06/27/2024	1	
06/28/2024	1	
06/29/2024	1	
06/30/2024	1	

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
30	30	0

WORK PERFORMED THIS PERIOD

PROJECT MMC - 644378001 CONTROL 644378001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE
0060	80116001	000	D-GR HMA(SQ) TY D PG 64-22 (PICKUP)	TON	65.000	75.690	\$4,919.85

Total Bid Quantity	QTY Paid To Date
1,900.00	75.69

TOTAL ITEM EARNINGS THIS ESTIMATE

\$4,919.85

CONTRACT LINE ITEMS

PROJECT MMC - 644378001 CONTROL 644378001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0060	80116001	000	D-GR HMA(SQ) TY D PG 64-22 (PICKUP)	TON	65.000	1,900.000	0.000	75.69	4,919.85
0070	80116014	000	D-GR HMA(SQ)TY B PG 64-22 (PICKUP)	TON	62.000	1,800.000	0.000	340.23	21,094.26
Category Subtotal									\$26,014.11

PROJECT MMC - 644378001 CONTROL 644378001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0065	80116002	000	D-GR HMA(SQ) TY D PG 64-22 (DELIVERY)	TON	88.000	13,000.000	0.000	0.000	0.00
0075	80116015	000	D-GR HMA(SQ)TY B PG 64-22(DELIVERY)	TON	82.000	3,000.000	0.000	0.000	0.00
0080	80116016	000	D-GR HMA(SQ)TY C PG 64-22 (PICKUP)	TON	64.000	500.000	0.000	0.000	0.00
0085	80116017	000	D-GR HMA(SQ)TY C PG 64-22 (DELIVERY)	TON	84.000	2,000.000	0.000	0.000	0.00
0501	96026614	000	DEMURRAGE	DOL	1.000	1,000.000	0.000	0.000	0.00
0502	96056009	000	MMC/TMC ACTUAL DAMAGES	DOL	-1.000	1,000.000	0.000	0.000	0.00
Category Subtotal									0.00

TOTAL ITEM EARNINGS THIS CONTRACT \$26,014.11

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
80116001	000	D-GR HMA(SQ) TY D PG 64-22 (PICKUP)	TON	65.000	1,900.00	75.690	4,919.85
80116014	000	D-GR HMA(SQ)TY B PG 64-22 (PICKUP)	TON	62.000	1,800.00	340.230	21,094.26
TOTAL ITEM EARNINGS TO DATE							\$26,014.11