



**CONTRACTOR'S ESTIMATE PACKAGE**

REPORT DATE: **08/08/24**

CONTRACT ID: **646126001**  
 PROJECT: **MMC - 646126001**  
 CONTRACT: **03244031**  
 AWARD AMOUNT: **\$468,000.00**  
 PROJECTED AMOUNT: **\$468,000.00**  
 ADJ. PROJECTED AMOUNT: **\$468,000.00**  
 CONTRACTOR: **BRAUNTEX MATERIALS, INC.**

HIGHWAY: **US0183**  
 DISTRICT NAME: **YOAKUM**  
 COUNTY: **DEWITT**  
 AREA ENGINEER: **Covey Morrow, P.E.**  
 AREA NUMBER: **058**

ESTIMATE NUMBER: **0003**  
 ESTIMATE PAID:   
 ESTIMATE PERIOD: **07/01/2024** to **07/31/2024**  
 ESTIMATE TYPE: **PROG**  
 % COMPLETE: **76.56**  
 % TIME USED: **51.11**  
 % RETAINAGE: **0.00**

LETTING DATE: **03/05/2024**  
 AWARD DATE: **03/28/2024**  
 NOTICE TO PROCEED DATE: **04/25/2024**  
 WORK BEGIN DATE: **04/30/2024**  
 ACCEPTED DATE: **00/00/0000**  
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

**RECAPITULATION**

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$358,323.42	\$260,793.78	\$97,529.64
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$358,323.42	\$260,793.78	\$97,529.64
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
<b>PAID TO CONTRACTOR</b>	<b>\$358,323.42</b>	<b>\$260,793.78</b>	<b>\$97,529.64</b>

**CONTRACT ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION:  
 ADJUSTMENT AMOUNT:  
 REMARKS:

\*\*\*There are no Contract Adjustments for this estimate\*\*\*

**LINE ITEM ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION:  
 ADJUSTMENT AMOUNT:  
 REMARKS:

\*\*\*There are no Line Item Adjustments for this estimate\*\*\*

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

\_\_\_\_\_  
 AREA/PROJECT ENGINEER

\_\_\_\_\_  
 DATE

**CONTRACT TIME STATEMENT**

WORK BEGIN DATE: 04/30/2024  
TIME CHARGES BEGIN: 05/01/2024  
BID DAYS: 180  
C. O. ADJUSTED DAYS: 0  
CURRENT DAYS: 180  
DAYS CHARGED TO DATE: 92  
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0  
LIQ DAMAGE RATE: \$0.00  
LIQUIDATED DAMAGES: 0  
 DAYS AT PER DAY \$0.00  
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited
07/01/2024	1	
07/02/2024	1	
07/03/2024	1	
07/04/2024	1	
07/05/2024	1	
07/06/2024	1	
07/07/2024	1	
07/08/2024	1	
07/09/2024	1	
07/10/2024	1	
07/11/2024	1	
07/12/2024	1	
07/13/2024	1	
07/14/2024	1	
07/15/2024	1	
07/16/2024	1	
07/17/2024	1	
07/18/2024	1	
07/19/2024	1	
07/20/2024	1	
07/21/2024	1	
07/22/2024	1	
07/23/2024	1	
07/24/2024	1	
07/25/2024	1	
07/26/2024	1	
07/27/2024	1	
07/28/2024	1	
07/29/2024	1	
07/30/2024	1	
07/31/2024	1	

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
31	31	0

WORK PERFORMED THIS PERIOD

PROJECT MMC - 646126001 CONTROL 646126001  
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE
0060	80116042	000	D-GR HMA (SQ)(TY-D PG 64-22 SAC-B)(DEL)	TON	78.000	1,250.380	\$97,529.64

Total Bid Quantity	QTY Paid To Date
6,000.00	4,593.89

TOTAL ITEM EARNINGS THIS ESTIMATE

\$97,529.64

CONTRACT LINE ITEMS

PROJECT MMC - 646126001 CONTROL 646126001  
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	80116042	000	D-GR HMA (SQ)(TY-D PG 64-22 SAC-B)(DEL)	TON	78.000	6,000.000	0.000	4,593.89	358,323.42
<b>Category Subtotal</b>									<b>\$358,323.42</b>

PROJECT MMC - 646126001 CONTROL 646126001  
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0065	96026614		DEMURRAGE	DOL	1.000	1,000.000	0.000	0.000	0.00
0070	96056009		MMC/TMC ACTUAL DAMAGES	DOL	-1.000	1,000.000	0.000	0.000	0.00
<b>Category Subtotal</b>									<b>0.00</b>

**TOTAL ITEM EARNINGS THIS CONTRACT** \$358,323.42

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
80116042	000	D-GR HMA (SQ)(TY-D PG 64-22 SAC-B)(DEL)	TON	78.000	6,000.00	4,593.890	358,323.42
<b>TOTAL ITEM EARNINGS TO DATE</b>							<b>\$358,323.42</b>