



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **08/08/24**

CONTRACT ID: **646715001**
 PROJECT: **MMC - 646715001**
 CONTRACT: **05240202**
 AWARD AMOUNT: **\$217,750.20**
 PROJECTED AMOUNT: **\$217,750.20**
 ADJ. PROJECTED AMOUNT: **\$217,750.20**
 CONTRACTOR: **WRIGHT ASPHALT PRODUCTS COMPANY LLC**

HIGHWAY: **US0067**
 DISTRICT NAME: **FORT WORTH**
 COUNTY: **JOHNSON**
 AREA ENGINEER: **Daniel Poole, P.E**
 AREA NUMBER: **050**

ESTIMATE NUMBER: **0002**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **06/26/2024** to **07/25/2024**
 ESTIMATE TYPE: **PROG**
 % COMPLETE: **75.26**
 % TIME USED: **17.78**
 % RETAINAGE: **0.00**

LETTING DATE: **05/16/2024**
 AWARD DATE: **05/22/2024**
 NOTICE TO PROCEED DATE: **06/14/2024**
 WORK BEGIN DATE: **06/24/2024**
 ACCEPTED DATE: **00/00/0000**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$163,882.11	\$32,034.05	\$131,848.06
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$163,882.11	\$32,034.05	\$131,848.06
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$163,882.11	\$32,034.05	\$131,848.06

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 06/24/2024
TIME CHARGES BEGIN: 06/24/2024
BID DAYS: 180
C. O. ADJUSTED DAYS: 0
CURRENT DAYS: 180
DAYS CHARGED TO DATE: 32
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0
LIQ DAMAGE RATE: \$618.00
LIQUIDATED DAMAGES: 0
 DAYS AT PER DAY \$618.00
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited
06/26/2024	1	
06/27/2024	1	
06/28/2024	1	
06/29/2024	1	
06/30/2024	1	
07/01/2024	1	
07/02/2024	1	
07/03/2024	1	
07/04/2024	1	
07/05/2024	1	
07/06/2024	1	
07/07/2024	1	
07/08/2024	1	
07/09/2024	1	
07/10/2024	1	
07/11/2024	1	
07/12/2024	1	
07/13/2024	1	
07/14/2024	1	
07/15/2024	1	
07/16/2024	1	
07/17/2024	1	
07/18/2024	1	
07/19/2024	1	
07/20/2024	1	
07/21/2024	1	
07/22/2024	1	
07/23/2024	1	
07/24/2024	1	
07/25/2024	1	

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
30	30	0

WORK PERFORMED THIS PERIOD

PROJECT MMC - 646715001 CONTROL 646715001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
0060	80106005	000	EMULSION (CHFRS-2P) (DEL)	GAL	2.760	46,376.110	\$127,998.06	78,895.00	57,982.65
0070	96026614		DEMURRAGE	DOL	1.000	3,850.000	\$3,850.00	1,000.00	3,850.00
TOTAL ITEM EARNINGS THIS ESTIMATE							\$131,848.06		

CONTRACT LINE ITEMS

PROJECT MMC - 646715001 CONTROL 646715001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	80106005	000	EMULSION (CHFRS-2P) (DEL)	GAL	2.760	78,895.000	0.000	57,982.65	160,032.11
0070	96026614		DEMURRAGE	DOL	1.000	1,000.000	0.000	3,850.00	3,850.00
Category Subtotal									\$163,882.11

PROJECT MMC - 646715001 CONTROL 646715001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0065	96056009		MMC/TMC ACTUAL DAMAGES	DOL	-1.000	1,000.000	0.000	0.000	0.00
Category Subtotal									0.00

TOTAL ITEM EARNINGS THIS CONTRACT \$163,882.11

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
80106005	000	EMULSION (CHFRS-2P) (DEL)	GAL	2.760	78,895.00	57,982.650	160,032.11
96026614		DEMURRAGE	DOL	1.000	1,000.00	3,850.000	3,850.00
TOTAL ITEM EARNINGS TO DATE							\$163,882.11