



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **09/08/24**

CONTRACT ID: **646606001**
 PROJECT: **MMC - 646606001**
 CONTRACT: **07241701**
 AWARD AMOUNT: **\$228,000.00**
 PROJECTED AMOUNT: **\$228,000.00**
 ADJ. PROJECTED AMOUNT: **\$228,000.00**
 CONTRACTOR: **TOUCHSTONE RESOURCES, LLC**

HIGHWAY: **IH0045**
 DISTRICT NAME: **BRYAN**
 COUNTY: **WALKER**
 AREA ENGINEER: **Delmy Reyes, P.E.**
 AREA NUMBER: **054**

ESTIMATE NUMBER: **0001**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **08/06/2024** to **08/31/2024**
 ESTIMATE TYPE: **PROG**
 % COMPLETE: **20.58**
 % TIME USED: **6.67**
 % RETAINAGE: **0.00**

LETTING DATE: **07/23/2024**
 AWARD DATE: **07/23/2024**
 NOTICE TO PROCEED DATE: **08/06/2024**
 WORK BEGIN DATE: **08/20/2024**
 ACCEPTED DATE: **00/00/0000**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$46,913.30	\$0.00	\$46,913.30
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$46,913.30	\$0.00	\$46,913.30
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$46,913.30	\$0.00	\$46,913.30

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 08/20/2024
TIME CHARGES BEGIN: 00/00/0000
BID DAYS: 180
C. O. ADJUSTED DAYS: 0
CURRENT DAYS: 180
DAYS CHARGED TO DATE: 12
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0
LIQ DAMAGE RATE: \$618.00
LIQUIDATED DAMAGES: 0
 DAYS AT PER DAY \$618.00
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited
08/14/2024		1
08/20/2024	1	
08/21/2024	1	
08/22/2024	1	
08/23/2024	1	
08/24/2024	1	
08/25/2024	1	
08/26/2024	1	
08/27/2024	1	
08/28/2024	1	
08/29/2024	1	
08/30/2024	1	
08/31/2024	1	

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
13	12	1
OTHER - SEE RMRKS		1

WORK PERFORMED THIS PERIOD

PROJECT MMC - 646606001 CONTROL 646606001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE
0075	80076081	000	FL BS (SITE DEL) (TY A GR 1-2) (SITE 4)	TON	35.000	1,340.380	\$46,913.30

Total Bid Quantity	QTY Paid To Date
1,500.00	1,340.38

TOTAL ITEM EARNINGS THIS ESTIMATE

\$46,913.30

CONTRACT LINE ITEMS

PROJECT MMC - 646606001 CONTROL 646606001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0075	80076081	000	FL BS (SITE DEL) (TY A GR 1-2) (SITE 4)	TON	35.000	1,500.000	0.000	1,340.38	46,913.30
Category Subtotal									46,913.30

PROJECT MMC - 646606001 CONTROL 646606001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0060	80076078	000	FL BS (SITE DEL) (TY A GR 1-2) (SITE 1)	TON	47.000	1,500.000	0.000	0.000	0.00
0065	80076079	000	FL BS (SITE DEL) (TY A GR 1-2) (SITE 2)	TON	35.000	1,500.000	0.000	0.000	0.00
0070	80076080	000	FL BS (SITE DEL) (TY A GR 1-2) (SITE 3)	TON	35.000	1,500.000	0.000	0.000	0.00
0080	96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1.000	0.000	0.000	0.00
0085	96026002		PAYMENT ADJUSTMENT-NEG	DOL	-1.000	1.000	0.000	0.000	0.00
0090	96056009		MMC/TMC ACTUAL DAMAGES	DOL	-1.000	1.000	0.000	0.000	0.00
0095	96026614		DEMURRAGE	DOL	1.000	1.000	0.000	0.000	0.00
Category Subtotal									0.00

TOTAL ITEM EARNINGS THIS CONTRACT \$46,913.30

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
80076081	000	FL BS (SITE DEL) (TY A GR 1-2) (SITE 4)	TON	35.000	1,500.00	1,340.380	46,913.30
TOTAL ITEM EARNINGS TO DATE							\$46,913.30