



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **11/09/18**

CONTRACT ID: **058101141**
 PROJECT: **STP 2016(983)HES**
 CONTRACT: **04163031**
 AWARD AMOUNT: **\$1,625,000.00**
 PROJECTED AMOUNT: **\$1,643,800.00**
 ADJ. PROJECTED AMOUNT: **\$1,643,800.00**
 CONTRACTOR: **DURABLE SPECIALTIES, INC.**

HIGHWAY: **SL 12**
 DISTRICT NAME: **Dallas**
 COUNTY: **DALLAS**
 AREA ENGINEER: **Christopher Blain, P.E.**
 AREA NUMBER: **063**

ESTIMATE NUMBER: **0020**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **04/26/2018** to **06/06/2018**
 ESTIMATE TYPE: **FINL**
 % COMPLETE: **100.00**
 % TIME USED: **96.85**
 % RETAINAGE: **0.00**

LETTING DATE: **04/05/2016**
 AWARD DATE: **04/28/2016**
 NOTICE TO PROCEED DATE: **06/27/2016**
 WORK BEGIN DATE: **09/27/2016**
 ACCEPTED DATE: **06/06/2018**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$1,685,897.52	\$1,672,697.52	\$13,200.00
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$1,685,897.52	\$1,672,697.52	\$13,200.00
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$1,685,897.52	\$1,672,697.52	\$13,200.00

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

<u>WORK BEGIN DATE:</u>	09/27/2016	<u>ASSESSED LIQ DAMAGES:</u>	0	
<u>TIME CHARGES BEGIN:</u>	09/25/2016	<u>LIQ DAMAGE RATE:</u>	\$785.00	
<u>BID DAYS:</u>	286	<u>LIQUIDATED DAMAGES:</u>	0	
<u>C. O. ADJUSTED DAYS:</u>	0		DAYS AT	
<u>CURRENT DAYS:</u>	286		PER DAY	\$785.00
<u>DAYS CHARGED TO DATE:</u>	277	<u>TOTAL:</u>	\$0.00	
<u>PHYSICAL WORK COMPLETE:</u>	00/00/0000			

<u>DAILY BREAKDOWN</u>			<u>PERIOD SUMMARY</u>			
Date or Days	Days Charged	Days Credited	Diary Adjustment	Date or Days	Days Charged	Days Credited
04/26/2018		1	Project Complete. Awaiting TDLR inspection.	42	0	42
04/27/2018		1	Project Complete. Awaiting TDLR inspection.			
04/28/2018		1	Project Complete. Awaiting TDLR inspection.	AWAITING AE ACCEPT		3
04/29/2018		1	Project Complete. Awaiting TDLR inspection.	AWAITING DE ACCEPT		14
04/30/2018		1	Project Complete. Awaiting TDLR inspection.	OTHER - SEE RMRKS		23
05/01/2018		1	Project Complete. Awaiting TDLR inspection.	WORK COMPL & ACC		1
05/02/2018		1	Project Complete. Awaiting TDLR inspection.	WORK COMPLETED		1
05/03/2018		1	Project Complete. Awaiting TDLR inspection.			
05/04/2018		1	Project Complete. Awaiting TDLR inspection.			
05/05/2018		1	Project Complete. Awaiting TDLR inspection.			
05/06/2018		1	Project Complete. Awaiting TDLR inspection.			
05/07/2018		1	Project Complete. Awaiting TDLR inspection.			
05/08/2018		1	Project Complete. Awaiting TDLR inspection.			
05/09/2018		1	Project Complete. Awaiting TDLR inspection.			
05/10/2018		1	Project Complete. Awaiting TDLR inspection.			
05/11/2018		1	Project Complete. Awaiting TDLR inspection.			
05/12/2018		1	Project Complete. Awaiting TDLR inspection.			
05/13/2018		1	Project Complete. Awaiting TDLR inspection.			
05/14/2018		1	TDLR accepted project today. Awaiting AE acceptance.			
05/15/2018		1	AWAITING AE ACCEPTANCE			
05/16/2018		1	AWAITING AE ACCEPTANCE			
05/17/2018		1	AWAITING AE ACCEPTANCE			
05/18/2018		1	WORK COMPLETED			
05/19/2018		1	Awaiting DTOE acceptance.			
05/20/2018		1	Awaiting DTOE acceptance.			
05/21/2018		1	Awaiting DTOE acceptance.			
05/22/2018		1	DTOE accepted project today. Awaiting DE acceptance.			
05/23/2018		1	AWAITING DE ACCEPTANCE			
05/24/2018		1	AWAITING DE ACCEPTANCE			
05/25/2018		1	AWAITING DE ACCEPTANCE			

05/26/2018	1	AWAITING DE ACCEPTANCE
05/27/2018	1	AWAITING DE ACCEPTANCE
05/28/2018	1	AWAITING DE ACCEPTANCE
05/29/2018	1	AWAITING DE ACCEPTANCE
05/30/2018	1	AWAITING DE ACCEPTANCE
05/31/2018	1	AWAITING DE ACCEPTANCE
06/01/2018	1	AWAITING DE ACCEPTANCE
06/02/2018	1	AWAITING DE ACCEPTANCE
06/03/2018	1	AWAITING DE ACCEPTANCE
06/04/2018	1	AWAITING DE ACCEPTANCE
06/05/2018	1	AWAITING DE ACCEPTANCE
06/06/2018	1	WORK COMPL & ACCEP

WORK PERFORMED THIS PERIOD

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
PROJECT STP 2016(983)HES				CONTROL	058101141				
CATEGORY 001				DESCRIPTION	ALL ITEMS				
0120	05006001	000	MOBILIZATION	LS	132,000.000	0.016	\$2,112.00	0.16	0.16
PROJECT STP 2016(984)HES				CONTROL	091847104				
CATEGORY 001				DESCRIPTION	ALL ITEMS				
0715	05006001	000	MOBILIZATION	LS	132,000.000	0.014	\$1,848.00	0.14	0.14
PROJECT STP 2016(985)HES				CONTROL	091847105				
CATEGORY 001				DESCRIPTION	ALL ITEMS				
1330	05006001	000	MOBILIZATION	LS	132,000.000	0.014	\$1,848.00	0.14	0.14
PROJECT STP 2016(986)HES				CONTROL	091847106				
CATEGORY 001				DESCRIPTION	ALL ITEMS				
1935	05006001	000	MOBILIZATION	LS	132,000.000	0.014	\$1,848.00	0.14	0.14
PROJECT STP 2016(987)HES				CONTROL	091847107				
CATEGORY 001				DESCRIPTION	ALL ITEMS				
2510	05006001	000	MOBILIZATION	LS	132,000.000	0.014	\$1,848.00	0.14	0.14
PROJECT STP 2016(988)HES				CONTROL	091847108				
CATEGORY 001				DESCRIPTION	ALL ITEMS				
3055	05006001	000	MOBILIZATION	LS	132,000.000	0.014	\$1,848.00	0.14	0.14
PROJECT STP 2016(989)HES				CONTROL	091847109				
CATEGORY 001				DESCRIPTION	ALL ITEMS				
3610	05006001	000	MOBILIZATION	LS	132,000.000	0.014	\$1,848.00	0.14	0.14

TOTAL ITEM EARNINGS THIS ESTIMATE

\$13,200.00

CONTRACT LINE ITEMS

PROJECT STP 2016(983)HES CONTROL 058101141
 CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0065	01046001	000	REMOVING CONC (PAV)	SY	35.000	19.000	0.000	19.00	665.00
0070	01046015	000	REMOVING CONC (SIDEWALKS)	SY	30.000	52.000	0.000	52.00	1,560.00
0075	01106001	000	EXCAVATION (ROADWAY)	CY	45.000	11.000	0.000	11.00	495.00
0080	02516028	000	REWORK BS MTL (TY B) (8") (DENS CONT)	SY	60.000	16.000	0.000	21.04	1,262.46
0085	03606044	000	CONC PVMT (CONT REINF)(FAST TRK)(12")	SY	200.000	33.000	0.000	28.27	5,653.00
0105	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	215.000	26.000	0.000	26.00	5,590.00
0110	04166034	000	DRILL SHAFT (TRF SIG POLE) (48 IN)	LF	255.000	44.000	0.000	44.00	11,220.00
0115	04326003	000	RIPRAP (CONC)(6 IN)	CY	1,400.000	1.000	0.000	1.60	2,242.80
0120	05006001	000	MOBILIZATION	LS	132,000.000	0.160	0.000	0.16	21,120.00
0125	05026001	000	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	1,500.000	3.000	0.000	3.00	4,500.00
0130	05296005	000	CONC CURB (MONO) (TY II)	LF	11.000	25.000	0.000	172.50	1,897.50
0140	05296008	000	CONC CURB & GUTTER (TY II)	LF	100.000	70.000	0.000	91.50	9,150.00
0145	05316003	000	CONC SIDEWALKS (6")	SY	110.000	33.000	0.000	103.90	11,428.45
0150	05316009	000	CURB RAMPS (TY 6)	EA	2,100.000	8.000	0.000	8.00	16,800.00
0155	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	9.000	50.000	0.000	50.00	450.00
0160	06186029	000	CONDT (PVC) (SCH 40) (3")	LF	10.000	125.000	0.000	125.00	1,250.00
0165	06186033	000	CONDT (PVC) (SCH 40) (4")	LF	12.000	30.000	0.000	30.00	360.00
0170	06186034	000	CONDT (PVC) (SCH 40) (4") (BORE)	LF	26.000	535.000	0.000	535.00	13,910.00
0175	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	9.000	10.000	0.000	10.00	90.00
0180	06206004	000	ELEC CONDR (NO.12) INSULATED	LF	1.000	160.000	0.000	160.00	160.00
0185	06206008	000	ELEC CONDR (NO.8) INSULATED	LF	1.000	640.000	0.000	640.00	640.00
0190	06206009	000	ELEC CONDR (NO.6) BARE	LF	1.000	710.000	0.000	710.00	710.00
0195	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.000	40.000	0.000	40.00	40.00
0200	06246002	000	GROUND BOX TY A (122311)W/APRON	EA	740.000	1.000	0.000	1.00	740.00
0205	06246008	000	GROUND BOX TY C (162911)W/APRON	EA	760.000	4.000	0.000	4.00	3,040.00
0210	06246028	000	REMOVE GROUND BOX	EA	75.000	9.000	0.000	9.00	675.00
0215	06286187	000	ELC SRV TY D 120/240 070(NS)SS(E)PS(U)	EA	5,500.000	1.000	0.000	1.00	5,500.00
0220	06666035	000	REFL PAV MRK TY I (W)8"(SLD)(090MIL)	LF	1.500	850.000	0.000	850.00	1,275.00
0225	06666041	000	REFL PAV MRK TY I (W)12"(SLD)(090MIL)	LF	3.000	1,100.000	0.000	1,100.00	3,300.00
0230	06666047	000	REFL PAV MRK TY I (W)24"(SLD)(090MIL)	LF	6.000	195.000	0.000	195.00	1,170.00
0235	06666224	000	PAVEMENT SEALER 4"	LF	0.300	1,525.000	0.000	1,525.00	457.50
0240	06666226	000	PAVEMENT SEALER 8"	LF	0.500	850.000	0.000	850.00	425.00
0245	06666228	000	PAVEMENT SEALER 12"	LF	1.000	1,100.000	0.000	1,100.00	1,100.00
0250	06666230	000	PAVEMENT SEALER 24"	LF	2.000	195.000	0.000	195.00	390.00
0255	06666231	000	PAVEMENT SEALER (ARROW)	EA	16.000	6.000	0.000	8.00	128.00
0260	06666299	000	RE PM W/RET REQ TY I (W)4"(BRK)(090MIL)	LF	1.000	1,125.000	0.000	1,125.00	1,125.00
0265	06666302	000	RE PM W/RET REQ TY I (W)4"(SLD)(090MIL)	LF	1.000	400.000	0.000	400.00	400.00
0270	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	225.000	6.000	0.000	8.00	1,800.00
0275	06726006	000	REFL PAV MRKR TY I-A	EA	4.000	25.000	0.000	25.00	100.00
0280	06726010	000	REFL PAV MRKR TY II-C-R	EA	4.000	145.000	0.000	145.00	580.00
0285	06776005	000	ELIM EXT PAV MRK & MRKS (12")	LF	2.000	825.000	0.000	825.00	1,650.00
0290	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	3.000	205.000	0.000	205.00	615.00
0295	06776008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	50.000	8.000	0.000	8.00	400.00
0300	06776012	000	ELIM EXT PAV MRK & MRKS (WORD)	EA	60.000	2.000	0.000	3.00	180.00

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0305	06786001	000	PAV SURF PREP FOR MRK (4")	LF	0.100	1,525.000	0.000	1,525.00	152.50
0310	06786004	000	PAV SURF PREP FOR MRK (8")	LF	0.100	850.000	0.000	850.00	85.00
0315	06786006	000	PAV SURF PREP FOR MRK (12")	LF	0.200	1,100.000	0.000	1,100.00	220.00
0320	06786008	000	PAV SURF PREP FOR MRK (24")	LF	0.500	195.000	0.000	195.00	97.50
0325	06786009	000	PAV SURF PREP FOR MRK (ARROW)	EA	16.000	6.000	0.000	8.00	128.00
0330	06806002	000	INSTALL HWY TRF SIG (ISOLATED)	EA	12,000.000	1.000	0.000	1.00	12,000.00
0335	06806004	000	REMOVING TRAFFIC SIGNALS	EA	5,000.000	1.000	0.000	1.00	5,000.00
0340	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	300.000	13.000	0.000	13.00	3,900.00
0345	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	300.000	4.000	0.000	4.00	1,200.00
0350	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	300.000	13.000	0.000	13.00	3,900.00
0355	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	300.000	8.000	0.000	8.00	2,400.00
0360	06826005	000	VEH SIG SEC (12")LED(RED)	EA	300.000	13.000	0.000	13.00	3,900.00
0365	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	300.000	8.000	0.000	8.00	2,400.00
0370	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	600.000	8.000	0.000	8.00	4,800.00
0375	06826029	000	BACK PLATE (12")(3 SEC)ALUM	EA	110.000	13.000	0.000	13.00	1,430.00
0380	06826031	000	BACK PLATE (12")(5 SEC)ALUM	EA	120.000	4.000	0.000	4.00	480.00
0385	06846031	000	TRF SIG CBL (TY A)(14 AWG)(5 CONDR)	LF	1.000	520.000	0.000	520.00	520.00
0390	06846033	000	TRF SIG CBL (TY A)(14 AWG)(7 CONDR)	LF	1.000	295.000	0.000	295.00	295.00
0395	06846036	000	TRF SIG CBL (TY A)(14 AWG)(10 CONDR)	LF	2.000	815.000	0.000	815.00	1,630.00
0400	06846046	000	TRF SIG CBL (TY A)(14 AWG)(20 CONDR)	LF	3.000	665.000	0.000	665.00	1,995.00
0405	06846079	000	TRF SIG CBL (TY C)(12 AWG)(2 CONDR)	LF	1.000	1,365.000	0.000	1,365.00	1,365.00
0410	06866039	000	INS TRF SIG PL AM(S)1 ARM(36')LUM	EA	5,400.000	1.000	0.000	1.00	5,400.00
0415	06866051	000	INS TRF SIG PL AM(S)1 ARM(48')LUM	EA	6,400.000	1.000	0.000	1.00	6,400.00
0420	06866065	000	INS TRF SIG PL AM(S)1 ARM(65')	EA	14,000.000	2.000	0.000	2.00	28,000.00
0425	06876001	000	PED POLE ASSEMBLY	EA	2,000.000	5.000	0.000	5.00	10,000.00
0430	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	515.000	8.000	0.000	8.00	4,120.00
0435	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	2,950.000	1.000	0.000	1.00	2,950.00
0440	60256001	000	RADAR PRESENCE DETECTOR	EA	5,800.000	4.000	0.000	4.00	23,200.00
0445	60256002	000	RADAR PRESENCE DETECTOR COMM CABLE	LF	3.000	785.000	0.000	785.00	2,355.00
0448	96016001		MATERIAL ON HAND	DOL	1.000	10,000.000	0.000	303,234.00	303,234.00
			MATERIAL RECEIVED						
0449	96016001		MATERIAL ON HAND	DOL	-1.000	10,000.000	0.000	303,234.00	-303,234.00
			MATERIAL USED						

Category Subtotal \$266,567.71

PROJECT STP 2016(984)HES CONTROL 091847104

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0665	01046001	000	REMOVING CONC (PAV)	SY	35.000	45.000	0.000	45.00	1,575.00
0670	01046015	000	REMOVING CONC (SIDEWALKS)	SY	30.000	68.000	0.000	71.56	2,146.68
0675	01106001	000	EXCAVATION (ROADWAY)	CY	45.000	33.000	0.000	33.00	1,485.00
0685	03606044	000	CONC PVMT (CONT REINF)(FAST TRK)(12")	SY	200.000	38.000	0.000	70.15	14,029.40
0705	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	215.000	52.000	0.000	52.00	11,180.00
0710	04326003	000	RIPRAP (CONC)(6 IN)	CY	1,400.000	2.000	0.000	5.47	7,652.40
0715	05006001	000	MOBILIZATION	LS	132,000.000	0.140	0.000	0.14	18,480.00
0720	05026001	000	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	1,500.000	3.000	0.000	3.00	4,500.00

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0735	05296005	000	CONC CURB (MONO) (TY II)	LF	11.000	70.000	0.000	153.00	1,683.00
0745	05296008	000	CONC CURB & GUTTER (TY II)	LF	100.000	35.000	0.000	68.00	6,800.00
0750	05316003	000	CONC SIDEWALKS (6")	SY	110.000	61.000	0.000	97.79	10,756.90
0755	05316008	000	CURB RAMPS (TY 5)	EA	2,100.000	1.000	0.000	1.00	2,100.00
0760	05316009	000	CURB RAMPS (TY 6)	EA	2,100.000	6.000	0.000	6.00	12,600.00
0765	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	9.000	20.000	0.000	20.00	180.00
0770	06186024	000	CONDT (PVC) (SCH 40) (2") (BORE)	LF	22.000	145.000	0.000	145.00	3,190.00
0775	06186029	000	CONDT (PVC) (SCH 40) (3")	LF	10.000	165.000	0.000	165.00	1,650.00
0780	06186033	000	CONDT (PVC) (SCH 40) (4")	LF	12.000	50.000	0.000	50.00	600.00
0785	06186034	000	CONDT (PVC) (SCH 40) (4") (BORE)	LF	26.000	450.000	0.000	450.00	11,700.00
0790	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	9.000	10.000	0.000	10.00	90.00
0795	06206004	000	ELEC CONDR (NO.12) INSULATED	LF	1.000	240.000	0.000	240.00	240.00
0800	06206008	000	ELEC CONDR (NO.8) INSULATED	LF	1.000	810.000	0.000	810.00	810.00
0805	06206009	000	ELEC CONDR (NO.6) BARE	LF	1.000	685.000	0.000	685.00	685.00
0810	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.000	170.000	0.000	40.00	40.00
0815	06246002	000	GROUND BOX TY A (122311)W/APRON	EA	740.000	2.000	0.000	2.00	1,480.00
0820	06246008	000	GROUND BOX TY C (162911)W/APRON	EA	760.000	5.000	0.000	5.00	3,800.00
0825	06246028	000	REMOVE GROUND BOX	EA	75.000	8.000	0.000	8.00	600.00
0830	06286187	000	ELC SRV TY D 120/240 070(NS)SS(E)PS(U)	EA	5,500.000	1.000	0.000	1.00	5,500.00
0835	06666035	000	REFL PAV MRK TY I (W)8"(SLD)(090MIL)	LF	1.500	620.000	0.000	620.00	930.00
0840	06666041	000	REFL PAV MRK TY I (W)12"(SLD)(090MIL)	LF	3.000	735.000	0.000	735.00	2,205.00
0845	06666047	000	REFL PAV MRK TY I (W)24"(SLD)(090MIL)	LF	6.000	175.000	0.000	175.00	1,050.00
0850	06666224	000	PAVEMENT SEALER 4"	LF	0.300	1,200.000	0.000	1,200.00	360.00
0855	06666226	000	PAVEMENT SEALER 8"	LF	0.500	620.000	0.000	620.00	310.00
0860	06666228	000	PAVEMENT SEALER 12"	LF	1.000	735.000	0.000	735.00	735.00
0865	06666230	000	PAVEMENT SEALER 24"	LF	2.000	175.000	0.000	175.00	350.00
0870	06666231	000	PAVEMENT SEALER (ARROW)	EA	16.000	8.000	0.000	8.00	128.00
0875	06666299	000	RE PM W/RET REQ TY I (W)4"(BRK)(090MIL)	LF	1.000	800.000	0.000	800.00	800.00
0880	06666302	000	RE PM W/RET REQ TY I (W)4"(SLD)(090MIL)	LF	1.000	400.000	0.000	400.00	400.00
0885	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	225.000	8.000	0.000	8.00	1,800.00
0890	06726006	000	REFL PAV MRKR TY I-A	EA	4.000	35.000	0.000	35.00	140.00
0895	06726010	000	REFL PAV MRKR TY II-C-R	EA	4.000	310.000	0.000	310.00	1,240.00
0900	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.400	300.000	0.000	300.00	120.00
0905	06776002	000	ELIM EXT PAV MRK & MRKS (6")	LF	1.000	735.000	0.000	735.00	735.00
0910	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	3.000	350.000	0.000	350.00	1,050.00
0915	06786001	000	PAV SURF PREP FOR MRK (4")	LF	0.100	1,200.000	0.000	1,200.00	120.00
0920	06786004	000	PAV SURF PREP FOR MRK (8")	LF	0.100	620.000	0.000	620.00	62.00
0925	06786006	000	PAV SURF PREP FOR MRK (12")	LF	0.200	735.000	0.000	735.00	147.00
0930	06786008	000	PAV SURF PREP FOR MRK (24")	LF	0.500	175.000	0.000	175.00	87.50
0935	06786009	000	PAV SURF PREP FOR MRK (ARROW)	EA	16.000	8.000	0.000	8.00	128.00
0940	06806002	000	INSTALL HWY TRF SIG (ISOLATED)	EA	12,000.000	1.000	0.000	1.00	12,000.00
0945	06806004	000	REMOVING TRAFFIC SIGNALS	EA	5,000.000	1.000	0.000	1.00	5,000.00
0950	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	300.000	12.000	0.000	12.00	3,600.00
0955	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	300.000	4.000	0.000	4.00	1,200.00
0960	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	300.000	12.000	0.000	12.00	3,600.00
0965	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	300.000	8.000	0.000	8.00	2,400.00
0970	06826005	000	VEH SIG SEC (12")LED(RED)	EA	300.000	12.000	0.000	12.00	3,600.00
0975	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	300.000	8.000	0.000	8.00	2,400.00

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0980	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	600.000	8.000	0.000	8.00	4,800.00
0985	06826029	000	BACK PLATE (12")(3 SEC)ALUM	EA	110.000	12.000	0.000	12.00	1,320.00
0990	06826031	000	BACK PLATE (12")(5 SEC)ALUM	EA	120.000	4.000	0.000	4.00	480.00
0995	06846031	000	TRF SIG CBL (TY A)(14 AWG)(5 CONDR)	LF	1.000	505.000	0.000	505.00	505.00
1000	06846033	000	TRF SIG CBL (TY A)(14 AWG)(7 CONDR)	LF	1.000	260.000	0.000	260.00	260.00
1005	06846036	000	TRF SIG CBL (TY A)(14 AWG)(10 CONDR)	LF	2.000	920.000	0.000	920.00	1,840.00
1010	06846046	000	TRF SIG CBL (TY A)(14 AWG)(20 CONDR)	LF	3.000	665.000	0.000	665.00	1,995.00
1015	06846079	000	TRF SIG CBL (TY C)(12 AWG)(2 CONDR)	LF	1.000	1,280.000	0.000	1,280.00	1,280.00
1020	06866047	000	INS TRF SIG PL AM(S)1 ARM(44')LUM	EA	5,800.000	1.000	0.000	1.00	5,800.00
1025	06866049	000	INS TRF SIG PL AM(S)1 ARM(48')	EA	5,800.000	1.000	0.000	1.00	5,800.00
1030	06866051	000	INS TRF SIG PL AM(S)1 ARM(48')LUM	EA	6,400.000	2.000	0.000	2.00	12,800.00
1035	06876001	000	PED POLE ASSEMBLY	EA	2,000.000	6.000	0.000	6.00	12,000.00
1040	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	515.000	8.000	0.000	8.00	4,120.00
1045	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	2,950.000	1.000	0.000	1.00	2,950.00
1050	60256001	000	RADAR PRESENCE DETECTOR	EA	5,800.000	4.000	0.000	4.00	23,200.00
1055	60256002	000	RADAR PRESENCE DETECTOR COMM CABLE	LF	3.000	785.000	0.000	785.00	2,355.00

Category Subtotal \$253,755.88

PROJECT STP 2016(985)HES CONTROL 091847105

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1275	01046001	000	REMOVING CONC (PAV)	SY	35.000	19.000	0.000	19.00	665.00
1280	01046015	000	REMOVING CONC (SIDEWALKS)	SY	30.000	150.000	0.000	150.00	4,500.00
1285	01106001	000	EXCAVATION (ROADWAY)	CY	45.000	11.000	0.000	11.00	495.00
1295	03606044	000	CONC PVMT (CONT REINF)(FAST TRK)(12")	SY	200.000	17.000	0.000	19.46	3,891.20
1315	04166031	000	DRILL SHAFT (TRF SIG POLE) (30 IN)	LF	200.000	11.000	0.000	11.00	2,200.00
1320	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	215.000	39.000	0.000	39.00	8,385.00
1325	04326003	000	RIPRAP (CONC)(6 IN)	CY	1,400.000	1.000	0.000	2.11	2,955.40
1330	05006001	000	MOBILIZATION	LS	132,000.000	0.140	0.000	0.14	18,480.00
1335	05026001	000	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	1,500.000	2.000	0.000	2.00	3,000.00
1350	05296005	000	CONC CURB (MONO) (TY II)	LF	11.000	40.000	0.000	46.00	506.00
1355	05296007	000	CONC CURB & GUTTER (TY I)	LF	90.000	35.000	0.000	15.00	1,350.00
1360	05296008	000	CONC CURB & GUTTER (TY II)	LF	100.000	100.000	0.000	63.00	6,300.00
1365	05316003	000	CONC SIDEWALKS (6")	SY	110.000	115.000	0.000	119.45	13,138.95
1370	05316008	000	CURB RAMPS (TY 5)	EA	2,100.000	2.000	0.000	2.00	4,200.00
1375	05316009	000	CURB RAMPS (TY 6)	EA	2,100.000	4.000	0.000	4.00	8,400.00
1380	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	9.000	40.000	0.000	40.00	360.00
1385	06186029	000	CONDT (PVC) (SCH 40) (3")	LF	10.000	150.000	0.000	150.00	1,500.00
1390	06186033	000	CONDT (PVC) (SCH 40) (4")	LF	12.000	30.000	0.000	30.00	360.00
1395	06186034	000	CONDT (PVC) (SCH 40) (4") (BORE)	LF	26.000	400.000	0.000	400.00	10,400.00
1400	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	9.000	10.000	0.000	10.00	90.00
1405	06206004	000	ELEC CONDR (NO.12) INSULATED	LF	1.000	160.000	0.000	160.00	160.00
1410	06206008	000	ELEC CONDR (NO.8) INSULATED	LF	1.000	300.000	0.000	300.00	300.00
1415	06206009	000	ELEC CONDR (NO.6) BARE	LF	1.000	775.000	0.000	605.00	605.00
1420	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.000	50.000	0.000	50.00	50.00
1425	06246008	000	GROUND BOX TY C (162911)W/APRON	EA	760.000	4.000	0.000	4.00	3,040.00

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1430	06246028	000	REMOVE GROUND BOX	EA	75.000	7.000	0.000	7.00	525.00
1435	06286187	000	ELC SRV TY D 120/240 070(NS)SS(E)PS(U)	EA	5,500.000	1.000	0.000	1.00	5,500.00
1440	06666035	000	REFL PAV MRK TY I (W)8"(SLD)(090MIL)	LF	1.500	425.000	0.000	425.00	637.50
1445	06666041	000	REFL PAV MRK TY I (W)12"(SLD)(090MIL)	LF	3.000	590.000	0.000	590.00	1,770.00
1450	06666047	000	REFL PAV MRK TY I (W)24"(SLD)(090MIL)	LF	6.000	150.000	0.000	150.00	900.00
1455	06666224	000	PAVEMENT SEALER 4"	LF	0.300	1,150.000	0.000	1,150.00	345.00
1460	06666226	000	PAVEMENT SEALER 8"	LF	0.500	425.000	0.000	425.00	212.50
1465	06666228	000	PAVEMENT SEALER 12"	LF	1.000	590.000	0.000	590.00	590.00
1470	06666230	000	PAVEMENT SEALER 24"	LF	2.000	150.000	0.000	150.00	300.00
1475	06666231	000	PAVEMENT SEALER (ARROW)	EA	16.000	8.000	0.000	8.00	128.00
1480	06666299	000	RE PM W/RET REQ TY I (W)4"(BRK)(090MIL)	LF	1.000	450.000	0.000	450.00	450.00
1485	06666302	000	RE PM W/RET REQ TY I (W)4"(SLD)(090MIL)	LF	1.000	300.000	0.000	300.00	300.00
1490	06666314	000	RE PM W/RET REQ TY I (Y)4"(SLD)(090MIL)	LF	1.000	400.000	0.000	400.00	400.00
1495	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	225.000	8.000	0.000	8.00	1,800.00
1500	06726006	000	REFL PAV MRKR TY I-A	EA	4.000	15.000	0.000	15.00	60.00
1505	06726010	000	REFL PAV MRKR TY II-C-R	EA	4.000	220.000	0.000	220.00	880.00
1510	06776002	000	ELIM EXT PAV MRK & MRKS (6")	LF	1.000	580.000	0.000	580.00	580.00
1515	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	3.000	150.000	0.000	150.00	450.00
1520	06786001	000	PAV SURF PREP FOR MRK (4")	LF	0.100	1,150.000	0.000	1,150.00	115.00
1525	06786004	000	PAV SURF PREP FOR MRK (8")	LF	0.100	425.000	0.000	425.00	42.50
1530	06786006	000	PAV SURF PREP FOR MRK (12")	LF	0.200	590.000	0.000	590.00	118.00
1535	06786008	000	PAV SURF PREP FOR MRK (24")	LF	0.500	150.000	0.000	150.00	75.00
1540	06786009	000	PAV SURF PREP FOR MRK (ARROW)	EA	16.000	8.000	0.000	8.00	128.00
1545	06806002	000	INSTALL HWY TRF SIG (ISOLATED)	EA	12,000.000	1.000	0.000	1.00	12,000.00
1550	06806004	000	REMOVING TRAFFIC SIGNALS	EA	5,000.000	1.000	0.000	1.00	5,000.00
1555	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	300.000	10.000	0.000	10.00	3,000.00
1560	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	300.000	4.000	0.000	4.00	1,200.00
1565	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	300.000	10.000	0.000	10.00	3,000.00
1570	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	300.000	8.000	0.000	8.00	2,400.00
1575	06826005	000	VEH SIG SEC (12")LED(RED)	EA	300.000	10.000	0.000	10.00	3,000.00
1580	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	300.000	8.000	0.000	8.00	2,400.00
1585	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	600.000	8.000	0.000	8.00	4,800.00
1590	06826029	000	BACK PLATE (12")(3 SEC)ALUM	EA	110.000	10.000	0.000	10.00	1,100.00
1595	06826031	000	BACK PLATE (12")(5 SEC)ALUM	EA	120.000	4.000	0.000	4.00	480.00
1600	06846031	000	TRF SIG CBL (TY A)(14 AWG)(5 CONDR)	LF	1.000	435.000	0.000	435.00	435.00
1605	06846033	000	TRF SIG CBL (TY A)(14 AWG)(7 CONDR)	LF	1.000	255.000	0.000	255.00	255.00
1610	06846036	000	TRF SIG CBL (TY A)(14 AWG)(10 CONDR)	LF	2.000	435.000	0.000	435.00	870.00
1615	06846046	000	TRF SIG CBL (TY A)(14 AWG)(20 CONDR)	LF	3.000	540.000	0.000	540.00	1,620.00
1620	06846079	000	TRF SIG CBL (TY C)(12 AWG)(2 CONDR)	LF	1.000	1,075.000	0.000	1,075.00	1,075.00
1625	06866033	000	INS TRF SIG PL AM(S)1 ARM(32')	EA	4,400.000	1.000	0.000	1.00	4,400.00
1630	06866047	000	INS TRF SIG PL AM(S)1 ARM(44')LUM	EA	5,800.000	1.000	0.000	1.00	5,800.00
1635	06866049	000	INS TRF SIG PL AM(S)1 ARM(48')	EA	5,800.000	1.000	0.000	1.00	5,800.00
1640	06866051	000	INS TRF SIG PL AM(S)1 ARM(48')LUM	EA	6,400.000	1.000	0.000	1.00	6,400.00
1645	06876001	000	PED POLE ASSEMBLY	EA	2,000.000	3.000	0.000	3.00	6,000.00
1650	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	515.000	8.000	0.000	8.00	4,120.00
1655	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	2,950.000	1.000	0.000	1.00	2,950.00
1660	60256001	000	RADAR PRESENCE DETECTOR	EA	5,800.000	4.000	0.000	4.00	23,200.00
1665	60256002	000	RADAR PRESENCE DETECTOR COMM CABLE	LF	3.000	660.000	0.000	660.00	1,980.00

Category Subtotal \$214,923.05

PROJECT STP 2016(986)HES CONTROL 091847106
 CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1885	01046001	000	REMOVING CONC (PAV)	SY	35.000	56.000	0.000	56.00	1,960.00
1890	01046015	000	REMOVING CONC (SIDEWALKS)	SY	30.000	45.000	0.000	45.00	1,350.00
1895	01106001	000	EXCAVATION (ROADWAY)	CY	45.000	71.000	0.000	71.00	3,195.00
1900	02516028	000	REWORK BS MTL (TY B) (8") (DENS CONT)	SY	60.000	108.000	0.000	109.39	6,563.28
1905	03606044	000	CONC PVMT (CONT REINF)(FAST TRK)(12")	SY	200.000	106.000	0.000	113.56	22,711.20
1925	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	215.000	26.000	0.000	26.00	5,590.00
1930	04326003	000	RIPRAP (CONC)(6 IN)	CY	1,400.000	5.000	0.000	6.54	9,153.20
1935	05006001	000	MOBILIZATION	LS	132,000.000	0.140	0.000	0.14	18,480.00
1940	05026001	000	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	1,500.000	2.000	0.000	2.00	3,000.00
1945	05296005	000	CONC CURB (MONO) (TY II)	LF	11.000	120.000	0.000	339.50	3,734.50
1950	05296007	000	CONC CURB & GUTTER (TY I)	LF	90.000	30.000	0.000	11.00	990.00
1955	05296008	000	CONC CURB & GUTTER (TY II)	LF	100.000	20.000	0.000	39.50	3,950.00
1960	05316003	000	CONC SIDEWALKS (6")	SY	110.000	53.000	0.000	71.93	7,911.86
1965	05316009	000	CURB RAMPS (TY 6)	EA	2,100.000	8.000	0.000	8.00	16,800.00
1970	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	9.000	75.000	0.000	75.00	675.00
1975	06186029	000	CONDT (PVC) (SCH 40) (3")	LF	10.000	90.000	0.000	90.00	900.00
1980	06186033	000	CONDT (PVC) (SCH 40) (4")	LF	12.000	30.000	0.000	30.00	360.00
1985	06186034	000	CONDT (PVC) (SCH 40) (4") (BORE)	LF	26.000	365.000	0.000	365.00	9,490.00
1990	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	9.000	10.000	0.000	10.00	90.00
1995	06206004	000	ELEC CONDR (NO.12) INSULATED	LF	1.000	160.000	0.000	160.00	160.00
2000	06206008	000	ELEC CONDR (NO.8) INSULATED	LF	1.000	490.000	0.000	490.00	490.00
2005	06206009	000	ELEC CONDR (NO.6) BARE	LF	1.000	520.000	0.000	520.00	520.00
2010	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.000	70.000	0.000	70.00	70.00
2015	06246002	000	GROUND BOX TY A (122311)W/APRON	EA	740.000	1.000	0.000	1.00	740.00
2020	06246008	000	GROUND BOX TY C (162911)W/APRON	EA	760.000	6.000	0.000	6.00	4,560.00
2025	06286187	000	ELC SRV TY D 120/240 070(NS)SS(E)PS(U)	EA	5,500.000	1.000	0.000	1.00	5,500.00
2030	06446076	000	REMOVE SM RD SN SUP&AM	EA	50.000	6.000	0.000	6.00	300.00
2035	06666035	000	REFL PAV MRK TY I (W)8"(SLD)(090MIL)	LF	1.500	300.000	0.000	300.00	450.00
2040	06666041	000	REFL PAV MRK TY I (W)12"(SLD)(090MIL)	LF	3.000	520.000	0.000	520.00	1,560.00
2045	06666047	000	REFL PAV MRK TY I (W)24"(SLD)(090MIL)	LF	6.000	115.000	0.000	115.00	690.00
2050	06666224	000	PAVEMENT SEALER 4"	LF	0.300	500.000	0.000	500.00	150.00
2055	06666226	000	PAVEMENT SEALER 8"	LF	0.500	300.000	0.000	300.00	150.00
2060	06666228	000	PAVEMENT SEALER 12"	LF	1.000	520.000	0.000	520.00	520.00
2065	06666230	000	PAVEMENT SEALER 24"	LF	2.000	115.000	0.000	115.00	230.00
2070	06666231	000	PAVEMENT SEALER (ARROW)	EA	16.000	4.000	0.000	4.00	64.00
2075	06666299	000	RE PM W/RET REQ TY I (W)4"(BRK)(090MIL)	LF	1.000	200.000	0.000	200.00	200.00
2080	06666302	000	RE PM W/RET REQ TY I (W)4"(SLD)(090MIL)	LF	1.000	100.000	0.000	100.00	100.00
2085	06666314	000	RE PM W/RET REQ TY I (Y)4"(SLD)(090MIL)	LF	1.000	200.000	0.000	200.00	200.00
2090	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	225.000	4.000	0.000	4.00	900.00
2095	06726006	000	REFL PAV MRKR TY I-A	EA	4.000	25.000	0.000	25.00	100.00
2100	06726010	000	REFL PAV MRKR TY II-C-R	EA	4.000	140.000	0.000	140.00	560.00
2105	06776002	000	ELIM EXT PAV MRK & MRKS (6")	LF	1.000	515.000	0.000	515.00	515.00
2110	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	3.000	110.000	0.000	110.00	330.00
2115	06786001	000	PAV SURF PREP FOR MRK (4")	LF	0.100	500.000	0.000	500.00	50.00
2120	06786004	000	PAV SURF PREP FOR MRK (8")	LF	0.100	300.000	0.000	300.00	30.00

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2125	06786006	000	PAV SURF PREP FOR MRK (12")	LF	0.200	520.000	0.000	520.00	104.00
2130	06786008	000	PAV SURF PREP FOR MRK (24")	LF	0.500	115.000	0.000	115.00	57.50
2135	06786009	000	PAV SURF PREP FOR MRK (ARROW)	EA	16.000	4.000	0.000	4.00	64.00
2140	06806002	000	INSTALL HWY TRF SIG (ISOLATED)	EA	12,000.000	1.000	0.000	1.00	12,000.00
2145	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	300.000	9.000	0.000	9.00	2,700.00
2150	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	300.000	2.000	0.000	2.00	600.00
2155	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	300.000	9.000	0.000	9.00	2,700.00
2160	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	300.000	2.000	0.000	2.00	600.00
2165	06826005	000	VEH SIG SEC (12")LED(RED)	EA	300.000	9.000	0.000	9.00	2,700.00
2170	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	300.000	4.000	0.000	4.00	1,200.00
2175	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	600.000	8.000	0.000	8.00	4,800.00
2180	06826029	000	BACK PLATE (12")(3 SEC)ALUM	EA	110.000	9.000	0.000	9.00	990.00
2185	06826030	000	BACK PLATE (12")(4 SEC)ALUM	EA	115.000	2.000	0.000	2.00	230.00
2190	06846031	000	TRF SIG CBL (TY A)(14 AWG)(5 CONDR)	LF	1.000	445.000	0.000	445.00	445.00
2195	06846033	000	TRF SIG CBL (TY A)(14 AWG)(7 CONDR)	LF	1.000	100.000	0.000	100.00	100.00
2200	06846036	000	TRF SIG CBL (TY A)(14 AWG)(10 CONDR)	LF	2.000	505.000	0.000	505.00	1,010.00
2205	06846046	000	TRF SIG CBL (TY A)(14 AWG)(20 CONDR)	LF	3.000	235.000	0.000	235.00	705.00
2210	06846079	000	TRF SIG CBL (TY C)(12 AWG)(2 CONDR)	LF	1.000	985.000	0.000	985.00	985.00
2215	06866159	000	INS TRF SIG PL AM(S)2 ARM(44-28')LUM	EA	8,400.000	2.000	0.000	2.00	16,800.00
2220	06876001	000	PED POLE ASSEMBLY	EA	2,000.000	5.000	0.000	5.00	10,000.00
2225	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	515.000	8.000	0.000	8.00	4,120.00
2230	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	2,950.000	1.000	0.000	1.00	2,950.00
2235	60256001	000	RADAR PRESENCE DETECTOR	EA	5,800.000	4.000	0.000	4.00	23,200.00
2240	60256002	000	RADAR PRESENCE DETECTOR COMM CABLE	LF	3.000	595.000	0.000	595.00	1,785.00

Category Subtotal \$226,888.54

PROJECT STP 2016(987)HES CONTROL 091847107

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2460	01046001	000	REMOVING CONC (PAV)	SY	35.000	19.000	0.000	19.00	665.00
2465	01046015	000	REMOVING CONC (SIDEWALKS)	SY	30.000	42.000	0.000	42.00	1,260.00
2470	01106001	000	EXCAVATION (ROADWAY)	CY	45.000	7.000	0.000	7.00	315.00
2480	03606044	000	CONC PVMT (CONT REINF)(FAST TRK)(12")	SY	200.000	12.000	0.000	15.35	3,070.00
2500	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	215.000	52.000	0.000	52.00	11,180.00
2505	04326003	000	RIPRAP (CONC)(6 IN)	CY	1,400.000	1.000	0.000	2.65	3,710.00
2510	05006001	000	MOBILIZATION	LS	132,000.000	0.140	0.000	0.14	18,480.00
2515	05026001	000	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	1,500.000	2.000	0.000	2.00	3,000.00
2520	05296005	000	CONC CURB (MONO) (TY II)	LF	11.000	30.000	0.000	40.00	440.00
2530	05296008	000	CONC CURB & GUTTER (TY II)	LF	100.000	55.000	0.000	80.00	8,000.00
2535	05316003	000	CONC SIDEWALKS (6")	SY	110.000	51.000	0.000	110.45	12,148.95
2540	05316009	000	CURB RAMPS (TY 6)	EA	2,100.000	8.000	0.000	8.00	16,800.00
2545	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	9.000	60.000	0.000	60.00	540.00
2550	06186029	000	CONDT (PVC) (SCH 40) (3")	LF	10.000	120.000	0.000	120.00	1,200.00
2555	06186033	000	CONDT (PVC) (SCH 40) (4")	LF	12.000	30.000	0.000	30.00	360.00
2560	06186034	000	CONDT (PVC) (SCH 40) (4") (BORE)	LF	26.000	420.000	0.000	420.00	10,920.00
2565	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	9.000	10.000	0.000	10.00	90.00

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2570	06206004	000	ELEC CONDR (NO.12) INSULATED	LF	1.000	160.000	0.000	160.00	160.00
2575	06206008	000	ELEC CONDR (NO.8) INSULATED	LF	1.000	520.000	0.000	520.00	520.00
2580	06206009	000	ELEC CONDR (NO.6) BARE	LF	1.000	590.000	0.000	590.00	590.00
2585	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.000	40.000	0.000	40.00	40.00
2590	06246008	000	GROUND BOX TY C (162911)W/APRON	EA	760.000	4.000	0.000	4.00	3,040.00
2595	06246028	000	REMOVE GROUND BOX	EA	75.000	5.000	0.000	5.00	375.00
2600	06286187	000	ELC SRV TY D 120/240 070(NS)SS(E)PS(U)	EA	5,500.000	1.000	0.000	1.00	5,500.00
2605	06666035	000	REFL PAV MRK TY I (W)8"(SLD)(090MIL)	LF	1.500	525.000	0.000	525.00	787.50
2610	06666041	000	REFL PAV MRK TY I (W)12"(SLD)(090MIL)	LF	3.000	665.000	0.000	665.00	1,995.00
2615	06666047	000	REFL PAV MRK TY I (W)24"(SLD)(090MIL)	LF	6.000	165.000	0.000	165.00	990.00
2620	06666224	000	PAVEMENT SEALER 4"	LF	0.300	1,100.000	0.000	1,100.00	330.00
2625	06666226	000	PAVEMENT SEALER 8"	LF	0.500	525.000	0.000	525.00	262.50
2630	06666228	000	PAVEMENT SEALER 12"	LF	1.000	665.000	0.000	665.00	665.00
2635	06666230	000	PAVEMENT SEALER 24"	LF	2.000	165.000	0.000	165.00	330.00
2640	06666231	000	PAVEMENT SEALER (ARROW)	EA	16.000	8.000	0.000	8.00	128.00
2645	06666299	000	RE PM W/RET REQ TY I (W)4"(BRK)(090MIL)	LF	1.000	700.000	0.000	700.00	700.00
2650	06666302	000	RE PM W/RET REQ TY I (W)4"(SLD)(090MIL)	LF	1.000	400.000	0.000	400.00	400.00
2655	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	225.000	8.000	0.000	8.00	1,800.00
2660	06726006	000	REFL PAV MRKR TY I-A	EA	4.000	30.000	0.000	30.00	120.00
2665	06726010	000	REFL PAV MRKR TY II-C-R	EA	4.000	260.000	0.000	260.00	1,040.00
2670	06776002	000	ELIM EXT PAV MRK & MRKS (6")	LF	1.000	655.000	0.000	655.00	655.00
2675	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	3.000	165.000	0.000	165.00	495.00
2680	06786001	000	PAV SURF PREP FOR MRK (4")	LF	0.100	1,100.000	0.000	1,100.00	110.00
2685	06786004	000	PAV SURF PREP FOR MRK (8")	LF	0.100	525.000	0.000	525.00	52.50
2690	06786006	000	PAV SURF PREP FOR MRK (12")	LF	0.200	665.000	0.000	665.00	133.00
2695	06786008	000	PAV SURF PREP FOR MRK (24")	LF	0.500	165.000	0.000	165.00	82.50
2700	06786009	000	PAV SURF PREP FOR MRK (ARROW)	EA	16.000	8.000	0.000	8.00	128.00
2705	06806002	000	INSTALL HWY TRF SIG (ISOLATED)	EA	12,000.000	1.000	0.000	1.00	12,000.00
2710	06806004	000	REMOVING TRAFFIC SIGNALS	EA	5,000.000	1.000	0.000	1.00	5,000.00
2715	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	300.000	12.000	0.000	12.00	3,600.00
2720	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	300.000	4.000	0.000	4.00	1,200.00
2725	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	300.000	12.000	0.000	12.00	3,600.00
2730	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	300.000	8.000	0.000	8.00	2,400.00
2735	06826005	000	VEH SIG SEC (12")LED(RED)	EA	300.000	12.000	0.000	12.00	3,600.00
2740	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	300.000	8.000	0.000	8.00	2,400.00
2745	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	600.000	8.000	0.000	8.00	4,800.00
2750	06826029	000	BACK PLATE (12")(3 SEC)ALUM	EA	110.000	12.000	0.000	12.00	1,320.00
2755	06826031	000	BACK PLATE (12")(5 SEC)ALUM	EA	120.000	4.000	0.000	4.00	480.00
2760	06846031	000	TRF SIG CBL (TY A)(14 AWG)(5 CONDR)	LF	1.000	515.000	0.000	515.00	515.00
2765	06846033	000	TRF SIG CBL (TY A)(14 AWG)(7 CONDR)	LF	1.000	265.000	0.000	265.00	265.00
2770	06846036	000	TRF SIG CBL (TY A)(14 AWG)(10 CONDR)	LF	2.000	585.000	0.000	585.00	1,170.00
2775	06846046	000	TRF SIG CBL (TY A)(14 AWG)(20 CONDR)	LF	3.000	540.000	0.000	540.00	1,620.00
2780	06846079	000	TRF SIG CBL (TY C)(12 AWG)(2 CONDR)	LF	1.000	1,070.000	0.000	1,070.00	1,070.00
2785	06866049	000	INS TRF SIG PL AM(S)1 ARM(48')	EA	5,800.000	2.000	0.000	2.00	11,600.00
2790	06866051	000	INS TRF SIG PL AM(S)1 ARM(48')LUM	EA	6,400.000	2.000	0.000	2.00	12,800.00
2795	06876001	000	PED POLE ASSEMBLY	EA	2,000.000	4.000	0.000	4.00	8,000.00
2800	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	515.000	8.000	0.000	8.00	4,120.00
2805	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	2,950.000	1.000	0.000	1.00	2,950.00

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2810	60256001	000	RADAR PRESENCE DETECTOR	EA	5,800.000	4.000	0.000	4.00	23,200.00
2815	60256002	000	RADAR PRESENCE DETECTOR COMM CABLE	LF	3.000	660.000	0.000	660.00	1,980.00
2820	61556001	000	RADAR DETECTOR	EA	7,196.000	2.000	0.000	2.00	14,392.00
2825	61556002	000	RADAR COMMUNICATION CABLE	LF	3.000	390.000	0.000	390.00	1,170.00

Category Subtotal \$238,859.95

PROJECT STP 2016(988)HES CONTROL 091847108

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3045	01046015	000	REMOVING CONC (SIDEWALKS)	SY	30.000	62.000	0.000	62.00	1,860.00
3050	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	215.000	39.000	0.000	39.00	8,385.00
3055	05006001	000	MOBILIZATION	LS	132,000.000	0.140	0.000	0.14	18,480.00
3060	05026001	000	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	1,500.000	2.000	0.000	2.00	3,000.00
3065	05296008	000	CONC CURB & GUTTER (TY II)	LF	100.000	105.000	0.000	105.00	10,500.00
3070	05316003	000	CONC SIDEWALKS (6")	SY	110.000	63.000	0.000	101.36	11,149.60
3075	05316008	000	CURB RAMPS (TY 5)	EA	2,100.000	4.000	0.000	4.00	8,400.00
3080	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	9.000	120.000	0.000	120.00	1,080.00
3085	06186024	000	CONDT (PVC) (SCH 40) (2") (BORE)	LF	22.000	140.000	0.000	140.00	3,080.00
3090	06186029	000	CONDT (PVC) (SCH 40) (3")	LF	10.000	120.000	0.000	120.00	1,200.00
3095	06186033	000	CONDT (PVC) (SCH 40) (4")	LF	12.000	10.000	0.000	10.00	120.00
3100	06186034	000	CONDT (PVC) (SCH 40) (4") (BORE)	LF	26.000	480.000	0.000	480.00	12,480.00
3105	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	9.000	10.000	0.000	10.00	90.00
3110	06206009	000	ELEC CONDR (NO.6) BARE	LF	1.000	880.000	0.000	880.00	880.00
3115	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.000	500.000	0.000	500.00	500.00
3120	06246008	000	GROUND BOX TY C (162911)W/APRON	EA	760.000	4.000	0.000	4.00	3,040.00
3125	06246028	000	REMOVE GROUND BOX	EA	75.000	8.000	0.000	8.00	600.00
3130	06286187	000	ELC SRV TY D 120/240 070(NS)SS(E)PS(U)	EA	5,500.000	1.000	0.000	1.00	5,500.00
3135	06666035	000	REFL PAV MRK TY I (W)8"(SLD)(090MIL)	LF	1.500	460.000	0.000	460.00	690.00
3140	06666041	000	REFL PAV MRK TY I (W)12"(SLD)(090MIL)	LF	3.000	715.000	0.000	715.00	2,145.00
3145	06666047	000	REFL PAV MRK TY I (W)24"(SLD)(090MIL)	LF	6.000	170.000	0.000	170.00	1,020.00
3150	06666224	000	PAVEMENT SEALER 4"	LF	0.300	1,140.000	0.000	1,140.00	342.00
3155	06666226	000	PAVEMENT SEALER 8"	LF	0.500	460.000	0.000	460.00	230.00
3160	06666228	000	PAVEMENT SEALER 12"	LF	1.000	715.000	0.000	715.00	715.00
3165	06666230	000	PAVEMENT SEALER 24"	LF	2.000	170.000	0.000	170.00	340.00
3170	06666231	000	PAVEMENT SEALER (ARROW)	EA	16.000	8.000	0.000	8.00	128.00
3175	06666299	000	RE PM W/RET REQ TY I (W)4"(BRK)(090MIL)	LF	1.000	700.000	0.000	700.00	700.00
3180	06666302	000	RE PM W/RET REQ TY I (W)4"(SLD)(090MIL)	LF	1.000	440.000	0.000	440.00	440.00
3185	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	225.000	8.000	0.000	8.00	1,800.00
3190	06726010	000	REFL PAV MRKR TY II-C-R	EA	4.000	250.000	0.000	250.00	1,000.00
3195	06776002	000	ELIM EXT PAV MRK & MRKS (6")	LF	1.000	700.000	0.000	700.00	700.00
3200	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	3.000	180.000	0.000	180.00	540.00
3205	06786001	000	PAV SURF PREP FOR MRK (4")	LF	0.100	1,140.000	0.000	1,140.00	114.00
3210	06786004	000	PAV SURF PREP FOR MRK (8")	LF	0.100	460.000	0.000	460.00	46.00
3215	06786006	000	PAV SURF PREP FOR MRK (12")	LF	0.200	715.000	0.000	715.00	143.00
3220	06786008	000	PAV SURF PREP FOR MRK (24")	LF	0.500	170.000	0.000	170.00	85.00
3225	06786009	000	PAV SURF PREP FOR MRK (ARROW)	EA	16.000	8.000	0.000	8.00	128.00

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3230	06806002	000	INSTALL HWY TRF SIG (ISOLATED)	EA	12,000.000	1.000	0.000	1.00	12,000.00
3235	06806004	000	REMOVING TRAFFIC SIGNALS	EA	5,000.000	1.000	0.000	1.00	5,000.00
3240	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	300.000	11.000	0.000	11.00	3,300.00
3245	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	300.000	4.000	0.000	4.00	1,200.00
3250	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	300.000	11.000	0.000	11.00	3,300.00
3255	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	300.000	8.000	0.000	8.00	2,400.00
3260	06826005	000	VEH SIG SEC (12")LED(RED)	EA	300.000	11.000	0.000	11.00	3,300.00
3265	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	300.000	8.000	0.000	8.00	2,400.00
3270	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	600.000	8.000	0.000	8.00	4,800.00
3275	06826029	000	BACK PLATE (12")(3 SEC)ALUM	EA	110.000	11.000	0.000	11.00	1,210.00
3280	06826031	000	BACK PLATE (12")(5 SEC)ALUM	EA	120.000	4.000	0.000	4.00	480.00
3285	06846031	000	TRF SIG CBL (TY A)(14 AWG)(5 CONDR)	LF	1.000	520.000	0.000	520.00	520.00
3290	06846033	000	TRF SIG CBL (TY A)(14 AWG)(7 CONDR)	LF	1.000	265.000	0.000	265.00	265.00
3295	06846036	000	TRF SIG CBL (TY A)(14 AWG)(10 CONDR)	LF	2.000	565.000	0.000	565.00	1,130.00
3300	06846046	000	TRF SIG CBL (TY A)(14 AWG)(20 CONDR)	LF	3.000	565.000	0.000	565.00	1,695.00
3305	06846079	000	TRF SIG CBL (TY C)(12 AWG)(2 CONDR)	LF	1.000	1,170.000	0.000	1,170.00	1,170.00
3310	06866049	000	INS TRF SIG PL AM(S)1 ARM(48')	EA	5,800.000	3.000	0.000	3.00	17,400.00
3315	06876001	000	PED POLE ASSEMBLY	EA	2,000.000	3.000	0.000	3.00	6,000.00
3320	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	515.000	8.000	0.000	8.00	4,120.00
3325	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	2,950.000	1.000	0.000	1.00	2,950.00
3330	60256001	000	RADAR PRESENCE DETECTOR	EA	5,800.000	4.000	0.000	4.00	23,200.00
3335	60256002	000	RADAR PRESENCE DETECTOR COMM CABLE	LF	3.000	685.000	0.000	685.00	2,055.00

Category Subtotal \$201,545.60

PROJECT STP 2016(989)HES CONTROL 091847109

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3555	01046001	000	REMOVING CONC (PAV)	SY	35.000	88.000	0.000	98.95	3,463.08
3560	01046015	000	REMOVING CONC (SIDEWALKS)	SY	30.000	48.000	0.000	48.00	1,440.00
3565	01106001	000	EXCAVATION (ROADWAY)	CY	45.000	89.000	0.000	89.00	4,005.00
3575	02516028	000	REWORK BS MTL (TY B) (8") (DENS CONT)	SY	60.000	94.000	0.000	251.45	15,087.00
3580	03606006	000	CONC PVMT (CONT REINF - CRCP) (12")	SY	155.000	267.000	0.000	251.45	38,974.75
3600	04166031	000	DRILL SHAFT (TRF SIG POLE) (30 IN)	LF	200.000	11.000	0.000	11.00	2,200.00
3605	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	215.000	15.000	0.000	15.00	3,225.00
3610	05006001	000	MOBILIZATION	LS	132,000.000	0.140	0.000	0.14	18,480.00
3615	05026001	000	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	1,500.000	3.000	0.000	3.00	4,500.00
3620	05286006	000	REMOVE AND RELAY PAVERS	SY	450.000	3.000	0.000	5.08	2,286.90
3630	05296005	000	CONC CURB (MONO) (TY II)	LF	11.000	240.000	0.000	275.00	3,025.00
3640	05296008	000	CONC CURB & GUTTER (TY II)	LF	100.000	15.000	0.000	55.00	5,500.00
3645	05316003	000	CONC SIDEWALKS (6")	SY	110.000	37.000	0.000	119.05	13,095.06
3650	05316004	000	CURB RAMPS (TY 1)	EA	1,700.000	7.000	0.000	7.00	11,900.00
3655	05316009	000	CURB RAMPS (TY 6)	EA	2,100.000	4.000	0.000	4.00	8,400.00
3660	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	9.000	20.000	0.000	33.00	297.00
3665	06186024	000	CONDT (PVC) (SCH 40) (2") (BORE)	LF	22.000	175.000	0.000	189.00	4,158.00
3670	06186029	000	CONDT (PVC) (SCH 40) (3")	LF	10.000	95.000	0.000	95.00	950.00
3675	06186033	000	CONDT (PVC) (SCH 40) (4")	LF	12.000	20.000	0.000	20.00	240.00

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3680	06186034	000	CONDT (PVC) (SCH 40) (4") (BORE)	LF	26.000	545.000	0.000	580.00	15,080.00
3685	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	9.000	10.000	0.000	10.00	90.00
3690	06206004	000	ELEC CONDR (NO.12) INSULATED	LF	1.000	160.000	0.000	160.00	160.00
3695	06206008	000	ELEC CONDR (NO.8) INSULATED	LF	1.000	580.000	0.000	580.00	580.00
3700	06206009	000	ELEC CONDR (NO.6) BARE	LF	1.000	755.000	0.000	755.00	755.00
3705	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.000	60.000	0.000	60.00	60.00
3710	06246008	000	GROUND BOX TY C (162911)W/APRON	EA	760.000	7.000	0.000	7.00	5,320.00
3715	06246028	000	REMOVE GROUND BOX	EA	75.000	2.000	0.000	2.00	150.00
3720	06286187	000	ELC SRV TY D 120/240 070(NS)SS(E)PS(U)	EA	5,500.000	1.000	0.000	1.00	5,500.00
3725	06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	650.000	5.000	0.000	5.00	3,250.00
3730	06446076	000	REMOVE SM RD SN SUP&AM	EA	50.000	2.000	0.000	3.00	150.00
3735	06666035	000	REFL PAV MRK TY I (W)8"(SLD)(090MIL)	LF	1.500	200.000	0.000	200.00	300.00
3740	06666041	000	REFL PAV MRK TY I (W)12"(SLD)(090MIL)	LF	3.000	620.000	0.000	620.00	1,860.00
3745	06666047	000	REFL PAV MRK TY I (W)24"(SLD)(090MIL)	LF	6.000	220.000	0.000	220.00	1,320.00
3750	06666224	000	PAVEMENT SEALER 4"	LF	0.300	1,075.000	0.000	1,075.00	322.50
3755	06666226	000	PAVEMENT SEALER 8"	LF	0.500	200.000	0.000	200.00	100.00
3760	06666228	000	PAVEMENT SEALER 12"	LF	1.000	620.000	0.000	620.00	620.00
3765	06666230	000	PAVEMENT SEALER 24"	LF	2.000	220.000	0.000	220.00	440.00
3770	06666231	000	PAVEMENT SEALER (ARROW)	EA	16.000	4.000	0.000	4.00	64.00
3775	06666299	000	RE PM W/RET REQ TY I (W)4"(BRK)(090MIL)	LF	1.000	525.000	0.000	525.00	525.00
3780	06666302	000	RE PM W/RET REQ TY I (W)4"(SLD)(090MIL)	LF	1.000	550.000	0.000	550.00	550.00
3785	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	225.000	4.000	0.000	4.00	900.00
3790	06726010	000	REFL PAV MRKR TY II-C-R	EA	4.000	50.000	0.000	50.00	200.00
3795	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.400	145.000	0.000	145.00	58.00
3800	06776002	000	ELIM EXT PAV MRK & MRKS (6")	LF	1.000	560.000	0.000	560.00	560.00
3805	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	3.000	195.000	0.000	195.00	585.00
3810	06776008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	50.000	3.000	0.000	3.00	150.00
3815	06776009	000	ELIM EXT PAV MRK & MRKS (DBL ARROW)	EA	100.000	1.000	0.000	1.00	100.00
3820	06786001	000	PAV SURF PREP FOR MRK (4")	LF	0.100	1,075.000	0.000	1,075.00	107.50
3825	06786004	000	PAV SURF PREP FOR MRK (8")	LF	0.100	200.000	0.000	200.00	20.00
3830	06786006	000	PAV SURF PREP FOR MRK (12")	LF	0.200	620.000	0.000	620.00	124.00
3835	06786008	000	PAV SURF PREP FOR MRK (24")	LF	0.500	220.000	0.000	220.00	110.00
3840	06786009	000	PAV SURF PREP FOR MRK (ARROW)	EA	16.000	4.000	0.000	4.00	64.00
3845	06806002	000	INSTALL HWY TRF SIG (ISOLATED)	EA	12,000.000	1.000	0.000	1.00	12,000.00
3850	06806004	000	REMOVING TRAFFIC SIGNALS	EA	5,000.000	1.000	0.000	1.00	5,000.00
3855	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	300.000	7.000	0.000	7.00	2,100.00
3860	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	300.000	4.000	0.000	4.00	1,200.00
3865	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	300.000	10.000	0.000	10.00	3,000.00
3870	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	300.000	1.000	0.000	1.00	300.00
3875	06826005	000	VEH SIG SEC (12")LED(RED)	EA	300.000	10.000	0.000	10.00	3,000.00
3880	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	300.000	2.000	0.000	2.00	600.00
3885	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	600.000	12.000	0.000	12.00	7,200.00
3890	06826029	000	BACK PLATE (12")(3 SEC)ALUM	EA	110.000	10.000	0.000	10.00	1,100.00
3895	06826030	000	BACK PLATE (12")(4 SEC)ALUM	EA	115.000	1.000	0.000	1.00	115.00
3900	06846031	000	TRF SIG CBL (TY A)(14 AWG)(5 CONDR)	LF	1.000	415.000	0.000	415.00	415.00
3905	06846033	000	TRF SIG CBL (TY A)(14 AWG)(7 CONDR)	LF	1.000	15.000	0.000	15.00	15.00
3910	06846036	000	TRF SIG CBL (TY A)(14 AWG)(10 CONDR)	LF	2.000	1,220.000	0.000	1,220.00	2,440.00
3915	06846046	000	TRF SIG CBL (TY A)(14 AWG)(20 CONDR)	LF	3.000	290.000	0.000	290.00	870.00

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3920	06846079	000	TRF SIG CBL (TY C)(12 AWG)(2 CONDR)	LF	1.000	1,975.000	0.000	1,975.00	1,975.00
3925	06866031	000	INS TRF SIG PL AM(S)1 ARM(28')LUM	EA	4,800.000	1.000	0.000	1.00	4,800.00
3930	06866167	000	INS TRF SIG PL AM(S)2 ARM(44-36')LUM	EA	9,000.000	1.000	0.000	1.00	9,000.00
3935	06876001	000	PED POLE ASSEMBLY	EA	2,000.000	8.000	0.000	9.00	18,000.00
3940	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	515.000	12.000	0.000	12.00	6,180.00
3945	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	2,950.000	1.000	0.000	1.00	2,950.00
3950	60256001	000	RADAR PRESENCE DETECTOR	EA	5,800.000	3.000	0.000	3.00	17,400.00
3955	60256002	000	RADAR PRESENCE DETECTOR COMM CABLE	LF	3.000	765.000	0.000	765.00	2,295.00
Category Subtotal									\$283,356.79

PROJECT STP 2016(983)HES CONTROL 058101141

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0135	05296007	000	CONC CURB & GUTTER (TY I)	LF	90.000	40.000	0.000	0.000	0.00
0446	96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1,000.000	0.000	0.000	0.00
0447	96026002		PAYMENT ADJUSTMENT-NEG	DOL	-1.000	1,000.000	0.000	0.000	0.00
0450	96106001		ON THE JOB TRAINING PAID BY THE HOUR	DOL	0.800	1,000.000	0.000	0.000	0.00
0451	96096002		DBE GOAL SHORTFALL	DOL	-1.000	1,000.000	0.000	0.000	0.00
0452	96036003		PAVEMENT THICKNESS PAY ADJ (ITEM 360)	DOL	-1.000	100,000.000	0.000	0.000	0.00
0453	05856006		RIDE PAYMENT ADJUSTMENT (ITEM 360)	DOL	1.000	100,000.000	0.000	0.000	0.00
Category Subtotal									0.00

CATEGORY 002 DESCRIPTION CONTRACTOR FORCE ACCOUNT WORK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0454	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY PAID BY INVOICE	DOL	1.000	3,000.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT STP 2016(984)HES CONTROL 091847104

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0680	02516028	000	REWORK BS MTL (TY B) (8") (DENS CONT)	SY	60.000	62.000	0.000	0.000	0.00
0725	05066042	002	BIODEG EROSN CONT LOGS (INSTL) (18")	LF	2.000	100.000	0.000	0.000	0.00
0730	05066043	002	BIODEG EROSN CONT LOGS (REMOVE)	LF	1.000	100.000	0.000	0.000	0.00
0740	05296007	000	CONC CURB & GUTTER (TY I)	LF	90.000	30.000	0.000	0.000	0.00
Category Subtotal									0.00

CATEGORY 002 DESCRIPTION CONTRACTOR FORCE ACCOUNT WORK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1056	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	3,000.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT STP 2016(985)HES CONTROL 091847105

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1290	02516028	000	REWORK BS MTL (TY B) (8") (DENS CONT)	SY	60.000	26.000	0.000	0.000	0.00
1340	05066042	002	BIODEG EROSN CONT LOGS (IN STL) (18")	LF	2.000	100.000	0.000	0.000	0.00
1345	05066043	002	BIODEG EROSN CONT LOGS (REMOVE)	LF	1.000	100.000	0.000	0.000	0.00
Category Subtotal									0.00

CATEGORY 002 DESCRIPTION CONTRACTOR FORCE ACCOUNT WORK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1666	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	2,500.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT STP 2016(986)HES CONTROL 091847106

CATEGORY 002 DESCRIPTION CONTRACTOR FORCE ACCOUNT WORK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2241	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	2,500.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT STP 2016(987)HES CONTROL 091847107

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2475	02516028	000	REWORK BS MTL (TY B) (8") (DENS CONT)	SY	60.000	10.000	0.000	0.000	0.00
2525	05296007	000	CONC CURB & GUTTER (TY I)	LF	90.000	35.000	0.000	0.000	0.00
Category Subtotal									0.00

CATEGORY 002 DESCRIPTION CONTRACTOR FORCE ACCOUNT WORK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
----------	-----------	--------	---------------------------------	------	------------	--------------	-----------------	------------------	-------------

2826	96066056	FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	2,500.000	0.000	0.000	0.00	
								Category Subtotal	<u>0.00</u>

PROJECT STP 2016(988)HES **CONTROL** 091847108
CATEGORY 002 **DESCRIPTION** CONTRACTOR FORCE ACCOUNT WORK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3336	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	2,500.000	0.000	0.000	0.00
								Category Subtotal	<u>0.00</u>

PROJECT STP 2016(989)HES **CONTROL** 091847109
CATEGORY 001 **DESCRIPTION** ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3570	01626002	000	BLOCK SODDING	SY	150.000	2.000	0.000	0.000	0.00
3625	05286007	000	REPLACEMENT PAVERS	SY	1,200.000	1.000	0.000	0.000	0.00
3635	05296007	000	CONC CURB & GUTTER (TY I)	LF	90.000	5.000	0.000	0.000	0.00
								Category Subtotal	<u>0.00</u>

CATEGORY 002 **DESCRIPTION** CONTRACTOR FORCE ACCOUNT WORK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3956	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	3,000.000	0.000	0.000	0.00
								Category Subtotal	<u>0.00</u>

TOTAL ITEM EARNINGS THIS CONTRACT \$1,685,897.52

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
01046001	000	REMOVING CONC (PAV)	SY	35.000	246.00	256.945	8,993.08
01046015	000	REMOVING CONC (SIDEWALKS)	SY	30.000	467.00	470.556	14,116.68
01106001	000	EXCAVATION (ROADWAY)	CY	45.000	222.00	222.000	9,990.00
02516028	000	REWORK BS MTL (TY B) (8") (DENS CONT)	SY	60.000	218.00	381.879	22,912.74
03606006	000	CONC PVMT (CONT REINF - CRCP) (12")	SY	155.000	267.00	251.450	38,974.75
03606044	000	CONC PVMT (CONT REINF)(FAST TRK)(12")	SY	200.000	206.00	246.774	49,354.80
04166031	000	DRILL SHAFT (TRF SIG POLE) (30 IN)	LF	200.000	22.00	22.000	4,400.00
04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	215.000	249.00	249.000	53,535.00
04166034	000	DRILL SHAFT (TRF SIG POLE) (48 IN)	LF	255.000	44.00	44.000	11,220.00
04326003	000	RIPRAP (CONC)(6 IN)	CY	1,400.000	10.00	18.367	25,713.80
05006001	000	MOBILIZATION	LS	132,000.000	1.00	1.000	132,000.00
05026001	000	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	1,500.000	17.00	17.000	25,500.00
05286006	000	REMOVE AND RELAY PAVERS	SY	450.000	3.00	5.082	2,286.90
05296005	000	CONC CURB (MONO) (TY II)	LF	11.000	525.00	1,026.000	11,286.00
05296007	000	CONC CURB & GUTTER (TY I)	LF	90.000	65.00	26.000	2,340.00
05296008	000	CONC CURB & GUTTER (TY II)	LF	100.000	400.00	502.000	50,200.00
05316003	000	CONC SIDEWALKS (6")	SY	110.000	413.00	723.907	79,629.77
05316004	000	CURB RAMPS (TY 1)	EA	1,700.000	7.00	7.000	11,900.00
05316008	000	CURB RAMPS (TY 5)	EA	2,100.000	7.00	7.000	14,700.00
05316009	000	CURB RAMPS (TY 6)	EA	2,100.000	38.00	38.000	79,800.00
06186023	000	CONDT (PVC) (SCH 40) (2")	LF	9.000	385.00	398.000	3,582.00
06186024	000	CONDT (PVC) (SCH 40) (2") (BORE)	LF	22.000	460.00	474.000	10,428.00
06186029	000	CONDT (PVC) (SCH 40) (3")	LF	10.000	865.00	865.000	8,650.00
06186033	000	CONDT (PVC) (SCH 40) (4")	LF	12.000	200.00	200.000	2,400.00
06186034	000	CONDT (PVC) (SCH 40) (4") (BORE)	LF	26.000	3,195.00	3,230.000	83,980.00
06186046	000	CONDT (PVC) (SCH 80) (2")	LF	9.000	70.00	70.000	630.00
06206004	000	ELEC CONDNR (NO.12) INSULATED	LF	1.000	1,040.00	1,040.000	1,040.00
06206008	000	ELEC CONDNR (NO.8) INSULATED	LF	1.000	3,340.00	3,340.000	3,340.00
06206009	000	ELEC CONDNR (NO.6) BARE	LF	1.000	4,915.00	4,745.000	4,745.00
06206010	000	ELEC CONDNR (NO.6) INSULATED	LF	1.000	930.00	800.000	800.00
06246002	000	GROUND BOX TY A (122311)W/APRON	EA	740.000	4.00	4.000	2,960.00
06246008	000	GROUND BOX TY C (162911)W/APRON	EA	760.000	34.00	34.000	25,840.00
06246028	000	REMOVE GROUND BOX	EA	75.000	39.00	39.000	2,925.00
06286187	000	ELC SRV TY D 120/240 070(NS)SS(E)PS(U)	EA	5,500.000	7.00	7.000	38,500.00
06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	650.000	5.00	5.000	3,250.00
06446076	000	REMOVE SM RD SN SUP&AM	EA	50.000	8.00	9.000	450.00
06666035	000	REFL PAV MRK TY I (W)8"(SLD)(090MIL)	LF	1.500	3,380.00	3,380.000	5,070.00
06666041	000	REFL PAV MRK TY I (W)12"(SLD)(090MIL)	LF	3.000	4,945.00	4,945.000	14,835.00
06666047	000	REFL PAV MRK TY I (W)24"(SLD)(090MIL)	LF	6.000	1,190.00	1,190.000	7,140.00
06666224	000	PAVEMENT SEALER 4"	LF	0.300	7,690.00	7,690.000	2,307.00
06666226	000	PAVEMENT SEALER 8"	LF	0.500	3,380.00	3,380.000	1,690.00
06666228	000	PAVEMENT SEALER 12"	LF	1.000	4,945.00	4,945.000	4,945.00
06666230	000	PAVEMENT SEALER 24"	LF	2.000	1,190.00	1,190.000	2,380.00

06666231	000	PAVEMENT SEALER (ARROW)	EA	16.000	46.00	48.000	768.00
06666299	000	RE PM W/RET REQ TY I (W)4"(BRK)(090MIL)	LF	1.000	4,500.00	4,500.000	4,500.00
06666302	000	RE PM W/RET REQ TY I (W)4"(SLD)(090MIL)	LF	1.000	2,590.00	2,590.000	2,590.00
06666314	000	RE PM W/RET REQ TY I (Y)4"(SLD)(090MIL)	LF	1.000	600.00	600.000	600.00
06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	225.000	46.00	48.000	10,800.00
06726006	000	REFL PAV MRKR TY I-A	EA	4.000	130.00	130.000	520.00
06726010	000	REFL PAV MRKR TY II-C-R	EA	4.000	1,375.00	1,375.000	5,500.00
06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.400	445.00	445.000	178.00
06776002	000	ELIM EXT PAV MRK & MRKS (6")	LF	1.000	3,745.00	3,745.000	3,745.00
06776005	000	ELIM EXT PAV MRK & MRKS (12")	LF	2.000	825.00	825.000	1,650.00
06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	3.000	1,355.00	1,355.000	4,065.00
06776008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	50.000	11.00	11.000	550.00
06776009	000	ELIM EXT PAV MRK & MRKS (DBL ARROW)	EA	100.000	1.00	1.000	100.00
06776012	000	ELIM EXT PAV MRK & MRKS (WORD)	EA	60.000	2.00	3.000	180.00
06786001	000	PAV SURF PREP FOR MRK (4")	LF	0.100	7,690.00	7,690.000	769.00
06786004	000	PAV SURF PREP FOR MRK (8")	LF	0.100	3,380.00	3,380.000	338.00
06786006	000	PAV SURF PREP FOR MRK (12")	LF	0.200	4,945.00	4,945.000	989.00
06786008	000	PAV SURF PREP FOR MRK (24")	LF	0.500	1,190.00	1,190.000	595.00
06786009	000	PAV SURF PREP FOR MRK (ARROW)	EA	16.000	46.00	48.000	768.00
06806002	000	INSTALL HWY TRF SIG (ISOLATED)	EA	12,000.000	7.00	7.000	84,000.00
06806004	000	REMOVING TRAFFIC SIGNALS	EA	5,000.000	6.00	6.000	30,000.00
06826001	000	VEH SIG SEC (12")LED(GRN)	EA	300.000	74.00	74.000	22,200.00
06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	300.000	26.00	26.000	7,800.00
06826003	000	VEH SIG SEC (12")LED(YEL)	EA	300.000	77.00	77.000	23,100.00
06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	300.000	43.00	43.000	12,900.00
06826005	000	VEH SIG SEC (12")LED(RED)	EA	300.000	77.00	77.000	23,100.00
06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	300.000	46.00	46.000	13,800.00
06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	600.000	60.00	60.000	36,000.00
06826029	000	BACK PLATE (12")(3 SEC)ALUM	EA	110.000	77.00	77.000	8,470.00
06826030	000	BACK PLATE (12")(4 SEC)ALUM	EA	115.000	3.00	3.000	345.00
06826031	000	BACK PLATE (12")(5 SEC)ALUM	EA	120.000	20.00	20.000	2,400.00
06846031	000	TRF SIG CBL (TY A)(14 AWG)(5 CONDR)	LF	1.000	3,355.00	3,355.000	3,355.00
06846033	000	TRF SIG CBL (TY A)(14 AWG)(7 CONDR)	LF	1.000	1,455.00	1,455.000	1,455.00
06846036	000	TRF SIG CBL (TY A)(14 AWG)(10 CONDR)	LF	2.000	5,045.00	5,045.000	10,090.00
06846046	000	TRF SIG CBL (TY A)(14 AWG)(20 CONDR)	LF	3.000	3,500.00	3,500.000	10,500.00
06846079	000	TRF SIG CBL (TY C)(12 AWG)(2 CONDR)	LF	1.000	8,920.00	8,920.000	8,920.00
06866031	000	INS TRF SIG PL AM(S)1 ARM(28')LUM	EA	4,800.000	1.00	1.000	4,800.00
06866033	000	INS TRF SIG PL AM(S)1 ARM(32')	EA	4,400.000	1.00	1.000	4,400.00
06866039	000	INS TRF SIG PL AM(S)1 ARM(36')LUM	EA	5,400.000	1.00	1.000	5,400.00
06866047	000	INS TRF SIG PL AM(S)1 ARM(44')LUM	EA	5,800.000	2.00	2.000	11,600.00
06866049	000	INS TRF SIG PL AM(S)1 ARM(48')	EA	5,800.000	7.00	7.000	40,600.00
06866051	000	INS TRF SIG PL AM(S)1 ARM(48')LUM	EA	6,400.000	6.00	6.000	38,400.00
06866065	000	INS TRF SIG PL AM(S)1 ARM(65')	EA	14,000.000	2.00	2.000	28,000.00
06866159	000	INS TRF SIG PL AM(S)2 ARM(44-28')LUM	EA	8,400.000	2.00	2.000	16,800.00
06866167	000	INS TRF SIG PL AM(S)2 ARM(44-36')LUM	EA	9,000.000	1.00	1.000	9,000.00
06876001	000	PED POLE ASSEMBLY	EA	2,000.000	34.00	35.000	70,000.00
06886001	000	PED DETECT PUSH BUTTON (APS)	EA	515.000	60.00	60.000	30,900.00
06886003	000	PED DETECTOR CONTROLLER UNIT	EA	2,950.000	7.00	7.000	20,650.00
60256001	000	RADAR PRESENCE DETECTOR	EA	5,800.000	27.00	27.000	156,600.00

60256002	000	RADAR PRESENCE DETECTOR COMM CABLE	LF	3.000	4,935.00	4,935.000	14,805.00
61556001	000	RADAR DETECTOR	EA	7,196.000	2.00	2.000	14,392.00
61556002	000	RADAR COMMUNICATION CABLE	LF	3.000	390.00	390.000	1,170.00
96016001		MATERIAL ON HAND	DOL	-1.000	20,000.00	303,234.000	-303,234.00
		MATERIAL USED					
96016001		MATERIAL ON HAND	DOL	1.000	20,000.00	303,234.000	303,234.00
		MATERIAL RECEIVED					

TOTAL ITEM EARNINGS TO DATE \$1,685,897.52