



**CONTRACTOR'S ESTIMATE PACKAGE**

REPORT DATE: **09/08/24**

CONTRACT ID: **044601053**  
 PROJECT: **STP 2022(864)HES**  
 CONTRACT: **08223033**  
 AWARD AMOUNT: **\$2,404,305.49**  
 PROJECTED AMOUNT: **\$2,405,809.49**  
 ADJ. PROJECTED AMOUNT: **\$2,405,809.49**  
 CONTRACTOR: **E-Z BEL CONSTRUCTION, LLC**

HIGHWAY: **UA 90**  
 DISTRICT NAME: **YOAKUM**  
 COUNTY: **LAVACA**  
 AREA ENGINEER: **Covey Morrow, P.E.**  
 AREA NUMBER: **058**

ESTIMATE NUMBER: **0022**  
 ESTIMATE PAID:   
 ESTIMATE PERIOD: **07/26/2024** to **08/31/2024**  
 ESTIMATE TYPE: **PROG**  
 % COMPLETE: **97.29**  
 % TIME USED: **110.00**  
 % RETAINAGE: **0.00**

LETTING DATE: **08/03/2022**  
 AWARD DATE: **08/30/2022**  
 NOTICE TO PROCEED DATE: **09/21/2022**  
 WORK BEGIN DATE: **03/13/2023**  
 ACCEPTED DATE: **00/00/0000**  
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

**RECAPITULATION**

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$2,340,553.21	\$2,326,491.61	\$14,061.60
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$2,340,553.21	\$2,326,491.61	\$14,061.60
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	(\$14,130.00)	(\$14,130.00)	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
<b>PAID TO CONTRACTOR</b>	<b>\$2,326,423.21</b>	<b>\$2,312,361.61</b>	<b>\$14,061.60</b>

**CONTRACT ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION:  
 ADJUSTMENT AMOUNT:  
 REMARKS:

\*\*\*There are no Contract Adjustments for this estimate\*\*\*

**LINE ITEM ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION:  
 ADJUSTMENT AMOUNT:  
 REMARKS:

\*\*\*There are no Line Item Adjustments for this estimate\*\*\*

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

\_\_\_\_\_  
 AREA/PROJECT ENGINEER

\_\_\_\_\_  
 DATE

**CONTRACT TIME STATEMENT**

WORK BEGIN DATE: 03/13/2023  
TIME CHARGES BEGIN: 12/20/2022  
BID DAYS: 180  
C. O. ADJUSTED DAYS: 0  
CURRENT DAYS: 180  
DAYS CHARGED TO DATE: 198  
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 18  
LIQ DAMAGE RATE: \$785.00  
LIQUIDATED DAMAGES: 18  
DAYS AT  
PER DAY \$785.00  
TOTAL: \$14,130.00

DAILY BREAKDOWN

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited	Diary Adjustment	Date or Days	Days Charged	Days Credited
07/26/2024		1	Awaiting Punchlist	37	0	37
07/27/2024		1	SATURDAY			
07/28/2024		1	SUNDAY			
07/29/2024		1	corrective work	OTHER - SEE RMRKS		26
07/30/2024		1	corrective work	SATURDAY		6
07/31/2024		1	corrective work	SUNDAY		5
08/01/2024		1	corrective work			
08/02/2024		1	corrective work			
08/03/2024		1	SATURDAY			
08/04/2024		1	SUNDAY			
08/05/2024		1	corrective work			
08/06/2024		1	corrective work			
08/07/2024		1	corrective work			
08/08/2024		1	corrective work			
08/09/2024		1	corrective work			
08/10/2024		1	SATURDAY			
08/11/2024		1	SUNDAY			
08/12/2024		1	corrective work			
08/13/2024		1	corrective work			
08/14/2024		1	corrective work			
08/15/2024		1	corrective work			
08/16/2024		1	corrective work			
08/17/2024		1	SATURDAY			
08/18/2024		1	SUNDAY			
08/19/2024		1	corrective work			
08/20/2024		1	corrective work			
08/21/2024		1	corrective work			
08/22/2024		1	corrective work			
08/23/2024		1	corrective work			
08/24/2024		1	SATURDAY			
08/25/2024		1	SUNDAY			
08/26/2024		1	corrective work			
08/27/2024		1	corrective work			
08/28/2024		1	corrective work			
08/29/2024		1	corrective work			
08/30/2024		1	corrective work			
08/31/2024		1	SATURDAY			

WORK PERFORMED THIS PERIOD

PROJECT STP 2022(864)HES CONTROL 044601053  
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE
0070	01326021	000	EMBANKMENT (VEHICLE)(ORD COMP)(TY C)	CY	27.900	504.000	\$14,061.60

Total Bid Quantity	QTY Paid To Date
3,446.00	3,878.00

TOTAL ITEM EARNINGS THIS ESTIMATE

\$14,061.60

CONTRACT LINE ITEMS

PROJECT STP 2022(864)HES CONTROL 044601053  
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	01006002	000	PREPARING ROW	STA	3,050.000	5.000	0.000	5.00	15,250.00
0065	01046009	000	REMOVING CONC (RIPRAP)	SY	11.900	899.000	0.000	899.00	10,698.10
0070	01326021	000	EMBANKMENT (VEHICLE)(ORD COMP)(TY C)	CY	27.900	3,446.000	0.000	3,878.00	108,196.20
0075	01506002	000	BLADING	HR	201.500	40.000	0.000	5.00	1,007.50
0080	01646001	000	BROADCAST SEED (PERM) (RURAL) (SANDY)	SY	1.040	17,599.000	0.000	17,599.00	18,302.96
0095	01686001	000	VEGETATIVE WATERING	MG	53.700	148.090	0.000	12.00	644.40
0100	02476466	003	FL BS (CIP)(TY A GR 1-2 OR 5) FINAL POS	CY	448.000	198.000	0.000	198.00	88,704.00
0105	03106012	000	PRIME COAT (RC-250)	GAL	41.600	237.000	0.000	237.00	9,859.20
0110	04006005	000	CEM STABIL BKFL	CY	177.500	353.000	0.000	353.00	62,657.52
0115	04006006	000	CUT & RESTORING PAV	SY	575.000	26.000	0.000	12.00	6,900.00
0120	04036001	000	TEMPORARY SPL SHORING	SF	19.800	816.000	0.000	832.00	16,473.60
0125	04326002	000	RIPRAP (CONC)(5 IN)	CY	781.000	68.000	0.000	68.00	53,108.00
0130	04326031	000	RIPRAP (STONE PROTECTION)(12 IN)	CY	338.750	234.000	0.000	234.00	79,267.50
0135	04606002	000	CMP (GAL STL 18 IN)	LF	244.250	52.000	0.000	44.00	10,747.00
0140	04606003	000	CMP (GAL STL 24 IN)	LF	303.250	28.000	0.000	28.00	8,491.00
0145	04606009	000	CMP AR (GAL STL DES 2)	LF	336.000	4.000	0.000	4.00	1,344.00
0150	04606010	000	CMP AR (GAL STL DES 3)	LF	347.000	4.000	0.000	4.00	1,388.00
0155	04626050	002	CONC BOX CULV (5 FT X 2 FT)(EXTEND)	LF	708.000	32.000	0.000	32.00	22,656.00
0160	04626053	002	CONC BOX CULV (5 FT X 5 FT)(EXTEND)	LF	895.000	32.000	0.000	32.00	28,640.00
0165	04626056	002	CONC BOX CULV (6 FT X 5 FT)(EXTEND)	LF	844.000	64.000	0.000	64.00	54,016.00
0170	04626057	002	CONC BOX CULV (6 FT X 6 FT)(EXTEND)	LF	991.000	220.000	0.000	220.00	218,020.00
0175	04626059	002	CONC BOX CULV (7 FT X 4 FT)(EXTEND)	LF	1,054.000	40.000	0.000	40.00	42,160.00
0180	04626062	002	CONC BOX CULV (7 FT X 7 FT)(EXTEND)	LF	1,209.000	32.000	0.000	32.00	38,688.00
0185	04646003	001	RC PIPE (CL III)(18 IN)	LF	143.100	156.000	0.000	156.00	22,323.60
0190	04646005	001	RC PIPE (CL III)(24 IN)	LF	208.250	84.000	0.000	84.00	17,493.00
0195	04646007	001	RC PIPE (CL III)(30 IN)	LF	228.750	184.000	0.000	184.00	42,090.00
0200	04646008	001	RC PIPE (CL III)(36 IN)	LF	251.250	156.000	0.000	156.00	39,195.00
0205	04646009	001	RC PIPE (CL III)(42 IN)	LF	332.750	48.000	0.000	48.00	15,972.00
0210	04646010	001	RC PIPE (CL III)(48 IN)	LF	345.000	64.000	0.000	64.00	22,080.00
0215	04666056	000	HEADWALL (CH - FW - 45) (DIA= 48 IN)	EA	9,740.000	2.000	0.000	2.00	19,480.00
0220	04666168	000	WINGWALL (FW - S) (HW=7 FT)	EA	14,740.000	2.000	0.000	2.00	29,480.00
0225	04676172	000	SET (TY I)(S= 5 FT)(HW= 3 FT)(4:1) (C)	EA	9,070.000	2.000	0.000	2.00	18,140.00
0230	04676185	000	SET (TY I)(S= 5 FT)(HW= 6 FT)(3:1) (C)	EA	19,440.000	2.000	0.000	2.00	38,880.00
0235	04676223	000	SET (TY I)(S= 6 FT)(HW= 6 FT)(3:1) (C)	EA	10,940.000	4.000	0.000	4.00	43,760.00
0240	04676227	000	SET (TY I)(S= 6 FT)(HW= 7 FT)(3:1) (C)	EA	16,450.000	10.000	0.000	10.00	164,500.00
0245	04676249	000	SET (TY I)(S= 7 FT)(HW= 5 FT)(4:1) (C)	EA	21,120.000	2.000	0.000	2.00	42,240.00
0250	04676260	000	SET (TY I)(S= 7 FT)(HW= 8 FT)(3:1) (C)	EA	34,090.000	2.000	0.000	2.00	68,180.00
0255	04676348	000	SET (TY II) (18 IN) (CMP) (6: 1) (P)	EA	1,843.000	12.000	0.000	12.00	22,116.00
0260	04676363	000	SET (TY II) (18 IN) (RCP) (6: 1) (P)	EA	2,068.000	18.000	0.000	18.00	37,224.00
0265	04676380	000	SET (TY II) (24 IN) (CMP) (6: 1) (P)	EA	2,283.000	8.000	0.000	8.00	18,264.00
0270	04676390	000	SET (TY II) (24 IN) (RCP) (4: 1) (C)	EA	2,640.000	4.000	0.000	4.00	10,560.00
0275	04676395	000	SET (TY II) (24 IN) (RCP) (6: 1) (P)	EA	2,628.000	2.000	0.000	4.00	10,512.00
0280	04676419	000	SET (TY II) (30 IN) (RCP) (4: 1) (C)	EA	2,692.000	10.000	0.000	10.00	26,920.00
0285	04676448	000	SET (TY II) (36 IN) (RCP) (3: 1) (C)	EA	5,130.000	1.000	0.000	1.00	5,130.00

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0290	04676450	000	SET (TY II) (36 IN) (RCP) (4: 1) (C)	EA	4,232.000	7.000	0.000	7.00	29,624.00
0295	04676463	000	SET (TY II) (42 IN) (RCP) (4: 1) (C)	EA	5,650.000	3.000	0.000	3.00	16,950.00
0300	04676477	000	SET (TY II) (48 IN) (RCP) (4: 1) (C)	EA	10,610.000	1.000	0.000	1.00	10,610.00
0305	04676525	000	SET (TY II) (DES 2) (CMP) (6: 1) (P)	EA	2,346.000	12.000	0.000	10.00	23,460.00
0310	04676536	000	SET (TY II) (DES 3) (CMP) (6: 1) (C)	EA	2,304.000	2.000	0.000	2.00	4,608.00
0315	04806001	000	CLEAN EXIST CULVERTS	EA	1,827.000	4.000	0.000	4.00	7,308.00
0320	04966042	000	REMOV STR (SMALL)	EA	1,794.000	1.000	0.000	1.00	1,794.00
0325	05006001	000	MOBILIZATION	LS	240,600.000	1.000	0.000	0.90	216,540.00
0330	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	4,144.000	12.000	0.000	12.00	49,728.00
0335	05066038	005	TEMP SEDMT CONT FENCE (INSTALL)	LF	9.750	300.000	0.000	66.00	643.50
0345	05406001	001	MTL W-BEAM GD FEN (TIM POST)	LF	28.000	1,237.500	0.000	1,237.50	34,650.00
0350	05406006	001	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	1,910.000	8.000	0.000	8.00	15,280.00
0355	05406014	001	SHORT RADIUS	LF	32.000	37.500	0.000	37.50	1,200.00
0360	05406016	001	DOWNSTREAM ANCHOR TERMINAL SECTION	EA	1,400.000	1.000	0.000	1.00	1,400.00
0365	05406020	001	MTL W - BEAM GD FEN (LOW FILL CULVERT)	LF	85.000	10.000	0.000	10.00	850.00
0370	05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	2.000	1,400.000	0.000	1,400.00	2,800.00
0375	05426002	000	REMOVE TERMINAL ANCHOR SECTION	EA	250.000	8.000	0.000	8.00	2,000.00
0380	05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	3,050.000	9.000	0.000	9.00	27,450.00
0390	06586062	000	INSTL DEL ASSM (D-SW)SZ 1(BRF)GF2(BI)	EA	23.000	30.000	0.000	30.00	690.00
0395	06586073	000	INSTL OM ASSM (OM-2Y)(WC)GND(BI)	EA	139.400	44.000	0.000	44.00	6,133.60
0400	07526001	000	TREE TRIMMING	MI	123,300.000	0.030	0.000	0.03	3,699.00
0405	51166001	000	AMPHIBIAN/REPTILE EXCLUSION FENCE INST	LF	4.170	24,340.000	0.000	25,173.00	104,971.41
0410	51166002	000	AMPHIBIAN/REPTILE EXCLUSION FENCE REM	LF	1.240	24,340.000	0.000	288.00	357.12
0415	61856002	002	TMA (STATIONARY)	DAY	551.000	15.000	0.000	28.00	15,428.00

Category Subtotal \$2,189,933.21

CATEGORY 002 DESCRIPTION BRIDGE: 131430044601024 [US 90A @ SANDY BRANCH

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0465	04516004	000	RETROFIT RAIL (TY T131RC)	LF	221.500	340.000	0.000	340.00	75,310.00

Category Subtotal \$75,310.00

CATEGORY 003 DESCRIPTION BRIDGE: 131430044601025 [US 90A @ CROOKED CREE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0515	04516004	000	RETROFIT RAIL (TY T131RC)	LF	221.500	340.000	0.000	340.00	75,310.00

Category Subtotal \$75,310.00

PROJECT STP 2022(864)HES CONTROL 044601053

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0085	01646009	000	BROADCAST SEED (TEMP) (WARM)	SY	0.600	4,400.000	0.000	0.000	0.00
0090	01646011	000	BROADCAST SEED (TEMP) (COOL)	SY	0.600	4,400.000	0.000	0.000	0.00

0340	05066039	005	TEMP SEDMT CONT FENCE (REMOVE)	LF	2.370	300.000	0.000	0.000	0.00
0385	05606007	000	MAILBOX INSTALL-S (WC-POST) TY 3	EA	801.000	1.000	0.000	0.000	0.00
0516	96016001		MATERIAL ON HAND	DOL	1.000	1.000	0.000	0.000	0.00
0517	96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1,000.000	0.000	0.000	0.00
0518	96026002		PAYMENT ADJUSTMENT-NEG	DOL	-1.000	1,000.000	0.000	0.000	0.00
0519	96096002		DBE GOAL SHORTFALL	DOL	-1.000	1.000	0.000	0.000	0.00
0521	96106001		ON THE JOB TRAINING	DOL	1.000	1.000	0.000	0.000	0.00

**Category Subtotal** 0.00

CATEGORY 004 DESCRIPTION FORCE ACCOUNT

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0522	96066055		FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	500.000	0.000	0.000	0.00
0523	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	1,000.000	0.000	0.000	0.00
0524	96046001		CONTRACTOR FORCE ACCOUNT 1	DOL	1.000	1.000	0.000	0.000	0.00
0526	96046002		CONTRACTOR FORCE ACCOUNT 2	DOL	1.000	1.000	0.000	0.000	0.00
0527	96046003		CONTRACTOR FORCE ACCOUNT 3	DOL	1.000	1.000	0.000	0.000	0.00

**Category Subtotal** 0.00

**TOTAL ITEM EARNINGS THIS CONTRACT** \$2,340,553.21

## CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
01006002	000	PREPARING ROW	STA	3,050.000	5.00	5.000	15,250.00
01046009	000	REMOVING CONC (RIPRAP)	SY	11.900	899.00	899.000	10,698.10
01326021	000	EMBANKMENT (VEHICLE)(ORD COMP)(TY C)	CY	27.900	3,446.00	3,878.000	108,196.20
01506002	000	BLADING	HR	201.500	40.00	5.000	1,007.50
01646001	000	BROADCAST SEED (PERM) (RURAL) (SANDY)	SY	1.040	17,599.00	17,599.000	18,302.96
01686001	000	VEGETATIVE WATERING	MG	53.700	148.09	12.000	644.40
02476466	003	FL BS (CIP)(TY A GR 1-2 OR 5) FINAL POS	CY	448.000	198.00	198.000	88,704.00
03106012	000	PRIME COAT (RC-250)	GAL	41.600	237.00	237.000	9,859.20
04006005	000	CEM STABIL BKFL	CY	177.500	353.00	353.000	62,657.52
04006006	000	CUT & RESTORING PAV	SY	575.000	26.00	12.000	6,900.00
04036001	000	TEMPORARY SPL SHORING	SF	19.800	816.00	832.000	16,473.60
04326002	000	RIPRAP (CONC)(5 IN)	CY	781.000	68.00	68.000	53,108.00
04326031	000	RIPRAP (STONE PROTECTION)(12 IN)	CY	338.750	234.00	234.000	79,267.50
04516004	000	RETROFIT RAIL (TY T131RC)	LF	221.500	680.00	680.000	150,620.00
04606002	000	CMP (GAL STL 18 IN)	LF	244.250	52.00	44.000	10,747.00
04606003	000	CMP (GAL STL 24 IN)	LF	303.250	28.00	28.000	8,491.00
04606009	000	CMP AR (GAL STL DES 2)	LF	336.000	4.00	4.000	1,344.00
04606010	000	CMP AR (GAL STL DES 3)	LF	347.000	4.00	4.000	1,388.00
04626050	002	CONC BOX CULV (5 FT X 2 FT)(EXTEND)	LF	708.000	32.00	32.000	22,656.00
04626053	002	CONC BOX CULV (5 FT X 5 FT)(EXTEND)	LF	895.000	32.00	32.000	28,640.00
04626056	002	CONC BOX CULV (6 FT X 5 FT)(EXTEND)	LF	844.000	64.00	64.000	54,016.00
04626057	002	CONC BOX CULV (6 FT X 6 FT)(EXTEND)	LF	991.000	220.00	220.000	218,020.00
04626059	002	CONC BOX CULV (7 FT X 4 FT)(EXTEND)	LF	1,054.000	40.00	40.000	42,160.00
04626062	002	CONC BOX CULV (7 FT X 7 FT)(EXTEND)	LF	1,209.000	32.00	32.000	38,688.00
04646003	001	RC PIPE (CL III)(18 IN)	LF	143.100	156.00	156.000	22,323.60
04646005	001	RC PIPE (CL III)(24 IN)	LF	208.250	84.00	84.000	17,493.00
04646007	001	RC PIPE (CL III)(30 IN)	LF	228.750	184.00	184.000	42,090.00
04646008	001	RC PIPE (CL III)(36 IN)	LF	251.250	156.00	156.000	39,195.00
04646009	001	RC PIPE (CL III)(42 IN)	LF	332.750	48.00	48.000	15,972.00
04646010	001	RC PIPE (CL III)(48 IN)	LF	345.000	64.00	64.000	22,080.00
04666056	000	HEADWALL (CH - FW - 45) (DIA= 48 IN)	EA	9,740.000	2.00	2.000	19,480.00
04666168	000	WINGWALL (FW - S) (HW=7 FT)	EA	14,740.000	2.00	2.000	29,480.00
04676172	000	SET (TY I)(S= 5 FT)(HW= 3 FT)(4:1) (C)	EA	9,070.000	2.00	2.000	18,140.00
04676185	000	SET (TY I)(S= 5 FT)(HW= 6 FT)(3:1) (C)	EA	19,440.000	2.00	2.000	38,880.00
04676223	000	SET (TY I)(S= 6 FT)(HW= 6 FT)(3:1) (C)	EA	10,940.000	4.00	4.000	43,760.00
04676227	000	SET (TY I)(S= 6 FT)(HW= 7 FT)(3:1) (C)	EA	16,450.000	10.00	10.000	164,500.00
04676249	000	SET (TY I)(S= 7 FT)(HW= 5 FT)(4:1) (C)	EA	21,120.000	2.00	2.000	42,240.00
04676260	000	SET (TY I)(S= 7 FT)(HW= 8 FT)(3:1) (C)	EA	34,090.000	2.00	2.000	68,180.00
04676348	000	SET (TY II) (18 IN) (CMP) (6: 1) (P)	EA	1,843.000	12.00	12.000	22,116.00
04676363	000	SET (TY II) (18 IN) (RCP) (6: 1) (P)	EA	2,068.000	18.00	18.000	37,224.00
04676380	000	SET (TY II) (24 IN) (CMP) (6: 1) (P)	EA	2,283.000	8.00	8.000	18,264.00
04676390	000	SET (TY II) (24 IN) (RCP) (4: 1) (C)	EA	2,640.000	4.00	4.000	10,560.00
04676395	000	SET (TY II) (24 IN) (RCP) (6: 1) (P)	EA	2,628.000	2.00	4.000	10,512.00



04676419	000	SET (TY II) (30 IN) (RCP) (4: 1) (C)	EA	2,692.000	10.00	10.000	26,920.00
04676448	000	SET (TY II) (36 IN) (RCP) (3: 1) (C)	EA	5,130.000	1.00	1.000	5,130.00
04676450	000	SET (TY II) (36 IN) (RCP) (4: 1) (C)	EA	4,232.000	7.00	7.000	29,624.00
04676463	000	SET (TY II) (42 IN) (RCP) (4: 1) (C)	EA	5,650.000	3.00	3.000	16,950.00
04676477	000	SET (TY II) (48 IN) (RCP) (4: 1) (C)	EA	10,610.000	1.00	1.000	10,610.00
04676525	000	SET (TY II) (DES 2) (CMP) (6: 1) (P)	EA	2,346.000	12.00	10.000	23,460.00
04676536	000	SET (TY II) (DES 3) (CMP) (6: 1) (C)	EA	2,304.000	2.00	2.000	4,608.00
04806001	000	CLEAN EXIST CULVERTS	EA	1,827.000	4.00	4.000	7,308.00
04966042	000	REMOV STR (SMALL)	EA	1,794.000	1.00	1.000	1,794.00
05006001	000	MOBILIZATION	LS	240,600.000	1.00	0.900	216,540.00
05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	4,144.000	12.00	12.000	49,728.00
05066038	005	TEMP SEDMT CONT FENCE (INSTALL)	LF	9.750	300.00	66.000	643.50
05406001	001	MTL W-BEAM GD FEN (TIM POST)	LF	28.000	1,237.50	1,237.500	34,650.00
05406006	001	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	1,910.000	8.00	8.000	15,280.00
05406014	001	SHORT RADIUS	LF	32.000	37.50	37.500	1,200.00
05406016	001	DOWNSTREAM ANCHOR TERMINAL SECTION	EA	1,400.000	1.00	1.000	1,400.00
05406020	001	MTL W - BEAM GD FEN (LOW FILL CULVERT)	LF	85.000	10.00	10.000	850.00
05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	2.000	1,400.00	1,400.000	2,800.00
05426002	000	REMOVE TERMINAL ANCHOR SECTION	EA	250.000	8.00	8.000	2,000.00
05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	3,050.000	9.00	9.000	27,450.00
06586062	000	INSTL DEL ASSM (D-SW)SZ 1(BRF)GF2(BI)	EA	23.000	30.00	30.000	690.00
06586073	000	INSTL OM ASSM (OM-2Y)(WC)GND(BI)	EA	139.400	44.00	44.000	6,133.60
07526001	000	TREE TRIMMING	MI	123,300.000	0.03	0.030	3,699.00
51166001	000	AMPHIBIAN/REPTILE EXCLUSION FENCE INST	LF	4.170	24,340.00	25,173.000	104,971.41
51166002	000	AMPHIBIAN/REPTILE EXCLUSION FENCE REM	LF	1.240	24,340.00	288.000	357.12
61856002	002	TMA (STATIONARY)	DAY	551.000	15.00	28.000	15,428.00

**TOTAL ITEM EARNINGS TO DATE** \$2,340,553.21