



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **09/08/24**

CONTRACT ID: **245202128**
 PROJECT: **STP 2021(616)MM**
 CONTRACT: **06213001**
 AWARD AMOUNT: **\$243,941,845.17**
 PROJECTED AMOUNT: **\$243,941,845.15**
 ADJ. PROJECTED AMOUNT: **\$246,602,430.51**
 CONTRACTOR: **ZACHRY CONSTRUCTION CORPORATION**

HIGHWAY: **SL 1604**
 DISTRICT NAME: **SAN ANTONIO**
 COUNTY: **BEXAR**
 AREA ENGINEER: **Carlos Arcila, P.E.**
 AREA NUMBER: **056**

ESTIMATE NUMBER: **0035**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **07/26/2024** to **08/31/2024**
 ESTIMATE TYPE: **PROG**
 % COMPLETE: **68.45**
 % TIME USED: **73.57**
 % RETAINAGE: **0.00**

LETTING DATE: **06/03/2021**
 AWARD DATE: **06/30/2021**
 NOTICE TO PROCEED DATE: **08/02/2021**
 WORK BEGIN DATE: **11/01/2021**
 ACCEPTED DATE: **00/00/0000**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$168,791,432.73	\$162,524,013.71	\$6,267,419.02
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$168,791,432.73	\$162,524,013.71	\$6,267,419.02
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$2,000,000.00	\$2,000,000.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$170,791,432.73	\$164,524,013.71	\$6,267,419.02

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

AREA/PROJECT ENGINEER

DATE

CONTRACT TIME STATEMENT

<u>WORK BEGIN DATE:</u>	11/01/2021	<u>ASSESSED LIQ DAMAGES:</u>	0	
<u>TIME CHARGES BEGIN:</u>	11/01/2021	<u>LIQ DAMAGE RATE:</u>	\$2,590.00	
<u>BID DAYS:</u>	1,135	<u>LIQUIDATED DAMAGES:</u>	0	
<u>C. O. ADJUSTED DAYS:</u>	0		DAYS AT	
<u>CURRENT DAYS:</u>	1,135		PER DAY	\$2,590.00
<u>DAYS CHARGED TO DATE:</u>	835	<u>TOTAL:</u>	\$0.00	
<u>PHYSICAL WORK COMPLETE:</u>	00/00/0000			

<u>DAILY BREAKDOWN</u>			<u>PERIOD SUMMARY</u>			
Date or Days	Days Charged	Days Credited	Diary Adjustment	Date or Days	Days Charged	Days Credited
07/26/2024	1			37	31	6
07/27/2024	1					
07/28/2024		1 SUNDAY				
07/29/2024	1			HOLIDAY TRAFFIC		1
07/30/2024	1			SUNDAY		5
07/31/2024	1					
08/01/2024	1					
08/02/2024	1					
08/03/2024	1					
08/04/2024		1 SUNDAY				
08/05/2024	1					
08/06/2024	1					
08/07/2024	1					
08/08/2024	1					
08/09/2024	1					
08/10/2024	1					
08/11/2024		1 SUNDAY				
08/12/2024	1					
08/13/2024	1					
08/14/2024	1					
08/15/2024	1					
08/16/2024	1					
08/17/2024	1					
08/18/2024		1 SUNDAY				
08/19/2024	1					
08/20/2024	1					
08/21/2024	1					
08/22/2024	1					
08/23/2024	1					
08/24/2024	1					
08/25/2024		1 SUNDAY				
08/26/2024	1					
08/27/2024	1					
08/28/2024	1					
08/29/2024	1					
08/30/2024	1					
08/31/2024		1 HOLIDAY TRAFFIC				

WORK PERFORMED THIS PERIOD

PROJECT F 2021(615) CONTROL 245202117

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
5205	04006005	000	CEM STABIL BKFL	CY	63.180	13.540	\$855.46	1,332.00	70.74
			SUPP DESCR BLANCO DRAINAGE						
5270	04206009	000	CL A CONC (COLLAR)	EA	434.050	1.000	\$434.05	12.00	2.00
5300	04236001	000	RETAINING WALL (MSE)	SF	24.990	5,420.800	\$135,465.79	92,838.00	24,031.00
6015	06626060	000	WK ZN PAV MRK REMOV (W)4"(BRK)	LF	0.500	420.000	\$210.00	14,837.00	4,626.00
6025	06626063	000	WK ZN PAV MRK REMOV (W)4"(SLD)	LF	0.450	805.000	\$362.25	43,544.00	11,929.00

CATEGORY 004 DESCRIPTION BRIDGE - LP 1604 NB U/P @ NB BLANCO RD

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
6735	04006005	000	CEM STABIL BKFL	CY	63.180	4.720	\$298.21	192.00	192.73
6770	04226001	000	REINF CONC SLAB	SF	15.920	18,757.000	\$298,611.44	26,590.00	26,590.00
6800	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	105.330	210.000	\$22,119.30	336.00	336.00

CATEGORY 005 DESCRIPTION BRIDGE - LP 1604 WB BRAIDED RAMP @ STA 38+87.00

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
6895	04166006	000	DRILL SHAFT (48 IN)	LF	321.190	64.000	\$20,556.16	140.00	64.00

CATEGORY 007 DESCRIPTION BRIDGE - LP 1604 WBML BR @ PANTHER SPRINGS CREEK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
7240	04226003	000	REINF CONC SLAB (EXTEND SLAB)	SF	24.010	1,193.600	\$28,658.34	7,510.00	5,622.60
7250	04256036	000	PRESTR CONC GIRDER (TX34)	LF	131.400	-1.190	-\$156.37	1,002.61	1,002.61

CATEGORY 008 DESCRIPTION BRIDGE - LP 1604 WBCD PANTHER SPRINGS CREEK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
7390	04226001	000	REINF CONC SLAB	SF	15.920	3,336.400	\$53,115.49	8,341.00	3,336.40

CATEGORY 010 DESCRIPTION BRIDGE - LP 1604 WBFR BR @ PANTHER SPRINGS CREEK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
7650	04006005	000	CEM STABIL BKFL	CY	63.180	8.830	\$557.88	146.00	26.59
7695	04226003	000	REINF CONC SLAB (EXTEND SLAB)	SF	24.010	2,157.600	\$51,803.98	3,596.00	3,596.00
7735	04546004	000	ARMOR JOINT (SEALED)	LF	78.660	43.000	\$3,382.38	43.00	43.00
7740	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	105.330	28.000	\$2,949.24	126.00	28.00

PROJECT ROW 2452-2-121 CONTROL 245202121

CATEGORY 002			DESCRIPTION	UTILITIES - SAWS (LP 1604 AND BLANCO)						
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date	
8000	71966001	001	TRENCH EXCAVATION PROTECTION	LF	1.000	463.000	\$463.00	4,530.00	1,129.50	
8005	71966002	001	DUCTILE IRON FITTINGS	TON	100.000	1.000	\$100.00	22.00	7.70	
8010	71966003	001	HYDROSTATIC PRESSURE TEST	EA	3,208.000	1.000	\$3,208.00	19.00	8.00	
8015	71966005	001	FLOWABLE FILL BACKFILL	CY	153.000	460.000	\$70,380.00	3,455.00	812.20	
8020	71966006	001	PIPE WATER MAIN (PVC)(8")	LF	89.000	260.000	\$23,140.00	1,737.00	711.00	
8025	71966009	001	TIE-IN (COMPLETE)(8")	EA	5,600.000	1.000	\$5,600.00	19.00	5.00	
8045	71966018	001	DUCTILE IRON PIPE (16")	LF	208.000	171.000	\$35,568.00	852.00	328.00	
8075	71966030	001	GATE VALVE & BOX (COMPLETE)(16")	EA	8,439.000	1.000	\$8,439.00	5.00	2.00	
8085	71966032	001	FIRE HYDRANT ASSEMBLY	EA	6,236.000	1.000	\$6,236.00	11.00	3.00	
8100	71966035	001	TIE-IN (COMPLETE)(16")	EA	8,164.000	2.000	\$16,328.00	2.00	2.00	
8105	71966036	001	TEMPORARY BLOW-OFF (COMPLETE)(2")	EA	2,981.000	2.000	\$5,962.00	33.00	5.00	
8110	71966037	001	AIR RELEASE VALVE (COMPLETE)(1")	EA	5,131.000	1.000	\$5,131.00	4.00	1.00	
8135	71966046	001	STEEL CASING (24") (OPEN CUT)	LF	145.000	20.000	\$2,900.00	234.00	50.00	
8150	71966052	001	WATER MAIN REMOVAL (16" & SMALLER)	LF	51.000	112.000	\$5,712.00	2,971.00	1,310.00	
8160	71966059	001	AIR RELEASE VALVE (COMPLETE)(2")	EA	4,627.000	2.000	\$9,254.00	11.00	6.00	
8185	71966072	001	RELOC EXIST METER AND NEW METER BOX	EA	729.000	1.000	\$729.00	12.00	3.00	
8190	71966074	001	GATE VALVE AND BOX (COMPLETE) (8")	EA	3,727.000	1.000	\$3,727.00	8.00	3.00	
8215	71966092	001	PIPE WATER MAIN (DI) (8")	LF	113.000	12.000	\$1,356.00	394.00	219.00	
8230	71966118	001	CARRIER PIPE (OPEN CUT) (PVC) (8")	LF	95.000	20.000	\$1,900.00	107.00	20.00	

CATEGORY 005			DESCRIPTION	UTILITIES - CPS (BLANCO)						
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date	
8535	04006008	000	CUT & RESTORE ASPH PAVING	SY	72.390	46.530	\$3,368.31	1,104.00	230.98	

CATEGORY 007			DESCRIPTION	UTILITIES - CPS (BLANCO) SEG 3							
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date		
8700	71866003	001	NGP (MAIN) (6" PLASTIC W/TW) (OPEN CUT)	LF	466.000	155.000	\$72,230.00	366.00	323.00		
8711	71866008		NGP (MAIN)(2" PLASTIC W/TW)(OPEN CUT)	LF	1,700.000	50.000	\$85,000.00	90.00	50.00		
	SUPP DESCR		CO#034 - CPS Gas Blanco 8in Revisions								
8735	71866026	001	NGP (REMOVE ABANDONED MAIN)(6")	LF	45.000	155.000	\$6,975.00	256.00	239.00		
8740	71866027	001	NGP (REMOVE ABANDONED MAIN)(8")	LF	82.000	-155.000	-\$12,710.00	162.00	81.00		
8746	96086033		UNIQUE CHANGE ORDER ITEM 33	DOL	1.000	206,511.310	\$206,511.31	206,511.31	206,511.31		
	SUPP DESCR		CO# 047 - To be paid for as Lump Sum								

PROJECT STP 2021(616)MM CONTROL 245202128

CATEGORY 001			DESCRIPTION	ROADWAY ITEMS							
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date		
0070	01046009	000	REMOVING CONC (RIPRAP)	SY	3.930	3,136.110	\$12,324.91	68,834.00	54,578.96		
	SUPP DESCR		REMOVAL								
0090	01046021	000	REMOVING CONC (CURB)	LF	3.240	44.000	\$142.56	46,318.00	11,165.17		
0095	01046023	000	REMOVING CONC (CTB)	LF	3.130	1,600.000	\$5,008.00	43,136.00	34,650.00		
0105	01046037	000	REMOVE CONC (RAIL)	LF	9.710	8.000	\$77.68	801.00	2,999.00		
0125	01056094	000	REMOVING STAB BASE & ASPH PAV(12"-27")	SY	3.870	9,365.440	\$36,244.25	134,427.00	71,926.45		

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
0130	01106001	000	EXCAVATION (ROADWAY)	CY	10.400	1,140.000	\$11,856.00	278,745.00	276,288.00
0145	01326047	000	EMBANKMENT (FINAL)(ORD COMP)(TY C1)	CY	16.560	9,549.000	\$158,131.44	113,602.00	84,963.21
0150	01326048	000	EMBANKMENT (FINAL)(ORD COMP)(TY C2)	CY	8.780	390.000	\$3,424.20	53,243.00	53,188.31
0185	02476475	003	FL BS (CIP)(TY D GR 1-2, OR 5)FINAL POS	CY	13.020	6,403.110	\$83,368.49	135,498.00	86,927.05
0195	30766001	000	D-GR HMA TY-B PG64-22	TON	54.000	9,696.570	\$523,614.78	168,263.00	97,802.14
			SUPP DESCR ROADWAY						
0200	30766023	000	D-GR HMA TY-C PG70-22	TON	61.000	5,436.430	\$331,622.23	89,130.00	46,204.99
0210	30766066	000	TACK COAT	GAL	2.500	6,320.000	\$15,800.00	182,116.00	60,563.00
0235	03106027	000	PRIME COAT(MC-30 OR AE-P)	GAL	2.500	4,050.000	\$10,125.00	94,642.00	40,826.00
0245	03546045	000	PLANE ASPH CONC PAV (2")	SY	6.000	14,647.100	\$87,882.60	553,776.00	118,099.85
0265	03546136	000	PLANE ASPH CONC PAV (13")	SY	5.810	4,503.330	\$26,164.35	21,395.00	18,218.92
0270	03606007	000	CONC PVMT (CONT REINF - CRCP) (13")	SY	87.930	63.330	\$5,568.61	1,741.00	1,729.26
0300	04006005	000	CEM STABIL BKFL	CY	63.180	538.500	\$34,022.43	24,185.00	11,770.82
			SUPP DESCR DRAINAGE & CULVERT						
0305	04006006	000	CUT & RESTORING PAV	SY	70.340	62.670	\$4,408.21	1,398.28	931.86
0345	04116001	000	ROCK NAIL ANCHORS	LF	40.000	2,605.800	\$104,232.00	211,087.00	189,748.67
0400	04166023	000	DRILL SHAFT (SIGN MTS) (54 IN)	LF	690.000	27.000	\$18,630.00	69.00	69.00
0405	04166029	000	DRILL SHAFT (RDWY ILL POLE) (30 IN)	LF	350.000	30.000	\$10,500.00	588.00	424.00
0425	04206009	000	CL A CONC (COLLAR)	EA	434.050	3.000	\$1,302.15	46.00	7.00
0435	04206037	000	CL C CONC (COLUMN)	CY	963.750	52.020	\$50,134.28	1,168.00	643.08
0440	04206043	000	CL C CONC (FOOTING)	CY	962.230	6.000	\$5,773.38	330.00	228.00
0445	04206066	000	CL C CONC (RAIL FOUNDATION)	CY	319.470	122.710	\$39,202.16	12,733.00	1,541.31
0455	04236001	000	RETAINING WALL (MSE)	SF	24.990	8,428.200	\$210,620.72	168,328.00	117,444.97
0485	04236023	000	RETAINING WALL (ROCK NAILED)(FACIA)	SF	45.000	8,932.280	\$401,952.60	150,338.00	78,472.18
0495	04326001	000	RIPRAP (CONC)(4 IN)	CY	365.740	75.650	\$27,668.23	4,470.00	267.20
			SUPP DESCR ROADWAY						
0535	04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	499.980	10.210	\$5,104.80	207.00	10.21
			SUPP DESCR ROADWAY & DC, CD, RAMPS						
0560	04506023	000	RAIL (TY SSTR)	LF	39.020	2,454.350	\$95,768.74	13,269.00	2,454.35
			SUPP DESCR RETAINING WALL						
0581	96086031		UNIQUE CHANGE ORDER ITEM 31	DOL	1.000	21,660.710	\$21,660.71	21,660.71	21,660.71
			SUPP DESCR CO#044 - To be paid for as Lump Sum						
0625	04626001	002	CONC BOX CULV (3 FT X 2 FT)	LF	173.770	54.000	\$9,383.58	1,558.00	1,324.00
0650	04626006	002	CONC BOX CULV (5 FT X 2 FT)	LF	500.000	93.000	\$46,500.00	322.00	308.00
0690	04646005	001	RC PIPE (CL III)(24 IN)	LF	74.010	908.000	\$67,201.08	23,497.00	13,604.00
			SUPP DESCR EB/WB DRAINAGE						
0700	04646007	001	RC PIPE (CL III)(30 IN)	LF	98.880	302.000	\$29,861.76	9,494.00	6,618.00
0725	04646018	001	RC PIPE (CL IV)(24 IN)	LF	81.990	1,008.000	\$82,645.92	13,811.00	10,861.00
0730	04646019	001	RC PIPE (CL IV)(30 IN)	LF	104.680	212.000	\$22,192.16	5,281.00	4,643.00
0760	04656005	001	JCTBOX(COMPL)(PJB)(3FTX3FT)	EA	3,747.720	4.000	\$14,990.88	207.00	137.00
0780	04656011	001	JCTBOX(COMPL)(PJB)(6FTX6FT)	EA	9,032.350	3.000	\$27,097.05	14.00	10.00
0835	04656045	001	INLET (COMPL)(PMBD)(4FT)	EA	5,102.570	5.000	\$25,512.85	85.00	52.00
0840	04656046	001	INLET (COMPL)(PMBD)(5FT)	EA	6,304.800	15.000	\$94,572.00	635.00	440.50
0910	04656145	001	INLET (COMPL)(PSL)(FG)(8FTX8FT-3FTX5FT)	EA	13,747.920	1.000	\$13,747.92	8.00	6.00
1100	04966007	000	REMOV STR (PIPE)	LF	10.830	-282.000	-\$3,054.06	291.00	60.00
			SUPP DESCR CULVERT						
1105	04966007	000	REMOV STR (PIPE)	LF	10.830	282.000	\$3,054.06	8,508.00	3,924.00
			SUPP DESCR REMOVAL						
1125	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	24,632.730	1.000	\$24,632.73	46.00	34.00

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date		
1180	05086003	000	CONSTRUCTING DETOURS (TY 1)	SY	80.000	441.440	\$35,315.20	17,974.00	15,281.74		
1210	05126025	000	PORT CTB (MOVE)(SGL SLP)(TY 1)	LF	3.410	7,020.000	\$23,938.20	221,004.00	146,290.00		
1215	05126033	000	PORT CTB (MOVE)(LOW PROF)(TY 1)	LF	4.940	7,000.000	\$34,580.00	78,750.00	54,745.00		
1220	05126034	000	PORT CTB (MOVE)(LOW PROF)(TY 2)	LF	5.520	160.000	\$883.20	2,360.00	1,245.00		
1300	05306021	000	DRIVEWAYS (ACP) (TYPE 2)	SY	20.120	709.000	\$14,265.08	1,301.00	709.00		
1355	05406001	001	MTL W-BEAM GD FEN (TIM POST)	LF	25.570	25.000	\$639.25	825.00	75.00		
1360	05406006	001	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	1,919.990	1.000	\$1,919.99	32.00	3.00		
1365	05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	3.240	300.000	\$972.00	18,824.00	15,399.50		
1380	05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	2,872.650	1.000	\$2,872.65	32.00	3.00		
1385	05446003	000	GUARDRAIL END TREATMENT (REMOVE)	EA	817.210	1.000	\$817.21	39.00	38.00		
1390	05456003	000	CRASH CUSH ATTEN (MOVE & RESET)	EA	98.930	3.000	\$296.79	97.00	44.00		
1411	05456007		CRASH CUSH ATTEN (INSTL)(L)(N)(TL3)	EA	33,186.110	2.000	\$66,372.22	17.00	3.00		
		SUPP DESCR	CO#024 - Update Permanent CCA to MASH Compliance								
1605	06106009	000	REMOVE RD IL ASM (TRANS-BASE)	EA	240.000	2.000	\$480.00	69.00	64.00		
1610	06106104	000	IN RD IL (U/P) (TY 1) (150W EQ) LED	EA	1,100.000	2.000	\$2,200.00	64.00	24.00		
1621	06106198		IN RD IL (TY SA) 40B-8 (250W EQ) LED	EA	8,905.150	1.000	\$8,905.15	41.00	1.00		
		SUPP DESCR	CO#022 - Various Illumination Revisions (Participating)								
1630	06106216	000	IN RD IL (TY SA) 40T-10 (250W EQ) LED	EA	3,200.000	4.000	\$12,800.00	22.00	14.00		
1670	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	9.400	140.000	\$1,316.00	55,628.00	38,448.00		
		SUPP DESCR	ILLUMINATION								
1675	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	9.400	485.000	\$4,559.00	1,420.00	910.00		
		SUPP DESCR	TMS								
1685	06186031	000	CONDT (PVC) (SCH 40) (3") (CONC ENCSE)	LF	26.000	5,210.000	\$135,460.00	51,740.00	28,794.00		
1695	06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	57.000	100.000	\$5,700.00	4,259.00	3,352.00		
		SUPP DESCR	ILLUMINATION								
1730	06186074	000	CONDT (RM) (3")	LF	64.000	50.000	\$3,200.00	1,230.00	50.00		
1735	61856002	002	TMA (STATIONARY)	DAY	116.690	42.000	\$4,900.98	1,379.00	616.00		
1745	61866002	000	ITS GND BOX(PCAST) TY 1 (243636)W/APRN	EA	7,000.000	4.400	\$30,800.00	40.00	16.40		
1760	06206005	000	ELEC CONDR (NO.10) BARE	LF	1.250	910.000	\$1,137.50	4,659.00	910.00		
1765	06206006	000	ELEC CONDR (NO.10) INSULATED	LF	1.350	1,820.000	\$2,457.00	9,318.00	1,820.00		
1770	06206007	000	ELEC CONDR (NO.8) BARE	LF	1.110	497.000	\$551.67	49,279.00	22,544.00		
		SUPP DESCR	ILLUMINATION								
1780	06206008	000	ELEC CONDR (NO.8) INSULATED	LF	1.120	994.000	\$1,113.28	145,156.00	84,244.00		
		SUPP DESCR	ILLUMINATION								
1790	06206009	000	ELEC CONDR (NO.6) BARE	LF	1.400	650.000	\$910.00	11,653.00	12,740.00		
		SUPP DESCR	ILLUMINATION								
1825	06246001	000	GROUND BOX TY A (122311)	EA	640.000	1.000	\$640.00	6.00	3.00		
1835	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	1,200.000	1.000	\$1,200.00	26.00	11.60		
1905	63076002	000	TEMP SPEED MONITOR (2 SYS)	DAY	10.000	74.000	\$740.00	2,890.00	1,983.00		
1940	64006001	000	PORTABLE TRAFFIC SIGNAL	MO	2,200.000	1.000	\$2,200.00	15.00	16.00		
2120	06506204	000	REMOVE OVERHD SIGN SUP	EA	4,665.000	1.000	\$4,665.00	5.00	1.00		
		SUPP DESCR	REMOVAL								
2140	06586063	000	INSTL DEL ASSM (D-SW)SZ 1(BRF)GF2(BR)	EA	19.000	6.000	\$114.00	77.00	6.00		
2145	06586065	000	INSTL DEL ASSM (D-SY)SZ 1(BRF)GF2(BR)	EA	19.000	3.000	\$57.00	23.00	3.00		
2161	06626017		WK ZN PAV MRK NON-REMOV (W)(ARROW)	EA	371.180	10.000	\$3,711.80	43.00	10.00		
		SUPP DESCR	CO#029 - Additional Work Zone Pavement Markings								
2162	06626018		WK ZN PAV MRK NON-REMOV (W)(DBL ARW)	EA	530.250	4.000	\$2,121.00	16.00	4.00		
		SUPP DESCR	CO#029 - Additional Work Zone Pavement Markings								

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
2164	06626029		WK ZN PAV MRK NON-REMOV(W)(WORD)	EA	371.180	16.000	\$5,938.88	57.00	16.00
			SUPP DESCR CO#029 - Additional Work Zone Pavement Markings						
2170	06626063	000	WK ZN PAV MRK REMOV (W)4"(SLD)	LF	0.450	3,367.000	\$1,515.15	540,581.00	251,568.00
2180	06626071	000	WK ZN PAV MRK REMOV (W)8"(SLD)	LF	1.200	2,670.000	\$3,204.00	88,937.00	47,605.00
2190	06626095	000	WK ZN PAV MRK REMOV (Y)4"(SLD)	LF	0.450	4,326.000	\$1,946.70	522,296.00	187,168.00
2520	06846009	000	TRF SIG CBL (TY A)(12 AWG)(4 CONDR)	LF	1.500	2,000.000	\$3,000.00	5,677.00	2,940.00
2525	06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	2.450	1,350.000	\$3,307.50	4,594.00	3,120.00
2655	07346002	000	LITTER REMOVAL	CYC	1,400.000	1.000	\$1,400.00	46.00	19.00

CATEGORY 002 DESCRIPTION BRIDGE-LP 1604 WB TO IH10 EB DIR CON

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
2791	96086029		UNIQUE CHANGE ORDER ITEM 29	DOL	1.000	15,260.960	\$15,260.96	15,260.96	15,260.96
			SUPP DESCR CO#044 - To be paid for as Lump Sum						
2865	04506023	000	RAIL (TY SSTR)	LF	39.020	6,411.000	\$250,157.22	7,424.10	7,394.00

CATEGORY 003 DESCRIPTION BRIDGE-IH10 EB TO LP 1604 EB DIR CON

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
3011	96086030		UNIQUE CHANGE ORDER ITEM 30	DOL	1.000	2,353.030	\$2,353.03	2,353.03	2,353.03
			SUPP DESCR CO#044 - To be paid for as Lump Sum						
3030	04226001	000	REINF CONC SLAB	SF	15.920	25,418.000	\$404,654.56	188,491.00	102,415.80
3035	04256039	000	PRESTR CONC GIRDER (TX54)	LF	127.190	5,929.070	\$754,118.41	21,711.64	21,711.64
3065	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	105.330	74.000	\$7,794.42	619.00	323.00
3070	04716007	000	GRATE AND FRAME (BRIDGE DRAIN)	EA	3,167.110	2.000	\$6,334.22	35.00	14.00

CATEGORY 004 DESCRIPTION BRIDGE-LP 1604 U/P @ VANCE JACKSON T/U

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
3160	04166006	000	DRILL SHAFT (48 IN)	LF	321.190	89.920	\$28,881.40	772.00	505.00

CATEGORY 006 DESCRIPTION BRIDGE-LP 1604 WBML O/P @ LOCKHILL SELMA

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
3555	04506023	000	RAIL (TY SSTR)	LF	39.020	310.000	\$12,096.20	615.30	620.00

CATEGORY 008 DESCRIPTION BRIDGE-LP 1604 EBML O/P @ FM 1535 (NW MILITARY HWY)

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
3855	04326001	000	RIPRAP (CONC)(4 IN)	CY	365.740	23.750	\$8,686.33	70.00	23.75

CATEGORY 009 DESCRIPTION BRIDGE-LP 1604 WBML EXIT RAMP @ FM 1535 (NW MILITARY HWY)

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
3995	04206031	000	CL C CONC (CAP)(MASS)	CY	972.920	91.600	\$89,119.47	91.60	91.60
4000	04206037	000	CL C CONC (COLUMN)	CY	963.750	63.100	\$60,812.63	135.00	135.00

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
4015	04206108	000	CL H CONC (CAP)(MASS)	CY	1,657.190	155.800	\$258,190.20	155.80	155.80
4060	04816013	000	PIPE (PVC) (SCH 40) (6 IN)	LF	57.300	58.000	\$3,323.40	554.00	177.00

CATEGORY 012 **DESCRIPTION** BRIDGE-LP 1604 WBFR BR @ SALADO CREEK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
4455	04006005	000	CEM STABIL BKFL	CY	63.180	72.520	\$4,581.81	183.00	108.95
4500	04226035	000	APPROACH SLAB (EXTEND)	CY	466.140	101.540	\$47,331.86	130.00	141.68
4520	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	105.330	108.000	\$11,375.64	108.00	108.00

CATEGORY 014 **DESCRIPTION** CONTRACTOR FORCE ACCOUNT WORK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
9400	30766064		PRODUCTION PAYMENT ADJUSTMENT	DOL	1.000	5,489.450	\$5,489.45	1,000.00	60,574.37
		SUPP DESCR	D-GR HMA TY-B PG64-22 BONUS						
9405	30766064		PRODUCTION PAYMENT ADJUSTMENT	DOL	-1.000	6,574.550	-\$6,574.55	1,000.00	26,761.77
		SUPP DESCR	D-GR HMA TY-B PG64-22 PENALTY						
9410	30766065		PLACEMENT PAYMENT ADJUSTMENT	DOL	1.000	8,107.730	\$8,107.73	1,000.00	75,227.47
		SUPP DESCR	D-GR HMA TY-B PG64-22 BONUS						
9415	30766065		PLACEMENT PAYMENT ADJUSTMENT	DOL	-1.000	16.720	-\$16.72	1,000.00	1,735.38
		SUPP DESCR	D-GR HMA TY-B PG64-22 PENALTY						
9425	30766064		PRODUCTION PAYMENT ADJUSTMENT	DOL	1.000	2,461.650	\$2,461.65	1,000.00	19,457.77
		SUPP DESCR	D-GR HMA TY-C PG70-22 BONUS						
9435	30766065		PLACEMENT PAYMENT ADJUSTMENT	DOL	1.000	2,041.360	\$2,041.36	1,000.00	28,800.09
		SUPP DESCR	D-GR HMA TY-C PG70-22 BONUS						
9625	96016001		MATERIAL ON HAND	DOL	1.000	-665,901.060	-\$665,901.06	1,000.00	12,440,948.03
9640	96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	333,298.880	\$333,298.88	1,000.00	3,640,316.99
9650	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	51,399.900	\$51,399.90	1,000.00	408,984.05
9660	96066068		FORCE ACCOUNT - RAILROAD FLAGGERS	DOL	1.000	10,003.830	\$10,003.83	1,000.00	157,186.88
9680	96066063		FORCE ACCOUNT - CRASH CUSHION REPAIR #1	DOL	1.000	22,744.740	\$22,744.74	1,000.00	1,394,671.97
		SUPP DESCR	3rd PARTY DAMAGES-MBGF, ATTENUATOR, ILLUM, ETC.						

PROJECT ROW 2452-2-131 **CONTROL** 245202131

CATEGORY 002 **DESCRIPTION** UTILITIES-SAWS (LP 1604) LINE B AND C

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
9075	71946042	000	SAN SWR (30")(PVC)(ASTM F679)(6-10')	LF	749.000	-28.000	-\$20,972.00	0.00	0.00
9080	71946049	000	SAN SWR STRUCTURE (72" DIA)	EA	15,394.000	-1.000	-\$15,394.00	0.00	0.00
9085	71946050	000	SAN SWR STRUCTURE (72"DIA)(EXTRA DEPTH)	LF	1,179.000	-2.300	-\$2,711.70	0.00	0.00
9686	96086028		UNIQUE CHANGE ORDER ITEM 28	DOL	1.000	124,026.690	\$124,026.69	135,629.12	124,026.69
		SUPP DESCR	CO#042 -To be paid for as Lump Sum						

CATEGORY 003 **DESCRIPTION** UTILITIES-CPS (LP 1604)

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
9166	04016001		FLOWABLE BACKFILL	CY	212.100	150.000	\$31,815.00	4,550.00	4,526.00
		SUPP DESCR	CO#012 - CPS Gas 16-SP/6PA-SPD Additional Flowable Backfill						

TOTAL ITEM EARNINGS THIS ESTIMATE

\$6,267,419.02

CONTRACT LINE ITEMS

PROJECT F 2021(615) CONTROL 245202117
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
5045	01006002	000	PREPARING ROW	STA	16,367.130	39.000	0.000	39.00	638,318.07
5050	01046009	000	REMOVING CONC (RIPRAP)	SY	3.930	87.000	0.000	954.83	3,752.50
5055	01046011	000	REMOVING CONC (MEDIANS)	SY	10.010	1,268.000	0.000	1,360.62	13,619.81
5060	01046015	000	REMOVING CONC (SIDEWALKS)	SY	5.240	4,358.000	0.000	1,124.90	5,894.47
5065	01046017	000	REMOVING CONC (DRIVEWAYS)	SY	12.220	4,549.000	0.000	381.41	4,660.83
5070	01046021	000	REMOVING CONC (CURB)	LF	3.240	6,950.000	0.000	1,979.25	6,412.77
5075	01056094	000	REMOVING STAB BASE & ASPH PAV(12"-27")	SY	3.870	5,358.000	-1,636.000	160.31	620.40
5076	96086022		UNIQUE CHANGE ORDER ITEM 22	DOL	1.000	0.000	34,204.850	9,342.58	9,342.58
CO#035 - Force Account to Remove Existing Concrete on Blanco									
5130	02476475	003	FL BS (CIP)(TY D GR 1-2, OR 5)FINAL POS	CY	13.020	8,666.000	0.000	130.27	1,696.12
5135	30766001	000	D-GR HMA TY-B PG64-22	TON	54.000	19,305.000	0.000	271.88	14,681.52
5150	30766066	000	TACK COAT	GAL	2.500	16,639.000	0.000	50.00	125.00
5175	03106027	000	PRIME COAT(MC-30 OR AE-P)	GAL	2.500	5,180.000	0.000	175.00	437.50
5205	04006005	000	CEM STABIL BKFL	CY	63.180	1,332.000	0.000	70.74	4,469.36
BLANCO DRAINAGE									
5216	04006006		CUT & RESTORING PAV	SY	348.470	0.000	53.500	24.00	8,363.28
CO#26 - Fast Set Flowable Backfill for Cut & Restore									
5225	04036001	000	TEMPORARY SPL SHORING RETAINING WALL	SF	8.200	14,083.000	0.000	5,377.32	44,094.02
5230	04036001	000	TEMPORARY SPL SHORING LARGE SIGN	SF	8.200	724.000	0.000	362.00	2,968.40
5235	04116001	000	ROCK NAIL ANCHORS	LF	40.000	123,820.000	-6,541.000	63,090.00	2,523,600.00
5236	96086017		UNIQUE CHANGE ORDER ITEM 17	DOL	1.000	0.000	42,717.000	42,717.00	42,717.00
CO#031 - Excess Grout for RW368 and RW372									
5245	04166021	000	DRILL SHAFT (SIGN MTS) (42 IN)	LF	410.000	300.000	-200.000	50.00	20,500.00
5265	04206007	000	CL A CONC (FLUME)	CY	450.000	208.400	0.000	21.23	9,553.50
5270	04206009	000	CL A CONC (COLLAR)	EA	434.050	12.000	0.000	2.00	868.10
5285	04206043	000	CL C CONC (FOOTING)	CY	962.230	24.000	0.000	6.00	5,773.38
5300	04236001	000	RETAINING WALL (MSE)	SF	24.990	91,980.000	858.000	24,031.00	600,534.67
5305	04236003	000	RETAINING WALL (TEMP WALL)	SF	45.000	10,286.000	-4,132.000	5,908.53	265,883.85
5306	04236003		RETAINING WALL (TEMP WALL)	SF	90.910	0.000	4,314.000	4,314.00	392,185.74
CO#033 - TPW374 Hollow Core Rock Nails									
5307	96086024		UNIQUE CHANGE ORDER ITEM 24	DOL	1.000	0.000	29,810.820	29,810.82	29,810.82
CO#038 - TPW373 Excessive Rock Nail Grout Loss									
5320	04236023	000	RETAINING WALL (ROCK NAILED)(FACIA)	SF	45.000	109,368.000	-898.000	62,925.52	2,831,648.40
5350	04506023	000	RAIL (TY SSTR)	LF	39.020	7,371.000	0.000	200.00	7,804.00
DC, CD, RAMPS									
5355	04506023	000	RAIL (TY SSTR)	LF	39.020	9,362.000	-9.000	470.00	18,339.40
RETAINING WALL									
5410	04646005	001	RC PIPE (CL III)(24 IN)	LF	74.010	2,089.000	0.000	76.00	5,624.76
5455	04656005	001	JCTBOX(COMPL)(PJB)(3FTX3FT)	EA	3,747.720	9.000	0.000	1.00	3,747.72
5485	04656014	001	INLET (COMPL)(PCO)(3FT)(LEFT)	EA	5,665.880	3.000	0.000	1.00	5,665.88
5535	04656074	001	INLET (COMPL)(PSL)(RC)(5FTX5FT)	EA	5,559.450	2.000	0.000	1.00	5,559.45

CATEGORY	001		DESCRIPTION	ROADWAY ITEMS						
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$	
5545	04656126	001	INLET (COMPL)(PSL)(FG)(3FTX3FT-3FTX3FT)	EA	4,938.460	1.000	0.000	1.00	4,938.46	
5575	04796006	000	ADJUSTING INLET (CAP)	EA	3,676.820	1.000	0.000	1.00	3,676.82	
			BLANCO REMOVAL							
5590	04966006	000	REMOV STR (HEADWALL)	EA	828.360	1.000	0.000	1.00	828.36	
5595	04966007	000	REMOV STR (PIPE)	LF	10.830	575.000	0.000	24.00	259.92	
5600	04966010	000	REMOV STR (BRIDGE 100 - 499 FT LENGTH)	EA	42,172.180	3.000	0.000	1.25	52,715.23	
5605	04966040	000	REMOV STR (RET WALL)	LF	49.000	138.000	0.000	159.00	7,791.00	
5610	05006001	000	MOBILIZATION	LS	24,450,000.000	0.156	0.000	0.16	3,814,200.00	
5620	05066038	005	TEMP SEDMT CONT FENCE (INSTALL)	LF	1.200	2,584.000	0.000	519.50	623.40	
5630	05066041	005	BIODEG EROSN CONT LOGS (INSTL) (12")	LF	2.400	1,826.000	0.000	611.43	1,467.43	
5641	05086004		CONSTRUCTING DETOURS (TY 2)	SY	19.500	0.000	2,773.000	2,708.82	52,821.99	
			CONSTRUCTING DETOURS (TY 2) (MODIFIED)							
5645	05126001	000	PORT CTB (FUR & INST)(SGL SLOPE)(TY 1)	LF	34.730	460.000	0.000	450.00	15,628.50	
5650	05126009	000	PORT CTB (FUR & INST)(LOW PROF)(TY 1)	LF	40.000	2,880.000	240.000	1,480.00	59,200.00	
5655	05126010	000	PORT CTB (FUR & INST)(LOW PROF)(TY 2)	LF	51.470	700.000	40.000	480.00	24,705.60	
5660	05126025	000	PORT CTB (MOVE)(SGL SLP)(TY 1)	LF	3.410	270.000	0.000	240.00	818.40	
5665	05126033	000	PORT CTB (MOVE)(LOW PROF)(TY 1)	LF	4.940	9,870.000	0.000	4,320.00	21,340.80	
5670	05126034	000	PORT CTB (MOVE)(LOW PROF)(TY 2)	LF	5.520	1,920.000	0.000	120.00	662.40	
5750	05306021	000	DRIVEWAYS (ACP) (TYPE 2)	SY	20.120	2,192.000	0.000	158.89	3,196.87	
5755	05316001	000	CONC SIDEWALKS (4")	SY	38.000	4,895.000	0.000	326.67	12,413.46	
5805	05566008	000	PIPE UNDERDRAINS (TY 8) (6")	LF	22.170	210.000	0.000	45.00	997.65	
5810	60016002	000	PORTABLE CHANGEABLE MESSAGE SIGN	EA	16,237.500	8.000	0.000	6.00	97,425.00	
5835	60496001	000	LONG CHANNEL MOUNT CURB SYS (INSTALL)	LF	67.250	4,552.000	0.000	2,948.00	198,253.00	
5840	60496002	000	LONG CHANNEL MOUNT CURB SYS (RELOCATE)	LF	70.090	11,330.000	0.000	619.00	43,385.71	
5845	60496003	000	LONG CHANNEL MOUNT CURB SYS (REMOVE)	LF	2.840	4,587.000	0.000	575.50	1,634.42	
5890	61856002	002	TMA (STATIONARY)	DAY	116.690	143.000	0.000	18.00	2,100.42	
5985	06446076	000	REMOVE SM RD SN SUP&AM	EA	219.000	26.000	0.000	34.00	7,446.00	
6015	06626060	000	WK ZN PAV MRK REMOV (W)4"(BRK)	LF	0.500	14,837.000	0.000	4,626.00	2,313.00	
6020	06626061	000	WK ZN PAV MRK REMOV (W)4"(DOT)	LF	1.000	2,044.000	0.000	54.00	54.00	
6025	06626063	000	WK ZN PAV MRK REMOV (W)4"(SLD)	LF	0.450	43,544.000	0.000	11,929.00	5,368.05	
6040	06626095	000	WK ZN PAV MRK REMOV (Y)4"(SLD)	LF	0.450	26,709.000	0.000	10,249.00	4,612.05	
6190	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.200	16,401.000	0.000	6,870.00	1,374.00	
6191	06776008		ELIM EXT PAV MRK & MRKS (ARROW)	EA	79.540	0.000	19.000	4.00	318.16	
			CO#008 - Eliminate Existing Pavement Markings							
6192	06776009		ELIM EXT PAV MRK & MRKS (DBL ARROW)	EA	132.560	0.000	5.000	4.00	530.24	
			CO#008 - Eliminate Existing Pavement Markings							
6193	06776012		ELIM EXT PAV MRK & MRKS (WORD)	EA	79.540	0.000	26.000	4.00	318.16	
			CO#008 - Eliminate Existing Pavement Markings							
6200	06806004	006	REMOVING TRAFFIC SIGNALS	EA	4,800.000	3.000	0.000	1.90	9,120.00	
6205	06816001	000	TEMP TRAF SIGNALS	EA	167,000.000	1.000	1.000	1.80	300,600.00	
6206	96086018		UNIQUE CHANGE ORDER ITEM 18	DOL	1.000	0.000	31,263.380	31,263.38	31,263.38	
			CO#032 - Installation of ADA Ramps							
6207	96086019		UNIQUE CHANGE ORDER ITEM 19	DOL	1.000	0.000	37,086.630	37,086.63	37,086.63	
			CO#032 - Installation of Pedestrian Signals							
6208	96086020		UNIQUE CHANGE ORDER ITEM 20	DOL	1.000	0.000	10,846.470	10,846.47	10,846.47	
			CO#032 - Installation of Additional Poles for Temp Sgnals							

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
6361	96086004		UNIQUE CHANGE ORDER ITEM 4 CO#007 Remove (2) Ex. Traffic Signal Foundations	DOL	1.000	0.000	28,116.950	10,909.66	10,909.66

Category Subtotal \$12,372,517.94

CATEGORY 004 DESCRIPTION BRIDGE - LP 1604 NB U/P @ NB BLANCO RD

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
6735	04006005	000	CEM STABIL BKFL	CY	63.180	192.000	0.000	192.73	12,176.68
6740	04166004	000	DRILL SHAFT (36 IN)	LF	186.720	1,089.000	0.000	1,094.00	204,271.68
6745	04166006	000	DRILL SHAFT (48 IN)	LF	321.190	460.000	0.000	470.00	150,959.30
6755	04206013	000	CL C CONC (ABUT)	CY	826.560	120.400	0.000	120.40	99,517.83
6756	96086011		UNIQUE CHANGE ORDER ITEM 11 CO#021 - Saw Cut Closure Walls for NB Blanco Abutments 1 & 5	DOL	1.000	0.000	1,843.920	1,843.92	1,843.92
6760	04206029	000	CL C CONC (CAP)	CY	1,016.830	164.200	0.000	164.20	166,963.49
6765	04206037	000	CL C CONC (COLUMN)	CY	963.750	221.400	0.000	221.40	213,374.26
6770	04226001	000	REINF CONC SLAB	SF	15.920	26,590.000	0.000	26,590.00	423,312.80
6775	04226013	000	BRIDGE SIDEWALK	SF	12.170	5,885.000	0.000	1,003.06	12,207.24
6780	04226015	000	APPROACH SLAB	CY	433.310	221.000	0.000	82.76	35,860.74
6785	04256035	000	PRESTR CONC GIRDER (TX28)	LF	132.560	3,496.110	0.000	3,496.11	463,444.35
6795	04506023	000	RAIL (TY SSTR)	LF	39.020	463.800	0.000	235.00	9,169.70
6800	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	105.330	336.000	0.000	336.00	35,390.88

Category Subtotal \$1,828,492.87

CATEGORY 005 DESCRIPTION BRIDGE - LP 1604 WB BRAIDED RAMP @ STA 38+87.00

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
6895	04166006	000	DRILL SHAFT (48 IN)	LF	321.190	140.000	0.000	64.00	20,556.16
6900	04166010	000	DRILL SHAFT (72 IN)	LF	835.880	39.000	0.000	39.00	32,599.32
6920	04206039	000	CL C CONC (COLUMN)(MASS)	CY	645.930	109.100	0.000	57.00	36,818.01
6970	04816013	000	PIPE (PVC) (SCH 40) (6 IN)	LF	57.300	160.000	0.000	20.00	1,146.00

Category Subtotal \$91,119.49

CATEGORY 006 DESCRIPTION BRIDGE - LP 1604 EBML BR @ PANTHER SPRINGS CRI

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
7045	04006005	000	CEM STABIL BKFL	CY	63.180	131.000	0.000	131.00	8,276.58
7050	04036001	000	TEMPORARY SPL SHORING	SF	8.200	318.000	0.000	318.00	2,607.60
7055	04166004	000	DRILL SHAFT (36 IN)	LF	186.720	885.000	0.000	885.00	165,247.20
7065	04206019	000	CL C CONC (ABUT)(EXTEND)	CY	892.790	64.800	0.000	59.10	52,763.88
7070	04206029	000	CL C CONC (CAP)	CY	1,016.830	115.200	0.000	115.20	117,138.81
7075	04206037	000	CL C CONC (COLUMN)	CY	963.750	105.300	0.000	105.30	101,482.88
7080	04226003	000	REINF CONC SLAB (EXTEND SLAB)	SF	24.010	14,605.000	0.000	14,605.00	350,666.05
7085	04226035	000	APPROACH SLAB (EXTEND)	CY	466.140	110.000	0.000	110.00	51,275.40
7090	04256035	000	PRESTR CONC GIRDER (TX28)	LF	132.560	2,200.990	0.000	2,200.99	291,763.23
7105	04506023	000	RAIL (TY SSTR)	LF	39.020	422.000	0.000	202.50	7,901.55

CATEGORY 006 DESCRIPTION BRIDGE - LP 1604 EBML BR @ PANTHER SPRINGS CRI

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
7110	04546003	000	ARMOR JOINT	LF	78.660	409.000	0.000	409.00	32,171.94
Category Subtotal									\$1,181,295.12

CATEGORY 007 DESCRIPTION BRIDGE - LP 1604 WBML BR @ PANTHER SPRINGS CR

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
7200	04006005	000	CEM STABIL BKFL	CY	63.180	236.000	18.000	277.48	17,531.18
7205	40026001	000	REPLACE ELASTOMERIC BEARING PADS	EA	5,479.790	11.000	0.000	11.00	60,277.69
7210	04036001	000	TEMPORARY SPL SHORING	SF	8.200	374.000	0.000	374.00	3,066.80
7211	04166001		DRILL SHAFT (18 IN) CO#13 - Panther Springs Creek Wingwall Revisions	LF	104.730	0.000	64.000	64.00	6,702.72
7215	04166004	000	DRILL SHAFT (36 IN)	LF	186.720	486.000	0.000	481.00	89,812.32
7225	04206019	000	CL C CONC (ABUT)(EXTEND)	CY	892.790	46.200	3.400	49.36	44,068.12
7230	04206029	000	CL C CONC (CAP)	CY	1,016.830	43.800	0.000	42.21	42,920.39
7235	04206037	000	CL C CONC (COLUMN)	CY	963.750	42.000	0.000	42.00	40,477.51
7240	04226003	000	REINF CONC SLAB (EXTEND SLAB)	SF	24.010	7,510.000	0.000	5,622.60	134,998.63
7245	04226035	000	APPROACH SLAB (EXTEND)	CY	466.140	156.000	0.000	274.21	127,820.25
7250	04256036	000	PRESTR CONC GIRDER (TX34)	LF	131.400	1,002.610	0.000	1,002.61	131,742.95
7265	04506023	000	RAIL (TY SSTR)	LF	39.020	423.000	10.000	202.50	7,901.55
7270	04546004	000	ARMOR JOINT (SEALED)	LF	78.660	104.000	0.000	62.00	4,876.92
7275	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	105.330	205.000	0.000	160.00	16,852.80
Category Subtotal									\$729,049.83

CATEGORY 008 DESCRIPTION BRIDGE - LP 1604 WBCD PANTHER SPRINGS CREEK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
7360	04166001	000	DRILL SHAFT (18 IN)	LF	104.730	68.000	0.000	68.00	7,121.64
7365	04166004	000	DRILL SHAFT (36 IN)	LF	186.720	246.000	0.000	254.25	47,473.56
7375	04206013	000	CL C CONC (ABUT)	CY	826.560	90.500	0.000	90.50	74,803.68
7380	04206029	000	CL C CONC (CAP)	CY	1,016.830	59.400	0.000	59.40	60,399.70
7385	04206037	000	CL C CONC (COLUMN)	CY	963.750	25.800	0.000	24.91	24,007.01
7390	04226001	000	REINF CONC SLAB	SF	15.920	8,341.000	0.000	3,336.40	53,115.49
7400	04256036	000	PRESTR CONC GIRDER (TX34)	LF	131.400	1,579.760	0.000	1,579.75	207,579.15
Category Subtotal									\$474,500.23

CATEGORY 009 DESCRIPTION BRIDGE - LP 1604 EBFR BR @ PANTHER SPRINGS CRI

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
7500	04166004	000	DRILL SHAFT (36 IN)	LF	186.720	193.000	0.000	158.00	29,501.76
7510	04206019	000	CL C CONC (ABUT)(EXTEND)	CY	892.790	21.100	0.000	8.20	7,320.88
7515	04206029	000	CL C CONC (CAP)	CY	1,016.830	11.400	0.000	5.70	5,795.93
7520	04206037	000	CL C CONC (COLUMN)	CY	963.750	8.700	0.000	8.41	8,105.14
Category Subtotal									\$50,723.71

CATEGORY 010 DESCRIPTION BRIDGE - LP 1604 WBFR BR @ PANTHER SPRINGS CR

CATEGORY 010 DESCRIPTION BRIDGE - LP 1604 WBFR BR @ PANTHER SPRINGS CR

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
7650	04006005	000	CEM STABIL BKFL	CY	63.180	146.000	0.000	26.59	1,679.96
7655	40026001	000	REPLACE ELASTOMERIC BEARING PADS	EA	5,479.790	11.000	0.000	11.00	60,277.69
7665	04166001	000	DRILL SHAFT (18 IN)	LF	104.730	37.000	0.000	17.31	1,812.88
7670	04166004	000	DRILL SHAFT (36 IN)	LF	186.720	210.000	0.000	195.64	36,529.90
7680	04206019	000	CL C CONC (ABUT)(EXTEND)	CY	892.790	24.100	0.000	24.10	21,516.24
7685	04206029	000	CL C CONC (CAP)	CY	1,016.830	19.800	0.000	19.60	19,929.86
7690	04206037	000	CL C CONC (COLUMN)	CY	963.750	18.400	0.000	18.32	17,655.91
7695	04226003	000	REINF CONC SLAB (EXTEND SLAB)	SF	24.010	3,596.000	0.000	3,596.00	86,339.96
7705	04256036	000	PRESTR CONC GIRDER (TX34)	LF	131.400	397.200	0.000	397.12	52,181.57
7735	04546004	000	ARMOR JOINT (SEALED)	LF	78.660	43.000	0.000	43.00	3,382.38
7740	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	105.330	126.000	0.000	28.00	2,949.24
Category Subtotal									\$304,255.59

PROJECT ROW 2452-2-121 CONTROL 245202121

CATEGORY 001 DESCRIPTION MOBILIZATION

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
7920	05006001	000	MOBILIZATION	LS	24,450,000.000	0.015	0.000	0.02	366,750.00
Category Subtotal									\$366,750.00

CATEGORY 002 DESCRIPTION UTILITIES - SAWS (LP 1604 AND BLANCO)

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
7995	71136001	000	TEMPORARY WATER MAIN	LS	892,472.000	1.000	-0.022	0.91	812,149.51
8000	71966001	001	TRENCH EXCAVATION PROTECTION	LF	1.000	5,228.000	-698.000	1,129.50	1,129.50
8005	71966002	001	DUCTILE IRON FITTINGS	TON	100.000	22.700	-0.700	7.70	770.00
8010	71966003	001	HYDROSTATIC PRESSURE TEST	EA	3,208.000	20.000	-1.000	8.00	25,664.00
8015	71966005	001	FLOWABLE FILL BACKFILL	CY	153.000	3,455.000	0.000	812.20	124,266.60
8020	71966006	001	PIPE WATER MAIN (PVC)(8")	LF	89.000	1,737.000	0.000	711.00	63,279.00
8025	71966009	001	TIE-IN (COMPLETE)(8")	EA	5,600.000	19.000	0.000	5.00	28,000.00
8030	71966011	001	ADJUST VALVE BOX	EA	793.000	103.000	4.000	1.00	793.00
8045	71966018	001	DUCTILE IRON PIPE (16")	LF	208.000	852.000	0.000	328.00	68,224.00
8050	71966019	001	RELAY SHORT SERVICE (3/4")	EA	2,880.000	7.000	-2.000	1.00	2,880.00
8060	71966021	001	RELAY SHORT SERVICE (1-1/2")	EA	3,306.000	8.000	0.000	2.00	6,612.00
8075	71966030	001	GATE VALVE & BOX (COMPLETE)(16")	EA	8,439.000	5.000	0.000	2.00	16,878.00
8085	71966032	001	FIRE HYDRANT ASSEMBLY	EA	6,236.000	14.000	-3.000	3.00	18,708.00
8095	71966034	001	TIE-IN (COMPLETE)(12")	EA	5,680.000	12.000	-2.000	6.00	34,080.00
8100	71966035	001	TIE-IN (COMPLETE)(16")	EA	8,164.000	2.000	0.000	2.00	16,328.00
8105	71966036	001	TEMPORARY BLOW-OFF (COMPLETE)(2")	EA	2,981.000	36.000	-3.000	5.00	14,905.00
8110	71966037	001	AIR RELEASE VALVE (COMPLETE)(1")	EA	5,131.000	4.000	0.000	1.00	5,131.00
8115	71966039	001	PIPE WATER MAIN (PVC) (12")	LF	113.000	932.000	-688.000	180.50	20,396.50
8125	71966042	001	RELOCATE FIRE HYDRANT	EA	6,155.000	7.000	3.000	3.00	18,465.00
8135	71966046	001	STEEL CASING (24") (OPEN CUT)	LF	145.000	234.000	0.000	50.00	7,250.00
8140	71966047	001	CARRIER PIPE (OPEN CUT) (PVC) (12")	LF	114.000	123.000	0.000	30.00	3,420.00
8150	71966052	001	WATER MAIN REMOVAL (16" & SMALLER)	LF	51.000	3,649.000	-678.000	1,310.00	66,810.00
8160	71966059	001	AIR RELEASE VALVE (COMPLETE)(2")	EA	4,627.000	11.000	0.000	6.00	27,762.00

CATEGORY 002 DESCRIPTION UTILITIES - SAWS (LP 1604 AND BLANCO)

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
8170	71966062	001	CARRIER PIPE (IN CASING) (DI) (24")	LF	250.000	108.000	0.000	60.00	15,000.00
8175	71966066	001	TEMPORARY BLOW-OFF (COMPLETE)(4 IN)	EA	6,146.000	5.000	0.000	1.00	6,146.00
8180	71966070	001	24" DUCTILE IRON PIPE	LF	241.000	773.000	0.000	661.00	159,301.00
8185	71966072	001	RELOC EXIST METER AND NEW METER BOX	EA	729.000	13.000	-1.000	3.00	2,187.00
8190	71966074	001	GATE VALVE AND BOX (COMPLETE) (8")	EA	3,727.000	8.000	0.000	3.00	11,181.00
8195	71966075	001	BUTTERFLY VALVE AND BOX (COMPL) (24")	EA	20,587.000	1.000	0.000	1.00	20,587.00
8200	71966076	001	TIE-IN (COMPLETE) (24")	EA	19,570.000	6.000	0.000	2.00	39,140.00
8205	71966080	001	STEEL CASING (42") (OPEN CUT)	LF	364.000	89.000	0.000	60.00	21,840.00
8215	71966092	001	PIPE WATER MAIN (DI) (8")	LF	113.000	394.000	0.000	219.00	24,747.00
8230	71966118	001	CARRIER PIPE (OPEN CUT) (PVC) (8")	LF	95.000	107.000	0.000	20.00	1,900.00
8245	71966126	001	WATER MAIN REMOVAL (LARGER THAN 16")	LF	59.000	946.000	0.000	647.00	38,173.00
8246	96086025		UNIQUE CHANGE ORDER ITEM 25	DOL	1.000	0.000	24,758.700	24,758.70	24,758.70

CO#039-Eliminated SAWS Line B-Delivery & Return of Materials

Category Subtotal \$1,748,861.81

CATEGORY 005 DESCRIPTION UTILITIES - CPS (BLANCO)

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
8535	04006008	000	CUT & RESTORE ASPH PAVING	SY	72.390	1,073.000	31.000	230.98	16,720.65
8540	04016001	000	FLOWABLE BACKFILL	CY	102.580	1,364.000	0.000	1,364.00	139,919.13
8541	04016001		FLOWABLE BACKFILL	CY	212.100	0.000	1,807.350	380.35	80,672.24

CO#030 - Revised Unit Price for Overrun Quantities

Category Subtotal \$237,312.02

CATEGORY 006 DESCRIPTION MOBILIZATION

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
8625	05006001	000	MOBILIZATION	LS	24,450,000.000	0.006	0.000	0.01	146,700.00
8626	96086021		UNIQUE CHANGE ORDER ITEM 21	DOL	1.000	0.000	8,837.500	8,837.50	8,837.50

CO#034 - Additional Mobilization for 24TP on Blanco

Category Subtotal \$155,537.50

CATEGORY 007 DESCRIPTION UTILITIES - CPS (BLANCO) SEG 3

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
8700	71866003	001	NGP (MAIN) (6" PLASTIC W/TW) (OPEN CUT)	LF	466.000	366.000	0.000	323.00	150,518.00
8705	71866004	001	NGP (MAIN) (4" PLASTIC W/TW) (OPEN CUT)	LF	811.000	116.000	0.000	116.00	94,076.00
8711	71866008		NGP (MAIN)(2" PLASTIC W/TW)(OPEN CUT)	LF	1,700.000	0.000	90.000	50.00	85,000.00
			CO#034 - CPS Gas Blanco 8in Revisions						
8712	71866009		NGP (MAIN)(8" PLASTIC W/TW)(OPEN CUT)	LF	695.520	0.000	157.000	157.00	109,196.64
			CO#034 - CPS Gas Blanco 8in Revisions						
8715	71866012	001	NGP (MAIN)(8" STEEL)(OPEN CUT)	LF	938.000	80.000	0.000	90.00	84,420.00
8735	71866026	001	NGP (REMOVE ABANDONED MAIN)(6")	LF	45.000	256.000	0.000	239.00	10,755.00
8740	71866027	001	NGP (REMOVE ABANDONED MAIN)(8")	LF	82.000	45.000	117.000	81.00	6,642.00
8745	71866037	001	NGP (MAIN) (24" STEEL) (OPEN CUT)	LF	568.000	1,454.000	-84.000	1,334.00	757,712.00

CATEGORY 007 DESCRIPTION UTILITIES - CPS (BLANCO) SEG 3

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
8746	96086033		UNIQUE CHANGE ORDER ITEM 33 CO# 047 - To be paid for as Lump Sum	DOL	1.000	0.000	206,511.310	206,511.31	206,511.31
8760	71866047	001	NGP (LONG SVC) (NEW MAIN TO PROP LINE)	EA	27,000.000	1.000	1.000	2.00	54,000.00
8761	96086003		UNIQUE CHANGE ORDER ITEM 3 CO#006 - CPS Gas 24-TP Pipe Bend on Blanco Rd	DOL	1.000	0.000	75,034.720	75,034.72	75,034.72

Category Subtotal \$1,633,865.67

PROJECT STP 2021(616)MM CONTROL 245202128

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	01006002	000	PREPARING ROW	STA	16,367.130	382.000	0.000	382.00	6,252,243.66
0065	01046009	000	REMOVING CONC (RIPRAP) CULVERT	SY	3.930	107.000	0.000	15.33	60.25
0070	01046009	000	REMOVING CONC (RIPRAP) REMOVAL	SY	3.930	68,834.000	0.000	54,578.96	214,495.31
0080	01046015	000	REMOVING CONC (SIDEWALKS)	SY	5.240	10,336.000	0.000	708.11	3,710.50
0085	01046017	000	REMOVING CONC (DRIVEWAYS)	SY	12.220	8,000.000	0.000	163.00	1,991.86
0090	01046021	000	REMOVING CONC (CURB)	LF	3.240	46,318.000	0.000	11,165.17	36,175.15
0095	01046023	000	REMOVING CONC (CTB)	LF	3.130	43,136.000	0.000	34,650.00	108,454.50
0100	01046025	000	REMOVE CONC (WINGWALL)	CY	53.690	151.300	0.000	168.96	9,071.46
0105	01046037	000	REMOVE CONC (RAIL)	LF	9.710	801.000	0.000	2,999.00	29,120.29
0110	01046054	000	REMOVING CONCRETE(MOW STRIP)	LF	3.970	17,148.000	0.000	10,378.17	41,201.33
0120	01056079	000	REMOVING STAB BASE & ASPH PAV (4"-12")	SY	6.000	720.000	0.000	935.58	5,613.48
0125	01056094	000	REMOVING STAB BASE & ASPH PAV(12"-27")	SY	3.870	134,427.000	0.000	71,926.45	278,355.36
0130	01106001	000	EXCAVATION (ROADWAY)	CY	10.400	278,745.000	0.000	276,288.00	2,873,395.20
0135	01106003	000	EXCAVATION (SPECIAL)	CY	16.080	164,453.000	0.000	164,453.00	2,644,404.24
0145	01326047	000	EMBANKMENT (FINAL)(ORD COMP)(TY C1)	CY	16.560	113,602.000	0.000	84,963.21	1,406,990.76
0150	01326048	000	EMBANKMENT (FINAL)(ORD COMP)(TY C2)	CY	8.780	53,243.000	0.000	53,188.31	466,993.36
0185	02476475	003	FL BS (CIP)(TY D GR 1-2, OR 5)FINAL POS	CY	13.020	135,498.000	0.000	86,927.05	1,131,790.17
0195	30766001	000	D-GR HMA TY-B PG64-22 ROADWAY	TON	54.000	168,263.000	0.000	97,802.14	5,281,315.56
0200	30766023	000	D-GR HMA TY-C PG70-22	TON	61.000	89,130.000	0.000	46,204.99	2,818,504.39
0205	30766027	000	D-GR HMA TY-C PG70-22 (LEVEL-UP)	TON	75.000	2,323.000	0.000	659.38	49,453.50
0210	30766066	000	TACK COAT	GAL	2.500	182,116.000	0.000	60,563.00	151,407.50
0235	03106027	000	PRIME COAT(MC-30 OR AE-P)	GAL	2.500	94,642.000	0.000	40,826.00	102,065.00
0245	03546045	000	PLANE ASPH CONC PAV (2")	SY	6.000	553,776.000	0.000	118,099.85	708,599.10
0250	03546057	000	PLANE ASPH CONC PAV (4")	SY	10.000	4,721.000	0.000	6,349.33	63,493.30
0265	03546136	000	PLANE ASPH CONC PAV (13")	SY	5.810	21,395.000	0.000	18,218.92	105,851.93
0270	03606007	000	CONC PVMT (CONT REINF - CRCP) (13")	SY	87.930	1,741.000	0.000	1,729.26	152,053.83
0290	04006001	000	STRUCT EXCAV	CY	14.550	17,047.000	0.000	14,994.50	218,169.98
0300	04006005	000	CEM STABIL BKFL DRAINAGE & CULVERT	CY	63.180	24,230.000	-45.000	11,770.82	743,680.42
0305	04006006	000	CUT & RESTORING PAV	SY	70.340	1,410.000	-11.720	931.86	65,547.03
0306	96086013		UNIQUE CHANGE ORDER ITEM 13 CO#025 - Temporary Cold Mix Asphalt Patch	DOL	1.000	0.000	20,812.900	20,812.90	20,812.90

CATEGORY		001		DESCRIPTION	ROADWAY ITEMS					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$	
0308	04006006		CUT & RESTORING PAV CO#26 - Fast Set Flowable Backfill for Cut & Restore	SY	348.470	0.000	250.500	149.46	52,082.33	
0310	04016001	000	FLOWABLE BACKFILL	CY	102.580	250.000	368.000	3.01	308.77	
0315	04026001	000	TRENCH EXCAVATION PROTECTION	LF	2.280	56,262.000	529.000	8,337.00	19,008.36	
0320	04036001	000	TEMPORARY SPL SHORING RETAINING WALL	SF	8.200	20,498.000	-1,956.000	18,541.69	152,041.86	
0325	04036001	000	TEMPORARY SPL SHORING CULVERT	SF	8.200	9,641.000	0.000	530.04	4,346.33	
0330	04036001	000	TEMPORARY SPL SHORING LARGE SIGN	SF	8.200	9,593.000	362.000	6,878.00	56,399.60	
0340	04106001	000	SOIL NAIL ANCHORS	LF	24.830	23,121.000	0.000	17,545.00	435,642.35	
0345	04116001	000	ROCK NAIL ANCHORS	LF	40.000	216,244.000	-5,157.000	189,748.67	7,589,946.80	
0346	04116001		ROCK NAIL ANCHORS CO#27- ROCK NAIL ANCHORS (HOLLOW CORE)	LF	76.210	0.000	3,132.000	3,132.00	238,689.72	
0347	96086014		UNIQUE CHANGE ORDER ITEM 14 CO#27- GROUT CURTAINS	DOL	1.000	0.000	71,882.440	52,837.64	52,837.64	
0348	96086023		UNIQUE CHANGE ORDER ITEM 23 CO#038 - Rock Nail Extension Coupler Corrosion Protection	DOL	1.000	0.000	29,315.250	29,315.25	29,315.25	
0350	04166002	000	DRILL SHAFT (24 IN)	LF	124.670	594.000	-150.150	232.99	29,046.87	
0351	04166002		DRILL SHAFT (24 IN) Force Account for RW302 DS#3,4,&5 and RW303 DS# 4 & 5	LF	586.560	0.000	150.150	150.15	88,071.98	
0355	04166004	000	DRILL SHAFT (36 IN)	LF	186.720	198.000	0.000	134.51	25,115.71	
0375	04166016	000	DRILL SHAFT (SIGN MTS) (12 IN)	LF	160.000	70.000	0.000	7.00	1,120.00	
0385	04166021	000	DRILL SHAFT (SIGN MTS) (42 IN)	LF	410.000	1,588.000	50.000	1,236.00	506,760.00	
0395	04166022	000	DRILL SHAFT (SIGN MTS) (48 IN) TMS	LF	590.000	35.000	0.000	35.00	20,650.00	
0400	04166023	000	DRILL SHAFT (SIGN MTS) (54 IN)	LF	690.000	58.000	11.000	69.00	47,610.00	
0405	04166029	000	DRILL SHAFT (RDWY ILL POLE) (30 IN)	LF	350.000	574.000	14.000	424.00	148,400.00	
0410	04166031	000	DRILL SHAFT (TRF SIG POLE) (30 IN)	LF	420.000	11.000	0.000	11.00	4,620.00	
0425	04206009	000	CL A CONC (COLLAR)	EA	434.050	51.000	-5.000	7.00	3,038.35	
0430	04206010	000	CL A CONC (PLUG)	EA	624.570	49.000	0.000	10.00	6,245.70	
0435	04206037	000	CL C CONC (COLUMN)	CY	963.750	1,178.000	-10.000	643.08	619,768.37	
0436	96086010		UNIQUE CHANGE ORDER ITEM 10 CO#018 - Addtl. Steel for Overhead Sign Structure Revisions	DOL	1.000	0.000	17,076.500	17,076.50	17,076.50	
0440	04206043	000	CL C CONC (FOOTING)	CY	962.230	318.000	12.000	228.00	219,388.44	
0445	04206066	000	CL C CONC (RAIL FOUNDATION)	CY	319.470	12,733.000	0.000	1,541.31	492,402.32	
0450	04206074	000	CL C CONC (MISC)	CY	351.270	82.000	0.000	43.37	15,234.58	
0455	04236001	000	RETAINING WALL (MSE)	SF	24.990	169,293.000	-965.000	117,444.97	2,934,949.80	
0460	04236003	000	RETAINING WALL (TEMP WALL)	SF	45.000	2,325.000	13.000	2,338.00	105,210.00	
0485	04236023	000	RETAINING WALL (ROCK NAILED)(FACIA)	SF	45.000	151,497.000	-1,159.000	78,472.18	3,531,248.10	
0495	04326001	000	RIPRAP (CONC)(4 IN) ROADWAY	CY	365.740	4,470.000	0.000	267.20	97,725.73	
0515	04326006	000	RIPRAP (CONC)(CL B) DRAINAGE	CY	397.880	1,090.000	0.000	103.33	41,112.94	
0525	04326008	000	RIPRAP (CONC)(CL B)(RR8&RR9)	CY	424.110	45.000	0.000	57.52	24,394.81	
0535	04326045	000	RIPRAP (MOW STRIP)(4 IN) ROADWAY & DC, CD, RAMPS	CY	499.980	207.000	0.000	10.21	5,104.80	

CATEGORY		001		DESCRIPTION	ROADWAY ITEMS					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$	
0555	04506023	000	RAIL (TY SSTR)	LF	39.020	56,087.000	0.000	3,785.37	147,705.14	
			ROADWAY & DC, CD, RAMPS							
0560	04506023	000	RAIL (TY SSTR)	LF	39.020	13,269.000	0.000	2,454.35	95,768.74	
			RETAINING WALL							
0580	04506054	000	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	37.440	19,422.000	0.000	2,476.20	92,708.93	
0581	96086031		UNIQUE CHANGE ORDER ITEM 31	DOL	1.000	0.000	21,660.710	21,660.71	21,660.71	
			CO#044 - To be paid for as Lump Sum							
0595	04506125	000	RAIL (TY T80PP-TS)	LF	238.600	2,381.000	0.000	1,187.00	283,218.20	
0600	04606002	000	CMP (GAL STL 18 IN)	LF	53.720	829.000	0.000	34.00	1,826.48	
0610	04606007	000	CMP (GAL STL 48 IN)	LF	292.300	32.000	0.000	8.00	2,338.40	
0615	04606008	000	CMP (GAL STL 60 IN)	LF	166.180	18.000	0.000	16.00	2,658.88	
0625	04626001	002	CONC BOX CULV (3 FT X 2 FT)	LF	173.770	1,677.000	-119.000	1,324.00	230,071.48	
0630	04626002	002	CONC BOX CULV (3 FT X 3 FT)	LF	195.880	850.000	0.000	363.00	71,104.44	
0635	04626003	002	CONC BOX CULV (4 FT X 2 FT)	LF	219.660	1,282.000	412.000	1,645.00	361,340.70	
0640	04626004	002	CONC BOX CULV (4 FT X 3 FT)	LF	223.560	490.000	62.000	490.00	109,544.40	
0650	04626006	002	CONC BOX CULV (5 FT X 2 FT)	LF	500.000	227.000	95.000	308.00	154,000.00	
0655	04626008	002	CONC BOX CULV (5 FT X 4 FT)	LF	600.000	721.000	0.000	260.00	156,000.00	
0680	04646001	001	RC PIPE (CL III)(12 IN)	LF	73.100	917.000	0.000	201.00	14,693.10	
0690	04646005	001	RC PIPE (CL III)(24 IN)	LF	74.010	23,564.000	-67.000	13,604.00	1,006,832.04	
			EB/WB DRAINAGE							
0695	04646005	001	RC PIPE (CL III)(24 IN)	LF	74.010	315.000	0.000	336.00	24,867.36	
			TRAFFIC CONTROL PLAN							
0700	04646007	001	RC PIPE (CL III)(30 IN)	LF	98.880	9,288.000	206.000	6,618.00	654,387.84	
0705	04646008	001	RC PIPE (CL III)(36 IN)	LF	122.220	2,811.000	97.000	1,866.00	228,062.52	
0710	04646009	001	RC PIPE (CL III)(42 IN)	LF	147.500	2,438.000	0.000	2,435.00	359,162.50	
0715	04646010	001	RC PIPE (CL III)(48 IN)	LF	202.240	203.000	-70.000	129.00	26,088.96	
0720	04646017	001	RC PIPE (CL IV)(18 IN)	LF	95.540	378.000	0.000	321.00	30,668.34	
0725	04646018	001	RC PIPE (CL IV)(24 IN)	LF	81.990	13,877.000	-66.000	10,861.00	890,493.39	
0730	04646019	001	RC PIPE (CL IV)(30 IN)	LF	104.680	5,281.000	0.000	4,643.00	486,029.24	
0735	04646020	001	RC PIPE (CL IV)(36 IN)	LF	133.570	3,397.000	0.000	3,054.00	407,922.78	
0740	04646021	001	RC PIPE (CL IV)(42 IN)	LF	221.160	307.000	0.000	281.00	62,145.96	
0745	04646022	001	RC PIPE (CL IV)(48 IN)	LF	274.600	92.000	0.000	68.00	18,672.80	
0750	04656003	001	MANH (COMPL)(PRM)(60IN)	EA	4,933.160	19.000	0.000	6.20	30,585.59	
0755	04656004	001	MANH (COMPL)(PRM)(72IN)	EA	5,251.370	19.000	0.000	5.00	26,256.86	
0760	04656005	001	JCTBOX(COMPL)(PJB)(3FTX3FT)	EA	3,747.720	207.000	0.000	137.00	513,437.64	
0765	04656006	001	JCTBOX(COMPL)(PJB)(4FTX4FT)	EA	5,391.200	41.000	-1.000	21.00	113,215.20	
0775	04656009	001	JCTBOX(COMPL)(PJB)(5FTX5FT)	EA	6,225.980	5.000	1.000	7.00	43,581.86	
0780	04656011	001	JCTBOX(COMPL)(PJB)(6FTX6FT)	EA	9,032.350	15.000	-1.000	10.00	90,323.50	
0785	04656012	001	JCTBOX(COMPL)(PJB)(8FTX8FT)	EA	13,043.800	10.000	0.000	6.50	84,784.70	
0795	04656014	001	INLET (COMPL)(PCO)(3FT)(LEFT)	EA	5,665.880	3.000	0.000	2.00	11,331.76	
0800	04656015	001	INLET (COMPL)(PCO)(3FT)(RIGHT)	EA	5,610.490	3.000	0.000	1.00	5,610.49	
0805	04656016	001	INLET (COMPL)(PCO)(3FT)(BOTH)	EA	6,069.960	1.000	0.000	1.00	6,069.96	
0810	04656017	001	INLET (COMPL)(PCO)(4FT)(NONE)	EA	5,761.160	1.000	0.000	1.00	5,761.16	
0815	04656021	001	INLET (COMPL)(PCO)(5FT)(NONE)	EA	6,708.100	19.000	0.000	16.50	110,683.65	
0820	04656023	001	INLET (COMPL)(PCO)(5FT)(RIGHT)	EA	6,952.210	1.000	0.000	1.00	6,952.22	
0835	04656045	001	INLET (COMPL)(PMBD)(4FT)	EA	5,102.570	85.000	0.000	52.00	265,333.64	
0840	04656046	001	INLET (COMPL)(PMBD)(5FT)	EA	6,304.800	635.000	0.000	440.50	2,777,264.40	
0845	04656048	001	INLET (COMPL)(POD)(FG)(3FTX3FT)	EA	4,173.550	55.000	0.000	1.00	4,173.55	

CATEGORY		001		DESCRIPTION	ROADWAY ITEMS				
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0855	04656070	001	INLET (COMPL)(PSL)(RC)(3FTX3FT)	EA	4,300.140	7.000	0.000	4.00	17,200.56
0860	04656071	001	INLET (COMPL)(PSL)(RC)(4FTX4FT)	EA	5,146.890	44.000	0.000	29.50	151,833.28
0865	04656077	001	INLET (COMPL)(PSL)(RC)(8FTX8FT)	EA	13,215.130	9.000	0.000	7.00	92,505.91
0870	04656126	001	INLET (COMPL)(PSL)(FG)(3FTX3FT-3FTX3FT)	EA	4,938.460	12.000	0.000	5.00	24,692.30
0875	04656127	001	INLET (COMPL)(PSL)(FG)(4FTX4FT-3FTX3FT)	EA	5,699.740	2.000	0.000	1.00	5,699.74
0880	04656128	001	INLET (COMPL)(PSL)(FG)(4FTX4FT-4FTX4FT)	EA	5,829.430	46.000	0.000	12.40	72,284.95
0885	04656130	001	INLET (COMPL)(PSL)(FG)(3FTX5FT-3FTX5FT)	EA	5,229.240	16.000	-1.000	0.50	2,614.62
0890	04656133	001	INLET (COMPL)(PSL)(FG)(4FTX5FT-3FTX5FT)	EA	6,421.620	2.000	0.000	2.00	12,843.24
0895	04656136	001	INLET (COMPL)(PSL)(FG)(5FTX5FT-3FTX5FT)	EA	6,626.010	11.000	2.000	12.00	79,512.15
0900	04656140	001	INLET (COMPL)(PSL)(FG)(6FTX6FT-3FTX3FT)	EA	8,467.510	3.000	0.000	5.00	42,337.55
0905	04656142	001	INLET (COMPL)(PSL)(FG)(6FTX6FT-3FTX5FT)	EA	9,470.260	6.000	0.000	7.00	66,291.82
0910	04656145	001	INLET (COMPL)(PSL)(FG)(8FTX8FT-3FTX5FT)	EA	13,747.920	8.000	0.000	6.00	82,487.52
0920	04656158	001	INLET(COMPL)(PAZD)(FG)(3FTX3FT-3FTX3FT)	EA	5,783.350	5.000	0.000	2.00	11,566.70
0925	04656160	001	INLET(COMPL)(PAZD)(FG)(4FTX4FT-4FTX4FT)	EA	7,009.840	44.000	-1.000	25.00	175,246.00
0930	04656162	001	INLET(COMPL)(PAZD)(FG)(5FTX5FT-4FTX4FT)	EA	8,382.430	1.000	0.000	1.00	8,382.43
0935	04656179	001	INLET (COMPL)(TY MSE2)	EA	4,003.140	97.000	0.000	17.00	68,053.38
0940	04656225	001	JCT BOX (COMPL)(SPL)	EA	20,067.030	2.000	0.000	3.00	60,201.09
0965	04666184	000	WINGWALL (PW - 1) (HW=9 FT)	EA	39,136.000	2.000	0.000	1.00	39,136.00
1005	04766013	000	JACK BOR OR TUN PIPE(24 IN)(RC)(CL III)	LF	948.090	219.000	0.000	219.00	207,631.71
1015	04766019	000	JACK BOR OR TUN PIPE(30 IN)(RC)(CL III)	LF	1,130.060	120.000	0.000	120.00	135,607.20
1020	04766024	000	JACK BOR OR TUN PIPE(36 IN)(RC)(CL III)	LF	1,438.860	676.000	0.000	523.00	752,523.78
1025	04766071	000	JACK BOR TUN BOX CULV (5 FT X 2 FT)	LF	2,528.370	311.000	-55.000	256.00	647,262.72
1030	04766073	000	JACK BOR TUN BOX CULV (5 FT X 4 FT)	LF	2,983.670	295.000	0.000	227.00	677,293.09
1040	04796006	000	ADJUSTING INLET (CAP)	EA	3,676.820	13.000	0.000	4.00	14,707.28
			TRAFFIC CONTROL PLAN						
1045	04796006	000	ADJUSTING INLET (CAP)	EA	3,676.820	3.000	0.000	3.00	11,030.46
			CULVERT						
1065	04966002	000	REMOV STR (INLET)	EA	480.280	77.000	0.000	34.00	16,329.52
1070	04966003	000	REMOV STR (MANHOLE)	EA	648.870	1.000	0.000	1.00	648.87
1071	04966003		REMOV STR (MANHOLE)	EA	648.870	0.000	7.000	7.00	4,542.09
			CO#020 - ITS Manhole and PVC Multiduct Removals						
1080	04966004	000	REMOV STR (SET)	EA	436.020	21.000	0.000	8.00	3,488.16
			REMOVAL						
1095	04966006	000	REMOV STR (HEADWALL)	EA	828.360	2.000	0.000	1.00	828.36
			REMOVAL						
1100	04966007	000	REMOV STR (PIPE)	LF	10.830	291.000	0.000	60.00	649.80
			CULVERT						
1105	04966007	000	REMOV STR (PIPE)	LF	10.830	8,508.000	0.000	3,924.00	42,496.92
			REMOVAL						
1106	96086009		UNIQUE CHANGE ORDER ITEM 9	DOL	1.000	0.000	3,142.630	3,142.63	3,142.63
			CO#017- Additional Costs Incurred for Drainage System AV						
1107	04966007		REMOV STR (PIPE)	LF	10.830	0.000	1,615.000	1,615.00	17,490.45
			CO#020 - ITS Manhole and PVC Multiduct Removals						
1108	96086010		UNIQUE CHANGE ORDER ITEM 10	DOL	1.000	0.000	31,351.370	31,351.37	31,351.37
			CO#020 - ITS Manhole and PVC Multiduct Removals						
1115	04966040	000	REMOV STR (RET WALL)	LF	49.000	9,956.000	0.000	9,766.00	478,534.00
1120	05006001	000	MOBILIZATION	LS	24,450,000.000	0.808	0.000	0.71	17,359,500.00

CATEGORY	001		DESCRIPTION	ROADWAY ITEMS					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1125	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	24,632.730	46.000	0.000	34.00	837,512.82
1130	05066002	005	ROCK FILTER DAMS (INSTALL) (TY 2)	LF	32.000	348.000	0.000	515.00	16,480.00
1135	05066003	005	ROCK FILTER DAMS (INSTALL) (TY 3)	LF	32.000	758.000	0.000	238.00	7,616.00
1145	05066020	005	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	18.500	555.000	0.000	809.93	14,983.71
1155	05066030	005	BACKHOE WORK (EROSION & SEDMT CONT)	HR	96.710	172.000	0.000	36.00	3,481.56
1160	05066038	005	TEMP SEDMT CONT FENCE (INSTALL)	LF	1.200	26,110.000	0.000	7,778.50	9,334.20
1170	05066041	005	BIODEG EROSN CONT LOGS (INSTL) (12")	LF	2.400	23,104.000	0.000	3,144.93	7,547.83
1175	05066043	005	BIODEG EROSN CONT LOGS (REMOVE)	LF	0.100	23,104.000	0.000	40.00	4.00
1180	05086003	000	CONSTRUCTING DETOURS (TY 1)	SY	80.000	17,974.000	0.000	15,281.74	1,222,539.20
1185	05086004	000	CONSTRUCTING DETOURS (TY 2)	SY	10.890	39,296.000	0.000	41,985.74	457,224.71
1190	05086005	000	CONSTRUCTING DETOURS (TY 3)	SY	11.700	1,323.000	0.000	285.56	3,341.05
1195	05126001	000	PORT CTB (FUR & INST)(SGL SLOPE)(TY 1)	LF	34.730	96,059.000	0.000	97,140.00	3,373,672.20
1200	05126009	000	PORT CTB (FUR & INST)(LOW PROF)(TY 1)	LF	40.000	23,279.000	0.000	22,560.00	902,400.00
1205	05126010	000	PORT CTB (FUR & INST)(LOW PROF)(TY 2)	LF	51.470	1,580.000	0.000	960.00	49,411.20
1210	05126025	000	PORT CTB (MOVE)(SGL SLP)(TY 1)	LF	3.410	221,004.000	0.000	146,290.00	498,848.90
1215	05126033	000	PORT CTB (MOVE)(LOW PROF)(TY 1)	LF	4.940	77,470.000	1,280.000	54,745.00	270,440.30
1220	05126034	000	PORT CTB (MOVE)(LOW PROF)(TY 2)	LF	5.520	2,320.000	40.000	1,245.00	6,872.40
1225	05126049	000	PORT CTB (REMOVE)(SGL SLP)(TY 1)	LF	5.280	32,954.000	0.000	17,040.00	89,971.20
1240	05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42)	LF	49.250	29,335.000	0.000	19,734.00	971,899.50
1245	05146003	000	PERM CTB (SGL SLOPE) (TY 3) (42)	LF	164.050	4,598.000	0.000	3,410.00	559,410.50
1250	05146004	000	PERM CTB (SGL SLOPE) (TY 4) (42)	LF	150.340	1,030.000	0.000	850.00	127,789.00
1255	05146038	000	PERM CTB (SSCB)(TY 1)(MOD)	LF	52.810	1,852.000	0.000	1,867.00	98,596.27
1260	05146047	000	PERM CTB (SGL SLOPE)(TY 1)(TRANSITION)	LF	197.640	302.000	0.000	101.00	19,961.64
1265	05146650	000	PERM CTB (SSCB)(TY 4)(MOD)	LF	217.420	80.000	0.000	80.00	17,393.60
1280	05296001	000	CONC CURB (TY I)	LF	11.480	39,277.000	0.000	3,701.00	42,487.48
1285	05296015	000	CONC CURB (TY C1)	LF	94.000	1,352.000	0.000	500.00	47,000.00
1295	05306004	000	DRIVEWAYS (CONC)	SY	60.430	7,842.000	0.000	222.23	13,429.36
1300	05306021	000	DRIVEWAYS (ACP) (TYPE 2)	SY	20.120	1,301.000	0.000	709.00	14,265.08
1305	05316001	000	CONC SIDEWALKS (4")	SY	38.000	25,773.000	0.000	775.03	29,451.14
1310	05316003	000	CONC SIDEWALKS (6")	SY	44.300	857.000	0.000	346.67	15,357.48
1320	05316005	000	CURB RAMPS (TY 2)	EA	1,911.040	5.000	0.000	2.00	3,822.08
1335	05316010	000	CURB RAMPS (TY 7)	EA	2,079.910	17.000	0.000	2.00	4,159.82
1340	05316013	000	CURB RAMPS (TY 10)	EA	2,209.700	6.000	0.000	2.00	4,419.40
1355	05406001	001	MTL W-BEAM GD FEN (TIM POST)	LF	25.570	825.000	0.000	75.00	1,917.75
1360	05406006	001	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	1,919.990	32.000	0.000	3.00	5,759.97
1365	05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	3.240	18,824.000	0.000	15,399.50	49,894.38
1370	05426003	000	REMOVE DOWNSTREAM ANCHOR TERMINAL	EA	267.530	11.000	0.000	36.00	9,631.08
1375	05426004	000	RM MTL BM GD FENCE TRANS (THRIE-BEAM)	EA	267.530	55.000	0.000	39.00	10,433.67
1380	05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	2,872.650	32.000	0.000	3.00	8,617.95
1385	05446003	000	GUARDRAIL END TREATMENT (REMOVE)	EA	817.210	39.000	0.000	38.00	31,053.98
1390	05456003	000	CRASH CUSH ATTEN (MOVE & RESET)	EA	98.930	97.000	0.000	44.00	4,352.92
1400	05456005	000	CRASH CUSH ATTEN (REMOVE)	EA	87.220	46.000	0.000	1.00	87.22
			TRAFFIC CONTROL PLAN						
1405	05456005	000	CRASH CUSH ATTEN (REMOVE)	EA	87.220	29.000	0.000	1.00	87.22
			REMOVAL						
1411	05456007		CRASH CUSH ATTEN (INSTL)(L)(N)(TL3)	EA	33,186.110	0.000	17.000	3.00	99,558.33
			CO#024 - Update Permanent CCA to MASH Compliance						
1415	05456019	000	CRASH CUSH ATTEN (INSTL)(S)(N)(TL3)	EA	5,620.760	46.000	6.000	52.00	292,279.52

CATEGORY	001		DESCRIPTION	ROADWAY ITEMS					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1420	05566008	000	PIPE UNDERDRAINS (TY 8) (6")	LF	22.170	637.000	0.000	417.00	9,244.89
1435	60016002	000	PORTABLE CHANGEABLE MESSAGE SIGN	EA	16,237.500	8.000	0.000	2.00	32,475.00
1470	60076103	000	REMOVE FIBER OPTIC CABLE	LF	0.700	3,700.000	0.000	2,700.00	1,890.00
1515	60626018	000	ITS RADIO (SNGL)(5 GHZ)-I-U	EA	4,400.000	9.000	0.000	5.00	22,000.00
1525	60626043	000	REMOVE ITS RADIO	EA	680.000	5.000	0.000	5.00	3,400.00
1530	60646027	000	ITS POLE (40 FT)(REM)	EA	240.000	1.000	0.000	1.00	240.00
1550	60646080	000	ITS POLE MNT CAB (TY 2)(CONF 1)	EA	5,800.000	7.000	0.000	2.00	11,600.00
1570	60936003	000	REMOVE EXISTING LANE CONTROL SYSTEM	EA	6,400.000	2.000	0.000	2.00	12,800.00
1575	60936005	000	REMOVE EXISTING CCTV FIELD EQUIPMENT	EA	2,400.000	3.000	0.000	2.00	4,800.00
1580	60936009	000	REMOVE EXIST FIBER HUB	EA	5,800.000	1.000	0.000	1.00	5,800.00
1585	60936010	000	REMOVE EXIST FIB OPT DMS SYS(TY-2)	EA	5,500.000	2.000	0.000	2.00	11,000.00
1590	60936012	000	REMOVE EXIST RVSD	EA	580.000	1.000	0.000	1.00	580.00
1605	06106009	000	REMOVE RD IL ASM (TRANS-BASE)	EA	240.000	69.000	0.000	64.00	15,360.00
1610	06106104	000	IN RD IL (U/P) (TY 1) (150W EQ) LED	EA	1,100.000	64.000	0.000	24.00	26,400.00
1621	06106198		IN RD IL (TY SA) 40B-8 (250W EQ) LED	EA	8,905.150	0.000	41.000	1.00	8,905.15
			CO#022 - Various Illumination Revisions (Participating)						
1622	96086012		UNIQUE CHANGE ORDER ITEM 12	DOL	1.000	0.000	22,185.100	22,185.10	22,185.10
			CO#023 - Illumination Material Surplus (Non-Participating)						
1630	06106216	000	IN RD IL (TY SA) 40T-10 (250W EQ) LED	EA	3,200.000	22.000	0.000	14.00	44,800.00
1635	06106265	000	IN RD IL (TY SP) 48S-10-10(400W EQ)LED	EA	4,600.000	146.000	0.000	117.00	538,200.00
1636	06106265		IN RD IL (TY SP) 48S-10-10(400W EQ)LED	EA	6,775.190	0.000	2.000	1.00	6,775.19
			CO#023 - Illumination Material Escalation(Non-Participating)						
1640	06106280	000	IN RD IL (TY SA) 50S-10 (400W EQ) LED	EA	3,300.000	2.000	0.000	2.00	6,600.00
1665	06176001	000	TEMP RD IL (RD IL ASM)	EA	7,000.000	87.000	0.000	51.00	357,000.00
1670	06186023	000	CONDT (PVC) (SCH 40) (2") ILLUMINATION	LF	9.400	55,407.000	221.000	38,448.00	361,411.20
1675	06186023	000	CONDT (PVC) (SCH 40) (2") TMS	LF	9.400	1,420.000	0.000	910.00	8,554.00
1680	06186029	000	CONDT (PVC) (SCH 40) (3")	LF	29.000	675.000	30.000	50.00	1,450.00
1685	06186031	000	CONDT (PVC) (SCH 40) (3") (CONC ENCSE)	LF	26.000	52,790.000	-1,050.000	28,794.00	748,644.00
1690	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	14.000	628.000	0.000	450.00	6,300.00
1695	06186047	000	CONDT (PVC) (SCH 80) (2") (BORE) ILLUMINATION	LF	57.000	4,276.000	-17.000	3,352.00	191,064.00
1700	06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	57.000	1,170.000	0.000	1,201.00	68,457.00
1705	06186053	000	CONDT (PVC) (SCH 80) (3")	LF	20.000	1,364.000	0.000	1,150.00	23,000.00
1710	06186054	000	CONDT (PVC) (SCH 80) (3") (BORE)	LF	52.000	14,123.000	1,000.000	5,448.00	283,296.00
1715	06186062	000	CONDT (RM) (3/4")	LF	31.000	3,311.000	0.000	508.00	15,748.00
1720	06186070	000	CONDT (RM) (2") ILLUMINATION	LF	39.000	936.000	0.000	623.00	24,297.00
1730	06186074	000	CONDT (RM) (3")	LF	64.000	1,230.000	0.000	50.00	3,200.00
1735	61856002	002	TMA (STATIONARY)	DAY	116.690	1,379.000	0.000	616.00	71,881.04
1745	61866002	000	ITS GND BOX(PCAST) TY 1 (243636)W/APRN	EA	7,000.000	41.000	-1.000	16.40	114,800.00
1750	61866010	000	ITS GND BOX(PCAST) TY 2 (366048)W/APRN	EA	10,700.000	9.000	1.000	0.80	8,560.00
1760	06206005	000	ELEC CONDR (NO.10) BARE	LF	1.250	4,659.000	0.000	910.00	1,137.50
1765	06206006	000	ELEC CONDR (NO.10) INSULATED	LF	1.350	9,318.000	0.000	1,820.00	2,457.00
1770	06206007	000	ELEC CONDR (NO.8) BARE ILLUMINATION	LF	1.110	49,362.000	-83.000	22,544.00	25,023.84

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1780	06206008	000	ELEC CONDR (NO.8) INSULATED ILLUMINATION	LF	1.120	145,224.000	-68.000	84,244.00	94,353.28
1785	06206008	000	ELEC CONDR (NO.8) INSULATED TMS	LF	1.120	1,380.000	0.000	258.00	288.96
1790	06206009	000	ELEC CONDR (NO.6) BARE ILLUMINATION	LF	1.400	11,672.000	-19.000	12,740.00	17,836.00
1795	06206009	000	ELEC CONDR (NO.6) BARE TRAFFIC SIGNAL	LF	1.400	5,598.000	0.000	1,368.00	1,915.20
1800	06206010	000	ELEC CONDR (NO.6) INSULATED ILLUMINATION	LF	1.600	24,064.000	-38.000	24,316.00	38,905.60
1805	06206010	000	ELEC CONDR (NO.6) INSULATED TMS & TRAFFIC SIGNAL	LF	1.600	1,371.000	0.000	410.00	656.00
1820	06216005	000	TRAY CABLE (4 CONDR) (12 AWG)	LF	1.800	2,027.000	0.000	1,268.00	2,282.40
1825	06246001	000	GROUND BOX TY A (122311)	EA	640.000	6.000	0.000	3.00	1,920.00
1830	06246002	000	GROUND BOX TY A (122311)W/APRON	EA	850.000	56.000	0.000	26.00	22,100.00
1835	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	1,200.000	26.000	0.000	11.60	13,920.00
1840	06246028	000	REMOVE GROUND BOX ILLUMINATION	EA	150.000	24.000	0.000	2.00	300.00
1850	06286002	000	REMOVE ELECTRICAL SERVICES ILLUMINATION	EA	290.000	3.000	0.000	2.00	580.00
1860	06286076	000	ELC SRV TY A 240/480 100(NS)SS(E)SP(O)	EA	6,500.000	11.000	0.000	11.00	71,500.00
1870	06286152	000	ELC SRV TY D 120/240 060(NS)SS(N)SP(O)	EA	5,200.000	4.000	0.000	2.00	10,400.00
1875	06286153	000	ELC SRV TY D 120/240 060(NS)SS(N)TP(O)	EA	5,100.000	2.000	0.000	1.00	5,100.00
1880	06286250	000	ELC SRV TY D 120/240 100(NS)SS(N)SP(O)	EA	4,800.000	2.000	0.000	1.00	4,800.00
1895	62926007	000	RELOCATE RVDS	EA	670.000	3.000	0.000	2.00	1,340.00
1905	63076002	000	TEMP SPEED MONITOR (2 SYS)	DAY	10.000	2,890.000	0.000	1,983.00	19,830.00
1910	63096002	000	TEMP CON EQUIP ALERT (2 SYS)	DAY	65.000	2,890.000	0.000	963.00	62,595.00
1915	63446002	000	TEMP TRAVEL TIME (2 SYS)	DAY	45.000	2,890.000	0.000	1,703.00	76,635.00
1940	64006001	000	PORTABLE TRAFFIC SIGNAL	MO	2,200.000	15.000	0.000	16.00	35,200.00
2005	06446076	000	REMOVE SM RD SN SUP&AM	EA	219.000	238.000	0.000	132.00	28,908.00
2031	96086002		UNIQUE CHANGE ORDER ITEM 2 To be paid for 12 EA @ \$4000.00 / EA	DOL	4,000.000	0.000	12.000	5.00	20,000.00
2035	06476003	000	REMOVE LRSA REMOVAL	EA	1,095.000	20.000	0.000	8.00	8,760.00
2040	06476003	000	REMOVE LRSA EXISTING SIGNS REMOVALS	EA	1,095.000	31.000	0.000	13.00	14,235.00
2045	06506020	000	INS OH SN SUP(20 FT CANT)(SPAN ONLY)	EA	15,000.000	1.000	0.000	1.00	15,000.00
2050	06506027	000	INS OH SN SUP(25 FT CANT)(SPAN ONLY)	EA	9,091.000	3.000	-1.000	2.00	18,182.00
2060	06506034	000	INS OH SN SUP(30 FT CANT)(SPAN ONLY)	EA	10,781.550	4.000	0.000	3.00	32,344.65
2061	06506034		INS OH SN SUP(30 FT CANT)(SPAN ONLY) CO#019 - Additional COSS Structure at STA 4318+44	EA	23,891.740	0.000	1.000	1.00	23,891.74
2070	06506041	000	INS OH SN SUP(35 FT CANT)(SPAN ONLY)	EA	12,619.300	10.000	0.000	3.00	37,857.90
2075	06506048	000	INS OH SN SUP(40 FT CANT)(SPAN ONLY)	EA	15,251.840	7.000	0.000	1.00	15,251.84
2120	06506204	000	REMOVE OVERHD SIGN SUP REMOVAL	EA	4,665.000	5.000	0.000	1.00	4,665.00
2125	06506204	000	REMOVE OVERHD SIGN SUP EXISTING SIGNS REMOVALS	EA	4,665.000	22.000	0.000	11.00	51,315.00
2135	06586060	000	REMOVE DELIN & OBJECT MARKER ASSMS	EA	9.000	1.000	0.000	1.00	9.00

CATEGORY	001		DESCRIPTION	ROADWAY ITEMS						
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$	
2140	06586063	000	INSTL DEL ASSM (D-SW)SZ 1(BRF)GF2(BR)	EA	19.000	77.000	0.000	6.00	114.00	
2145	06586065	000	INSTL DEL ASSM (D-SY)SZ 1(BRF)GF2(BR)	EA	19.000	23.000	0.000	3.00	57.00	
2160	06626060	000	WK ZN PAV MRK REMOV (W)4"(BRK)	LF	0.500	187,690.000	0.000	73,671.00	36,835.50	
2161	06626017		WK ZN PAV MRK NON-REMOV (W)(ARROW)	EA	371.180	0.000	43.000	10.00	3,711.80	
			CO#029 - Additional Work Zone Pavement Markings							
2162	06626018		WK ZN PAV MRK NON-REMOV (W)(DBL ARW)	EA	530.250	0.000	16.000	4.00	2,121.00	
			CO#029 - Additional Work Zone Pavement Markings							
2164	06626029		WK ZN PAV MRK NON-REMOV(W)(WORD)	EA	371.180	0.000	57.000	16.00	5,938.88	
			CO#029 - Additional Work Zone Pavement Markings							
2170	06626063	000	WK ZN PAV MRK REMOV (W)4"(SLD)	LF	0.450	540,581.000	0.000	251,568.00	113,205.60	
2175	06626070	000	WK ZN PAV MRK REMOV (W)8"(LNDP)	LF	1.250	10,603.000	0.000	11,084.00	13,855.00	
2180	06626071	000	WK ZN PAV MRK REMOV (W)8"(SLD)	LF	1.200	88,937.000	0.000	47,605.00	57,126.00	
2190	06626095	000	WK ZN PAV MRK REMOV (Y)4"(SLD)	LF	0.450	522,296.000	0.000	187,168.00	84,225.60	
2220	06666054	007	REFL PAV MRK TY I (W)(ARROW)(100MIL)	EA	125.000	136.000	0.000	4.00	500.00	
2225	06666057	007	REFL PAV MRK TY I(W)(DBL ARROW)(100MIL)	EA	145.000	48.000	0.000	1.00	145.00	
2400	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.200	303,134.000	0.000	158,380.00	31,676.00	
2405	06776002	000	ELIM EXT PAV MRK & MRKS (6")	LF	0.300	8,957.000	0.000	6,493.00	1,947.90	
2410	06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	0.600	785.000	0.000	3,600.00	2,160.00	
2415	06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	0.600	3,592.000	10,408.000	14,541.00	8,724.60	
			TRAFFIC CONTROL PLAN							
2420	06776005	000	ELIM EXT PAV MRK & MRKS (12")	LF	1.500	519.000	116.000	635.00	952.50	
2421	06776008		ELIM EXT PAV MRK & MRKS (ARROW)	EA	79.540	0.000	21.000	8.00	636.32	
			CO#008 - Eliminate Existing Pavement Markings							
2423	06776012		ELIM EXT PAV MRK & MRKS (WORD)	EA	79.540	0.000	20.000	5.00	397.70	
			CO#008 - Eliminate Existing Pavement Markings							
2450	06806003	006	INSTALL HWY TRF SIG (SYSTEM)	EA	22,200.000	2.000	0.000	1.90	42,180.00	
2455	06806004	006	REMOVING TRAFFIC SIGNALS	EA	4,800.000	3.000	0.000	1.00	4,800.00	
2465	06816001	000	TEMP TRAF SIGNALS	EA	167,000.000	2.000	-1.000	0.85	141,950.00	
2466	96086026		UNIQUE CHANGE ORDER ITEM 26	DOL	1.000	0.000	6,090.480	6,090.48	6,090.48	
			CO#040- To be paid for as Lump Sum							
2470	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	240.000	32.000	0.000	2.00	480.00	
2480	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	240.000	32.000	0.000	2.00	480.00	
2490	06826005	000	VEH SIG SEC (12")LED(RED)	EA	240.000	32.000	0.000	2.00	480.00	
2515	06826060	000	BACKPLATE W/REFL BRDR(3 SEC)	EA	79.000	30.000	0.000	2.00	158.00	
2520	06846009	000	TRF SIG CBL (TY A)(12 AWG)(4 CONDR)	LF	1.500	5,677.000	0.000	2,940.00	4,410.00	
2525	06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	2.450	4,594.000	0.000	3,120.00	7,644.00	
2545	06846080	000	TRF SIG CBL (TY C)(14 AWG)(2 CONDR)	LF	1.100	5,677.000	0.000	940.00	1,034.00	
2550	06866031	000	INS TRF SIG PL AM(S)1 ARM(28")LUM	EA	7,600.000	1.000	0.000	1.00	7,600.00	
2605	72026010	000	STRMWTR TREAT UNIT (144 IN) (31 CART)	EA	208,773.170	2.000	0.000	1.80	375,791.70	
2610	72026011	000	STRMWTR TREAT UNIT (144 IN) (32 CART)	EA	212,374.620	1.000	0.000	0.90	191,137.16	
2620	72026019	000	STRMWTR TREAT UNIT (72IN) (5 CARTRIDGE)	EA	58,452.770	3.000	0.000	0.90	52,607.49	
2630	72026021	000	STRMWTR TREAT UNIT (96IN)(12 CARTRIDGE)	EA	99,292.320	6.000	0.000	4.50	446,815.45	
2635	72026022	000	STRMWTR TREAT UNIT (120 IN) (14 CART)	EA	142,126.870	2.000	0.000	1.80	255,828.36	
2640	72026023	000	STRMWTR TREAT UNIT (120 IN) (23 CART)	EA	167,082.420	2.000	0.000	1.80	300,748.36	
2650	07306106	003	STRIP MOWING	CYC	4,400.000	15.000	0.000	2.00	8,800.00	
2655	07346002	000	LITTER REMOVAL	CYC	1,400.000	46.000	0.000	19.00	26,600.00	

Category Subtotal \$91,402,198.99

CATEGORY 002 DESCRIPTION BRIDGE-LP 1604 WB TO IH10 EB DIR CON

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2745	40216001	000	TIP TESTING(DRILL SHAFT)	EA	6,500.000	25.000	0.000	25.00	162,500.00
2750	04036001	000	TEMPORARY SPL SHORING	SF	8.200	4,752.000	0.000	5,513.06	45,207.09
2755	04166004	000	DRILL SHAFT (36 IN)	LF	186.720	192.000	0.000	192.00	35,850.24
2760	04166006	000	DRILL SHAFT (48 IN)	LF	321.190	472.000	0.000	472.00	151,601.68
2765	04166007	000	DRILL SHAFT (54 IN)	LF	368.070	896.000	0.000	896.00	329,790.72
2770	04166012	000	DRILL SHAFT (84 IN)	LF	921.010	103.000	0.000	103.00	94,864.03
2775	04166038	000	DRILL SHAFT (108 IN)	LF	1,222.520	993.000	0.000	993.00	1,213,962.36
2785	04206013	000	CL C CONC (ABUT)	CY	826.560	18.100	0.000	18.10	14,960.74
2790	04206031	000	CL C CONC (CAP)(MASS)	CY	972.920	1,357.100	0.000	1,357.10	1,320,349.72
2791	96086029		UNIQUE CHANGE ORDER ITEM 29	DOL	1.000	0.000	15,260.960	15,260.96	15,260.96
CO#044 - To be paid for as Lump Sum									
2795	04206039	000	CL C CONC (COLUMN)(MASS)	CY	645.930	1,736.100	0.000	1,736.10	1,121,399.08
2800	04206045	000	CL C CONC (FOOTING)(MASS)	CY	526.250	321.800	0.000	339.60	178,714.51
2805	04206084	000	CL F CONC (CAP)(MASS)	CY	1,113.150	318.600	0.000	318.60	354,649.60
2810	04206092	000	CL F CONC (COLUMN)(MASS)	CY	700.170	462.800	0.000	462.80	324,038.69
2815	04206100	000	CL F CONC (FOOTING)(MASS)	CY	586.860	213.400	0.000	195.60	114,789.81
2820	04226001	000	REINF CONC SLAB	SF	15.920	141,057.000	0.000	141,057.00	2,245,627.44
2825	04226015	000	APPROACH SLAB	CY	433.310	29.000	0.000	34.45	14,927.53
2830	04256039	000	PRESTR CONC GIRDER (TX54)	LF	127.190	15,201.940	0.000	15,201.94	1,933,534.76
2835	04326001	000	RIPRAP (CONC)(4 IN)	CY	365.740	2.000	0.000	1.00	365.74
2840	04346007	000	ELASTOMERIC BEARING (EE5)	EA	2,330.740	5.000	0.000	5.00	11,653.70
2845	04346015	000	ELASTOMERIC BEARING (EF5)	EA	2,330.740	5.000	0.000	5.00	11,653.70
2850	04346111	000	ELASTOMERIC BEARING(EE4)	EA	2,327.070	5.000	0.000	5.00	11,635.35
2855	04346128	000	ELASTOMERIC BEARING (EF4)	EA	2,327.070	5.000	0.000	5.00	11,635.35
2860	04426001	001	STR STEEL (PLATE GIRDER)	LB	1.880	958,300.000	0.000	958,300.00	1,801,604.00
2865	04506023	000	RAIL (TY SSTR)	LF	39.020	7,424.100	0.000	7,394.00	288,513.88
2875	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	105.330	483.000	0.000	481.00	50,663.73
2880	04716007	000	GRATE AND FRAME (BRIDGE DRAIN)	EA	3,167.110	29.000	0.000	29.00	91,846.19
2885	04816013	000	PIPE (PVC) (SCH 40) (6 IN)	LF	57.300	2,034.000	0.000	1,913.00	109,614.90

Category Subtotal \$12,061,215.50

CATEGORY 003 DESCRIPTION BRIDGE-IH10 EB TO LP 1604 EB DIR CON

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2965	40216001	000	TIP TESTING(DRILL SHAFT)	EA	6,500.000	27.000	0.000	27.00	175,500.00
2970	04036001	000	TEMPORARY SPL SHORING	SF	8.200	8,008.000	0.000	10,261.20	84,141.84
2975	04166006	000	DRILL SHAFT (48 IN)	LF	321.190	1,644.000	0.000	1,644.00	528,036.36
2980	04166007	000	DRILL SHAFT (54 IN)	LF	368.070	260.000	0.000	260.00	95,698.20
2985	04166012	000	DRILL SHAFT (84 IN)	LF	921.010	90.000	0.000	90.00	82,890.90
2990	04166038	000	DRILL SHAFT (108 IN)	LF	1,222.520	1,087.000	0.000	1,099.00	1,343,549.49
2995	04166051	000	DRILL SHAFT (120 IN)	LF	1,470.370	255.000	0.000	260.00	382,296.20
3005	04206031	000	CL C CONC (CAP)(MASS)	CY	972.920	1,554.500	0.000	1,554.50	1,512,404.14
3010	04206039	000	CL C CONC (COLUMN)(MASS)	CY	645.930	1,185.600	0.000	1,170.60	756,125.67
3011	96086030		UNIQUE CHANGE ORDER ITEM 30	DOL	1.000	0.000	2,353.030	2,353.03	2,353.03

CO#044 - To be paid for as Lump Sum

CATEGORY 003 DESCRIPTION BRIDGE-IH10 EB TO LP 1604 EB DIR CON

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3015	04206084	000	CL F CONC (CAP)(MASS)	CY	1,113.150	1,038.200	0.000	1,038.20	1,155,672.35
3020	04206092	000	CL F CONC (COLUMN)(MASS)	CY	700.170	899.900	0.000	903.60	632,673.62
3025	04206100	000	CL F CONC (FOOTING)(MASS)	CY	586.860	957.800	0.000	957.80	562,094.51
3030	04226001	000	REINF CONC SLAB	SF	15.920	188,491.000	0.000	102,415.80	1,630,459.54
3035	04256039	000	PRESTR CONC GIRDER (TX54)	LF	127.190	21,711.640	0.000	21,711.64	2,761,503.49
3040	04346007	000	ELASTOMERIC BEARING (EE5)	EA	2,330.740	10.000	0.000	10.00	23,307.40
3045	04346015	000	ELASTOMERIC BEARING (EF5)	EA	2,330.740	10.000	0.000	10.00	23,307.40
3050	04426001	001	STR STEEL (PLATE GIRDER)	LB	1.880	1,021,000.000	0.000	1,021,000.00	1,919,480.00
3065	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	105.330	619.000	0.000	323.00	34,021.59
3070	04716007	000	GRATE AND FRAME (BRIDGE DRAIN)	EA	3,167.110	35.000	0.000	14.00	44,339.54
3075	04816013	000	PIPE (PVC) (SCH 40) (6 IN)	LF	57.300	2,272.000	0.000	2,272.00	130,185.60

Category Subtotal \$13,880,040.87

CATEGORY 004 DESCRIPTION BRIDGE-LP 1604 U/P @ VANCE JACKSON T/U

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3155	04036001	000	TEMPORARY SPL SHORING	SF	8.200	2,377.000	0.000	1,188.51	9,745.78
3160	04166006	000	DRILL SHAFT (48 IN)	LF	321.190	772.000	0.000	505.00	162,200.95

Category Subtotal \$171,946.73

CATEGORY 005 DESCRIPTION BRIDGE-LP 1604 EBML O/P @ LOCKHILL SELMA

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3310	04006005	000	CEM STABIL BKFL	CY	63.180	240.000	0.000	165.70	10,468.93
3315	40216001	000	TIP TESTING(DRILL SHAFT)	EA	6,500.000	1.000	0.000	1.00	6,500.00
3320	04036001	000	TEMPORARY SPL SHORING	SF	8.200	288.000	0.000	288.00	2,361.60
3325	04166004	000	DRILL SHAFT (36 IN)	LF	186.720	360.000	0.000	360.00	67,219.20
3330	04166006	000	DRILL SHAFT (48 IN)	LF	321.190	200.000	0.000	200.00	64,238.00
3335	04166038	000	DRILL SHAFT (108 IN)	LF	1,222.520	55.000	0.000	55.00	67,238.60
3345	04206019	000	CL C CONC (ABUT)(EXTEND)	CY	892.790	33.300	0.000	33.30	29,729.91
3350	04206029	000	CL C CONC (CAP)	CY	1,016.830	15.900	0.000	15.90	16,167.60
3355	04206031	000	CL C CONC (CAP)(MASS)	CY	972.920	65.300	0.000	65.30	63,531.68
3360	04206037	000	CL C CONC (COLUMN)	CY	963.750	31.200	0.000	31.20	30,069.00
3365	04206039	000	CL C CONC (COLUMN)(MASS)	CY	645.930	32.900	0.000	32.90	21,251.10
3370	04226003	000	REINF CONC SLAB (EXTEND SLAB)	SF	24.010	15,092.000	0.000	10,057.20	241,473.37
3375	04226035	000	APPROACH SLAB (EXTEND)	CY	466.140	134.000	0.000	99.61	46,432.20
3380	04256038	000	PRESTR CONC GIRDER (TX46)	LF	128.140	927.100	0.000	927.10	118,798.59
3385	04256039	000	PRESTR CONC GIRDER (TX54)	LF	127.190	1,125.880	0.000	1,125.88	143,200.68
3395	04506023	000	RAIL (TY SSTR)	LF	39.020	529.500	0.000	310.00	12,096.20
3405	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	105.330	167.000	0.000	79.00	8,321.08

Category Subtotal \$949,097.74

CATEGORY 006 DESCRIPTION BRIDGE-LP 1604 WBML O/P @ LOCKHILL SELMA

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
----------	-----------	--------	------------------------------	------	------------	--------------	-----------------	------------------	-----------

CATEGORY 006 DESCRIPTION BRIDGE-LP 1604 WBML O/P @ LOCKHILL SELMA

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3490	04006005	000	CEM STABIL BKFL	CY	63.180	240.000	0.000	167.12	10,558.65
3495	40026001	000	REPLACE ELASTOMERIC BEARING PADS	EA	5,479.790	7.000	0.000	7.00	38,358.53
3500	04036001	000	TEMPORARY SPL SHORING	SF	8.200	448.000	0.000	448.00	3,673.60
3505	04166004	000	DRILL SHAFT (36 IN)	LF	186.720	320.000	0.000	320.00	59,750.40
3510	04166006	000	DRILL SHAFT (48 IN)	LF	321.190	360.000	0.000	360.00	115,628.40
3520	04206019	000	CL C CONC (ABUT)(EXTEND)	CY	892.790	35.000	0.000	35.00	31,247.65
3525	04206029	000	CL C CONC (CAP)	CY	1,016.830	31.800	0.000	31.80	32,335.20
3530	04206037	000	CL C CONC (COLUMN)	CY	963.750	65.800	0.000	65.80	63,414.76
3535	04226003	000	REINF CONC SLAB (EXTEND SLAB)	SF	24.010	12,907.000	0.000	12,907.00	309,897.07
3540	04226035	000	APPROACH SLAB (EXTEND)	CY	466.140	138.000	0.000	138.00	64,327.31
3545	04256038	000	PRESTR CONC GIRDER (TX46)	LF	128.140	1,836.670	0.000	1,836.67	235,350.89
3555	04506023	000	RAIL (TY SSTR)	LF	39.020	615.300	0.000	620.00	24,192.40
3560	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	105.330	173.000	0.000	173.00	18,222.10

Category Subtotal \$1,006,956.96

CATEGORY 007 DESCRIPTION BRIDGE-LP 1604 WBML O/P @ FM 1535 (NW MILITARY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3645	04006005	000	CEM STABIL BKFL	CY	63.180	192.000	0.000	258.42	16,326.97
3650	04036001	000	TEMPORARY SPL SHORING	SF	8.200	134.000	0.000	134.00	1,098.80
3655	04166004	000	DRILL SHAFT (36 IN)	LF	186.720	270.000	30.000	290.00	54,148.80
3660	04166006	000	DRILL SHAFT (48 IN)	LF	321.190	297.000	0.000	297.00	95,393.43
3670	04206019	000	CL C CONC (ABUT)(EXTEND)	CY	892.790	49.900	0.000	49.90	44,550.23
3675	04206029	000	CL C CONC (CAP)	CY	1,016.830	61.200	0.000	61.20	62,229.99
3680	04206037	000	CL C CONC (COLUMN)	CY	963.750	76.800	0.000	71.20	68,619.00
3685	04226003	000	REINF CONC SLAB (EXTEND SLAB)	SF	24.010	14,202.000	0.000	5,229.00	125,548.29
3690	04226035	000	APPROACH SLAB (EXTEND)	CY	466.140	139.000	0.000	105.38	49,121.84
3695	04256037	000	PRESTR CONC GIRDER (TX40)	LF	129.910	1,446.760	0.000	1,446.76	187,948.60
3705	04506023	000	RAIL (TY SSTR)	LF	39.020	561.200	0.000	210.00	8,194.20
3710	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	105.330	171.000	0.000	111.17	11,709.54
3720	04816013	000	PIPE (PVC) (SCH 40) (6 IN)	LF	57.300	61.000	0.000	16.00	916.80

Category Subtotal \$725,806.49

CATEGORY 008 DESCRIPTION BRIDGE-LP 1604 EBML O/P @ FM 1535 (NW MILITARY I

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3800	04006005	000	CEM STABIL BKFL	CY	63.180	178.000	0.000	209.57	13,240.63
3805	04036001	000	TEMPORARY SPL SHORING	SF	8.200	134.000	0.000	134.00	1,098.80
3810	04166004	000	DRILL SHAFT (36 IN)	LF	186.720	320.000	10.000	330.00	61,617.60
3815	04166006	000	DRILL SHAFT (48 IN)	LF	321.190	216.000	0.000	226.00	72,588.94
3825	04206019	000	CL C CONC (ABUT)(EXTEND)	CY	892.790	54.600	0.000	49.14	43,871.70
3830	04206029	000	CL C CONC (CAP)	CY	1,016.830	39.000	0.000	39.00	39,656.37
3835	04206037	000	CL C CONC (COLUMN)	CY	963.750	57.600	0.000	57.60	55,512.00
3840	04226003	000	REINF CONC SLAB (EXTEND SLAB)	SF	24.010	11,428.000	0.000	5,229.00	125,548.29
3845	04226035	000	APPROACH SLAB (EXTEND)	CY	466.140	132.000	0.000	97.90	45,635.11
3850	04256037	000	PRESTR CONC GIRDER (TX40)	LF	129.910	1,192.900	0.000	1,192.90	154,969.64

CATEGORY 008 DESCRIPTION BRIDGE-LP 1604 EBML O/P @ FM 1535 (NW MILITARY I

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3855	04326001	000	RIPRAP (CONC)(4 IN)	CY	365.740	70.000	0.000	23.75	8,686.33
3860	04506023	000	RAIL (TY SSTR)	LF	39.020	504.000	0.000	240.00	9,364.80
3865	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	105.330	162.000	0.000	106.00	11,164.98

Category Subtotal \$642,955.19

CATEGORY 009 DESCRIPTION BRIDGE-LP 1604 WBML EXIT RAMP @ FM 1535 (NW MII

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3960	04036001	000	TEMPORARY SPL SHORING	SF	8.200	3,089.000	0.000	3,091.76	25,352.43
3965	04166004	000	DRILL SHAFT (36 IN)	LF	186.720	75.000	0.000	75.00	14,004.00
3970	04166006	000	DRILL SHAFT (48 IN)	LF	321.190	340.000	0.000	340.00	109,204.60
3975	04166009	000	DRILL SHAFT (66 IN)	LF	693.860	80.000	0.000	80.00	55,508.80
3985	04206013	000	CL C CONC (ABUT)	CY	826.560	12.000	0.000	12.00	9,918.72
3995	04206031	000	CL C CONC (CAP)(MASS)	CY	972.920	91.600	0.000	91.60	89,119.47
4000	04206037	000	CL C CONC (COLUMN)	CY	963.750	135.000	0.000	135.00	130,106.26
4005	04206039	000	CL C CONC (COLUMN)(MASS)	CY	645.930	88.200	0.000	88.20	56,971.02
4010	04206045	000	CL C CONC (FOOTING)(MASS)	CY	526.250	167.200	0.000	167.20	87,989.02
4015	04206108	000	CL H CONC (CAP)(MASS)	CY	1,657.190	155.800	0.000	155.80	258,190.20
4050	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	105.330	116.000	0.000	34.00	3,581.22
4060	04816013	000	PIPE (PVC) (SCH 40) (6 IN)	LF	57.300	554.000	0.000	177.00	10,142.10

Category Subtotal \$850,087.84

CATEGORY 010 DESCRIPTION BRIDGE-LP 1604 WBML BR @ SALADO CREEK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4135	04006005	000	CEM STABIL BKFL	CY	63.180	309.000	0.000	226.00	14,278.68
4140	04036001	000	TEMPORARY SPL SHORING	SF	8.200	193.000	0.000	193.00	1,582.60
4145	04166001	000	DRILL SHAFT (18 IN)	LF	104.730	52.000	0.000	52.00	5,445.96
4150	04166004	000	DRILL SHAFT (36 IN)	LF	186.720	321.000	0.000	326.00	60,870.72
4160	04206019	000	CL C CONC (ABUT)(EXTEND)	CY	892.790	33.500	0.000	33.50	29,908.47
4165	04206029	000	CL C CONC (CAP)	CY	1,016.830	26.100	0.000	26.10	26,539.26
4170	04206033	000	CL C CONC (CAP)(EXTEND)	CY	1,139.810	9.000	0.000	9.00	10,258.29
4175	04206037	000	CL C CONC (COLUMN)	CY	963.750	39.900	0.000	39.90	38,453.63
4180	04226003	000	REINF CONC SLAB (EXTEND SLAB)	SF	24.010	9,969.000	0.000	9,969.00	239,355.69
4185	04226035	000	APPROACH SLAB (EXTEND)	CY	466.140	157.000	0.000	157.00	73,183.98
4190	04256038	000	PRESTR CONC GIRDER (TX46)	LF	128.140	1,315.950	0.000	1,315.95	168,625.83
4205	04506023	000	RAIL (TY SSTR)	LF	39.020	694.400	0.000	694.40	27,095.49
4210	04546004	000	ARMOR JOINT (SEALED)	LF	78.660	78.000	0.000	78.00	6,135.48
4215	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	105.330	159.000	0.000	159.00	16,747.48
4220	07846038	000	REP STL BRIDGE MEMBER(REPL RIVET/BOLT)	EA	532.130	4.000	0.000	10.00	5,321.30

Category Subtotal \$723,802.86

CATEGORY 011 DESCRIPTION BRIDGE-LP 1604 EBML BR @ SALADO CREEK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
----------	-----------	--------	------------------------------	------	------------	--------------	-----------------	------------------	-----------

CATEGORY 011 DESCRIPTION BRIDGE-LP 1604 EBML BR @ SALADO CREEK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4295	04006005	000	CEM STABIL BKFL	CY	63.180	92.000	0.000	92.00	5,812.56
4300	04036001	000	TEMPORARY SPL SHORING	SF	8.200	500.000	0.000	500.00	4,100.00
4305	04166004	000	DRILL SHAFT (36 IN)	LF	186.720	865.000	0.000	885.00	165,247.20
4315	04206019	000	CL C CONC (ABUT)(EXTEND)	CY	892.790	44.800	0.000	44.80	39,997.00
4320	04206029	000	CL C CONC (CAP)	CY	1,016.830	146.300	0.000	146.30	148,762.24
4325	04206037	000	CL C CONC (COLUMN)	CY	963.750	178.000	0.000	178.00	171,547.50
4330	04206074	000	CL C CONC (MISC)	CY	351.270	0.100	0.000	0.10	35.13
4335	04226003	000	REINF CONC SLAB (EXTEND SLAB)	SF	24.010	16,592.000	0.000	16,592.00	398,373.92
4340	04226035	000	APPROACH SLAB (EXTEND)	CY	466.140	87.000	0.000	87.00	40,554.18
4345	04256035	000	PRESTR CONC GIRDER (TX28)	LF	132.560	2,240.000	0.000	2,240.00	296,934.40
4350	04296007	000	CONC STR REPAIR (VERTICAL & OVERHEAD)	SF	200.000	6.000	0.000	6.00	1,200.00
4365	04506023	000	RAIL (TY SSTR)	LF	39.020	664.000	0.000	324.00	12,642.48
4370	04546003	000	ARMOR JOINT	LF	78.660	424.000	0.000	424.00	33,351.84

Category Subtotal \$1,318,558.45

CATEGORY 012 DESCRIPTION BRIDGE-LP 1604 WBFR BR @ SALADO CREEK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4455	04006005	000	CEM STABIL BKFL	CY	63.180	183.000	0.000	108.95	6,883.46
4460	04036001	000	TEMPORARY SPL SHORING	SF	8.200	309.000	0.000	309.00	2,533.80
4465	04166001	000	DRILL SHAFT (18 IN)	LF	104.730	20.000	0.000	20.00	2,094.60
4470	04166004	000	DRILL SHAFT (36 IN)	LF	186.720	109.000	0.000	109.00	20,352.48
4480	04206019	000	CL C CONC (ABUT)(EXTEND)	CY	892.790	22.300	0.000	22.30	19,909.22
4485	04206029	000	CL C CONC (CAP)	CY	1,016.830	16.100	0.000	16.10	16,370.96
4490	04206037	000	CL C CONC (COLUMN)	CY	963.750	10.700	0.000	10.70	10,312.13
4495	04226003	000	REINF CONC SLAB (EXTEND SLAB)	SF	24.010	4,563.000	0.000	4,563.00	109,557.63
4500	04226035	000	APPROACH SLAB (EXTEND)	CY	466.140	130.000	0.000	141.68	66,042.72
4505	04256037	000	PRESTR CONC GIRDER (TX40)	LF	129.910	680.860	0.000	680.86	88,450.52
4515	04506023	000	RAIL (TY SSTR)	LF	39.020	368.400	0.000	358.40	13,984.77
4520	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	105.330	108.000	0.000	108.00	11,375.64

Category Subtotal \$367,867.93

CATEGORY 013 DESCRIPTION BRIDGE-LP 1604 EBFR BR @ SALADO CREEK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4600	04006005	000	CEM STABIL BKFL	CY	63.180	119.000	0.000	25.22	1,593.40
4605	04036001	000	TEMPORARY SPL SHORING	SF	8.200	308.000	0.000	308.00	2,525.60
4610	04166001	000	DRILL SHAFT (18 IN)	LF	104.730	25.000	0.000	25.00	2,618.25
4615	04166004	000	DRILL SHAFT (36 IN)	LF	186.720	101.000	0.000	107.00	19,979.04
4625	04206019	000	CL C CONC (ABUT)(EXTEND)	CY	892.790	13.000	0.000	13.00	11,606.27
4630	04206033	000	CL C CONC (CAP)(EXTEND)	CY	1,139.810	10.800	0.000	10.80	12,309.95
4635	04206037	000	CL C CONC (COLUMN)	CY	963.750	13.100	0.000	13.10	12,625.13
4640	04226003	000	REINF CONC SLAB (EXTEND SLAB)	SF	24.010	3,068.000	0.000	3,068.00	73,662.68
4650	04256036	000	PRESTR CONC GIRDER (TX34)	LF	131.400	318.000	0.000	318.00	41,785.20
4665	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	105.330	86.000	0.000	23.50	2,475.26

Category Subtotal \$181,180.78

CATEGORY 014 DESCRIPTION CONTRACTOR FORCE ACCOUNT WORK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
9400	30766064		PRODUCTION PAYMENT ADJUSTMENT D-GR HMA TY-B PG64-22 BONUS	DOL	1.000	1,000.000	0.000	60,574.37	60,574.37
9405	30766064		PRODUCTION PAYMENT ADJUSTMENT D-GR HMA TY-B PG64-22 PENALTY	DOL	-1.000	1,000.000	0.000	26,761.77	-26,761.77
9410	30766065		PLACEMENT PAYMENT ADJUSTMENT D-GR HMA TY-B PG64-22 BONUS	DOL	1.000	1,000.000	0.000	75,227.47	75,227.47
9415	30766065		PLACEMENT PAYMENT ADJUSTMENT D-GR HMA TY-B PG64-22 PENALTY	DOL	-1.000	1,000.000	0.000	1,735.38	-1,735.38
9425	30766064		PRODUCTION PAYMENT ADJUSTMENT D-GR HMA TY-C PG70-22 BONUS	DOL	1.000	1,000.000	0.000	19,457.77	19,457.77
9430	30766064		PRODUCTION PAYMENT ADJUSTMENT D-GR HMA TY-C PG70-22 PENALTY	DOL	-1.000	1,000.000	0.000	4,510.10	-4,510.10
9435	30766065		PLACEMENT PAYMENT ADJUSTMENT D-GR HMA TY-C PG70-22 BONUS	DOL	1.000	1,000.000	0.000	28,800.09	28,800.09
9440	30766065		PLACEMENT PAYMENT ADJUSTMENT D-GR HMA TY-C PG70-22 PENALTY	DOL	-1.000	1,000.000	0.000	1,038.54	-1,038.54
9545	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT ITEM 416.5.1.1 PAY BY THE LF (36 IN DRILL SHAFT)	DOL	214.730	1.000	0.000	108.95	23,394.83
9550	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT ITEM 416.5.1.1 PAY BY THE LF (36 IN DRILL SHAFT)	DOL	233.400	1.000	0.000	31.20	7,282.08
9555	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT ITEM 416.5.1.1 PAY BY THE LF (48 IN DRILL SHAFT)	DOL	369.370	1.000	0.000	14.00	5,171.18
9560	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT ITEM 416.5.1.1 PAY BY THE LF (48 IN DRILL SHAFT)	DOL	401.490	1.000	0.000	10.00	4,014.90
9615	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT ITEM 416.5.1.1 PAY BY THE LF (120 IN DRILL SHAFT)	DOL	1,690.930	1.000	0.000	5.00	8,454.65
9625	96016001		MATERIAL ON HAND	DOL	1.000	1,000.000	0.000	12,440,948.03	12,440,948.03
9640	96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	1,000.000	0.000	3,640,316.99	3,640,316.99
9650	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	1,000.000	0.000	408,984.05	408,984.05
9660	96066068		FORCE ACCOUNT - RAILROAD FLAGGERS	DOL	1.000	1,000.000	0.000	157,186.88	157,186.88
9665	96046002		CONTRACTOR FORCE ACCOUNT 2 UTILITY POLE BRACING PROPOSAL PAGE 81-82 OF 776	DOL	1.000	1,000.000	0.000	10,180.01	10,180.01
9680	96066063		FORCE ACCOUNT - CRASH CUSHION REPAIR #1 3rd PARTY DAMAGES-MBGF, ATTENUATOR, ILLUM, ETC.	DOL	1.000	1,000.000	0.000	1,394,671.97	1,394,671.97
9685	96046001		CONTRACTOR FORCE ACCOUNT 1 Item 628.5.1	DOL	1.000	1,000.000	0.000	7,960.00	7,960.00
9695	96026603		DRILL SHAFT CORE HOLE PAYMENT Item 416.5.2	DOL	200.000	1.000	0.000	410.00	82,000.00
9701	96086006		UNIQUE CHANGE ORDER ITEM 6 CO#014 - Karst Mitigation Force Account	DOL	1.000	0.000	17,022.130	69,552.94	69,552.94

Category Subtotal \$18,410,132.42

PROJECT ROW 2452-2-131 CONTROL 245202131
 CATEGORY 002 DESCRIPTION UTILITIES-SAWS (LP 1604) LINE B AND C

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
----------	-----------	--------	---------------------------------	------	------------	--------------	-----------------	------------------	-----------

CATEGORY 002 DESCRIPTION UTILITIES-SAWS (LP 1604) LINE B AND C

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
9015	71946001	000	SAN SWR TRENCH EXCAVATION PROTECTION	LF	1.000	307.000	-307.000	28.00	28.00
9686	96086028		UNIQUE CHANGE ORDER ITEM 28	DOL	1.000	0.000	135,629.120	124,026.69	124,026.69

CO#042 -To be paid for as Lump Sum

Category Subtotal \$124,054.69

CATEGORY 003 DESCRIPTION UTILITIES-CPS (LP 1604)

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
9160	04006008	000	CUT & RESTORE ASPH PAVING	SY	72.390	777.000	-548.000	294.37	21,309.45
9161	04006008		CUT & RESTORE ASPH PAVING	SY	77.110	0.000	1,560.000	1,559.00	120,214.49
CO#030 - Revised unit price to hire paving subcontractor									
9165	04016001	000	FLOWABLE BACKFILL	CY	102.580	403.000	0.000	403.00	41,339.74
9166	04016001		FLOWABLE BACKFILL	CY	212.100	0.000	4,550.000	4,526.00	959,964.60
CO#012 - CPS Gas 16-SP/6PA-SPD Additional Flowable Backfill									
9175	04206003	000	CL A CONC (MISC)	SY	140.810	522.000	290.000	698.30	98,327.62

Category Subtotal \$1,241,155.90

CATEGORY 004 DESCRIPTION MOBILIZATION

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
9250	05006001	000	MOBILIZATION	LS	24,450,000.000	0.013	0.000	0.01	317,850.00

Category Subtotal \$317,850.00

CATEGORY 005 DESCRIPTION UTILITIES-CPS (LP 1604) SEG 3

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
9325	71866003	001	NGP (MAIN) (6" PLASTIC W/TW) (OPEN CUT)	LF	466.000	948.000	-17.000	917.00	427,322.00
9330	71866004	001	NGP (MAIN) (4" PLASTIC W/TW) (OPEN CUT)	LF	811.000	32.000	39.000	45.00	36,495.00
9340	71866008	001	NGP (MAIN)(2" PLASTIC W/TW)(OPEN CUT)	LF	1,700.000	14.000	0.000	14.00	23,800.00
9345	71866012	001	NGP (MAIN)(8" STEEL)(OPEN CUT)	LF	938.000	246.000	0.000	246.00	230,748.00
9355	71866025	001	NGP (REMOVE ABANDONED MAIN)(4")	LF	45.000	4,478.000	-60.000	4,344.00	195,480.00
9360	71866027	001	NGP (REMOVE ABANDONED MAIN)(8")	LF	82.000	216.000	0.000	124.00	10,168.00
9365	71866029	001	NGP (SERVICE)(EXTEND TO NEW MAIN)	EA	9,300.000	2.000	0.000	3.00	27,900.00
9375	71866035	001	NGP (REMOVE ABANDONED MAIN) (12")	LF	181.000	2,071.000	0.000	2,055.00	371,955.00
9380	71866042	001	NGP (REMOVE ABANDONED MAIN) (16")	LF	240.000	1,477.000	-60.000	1,345.00	322,800.00
9385	71866044	001	NGP (JT TR)(16" STL & 6" PLAS W/TW)	LF	370.000	3,624.000	-65.000	3,456.00	1,278,720.00
9390	71866048	001	NGP STOPPLE	EA	50,000.000	8.000	-2.000	4.00	200,000.00
9391	96086001		UNIQUE CHANGE ORDER ITEM 1	DOL	1.000	0.000	15,032.160	15,032.16	15,032.16
CO#003 - CPS Gas 1PA Temp Bypass									
9392	96086005		UNIQUE CHANGE ORDER ITEM 5	DOL	1.000	0.000	51,871.180	51,871.18	51,871.18
CO#010									
9393	96086007		UNIQUE CHANGE ORDER ITEM 7	DOL	1.000	0.000	11,170.330	11,170.33	11,170.33
CO#015 - CPS Gas 4" Temp Bypasses WBFR East of Bitters Road									

CATEGORY 005 DESCRIPTION UTILITIES-CPS (LP 1604) SEG 3

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
9394	96086015		UNIQUE CHANGE ORDER ITEM 15 CO#030 - Costs incurred to expose existing 16-SP & 6PA-SPD	DOL	1.000	0.000	34,579.070	34,579.07	34,579.07
9396	96086016		UNIQUE CHANGE ORDER ITEM 16 CO#030 - Costs incurred to expose existing 2PA-SPD	DOL	1.000	0.000	4,200.870	4,200.87	4,200.87
Category Subtotal									\$3,242,241.61

PROJECT F 2021(615) CONTROL 245202117

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
5080	01106001	000	EXCAVATION (ROADWAY)	CY	10.400	5,896.000	0.000	0.000	0.00
5085	01326005	000	EMBANKMENT (FINAL)(ORD COMP)(TY C)	CY	5.750	3,003.000	0.000	0.000	0.00
5090	01616017	000	COMPOST MANUF TOPSOIL (4")	SY	1.410	5,834.000	0.000	0.000	0.00
5095	01626002	000	BLOCK SODDING	SY	2.880	4,820.000	0.000	0.000	0.00
5100	01646039	000	DRILL SEEDING (PERM) (URBAN) (CLAY)	SY	0.110	1,014.000	0.000	0.000	0.00
5105	01646051	000	DRILL SEED (TEMP)(WARM OR COOL)	SY	0.080	1,014.000	0.000	0.000	0.00
5110	01686001	000	VEGETATIVE WATERING	MG	25.320	91.000	0.000	0.000	0.00
5115	01696001	000	SOIL RETENTION BLANKETS (CL 1) (TY A)	SY	0.670	1,014.000	0.000	0.000	0.00
5120	01926016	000	PLANT BED PREPARATION	SY	63.990	130.000	0.000	0.000	0.00
5125	02166001	000	PROOF ROLLING	HR	63.170	9.000	0.000	0.000	0.00
5140	30766023	000	D-GR HMA TY-C PG70-22	TON	61.000	7,783.000	0.000	0.000	0.00
5145	30766027	000	D-GR HMA TY-C PG70-22 (LEVEL-UP)	TON	75.000	1,818.000	0.000	0.000	0.00
5155	30776033	000	SP MIXES SP-C SAC-A PG76-22	TON	74.500	5,415.000	0.000	0.000	0.00
5160	30776065	000	SP MIXES SP-D SAC-A PG76-22	TON	72.000	2,216.000	0.000	0.000	0.00
5165	30776066	000	SP MIXES SP-D SAC-B PG76-22	TON	68.000	2,216.000	0.000	0.000	0.00
5170	30856001	000	UNDERSEAL COURSE	GAL	1.000	14,550.000	0.000	0.000	0.00
5180	03546045	000	PLANE ASPH CONC PAV (2")	SY	6.000	30,589.000	0.000	0.000	0.00
5185	03606003	000	CONC PVMT (CONT REINF - CRCP) (9")	SY	70.770	372.000	0.000	0.000	0.00
5210	04006005	000	CEM STABIL BKFL DC, CD, & RAMPS	CY	63.180	360.000	0.000	0.000	0.00
5215	04006006	000	CUT & RESTORING PAV	SY	70.340	1,712.000	-53.500	0.000	0.00
5220	04026001	000	TRENCH EXCAVATION PROTECTION	LF	2.280	4,296.000	0.000	0.000	0.00
5240	04166019	000	DRILL SHAFT (SIGN MTS) (30 IN)	LF	370.000	200.000	0.000	0.000	0.00
5250	04166031	000	DRILL SHAFT (TRF SIG POLE) (30 IN)	LF	420.000	33.000	0.000	0.000	0.00
5255	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	460.000	143.000	0.000	0.000	0.00
5260	04166034	000	DRILL SHAFT (TRF SIG POLE) (48 IN)	LF	590.000	66.000	0.000	0.000	0.00
5275	04206010	000	CL A CONC (PLUG)	EA	624.570	3.000	0.000	0.000	0.00
5280	04206037	000	CL C CONC (COLUMN)	CY	963.750	149.000	16.000	0.000	0.00
5290	04206066	000	CL C CONC (RAIL FOUNDATION)	CY	319.470	919.000	0.000	0.000	0.00
5295	04206074	000	CL C CONC (MISC)	CY	351.270	9.000	0.000	0.000	0.00
5310	04236004	000	RETAINING WALL (CONC BLOCK)	SF	50.000	1,395.000	0.000	0.000	0.00
5315	04236006	000	RETAINING WALL (STONE)	SF	30.000	212.000	0.000	0.000	0.00
5325	04326001	000	RIPRAP (CONC)(4 IN) DC, CD, RAMPS, BLANCO RD	CY	365.740	124.000	0.000	0.000	0.00
5330	04326001	000	RIPRAP (CONC)(4 IN)	CY	365.740	125.400	0.000	0.000	0.00

CONTRACT ID	245202128	ESTIMATE	0035	CONTRACTOR'S ESTIMATE PACKAGE					
RETAINING WALL									
5335	04326006	000	RIPRAP (CONC)(CL B)	CY	397.880	33.000	0.000	0.000	0.00
5340	04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	499.980	35.800	0.000	0.000	0.00
RETAINING WALL									
5345	04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	499.980	12.500	0.000	0.000	0.00
BLANCO SMALL SIGNS									
5360	04506034	000	RAIL (TY C402)	LF	122.100	352.000	0.000	0.000	0.00
5365	04506047	000	RAIL (HANDRAIL)(TY A)	LF	61.690	81.000	0.000	0.000	0.00
5370	04506048	000	RAIL (HANDRAIL)(TY B)	LF	66.640	355.000	0.000	0.000	0.00
5375	04506051	000	RAIL (HANDRAIL)(TY E)	LF	78.820	101.000	0.000	0.000	0.00
5380	04506052	000	RAIL (HANDRAIL)(TY F)	LF	88.610	201.000	0.000	0.000	0.00
5385	04506103	000	RAIL (TY PR11)	LF	86.980	135.000	0.000	0.000	0.00
5390	04626001	002	CONC BOX CULV (3 FT X 2 FT)	LF	173.770	1,033.000	0.000	0.000	0.00
5395	04626002	002	CONC BOX CULV (3 FT X 3 FT)	LF	195.880	435.000	0.000	0.000	0.00
5400	04626007	002	CONC BOX CULV (5 FT X 3 FT)	LF	395.340	17.000	0.000	0.000	0.00
5405	04646003	001	RC PIPE (CL III)(18 IN)	LF	74.520	78.000	0.000	0.000	0.00
5415	04646008	001	RC PIPE (CL III)(36 IN)	LF	122.220	189.000	0.000	0.000	0.00
5420	04646009	001	RC PIPE (CL III)(42 IN)	LF	147.500	179.000	0.000	0.000	0.00
5425	04646010	001	RC PIPE (CL III)(48 IN)	LF	202.240	108.000	0.000	0.000	0.00
5430	04646018	001	RC PIPE (CL IV)(24 IN)	LF	81.990	898.000	0.000	0.000	0.00
5435	04646019	001	RC PIPE (CL IV)(30 IN)	LF	104.680	47.000	0.000	0.000	0.00
5440	04656002	001	MANH (COMPL)(PRM)(48IN)	EA	4,530.250	1.000	0.000	0.000	0.00
5445	04656003	001	MANH (COMPL)(PRM)(60IN)	EA	4,933.160	6.000	0.000	0.000	0.00
5450	04656004	001	MANH (COMPL)(PRM)(72IN)	EA	5,251.370	1.000	0.000	0.000	0.00
5460	04656006	001	JCTBOX(COMPL)(PJB)(4FTX4FT)	EA	5,391.200	5.000	0.000	0.000	0.00
5465	04656009	001	JCTBOX(COMPL)(PJB)(5FTX5FT)	EA	6,225.980	9.000	0.000	0.000	0.00
5470	04656011	001	JCTBOX(COMPL)(PJB)(6FTX6FT)	EA	9,032.350	1.000	0.000	0.000	0.00
5475	04656012	001	JCTBOX(COMPL)(PJB)(8FTX8FT)	EA	13,043.800	2.000	0.000	0.000	0.00
5480	04656013	001	INLET (COMPL)(PCO)(3FT)(NONE)	EA	5,216.950	6.000	0.000	0.000	0.00
5490	04656015	001	INLET (COMPL)(PCO)(3FT)(RIGHT)	EA	5,610.490	2.000	0.000	0.000	0.00
5495	04656016	001	INLET (COMPL)(PCO)(3FT)(BOTH)	EA	6,069.960	1.000	0.000	0.000	0.00
5500	04656022	001	INLET (COMPL)(PCO)(5FT)(LEFT)	EA	7,339.640	1.000	0.000	0.000	0.00
5505	04656023	001	INLET (COMPL)(PCO)(5FT)(RIGHT)	EA	6,952.210	1.000	0.000	0.000	0.00
5510	04656029	001	INLET (COMPL)(PCU)(3FT)(NONE)	EA	5,190.270	24.000	0.000	0.000	0.00
5515	04656030	001	INLET (COMPL)(PCU)(3FT)(LEFT)	EA	6,033.090	3.000	0.000	0.000	0.00
5520	04656031	001	INLET (COMPL)(PCU)(3FT)(RIGHT)	EA	5,829.860	4.000	0.000	0.000	0.00
5525	04656034	001	INLET (COMPL)(PCU)(4FT)(LEFT)	EA	6,635.340	1.000	0.000	0.000	0.00
5530	04656071	001	INLET (COMPL)(PSL)(RC)(4FTX4FT)	EA	5,146.890	3.000	0.000	0.000	0.00
5540	04656076	001	INLET (COMPL)(PSL)(RC)(6FTX6FT)	EA	11,010.650	1.000	0.000	0.000	0.00
5550	04656128	001	INLET (COMPL)(PSL)(FG)(4FTX4FT-4FTX4FT)	EA	5,829.430	1.000	0.000	0.000	0.00
5555	04656130	001	INLET (COMPL)(PSL)(FG)(3FTX5FT-3FTX5FT)	EA	5,229.240	40.000	0.000	0.000	0.00
5560	04656133	001	INLET (COMPL)(PSL)(FG)(4FTX5FT-3FTX5FT)	EA	6,421.620	3.000	0.000	0.000	0.00
5565	04666181	000	WINGWALL (PW - 1) (HW=6 FT)	EA	22,914.000	1.000	0.000	0.000	0.00
5570	04796006	000	ADJUSTING INLET (CAP)	EA	3,676.820	21.000	0.000	0.000	0.00
TRAFFIC CONTROL PLAN									
5580	04966002	000	REMOV STR (INLET)	EA	480.280	23.000	0.000	0.000	0.00
5585	04966003	000	REMOV STR (MANHOLE)	EA	648.870	2.000	0.000	0.000	0.00
5615	05066030	005	BACKHOE WORK (EROSION & SEDMT CONT)	HR	96.710	12.000	0.000	0.000	0.00
5625	05066039	005	TEMP SEDMT CONT FENCE (REMOVE)	LF	0.480	2,584.000	0.000	0.000	0.00
5635	05066043	005	BIODEG EROSN CONT LOGS (REMOVE)	LF	0.100	1,826.000	0.000	0.000	0.00
5640	05086003	000	CONSTRUCTING DETOURS (TY 1)	SY	80.000	2,773.000	-2,773.000	0.000	0.00
5675	05126049	000	PORT CTB (REMOVE)(SGL SLP)(TY 1)	LF	5.280	460.000	0.000	0.000	0.00

5680	05126057	000	PORT CTB (REMOVE)(LOW PROF)(TY 1)	LF	10.000	2,880.000	0.000	0.000	0.00	
5685	05126058	000	PORT CTB (REMOVE)(LOW PROF)(TY 2)	LF	5.200	700.000	0.000	0.000	0.00	
5690	05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42)	LF	49.250	270.000	0.000	0.000	0.00	
5695	05286001	000	COLORED TEXTURED CONC (4")	SY	46.800	1,795.000	0.000	0.000	0.00	
5700	05296001	000	CONC CURB (TY I)	LF	11.480	7,758.000	0.000	0.000	0.00	
5705	05296009	000	CONC CURB (DOWEL)(SLOTTED)	LF	28.770	1,151.000	0.000	0.000	0.00	
5710	05296011	000	CONC CURB (DOWEL)	LF	7.950	3,977.000	0.000	0.000	0.00	
5715	05296012	000	CONC CURB (SLOTTED)	LF	18.200	8.000	0.000	0.000	0.00	
5720	05296015	000	CONC CURB (TY C1)	LF	94.000	500.000	0.000	0.000	0.00	
5725	05296016	000	CONC CURB (TY F1)	LF	87.000	37.000	0.000	0.000	0.00	
5730	05296017	000	CONC CURB (TY F2)	LF	115.000	62.000	0.000	0.000	0.00	
5735	05296018	000	CONC CURB (TY F3)	LF	122.000	264.000	0.000	0.000	0.00	
5740	05296027	000	CONC CURB (TY C2)	LF	98.000	18.000	0.000	0.000	0.00	
5745	05306004	000	DRIVEWAYS (CONC)	SY	60.430	2,983.000	0.000	0.000	0.00	
5760	05316003	000	CONC SIDEWALKS (6")	SY	44.300	252.000	0.000	0.000	0.00	
5765	05316005	000	CURB RAMPS (TY 2)	EA	1,911.040	5.000	0.000	0.000	0.00	
5770	05316006	000	CURB RAMPS (TY 3)	EA	2,132.000	2.000	0.000	0.000	0.00	
5775	05316009	000	CURB RAMPS (TY 6)	EA	2,127.410	8.000	0.000	0.000	0.00	
5780	05316010	000	CURB RAMPS (TY 7)	EA	2,079.910	6.000	0.000	0.000	0.00	
5785	05316016	000	CURB RAMPS (TY 21)	EA	2,224.300	6.000	0.000	0.000	0.00	
5790	05456007	000	CRASH CUSH ATTEN (INSTL)(L)(N)(TL3)	EA	19,814.310	2.000	-2.000	0.000	0.00	
5791	05456007	000	CRASH CUSH ATTEN (INSTL)(L)(N)(TL3)	EA	33,186.110	0.000	2.000	0.000	0.00	
CO#024 - Update Permanent CCA to MASH Compliance										
5795	05506001	000	CHAIN LINK FENCE (INSTALL) (6')	LF	20.000	110.000	0.000	0.000	0.00	
5800	05506015	000	REMOVE AND INSTALL EXISTING GATE	EA	2,500.000	2.000	0.000	0.000	0.00	
5815	60046031	000	ITS COM CBL (ETHERNET)	LF	1.450	1,037.000	0.000	0.000	0.00	
5820	60106001	000	CCTV FIELD EQUIPMENT (ANALOG)	EA	3,600.000	4.000	0.000	0.000	0.00	
5825	60106003	000	CCTV FIELD CONTROLLER	EA	210.000	4.000	0.000	0.000	0.00	
5830	60106004	000	CCTV MOUNT (POLE)	EA	30.000	4.000	0.000	0.000	0.00	
5850	60586001	000	BBU SYSTEM (EXTERNAL BATT CABINET)	EA	6,100.000	3.000	0.000	0.000	0.00	
5855	60906001	000	ILSN (LED) (6 D)	EA	2,400.000	3.000	0.000	0.000	0.00	
5860	60906002	000	ILSN (LED) (8 D)	EA	2,600.000	2.000	0.000	0.000	0.00	
5865	06186046	000	CONDT (PVC) (SCH 80) (2") DRIVEWAY @ BLANCO	LF	14.000	440.000	0.000	0.000	0.00	
5870	06186046	000	CONDT (PVC) (SCH 80) (2") TRAFFIC SIGNAL @ BLANCO	LF	14.000	1,107.000	0.000	0.000	0.00	
5875	06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	57.000	1,090.000	0.000	0.000	0.00	
5880	06186053	000	CONDT (PVC) (SCH 80) (3")	LF	20.000	4,121.000	0.000	0.000	0.00	
5885	06186054	000	CONDT (PVC) (SCH 80) (3") (BORE)	LF	52.000	3,608.000	0.000	0.000	0.00	
5895	06206007	000	ELEC CONDR (NO.8) BARE	LF	1.110	7,528.000	0.000	0.000	0.00	
5900	06206009	000	ELEC CONDR (NO.6) BARE DRIVEWAY @ BLANCO	LF	1.400	200.000	0.000	0.000	0.00	
5905	06206009	000	ELEC CONDR (NO.6) BARE TRAFFIC SIGNAL @ BLANCO	LF	1.400	183.000	0.000	0.000	0.00	
5910	06206010	000	ELEC CONDR (NO.6) INSULATED DRIVEWAY @ BLANCO	LF	1.600	600.000	0.000	0.000	0.00	
5915	06206010	000	ELEC CONDR (NO.6) INSULATED TRAFFIC SIGNAL @ BLANCO	LF	1.600	109.000	0.000	0.000	0.00	
5920	06216002	000	TRAY CABLE (3 CONDR) (12 AWG)	LF	1.500	4,139.000	0.000	0.000	0.00	
5925	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	1,200.000	23.000	0.000	0.000	0.00	
5930	06286013	000	ELC SRV TY A 120/240 060(SS)SS(E)GC(O)	EA	3,500.000	3.000	-3.000	0.000	0.00	
5931	06286213	000	ELC SRV TY D 120/240 100(NS)AL(E)PS(U)	EA	5,832.750	0.000	3.000	0.000	0.00	

CO#001 Electrical Services on Blanco

5935	62926001	000	RVDS(PRESENCE DETECTION ONLY)	EA	8,900.000	13.000	0.000	0.000	0.00
5940	62926002	000	RVDS(ADVANCE DETECTION ONLY)	EA	8,900.000	8.000	0.000	0.000	0.00
5945	63526001	000	VANDALISM PROTECTION PANEL	SF	9.000	344.000	0.000	0.000	0.00
5950	06366003	001	ALUMINUM SIGNS (TY O)	SF	17.020	1,186.000	0.000	0.000	0.00
5955	06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	646.770	31.000	0.000	0.000	0.00
5960	06446004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	784.490	8.000	0.000	0.000	0.00
5965	06446030	000	IN SM RD SN SUP&AM TYS80(1)SA(T)	EA	910.540	1.000	0.000	0.000	0.00
5970	06446033	000	IN SM RD SN SUP&AM TYS80(1)SA(U)	EA	994.030	2.000	0.000	0.000	0.00
5975	06446051	000	IN SM RD SN SUP&AM TYS80(2)SA(P-EXAL)	EA	1,459.590	1.000	0.000	0.000	0.00
5980	06446068	000	RELOCATE SM RD SN SUP&AM TY 10BWG	EA	557.930	2.000	0.000	0.000	0.00
5990	06476002	000	RELOCATE LRSA	EA	2,112.750	1.000	0.000	0.000	0.00
5995	06506084	000	INS OH SN SUP(75 FT BRDG)	EA	37,933.500	1.000	0.000	0.000	0.00
6000	06506089	000	INS OH SN SUP(80 FT BRDG)	EA	40,481.950	1.000	0.000	0.000	0.00
6005	06506101	000	INS OH SN SUP(90 FT BRDG)(SPAN ONLY)	EA	35,937.250	1.000	0.000	0.000	0.00
6010	06506136	000	INS OH SN SUP(125 FT BRDG)(SPAN ONLY)	EA	56,917.000	1.000	0.000	0.000	0.00
6016	06626017		WK ZN PAV MRK NON-REMOV (W)(ARROW)	EA	371.180	0.000	62.000	0.000	0.00
			CO#029 - Additional Work Zone Pavement Markings						
6017	06626018		WK ZN PAV MRK NON-REMOV (W)(DBL ARW)	EA	530.250	0.000	20.000	0.000	0.00
			CO#029 - Additional Work Zone Pavement Markings						
6018	06626029		WK ZN PAV MRK NON-REMOV(W)(WORD)	EA	371.180	0.000	38.000	0.000	0.00
			CO#029 - Additional Work Zone Pavement Markings						
6030	06626075	000	WK ZN PAV MRK REMOV (W)24"(SLD)	LF	6.500	547.000	-547.000	0.000	0.00
6031	06626016		WK ZN PAV MRK NON-REMOV (W)24"(SLD)	LF	6.890	0.000	950.000	0.000	0.00
			CO#029 - Additional Work Zone Pavement Markings						
6035	06626092	000	WK ZN PAV MRK REMOV (W)36"(YLD TRI)	EA	25.000	150.000	-150.000	0.000	0.00
6036	06626031		WK ZN PAV MRK NON-REMOV(W)36"(YLD TRI)	EA	58.330	0.000	164.000	0.000	0.00
			CO#029 - Additional Work Zone Pavement Markings						
6045	06666006	007	REFL PAV MRK TY I (W)4"(DOT)(100MIL)	LF	1.250	775.000	0.000	0.000	0.00
6050	06666033	007	REFL PAV MRK TY I (W)8"(LNDP)(100MIL)	LF	1.000	123.000	0.000	0.000	0.00
6055	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.700	5,430.000	0.000	0.000	0.00
6060	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	7.000	3,999.000	0.000	0.000	0.00
6065	06666054	007	REFL PAV MRK TY I (W)(ARROW)(100MIL)	EA	125.000	50.000	0.000	0.000	0.00
6070	06666063	007	REFL PAV MRK TY I(W)(UTURN ARW)(100MIL)	EA	150.000	1.000	0.000	0.000	0.00
6075	06666078	007	REFL PAV MRK TY I (W)(WORD)(100MIL)	EA	125.000	20.000	0.000	0.000	0.00
6080	06666102	007	REF PAV MRK TY I(W)36"(YLD TRI)(100MIL)	EA	45.000	12.000	0.000	0.000	0.00
6085	06666138	007	REFL PAV MRK TY I (Y)8"(SLD)(100MIL)	LF	0.700	949.000	0.000	0.000	0.00
6090	06666156	007	REFL PAV MRK TY I(Y)(MED NOSE)(100MIL)	EA	500.000	2.000	0.000	0.000	0.00
6095	06666224	007	PAVEMENT SEALER 4"	LF	0.100	12,474.000	0.000	0.000	0.00
6100	06666225	007	PAVEMENT SEALER 6"	LF	0.150	9,191.000	0.000	0.000	0.00
6105	06666226	007	PAVEMENT SEALER 8"	LF	0.200	6,502.000	0.000	0.000	0.00
6110	06666230	007	PAVEMENT SEALER 24"	LF	2.000	3,999.000	0.000	0.000	0.00
6115	06666231	007	PAVEMENT SEALER (ARROW)	EA	20.000	50.000	0.000	0.000	0.00
6120	06666232	007	PAVEMENT SEALER (WORD)	EA	20.000	20.000	0.000	0.000	0.00
6125	06666233	007	PAVEMENT SEALER (MED NOSE)	EA	150.000	2.000	0.000	0.000	0.00
6130	06666236	007	PAVEMENT SEALER (UTURN ARROW)	EA	25.000	1.000	0.000	0.000	0.00
6135	06666243	007	PAVEMENT SEALER (YLD TRI)	EA	5.000	24.000	0.000	0.000	0.00
6140	06666244	007	PAVEMENT SEALER (BIKE ARROW)	EA	15.000	5.000	0.000	0.000	0.00
6145	06666245	007	PAVEMENT SEALER (BIKE SYMBOL)	EA	15.000	17.000	0.000	0.000	0.00
6150	06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.350	3,278.000	0.000	0.000	0.00
6155	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.300	8,421.000	0.000	0.000	0.00
6160	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.350	463.000	0.000	0.000	0.00

6165	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.300	9,191.000	0.000	0.000	0.00
6170	06686094	000	PREFAB PAV MRK TY C (W)(BIKE ARROW)	EA	125.000	5.000	0.000	0.000	0.00
6175	06686096	000	PREFAB PAV MRK TY C (W)(BIKE SYMBOL)	EA	200.000	17.000	0.000	0.000	0.00
6180	06726009	000	REFL PAV MRKR TY II-A-A	EA	3.500	143.000	0.000	0.000	0.00
6185	06726010	000	REFL PAV MRKR TY II-C-R	EA	3.500	448.000	0.000	0.000	0.00
6194	06776023		ELIM EXT PAV MRK & MARKS (BIKE ARROW)	EA	127.260	0.000	14.000	0.000	0.00
CO#008 - Eliminate Existing Pavement Markings									
6195	06806003	006	INSTALL HWY TRF SIG (SYSTEM)	EA	22,200.000	3.000	0.000	0.000	0.00
6196	06776025		ELIM EXT PAV MRK & MARKS (BIKE SYMBOL)	EA	137.870	0.000	14.000	0.000	0.00
CO#008 - Eliminate Existing Pavement Markings									
6197	06776003		ELIM EXT PAV MRK & MRKS (8")	LF	0.600	0.000	3,000.000	0.000	0.00
CO#029 - Additional Work Zone Pavement Markings									
6198	06776007		ELIM EXT PAV MRK & MRKS (24")	LF	7.020	0.000	1,700.000	0.000	0.00
CO#029 - Additional Work Zone Pavement Markings									
6210	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	240.000	18.000	0.000	0.000	0.00
6215	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	240.000	33.000	0.000	0.000	0.00
6220	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	240.000	30.000	0.000	0.000	0.00
6225	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	240.000	24.000	0.000	0.000	0.00
6230	06826005	000	VEH SIG SEC (12")LED(RED)	EA	240.000	30.000	0.000	0.000	0.00
6235	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	240.000	21.000	0.000	0.000	0.00
6240	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	600.000	26.000	0.000	0.000	0.00
6245	06826049	000	BACKPLATE W/REFL BRDR(4 SEC)	EA	83.000	3.000	0.000	0.000	0.00
6250	06826060	000	BACKPLATE W/REFL BRDR(3 SEC)	EA	79.000	48.000	0.000	0.000	0.00
6255	06846030	000	TRF SIG CBL (TY A)(14 AWG)(4 CONDR)	LF	1.250	830.000	0.000	0.000	0.00
6260	06846035	000	TRF SIG CBL (TY A)(14 AWG)(9 CONDR)	LF	1.900	18,215.000	0.000	0.000	0.00
6265	06846049	000	TRF SIG CBL (TY A)(16 AWG)(3 CONDR)	LF	1.050	6,791.000	0.000	0.000	0.00
6270	06866006	000	INS TRF SIG PL AM (S)STR(TY A)	EA	5,300.000	2.000	0.000	0.000	0.00
6275	06866030	000	INS TRF SIG PL AM(S)1 ARM(28')ILSN	EA	7,600.000	1.000	0.000	0.000	0.00
6280	06866034	000	INS TRF SIG PL AM(S)1 ARM(32')ILSN	EA	8,200.000	1.000	0.000	0.000	0.00
6285	06866035	000	INS TRF SIG PL AM(S)1 ARM(32')LUM	EA	8,300.000	1.000	0.000	0.000	0.00
6290	06866043	000	INS TRF SIG PL AM(S)1 ARM(40')LUM	EA	10,200.000	1.000	0.000	0.000	0.00
6295	06866046	000	INS TRF SIG PL AM(S)1 ARM(44')ILSN	EA	10,300.000	1.000	0.000	0.000	0.00
6300	06866047	000	INS TRF SIG PL AM(S)1 ARM(44')LUM	EA	10,300.000	4.000	0.000	0.000	0.00
6305	06866051	000	INS TRF SIG PL AM(S)1 ARM(48')LUM	EA	10,700.000	3.000	0.000	0.000	0.00
6310	06866058	000	INS TRF SIG PL AM(S)1 ARM(55')ILSN	EA	24,100.000	1.000	0.000	0.000	0.00
6315	06866060	000	INS TRF SIG PL AM(S)1 ARM(55')LUM&ILSN	EA	26,500.000	1.000	0.000	0.000	0.00
6320	06866063	000	INS TRF SIG PL AM(S)1 ARM(60')LUM	EA	26,600.000	1.000	0.000	0.000	0.00
6325	06876001	000	PED POLE ASSEMBLY	EA	2,300.000	20.000	0.000	0.000	0.00
6330	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	740.000	24.000	0.000	0.000	0.00
6335	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	3,000.000	4.000	0.000	0.000	0.00
6340	06906001	000	REMOVAL OF CONDUIT	LF	6.750	240.000	0.000	0.000	0.00
6345	06906002	000	INSTALL OF CONDUIT BY TRENCHING	LF	12.000	240.000	0.000	0.000	0.00
6350	07306106	003	STRIP MOWING	CYC	4,400.000	15.000	0.000	0.000	0.00
6355	07346002	000	LITTER REMOVAL	CYC	1,400.000	46.000	0.000	0.000	0.00
6360	07406004	000	ANTI - GRAFFITI COATING(PERMNENT-TY II)	SF	0.310	153,907.000	-1,518.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 002 DESCRIPTION BRIDGE - LP 1604 U/P @ BLANCO RD EAST T/U

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
----------	-----------	--------	------------------------------	------	------------	--------------	-----------------	------------------	-------------

6440	04006005	000	CEM STABIL BKFL	CY	63.180	102.000	0.000	0.000	0.00
6445	04166004	000	DRILL SHAFT (36 IN)	LF	186.720	608.000	0.000	0.000	0.00
6450	04166006	000	DRILL SHAFT (48 IN)	LF	321.190	180.000	0.000	0.000	0.00
6455	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	200.000	1.000	0.000	0.000	0.00
6460	04206013	000	CL C CONC (ABUT)	CY	826.560	67.200	0.000	0.000	0.00
6465	04206029	000	CL C CONC (CAP)	CY	1,016.830	54.000	0.000	0.000	0.00
6470	04206037	000	CL C CONC (COLUMN)	CY	963.750	71.700	0.000	0.000	0.00
6475	04226001	000	REINF CONC SLAB	SF	15.920	9,744.000	0.000	0.000	0.00
6480	04226013	000	BRIDGE SIDEWALK	SF	12.170	2,272.000	0.000	0.000	0.00
6485	04226015	000	APPROACH SLAB	CY	433.310	117.000	0.000	0.000	0.00
6490	04256035	000	PRESTR CONC GIRDER (TX28)	LF	132.560	1,448.180	0.000	0.000	0.00
6495	04326008	000	RIPRAP (CONC)(CL B)(RR8&RR9)	CY	424.110	5.000	0.000	0.000	0.00
6500	04506023	000	RAIL (TY SSTR)	LF	39.020	483.900	0.000	0.000	0.00
6505	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	105.330	162.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 003 DESCRIPTION BRIDGE - LP 1604 SB U/P @ SB BLANCO RD

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
6585	04006005	000	CEM STABIL BKFL	CY	63.180	131.000	0.000	0.000	0.00
6590	04166004	000	DRILL SHAFT (36 IN)	LF	186.720	712.000	0.000	0.000	0.00
6595	04166006	000	DRILL SHAFT (48 IN)	LF	321.190	300.000	0.000	0.000	0.00
6600	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	200.000	1.000	0.000	0.000	0.00
6605	04206013	000	CL C CONC (ABUT)	CY	826.560	83.800	0.000	0.000	0.00
6610	04206029	000	CL C CONC (CAP)	CY	1,016.830	109.300	0.000	0.000	0.00
6615	04206037	000	CL C CONC (COLUMN)	CY	963.750	146.500	0.000	0.000	0.00
6620	04226001	000	REINF CONC SLAB	SF	15.920	17,670.000	0.000	0.000	0.00
6625	04226013	000	BRIDGE SIDEWALK	SF	12.170	3,815.000	0.000	0.000	0.00
6630	04226015	000	APPROACH SLAB	CY	433.310	158.000	0.000	0.000	0.00
6635	04256035	000	PRESTR CONC GIRDER (TX28)	LF	132.560	2,332.370	0.000	0.000	0.00
6640	04326008	000	RIPRAP (CONC)(CL B)(RR8&RR9)	CY	424.110	6.000	0.000	0.000	0.00
6645	04426007	001	STR STEEL (MISC NON - BRIDGE)	LB	12.340	945.000	0.000	0.000	0.00
6650	04506023	000	RAIL (TY SSTR)	LF	39.020	460.300	0.000	0.000	0.00
6655	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	105.330	204.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 004 DESCRIPTION BRIDGE - LP 1604 NB U/P @ NB BLANCO RD

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
6750	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	200.000	1.000	0.000	0.000	0.00
6790	04326008	000	RIPRAP (CONC)(CL B)(RR8&RR9)	CY	424.110	9.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 005 DESCRIPTION BRIDGE - LP 1604 WB BRAIDED RAMP @ STA 38+87.00

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
6880	40216001	000	TIP TESTING(DRILL SHAFT)	EA	6,500.000	2.000	0.000	0.000	0.00

6885	04036001	000	TEMPORARY SPL SHORING	SF	8.200	1,720.000	0.000	0.000	0.00
6890	04166004	000	DRILL SHAFT (36 IN)	LF	186.720	258.000	0.000	0.000	0.00
6905	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	200.000	1.000	0.000	0.000	0.00
6910	04206013	000	CL C CONC (ABUT)	CY	826.560	24.500	0.000	0.000	0.00
6915	04206031	000	CL C CONC (CAP)(MASS)	CY	972.920	124.700	0.000	0.000	0.00
6925	04206045	000	CL C CONC (FOOTING)(MASS)	CY	526.250	120.000	0.000	0.000	0.00
6930	04206084	000	CL F CONC (CAP)(MASS)	CY	1,113.150	47.700	0.000	0.000	0.00
6935	04206092	000	CL F CONC (COLUMN)(MASS)	CY	700.170	49.200	0.000	0.000	0.00
6940	04226001	000	REINF CONC SLAB	SF	15.920	12,333.000	0.000	0.000	0.00
6945	04226015	000	APPROACH SLAB	CY	433.310	39.000	0.000	0.000	0.00
6950	04256039	000	PRESTR CONC GIRDER (TX54)	LF	127.190	1,830.850	0.000	0.000	0.00
6955	04506023	000	RAIL (TY SSTR)	LF	39.020	948.600	0.000	0.000	0.00
6960	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	105.330	75.000	0.000	0.000	0.00
6965	04716007	000	GRATE AND FRAME (BRIDGE DRAIN)	EA	3,167.110	3.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 006 DESCRIPTION BRIDGE - LP 1604 EBML BR @ PANTHER SPRINGS CREEK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
7060	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	200.000	1.000	0.000	0.000	0.00
7095	04326002	000	RIPRAP (CONC)(5 IN)	CY	365.940	8.000	0.000	0.000	0.00
7100	04386005	000	CLEANING AND SEALING JOINTS	LF	35.540	221.000	0.000	0.000	0.00
7115	04546008	000	HEADER TYPE EXPANSION JOINT	CF	324.260	107.000	0.000	0.000	0.00
7120	04546009	000	JOINT SEALANT	LF	10.000	649.000	0.000	0.000	0.00
7125	05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42)	LF	49.250	202.500	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 007 DESCRIPTION BRIDGE - LP 1604 WBML BR @ PANTHER SPRINGS CREEK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
7220	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	200.000	1.000	0.000	0.000	0.00
7255	04326002	000	RIPRAP (CONC)(5 IN)	CY	365.940	18.000	0.000	0.000	0.00
7260	04386004	000	CLEANING AND SEALING EXIST JOINTS(CL7)	LF	35.540	102.000	0.000	0.000	0.00
7266	04506063		RAIL (TY SSTR)(MOD)(ILLUM) (1) SSTR MOD Location @ 10 LF per Location	LF	517.520	0.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 008 DESCRIPTION BRIDGE - LP 1604 WBCD PANTHER SPRINGS CREEK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
7355	04006005	000	CEM STABIL BKFL	CY	63.180	113.000	0.000	0.000	0.00
7370	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	200.000	2.000	0.000	0.000	0.00
7395	04226015	000	APPROACH SLAB	CY	433.310	133.000	0.000	0.000	0.00
7405	04326002	000	RIPRAP (CONC)(5 IN)	CY	365.940	6.000	0.000	0.000	0.00
7410	04506023	000	RAIL (TY SSTR)	LF	39.020	473.500	0.000	0.000	0.00
7415	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	105.330	121.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 009 DESCRIPTION BRIDGE - LP 1604 EBFR BR @ PANTHER SPRINGS CREEK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
7490	04006005	000	CEM STABIL BKFL	CY	63.180	148.000	0.000	0.000	0.00
7495	04036001	000	TEMPORARY SPL SHORING	SF	8.200	149.000	0.000	0.000	0.00
7505	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	200.000	1.000	0.000	0.000	0.00
7525	04226003	000	REINF CONC SLAB (EXTEND SLAB)	SF	24.010	3,609.000	0.000	0.000	0.00
7530	04226035	000	APPROACH SLAB (EXTEND)	CY	466.140	83.000	0.000	0.000	0.00
7535	04256036	000	PRESTR CONC GIRDER (TX34)	LF	131.400	397.630	0.000	0.000	0.00
7540	04326002	000	RIPRAP (CONC)(5 IN)	CY	365.940	57.000	0.000	0.000	0.00
7545	04386004	000	CLEANING AND SEALING EXIST JOINTS(CL7)	LF	35.540	76.000	0.000	0.000	0.00
7550	04426007	001	STR STEEL (MISC NON - BRIDGE)	LB	12.340	322.000	0.000	0.000	0.00
7555	04506034	000	RAIL (TY C402)	LF	122.100	222.000	0.000	0.000	0.00
7560	04516024	000	RETROFIT RAIL (TY SSTR)	LF	79.020	420.000	0.000	0.000	0.00
7565	04546004	000	ARMOR JOINT (SEALED)	LF	78.660	31.000	0.000	0.000	0.00
7570	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	105.330	91.000	0.000	0.000	0.00
7575	07806002	000	CNC CRACK REPAIR (DISCRETE)(INJECT)	LF	57.000	6.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 010 DESCRIPTION BRIDGE - LP 1604 WBFR BR @ PANTHER SPRINGS CREEK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
7660	04036001	000	TEMPORARY SPL SHORING	SF	8.200	204.000	0.000	0.000	0.00
7675	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	200.000	1.000	0.000	0.000	0.00
7700	04226035	000	APPROACH SLAB (EXTEND)	CY	466.140	185.000	0.000	0.000	0.00
7710	04326002	000	RIPRAP (CONC)(5 IN)	CY	365.940	2.000	0.000	0.000	0.00
7715	04386004	000	CLEANING AND SEALING EXIST JOINTS(CL7)	LF	35.540	97.000	0.000	0.000	0.00
7720	04426007	001	STR STEEL (MISC NON - BRIDGE)	LB	12.340	612.000	0.000	0.000	0.00
7725	04506034	000	RAIL (TY C402)	LF	122.100	220.000	0.000	0.000	0.00
7730	04516024	000	RETROFIT RAIL (TY SSTR)	LF	79.020	414.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT ROW 2452-2-121 CONTROL 245202121

CATEGORY 002 DESCRIPTION UTILITIES - SAWS (LP 1604 AND BLANCO)

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
8035	71966012	001	CONCRETE SADDLE	CY	423.000	118.800	-14.900	0.000	0.00
8040	71966016	001	DUCTILE IRON PIPE (6")	LF	85.000	36.000	-10.000	0.000	0.00
8055	71966020	001	RELAY SHORT SERVICE (1")	EA	2,944.000	10.000	-1.000	0.000	0.00
8065	71966022	001	RELAY SHORT SERVICE (2")	EA	3,654.000	3.000	0.000	0.000	0.00
8070	71966029	001	GATE VALVE & BOX (COMPLETE)(6")	EA	3,403.000	3.000	-1.000	0.000	0.00
8080	71966031	001	NEW METER BOX	EA	409.000	32.000	-5.000	0.000	0.00
8090	71966033	001	TIE-IN (COMPLETE)(6")	EA	5,324.000	3.000	-1.000	0.000	0.00
8120	71966040	001	GATE VALVE AND BOX (COMPLETE) (12")	EA	4,734.000	3.000	-1.000	0.000	0.00

8130	71966043	001	PERMANENT BLOW-OFF (COMPLETE) (2")	EA	3,958.000	3.000	0.000	0.000	0.00
8145	71966051	001	STEEL CASING (30")(OPEN CUT)	LF	374.000	113.000	0.000	0.000	0.00
8155	71966053	001	GROUT ABANDONMENT WATER MAIN (8")	LF	34.000	114.000	0.000	0.000	0.00
8165	71966061	001	CARRIER PIPE (IN CASING) (DI) (16")	LF	203.000	113.000	0.000	0.000	0.00
8210	71966085	001	SPLIT STEEL CASING (24") (OPEN CUT)	LF	462.000	10.000	0.000	0.000	0.00
8220	71966096	001	CUT-IN TEE (COMPLETE) (12" X 8")	EA	13,862.000	1.000	0.000	0.000	0.00
8225	71966105	001	CUT-IN TEE (COMPLETE) (16"X16")	EA	8,709.000	1.000	0.000	0.000	0.00
8235	71966120	001	RELAY SHORT SERVICE (4")	EA	4,690.000	1.000	0.000	0.000	0.00
8240	71966123	001	SPLIT STEEL CASING (42") (OPEN CUT)	LF	753.000	19.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 003 DESCRIPTION MOBILIZATION

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
8320	05006001	000	MOBILIZATION	LS	24,450,000.000	0.001	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 004 DESCRIPTION UTILITIES - SAWS (BLANCO) LINE A

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
8395	71946001	000	SAN SWR TRENCH EXCAVATION PROTECTION	LF	1.000	831.000	0.000	0.000	0.00
8400	71946002	000	SAN SWR PRECAST MANHOLE (COMPL)	EA	9,809.000	4.000	0.000	0.000	0.00
8405	71946006	000	BYPASS PUMPING FOR SMALL DIA SAN SWRS	LS	32,064.000	0.100	-0.100	0.000	0.00
8406	96086027		UNIQUE CHANGE ORDER ITEM 27 CO#042 - New Item to Replace Original Line Number 8405	DOL	1.000	0.000	29,178.240	0.000	0.00
8410	71946008	000	SAN SWR FLOWABLE FILL	CY	153.000	519.200	0.000	0.000	0.00
8415	71946010	000	SAN SWR PRECAST MANHOLES (EXTRA DEPTH)	LF	866.000	15.700	0.000	0.000	0.00
8420	71946012	000	SAN SWR PRE TELEVISION INSP (8"-12")	LF	2.000	831.000	0.000	0.000	0.00
8425	71946013	000	SAN SWR POST TELEVISION INSP (8"-12")	LF	2.000	1,126.000	0.000	0.000	0.00
8430	71946018	000	EXISTING MANHOLE ADJUSTMENTS	EA	3,316.000	1.000	0.000	0.000	0.00
8435	71946024	000	SAN SWR LATERAL (6")	LF	102.000	75.000	0.000	0.000	0.00
8440	71946025	000	SAN SWR TWO-WAY CLEANOUT	EA	1,680.000	4.000	0.000	0.000	0.00
8445	71946035	000	SAN SWR (8") (SDR26 PVC)	LF	83.000	738.000	0.000	0.000	0.00
8450	71946044	000	SAN SWR MANHOLES (48" DIA)(DROP)(0-6')	EA	13,189.000	1.000	0.000	0.000	0.00
8455	71946047	000	SAN SWR CASING OPEN CUT (24") (STEEL)	LF	153.000	93.000	0.000	0.000	0.00
8460	71946048	000	SAN SWR CARRIER PIPE IN CASE (PVC) (8")	LF	95.000	93.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 005 DESCRIPTION UTILITIES - CPS (BLANCO)

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
8545	04026001	000	TRENCH EXCAVATION PROTECTION	LF	2.280	2,196.000	85.000	0.000	0.00
8550	04206003	000	CL A CONC (MISC)	SY	140.810	264.000	17.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 007 DESCRIPTION UTILITIES - CPS (BLANCO) SEG 3

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
8710	71866007	001	NGP ADJUST GAS FACILITY ACCESS COVER	EA	1,000.000	17.000	0.000	0.000	0.00
8720	71866021	001	NGP (GROUT ABANDONED MAIN)(4")	LF	205.000	80.000	0.000	0.000	0.00
8725	71866024	001	NGP (REMOVE ABANDONED MAIN)(2")	LF	48.000	115.000	19.000	0.000	0.00
8730	71866025	001	NGP (REMOVE ABANDONED MAIN)(4")	LF	45.000	583.000	0.000	0.000	0.00
8750	71866038	001	NGP (LONG SERVICE)(RERUN MAIN TO MTR)	EA	41,000.000	1.000	-1.000	0.000	0.00
8755	71866043	001	NGP (REMOVE ABANDONED MAIN) (24")	LF	532.000	1,362.000	-90.000	0.000	0.00
Category Subtotal									0.00

PROJECT STP 2021(616)MM CONTROL 245202128

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0075	01046014	000	REMOVING CONC (FOUNDATIONS)	CY	111.170	9.300	0.000	0.000	0.00
0115	01056045	000	REMOVING STAB BASE AND ASPH PAV (2"-8")	SY	25.000	473.000	0.000	0.000	0.00
0140	01326005	000	EMBANKMENT (FINAL)(ORD COMP)(TY C)	CY	5.750	1,577.000	0.000	0.000	0.00
0155	01616017	000	COMPOST MANUF TOPSOIL (4")	SY	1.410	217,449.000	0.000	0.000	0.00
0160	01626002	000	BLOCK SODDING	SY	2.880	28,071.000	0.000	0.000	0.00
0165	01646039	000	DRILL SEEDING (PERM) (URBAN) (CLAY)	SY	0.110	189,378.000	0.000	0.000	0.00
0170	01646051	000	DRILL SEED (TEMP)(WARM OR COOL)	SY	0.080	189,378.000	0.000	0.000	0.00
0175	01686001	000	VEGETATIVE WATERING	MG	25.320	3,392.200	0.000	0.000	0.00
0180	01696001	000	SOIL RETENTION BLANKETS (CL 1) (TY A)	SY	0.670	189,378.000	0.000	0.000	0.00
0190	30766001	000	D-GR HMA TY-B PG64-22	TON	54.000	1,024.000	0.000	0.000	0.00
			TRAFFIC CONTROL PLAN						
0215	30776033	000	SP MIXES SP-C SAC-A PG76-22	TON	74.500	37,669.000	0.000	0.000	0.00
0220	30776065	000	SP MIXES SP-D SAC-A PG76-22	TON	72.000	56,491.000	0.000	0.000	0.00
0225	30776066	000	SP MIXES SP-D SAC-B PG76-22	TON	68.000	55,843.000	0.000	0.000	0.00
0230	30856001	000	UNDERSEAL COURSE	GAL	1.000	194,980.000	0.000	0.000	0.00
0240	03516004	000	FLEXIBLE PAVEMENT STRUCTURE REPAIR(8")	SY	40.000	27,673.000	0.000	0.000	0.00
0255	03546069	000	PLANE ASPH CONC PAV (0"- 2 1/2")	SY	1.190	14,024.000	0.000	0.000	0.00
0260	03546076	000	PLANE ASPH CONC PAV (6.5")	SY	3.400	36,329.000	0.000	0.000	0.00
0295	04006005	000	CEM STABIL BKFL	CY	63.180	6,970.000	0.000	0.000	0.00
			ROADWAY						
0307	04016001		FLOWABLE BACKFILL	CY	348.470	0.000	0.000	0.000	0.00
			CO#26 - Fast Set Flowable Backfill for Cut & Restore						
0311	96086008		UNIQUE CHANGE ORDER ITEM 8	DOL	1.000	0.000	9,755.680	0.000	0.00
			CO#016 - Pumping Services for Flowable Backfill						
0335	04036001	000	TEMPORARY SPL SHORING	SF	8.200	6.000	0.000	0.000	0.00
			TRAFFIC CONTROL PLAN						
0360	04166006	000	DRILL SHAFT (48 IN)	LF	321.190	42.000	0.000	0.000	0.00
			TEMPORARY TMS						
0365	04166006	000	DRILL SHAFT (48 IN)	LF	321.190	258.000	0.000	0.000	0.00
			RETAINING WALL						
0370	04166007	000	DRILL SHAFT (54 IN)	LF	368.070	237.000	0.000	0.000	0.00
0380	04166018	000	DRILL SHAFT (SIGN MTS) (24 IN)	LF	270.000	65.000	0.000	0.000	0.00
0390	04166022	000	DRILL SHAFT (SIGN MTS) (48 IN)	LF	590.000	25.000	0.000	0.000	0.00

			LARGE SIGN						
0415	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	460.000	26.000	0.000	0.000	0.00
0420	04206007	000	CL A CONC (FLUME)	CY	450.000	52.100	0.000	0.000	0.00
0465	04236005	000	RETAINING WALL (SPREAD FOOTING)	SF	43.480	2,975.000	0.000	0.000	0.00
0470	04236007	000	RETAINING WALL (DRILL SHAFT) (FACIA)	SF	91.300	5,393.000	0.000	0.000	0.00
0475	04236015	000	RETAINING WALL (SPECIAL)	SF	30.000	2,000.000	0.000	0.000	0.00
0480	04236022	000	RETAINING WALL (SOIL NAIL)(FACIA)	SF	34.080	3,754.000	0.000	0.000	0.00
0490	04236025	000	RETAINING WALL (EXISTING MSE) FASCIA	SF	33.770	4,817.000	94.000	0.000	0.00
0500	04326001	000	RIPRAP (CONC)(4 IN)	CY	365.740	12.000	0.000	0.000	0.00
			ILLUMINATION						
0505	04326001	000	RIPRAP (CONC)(4 IN)	CY	365.740	11.800	30.000	0.000	0.00
			RETAINING WALL						
0510	04326002	000	RIPRAP (CONC)(5 IN)	CY	365.940	76.000	0.000	0.000	0.00
0520	04326006	000	RIPRAP (CONC)(CL B)	CY	397.880	2.000	0.000	0.000	0.00
			TMS						
0530	04326031	000	RIPRAP (STONE PROTECTION)(12 IN)	CY	138.830	28.000	0.000	0.000	0.00
0540	04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	499.980	33.000	0.000	0.000	0.00
			ROADWAY & DC, CD, RAMPS						
0545	04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	499.980	144.300	0.000	0.000	0.00
			RETAINING WALL						
0550	04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	499.980	72.500	0.000	0.000	0.00
			SMALL SIGNS						
0565	04506034	000	RAIL (TY C402)	LF	122.100	8,159.000	0.000	0.000	0.00
			FR ROADWAY						
0570	04506034	000	RAIL (TY C402)	LF	122.100	249.000	0.000	0.000	0.00
			CULVERT						
0575	04506052	000	RAIL (HANDRAIL)(TY F)	LF	88.610	220.000	0.000	0.000	0.00
0585	04506062	000	RAIL (TY SSTR)(MOD)	LF	142.340	20.000	0.000	0.000	0.00
0590	04506103	000	RAIL (TY PR11)	LF	86.980	423.000	0.000	0.000	0.00
0605	04606006	000	CMP (GAL STL 42 IN)	LF	270.450	48.000	0.000	0.000	0.00
0620	04606219	000	CMP (GAL STL 54 IN)	LF	333.300	40.000	0.000	0.000	0.00
0645	04626005	002	CONC BOX CULV (4 FT X 4 FT)	LF	250.570	259.000	0.000	0.000	0.00
0660	04626010	002	CONC BOX CULV (6 FT X 3 FT)	LF	358.320	109.000	0.000	0.000	0.00
0665	04626012	002	CONC BOX CULV (6 FT X 5 FT)	LF	421.360	116.000	0.000	0.000	0.00
0670	04626069	002	CONC BOX CULV (9 FT X 6 FT)(EXTEND)	LF	1,696.570	20.000	0.000	0.000	0.00
0675	04626074	002	CONC BOX CULV (10 FT X 6 FT)(EXTEND)	LF	1,561.280	25.000	0.000	0.000	0.00
0685	04646003	001	RC PIPE (CL III)(18 IN)	LF	74.520	526.000	0.000	0.000	0.00
0770	04656007	001	JCTBOX(COMPL)(PJB)(3FTX5FT)	EA	4,011.870	1.000	0.000	0.000	0.00
0790	04656013	001	INLET (COMPL)(PCO)(3FT)(NONE)	EA	5,216.950	3.000	0.000	0.000	0.00
0825	04656031	001	INLET (COMPL)(PCU)(3FT)(RIGHT)	EA	5,829.860	2.000	0.000	0.000	0.00
0830	04656036	001	INLET (COMPL)(PCU)(4FT)(BOTH)	EA	6,534.330	1.000	0.000	0.000	0.00
0850	04656050	001	INLET (COMPL)(POD)(FG)(3FTX5FT)	EA	5,092.170	1.000	0.000	0.000	0.00
0915	04656146	001	INLET(COMPL)(PSL)(SFG)(3FTX3FT-3FTX3FT)	EA	5,278.690	1.000	0.000	0.000	0.00
0945	04666097	000	HEADWALL (CH - PW - 0) (DIA= 24 IN)	EA	3,117.850	1.000	0.000	0.000	0.00
0950	04666171	000	WINGWALL (PW - 1) (HW=10 FT)	EA	88,992.000	2.000	0.000	0.000	0.00
0955	04666172	000	WINGWALL (PW - 1) (HW=11 FT)	EA	89,294.000	1.000	0.000	0.000	0.00
0960	04666182	000	WINGWALL (PW - 1) (HW=7 FT)	EA	38,634.000	1.000	0.000	0.000	0.00
0970	04676105	000	SET (TY I)(S=3 FT)(HW=3FT)(3:1)(C)	EA	3,008.000	1.000	0.000	0.000	0.00
0975	04676204	000	SET (TY I)(S= 6 FT)(HW= 3 FT)(3:1) (C)	EA	3,413.000	1.000	0.000	0.000	0.00
0980	04676363	000	SET (TY II) (18 IN) (RCP) (6: 1) (P)	EA	2,070.000	1.000	0.000	0.000	0.00
0985	04676391	000	SET (TY II) (24 IN) (RCP) (4: 1) (P)	EA	1,825.000	1.000	0.000	0.000	0.00
0990	04676454	000	SET (TY II) (36 IN) (RCP) (6: 1) (P)	EA	3,600.000	1.000	0.000	0.000	0.00

CONTRACT ID	245202128	ESTIMATE	0035	CONTRACTOR'S ESTIMATE PACKAGE				Page 43 of 63	
0995	04716007	000	GRATE AND FRAME (BRIDGE DRAIN)	EA	3,167.110	21.000	0.000	0.000	0.00
1000	04746021	000	CAST-IN-PLACE TRENCH DRAIN	LF	246.480	70.000	0.000	0.000	0.00
1010	04766014	000	JACK BOR OR TUN PIPE(24 IN)(RC)(CL IV)	LF	955.370	166.000	0.000	0.000	0.00
1035	04796001	000	ADJUSTING MANHOLES	EA	1,389.240	3.000	0.000	0.000	0.00
1050	04796006	000	ADJUSTING INLET (CAP) REMOVAL	EA	3,676.820	4.000	0.000	0.000	0.00
1055	04796007	000	ADJUSTING MANHOLES(CAP)	EA	3,695.050	3.000	0.000	0.000	0.00
1060	04806001	000	CLEAN EXIST CULVERTS	EA	10,000.000	12.000	0.000	0.000	0.00
1075	04966004	000	REMOV STR (SET) CULVERT	EA	436.020	1.000	0.000	0.000	0.00
1085	04966005	000	REMOV STR (WINGWALL)	EA	1,435.430	1.000	0.000	0.000	0.00
1090	04966006	000	REMOV STR (HEADWALL) CULVERT	EA	828.360	4.000	0.000	0.000	0.00
1110	04966010	000	REMOV STR (BRIDGE 100 - 499 FT LENGTH)	EA	42,172.180	1.000	0.000	0.000	0.00
1140	05066011	005	ROCK FILTER DAMS (REMOVE)	LF	7.000	1,106.000	0.000	0.000	0.00
1150	05066024	005	CONSTRUCTION EXITS (REMOVE)	SY	7.000	555.000	0.000	0.000	0.00
1165	05066039	005	TEMP SEDMT CONT FENCE (REMOVE)	LF	0.480	26,110.000	0.000	0.000	0.00
1230	05126057	000	PORT CTB (REMOVE)(LOW PROF)(TY 1)	LF	10.000	10,760.000	0.000	0.000	0.00
1235	05126058	000	PORT CTB (REMOVE)(LOW PROF)(TY 2)	LF	5.200	2,660.000	0.000	0.000	0.00
1270	05286001	000	COLORLED TEXTURED CONC (4")	SY	46.800	5,700.000	0.000	0.000	0.00
1275	05286002	000	COLORLED TEXTURED CONC (6")	SY	52.800	9,952.000	0.000	0.000	0.00
1290	05296018	000	CONC CURB (TY F3)	LF	122.000	1,217.000	0.000	0.000	0.00
1315	05316004	000	CURB RAMPS (TY 1)	EA	1,811.040	10.000	0.000	0.000	0.00
1325	05316006	000	CURB RAMPS (TY 3)	EA	2,132.000	7.000	0.000	0.000	0.00
1330	05316009	000	CURB RAMPS (TY 6)	EA	2,127.410	11.000	0.000	0.000	0.00
1345	05316016	000	CURB RAMPS (TY 21)	EA	2,224.300	3.000	0.000	0.000	0.00
1350	05316017	000	CURB RAMPS (TY 22)	EA	2,288.800	2.000	0.000	0.000	0.00
1395	05456004	000	CRASH CUSH ATTEN (STKPL)	EA	1,602.230	15.000	0.000	0.000	0.00
1410	05456007	000	CRASH CUSH ATTEN (INSTL)(L)(N)(TL3)	EA	19,814.310	17.000	-17.000	0.000	0.00
1421	96086032		UNIQUE CHANGE ORDER ITEM 32 CO#045 - WBML Widening Ground Water Underdrain	DOL	1.000	0.000	0.000	0.000	0.00
1425	60006045	000	MAINTAIN ROADWAY ILLUMINATION	EA	180.000	140.000	0.000	0.000	0.00
1430	60006136	000	REMOVE LUMINAIRE	EA	68.000	48.000	0.000	0.000	0.00
1440	60046031	000	ITS COM CBL (ETHERNET)	LF	1.450	353.000	0.000	0.000	0.00
1445	60076011	000	FIBER OPTIC CBL (SNGLE-MODE)(12 FIBER)	LF	4.650	1,935.000	0.000	0.000	0.00
1450	60076017	000	FIBER OPTIC CBL (SNGLE-MODE)(144 FIBER)	LF	3.500	24,510.000	0.000	0.000	0.00
1455	60076021	000	FIBER OPTIC SPLICE ENCLOSURE	EA	3,200.000	4.000	0.000	0.000	0.00
1460	60076023	000	FIBER OPTIC PATCH PANEL (12 POSITION)	EA	2,000.000	6.000	0.000	0.000	0.00
1465	60076027	000	FIBER OPTIC PATCH PANEL (144 POSITION)	EA	8,500.000	1.000	0.000	0.000	0.00
1475	60086043	000	ITS GRND MNT CAB (TY 6) (CONF 2)	EA	17,400.000	1.000	0.000	0.000	0.00
1480	60106002	000	CCTV FIELD EQUIPMENT (DIGITAL)	EA	10,400.000	7.000	0.000	0.000	0.00
1485	60106010	000	CCTV FIELD EQUIP (ANALOG) (INSTL ONLY)	EA	860.000	2.000	0.000	0.000	0.00
1490	60106013	000	REMOVE CCTV FIELD EQUIPMENT	EA	1,500.000	3.000	0.000	0.000	0.00
1495	60276003	000	CONDUIT (PREPARE)	LF	1.150	80.000	0.000	0.000	0.00
1500	60276007	000	MANHOLE (PREPARE)	EA	320.000	5.000	0.000	0.000	0.00
1505	60286002	000	INSTALL DMS (FOUNDATION MTD CABINET)	EA	13,400.000	2.000	0.000	0.000	0.00
1510	60586001	000	BBU SYSTEM (EXTERNAL BATT CABINET)	EA	6,100.000	3.000	0.000	0.000	0.00
1520	60626042	000	RELOCATE ITS RADIO	EA	2,300.000	2.000	0.000	0.000	0.00
1535	60646053	000	ITS POLE (55 FT)(REL)	EA	5,400.000	1.000	0.000	0.000	0.00
1540	60646055	000	ITS POLE (60 FT)(90 MPH)	EA	17,400.000	1.000	0.000	0.000	0.00
1545	60646068	000	ITS POLE (8 FT)(COSS/OSB)	EA	7,400.000	2.000	0.000	0.000	0.00
1555	60726001	000	MODULAR GLARE SCREENS (FURN & INSTALL)	LF	18.020	30,009.000	0.000	0.000	0.00

1560	60726002	000	MODULAR GLARE SCREENS (REMOVE)	LF	1.010	1,000.000	0.000	0.000	0.00
1565	60906002	000	ILSN (LED) (8 D)	EA	2,600.000	6.000	0.000	0.000	0.00
1595	60966002	000	INS LED WW SGN W/BASIC SOL PWR KIT	EA	1,400.000	18.000	0.000	0.000	0.00
1600	06106008	000	REMOVE RD IL ASM (CTB MOUNT)	EA	240.000	17.000	0.000	0.000	0.00
1615	06106106	000	IN RD IL (U/P) (TY 2) (150W EQ) LED	EA	1,100.000	27.000	0.000	0.000	0.00
1620	06106144	000	IN RD IL (TY SA) 30B-4 (250W EQ) LED	EA	3,200.000	62.000	-62.000	0.000	0.00
1625	06106192	000	IN RD IL (TY SP) 38S-10 (250W EQ) LED	EA	4,100.000	11.000	-1.000	0.000	0.00
1645	61236001	000	ETHERNET SWITCH (INSTALL ONLY)	EA	410.000	12.000	0.000	0.000	0.00
1650	61246001	000	MPEG 4 VIDEO ENCODER (INSTALL ONLY)	EA	410.000	7.000	0.000	0.000	0.00
1655	61256001	000	TERMINAL SERVER (INSTALL ONLY)	EA	410.000	8.000	0.000	0.000	0.00
1660	61466001	000	INSTALLATION OF BLUETOOTH READER	EA	1,700.000	6.000	0.000	0.000	0.00
1725	06186070	000	CONDT (RM) (2")	LF	39.000	127.000	0.000	0.000	0.00
			TRAFFIC SIGNAL						
1740	61866001	000	ITS GND BOX(PCAST) TY 1 (243636)	EA	6,400.000	22.000	0.000	0.000	0.00
1755	06206002	000	ELEC CONDR (NO.14) INSULATED	LF	1.100	37,540.000	0.000	0.000	0.00
1775	06206007	000	ELEC CONDR (NO.8) BARE	LF	1.110	3,364.000	0.000	0.000	0.00
			TRAFFIC SIGNAL						
1810	06206012	000	ELEC CONDR (NO.4) INSULATED	LF	2.500	4,200.000	0.000	0.000	0.00
1815	06216002	000	TRAY CABLE (3 CONDR) (12 AWG)	LF	1.500	678.000	0.000	0.000	0.00
1845	06246028	000	REMOVE GROUND BOX	EA	150.000	37.000	-7.000	0.000	0.00
			TEMPORARY TMS						
1855	06286002	000	REMOVE ELECTRICAL SERVICES	EA	290.000	6.000	0.000	0.000	0.00
			TEMPORARY TMS						
1865	06286077	000	ELC SRV TY A 240/480 100(NS)SS(E)SP(U)	EA	6,100.000	1.000	0.000	0.000	0.00
1885	62926001	000	RVDS(PRESENCE DETECTION ONLY)	EA	8,900.000	6.000	0.000	0.000	0.00
1890	62926002	000	RVDS(ADVANCE DETECTION ONLY)	EA	8,900.000	4.000	0.000	0.000	0.00
1900	63046001	000	ITS RVSD (DATA COLLECT ONLY) SYS	EA	11,000.000	8.000	0.000	0.000	0.00
1920	63526001	000	VANDALISM PROTECTION PANEL	SF	9.000	430.000	0.000	0.000	0.00
1925	06366001	001	ALUMINUM SIGNS (TY A)	SF	29.210	54.000	0.000	0.000	0.00
1930	06366002	001	ALUMINUM SIGNS (TY G)	SF	28.090	432.000	0.000	0.000	0.00
1935	06366003	001	ALUMINUM SIGNS (TY O)	SF	17.020	9,426.000	0.000	0.000	0.00
1945	06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	646.770	51.000	0.000	0.000	0.00
1950	06446004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	784.490	116.000	0.000	0.000	0.00
1955	06446027	000	IN SM RD SN SUP&AM TYS80(1)SA(P)	EA	840.460	21.000	0.000	0.000	0.00
1960	06446030	000	IN SM RD SN SUP&AM TYS80(1)SA(T)	EA	910.540	13.000	0.000	0.000	0.00
1965	06446033	000	IN SM RD SN SUP&AM TYS80(1)SA(U)	EA	994.030	5.000	0.000	0.000	0.00
1970	06446051	000	IN SM RD SN SUP&AM TYS80(2)SA(P-EXAL)	EA	1,459.590	3.000	0.000	0.000	0.00
1975	06446064	000	IN BRIDGE MNT CLEARANCE SGN ASSM(TY N)	EA	2,515.250	14.000	0.000	0.000	0.00
1980	06446065	000	IN BRIDGE MNT CLEARANCE SGN ASSM(TY S)	EA	2,630.250	7.000	0.000	0.000	0.00
1985	06446066	000	IN SM RD SN SUP&AM (RAIL MOUNT)	EA	2,888.000	20.000	0.000	0.000	0.00
1990	06446067	000	IN SM RD SN SUP&AM (INST SIGN ONLY)	EA	650.750	25.000	0.000	0.000	0.00
1995	06446068	000	RELOCATE SM RD SN SUP&AM TY 10BWG	EA	557.930	5.000	0.000	0.000	0.00
2000	06446070	000	RELOCATE SM RD SN SUP&AM TY S80	EA	638.230	1.000	0.000	0.000	0.00
2010	06446077	000	REMOVE BRDG MNT CLEARANCE SIGN ASSM	EA	219.000	4.000	0.000	0.000	0.00
2015	06446078	000	REMOVE SM RD SN SUP&AM (SIGN ONLY)	EA	219.000	2.000	0.000	0.000	0.00
2020	06476001	000	INSTALL LRSS (STRUCT STEEL)	LB	7.830	1,657.000	0.000	0.000	0.00
2025	06476002	000	RELOCATE LRSA	EA	2,112.750	10.000	0.000	0.000	0.00
			EXISTING SIGNS REMOVALS						
2030	06476002	000	RELOCATE LRSA	EA	2,112.750	13.000	-13.000	0.000	0.00
			TRAFFIC CONTROL PLAN						
2046	06506020	000	INS OH SN SUP(20 FT CANT)(SPAN ONLY)	EA	19,720.000	0.000	1.000	0.000	0.00

2051	06506027		INS OH SN SUP(25 FT CANT)(SPAN ONLY)	EA	21,866.180	0.000	1.000	0.000	0.00
			CO#019 - Additional COSS Structure at STA 4380+50						
2055	06506028	000	INS OH SN SUP(30 FT BAL TEE)	EA	30,983.600	1.000	0.000	0.000	0.00
2065	06506038	000	INS OH SN SUP(35 FT CANT)	EA	30,225.800	3.000	0.000	0.000	0.00
2080	06506051	000	INS OH SN SUP(40 FT BRDG)(SPAN ONLY)	EA	24,000.000	1.000	0.000	0.000	0.00
2085	06506096	000	INS OH SN SUP(85 FT BRDG)(SPAN ONLY)	EA	34,982.700	3.000	0.000	0.000	0.00
2090	06506101	000	INS OH SN SUP(90 FT BRDG)(SPAN ONLY)	EA	35,937.250	3.000	0.000	0.000	0.00
2095	06506106	000	INS OH SN SUP(95 FT BRDG)(SPAN ONLY)	EA	39,702.400	3.000	0.000	0.000	0.00
2100	06506109	000	INS OH SN SUP(100 FT BRDG)	EA	59,767.650	1.000	0.000	0.000	0.00
2105	06506111	000	INS OH SN SUP(100 FT BRDG)(SPAN ONLY)	EA	42,983.400	2.000	0.000	0.000	0.00
2110	06506116	000	INS OH SN SUP(105 FT BRDG)(SPAN ONLY)	EA	44,983.400	2.000	0.000	0.000	0.00
2115	06506121	000	INS OH SN SUP(110 FT BRDG)(SPAN ONLY)	EA	49,078.500	1.000	0.000	0.000	0.00
2130	06586047	000	INSTL OM ASSM (OM-2Y)(WC)GND	EA	95.000	23.000	0.000	0.000	0.00
2150	06586069	000	INSTL DEL ASSM (D-SW)SZ (BRF)CTB (BR)	EA	12.000	744.000	0.000	0.000	0.00
2155	06586070	000	INSTL DEL ASSM (D-SY)SZ (BRF)CTB (BR)	EA	12.000	1,214.000	0.000	0.000	0.00
2163	06626026		WK ZN PAV MRK NON-REMOV (W)(UTURN ARW)	EA	530.250	0.000	14.000	0.000	0.00
			CO#029 - Additional Work Zone Pavement Markings						
2165	06626061	000	WK ZN PAV MRK REMOV (W)4"(DOT)	LF	1.000	1,799.000	0.000	0.000	0.00
2185	06626075	000	WK ZN PAV MRK REMOV (W)24"(SLD)	LF	6.500	498.000	-498.000	0.000	0.00
2186	06626016		WK ZN PAV MRK NON-REMOV (W)24"(SLD)	LF	6.890	0.000	700.000	0.000	0.00
			CO#029 - Additional Work Zone Pavement Markings						
2195	06666006	007	REFL PAV MRK TY I (W)4"(DOT)(100MIL)	LF	1.250	468.000	0.000	0.000	0.00
2200	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.700	50,998.000	0.000	0.000	0.00
2205	06666039	007	REFL PAV MRK TY I (W)12"(LNDP)(100MIL)	LF	2.000	2,588.000	0.000	0.000	0.00
2210	06666042	007	REFL PAV MRK TY I (W)12"(SLD)(100MIL)	LF	3.000	14,849.000	0.000	0.000	0.00
2215	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	7.000	4,114.000	0.000	0.000	0.00
2230	06666063	007	REFL PAV MRK TY I(W)(UTURN ARW)(100MIL)	EA	150.000	16.000	0.000	0.000	0.00
2235	06666072	007	REFL PAV MRK TY I(W)(LNDP ARW)(100MIL)	EA	200.000	2.000	0.000	0.000	0.00
2240	06666078	007	REFL PAV MRK TY I (W)(WORD)(100MIL)	EA	125.000	150.000	0.000	0.000	0.00
2245	06666093	007	REFL PAV MRK TY I (W)(RR XING)(100MIL)	EA	500.000	4.000	0.000	0.000	0.00
2250	06666138	007	REFL PAV MRK TY I (Y)8"(SLD)(100MIL)	LF	0.700	77.000	0.000	0.000	0.00
2255	06666147	007	REFL PAV MRK TY I (Y)24"(SLD)(100MIL)	LF	7.000	39.000	0.000	0.000	0.00
2260	06666156	007	REFL PAV MRK TY I(Y)(MED NOSE)(100MIL)	EA	500.000	2.000	0.000	0.000	0.00
2265	06666224	007	PAVEMENT SEALER 4"	LF	0.100	141,221.000	0.000	0.000	0.00
2270	06666225	007	PAVEMENT SEALER 6"	LF	0.150	201,998.000	0.000	0.000	0.00
2275	06666226	007	PAVEMENT SEALER 8"	LF	0.200	51,065.000	0.000	0.000	0.00
2280	06666228	007	PAVEMENT SEALER 12"	LF	0.600	17,437.000	0.000	0.000	0.00
2285	06666230	007	PAVEMENT SEALER 24"	LF	2.000	4,153.000	0.000	0.000	0.00
2290	06666231	007	PAVEMENT SEALER (ARROW)	EA	20.000	136.000	0.000	0.000	0.00
2295	06666232	007	PAVEMENT SEALER (WORD)	EA	20.000	150.000	0.000	0.000	0.00
2300	06666233	007	PAVEMENT SEALER (MED NOSE)	EA	150.000	2.000	0.000	0.000	0.00
2305	06666234	007	PAVEMENT SEALER (DBL ARROW)	EA	25.000	48.000	0.000	0.000	0.00
2310	06666236	007	PAVEMENT SEALER (UTURN ARROW)	EA	25.000	16.000	0.000	0.000	0.00
2315	06666237	007	PAVEMENT SEALER (LNDP ARROW)	EA	25.000	2.000	0.000	0.000	0.00
2320	06666244	007	PAVEMENT SEALER (BIKE ARROW)	EA	15.000	4.000	0.000	0.000	0.00
2325	06666245	007	PAVEMENT SEALER (BIKE SYMBOL)	EA	15.000	4.000	0.000	0.000	0.00
2330	06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.350	24,282.000	0.000	0.000	0.00
2335	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.300	57,104.000	0.000	0.000	0.00
2340	06666306	007	RE PM W/RET REQ TY I (W)6"(BRK)(100MIL)	LF	0.450	52,924.000	0.000	0.000	0.00
2345	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.300	59,368.000	0.000	0.000	0.00
2350	06666343	007	REF PROF PAV MRK TY I(W)6"(SLD)(100MIL)	LF	0.650	110,247.000	0.000	0.000	0.00
2355	06666347	007	REF PROF PAV MRK TY I(Y)6"(SLD)(100MIL)	LF	0.650	38,827.000	0.000	0.000	0.00

2360	06686094	000	PREFAB PAV MRK TY C (W)(BIKE ARROW)	EA	125.000	4.000	0.000	0.000	0.00
2365	06686096	000	PREFAB PAV MRK TY C (W)(BIKE SYMBOL)	EA	200.000	4.000	0.000	0.000	0.00
2370	06686115	000	PREFAB PAV MRK TY C (MULTI) (SHIELD)	EA	2,300.000	14.000	0.000	0.000	0.00
2375	06726006	000	REFL PAV MRKR TY I-A	EA	3.500	3,894.000	0.000	0.000	0.00
2380	06726008	000	REFL PAV MRKR TY I-R	EA	5.000	280.000	0.000	0.000	0.00
2385	06726009	000	REFL PAV MRKR TY II-A-A	EA	3.500	151.000	0.000	0.000	0.00
2390	06726010	000	REFL PAV MRKR TY II-C-R	EA	3.500	6,734.000	0.000	0.000	0.00
2395	06726017	000	TRAFFIC BUTTON TY Y	EA	2.750	11,218.000	0.000	0.000	0.00
2422	06776009		ELIM EXT PAV MRK & MRKS (DBL ARROW)	EA	132.560	0.000	2.000	0.000	0.00
			CO#008 - Eliminate Existing Pavement Markings						
2424	06776007		ELIM EXT PAV MRK & MRKS (24")	LF	7.020	0.000	700.000	0.000	0.00
			CO#029 - Additional Work Zone Pavement Markings						
2425	06776022	000	ELIM EXT PAV MRK & MRKS (SHEILD)	EA	250.000	2.000	0.000	0.000	0.00
2430	06786002	000	PAV SURF PREP FOR MRK (6")	LF	0.300	8,957.000	0.000	0.000	0.00
2435	06786004	000	PAV SURF PREP FOR MRK (8")	LF	0.600	443.000	0.000	0.000	0.00
2440	06786006	000	PAV SURF PREP FOR MRK (12")	LF	1.500	519.000	0.000	0.000	0.00
2445	06786025	000	PAV SURF PREP FOR MRKS (SHIELD)	EA	250.000	2.000	0.000	0.000	0.00
2460	06806011	006	INSTALL HWY TRF SIG (UPGRADE)	EA	9,200.000	1.000	0.000	0.000	0.00
2475	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	240.000	8.000	0.000	0.000	0.00
2485	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	240.000	12.000	0.000	0.000	0.00
2495	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	240.000	5.000	0.000	0.000	0.00
2500	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	600.000	15.000	0.000	0.000	0.00
2505	06826049	000	BACKPLATE W/REFL BRDR(4 SEC)	EA	83.000	4.000	0.000	0.000	0.00
2510	06826050	000	BACKPLATE W/REFL BRDR(5 SEC)	EA	100.000	3.000	0.000	0.000	0.00
2530	06846030	000	TRF SIG CBL (TY A)(14 AWG)(4 CONDR)	LF	1.250	1,288.000	0.000	0.000	0.00
2535	06846035	000	TRF SIG CBL (TY A)(14 AWG)(9 CONDR)	LF	1.900	7,340.000	0.000	0.000	0.00
2540	06846049	000	TRF SIG CBL (TY A)(16 AWG)(3 CONDR)	LF	1.050	3,553.000	0.000	0.000	0.00
2555	06866153	000	INS TRF SIG PL AM(S)2 ARM(44-24')	EA	11,300.000	2.000	0.000	0.000	0.00
2560	06876001	000	PED POLE ASSEMBLY	EA	2,300.000	4.000	0.000	0.000	0.00
2565	06876003	000	RELOCATE PED POLE ASSEMBLY	EA	2,400.000	1.000	0.000	0.000	0.00
2570	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	740.000	18.000	0.000	0.000	0.00
2575	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	3,000.000	4.000	0.000	0.000	0.00
2580	71966002	001	DUCTILE IRON FITTINGS	TON	100.000	7.000	0.000	0.000	0.00
2585	71966089	001	PIPE WATER MAIN (PVC) (18")	LF	58.000	143.000	0.000	0.000	0.00
2590	71966090	001	GATE VALVE AND BOX (COMPLETE) (18")	EA	7,500.000	23.000	0.000	0.000	0.00
2595	71966091	001	CONCRETE CRADLE	CY	764.000	15.000	0.000	0.000	0.00
2600	72026007	000	STRMWTR TREAT UNIT (72IN) (7 CARTRIDGE)	EA	65,631.920	3.000	0.000	0.000	0.00
2615	72026018	000	STRMWTR TREAT UNIT (72 IN)(4 CARTRIDGE)	EA	59,204.220	2.000	0.000	0.000	0.00
2625	72026020	000	STRMWTR TREAT UNIT (96IN) (9 CARTRIDGE)	EA	87,873.320	1.000	0.000	0.000	0.00
2645	72026024	000	STRMWTR TREAT UNIT (144 IN) (30 CART)	EA	205,783.730	1.000	0.000	0.000	0.00
2660	07406004	000	ANTI - GRAFFITI COATING(PERMNENT-TY II)	SF	0.310	242,787.000	0.000	0.000	0.00
5931	96086002		UNIQUE CHANGE ORDER ITEM 2	DOL	1.000	0.000	0.000	0.000	0.00
			12 EA @ \$4000.00 / EA						
6016	06626060		WK ZN PAV MRK REMOV (W)4"(BRK)	LF	0.000	0.000	0.000	0.000	0.00
			Updated Standard BC(12)-21						
9395	96086001		UNIQUE CHANGE ORDER ITEM 1	DOL	1.000	0.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 002 DESCRIPTION BRIDGE-LP 1604 WB TO IH10 EB DIR CON

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2740	04006005	000	CEM STABIL BKFL	CY	63.180	40.000	0.000	0.000	0.00
2780	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	200.000	1.000	0.000	0.000	0.00
2866	04506063		RAIL (TY SSTR)(MOD)(ILLUM)	LF	517.520	0.000	0.000	0.000	0.00
			(17) SSTR MOD Locations @ 10 LF per Location						
2870	04506119	000	RAIL (CLF-RO)	LF	89.460	220.000	0.000	0.000	0.00
Category Subtotal									0.00

CATEGORY 003 DESCRIPTION BRIDGE-IH10 EB TO LP 1604 EB DIR CON

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3000	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	200.000	1.000	0.000	0.000	0.00
3055	04506023	000	RAIL (TY SSTR)	LF	39.020	9,554.400	0.000	0.000	0.00
3060	04506119	000	RAIL (CLF-RO)	LF	89.460	219.700	0.000	0.000	0.00
3066	04506063		RAIL (TY SSTR)(MOD)(ILLUM)	LF	517.520	0.000	0.000	0.000	0.00
			(23) SSTR MOD Locations @ 10 LF per Location						
Category Subtotal									0.00

CATEGORY 004 DESCRIPTION BRIDGE-LP 1604 U/P @ VANCE JACKSON T/U

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3150	04006005	000	CEM STABIL BKFL	CY	63.180	126.000	0.000	0.000	0.00
3165	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	200.000	1.000	0.000	0.000	0.00
3170	04206019	000	CL C CONC (ABUT)(EXTEND)	CY	892.790	54.800	0.000	0.000	0.00
3175	04206029	000	CL C CONC (CAP)	CY	1,016.830	26.000	0.000	0.000	0.00
3180	04206037	000	CL C CONC (COLUMN)	CY	963.750	28.800	0.000	0.000	0.00
3185	04226011	000	BRIDGE MEDIAN	SF	16.010	952.000	0.000	0.000	0.00
3190	04226023	000	SHEAR KEY	CY	195.600	110.400	0.000	0.000	0.00
3195	04226037	000	REINF CONC SLAB (BOX BEAM)(EXT SLAB)	SF	9.930	10,478.000	0.000	0.000	0.00
3200	04236007	000	RETAINING WALL (DRILL SHAFT) (FACIA)	SF	91.300	2,229.000	0.000	0.000	0.00
3205	04256006	000	PRESTR CONC BOX BEAM (5B34)	LF	130.600	2,035.330	0.000	0.000	0.00
3210	04296009	000	CONC STR REPAIR (STANDARD)	SF	200.000	20.000	0.000	0.000	0.00
3215	04426007	001	STR STEEL (MISC NON - BRIDGE)	LB	12.340	197.000	0.000	0.000	0.00
3220	04506023	000	RAIL (TY SSTR)	LF	39.020	210.000	0.000	0.000	0.00
3225	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	105.330	104.000	0.000	0.000	0.00
3230	07806002	000	CNC CRACK REPAIR (DISCRETE)(INJECT)	LF	57.000	20.000	0.000	0.000	0.00
3235	07806006	000	CNC CRACK REPAIR (FLOOD)(GRAVITY)	SF	5.000	893.000	0.000	0.000	0.00
Category Subtotal									0.00

CATEGORY 005 DESCRIPTION BRIDGE-LP 1604 EBML O/P @ LOCKHILL SELMA

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3340	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	200.000	1.000	0.000	0.000	0.00
3390	04296007	000	CONC STR REPAIR (VERTICAL & OVERHEAD)	SF	200.000	20.000	0.000	0.000	0.00

3400	04516024	000	RETROFIT RAIL (TY SSTR)	LF	79.020	101.200	0.000	0.000	0.00
3410	07806002	000	CNC CRACK REPAIR (DISCRETE)(INJECT)	LF	57.000	116.000	0.000	0.000	0.00
3415	07806006	000	CNC CRACK REPAIR (FLOOD)(GRAVITY)	SF	5.000	1,478.000	0.000	0.000	0.00
Category Subtotal									0.00

CATEGORY 006 DESCRIPTION BRIDGE-LP 1604 WBML O/P @ LOCKHILL SELMA

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3515	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	200.000	1.000	0.000	0.000	0.00
3550	04296007	000	CONC STR REPAIR (VERTICAL & OVERHEAD)	SF	200.000	20.000	0.000	0.000	0.00
3565	07806002	000	CNC CRACK REPAIR (DISCRETE)(INJECT)	LF	57.000	105.000	0.000	0.000	0.00
3570	07806006	000	CNC CRACK REPAIR (FLOOD)(GRAVITY)	SF	5.000	1,425.000	0.000	0.000	0.00
Category Subtotal									0.00

CATEGORY 007 DESCRIPTION BRIDGE-LP 1604 WBML O/P @ FM 1535 (NW MILITARY HWY)

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3665	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	200.000	1.000	0.000	0.000	0.00
3700	04326001	000	RIPRAP (CONC)(4 IN)	CY	365.740	34.000	0.000	0.000	0.00
3715	04716007	000	GRATE AND FRAME (BRIDGE DRAIN)	EA	3,167.110	2.000	0.000	0.000	0.00
3725	07866001	000	CARBON FIBER REINF POLYMER PROTECTION	SF	39.190	649.000	0.000	0.000	0.00
Category Subtotal									0.00

CATEGORY 008 DESCRIPTION BRIDGE-LP 1604 EBML O/P @ FM 1535 (NW MILITARY HWY)

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3820	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	200.000	1.000	0.000	0.000	0.00
3870	07866001	000	CARBON FIBER REINF POLYMER PROTECTION	SF	39.190	649.000	0.000	0.000	0.00
Category Subtotal									0.00

CATEGORY 009 DESCRIPTION BRIDGE-LP 1604 WBML EXIT RAMP @ FM 1535 (NW MILITAR

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3950	04006005	000	CEM STABIL BKFL	CY	63.180	39.000	0.000	0.000	0.00
3955	40216001	000	TIP TESTING(DRILL SHAFT)	EA	6,500.000	4.000	0.000	0.000	0.00
3980	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	200.000	1.000	0.000	0.000	0.00
3990	04206029	000	CL C CONC (CAP)	CY	1,016.830	129.000	0.000	0.000	0.00
4020	04226001	000	REINF CONC SLAB	SF	15.920	32,402.000	0.000	0.000	0.00
4025	04226015	000	APPROACH SLAB	CY	433.310	19.000	0.000	0.000	0.00
4030	04256038	000	PRESTR CONC GIRDER (TX46)	LF	128.140	444.760	0.000	0.000	0.00
4035	04256039	000	PRESTR CONC GIRDER (TX54)	LF	127.190	4,438.770	0.000	0.000	0.00
4040	04506023	000	RAIL (TY SSTR)	LF	39.020	2,378.600	0.000	0.000	0.00
4045	04506054	000	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	37.440	195.000	0.000	0.000	0.00
4055	04716007	000	GRATE AND FRAME (BRIDGE DRAIN)	EA	3,167.110	16.000	0.000	0.000	0.00
Category Subtotal									0.00

CATEGORY 010 DESCRIPTION BRIDGE-LP 1604 WBML BR @ SALADO CREEK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4155	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	200.000	1.000	0.000	0.000	0.00
4195	04326002	000	RIPRAP (CONC)(5 IN)	CY	365.940	4.000	0.000	0.000	0.00
4200	04386004	000	CLEANING AND SEALING EXIST JOINTS(CL7)	LF	35.540	151.000	0.000	0.000	0.00
Category Subtotal									0.00

CATEGORY 011 DESCRIPTION BRIDGE-LP 1604 EBML BR @ SALADO CREEK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4310	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	200.000	1.000	0.000	0.000	0.00
4355	04326002	000	RIPRAP (CONC)(5 IN)	CY	365.940	4.000	0.000	0.000	0.00
4360	04386005	000	CLEANING AND SEALING JOINTS	LF	35.540	331.000	0.000	0.000	0.00
4375	04546008	000	HEADER TYPE EXPANSION JOINT	CF	324.260	64.000	0.000	0.000	0.00
4380	04546009	000	JOINT SEALANT	LF	10.000	780.000	0.000	0.000	0.00
Category Subtotal									0.00

CATEGORY 012 DESCRIPTION BRIDGE-LP 1604 WBFR BR @ SALADO CREEK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4475	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	200.000	1.000	0.000	0.000	0.00
4510	04326051	000	RIPRAP (STONE COMMON)(GROUT)(18 IN)	CY	223.420	103.000	0.000	0.000	0.00
4516	04506063		RAIL (TY SSTR)(MOD)(ILLUM) (1) SSTR MOD Location @ 10 LF per Location	LF	517.520	0.000	0.000	0.000	0.00
4525	07646021	000	SLOTTED DRAIN CLEANING	LF	50.000	110.000	0.000	0.000	0.00
Category Subtotal									0.00

CATEGORY 013 DESCRIPTION BRIDGE-LP 1604 EBFR BR @ SALADO CREEK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4620	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	200.000	1.000	0.000	0.000	0.00
4645	04226035	000	APPROACH SLAB (EXTEND)	CY	466.140	68.000	0.000	0.000	0.00
4655	04326002	000	RIPRAP (CONC)(5 IN)	CY	365.940	11.000	0.000	0.000	0.00
4660	04506023	000	RAIL (TY SSTR)	LF	39.020	342.000	0.000	0.000	0.00
Category Subtotal									0.00

CATEGORY 014 DESCRIPTION CONTRACTOR FORCE ACCOUNT WORK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
9445	05856011		RIDE PAYMENT ADJUSTMENT (ITEM 3076) Surface Test Type B; Schedule 2	DOL	1.000	1,000.000	0.000	0.000	0.00
9450	30776073		PRODUCTION PAYMENT ADJUSTMENT SP MIXES SP-C SAC-A PG76-22 BONUS	DOL	1.000	1,000.000	0.000	0.000	0.00

CONTRACT ID	245202128	ESTIMATE	0035	CONTRACTOR'S ESTIMATE PACKAGE				Page 50 of 63
9455	30776073	PRODUCTION PAYMENT ADJUSTMENT	DOL	-1.000	1,000.000	0.000	0.000	0.00
		SP MIXES SP-C SAC-A PG76-22 PENALTY						
9460	30776074	PLACEMENT PAYMENT ADJUSTMENT	DOL	1.000	1,000.000	0.000	0.000	0.00
		SP MIXES SP-C SAC-A PG76-22 BONUS						
9465	30776074	PLACEMENT PAYMENT ADJUSTMENT	DOL	-1.000	1,000.000	0.000	0.000	0.00
		SP MIXES SP-C SAC-A PG76-22 PENALTY						
9475	30776073	PRODUCTION PAYMENT ADJUSTMENT	DOL	1.000	1,000.000	0.000	0.000	0.00
		SP MIXES SP-D SAC-A PG76-22 BONUS						
9480	30776073	PRODUCTION PAYMENT ADJUSTMENT	DOL	-1.000	1,000.000	0.000	0.000	0.00
		SP MIXES SP-D SAC-A PG76-22 PENALTY						
9485	30776074	PLACEMENT PAYMENT ADJUSTMENT	DOL	1.000	1,000.000	0.000	0.000	0.00
		SP MIXES SP-D SAC-A PG76-22 BONUS						
9490	30776074	PLACEMENT PAYMENT ADJUSTMENT	DOL	-1.000	1,000.000	0.000	0.000	0.00
		SP MIXES SP-D SAC-A PG76-22 PENALTY						
9500	30776073	PRODUCTION PAYMENT ADJUSTMENT	DOL	1.000	1,000.000	0.000	0.000	0.00
		SP MIXES SP-D SAC-B PG76-22 BONUS						
9505	30776073	PRODUCTION PAYMENT ADJUSTMENT	DOL	-1.000	1,000.000	0.000	0.000	0.00
		SP MIXES SP-D SAC-B PG76-22 PENALTY						
9510	30776074	PLACEMENT PAYMENT ADJUSTMENT	DOL	1.000	1,000.000	0.000	0.000	0.00
		SP MIXES SP-D SAC-B PG76-22 BONUS						
9515	30776074	PLACEMENT PAYMENT ADJUSTMENT	DOL	-1.000	1,000.000	0.000	0.000	0.00
		SP MIXES SP-D SAC-B PG76-22 PENALTY						
9520	05856012	RIDE PAYMENT ADJUSTMENT (ITEM 3077)	DOL	1.000	1,000.000	0.000	0.000	0.00
		Surface Test Type B; Schedule 2						
9525	96026601	EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	120.440	1.000	0.000	0.000	0.00
		ITEM 416.5.1.1 PAY BY THE LF (18 IN DRILL SHAFT)						
9530	96026602	EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	130.910	1.000	0.000	0.000	0.00
		ITEM 416.5.1.1 PAY BY THE LF (18 IN DRILL SHAFT)						
9535	96026601	EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	143.370	1.000	0.000	0.000	0.00
		ITEM 416.5.1.1 PAY BY THE LF (24 IN DRILL SHAFT)						
9540	96026602	EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	155.840	1.000	0.000	0.000	0.00
		ITEM 416.5.1.1 PAY BY THE LF (24 IN DRILL SHAFT)						
9565	96026601	EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	423.280	1.000	0.000	0.000	0.00
		ITEM 416.5.1.1 PAY BY THE LF (54 IN DRILL SHAFT)						
9570	96026602	EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	460.090	1.000	0.000	0.000	0.00
		ITEM 416.5.1.1 PAY BY THE LF (54 IN DRILL SHAFT)						
9575	96026601	EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	797.940	1.000	0.000	0.000	0.00
		ITEM 416.5.1.1 PAY BY THE LF (66 IN DRILL SHAFT)						
9580	96026602	EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	867.330	1.000	0.000	0.000	0.00
		ITEM 416.5.1.1 PAY BY THE LF (66 IN DRILL SHAFT)						
9585	96026601	EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	961.260	1.000	0.000	0.000	0.00
		ITEM 416.5.1.1 PAY BY THE LF (72 IN DRILL SHAFT)						
9590	96026602	EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	1,044.850	1.000	0.000	0.000	0.00
		ITEM 416.5.1.1 PAY BY THE LF (72 IN DRILL SHAFT)						
9595	96026601	EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	1,059.160	1.000	0.000	0.000	0.00
		ITEM 416.5.1.1 PAY BY THE LF (84 IN DRILL SHAFT)						
9600	96026602	EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	1,151.260	1.000	0.000	0.000	0.00
		ITEM 416.5.1.1 PAY BY THE LF (84 IN DRILL SHAFT)						
9605	96026601	EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	1,405.900	1.000	0.000	0.000	0.00
		ITEM 416.5.1.1 PAY BY THE LF (108 IN DRILL SHAFT)						
9610	96026602	EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	1,528.150	1.000	0.000	0.000	0.00
		ITEM 416.5.1.1 PAY BY THE LF (108 IN DRILL SHAFT)						

9620	96026602	EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT ITEM 416.5.1.1 PAY BY THE LF (120 IN DRILL SHAFT)	DOL	1,837.960	1.000	0.000	0.000	0.00
9630	96026001	PAYMENT ADJUSTMENT-POS	DOL	1.000	1,000.000	0.000	0.000	0.00
9635	96026002	PAYMENT ADJUSTMENT-NEG DO NO PAY TO THIS ITEM	DOL	-1.000	29,197.660	0.000	0.000	0.00
9645	96066055	FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	1,000.000	0.000	0.000	0.00
9655	96066057	FORCE ACCOUNT-COMMER LAB USE DEDUCTION	DOL	-1.000	1,000.000	0.000	0.000	0.00
9670	96106001	ON THE JOB TRAINING	DOL	1.000	1,000.000	0.000	0.000	0.00
9675	96066051	FORCE ACCT-SOIL AND GNDWTR MGT PLAN ITEM 161.2	DOL	1.000	1,000.000	0.000	0.000	0.00
9690	96056003	RUC DAMAGE ONLY	DOL	1.000	1,000.000	0.000	0.000	0.00
9700	23432001	BLUETOOTH READER Bluetooth items for TMS, ITS, etc.	EA	1.000	1,000.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT ROW 2452-2-131 CONTROL 245202131

CATEGORY 001 DESCRIPTION MOBILIZATION

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
8940	05006001	000	MOBILIZATION	LS	24,450,000.000	0.001	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 002 DESCRIPTION UTILITIES-SAWS (LP 1604) LINE B AND C

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
9020	71946002	000	SAN SWR PRECAST MANHOLE (COMPL)	EA	9,809.000	1.000	-1.000	0.000	0.00
9025	71946006	000	BYPASS PUMPING FOR SMALL DIA SAN SWRS	LS	32,064.000	0.900	-0.900	0.000	0.00
9030	71946008	000	SAN SWR FLOWABLE FILL	CY	153.000	228.600	-228.600	0.000	0.00
9035	71946010	000	SAN SWR PRECAST MANHOLES (EXTRA DEPTH)	LF	866.000	0.500	-0.500	0.000	0.00
9040	71946012	000	SAN SWR PRE TELEVISION INSP (8"-12")	LF	2.000	161.000	-161.000	0.000	0.00
9045	71946013	000	SAN SWR POST TELEVISION INSP (8"-12")	LF	2.000	37.000	-37.000	0.000	0.00
9050	71946018	000	EXISTING MANHOLE ADJUSTMENTS	EA	3,316.000	16.000	0.000	0.000	0.00
9055	71946019	000	SAN SWR (12")(SDR26 PVC)	LF	283.000	37.000	-37.000	0.000	0.00
9060	71946036	000	SAN SWR PRE TELEVISION INSP(30"&LARGER)	LF	6.000	450.000	-450.000	0.000	0.00
9065	71946037	000	SAN SWR POST TELEVISION INS(30"&LARGER)	LF	6.000	270.000	-270.000	0.000	0.00
9070	71946038	000	SAN SWR BYPASS PUMPING (LARGE DIA)	LS	59,141.000	1.000	-1.000	0.000	0.00
9075	71946042	000	SAN SWR (30")(PVC)(ASTM F679)(6'-10')	LF	749.000	270.000	-270.000	0.000	0.00
9080	71946049	000	SAN SWR STRUCTURE (72" DIA)	EA	15,394.000	3.000	-3.000	0.000	0.00
9085	71946050	000	SAN SWR STRUCTURE (72" DIA)(EXTRA DEPTH)	LF	1,179.000	8.600	-8.600	0.000	0.00

Category Subtotal 0.00

CATEGORY 003 DESCRIPTION UTILITIES-CPS (LP 1604)

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
9170	04026001	000	TRENCH EXCAVATION PROTECTION	LF	2.280	5,244.000	-24.000	0.000	0.00

CATEGORY 005			DESCRIPTION	UTILITIES-CPS (LP 1604) SEG 3		Category Subtotal			
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
9335	71866007	001	NGP ADJUST GAS FACILITY ACCESS COVER	EA	1,000.000	9.000	0.000	0.000	0.00
9350	71866024	001	NGP (REMOVE ABANDONED MAIN)(2")	LF	48.000	55.000	-45.000	0.000	0.00
9370	71866034	001	NGP (MAIN) (16" STEEL) (OPEN CUT)	LF	2,350.000	9.000	0.000	0.000	0.00
Category Subtotal									0.00

TOTAL ITEM EARNINGS THIS CONTRACT \$168,791,432.73

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
01006002	000	PREPARING ROW	STA	16,367.130	421.00	421.000	6,890,561.73
01046009	000	REMOVING CONC (RIPRAP) CULVERT	SY	3.930	69,028.00	55,549.120	218,308.06
01046011	000	REMOVING CONC (MEDIANS)	SY	10.010	1,268.00	1,360.620	13,619.81
01046015	000	REMOVING CONC (SIDEWALKS)	SY	5.240	14,694.00	1,833.010	9,604.97
01046017	000	REMOVING CONC (DRIVEWAYS)	SY	12.220	12,549.00	544.410	6,652.69
01046021	000	REMOVING CONC (CURB)	LF	3.240	53,268.00	13,144.420	42,587.92
01046023	000	REMOVING CONC (CTB)	LF	3.130	43,136.00	34,650.000	108,454.50
01046025	000	REMOVE CONC (WINGWALL)	CY	53.690	151.30	168.960	9,071.46
01046037	000	REMOVE CONC (RAIL)	LF	9.710	801.00	2,999.000	29,120.29
01046054	000	REMOVING CONCRETE(MOW STRIP)	LF	3.970	17,148.00	10,378.170	41,201.33
01056079	000	REMOVING STAB BASE & ASPH PAV (4"-12")	SY	6.000	720.00	935.580	5,613.48
01056094	000	REMOVING STAB BASE & ASPH PAV(12"-27")	SY	3.870	139,785.00	72,086.760	278,975.76
01106001	000	EXCAVATION (ROADWAY)	CY	10.400	278,745.00	276,288.000	2,873,395.20
01106003	000	EXCAVATION (SPECIAL)	CY	16.080	164,453.00	164,453.000	2,644,404.24
01326047	000	EMBANKMENT (FINAL)(ORD COMP)(TY C1)	CY	16.560	113,602.00	84,963.210	1,406,990.76
01326048	000	EMBANKMENT (FINAL)(ORD COMP)(TY C2)	CY	8.780	53,243.00	53,188.310	466,993.36
02476475	003	FL BS (CIP)(TY D GR 1-2, OR 5)FINAL POS	CY	13.020	144,164.00	87,057.320	1,133,486.29
03106027	000	PRIME COAT(MC-30 OR AE-P)	GAL	2.500	99,822.00	41,001.000	102,502.50
03546045	000	PLANE ASPH CONC PAV (2")	SY	6.000	553,776.00	118,099.850	708,599.10
03546057	000	PLANE ASPH CONC PAV (4")	SY	10.000	4,721.00	6,349.330	63,493.30
03546136	000	PLANE ASPH CONC PAV (13")	SY	5.810	21,395.00	18,218.920	105,851.93
03606007	000	CONC PVMT (CONT REINF - CRCP) (13")	SY	87.930	1,741.00	1,729.260	152,053.83
04006001	000	STRUCT EXCAV	CY	14.550	17,047.00	14,994.500	218,169.98
04006005	000	CEM STABIL BKFL	CY	63.180	27,820.00	13,722.340	866,977.46
04006006	000	CUT & RESTORING PAV	SY	70.340	1,410.00	931.860	65,547.03
04006006		CUT & RESTORING PAV	SY	348.470	1,410.00	173.460	60,445.61
		CO#26 - Fast Set Flowable Backfill for Cut & Restore					
04006008	000	CUT & RESTORE ASPH PAVING	SY	72.390	1,850.00	525.350	38,030.10
04006008		CUT & RESTORE ASPH PAVING	SY	77.110	1,850.00	1,559.000	120,214.49
		CO#030 - Revised unit price to hire paving subcontractor					
04016001	000	FLOWABLE BACKFILL	CY	102.580	2,017.00	1,770.010	181,567.64
04016001		FLOWABLE BACKFILL	CY	212.100	2,017.00	4,906.350	1,040,636.84
		CO#012 - CPS Gas 16-SP/6PA-SPD Additional Flowable Backfill					
04026001	000	TRENCH EXCAVATION PROTECTION	LF	2.280	56,262.00	8,337.000	19,008.36
04036001	000	TEMPORARY SPL SHORING	SF	8.200	75,771.00	54,749.580	448,946.55
04106001	000	SOIL NAIL ANCHORS	LF	24.830	23,121.00	17,545.000	435,642.35
04116001	000	ROCK NAIL ANCHORS	LF	40.000	340,064.00	252,838.670	10,113,546.80
04116001		ROCK NAIL ANCHORS	LF	76.210	340,064.00	3,132.000	238,689.72
		CO#27- ROCK NAIL ANCHORS (HOLLOW CORE)					
04166001	000	DRILL SHAFT (18 IN)	LF	104.730	202.00	246.310	25,796.05
04166002	000	DRILL SHAFT (24 IN)	LF	124.670	594.00	232.990	29,046.87
04166002		DRILL SHAFT (24 IN)	LF	586.560	594.00	150.150	88,071.98
		Force Account for RW302 DS#3,4,&5 and RW303 DS# 4 & 5					

04166004	000	DRILL SHAFT (36 IN)	LF	186.720	6,240.00	6,196.400	1,156,991.81
04166006	000	DRILL SHAFT (48 IN)	LF	321.190	4,901.00	4,578.000	1,470,407.82
04166007	000	DRILL SHAFT (54 IN)	LF	368.070	1,156.00	1,156.000	425,488.92
04166009	000	DRILL SHAFT (66 IN)	LF	693.860	80.00	80.000	55,508.80
04166010	000	DRILL SHAFT (72 IN)	LF	835.880	39.00	39.000	32,599.32
04166012	000	DRILL SHAFT (84 IN)	LF	921.010	193.00	193.000	177,754.93
04166016	000	DRILL SHAFT (SIGN MTS) (12 IN)	LF	160.000	70.00	7.000	1,120.00
04166021	000	DRILL SHAFT (SIGN MTS) (42 IN)	LF	410.000	1,888.00	1,286.000	527,260.00
04166022	000	DRILL SHAFT (SIGN MTS) (48 IN)	LF	590.000	35.00	35.000	20,650.00
		TMS					
04166023	000	DRILL SHAFT (SIGN MTS) (54 IN)	LF	690.000	58.00	69.000	47,610.00
04166029	000	DRILL SHAFT (RDWY ILL POLE) (30 IN)	LF	350.000	574.00	424.000	148,400.00
04166031	000	DRILL SHAFT (TRF SIG POLE) (30 IN)	LF	420.000	11.00	11.000	4,620.00
04166038	000	DRILL SHAFT (108 IN)	LF	1,222.520	2,135.00	2,147.000	2,624,750.45
04166051	000	DRILL SHAFT (120 IN)	LF	1,470.370	255.00	260.000	382,296.20
04206003	000	CL A CONC (MISC)	SY	140.810	522.00	698.300	98,327.62
04206007	000	CL A CONC (FLUME)	CY	450.000	208.40	21.230	9,553.50
04206009	000	CL A CONC (COLLAR)	EA	434.050	63.00	9.000	3,906.45
04206010	000	CL A CONC (PLUG)	EA	624.570	49.00	10.000	6,245.70
04206013	000	CL C CONC (ABUT)	CY	826.560	241.00	241.000	199,200.97
04206019	000	CL C CONC (ABUT)(EXTEND)	CY	892.790	442.60	421.700	376,489.57
04206029	000	CL C CONC (CAP)	CY	1,016.830	750.20	742.710	755,209.80
04206031	000	CL C CONC (CAP)(MASS)	CY	972.920	3,068.50	3,068.500	2,985,405.01
04206033	000	CL C CONC (CAP)(EXTEND)	CY	1,139.810	19.80	19.800	22,568.24
04206037	000	CL C CONC (COLUMN)	CY	963.750	2,207.70	1,665.920	1,605,530.49
04206039	000	CL C CONC (COLUMN)(MASS)	CY	645.930	3,151.90	3,084.800	1,992,564.88
04206043	000	CL C CONC (FOOTING)	CY	962.230	342.00	234.000	225,161.82
04206045	000	CL C CONC (FOOTING)(MASS)	CY	526.250	489.00	506.800	266,703.53
04206066	000	CL C CONC (RAIL FOUNDATION)	CY	319.470	12,733.00	1,541.310	492,402.32
04206074	000	CL C CONC (MISC)	CY	351.270	82.10	43.470	15,269.71
04206084	000	CL F CONC (CAP)(MASS)	CY	1,113.150	1,356.80	1,356.800	1,510,321.95
04206092	000	CL F CONC (COLUMN)(MASS)	CY	700.170	1,362.70	1,366.400	956,712.31
04206100	000	CL F CONC (FOOTING)(MASS)	CY	586.860	1,171.20	1,153.400	676,884.32
04206108	000	CL H CONC (CAP)(MASS)	CY	1,657.190	155.80	155.800	258,190.20
04226001	000	REINF CONC SLAB	SF	15.920	364,479.00	273,399.200	4,352,515.27
04226003	000	REINF CONC SLAB (EXTEND SLAB)	SF	24.010	113,532.00	91,437.800	2,195,421.58
04226013	000	BRIDGE SIDEWALK	SF	12.170	5,885.00	1,003.060	12,207.24
04226015	000	APPROACH SLAB	CY	433.310	250.00	117.210	50,788.27
04226035	000	APPROACH SLAB (EXTEND)	CY	466.140	1,183.00	1,210.780	564,392.99
04236001	000	RETAINING WALL (MSE)	SF	24.990	261,273.00	141,475.970	3,535,484.47
04236003	000	RETAINING WALL (TEMP WALL)	SF	45.000	12,611.00	8,246.530	371,093.85
04236003	000	RETAINING WALL (TEMP WALL)	SF	90.910	12,611.00	4,314.000	392,185.74
		CO#033 - TPW374 Hollow Core Rock Nails					
04236023	000	RETAINING WALL (ROCK NAILED)(FACIA)	SF	45.000	260,865.00	141,397.700	6,362,896.50
04256035	000	PRESTR CONC GIRDER (TX28)	LF	132.560	7,937.10	7,937.100	1,052,141.98
04256036	000	PRESTR CONC GIRDER (TX34)	LF	131.400	3,297.57	3,297.480	433,288.87
04256037	000	PRESTR CONC GIRDER (TX40)	LF	129.910	3,320.52	3,320.520	431,368.76
04256038	000	PRESTR CONC GIRDER (TX46)	LF	128.140	4,079.72	4,079.720	522,775.31
04256039	000	PRESTR CONC GIRDER (TX54)	LF	127.190	38,039.46	38,039.460	4,838,238.93

CONTRACT ID	245202128	ESTIMATE	0035	CONTRACTOR'S ESTIMATE PACKAGE			
04296007	000	CONC STR REPAIR (VERTICAL & OVERHEAD)	SF	200.000	6.00	6.000	1,200.00
04326001	000	RIPRAP (CONC)(4 IN) ROADWAY	CY	365.740	4,542.00	291.950	106,777.80
04326006	000	RIPRAP (CONC)(CL B) DRAINAGE	CY	397.880	1,090.00	103.330	41,112.94
04326008	000	RIPRAP (CONC)(CL B)(RR8&RR9)	CY	424.110	45.00	57.520	24,394.81
04326045	000	RIPRAP (MOW STRIP)(4 IN) ROADWAY & DC, CD, RAMPS	CY	499.980	207.00	10.210	5,104.80
04346007	000	ELASTOMERIC BEARING (EE5)	EA	2,330.740	15.00	15.000	34,961.10
04346015	000	ELASTOMERIC BEARING (EF5)	EA	2,330.740	15.00	15.000	34,961.10
04346111	000	ELASTOMERIC BEARING(EE4)	EA	2,327.070	5.00	5.000	11,635.35
04346128	000	ELASTOMERIC BEARING (EF4)	EA	2,327.070	5.00	5.000	11,635.35
04426001	001	STR STEEL (PLATE GIRDER)	LB	1.880	1,979,300.00	1,979,300.000	3,721,084.00
04506023	000	RAIL (TY SSTR)	LF	39.020	98,758.70	17,700.520	690,674.30
04506054	000	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	37.440	19,422.00	2,476.200	92,708.93
04506125	000	RAIL (TY T80PP-TS)	LF	238.600	2,381.00	1,187.000	283,218.20
04546003	000	ARMOR JOINT	LF	78.660	833.00	833.000	65,523.78
04546004	000	ARMOR JOINT (SEALED)	LF	78.660	225.00	183.000	14,394.78
04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	105.330	2,911.00	2,121.670	223,475.54
04606002	000	CMP (GAL STL 18 IN)	LF	53.720	829.00	34.000	1,826.48
04606007	000	CMP (GAL STL 48 IN)	LF	292.300	32.00	8.000	2,338.40
04606008	000	CMP (GAL STL 60 IN)	LF	166.180	18.00	16.000	2,658.88
04626001	002	CONC BOX CULV (3 FT X 2 FT)	LF	173.770	1,677.00	1,324.000	230,071.48
04626002	002	CONC BOX CULV (3 FT X 3 FT)	LF	195.880	850.00	363.000	71,104.44
04626003	002	CONC BOX CULV (4 FT X 2 FT)	LF	219.660	1,282.00	1,645.000	361,340.70
04626004	002	CONC BOX CULV (4 FT X 3 FT)	LF	223.560	490.00	490.000	109,544.40
04626006	002	CONC BOX CULV (5 FT X 2 FT)	LF	500.000	227.00	308.000	154,000.00
04626008	002	CONC BOX CULV (5 FT X 4 FT)	LF	600.000	721.00	260.000	156,000.00
04646001	001	RC PIPE (CL III)(12 IN)	LF	73.100	917.00	201.000	14,693.10
04646005	001	RC PIPE (CL III)(24 IN)	LF	74.010	25,968.00	14,016.000	1,037,324.16
04646007	001	RC PIPE (CL III)(30 IN)	LF	98.880	9,288.00	6,618.000	654,387.84
04646008	001	RC PIPE (CL III)(36 IN)	LF	122.220	2,811.00	1,866.000	228,062.52
04646009	001	RC PIPE (CL III)(42 IN)	LF	147.500	2,438.00	2,435.000	359,162.50
04646010	001	RC PIPE (CL III)(48 IN)	LF	202.240	203.00	129.000	26,088.96
04646017	001	RC PIPE (CL IV)(18 IN)	LF	95.540	378.00	321.000	30,668.34
04646018	001	RC PIPE (CL IV)(24 IN)	LF	81.990	13,877.00	10,861.000	890,493.39
04646019	001	RC PIPE (CL IV)(30 IN)	LF	104.680	5,281.00	4,643.000	486,029.24
04646020	001	RC PIPE (CL IV)(36 IN)	LF	133.570	3,397.00	3,054.000	407,922.78
04646021	001	RC PIPE (CL IV)(42 IN)	LF	221.160	307.00	281.000	62,145.96
04646022	001	RC PIPE (CL IV)(48 IN)	LF	274.600	92.00	68.000	18,672.80
04656003	001	MANH (COMPL)(PRM)(60IN)	EA	4,933.160	19.00	6.200	30,585.59
04656004	001	MANH (COMPL)(PRM)(72IN)	EA	5,251.370	19.00	5.000	26,256.86
04656005	001	JCTBOX(COMPL)(PJB)(3FTX3FT)	EA	3,747.720	216.00	138.000	517,185.36
04656006	001	JCTBOX(COMPL)(PJB)(4FTX4FT)	EA	5,391.200	41.00	21.000	113,215.20
04656009	001	JCTBOX(COMPL)(PJB)(5FTX5FT)	EA	6,225.980	5.00	7.000	43,581.86
04656011	001	JCTBOX(COMPL)(PJB)(6FTX6FT)	EA	9,032.350	15.00	10.000	90,323.50
04656012	001	JCTBOX(COMPL)(PJB)(8FTX8FT)	EA	13,043.800	10.00	6.500	84,784.70
04656014	001	INLET (COMPL)(PCO)(3FT)(LEFT)	EA	5,665.880	6.00	3.000	16,997.64
04656015	001	INLET (COMPL)(PCO)(3FT)(RIGHT)	EA	5,610.490	3.00	1.000	5,610.49

04656016	001	INLET (COMPL)(PCO)(3FT)(BOTH)	EA	6,069.960	1.00	1.000	6,069.96
04656017	001	INLET (COMPL)(PCO)(4FT)(NONE)	EA	5,761.160	1.00	1.000	5,761.16
04656021	001	INLET (COMPL)(PCO)(5FT)(NONE)	EA	6,708.100	19.00	16.500	110,683.65
04656023	001	INLET (COMPL)(PCO)(5FT)(RIGHT)	EA	6,952.210	1.00	1.000	6,952.22
04656045	001	INLET (COMPL)(PMBD)(4FT)	EA	5,102.570	85.00	52.000	265,333.64
04656046	001	INLET (COMPL)(PMBD)(5FT)	EA	6,304.800	635.00	440.500	2,777,264.40
04656048	001	INLET (COMPL)(POD)(FG)(3FTX3FT)	EA	4,173.550	55.00	1.000	4,173.55
04656070	001	INLET (COMPL)(PSL)(RC)(3FTX3FT)	EA	4,300.140	7.00	4.000	17,200.56
04656071	001	INLET (COMPL)(PSL)(RC)(4FTX4FT)	EA	5,146.890	44.00	29.500	151,833.28
04656074	001	INLET (COMPL)(PSL)(RC)(5FTX5FT)	EA	5,559.450	2.00	1.000	5,559.45
04656077	001	INLET (COMPL)(PSL)(RC)(8FTX8FT)	EA	13,215.130	9.00	7.000	92,505.91
04656126	001	INLET (COMPL)(PSL)(FG)(3FTX3FT-3FTX3FT)	EA	4,938.460	13.00	6.000	29,630.76
04656127	001	INLET (COMPL)(PSL)(FG)(4FTX4FT-3FTX3FT)	EA	5,699.740	2.00	1.000	5,699.74
04656128	001	INLET (COMPL)(PSL)(FG)(4FTX4FT-4FTX4FT)	EA	5,829.430	46.00	12.400	72,284.95
04656130	001	INLET (COMPL)(PSL)(FG)(3FTX5FT-3FTX5FT)	EA	5,229.240	16.00	0.500	2,614.62
04656133	001	INLET (COMPL)(PSL)(FG)(4FTX5FT-3FTX5FT)	EA	6,421.620	2.00	2.000	12,843.24
04656136	001	INLET (COMPL)(PSL)(FG)(5FTX5FT-3FTX5FT)	EA	6,626.010	11.00	12.000	79,512.15
04656140	001	INLET (COMPL)(PSL)(FG)(6FTX6FT-3FTX3FT)	EA	8,467.510	3.00	5.000	42,337.55
04656142	001	INLET (COMPL)(PSL)(FG)(6FTX6FT-3FTX5FT)	EA	9,470.260	6.00	7.000	66,291.82
04656145	001	INLET (COMPL)(PSL)(FG)(8FTX8FT-3FTX5FT)	EA	13,747.920	8.00	6.000	82,487.52
04656158	001	INLET (COMPL)(PAZD)(FG)(3FTX3FT-3FTX3FT)	EA	5,783.350	5.00	2.000	11,566.70
04656160	001	INLET (COMPL)(PAZD)(FG)(4FTX4FT-4FTX4FT)	EA	7,009.840	44.00	25.000	175,246.00
04656162	001	INLET (COMPL)(PAZD)(FG)(5FTX5FT-4FTX4FT)	EA	8,382.430	1.00	1.000	8,382.43
04656179	001	INLET (COMPL)(TY MSE2)	EA	4,003.140	97.00	17.000	68,053.38
04656225	001	JCT BOX (COMPL)(SPL)	EA	20,067.030	2.00	3.000	60,201.09
04666184	000	WINGWALL (PW - 1) (HW=9 FT)	EA	39,136.000	2.00	1.000	39,136.00
04716007	000	GRATE AND FRAME (BRIDGE DRAIN)	EA	3,167.110	64.00	43.000	136,185.73
04766013	000	JACK BOR OR TUN PIPE(24 IN)(RC)(CL III)	LF	948.090	219.00	219.000	207,631.71
04766019	000	JACK BOR OR TUN PIPE(30 IN)(RC)(CL III)	LF	1,130.060	120.00	120.000	135,607.20
04766024	000	JACK BOR OR TUN PIPE(36 IN)(RC)(CL III)	LF	1,438.860	676.00	523.000	752,523.78
04766071	000	JACK BOR TUN BOX CULV (5 FT X 2 FT)	LF	2,528.370	311.00	256.000	647,262.72
04766073	000	JACK BOR TUN BOX CULV (5 FT X 4 FT)	LF	2,983.670	295.00	227.000	677,293.09
04796006	000	ADJUSTING INLET (CAP)	EA	3,676.820	17.00	8.000	29,414.56
		BLANCO REMOVAL					
04816013	000	PIPE (PVC) (SCH 40) (6 IN)	LF	57.300	5,081.00	4,398.000	252,005.40
04966002	000	REMOV STR (INLET)	EA	480.280	77.00	34.000	16,329.52
04966003	000	REMOV STR (MANHOLE)	EA	648.870	1.00	8.000	5,190.96
04966004	000	REMOV STR (SET)	EA	436.020	21.00	8.000	3,488.16
		REMOVAL					
04966006	000	REMOV STR (HEADWALL)	EA	828.360	3.00	2.000	1,656.72
04966007	000	REMOV STR (PIPE)	LF	10.830	9,374.00	5,623.000	60,897.09
		CULVERT					
04966010	000	REMOV STR (BRIDGE 100 - 499 FT LENGTH)	EA	42,172.180	3.00	1.250	52,715.23
04966040	000	REMOV STR (RET WALL)	LF	49.000	10,094.00	9,925.000	486,325.00
05006001	000	MOBILIZATION	LS	24,450,000.000	1.00	0.900	22,005,000.00
05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	24,632.730	46.00	34.000	837,512.82
05066002	005	ROCK FILTER DAMS (INSTALL) (TY 2)	LF	32.000	348.00	515.000	16,480.00
05066003	005	ROCK FILTER DAMS (INSTALL) (TY 3)	LF	32.000	758.00	238.000	7,616.00
05066020	005	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	18.500	555.00	809.930	14,983.71

05066030	005	BACKHOE WORK (EROSION & SEDMT CONT)	HR	96.710	172.00	36.000	3,481.56
05066038	005	TEMP SEDMT CONT FENCE (INSTALL)	LF	1.200	28,694.00	8,298.000	9,957.60
05066041	005	BIODEG EROSN CONT LOGS (INSTL) (12")	LF	2.400	24,930.00	3,756.360	9,015.26
05066043	005	BIODEG EROSN CONT LOGS (REMOVE)	LF	0.100	23,104.00	40.000	4.00
05086003	000	CONSTRUCTING DETOURS (TY 1)	SY	80.000	17,974.00	15,281.740	1,222,539.20
05086004	000	CONSTRUCTING DETOURS (TY 2)	SY	10.890	39,296.00	41,985.740	457,224.71
05086004		CONSTRUCTING DETOURS (TY 2)	SY	19.500	39,296.00	2,708.820	52,821.99
		CONSTRUCTING DETOURS (TY 2) (MODIFIED)					
05086005	000	CONSTRUCTING DETOURS (TY 3)	SY	11.700	1,323.00	285.560	3,341.05
05126001	000	PORT CTB (FUR & INST)(SGL SLOPE)(TY 1)	LF	34.730	96,519.00	97,590.000	3,389,300.70
05126009	000	PORT CTB (FUR & INST)(LOW PROF)(TY 1)	LF	40.000	26,159.00	24,040.000	961,600.00
05126010	000	PORT CTB (FUR & INST)(LOW PROF)(TY 2)	LF	51.470	2,280.00	1,440.000	74,116.80
05126025	000	PORT CTB (MOVE)(SGL SLP)(TY 1)	LF	3.410	221,274.00	146,530.000	499,667.30
05126033	000	PORT CTB (MOVE)(LOW PROF)(TY 1)	LF	4.940	87,340.00	59,065.000	291,781.10
05126034	000	PORT CTB (MOVE)(LOW PROF)(TY 2)	LF	5.520	4,240.00	1,365.000	7,534.80
05126049	000	PORT CTB (REMOVE)(SGL SLP)(TY 1)	LF	5.280	32,954.00	17,040.000	89,971.20
05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42)	LF	49.250	29,335.00	19,734.000	971,899.50
05146003	000	PERM CTB (SGL SLOPE) (TY 3) (42)	LF	164.050	4,598.00	3,410.000	559,410.50
05146004	000	PERM CTB (SGL SLOPE) (TY 4) (42)	LF	150.340	1,030.00	850.000	127,789.00
05146038	000	PERM CTB (SSCB)(TY 1)(MOD)	LF	52.810	1,852.00	1,867.000	98,596.27
05146047	000	PERM CTB (SGL SLOPE)(TY 1)(TRANSITION)	LF	197.640	302.00	101.000	19,961.64
05146650	000	PERM CTB (SSCB)(TY 4)(MOD)	LF	217.420	80.00	80.000	17,393.60
05296001	000	CONC CURB (TY I)	LF	11.480	39,277.00	3,701.000	42,487.48
05296015	000	CONC CURB (TY C1)	LF	94.000	1,352.00	500.000	47,000.00
05306004	000	DRIVEWAYS (CONC)	SY	60.430	7,842.00	222.230	13,429.36
05306021	000	DRIVEWAYS (ACP) (TYPE 2)	SY	20.120	3,493.00	867.890	17,461.95
05316001	000	CONC SIDEWALKS (4")	SY	38.000	30,668.00	1,101.700	41,864.60
05316003	000	CONC SIDEWALKS (6")	SY	44.300	857.00	346.670	15,357.48
05316005	000	CURB RAMPS (TY 2)	EA	1,911.040	5.00	2.000	3,822.08
05316010	000	CURB RAMPS (TY 7)	EA	2,079.910	17.00	2.000	4,159.82
05316013	000	CURB RAMPS (TY 10)	EA	2,209.700	6.00	2.000	4,419.40
05406001	001	MTL W-BEAM GD FEN (TIM POST)	LF	25.570	825.00	75.000	1,917.75
05406006	001	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	1,919.990	32.00	3.000	5,759.97
05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	3.240	18,824.00	15,399.500	49,894.38
05426003	000	REMOVE DOWNSTREAM ANCHOR TERMINAL	EA	267.530	11.00	36.000	9,631.08
05426004	000	RM MTL BM GD FENCE TRANS (THRIE-BEAM)	EA	267.530	55.00	39.000	10,433.67
05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	2,872.650	32.00	3.000	8,617.95
05446003	000	GUARDRAIL END TREATMENT (REMOVE)	EA	817.210	39.00	38.000	31,053.98
05456003	000	CRASH CUSH ATTEN (MOVE & RESET)	EA	98.930	97.00	44.000	4,352.92
05456005	000	CRASH CUSH ATTEN (REMOVE)	EA	87.220	75.00	2.000	174.44
		TRAFFIC CONTROL PLAN					
05456007		CRASH CUSH ATTEN (INSTL)(L)(N)(TL3)	EA	33,186.110	0.00	3.000	99,558.33
		CO#024 - Update Permanent CCA to MASH Compliance					
05456019	000	CRASH CUSH ATTEN (INSTL)(S)(N)(TL3)	EA	5,620.760	46.00	52.000	292,279.52
05566008	000	PIPE UNDERDRAINS (TY 8) (6")	LF	22.170	847.00	462.000	10,242.54
06106009	000	REMOVE RD IL ASM (TRANS-BASE)	EA	240.000	69.00	64.000	15,360.00
06106104	000	IN RD IL (U/P) (TY 1) (150W EQ) LED	EA	1,100.000	64.00	24.000	26,400.00
06106198		IN RD IL (TY SA) 40B-8 (250W EQ) LED	EA	8,905.150	0.00	1.000	8,905.15
		CO#022 - Various Illumination Revisions (Participating)					

06106216	000	IN RD IL (TY SA) 40T-10 (250W EQ) LED	EA	3,200.000	22.00	14.000	44,800.00
06106265	000	IN RD IL (TY SP) 48S-10-10(400W EQ)LED	EA	4,600.000	146.00	117.000	538,200.00
06106265		IN RD IL (TY SP) 48S-10-10(400W EQ)LED	EA	6,775.190	146.00	1.000	6,775.19
		CO#023 - Illumination Material Escalation(Non-Participating)					
06106280	000	IN RD IL (TY SA) 50S-10 (400W EQ) LED	EA	3,300.000	2.00	2.000	6,600.00
06176001	000	TEMP RD IL (RD IL ASM)	EA	7,000.000	87.00	51.000	357,000.00
06186023	000	CONDT (PVC) (SCH 40) (2")	LF	9.400	56,827.00	39,358.000	369,965.20
		TMS					
06186029	000	CONDT (PVC) (SCH 40) (3")	LF	29.000	675.00	50.000	1,450.00
06186031	000	CONDT (PVC) (SCH 40) (3") (CONC ENCSE)	LF	26.000	52,790.00	28,794.000	748,644.00
06186046	000	CONDT (PVC) (SCH 80) (2")	LF	14.000	628.00	450.000	6,300.00
06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	57.000	5,446.00	4,553.000	259,521.00
		ILLUMINATION					
06186053	000	CONDT (PVC) (SCH 80) (3")	LF	20.000	1,364.00	1,150.000	23,000.00
06186054	000	CONDT (PVC) (SCH 80) (3") (BORE)	LF	52.000	14,123.00	5,448.000	283,296.00
06186062	000	CONDT (RM) (3/4")	LF	31.000	3,311.00	508.000	15,748.00
06186070	000	CONDT (RM) (2")	LF	39.000	936.00	623.000	24,297.00
		ILLUMINATION					
06186074	000	CONDT (RM) (3")	LF	64.000	1,230.00	50.000	3,200.00
06206005	000	ELEC CONDR (NO.10) BARE	LF	1.250	4,659.00	910.000	1,137.50
06206006	000	ELEC CONDR (NO.10) INSULATED	LF	1.350	9,318.00	1,820.000	2,457.00
06206007	000	ELEC CONDR (NO.8) BARE	LF	1.110	49,362.00	22,544.000	25,023.84
		ILLUMINATION					
06206008	000	ELEC CONDR (NO.8) INSULATED	LF	1.120	146,604.00	84,502.000	94,642.24
		TMS					
06206009	000	ELEC CONDR (NO.6) BARE	LF	1.400	17,270.00	14,108.000	19,751.20
		TRAFFIC SIGNAL					
06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.600	25,435.00	24,726.000	39,561.60
		TMS & TRAFFIC SIGNAL					
06216005	000	TRAY CABLE (4 CONDR) (12 AWG)	LF	1.800	2,027.00	1,268.000	2,282.40
06246001	000	GROUND BOX TY A (122311)	EA	640.000	6.00	3.000	1,920.00
06246002	000	GROUND BOX TY A (122311)W/APRON	EA	850.000	56.00	26.000	22,100.00
06246010	000	GROUND BOX TY D (162922)W/APRON	EA	1,200.000	26.00	11.600	13,920.00
06246028	000	REMOVE GROUND BOX	EA	150.000	24.00	2.000	300.00
		ILLUMINATION					
06286002	000	REMOVE ELECTRICAL SERVICES	EA	290.000	3.00	2.000	580.00
		ILLUMINATION					
06286076	000	ELC SRV TY A 240/480 100(NS)SS(E)SP(O)	EA	6,500.000	11.00	11.000	71,500.00
06286152	000	ELC SRV TY D 120/240 060(NS)SS(N)SP(O)	EA	5,200.000	4.00	2.000	10,400.00
06286153	000	ELC SRV TY D 120/240 060(NS)SS(N)TP(O)	EA	5,100.000	2.00	1.000	5,100.00
06286250	000	ELC SRV TY D 120/240 100(NS)SS(N)SP(O)	EA	4,800.000	2.00	1.000	4,800.00
06446076	000	REMOVE SM RD SN SUP&AM	EA	219.000	264.00	166.000	36,354.00
06476003	000	REMOVE LRSA	EA	1,095.000	51.00	21.000	22,995.00
		REMOVAL					
06506020	000	INS OH SN SUP(20 FT CANT)(SPAN ONLY)	EA	15,000.000	1.00	1.000	15,000.00
06506027	000	INS OH SN SUP(25 FT CANT)(SPAN ONLY)	EA	9,091.000	3.00	2.000	18,182.00
06506034	000	INS OH SN SUP(30 FT CANT)(SPAN ONLY)	EA	10,781.550	4.00	3.000	32,344.65
06506034		INS OH SN SUP(30 FT CANT)(SPAN ONLY)	EA	23,891.740	4.00	1.000	23,891.74
		CO#019 - Additional COSS Structure at STA 4318+44					

06506041	000	INS OH SN SUP(35 FT CANT)(SPAN ONLY)	EA	12,619.300	10.00	3.000	37,857.90
06506048	000	INS OH SN SUP(40 FT CANT)(SPAN ONLY)	EA	15,251.840	7.00	1.000	15,251.84
06506204	000	REMOVE OVERHD SIGN SUP EXISTING SIGNS REMOVALS	EA	4,665.000	27.00	12.000	55,980.00
06586060	000	REMOVE DELIN & OBJECT MARKER ASSMS	EA	9.000	1.00	1.000	9.00
06586063	000	INSTL DEL ASSM (D-SW)SZ 1(BRF)GF2(BR)	EA	19.000	77.00	6.000	114.00
06586065	000	INSTL DEL ASSM (D-SY)SZ 1(BRF)GF2(BR)	EA	19.000	23.00	3.000	57.00
06626017		WK ZN PAV MRK NON-REMOV (W)(ARROW)	EA	371.180	0.00	10.000	3,711.80
06626018		CO#029 - Additional Work Zone Pavement Markings WK ZN PAV MRK NON-REMOV (W)(DBL ARW)	EA	530.250	0.00	4.000	2,121.00
06626029		CO#029 - Additional Work Zone Pavement Markings WK ZN PAV MRK NON-REMOV(W)(WORD)	EA	371.180	0.00	16.000	5,938.88
06626060	000	WK ZN PAV MRK REMOV (W)4"(BRK)	LF	0.500	202,527.00	78,297.000	39,148.50
06626061	000	WK ZN PAV MRK REMOV (W)4"(DOT)	LF	1.000	2,044.00	54.000	54.00
06626063	000	WK ZN PAV MRK REMOV (W)4"(SLD)	LF	0.450	584,125.00	263,497.000	118,573.65
06626070	000	WK ZN PAV MRK REMOV (W)8"(LNDP)	LF	1.250	10,603.00	11,084.000	13,855.00
06626071	000	WK ZN PAV MRK REMOV (W)8"(SLD)	LF	1.200	88,937.00	47,605.000	57,126.00
06626095	000	WK ZN PAV MRK REMOV (Y)4"(SLD)	LF	0.450	549,005.00	197,417.000	88,837.65
06666054	007	REFL PAV MRK TY I (W)(ARROW)(100MIL)	EA	125.000	136.00	4.000	500.00
06666057	007	REFL PAV MRK TY I(W)(DBL ARROW)(100MIL)	EA	145.000	48.00	1.000	145.00
06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.200	319,535.00	165,250.000	33,050.00
06776002	000	ELIM EXT PAV MRK & MRKS (6")	LF	0.300	8,957.00	6,493.000	1,947.90
06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	0.600	4,377.00	18,141.000	10,884.60
06776005	000	ELIM EXT PAV MRK & MRKS (12")	LF	1.500	519.00	635.000	952.50
06776008		ELIM EXT PAV MRK & MRKS (ARROW) CO#008 - Eliminate Existing Pavement Markings	EA	79.540	0.00	12.000	954.48
06776009		ELIM EXT PAV MRK & MRKS (DBL ARROW) CO#008 - Eliminate Existing Pavement Markings	EA	132.560	0.00	4.000	530.24
06776012		ELIM EXT PAV MRK & MRKS (WORD) CO#008 - Eliminate Existing Pavement Markings	EA	79.540	0.00	9.000	715.86
06806003	006	INSTALL HWY TRF SIG (SYSTEM)	EA	22,200.000	2.00	1.900	42,180.00
06806004	006	REMOVING TRAFFIC SIGNALS	EA	4,800.000	6.00	2.900	13,920.00
06816001	000	TEMP TRAF SIGNALS	EA	167,000.000	3.00	2.650	442,550.00
06826001	000	VEH SIG SEC (12")LED(GRN)	EA	240.000	32.00	2.000	480.00
06826003	000	VEH SIG SEC (12")LED(YEL)	EA	240.000	32.00	2.000	480.00
06826005	000	VEH SIG SEC (12")LED(RED)	EA	240.000	32.00	2.000	480.00
06826060	000	BACKPLATE W/REFL BRDR(3 SEC)	EA	79.000	30.00	2.000	158.00
06846009	000	TRF SIG CBL (TY A)(12 AWG)(4 CONDR)	LF	1.500	5,677.00	2,940.000	4,410.00
06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	2.450	4,594.00	3,120.000	7,644.00
06846080	000	TRF SIG CBL (TY C)(14 AWG)(2 CONDR)	LF	1.100	5,677.00	940.000	1,034.00
06866031	000	INS TRF SIG PL AM(S)1 ARM(28")LUM	EA	7,600.000	1.00	1.000	7,600.00
07306106	003	STRIP MOWING	CYC	4,400.000	15.00	2.000	8,800.00
07346002	000	LITTER REMOVAL	CYC	1,400.000	46.00	19.000	26,600.00
07846038	000	REP STL BRIDGE MEMBER(REPL RIVET/BOLT)	EA	532.130	4.00	10.000	5,321.30
30766001	000	D-GR HMA TY-B PG64-22 ROADWAY	TON	54.000	187,568.00	98,074.020	5,295,997.08
30766023	000	D-GR HMA TY-C PG70-22	TON	61.000	89,130.00	46,204.990	2,818,504.39
30766027	000	D-GR HMA TY-C PG70-22 (LEVEL-UP)	TON	75.000	2,323.00	659.380	49,453.50

30766064		PRODUCTION PAYMENT ADJUSTMENT	DOL	-1.000	4,000.00	31,271.870	-31,271.87
		D-GR HMA TY-B PG64-22 PENALTY					
30766064		PRODUCTION PAYMENT ADJUSTMENT	DOL	1.000	4,000.00	80,032.140	80,032.14
		D-GR HMA TY-B PG64-22 BONUS					
30766065		PLACEMENT PAYMENT ADJUSTMENT	DOL	-1.000	4,000.00	2,773.920	-2,773.92
		D-GR HMA TY-B PG64-22 PENALTY					
30766065		PLACEMENT PAYMENT ADJUSTMENT	DOL	1.000	4,000.00	104,027.560	104,027.56
		D-GR HMA TY-B PG64-22 BONUS					
30766066	000	TACK COAT	GAL	2.500	198,755.00	60,613.000	151,532.50
40026001	000	REPLACE ELASTOMERIC BEARING PADS	EA	5,479.790	29.00	29.000	158,913.91
40216001	000	TIP TESTING(DRILL SHAFT)	EA	6,500.000	53.00	53.000	344,500.00
60016002	000	PORTABLE CHANGEABLE MESSAGE SIGN	EA	16,237.500	16.00	8.000	129,900.00
60076103	000	REMOVE FIBER OPTIC CABLE	LF	0.700	3,700.00	2,700.000	1,890.00
60496001	000	LONG CHANNEL MOUNT CURB SYS (INSTALL)	LF	67.250	4,552.00	2,948.000	198,253.00
60496002	000	LONG CHANNEL MOUNT CURB SYS (RELOCATE)	LF	70.090	11,330.00	619.000	43,385.71
60496003	000	LONG CHANNEL MOUNT CURB SYS (REMOVE)	LF	2.840	4,587.00	575.500	1,634.42
60626018	000	ITS RADIO (SNGL)(5 GHZ)-I-U	EA	4,400.000	9.00	5.000	22,000.00
60626043	000	REMOVE ITS RADIO	EA	680.000	5.00	5.000	3,400.00
60646027	000	ITS POLE (40 FT)(REM)	EA	240.000	1.00	1.000	240.00
60646080	000	ITS POLE MNT CAB (TY 2)(CONF 1)	EA	5,800.000	7.00	2.000	11,600.00
60936003	000	REMOVE EXISTING LANE CONTROL SYSTEM	EA	6,400.000	2.00	2.000	12,800.00
60936005	000	REMOVE EXISTING CCTV FIELD EQUIPMENT	EA	2,400.000	3.00	2.000	4,800.00
60936009	000	REMOVE EXIST FIBER HUB	EA	5,800.000	1.00	1.000	5,800.00
60936010	000	REMOVE EXIST FIB OPT DMS SYS(TY-2)	EA	5,500.000	2.00	2.000	11,000.00
60936012	000	REMOVE EXIST RVSD	EA	580.000	1.00	1.000	580.00
61856002	002	TMA (STATIONARY)	DAY	116.690	1,522.00	634.000	73,981.46
61866002	000	ITS GND BOX(PCAST) TY 1 (243636)W/APRN	EA	7,000.000	41.00	16.400	114,800.00
61866010	000	ITS GND BOX(PCAST) TY 2 (366048)W/APRN	EA	10,700.000	9.00	0.800	8,560.00
62926007	000	RELOCATE RVDS	EA	670.000	3.00	2.000	1,340.00
63076002	000	TEMP SPEED MONITOR (2 SYS)	DAY	10.000	2,890.00	1,983.000	19,830.00
63096002	000	TEMP CON EQUIP ALERT (2 SYS)	DAY	65.000	2,890.00	963.000	62,595.00
63446002	000	TEMP TRAVEL TIME (2 SYS)	DAY	45.000	2,890.00	1,703.000	76,635.00
64006001	000	PORTABLE TRAFFIC SIGNAL	MO	2,200.000	15.00	16.000	35,200.00
71136001	000	TEMPORARY WATER MAIN	LS	892,472.000	1.00	0.910	812,149.51
71866003	001	NGP (MAIN) (6" PLASTIC W/TW) (OPEN CUT)	LF	466.000	1,314.00	1,240.000	577,840.00
71866004	001	NGP (MAIN) (4" PLASTIC W/TW) (OPEN CUT)	LF	811.000	148.00	161.000	130,571.00
71866008	001	NGP (MAIN)(2" PLASTIC W/TW)(OPEN CUT)	LF	1,700.000	14.00	64.000	108,800.00
71866009		NGP (MAIN)(8" PLASTIC W/TW)(OPEN CUT)	LF	695.520	0.00	157.000	109,196.64
		CO#034 - CPS Gas Blanco 8in Revisions					
71866012	001	NGP (MAIN)(8" STEEL)(OPEN CUT)	LF	938.000	326.00	336.000	315,168.00
71866025	001	NGP (REMOVE ABANDONED MAIN)(4")	LF	45.000	4,478.00	4,344.000	195,480.00
71866026	001	NGP (REMOVE ABANDONED MAIN)(6")	LF	45.000	256.00	239.000	10,755.00
71866027	001	NGP (REMOVE ABANDONED MAIN)(8")	LF	82.000	261.00	205.000	16,810.00
71866029	001	NGP (SERVICE)(EXTEND TO NEW MAIN)	EA	9,300.000	2.00	3.000	27,900.00
71866035	001	NGP (REMOVE ABANDONED MAIN) (12")	LF	181.000	2,071.00	2,055.000	371,955.00
71866037	001	NGP (MAIN) (24" STEEL) (OPEN CUT)	LF	568.000	1,454.00	1,334.000	757,712.00
71866042	001	NGP (REMOVE ABANDONED MAIN) (16")	LF	240.000	1,477.00	1,345.000	322,800.00
71866044	001	NGP (JT TR)(16" STL & 6" PLAS W/TW)	LF	370.000	3,624.00	3,456.000	1,278,720.00
71866047	001	NGP (LONG SVC) (NEW MAIN TO PROP LINE)	EA	27,000.000	1.00	2.000	54,000.00

CONTRACT ID	245202128	ESTIMATE	0035	CONTRACTOR'S ESTIMATE PACKAGE			
71866048	001	NGP STOPPLE	EA	50,000.000	8.00	4.000	200,000.00
71946001	000	SAN SWR TRENCH EXCAVATION PROTECTION	LF	1.000	307.00	28.000	28.00
71966001	001	TRENCH EXCAVATION PROTECTION	LF	1.000	5,228.00	1,129.500	1,129.50
71966002	001	DUCTILE IRON FITTINGS	TON	100.000	22.70	7.700	770.00
71966003	001	HYDROSTATIC PRESSURE TEST	EA	3,208.000	20.00	8.000	25,664.00
71966005	001	FLOWABLE FILL BACKFILL	CY	153.000	3,455.00	812.200	124,266.60
71966006	001	PIPE WATER MAIN (PVC)(8")	LF	89.000	1,737.00	711.000	63,279.00
71966009	001	TIE-IN (COMPLETE)(8")	EA	5,600.000	19.00	5.000	28,000.00
71966011	001	ADJUST VALVE BOX	EA	793.000	103.00	1.000	793.00
71966018	001	DUCTILE IRON PIPE (16")	LF	208.000	852.00	328.000	68,224.00
71966019	001	RELAY SHORT SERVICE (3/4")	EA	2,880.000	7.00	1.000	2,880.00
71966021	001	RELAY SHORT SERVICE (1-1/2")	EA	3,306.000	8.00	2.000	6,612.00
71966030	001	GATE VALVE & BOX (COMPLETE)(16")	EA	8,439.000	5.00	2.000	16,878.00
71966032	001	FIRE HYDRANT ASSEMBLY	EA	6,236.000	14.00	3.000	18,708.00
71966034	001	TIE-IN (COMPLETE)(12")	EA	5,680.000	12.00	6.000	34,080.00
71966035	001	TIE-IN (COMPLETE)(16")	EA	8,164.000	2.00	2.000	16,328.00
71966036	001	TEMPORARY BLOW-OFF (COMPLETE)(2")	EA	2,981.000	36.00	5.000	14,905.00
71966037	001	AIR RELEASE VALVE (COMPLETE)(1")	EA	5,131.000	4.00	1.000	5,131.00
71966039	001	PIPE WATER MAIN (PVC) (12")	LF	113.000	932.00	180.500	20,396.50
71966042	001	RELOCATE FIRE HYDRANT	EA	6,155.000	7.00	3.000	18,465.00
71966046	001	STEEL CASING (24") (OPEN CUT)	LF	145.000	234.00	50.000	7,250.00
71966047	001	CARRIER PIPE (OPEN CUT) (PVC) (12")	LF	114.000	123.00	30.000	3,420.00
71966052	001	WATER MAIN REMOVAL (16" & SMALLER)	LF	51.000	3,649.00	1,310.000	66,810.00
71966059	001	AIR RELEASE VALVE (COMPLETE)(2")	EA	4,627.000	11.00	6.000	27,762.00
71966062	001	CARRIER PIPE (IN CASING) (DI) (24")	LF	250.000	108.00	60.000	15,000.00
71966066	001	TEMPORARY BLOW-OFF (COMPLETE)(4 IN)	EA	6,146.000	5.00	1.000	6,146.00
71966070	001	24" DUCTILE IRON PIPE	LF	241.000	773.00	661.000	159,301.00
71966072	001	RELOC EXIST METER AND NEW METER BOX	EA	729.000	13.00	3.000	2,187.00
71966074	001	GATE VALVE AND BOX (COMPLETE) (8")	EA	3,727.000	8.00	3.000	11,181.00
71966075	001	BUTTERFLY VALVE AND BOX (COMPL) (24")	EA	20,587.000	1.00	1.000	20,587.00
71966076	001	TIE-IN (COMPLETE) (24")	EA	19,570.000	6.00	2.000	39,140.00
71966080	001	STEEL CASING (42") (OPEN CUT)	LF	364.000	89.00	60.000	21,840.00
71966092	001	PIPE WATER MAIN (DI) (8")	LF	113.000	394.00	219.000	24,747.00
71966118	001	CARRIER PIPE (OPEN CUT) (PVC) (8")	LF	95.000	107.00	20.000	1,900.00
71966126	001	WATER MAIN REMOVAL (LARGER THAN 16")	LF	59.000	946.00	647.000	38,173.00
72026010	000	STRMWTR TREAT UNIT (144 IN) (31 CART)	EA	208,773.170	2.00	1.800	375,791.70
72026011	000	STRMWTR TREAT UNIT (144 IN) (32 CART)	EA	212,374.620	1.00	0.900	191,137.16
72026019	000	STRMWTR TREAT UNIT (72IN) (5 CARTRIDGE)	EA	58,452.770	3.00	0.900	52,607.49
72026021	000	STRMWTR TREAT UNIT (96IN)(12 CARTRIDGE)	EA	99,292.320	6.00	4.500	446,815.45
72026022	000	STRMWTR TREAT UNIT (120 IN) (14 CART)	EA	142,126.870	2.00	1.800	255,828.36
72026023	000	STRMWTR TREAT UNIT (120 IN) (23 CART)	EA	167,082.420	2.00	1.800	300,748.36
96016001		MATERIAL ON HAND	DOL	1.000	1,000.00	12,440,948.030	12,440,948.03
96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	214.730	3.00	108.950	23,394.83
96026601		ITEM 416.5.1.1 PAY BY THE LF (36 IN DRILL SHAFT)					
96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	369.370	3.00	14.000	5,171.18
96026601		ITEM 416.5.1.1 PAY BY THE LF (48 IN DRILL SHAFT)					
96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	1,690.930	3.00	5.000	8,454.65
96026601		ITEM 416.5.1.1 PAY BY THE LF (120 IN DRILL SHAFT)					
96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	233.400	2.00	31.200	7,282.08

96026602	ITEM 416.5.1.1 PAY BY THE LF (36 IN DRILL SHAFT) EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	401.490	2.00	10.000	4,014.90
96026603	ITEM 416.5.1.1 PAY BY THE LF (48 IN DRILL SHAFT) DRILL SHAFT CORE HOLE PAYMENT	DOL	200.000	1.00	410.000	82,000.00
96046001	Item 416.5.2 CONTRACTOR FORCE ACCOUNT 1	DOL	1.000	1,000.00	7,960.000	7,960.00
96046002	Item 628.5.1 CONTRACTOR FORCE ACCOUNT 2	DOL	1.000	1,000.00	10,180.010	10,180.01
96066053	UTILITY POLE BRACING PROPOSAL PAGE 81-82 OF 776 LAW ENFORCEMENT PERSONNEL	DOL	1.000	1,000.00	3,640,316.990	3,640,316.99
96066056	FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	1,000.00	408,984.047	408,984.05
96066063	FORCE ACCOUNT - CRASH CUSHION REPAIR #1 3rd PARTY DAMAGES-MBGF, ATTENUATOR, ILLUM, ETC.	DOL	1.000	1,000.00	1,394,671.970	1,394,671.97
96066068	FORCE ACCOUNT - RAILROAD FLAGGERS	DOL	1.000	1,000.00	157,186.880	157,186.88
96086001	UNIQUE CHANGE ORDER ITEM 1	DOL	1.000	0.00	15,032.160	15,032.16
96086002	UNIQUE CHANGE ORDER ITEM 2 To be paid for 12 EA @ \$4000.00 / EA	DOL	4,000.000	0.00	5.000	20,000.00
96086003	UNIQUE CHANGE ORDER ITEM 3 CO#006 - CPS Gas 24-TP Pipe Bend on Blanco Rd	DOL	1.000	0.00	75,034.720	75,034.72
96086004	UNIQUE CHANGE ORDER ITEM 4 CO#007 Remove (2) Ex. Traffic Signal Foundations	DOL	1.000	0.00	10,909.660	10,909.66
96086005	UNIQUE CHANGE ORDER ITEM 5 CO#010	DOL	1.000	0.00	51,871.180	51,871.18
96086006	UNIQUE CHANGE ORDER ITEM 6 CO#014 - Karst Mitigation Force Account	DOL	1.000	0.00	69,552.940	69,552.94
96086007	UNIQUE CHANGE ORDER ITEM 7 CO#015 - CPS Gas 4" Temp Bypasses WBFR East of Bitters Road	DOL	1.000	0.00	11,170.330	11,170.33
96086009	UNIQUE CHANGE ORDER ITEM 9 CO#017- Additional Costs Incurred for Drainage System AV	DOL	1.000	0.00	3,142.630	3,142.63
96086010	UNIQUE CHANGE ORDER ITEM 10 CO#018 - Addtl. Steel for Overhead Sign Structure Revisions	DOL	1.000	0.00	48,427.870	48,427.87
96086011	UNIQUE CHANGE ORDER ITEM 11 CO#021 - Saw Cut Closure Walls for NB Blanco Abutments 1 & 5	DOL	1.000	0.00	1,843.920	1,843.92
96086012	UNIQUE CHANGE ORDER ITEM 12 CO#023 - Illumination Material Surplus (Non-Participating)	DOL	1.000	0.00	22,185.100	22,185.10
96086013	UNIQUE CHANGE ORDER ITEM 13 CO#025 - Temporary Cold Mix Asphalt Patch	DOL	1.000	0.00	20,812.900	20,812.90
96086014	UNIQUE CHANGE ORDER ITEM 14 CO#27- GROUT CURTAINS	DOL	1.000	0.00	52,837.640	52,837.64
96086015	UNIQUE CHANGE ORDER ITEM 15 CO#030 - Costs incurred to expose existing 16-SP & 6PA-SPD	DOL	1.000	0.00	34,579.070	34,579.07
96086016	UNIQUE CHANGE ORDER ITEM 16 CO#030 - Costs incurred to expose existing 2PA-SPD	DOL	1.000	0.00	4,200.870	4,200.87
96086017	UNIQUE CHANGE ORDER ITEM 17 CO#031 - Excess Grout for RW368 and RW372	DOL	1.000	0.00	42,717.000	42,717.00
96086018	UNIQUE CHANGE ORDER ITEM 18 CO#032 - Installation of ADA Ramps	DOL	1.000	0.00	31,263.380	31,263.38
96086019	UNIQUE CHANGE ORDER ITEM 19	DOL	1.000	0.00	37,086.630	37,086.63

96086020	CO#032 - Installation of Pedestrian Signals UNIQUE CHANGE ORDER ITEM 20	DOL	1.000	0.00	10,846.470	10,846.47
96086021	CO#032 - Installation of Additional Poles for Temp Signals UNIQUE CHANGE ORDER ITEM 21	DOL	1.000	0.00	8,837.500	8,837.50
96086022	CO#034 - Additional Mobilization for 24TP on Blanco UNIQUE CHANGE ORDER ITEM 22	DOL	1.000	0.00	9,342.580	9,342.58
96086023	CO#035 - Force Account to Remove Existing Concrete on Blanco UNIQUE CHANGE ORDER ITEM 23	DOL	1.000	0.00	29,315.250	29,315.25
96086024	CO#038 - Rock Nail Extension Coupler Corrosion Protection UNIQUE CHANGE ORDER ITEM 24	DOL	1.000	0.00	29,810.820	29,810.82
96086025	CO#038 - TPW373 Excessive Rock Nail Grout Loss UNIQUE CHANGE ORDER ITEM 25	DOL	1.000	0.00	24,758.700	24,758.70
96086026	CO#039-Eliminated SAWS Line B-Delivery & Return of Materials UNIQUE CHANGE ORDER ITEM 26	DOL	1.000	0.00	6,090.480	6,090.48
96086028	CO#040- To be paid for as Lump Sum UNIQUE CHANGE ORDER ITEM 28	DOL	1.000	0.00	124,026.690	124,026.69
96086029	CO#042 -To be paid for as Lump Sum UNIQUE CHANGE ORDER ITEM 29	DOL	1.000	0.00	15,260.960	15,260.96
96086030	CO#044 - To be paid for as Lump Sum UNIQUE CHANGE ORDER ITEM 30	DOL	1.000	0.00	2,353.030	2,353.03
96086031	CO#044 - To be paid for as Lump Sum UNIQUE CHANGE ORDER ITEM 31	DOL	1.000	0.00	21,660.710	21,660.71
96086033	CO#044 - To be paid for as Lump Sum UNIQUE CHANGE ORDER ITEM 33	DOL	1.000	0.00	206,511.310	206,511.31
	CO# 047 - To be paid for as Lump Sum					

TOTAL ITEM EARNINGS TO DATE \$168,791,432.73