



**CONTRACTOR'S ESTIMATE PACKAGE**

REPORT DATE: **12/08/14**

CONTRACT ID: **067508052**  
 PROJECT: **NH 2007(813)**  
 CONTRACT: **08073001**  
 AWARD AMOUNT: **\$175,524,734.29**  
 PROJECTED AMOUNT: **\$175,524,734.29**  
 ADJ. PROJECTED AMOUNT: **\$180,977,756.64**  
 CONTRACTOR: **WILLIAMS BROTHERS CONSTRUCTION CO., INC.**

HIGHWAY: **IH 45**  
 DISTRICT NAME: **Houston**  
 COUNTY: **MONTGOMERY**  
 AREA ENGINEER: **Richard L. Brown P.E.**  
 AREA NUMBER: **053**

ESTIMATE NUMBER: **0075**  
 ESTIMATE PAID:   
 ESTIMATE PERIOD: **04/11/2014** to **06/26/2014**  
 ESTIMATE TYPE: **SUPP**  
 % COMPLETE: **99.24**  
 % TIME USED: **100.00**  
 % RETAINAGE: **0.00**

LETTING DATE: **08/07/2007**  
 AWARD DATE: **08/23/2007**  
 NOTICE TO PROCEED DATE: **08/28/2007**  
 WORK BEGIN DATE: **09/04/2007**  
 ACCEPTED DATE: **05/10/2013**  
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

**RECAPITULATION**

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$179,610,286.03	\$179,610,286.03	\$0.00
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$179,610,286.03	\$179,610,286.03	\$0.00
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$3,303,500.00	\$3,303,500.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$124,928.50	\$0.00	\$124,928.50
	<hr/> <hr/>	<hr/> <hr/>	
PAID TO CONTRACTOR	<b>\$183,038,714.53</b>	<b>\$182,913,786.03</b>	<b>\$124,928.50</b>

**CONTRACT ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION: **OTHER**  
 ADJUSTMENT AMOUNT: **-1.00**  
 REMARKS: **Adjustment to offset Supplemental Amount.**

ADJUSTMENT DESCRIPTION: **OTHER**  
 ADJUSTMENT AMOUNT: **124,928.50**  
 REMARKS: **Payment for Change Order No.84**

**LINE ITEM ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION:  
 ADJUSTMENT AMOUNT:  
 REMARKS:

\*\*\*There are no Line Item Adjustments for this estimate\*\*\*

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

\_\_\_\_\_  
AREA/PROJECT ENGINEER

\_\_\_\_\_  
DATE

**CONTRACT TIME STATEMENT**

<u>WORK BEGIN DATE:</u>	09/04/2007	<u>ASSESSED LIQ DAMAGES:</u>	0	
<u>TIME CHARGES BEGIN:</u>	09/13/2007	<u>LIQ DAMAGE RATE:</u>	\$2,000.00	
<u>BID DAYS:</u>	1,196	<u>LIQUIDATED DAMAGES:</u>	0	
<u>C. O. ADJUSTED DAYS:</u>	157		DAYS AT	
<u>CURRENT DAYS:</u>	1,353		PER DAY	\$2,000.00
<u>DAYS CHARGED TO DATE:</u>	1,353	<u>TOTAL:</u>	\$0.00	
<u>PHYSICAL WORK COMPLETE:</u>	00/00/0000			

WORK PERFORMED THIS PERIOD

\*\*\* NO ITEM EARNINGS THIS ESTIMATE\*\*\*

CONTRACT LINE ITEMS

PROJECT NH 2007(813) CONTROL 067508052  
 CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	01002002	001	PREPARING ROW	STA	1,600.000	241.000	0.000	241.00	385,600.00
0065	01042001	000	REMOVING CONC (PAV)	SY	4.000	143,181.000	0.000	143,181.00	572,724.00
0070	01042009	000	REMOVING CONC (RIPRAP)	SY	4.000	3,140.000	281.000	3,421.00	13,684.00
0071	01042017	000	REMOVING CONC (DRIVEWAYS)	SY	5.450	0.000	246.510	246.51	1,343.48
Added by CO#78 for Target Driveway									
0075	01042023	000	REMOVING CONC (CTB)	LF	6.000	24,365.000	0.000	24,365.00	146,190.00
0080	01052002	000	REMOVING STAB BASE AND ASPH PAV (2")	SY	1.500	234,888.000	3,363.000	241,869.83	362,804.82
0085	01052044	000	REMOVING STAB BASE AND ASPH PAV (10")	SY	1.250	272,022.000	82,808.240	354,830.24	443,537.82
0090	01102001	000	EXCAVATION (ROADWAY)	CY	3.000	891,043.000	-59,222.850	831,820.15	2,495,460.45
0091	01102001	000	EXCAVATION (ROADWAY)	CY	18.600	0.000	260.000	260.00	4,836.00
Added by CO #22 for increased price at Gladstell									
0095	01122002	000	SUBGRADE WIDENING (DENS CONT)	STA	40,000.000	464.000	0.000	464.00	18,560,000.00
0100	01322006	002	EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	3.000	886,059.000	3,748.150	889,807.15	2,669,421.45
0101	01322006	000	EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	19.500	0.000	379.000	379.00	7,390.50
Added by CO #22 for increased price at Gladstell									
0105	01322028	002	EMBANK (FINAL)(DC)(TY C) CSBE	CY	30.000	47,145.000	0.000	47,145.00	1,414,350.00
0110	01612009	001	EROSION CONTROL COMPOST	CY	15.000	10,725.000	-4,720.390	6,004.61	90,069.15
0115	01612012	001	GENERAL USE COMPOST	CY	15.000	5,358.000	11.000	3,086.38	46,295.70
0120	01612017	001	COMPOST MANUF TOPSOIL (BIP) (4")	SY	0.500	33,433.000	0.000	9,770.69	4,885.36
0125	01622002	000	BLOCK SODDING	SY	2.750	275,423.000	0.000	294,460.59	809,766.64
0130	01622003	000	STRAW OR HAY MULCH	SY	0.090	203,732.000	0.000	9,770.69	879.36
0135	01642009	000	BROADCAST SEED (TEMP) (WARM)	SY	0.090	90,890.000	0.000	61,284.08	5,515.56
0145	01642051	000	DRILL SEED (TEMP)(WARM OR COOL)	SY	0.080	29,994.000	0.000	177,045.69	14,163.65
0150	01642052	000	BROADCAST SEED (PERM)(SPECIAL MIX)	SY	0.150	33,433.000	0.000	9,770.69	1,465.61
0155	01662001	000	FERTILIZER	AC	150.000	91.910	0.000	66.55	9,982.50
0160	01682001	000	VEGETATIVE WATERING	MG	10.000	11,051.000	-5,134.500	5,916.50	59,165.00
0162	01692001	002	SOIL RETENTION BLANKETS (CL 1) (TY A)	SY	1.080	0.000	45,000.000	14,329.76	15,476.14
Added by CO #19									
0165	01702002	000	IRRIGATION SYSTEM (TY I)	LS	5,000.000	1.000	0.000	1.00	5,000.00
0170	01922064	013	PLANT BED PREP (TYPE II)	SY	0.050	96,536.000	0.000	54,587.34	2,729.36
0175	02602006	001	LIME TRT (EXST MATL) (6")	SY	1.100	411,448.000	118,196.860	534,259.33	587,685.30
0180	02602012	001	LIME(HYD,COM OR QK)(SLRY)OR QK(DRY)	TON	125.000	5,554.000	1,573.092	7,189.32	898,664.53
0185	02752001	000	CEMENT	TON	125.000	4,590.000	-3,295.840	1,294.16	161,770.00
0190	02752002	000	CEMENT TREAT (EXIST MATL) (6")	SY	1.100	340,009.000	-254,671.940	85,337.06	93,870.80
0192	01102003	000	EXCAVATION (SPECIAL)	CY	9.790	0.000	87,493.000	87,493.00	856,556.47
CO68 increase price for detention pond 2&6 excavation									
0195	02762224	000	CEM TRT(PLNT MX) (CL NJ)(TY E)(GR 4)(6")	SY	4.500	752,777.000	3,836.000	680,328.94	3,061,480.32
0200	02922007	000	ASPHALT STAB BASE (GR 2)(PG 64)	TON	55.000	101,946.000	5,951.560	96,751.19	5,321,315.45
0205	02922017	000	ASPHALT STAB BASE (GR 4)(PG 64)	TON	50.000	41,330.000	228.500	36,068.30	1,803,415.00
0210	03052014	000	SALV,HAUL& STKPL RCL APH PV(VAR DEPTH)	SY	2.000	644,647.000	-294.000	596,700.07	1,193,400.14
0215	03402063	000	D-GR HMA(METH) TY-C SAC-A PG76-22	TON	75.000	8,609.000	-260.590	8,835.35	662,651.25
0220	03422002	002	PFC (ASPHALT) PG76-22	TON	500.000	636.000	13.000	706.13	353,065.00
0225	03422006	002	PFC (AGGREGATE)(PG76 MIX) SAC-A	TON	65.000	9,791.000	225.000	10,900.15	708,509.75

CATEGORY		001	DESCRIPTION	ALL ITEMS					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0230	03602003	003	CONC PVMT (CONT REINF-CRCP)(10")	SY	10.000	217,109.000	395.000	222,579.17	2,225,791.70
0231	03602003	003	CONC PVMT (CONT REINF-CRCP)(10")	SY	46.240	0.000	4,111.000	5,546.40	256,465.54
			Added By CO 22/Additional Hand Pour Paving at Gladstell						
0250	03602008	003	CONC PVMT (CONT REINF-CRCP)(15")	SY	40.000	435,754.000	-571.000	436,712.60	17,468,504.00
0270	03682001	001	WIDE FLANGE PAVEMENT TERMINALS	LF	150.000	2,321.000	0.000	2,321.00	348,150.00
0275	04002005	000	CEM STABIL BKFL	CY	20.000	51,006.000	608.670	56,141.61	1,122,832.20
0276	04002008	004	CUT & RESTORING PAV (ASPH)	SY	52.710	0.000	20.450	20.45	1,077.92
			Added by CO #50 cut and restore asph driveway						
0277	04002006	004	CUT & RESTORING PAV	SY	70.000	0.000	3,286.620	2,807.41	196,518.70
			Added by CO #53						
0280	04022001	000	TRENCH EXCAVATION PROTECTION	LF	1.000	51,655.000	454.000	44,559.00	44,559.00
0285	04032001	000	TEMPORARY SPL SHORING	SF	1.000	354,584.000	-90,415.790	264,168.21	264,168.21
0290	04162001	001	DRILL SHAFT (18 IN)	LF	100.000	134.000	0.000	134.00	13,400.00
0295	04162002	001	DRILL SHAFT (24 IN)	LF	125.000	1,950.000	-351.000	1,599.00	199,875.00
0300	04162003	001	DRILL SHAFT (30 IN)	LF	150.000	400.000	0.000	400.00	60,000.00
0305	04162004	001	DRILL SHAFT (36 IN)	LF	175.000	8,844.000	240.000	9,136.00	1,598,800.00
0310	04162006	001	DRILL SHAFT (48 IN)	LF	350.000	536.000	0.000	536.00	187,600.00
0315	04162011	001	DRILL SHAFT (78 IN)	LF	500.000	10,421.000	-71.000	10,350.00	5,175,000.00
0320	04162012	001	DRILL SHAFT (84 IN)	LF	600.000	368.000	0.000	368.00	220,800.00
0325	04162015	001	DRILL SHAFT (NON-REINFORCED)(12 IN)	LF	72.100	56.000	0.000	49.00	3,532.90
0330	04162018	001	DRILL SHAFT (SIGN MTS)(24 IN)	LF	113.500	98.000	-10.000	88.00	9,988.00
0340	04162023	001	DRILL SHAFT (SIGN MTS)(54 IN)	LF	423.600	400.000	-50.000	350.00	148,260.00
0345	04162026	001	DRILL SHAFT (HIGH MAST POLE)(60 IN)	LF	471.000	312.000	0.000	312.00	146,952.00
0350	04162027	001	DRILL SHAFT (HIGH MAST POLE)(66 IN)	LF	560.000	846.000	0.000	864.00	483,840.00
0355	04162032	001	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	334.000	196.800	0.000	196.80	65,731.20
0360	04162033	001	DRILL SHAFT (TRF SIG POLE) (42 IN)	LF	396.000	17.400	0.000	17.40	6,890.40
0365	04162034	001	DRILL SHAFT (TRF SIG POLE) (48 IN)	LF	497.500	211.000	-58.000	153.00	76,117.50
0370	04162048	001	DRILL SHAFT (SIGN MTS)(72IN)	LF	664.250	465.000	23.000	488.00	324,154.00
0375	04162050	001	DRILL SHAFT (90 IN)	LF	500.000	725.000	0.000	725.00	362,500.00
0380	04202003	003	CL C CONC (ABUT)	CY	650.000	1,041.000	0.000	1,041.00	676,650.00
0385	04202005	003	CL C CONC (FOOTING)	CY	350.000	384.200	25.300	409.50	143,325.00
0386	04202006		CL C CONC (RAIL FOUNDATION)	CY	638.610	0.000	12.200	12.20	7,791.04
			Added by CO #31						
0390	04202010	003	CL C CONC (SIGN COLUMN)	CY	650.000	672.100	-11.400	660.70	429,455.00
0395	04202013	003	CL C CONC (MISC)	CY	250.000	945.000	-320.620	624.38	156,095.00
0400	04202019	003	CL C CONC (CAP)	CY	700.000	91.100	0.000	91.10	63,770.00
0405	04202023	003	CL F CONC (COLUMN)	CY	900.000	235.500	0.000	235.50	211,950.00
0410	04202034	003	CL S CONC (BRIDGE SDWLK)	CY	250.000	124.300	0.000	124.30	31,075.00
0415	04202050	003	CL F CONC (CAP)	CY	700.000	4,750.200	0.000	4,750.20	3,325,140.00
0420	04202051	003	CL C CONC (COLUMN)	CY	850.000	3,725.900	0.000	3,725.90	3,167,015.00
0425	04202089	003	CL F CONC (CAP)(MASS PLACEMENT)	CY	700.000	1,427.100	0.000	1,427.10	998,970.00
0430	04202117	003	CL C CONC (SIGN FOOTING)	CY	400.000	338.600	-15.500	289.10	115,640.00
0435	04202129	003	CL S CONC (RAISED MEDIAN)	CY	250.000	9.900	0.000	9.90	2,475.00
0440	04222001	000	REINF CONC SLAB	SF	6.000	634,839.300	5,460.000	640,299.30	3,841,795.80
0445	04232009	000	RETAINING WALL (SOIL NAILED)(FACIA)	SF	30.000	43,306.000	0.000	43,306.00	1,299,180.00
0450	04232022	000	RETAINING WALL (MSE)(VERTICAL SCHEME)	SF	30.000	230,562.000	-1,162.440	229,399.56	6,881,986.80
0455	04252001	000	PRESTR CONC BEAM (TY A)	LF	80.000	1,683.700	0.000	1,683.70	134,696.00
0460	04252004	000	PRESTR CONC BEAM (TY IV)	LF	90.000	65,284.830	902.710	66,187.54	5,956,878.60

CATEGORY		001	DESCRIPTION	ALL ITEMS					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0462	04272002	000	CONCRETE PAINT FINISH Added by CO #72	SF	0.250	0.000	6,498.000	6,498.00	1,624.50
0465	04282001	000	CONC SURF TREAT (CLASS I)	SY	0.400	68,321.000	606.660	61,722.33	24,688.93
0470	04302002	000	CL C CONC FOR EXT STR (ABUT)	CY	1,500.000	36.200	0.000	36.20	54,300.00
0475	04302003	000	CL C CONC FOR EXT STR (BENT)	CY	1,200.000	140.800	0.000	140.80	168,960.00
0476	04302058	000	CL C CONC FOR EXT STRUC (CULV) (10'X5') Added By CO 22/ 10'X5' Culvert at Gladstell	LF	1,095.000	0.000	51.570	51.66	56,567.71
0480	04302158	000	CL S CONC FOR EXT STR (SLAB)	SF	10.000	10,236.000	0.000	10,236.00	102,360.00
0485	04322001	000	RIPRAP (CONC)(4 IN)	CY	250.000	1,557.000	818.090	2,375.09	593,772.50
0490	04322002	000	RIPRAP (CONC)(5 IN)	CY	250.000	900.000	0.070	900.07	225,017.50
0495	04322066	000	RIPRAP (CONC)(CL B)	CY	250.000	59.600	46.400	36.03	9,007.50
0500	04342033	003	ELASTOMERIC BEAR (E7)	EA	5,000.000	24.000	0.000	24.00	120,000.00
0505	04342041	003	ELASTOMERIC BEAR (F9)	EA	5,000.000	4.000	0.000	4.00	20,000.00
0510	04342049	003	ELASTOMERIC BEAR (EE5)	EA	5,000.000	24.000	0.000	24.00	120,000.00
0515	04342072	003	ELASTOMERIC BEAR (F7)	EA	5,000.000	24.000	0.000	24.00	120,000.00
0520	04342077	003	SLIDING ELASTOMERIC BEAR (ES 4)	EA	5,000.000	8.000	0.000	8.00	40,000.00
0525	04342078	003	SLIDING ELASTOMERIC BEAR (ES 6)	EA	5,000.000	10.000	0.000	10.00	50,000.00
0530	04342086	003	EALSTOMERIC BEAR (F6)	EA	5,000.000	5.000	0.000	5.00	25,000.00
0535	04342087	003	ELASTOMERIC BEAR (EE4)	EA	5,000.000	72.000	0.000	72.00	360,000.00
0540	04342089	003	ELASTOMERIC BEAR (E6)	EA	5,000.000	5.000	0.000	5.00	25,000.00
0545	04422002	005	STR STL (PLATE GIRDER)	LB	1.000	9,915,924.000	0.000	9,915,924.00	9,915,924.00
0550	04422005	005	STR STL (MISCELLANEOUS)	LB	8.000	3,967.000	0.000	3,967.00	31,736.00
0555	04502013	000	RAIL (TY SSTR)	LF	30.000	86,969.000	-13,251.500	66,907.00	2,007,210.00
0556	04502013	900	RAIL (TY SSTR) Added by CO#41 Form & Hand Pour SSTR rail at inlets	LF	165.150	0.000	90.000	90.00	14,863.50
0557	04502120		RAIL (TY SSTR)(SPL) Added by CO #31	LF	55.820	0.000	198.000	198.00	11,052.36
0560	04542002	000	SEALED EXPANSION JOINT (4 IN)(SEJ-P)	LF	200.000	2,219.520	0.000	2,219.52	443,904.00
0565	04542003	000	SEALED EXPANSION JOINT (5 IN)(SEJ-P)	LF	200.000	648.520	47.500	696.02	139,204.00
0570	04542004	000	ARMOR JOINT	LF	100.000	150.000	0.000	150.00	15,000.00
0575	04622002	000	CONC BOX CULV (3 FT X 3 FT)	LF	140.000	990.000	0.000	990.00	138,600.00
0580	04622007	000	CONC BOX CULV (5 FT X 3 FT)	LF	180.000	320.000	0.000	320.00	57,600.00
0585	04622009	000	CONC BOX CULV (5 FT X 5 FT)	LF	240.000	1,496.000	0.000	1,496.00	359,040.00
0590	04622010	000	CONC BOX CULV (6 FT X 3 FT)	LF	250.000	1,022.000	0.000	1,022.00	255,500.00
0595	04622011	000	CONC BOX CULV (6 FT X 4 FT)	LF	275.000	2,022.000	0.000	2,022.00	556,050.00
0600	04622022	000	CONC BOX CULV (8 FT X 7 FT)	LF	450.000	3,875.000	0.000	3,875.00	1,743,750.00
0605	04622028	000	CONC BOX CULV (9 FT X 9 FT)	LF	750.000	48.000	0.000	48.00	36,000.00
0610	04622062	000	CONC BOX CULV (12 FT X 6 FT)	LF	850.000	678.000	99.000	777.00	660,450.00
0615	04642003	000	RC PIPE (CL III)(18 IN)	LF	30.000	5,218.000	478.000	6,223.00	186,690.00
0620	04642005	000	RC PIPE (CL III)(24 IN)	LF	35.000	24,188.000	142.000	24,330.00	851,550.00
0621	04642005	900	RC PIPE (CL III)(24 IN) Added by CO#78 Price Adjustment for Target Driveway	LF	52.860	0.000	72.000	72.00	3,805.92
0625	04642007	000	RC PIPE (CL III)(30 IN)	LF	50.000	9,722.000	-1,001.000	9,592.00	479,600.00
0630	04642009	000	RC PIPE (CL III)(36 IN)	LF	80.000	9,692.000	-202.000	9,490.00	759,200.00
0635	04642010	000	RC PIPE (CL III)(42 IN)	LF	100.000	7,041.000	904.000	8,357.00	835,700.00
0640	04642011	000	RC PIPE (CL III)(48 IN)	LF	130.000	6,786.000	702.000	7,488.00	973,440.00
0645	04642012	000	RC PIPE (CL III)(54 IN)	LF	150.000	1,531.000	32.000	1,244.00	186,600.00

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0650	04652001	001	INLET (COMPL)(TY C)	EA	2,500.000	132.000	3.000	139.00	347,500.00
0655	04652006	001	MANH (COMPL)(JUNCT BOX)(TY M)	EA	2,500.000	2.000	-1.000	4.00	10,000.00
0660	04652010	001	INLET (COMPL)(TY AAD)	EA	2,500.000	88.000	5.000	90.00	225,000.00
0665	04652011	001	INLET (COMPL)(TY AD)	EA	2,000.000	9.000	3.000	36.00	72,000.00
0670	04652012	001	INLET (COMPL)(TY A)	EA	2,500.000	2.000	0.000	7.00	17,500.00
0671	04652012		INLET (COMPL)(TY A)	EA	1,364.600	0.000	4.000	4.00	5,458.40
Added by CO 9 for temporary inlets between SBML and SBFR									
0675	04652013	001	MANH (COMPL)(TY A)	EA	2,000.000	54.000	1.000	56.00	112,000.00
0680	04652098	001	INLET (COMPL)(TY C1)	EA	2,500.000	16.000	0.000	17.00	42,500.00
0681	04652110	001	INLET (COMPL)(ARMOR CURB SLOT)	EA	1,800.000	0.000	2.000	2.00	3,600.00
Added By CO 22/ For Gladstell Extension									
0685	04652119	001	INLET (COMPL)(TY AZ)	EA	3,500.000	3.000	0.000	4.00	14,000.00
0690	04652120	001	INLET (COMPL)(TY AZR)	EA	2,500.000	104.000	4.000	107.00	267,500.00
0695	04652180	001	INLET (COMPL)(TY AZR) 2 GRATES	EA	6,000.000	2.000	0.000	2.00	12,000.00
0700	04652224	001	MANH (COMPL)(JCT BOX) (SPL)	EA	9,000.000	1.000	0.000	1.00	9,000.00
0705	04652255	001	INLET (COMP)(TY AZ2G)	EA	5,000.000	1.000	0.000	1.00	5,000.00
0710	04652468	001	INLET (COMPL)(TY C1)(MOD)	EA	2,500.000	100.000	4.000	101.00	252,500.00
0714	04662037	000	WINGWALL (FW-S)(HW=7 FT)	EA	22,760.000	0.000	1.000	1.00	22,760.00
Added By CO 22/ For Gladstell Extension									
0715	04662039	000	WINGWALL (FW-S)(HW=9 FT)	EA	22,000.000	1.000	0.000	1.00	22,000.00
0720	04662042	000	WINGWALL (FW-S)(HW=12 FT)	EA	28,000.000	1.000	0.000	1.00	28,000.00
0725	04662049	000	WINGWALL (PW)(HW=5 FT)	EA	14,000.000	1.000	0.000	1.00	14,000.00
0730	04662050	000	WINGWALL (PW)(HW=6 FT)	EA	19,000.000	3.000	0.000	3.00	57,000.00
0731	04662051	000	WINGWALL (PW)(HW=7 FT)	EA	23,282.000	0.000	1.000	1.00	23,282.00
Added By CO 22/ For Gladstell Extension									
0735	04662052	000	WINGWALL (PW)(HW=8 FT)	EA	33,000.000	1.000	0.000	1.00	33,000.00
0740	04662054	000	WINGWALL (PW)(HW=10 FT)	EA	46,000.000	1.000	0.000	1.00	46,000.00
0750	04662080	000	HEADWALL (CH-FW-15)(DIA= 24 IN)	EA	5,000.000	1.000	0.000	1.00	5,000.00
0755	04662101	000	HEADWALL (CH-FW-30)(DIA= 48 IN)	EA	16,000.000	1.000	0.000	1.00	16,000.00
076	01042037		REMOVE CONC (RAIL)	LF	25.390	0.000	195.920	195.92	4,974.41
Added by CO#65 Removal of Poured in Place Conc. Traffic Rail									
0760	04662146	000	HEADWALL (CH-PW-S)(DIA= 48 IN)	EA	23,000.000	1.000	0.000	1.00	23,000.00
0765	04662221	000	WINGWALL (PW-15)(HW=5 FT)	EA	12,000.000	1.000	0.000	1.00	12,000.00
0770	04662261	000	WINGWALL (PW-30)(HW=12 FT)	EA	60,000.000	1.000	0.000	1.00	60,000.00
0775	04662262	000	WINGWALL (PW-30)(HW=9 FT)	EA	40,000.000	1.000	0.000	1.00	40,000.00
0780	04662269	000	WINGWALL (PW-30)(HW=10 FT)	EA	43,000.000	1.000	0.000	1.00	43,000.00
0785	04662270	000	WINGWALL (PW-45)(HW=7 FT)	EA	25,000.000	1.000	0.000	1.00	25,000.00
0788	04672209		SET (TY II)(18 IN)(RCP)(3:1)(C)	EA	700.000	0.000	2.000	2.00	1,400.00
Added by CO #29 at relocated SB exit ramp									
0790	04672042	000	SET (TY I)(S= 5 FT)(HW= 7 FT)(3:1)(C)	EA	7,000.000	1.000	0.000	1.00	7,000.00
0795	04672286	000	SET (TY II)(18 IN)(RCP)(6:1)(P)	EA	800.000	6.000	0.000	3.00	2,400.00
0800	04672288	000	SET (TY II)(24 IN)(RCP)(6:1)(P)	EA	1,200.000	14.000	2.000	17.00	20,400.00
0801	04672288	900	SET (TY II)(24 IN)(RCP)(6:1)(P)	EA	1,243.880	0.000	2.000	2.00	2,487.76
Added by CO#78 Price Adjustment for Target Driveway									
0810	04672292	000	SET (TY II)(36 IN)(RCP)(6:1)(P)	EA	3,000.000	1.000	1.000	2.00	6,000.00
0811	04672292		SET (TY II)(36 IN)(RCP)(6:1)(P)	EA	3,080.000	0.000	20.000	20.00	61,600.00
Added by CO 27 for increased price									



CATEGORY		001	DESCRIPTION	ALL ITEMS					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0813	04672294		SET (TY II)(48 IN)(RCP)(6:1)(P) Added By CO #27	EA	7,090.440	0.000	1.000	1.00	7,090.44
0815	04712003	000	GRATE & FRAME	EA	3,000.000	5.000	0.000	5.00	15,000.00
0817	04792001		ADJ MANHS Added by CO #27	EA	455.170	0.000	1.000	1.00	455.17
0820	04812013	000	PVC PIPE (SCH 40)(8 IN)	LF	50.000	3,907.000	-2,854.000	1,053.00	52,650.00
0825	04962002	000	REMOV STR (INLET)	EA	500.000	2.000	4.000	6.00	3,000.00
0830	04962003	000	REMOV STR (MANHOLE)	EA	500.000	2.000	0.000	2.00	1,000.00
0831	04962004	000	REMOV STR (SET) Added by CO#78 for Target Driveway	EA	497.460	0.000	4.000	4.00	1,989.84
0835	04962006	000	REMOV STR (HEADWALL)	EA	1,000.000	15.000	4.000	19.00	19,000.00
0840	04962007	000	REMOV STR (PIPE)	LF	1.000	17,382.000	-104.000	16,274.00	16,274.00
0841	04962007	900	REMOV STR (PIPE) Added by CO#78 Price Adjustment for Target Driveway	LF	12.970	0.000	142.000	142.00	1,841.74
0845	04962008	000	REMOV STR (BOX CULVERT)	LF	25.000	1,005.000	0.000	785.50	19,637.50
0850	04962010	000	REMOV STR (BRIDGE 100-499 FT LENGTH)	EA	135,000.000	6.000	1.000	7.00	945,000.00
0855	05002001	002	MOBILIZATION	LS	18,349,000.000	1.000	0.000	1.00	18,349,000.00
0856	05002001	902	MOBILIZATION Added by CO #63 Additional Mobilization Cost	LS	20,000.000	0.000	1.000	1.00	20,000.00
0860	05022001	022	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	20,000.000	46.000	2.000	48.00	960,000.00
0861	05022001		BARRICADES, SIGNS AND TRAFFIC HANDLING Added by CO#62 Barricades during time Ext. and suspension	MO	10,000.000	0.000	11.000	11.00	110,000.00
0865	05062002	008	ROCK FILTER DAMS (INSTALL) (TY 2)	LF	30.000	267.000	36.000	237.00	7,110.00
0875	05062016	008	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	30.000	466.000	0.000	841.55	25,246.50
0880	05062019	008	CONSTRUCTION EXITS (REMOVE)	SY	5.000	466.000	0.000	841.55	4,207.75
0885	05062034	008	TEMPORARY SEDIMENT CONTROL FENCE	LF	3.000	16,322.000	300.000	14,764.00	44,292.00
0886	05082002	000	CONSTRUCTING DETOURS Added By CO 22/ For Gladstell Extension	SY	39.700	0.000	1,060.000	1,060.00	42,082.00
0890	05122009	001	PORT CTB (FUR & INST)(LOW PROF)(TY 2)	LF	30.000	1,140.000	0.000	1,140.00	34,200.00
0895	05122010	001	PORT CTB (DES SOURCE)(SAFETY SH)(TY 1)	LF	4.500	21,810.000	0.000	24,832.00	111,744.00
0900	05122017	001	PORT CTB (DES SOURCE)(LOW PROF)(TY 1)	LF	3.500	37,210.000	-393.000	39,340.00	137,690.00
0905	05122019	001	PORT CTB (MOVE)(SAFETY SH)(TY 1)	LF	5.000	8,805.000	-8,537.000	2,520.00	12,600.00
0910	05122026	001	PORT CTB (MOVE)(LOW PROF)(TY 1)	LF	2.500	95,490.000	-74,249.000	21,241.00	53,102.50
0915	05122027	001	PORT CTB (MOVE)(LOW PROF)(TY 2)	LF	2.500	1,200.000	80.000	864.00	2,160.00
0920	05122028	001	PORT CTB (STKPL)(SAFETY SH)(TY 1)	LF	4.000	21,810.000	-6,373.000	24,832.00	99,328.00
0925	05122035	001	PORT CTB (STKPL)(LOW PROF)(TY 1)	LF	3.000	38,660.000	2,093.000	39,340.00	118,020.00
0930	05122045	001	PORT CTB (REMOVE)(LOW PROF)(TY 2)	LF	3.000	1,140.000	20.000	1,140.00	3,420.00
0935	05122058	001	PORT CTB (FUR & INST)(SNGL SLP)(TY J-J)	LF	30.000	61,615.000	356.000	61,971.00	1,859,130.00
0940	05122060	001	PORT CTB (MOVE)(SNGL SLP)(TY J-J)	LF	3.000	80,055.000	-52,115.000	27,940.00	83,820.00
0945	05122061	001	PORT CTB (STKPL)(SNGL SLP)(TY J-J)	LF	3.000	60,615.000	3,445.000	61,442.00	184,326.00
0950	05142004	001	PERM CONC TRF BARR (SGL SLP)(TY 1)(42")	LF	30.000	2,530.000	0.000	2,340.00	70,200.00
0955	05142005	001	PERM CONC TRF BARR (SGL SLP)(TY 2)(42")	LF	30.000	20,496.000	0.000	20,690.00	620,700.00
0960	05142006	001	PERM CONC TRF BARR (SGL SLP)(TY 3)(42")	LF	100.000	1,358.000	-1,026.000	332.00	33,200.00
0962	05142033		PERM CONC TRF BARR(SGL SLP)TY 3(42")SPL Added By CO #31	LF	118.190	0.000	342.000	342.00	40,420.98
0965	05282004	000	LANDSCAPE PAVERS	SY	50.000	18,439.000	-140.000	18,299.00	914,950.00
0970	05292006	000	CONC CURB (MONO) (TY II)	LF	2.000	64,832.000	14,983.000	93,609.00	187,218.00

CATEGORY	001		DESCRIPTION	ALL ITEMS					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0971	05292006	900	CONC CURB (MONO) (TY II) Added by CO#78 Price Adjustment for Target Driveway	LF	3.900	0.000	90.000	90.00	351.00
0975	05302010	000	DRIVEWAYS (CONC)	SY	45.000	10,327.000	661.000	9,877.61	444,492.45
0976	05302010	900	DRIVEWAYS (CONC) Added by CO#78 Price Adjustment for Target Driveway	SY	54.440	0.000	346.500	346.50	18,863.46
0980	05302011	000	DRIVEWAYS (ACP)	SY	30.000	4,163.000	-490.000	3,036.76	91,102.80
0985	05312001	000	CONC SIDEWALKS (3') (6")	LF	35.000	114.000	0.000	186.00	6,510.00
0990	05312005	000	CURB RAMPS (TY 1)	EA	1,250.000	31.000	7.000	35.00	43,750.00
0995	05312010	000	CURB RAMPS (TY 7)	EA	1,250.000	4.000	0.000	4.00	5,000.00
1000	05312014	000	CURB RAMPS (TY 22)	EA	2,600.000	8.000	0.000	8.00	20,800.00
1005	05312016	000	CONC SIDEWALKS (6')(6")	LF	40.000	2,941.000	736.000	3,453.00	138,120.00
1006	05312016	900	CONC SIDEWALKS (6')(6") Added by CO#78 Price Adjustment for Target Driveway	LF	37.000	0.000	22.880	22.88	846.56
1010	05312017	000	CURB RAMPS (TY 21)	EA	2,600.000	8.000	0.000	8.00	20,800.00
1015	05402001	002	MTL W-BEAM GD FEN (TIM POST)	LF	20.000	114.000	640.000	1,225.00	24,500.00
1017	05402005		TERMINAL ANCHOR SECTION Added by CO #64	EA	967.410	0.000	2.000	4.00	3,869.64
1020	05402011	002	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	1,295.000	33.000	5.000	31.00	40,145.00
1022	05402015		MTL W-BEAM GD FEN(TIM POST)RADIUS RAIL Added by CO #75 Radius Rail MBGF	LF	31.570	0.000	187.500	187.50	5,919.38
1025	05422001	000	REMOVING METAL BEAM GUARD FENCE	LF	2.500	23,356.000	115.000	23,064.00	57,660.00
1030	05442001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	2,450.000	35.000	5.000	37.00	90,650.00
1035	05452022	000	CRASH CUSH ATTEN (INSTL)(REACT)(N)	EA	21,700.000	17.000	1.000	18.00	390,600.00
1040	05452023	000	CRASH CUSH ATTEN (MOVE&RESET)(REACT)(N)	EA	2,100.000	25.000	2.000	59.00	123,900.00
1045	05452024	000	CRASH CUSH ATTEN (REMOVE)(REACT)(N)	EA	880.000	13.000	4.000	38.00	33,440.00
1050	05562006	000	PIPE UNDERDRAINS (TY 6) (6")	LF	15.000	1,788.000	0.000	1,777.00	26,655.00
1055	05602006	001	MAILBOX INSTALL-S (RR-POST) TY 4 FND-TB	EA	150.000	23.000	0.000	4.00	600.00
1060	05602007	001	MAILBOX INSTALL-D (TWW-POST)TY 4 FND-TB	EA	500.000	1.000	0.000	1.00	500.00
1065	05602008	001	MAILBOX INSTALL-M (TWW-POST)TY 4 FND-TB	EA	500.000	1.000	0.000	1.00	500.00
1070	06102060	000	INS RD IL AM (U/P) (TY 1) (.15KW)S	EA	1,226.000	28.000	0.000	28.00	34,328.00
1075	06102061	000	INS RD IL AM (U/P) (TY 2) (.15KW)S	EA	1,254.000	20.000	0.000	20.00	25,080.00
1077	06102072		REMOVE RDWY ILL ASSEM Added by CO# 3	EA	577.400	0.000	42.000	42.00	24,250.80
1080	06132006	000	HI MST IL POLE (150 FT) (100 MPH)	EA	29,145.000	8.000	0.000	8.00	233,160.00
1085	06132008	000	HI MST IL POLE (175 FT) (100 MPH)	EA	34,205.000	18.000	0.000	18.00	615,690.00
1090	06142001	000	HI MST IL ASM(12-400 WATT)(ASYM)(TY A)	EA	20,200.000	25.000	0.000	25.00	505,000.00
1095	06142002	000	HI MST IL ASM(12-400 WATT)(ASYM)(TY B)	EA	20,135.000	1.000	0.000	1.00	20,135.00
1100	06182022	000	CONDT (PVC) (SCHD 40) (3")	LF	6.410	102,420.000	0.000	102,420.00	656,512.20
1105	06182032	000	CONDT (PVC) (SCHD 80) (1 1/4")	LF	18.230	25.000	0.000	25.00	455.75
1110	06182034	000	CONDT (PVC) (SCHD 80) (2")	LF	7.800	29,754.000	0.000	29,754.00	232,081.20
1115	06182035	000	CONDT (PVC) (SCHD 80) (2") (BORE)	LF	18.870	10,097.000	0.000	8,825.00	166,527.75
1120	06182038	000	CONDT (PVC) (SCHD 80) (3")	LF	13.330	730.000	0.000	870.00	11,597.10
1125	06182039	000	CONDT (PVC) (SCHD 80) (3") (BORE)	LF	43.950	8,820.000	-140.000	8,680.00	381,486.00
1130	06182040	000	CONDT (PVC) (SCHD 80) (4")	LF	14.550	275.000	0.000	275.00	4,001.25
1135	06182041	000	CONDT (PVC) (SCHD 80) (4") (BORE)	LF	33.100	115.000	0.000	115.00	3,806.50
1140	06182044	000	CONDT (RM) (3/4")	LF	17.020	4,166.000	0.000	4,166.00	70,905.32
1145	06182048	000	CONDT (RM) (1 1/4")	LF	33.750	608.000	0.000	608.00	20,520.00

CATEGORY	001		DESCRIPTION	ALL ITEMS					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1147	06182053		CONDT (RM) (2") (BORE) Added by CO#67 Install under BNSF RR @ IH 45 and FM 2854	LF	37.190	0.000	60.000	60.00	2,231.40
1150	06182056	000	CONDT (RM) (3")	LF	31.500	4,460.000	0.000	4,460.00	140,490.00
1155	06202007	001	ELEC CONDR (NO. 4) BARE	LF	1.510	7,201.000	0.000	7,201.00	10,873.51
1160	06202008	001	ELEC CONDR (NO. 4) INSULATED	LF	1.740	14,397.000	0.000	14,397.00	25,050.78
1165	06202009	001	ELEC CONDR (NO. 6) BARE	LF	1.200	18,808.000	0.000	18,808.00	22,569.60
1170	06202010	001	ELEC CONDR (NO. 6) INSULATED	LF	1.360	18,356.000	0.000	18,356.00	24,964.16
1175	06202011	001	ELEC CONDR (NO. 8) BARE	LF	1.020	8,077.000	0.000	8,077.00	8,238.54
1180	06202012	001	ELEC CONDR (NO. 8) INSULATED	LF	1.140	21,358.000	0.000	21,358.00	24,348.12
1185	06202015	001	ELEC CONDR (NO.12) BARE	LF	0.840	4,661.000	0.000	4,661.00	3,915.24
1190	06202016	001	ELEC CONDR (NO.12) INSULATED	LF	0.900	13,132.000	0.000	13,132.00	11,818.80
1195	06212002	000	TRAY CABLE (3 CONDR) (12 AWG)	LF	1.620	6,730.000	0.000	6,730.00	10,902.60
1200	06242001	000	GROUND BOX TY 1 (122422)	EA	1,070.000	45.000	0.000	45.00	48,150.00
1205	06242004	000	GROUND BOX TY 2 (243636) W/APRON	EA	1,335.000	105.000	0.000	105.00	140,175.00
1210	06242014	000	GROUND BOX TY D (162922) W/APRON	EA	827.000	146.000	0.000	146.00	120,742.00
1215	06282039	000	ELC SRV TY A 240/480 100 (SS)SS(E)GC(U)	EA	5,770.000	7.000	0.000	7.00	40,390.00
1220	06282100	000	ELC SRV TY D 120/240 070 (NS)SS(E)SP(O)	EA	4,336.000	6.000	0.000	6.00	26,016.00
1225	06282158	000	REMOVE ELECTRICAL SERVICES	EA	171.000	6.000	0.000	7.00	1,197.00
1229	06342001		PLYWOOD SIGNS Added by CO #5 Furnish & Install Temp Guide Signs	SF	31.130	0.000	110.250	110.25	3,432.08
1230	06342002	000	REFURBISH PLYWOOD SIGNS	EA	262.000	5.000	0.000	5.00	1,310.00
1235	06362001	000	ALUMINUM SIGNS (TY A)	SF	28.600	239.000	0.000	239.00	6,835.40
1240	06362002	000	ALUMINUM SIGNS (TY G)	SF	23.500	1,098.500	-75.500	1,023.00	24,040.50
1245	06362003	000	ALUMINUM SIGNS (TY O)	SF	20.620	3,993.500	42.500	3,951.00	81,469.63
1250	06362007	000	REPLACE EXISTING ALUMINUM SIGNS (TY A)	SF	37.550	44.000	0.000	44.00	1,652.20
1255	06442001	000	INS SM RD SN SUP&AM TY 10BWG(1) SA(P)	EA	450.000	254.000	0.000	267.00	120,150.00
1260	06442004	000	INS SM RD SN SUP&AM TY 10BWG(1) SA(T)	EA	631.200	175.000	4.000	180.00	113,616.00
1265	06442005	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T-2EXT)	EA	705.000	4.000	0.000	4.00	2,820.00
1270	06442006	000	INS SM RD SN SUP&AM TY 10BWG(1) SA(U)	EA	667.000	20.000	0.000	20.00	13,340.00
1275	06442025	000	INS SM RD SN SUP&AM TY S80(1) SA(T)	EA	990.000	13.000	0.000	13.00	12,870.00
1280	06442027	000	INS SM RD SN SUP&AM TY S80(1) SA(U)	EA	783.000	13.000	0.000	13.00	10,179.00
1285	06442028	000	INS SM RD SN SUP&AM TY S80(1)SA(U-1EXT)	EA	924.000	6.000	0.000	5.00	4,620.00
1290	06442029	000	INS SM RD SN SUP&AM TY S80(1)SA(U-2EXT)	EA	956.000	1.000	0.000	1.00	956.00
1295	06442030	000	INS SM RD SN SUP&AM TY S80(1) SA(U-BM)	EA	998.000	18.000	0.000	18.00	17,964.00
1300	06442058	000	RELOCATE SM RD SN SUP & AM TY S80	EA	708.000	3.000	0.000	3.00	2,124.00
1305	06442060	000	REMOVE SM RD SN SUP & AM	EA	137.000	4.000	0.000	4.00	548.00
1310	06472001	000	INSTALL LRSS (STRUCT STEEL)	LB	3.650	5,077.000	-326.000	4,751.00	17,341.15
1315	06472002	000	RELOCATE LRSA	EA	1,910.000	2.000	0.000	2.00	3,820.00
1316	06472003	000	REMOVE LRSA Added by CO #5 Remove Existing LRSS & Foundations	EA	898.300	0.000	3.000	3.00	2,694.90
1320	06502009	000	INS OH SN SUP(15 FT BAL TEE)(SPAN ONLY)	EA	12,475.000	1.000	0.000	1.00	12,475.00
1325	06502015	000	INS OH SN SUP(20 FT BAL TEE)(SPAN ONLY)	EA	12,615.000	1.000	0.000	1.00	12,615.00
1330	06502021	000	INS OH SN SUP(25 FT BAL TEE)(SPAN ONLY)	EA	13,810.000	2.000	1.000	3.00	41,430.00
1335	06502030	000	INS OH SN SUP(30 FT CANT)(SPAN ONLY)	EA	11,810.000	4.000	-1.000	3.00	35,430.00
1340	06502036	000	INS OH SN SUP(35 FT CANT)(SPAN ONLY)	EA	11,730.000	1.000	0.000	1.00	11,730.00
1345	06502042	000	INS OH SN SUP(40 FT CANT)(SPAN ONLY)	EA	14,085.000	1.000	0.000	1.00	14,085.00
1350	06502173	000	REMOVE OVERHD SIGN SUP	EA	3,950.000	5.000	0.000	5.00	19,750.00

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1355	06502191	000	INS OH SN SUP (45 FT CANT) (SPAN ONLY)	EA	17,790.000	2.000	0.000	2.00	35,580.00
1360	06502195	000	INS OH SN SUP (200 FT BRDG)(SPAN ONLY)	EA	158,900.000	3.000	0.000	3.00	476,700.00
1365	06582240	000	INSTL DEL ASSM (D-SW)SZ 1(F LX)GF2	EA	33.000	30.000	-3.000	110.00	3,630.00
1370	06582258	000	INSTL DEL ASSM (D-SW)SZ (TYC)CTB	EA	18.000	235.000	0.000	1,491.00	26,838.00
1375	06582277	000	INSTL DEL ASSM (D-SY)SZ (TYC)CTB	EA	18.000	200.000	0.000	566.00	10,188.00
1380	06582278	000	INSTL DEL ASSM (D-SY)SZ (TYC)CTB(BI)	EA	18.000	646.000	0.000	701.00	12,618.00
1385	06582316	000	INSTL OM ASSM (OM-2Z)(FLX)GND	EA	48.000	10.000	-1.000	29.00	1,392.00
1390	06622050	000	WK ZN PAV MRK REMOV (REFL) TY I-A	EA	1.450	8,703.000	-376.000	15,449.00	22,401.05
1395	06622052	000	WK ZN PAV MRK REMOV (REFL) TY I-C	EA	1.450	6,300.000	-260.000	11,023.00	15,983.35
1400	06622056	000	WK ZN PAV MRK REMOV (REFL) TY II-C-R	EA	1.450	4,699.000	-295.000	7,514.00	10,895.30
1405	06622060	000	WK ZN PAV MRK REMOV (TRAF BTN) TY W	EA	1.000	37,615.000	-1,856.000	48,516.00	48,516.00
1410	06622062	000	WK ZN PAV MRK REMOV (TRAF BTN) TY Y	EA	1.000	25,731.000	-1,128.000	38,807.00	38,807.00
1415	06622067	000	WK ZN PAV MRK REMOV (W) 4" (SLD)	LF	0.500	95,925.000	18,070.000	254,893.00	127,446.50
1420	06622075	000	WK ZN PAV MRK REMOV (W) 8" (SLD)	LF	1.000	18,413.000	-1,569.000	15,653.00	15,653.00
1430	06622079	000	WK ZN PAV MRK REMOV (W) 24" (SLD)	LF	8.000	645.000	43.000	2,069.50	16,556.00
1435	06622080	000	WK ZN PAV MRK REMOV (W) 4" (BKN W/MRKR)	LF	0.550	64,415.000	10,815.000	58,300.00	32,065.00
1440	06622084	000	WK ZN PAV MRK REMOV (W) (ARROW)	EA	100.000	23.000	0.000	69.00	6,900.00
1445	06622086	000	WK ZN PAV MRK REMOV (W) (ENTR GORE)	EA	360.000	22.000	0.000	59.50	21,420.00
1450	06622087	000	WK ZN PAV MRK REMOV (W) (EXIT GORE)	EA	400.000	36.000	1.000	63.50	25,400.00
1455	06622099	000	WK ZN PAV MRK REMOV (Y) 4" (SLD)	LF	0.550	85,775.000	15,385.000	215,848.87	118,716.88
1460	06622108	000	WK ZN PAV MRK REMOV (Y) 4" (SLD W/MRKR)	LF	0.250	32,860.000	0.000	7,964.00	1,991.00
1465	06662155	014	REF PAV MRK TY II (W) 12" (SLD)	LF	1.000	1,370.000	0.000	243.00	243.00
1470	06662183	014	REF PAV MRK TY II (Y) 12" (SLD)	LF	1.000	4,280.000	0.000	4,280.00	4,280.00
1475	06682106	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	110.000	138.000	7.000	145.00	15,950.00
1480	06682107	000	PREFAB PAV MRK TY C (W) (DBL ARROW)	EA	155.000	45.000	0.000	74.00	11,470.00
1485	06682112	000	PREFAB PAV MRK TY C (W) (RR XING)	EA	400.000	2.000	0.000	2.00	800.00
1490	06682115	000	PREFAB PAV MRK TY C (W) (UTURN ARROW)	EA	155.000	9.000	0.000	8.00	1,240.00
1495	06682116	000	PREFAB PAV MRK TY C (W) (WORD)	EA	185.000	143.000	6.000	190.00	35,150.00
1500	06682145	000	PREFAB PAV MRK TY C (W) (NUMBER)	EA	110.000	8.000	0.000	7.00	770.00
1505	06722010	000	REFL PAV MRKR TY I-A	EA	2.200	45.000	0.000	45.00	99.00
1510	06722012	000	REFL PAV MRKR TY I-C	EA	2.200	685.000	72.000	455.00	1,001.00
1515	06722015	000	REFL PAV MRKR TY II-A-A	EA	2.200	1,030.000	124.000	1,154.00	2,538.80
1520	06722017	000	REFL PAV MRKR TY II-C-R	EA	2.200	8,890.000	220.000	9,110.00	20,042.00
1525	06772001	000	ELIM EXT PAV MRK & MRKS ( 4")	LF	0.150	23,210.000	1,820.000	45,946.00	6,891.90
1530	06772003	000	ELIM EXT PAV MRK & MRKS ( 8")	LF	0.300	926.000	0.000	8,464.00	2,539.20
1535	06772005	000	ELIM EXT PAV MRK & MRKS (12")	LF	0.450	346.000	0.000	485.00	218.25
1540	06772007	000	ELIM EXT PAV MRK & MRKS (24")	LF	0.900	217.000	0.000	624.00	561.60
1545	06772008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	15.000	9.000	0.000	41.00	615.00
1550	06772010	000	ELIM EXT PAV MRK & MRKS (ENTR GORE)	EA	150.000	6.000	0.000	1.00	150.00
1555	06772011	000	ELIM EXT PAV MRK & MRKS (EXIT GORE)	EA	200.000	8.000	0.000	7.00	1,400.00
1560	06772021	000	ELIM EXT PAV MRK&MRKR (RAIS PAV MRKR)	EA	0.010	8,054.000	0.000	270.00	2.70
1565	06772031	000	ELIM EXT PAV MRK & MRKS (7")	LF	0.250	490.000	1,260.000	1,090.00	272.50
1570	06782002	000	PAV SURF PREP FOR MRK ( 6")	LF	0.030	205,355.000	5,368.000	222,025.00	6,660.75
1575	06782003	000	PAV SURF PREP FOR MRK ( 8")	LF	0.050	41,670.000	1,885.000	38,797.00	1,939.85
1580	06782004	000	PAV SURF PREP FOR MRK (12")	LF	0.100	22,535.000	-305.000	54,393.00	5,439.30
1585	06782006	000	PAV SURF PREP FOR MRK (24")	LF	0.200	4,380.000	238.000	3,938.00	787.60
1590	06782007	000	PAV SURF PREP FOR MRK (ARROW)	EA	5.000	192.000	7.000	199.00	995.00
1595	06782014	000	PAV SURF PREP FOR MRK (RR XING)	EA	25.000	2.000	0.000	2.00	50.00

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1600	06782018	000	PAV SURF PREP FOR MRK (WORD)	EA	5.000	143.000	6.000	137.00	685.00
1605	06782021	000	PAV SURF PREP FOR MRK (BLAST CLN)(4")	LF	0.010	793,230.000	-44,844.000	2,283.00	22.83
1610	06782044	000	PAV SURF PREP FOR MRK (NUMBER)	EA	10.000	8.000	0.000	7.00	70.00
1615	06802002	000	INSTALL HWY TRF SIG (ISOLATED)	EA	27,620.000	3.000	0.000	3.00	82,860.00
1620	06802003	000	INSTALL HWY TRF SIG (SYSTEM)	EA	25,210.000	3.000	0.000	3.00	75,630.00
1625	06812001	000	TEMP TRAF SIGNALS	EA	47,160.000	6.000	0.000	6.00	282,960.00
1630	06822001	000	BACK PLATE (12 IN) (3 SEC)	EA	70.350	64.000	0.000	64.00	4,502.40
1635	06822002	000	BACK PLATE (12 IN) (4 SEC)	EA	78.000	13.000	0.000	13.00	1,014.00
1640	06822014	000	PED SIG SEC (12 IN) LED (2 INDICATIONS)	EA	582.000	62.000	0.000	62.00	36,084.00
1645	06822022	000	VEH SIG SEC (12 IN) LED (GRN ARW)	EA	258.000	13.000	0.000	13.00	3,354.00
1650	06822023	000	VEH SIG SEC (12 IN) LED (GRN)	EA	254.000	64.000	0.000	64.00	16,256.00
1655	06822024	000	VEH SIG SEC (12 IN) LED (YEL ARW)	EA	221.000	15.000	0.000	15.00	3,315.00
1660	06822025	000	VEH SIG SEC (12 IN) LED (YEL)	EA	209.000	76.000	0.000	76.00	15,884.00
1665	06822027	000	VEH SIG SEC (12 IN) LED (RED)	EA	210.000	90.000	0.000	90.00	18,900.00
1670	06842007	000	TRF SIG CBL (TY A) (12 AWG) ( 2 CONDR)	LF	1.260	8,355.000	0.000	8,355.00	10,527.30
1675	06842009	000	TRF SIG CBL (TY A) (12 AWG) ( 4 CONDR)	LF	1.670	8,260.000	0.000	8,260.00	13,794.20
1680	06842012	000	TRF SIG CBL (TY A) (12 AWG) ( 7 CONDR)	LF	2.310	13,860.000	0.000	13,860.00	32,016.60
1685	06842028	000	TRF SIG CBL (TY A) (14 AWG) ( 2 CONDR)	LF	1.220	1,175.000	0.000	1,175.00	1,433.50
1690	06862027	000	INS TRF SIG PL AM(S) 1 ARM (28')	EA	4,275.000	1.000	0.000	1.00	4,275.00
1695	06862033	000	INS TRF SIG PL AM(S) 1 ARM (32') LUM	EA	5,318.000	5.000	0.000	5.00	26,590.00
1700	06862041	000	INS TRF SIG PL AM(S) 1 ARM (40') LUM	EA	6,715.000	1.000	0.000	1.00	6,715.00
1705	06862045	000	INS TRF SIG PL AM(S) 1 ARM (44') LUM	EA	6,765.000	1.000	0.000	1.00	6,765.00
1710	06862053	000	INS TRF SIG PL AM(S) 1 ARM (50') LUM	EA	12,245.000	3.000	0.000	3.00	36,735.00
1715	06862061	000	INS TRF SIG PL AM(S) 1 ARM (60') LUM	EA	13,225.000	1.000	0.000	1.00	13,225.00
1720	06862063	000	INS TRF SIG PL AM(S) 1 ARM (65')	EA	11,850.000	1.000	0.000	1.00	11,850.00
1725	06862097	000	INS TRF SIG PL AM(S) 2 ARM (32-24')LUM	EA	7,785.000	2.000	0.000	2.00	15,570.00
1730	06862101	000	INS TRF SIG PL AM(S) 2 ARM (32-28')LUM	EA	8,245.000	4.000	0.000	4.00	32,980.00
1735	06862137	000	INS TRF SIG PL AM(S) 2 ARM (40-28')LUM	EA	9,265.000	1.000	0.000	1.00	9,265.00
1740	06862221	000	INS TRF SIG PL AM(S) 2 ARM (55-44')LUM	EA	16,375.000	1.000	0.000	1.00	16,375.00
1745	06862277	000	INS TRF SIG PL AM(S) 2 ARM(65-44')LUM	EA	17,825.000	1.000	0.000	1.00	17,825.00
1750	06872001	000	PED POLE ASSEMBLY	EA	1,305.000	25.000	0.000	25.00	32,625.00
1755	06882001	000	PED DETECT (2 INCH PUSH BTN)	EA	207.000	57.000	0.000	57.00	11,799.00
1760	06882002	000	VEH LP DETECT (SAWCUT)	LF	16.800	140.000	0.000	140.00	2,352.00
1765	07302113	009	FULL-WIDTH MOWING	CYC	2,500.000	12.000	0.000	2.00	5,000.00
1770	07342002	002	LITTER REMOVAL	CYC	3,000.000	12.000	0.000	13.00	39,000.00
1775	07382003	000	CLEANING/SWEEPING (OUTSIDE MAIN LANE)	CYC	2,500.000	46.000	0.000	42.00	105,000.00
1780	07382005	000	CLEANING/SWEEPING (FRONTAGE ROAD)	CYC	2,500.000	46.000	0.000	44.00	110,000.00
1785	07382007	000	CLEANING/SWEEPING (ENTRANCE/EXIT RAMP)	CYC	2,500.000	46.000	0.000	39.00	97,500.00
1787	07602001	000	DITCH CLEANING AND RESHAPING (FOOT)	LF	5.530	0.000	1,753.000	1,753.00	9,694.09
Added by CO #27									
1790	10092002	000	LANDSCAPE SOIL AMENDMENT (TYPE I)	SY	0.150	96,536.000	0.000	54,587.34	8,188.10
1795	10092003	000	LANDSCAPE SOIL AMENDMENT (TYPE II)	SY	0.150	96,536.000	0.000	54,587.34	8,188.10
1805	30612004	000	FAST TRK CONC(CONT REINF HY STL)(13")	SY	45.000	65,168.000	-824.000	55,774.09	2,509,834.05
1806	30612004	000	FAST TRK CONC(CONT REINF HY STL)(13")	SY	73.780	0.000	3,206.000	3,182.98	234,840.26
Added By CO 22/Increased Price for Gladstell Extension									
1810	41162001	000	SOIL NAIL ANCHORS	LF	25.000	93,690.000	0.000	93,690.00	2,342,250.00
1815	41782001	000	HLMR BEARING (GE-2000)	EA	10,000.000	2.000	0.000	2.00	20,000.00
1820	42742001	000	WICK DRAINS	LF	0.500	1,494,956.000	0.000	1,494,956.00	747,478.00

CATEGORY		001		DESCRIPTION	ALL ITEMS				
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1825	42762001	000	ORNAMENTAL FENCE	LF	400.000	448.000	0.000	448.00	179,200.00
1827	50502002		CTB CONNECT HDWARE	EA	15.380	0.000	3,722.000	3,722.00	57,244.36
CO# 1 Low Profile CTB Connection Hardware									
1830	60062001	000	SPREAD SPECTRUM RADIO	EA	2,360.000	2.000	0.000	2.00	4,720.00
1835	60062003	000	HELIAX CABLE	LF	3.850	420.000	0.000	420.00	1,617.00
1840	60062005	000	ANTENNA (UNI-DIRECTIONAL)	EA	721.000	2.000	0.000	2.00	1,442.00
1845	60072001	000	REMOVING TRAFFIC SIGNALS	EA	2,525.000	7.000	0.000	7.00	17,675.00
1850	60102029	000	COMM CABLE (UNDRGRND)(22 AWG)(25 PAIR)	LF	4.260	4,020.000	0.000	4,020.00	17,125.20
1855	61542031	002	PREFAB PAV MRK W/WNTY (W)(12")(BRK)CNST	LF	5.500	35,040.000	2,400.000	37,440.00	205,920.00
1860	62662001	000	VIVDS PROCESSOR SYSTEM	EA	8,085.000	9.000	0.000	9.00	72,765.00
1865	62662002	000	VIVDS CAMERA ASSEMBLY	EA	1,668.000	50.000	0.000	50.00	83,400.00
1870	62662003	000	VIVDS SET-UP SYSTEM	EA	770.000	9.000	0.000	9.00	6,930.00
1875	62662005	000	VIVDS COMMUNICATION CABLE (COAXIAL)	LF	2.100	12,270.000	0.000	12,270.00	25,767.00
1880	62662007	000	VIVDS TEMPORARY	EA	16,645.000	7.000	0.000	7.00	116,515.00
1885	64732004	001	MULTIPOLYMER PAV MRK (W)(6")(SLD)	LF	0.380	64,530.000	1,085.000	76,785.00	29,178.30
1890	64732005	001	MULTIPOLYMER PAV MRK (W)(6")(BRK)	LF	0.380	24,490.000	80.000	24,570.00	9,336.60
1895	64732006	001	MULTIPOLYMER PAV MRK (W)(6")(DOT)	LF	2.120	915.000	15.000	799.00	1,693.88
1900	64732007	001	MULTIPOLYMER PAV MRK (W)(8")(SLD)	LF	0.680	40,325.000	1,885.000	38,115.00	25,918.20
1905	64732009	001	MULTIPOLYMER PAV MRK (W)(12")(SLD)	LF	1.700	13,745.000	-305.000	10,822.00	18,397.40
1910	64732010	001	MULTIPOLYMER PAV MRK (W)(12")(LNDP)	LF	1.700	2,295.000	0.000	2,295.00	3,901.50
1915	64732014	001	MULTIPOLYMER PAV MRK (Y)(6")(SLD)	LF	0.380	90,690.000	4,228.000	85,033.00	32,312.54
1920	64732015	001	MULTIPOLYMER PAV MRK (Y)(6")(BRK)	LF	0.380	240.000	90.000	730.00	277.40
1925	64732017	001	MULTIPOLYMER PAV MRK (Y)(8")(SLD)	LF	0.680	1,345.000	0.000	1,169.00	794.92
1930	64732018	001	MULTIPOLYMER PAV MRK (Y)(12")(SLD)	LF	1.700	845.000	0.000	85.00	144.50
1935	64732020	001	MULTIPOLYMER PAV MRK (BLK)(6")(BRK)	LF	0.380	24,490.000	-130.000	24,360.00	9,256.80
1940	64732021	001	MULTIPOLYMER PAV MRK (W)(24")(SLD)	LF	3.650	2,880.000	35.000	2,504.00	9,139.60
1945	64732022	001	MULTIPOLYMER PAV MRK (Y)(24")(SLD)	LF	3.650	1,500.000	160.000	1,660.00	6,059.00
1950	66232001	000	MULTI-DUCT CONDUIT (PVC)	LF	10.190	52,170.000	0.000	52,170.00	531,612.30
1955	66232002	000	MULTI-DUCT CONDUIT (PVC)(BORED)	LF	54.500	6,410.000	0.000	6,410.00	349,345.00
1960	66232003	000	MULTI-DUCT CONDUIT (RMC)	LF	45.950	2,990.000	0.000	2,990.00	137,390.50
1970	96082001		UNIQUE CHANGE ORDER ITEM 1	DOL	1.000	0.000	150,000.000	176,431.70	176,431.70
CO #2 Uniformed Police Officers									
1971	96082002		UNIQUE CHANGE ORDER ITEM 2	DOL	1.000	0.000	4,319.140	4,319.14	4,319.14
Added by CO# 3 Extend existind driveway culverts by invoice									
1973	96082004		UNIQUE CHANGE ORDER ITEM 4	DOL	1.000	0.000	5,000.000	59,832.80	59,832.80
CO #10 Emergency guardrail and or end treatment repair									
1974	96082003		UNIQUE CHANGE ORDER ITEM 3	DOL	2,360.000	0.000	4.000	4.00	9,440.00
Added by CO 13 Brick Plug for 12' X 6' boxes / Unit by Each									
1975	96082005		UNIQUE CHANGE ORDER ITEM 5	DOL	-1.000	0.000	27,298.640	27,298.64	-27,298.64
Added by CO #18 Penalty for Deficient Concrete Strength									
2226	05852006		RIDE BONUS/PENALTY (ITEM 360)	DOL	-1.000	1,000.000	0.000	88,732.00	-88,732.00
PENALTY									
2230	96082007		UNIQUE CHANGE ORDER ITEM 7	DOL	1.000	0.000	8,460.410	8,460.41	8,460.41
CO 21 Extract piling and remove conflict at Bent 10									
2465	96082006		UNIQUE CHANGE ORDER ITEM 6	DOL	1.000	0.000	5,615.760	5,615.76	5,615.76
Added by CO 20 Isolation of Existing 6" Waterline									

CATEGORY		001		DESCRIPTION	ALL ITEMS				
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2466	96082008		UNIQUE CHANGE ORDER ITEM 8 Added By CO 22/ Surveying for Gladstell Extension	DOL	1.000	0.000	3,287.700	3,287.70	3,287.70
2580	96082010		UNIQUE CHANGE ORDER ITEM 10 CO#33 Relay 18" RCP at 78" Drill Shafts to avoid conflict	DOL	1.000	0.000	5,556.350	5,556.35	5,556.35
2581	96082011		UNIQUE CHANGE ORDER ITEM 11 CO#34 Adjust top grade of RE wall B, C, M, K, O, and W	DOL	1.000	0.000	20,922.170	20,922.17	20,922.17
2582	96082012		UNIQUE CHANGE ORDER ITEM 12 CO#35 Replacement panels Wall X	DOL	1.000	0.000	23,701.170	23,701.17	23,701.17
2583	96082013		UNIQUE CHANGE ORDER ITEM 13 CO#35 Engineering fee Revised shop drawings Wall X	DOL	1.000	0.000	5,262.730	5,262.73	5,262.73
2584	96082014		UNIQUE CHANGE ORDER ITEM 14 CO#36 Break down existing 30" drill shaft FM 2854 Overpass	DOL	1.000	0.000	272.610	272.61	272.61
2585	96082015		UNIQUE CHANGE ORDER ITEM 15 CO#36 Compensation for deleted 78" DS steel	DOL	1.000	0.000	6,882.960	6,882.96	6,882.96
2586	96082017		UNIQUE CHANGE ORDER ITEM 17 Added by CO#44 Revised shop drawing cost for wall D	DOL	1.000	0.000	7,047.020	7,047.02	7,047.02
2587	96082018		UNIQUE CHANGE ORDER ITEM 18 Added by CO#44 Surplus MSE panels due to revisions to Wall D	DOL	1.000	0.000	10,011.120	10,011.12	10,011.12
2588	96082019		UNIQUE CHANGE ORDER ITEM 19 Replacement of Ornamental Fence mounting assembly inserts	DOL	1.000	0.000	5,058.590	5,058.59	5,058.59
2589	96082021		UNIQUE CHANGE ORDER ITEM 21 CO#48 for 3 collars for double 36 in RCP at Sta 16+69	DOL	1.000	0.000	8,934.610	8,934.61	8,934.61
2590	96082022		UNIQUE CHANGE ORDER ITEM 22 CO#49 Drill and install epoxy anchor bars for SSTR rail	DOL	1.000	0.000	17,254.430	17,254.43	17,254.43
2591	96082023		UNIQUE CHANGE ORDER ITEM 23 CO 32 Material cost and hauling of eliminated sign	DOL	1.000	0.000	2,530.250	2,530.25	2,530.25
2592	96082024		UNIQUE CHANGE ORDER ITEM 24 CO 32 increased material cost of added Sign Structure	DOL	1.000	0.000	1,720.790	1,720.79	1,720.79
2593	96082025		UNIQUE CHANGE ORDER ITEM 25 Added by CO #50 "DO NOT DRIVE ON SHOULDER" signs	DOL	1.000	0.000	3,496.390	3,496.39	3,496.39
2594	96082026	000	UNIQUE CHANGE ORDER ITEM 26 Added by CO#54 Waterline Boring Additional Cost Sta. 775+00	DOL	1.000	0.000	28,360.280	28,360.28	28,360.28
2595	96082027		UNIQUE CHANGE ORDER ITEM 27 CO #55 Replace TxDOT signal heads at FM 2854 & SH 105	DOL	1.000	0.000	1,110.610	1,110.61	1,110.61
2596	96082027	000	UNIQUE CHANGE ORDER ITEM 27 Added by CO #56 Replace Damaged signal pole at Gladstell	DOL	1.000	0.000	9,204.870	9,204.87	9,204.87
2597	96082028		UNIQUE CHANGE ORDER ITEM 28 Added by CO #58 Crash Cushion Repair NBFR Station 2725+00	DOL	1.000	0.000	605.090	605.09	605.09
2598	96082029		UNIQUE CHANGE ORDER ITEM 29 Added by CO #59 Graffiti Removal	DOL	1.000	0.000	579.030	579.03	579.03
2599	96082030		UNIQUE CHANGE ORDER ITEM 30 CO #60 Transport Crash Cushions from North Harris AO to Job	DOL	1.000	0.000	1,506.530	1,506.53	1,506.53
2600	96082031		UNIQUE CHANGE ORDER ITEM 31 CO #61 ADJUST CURB INLET BW534 ALIGNMENT	DOL	1.000	0.000	4,338.480	4,338.48	4,338.48
2601	96082032		UNIQUE CHANGE ORDER ITEM 32 CO #61 ADJUST MH 204 GRADE	DOL	1.000	0.000	2,340.020	2,340.02	2,340.02

CATEGORY		001		DESCRIPTION	ALL ITEMS				
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2602	96082033		UNIQUE CHANGE ORDER ITEM 33 CO #61 ADD RISERS TO 7 INLETS FOR REV GRADES LP 336 W ACCESS	DOL	1.000	0.000	8,036.900	8,036.90	8,036.90
2603	96082034		UNIQUE CHANGE ORDER ITEM 34 CO #57 Collars for 30" RCP at 3 Locations on NBFR	DOL	1.000	0.000	3,526.540	3,526.54	3,526.54
2604	96082035		UNIQUE CHANGE ORDER ITEM 35 CO #57 Collars for 48" RCP at 9 Locations on SBFR	DOL	1.000	0.000	29,157.360	29,157.36	29,157.36
2605	96082036		UNIQUE CHANGE ORDER ITEM 36 CO #69 Replace Wrong Sign Specified in Plans	DOL	1.000	0.000	275.730	275.73	275.73
2606	96082037	000	UNIQUE CHANGE ORDER ITEM 37 Added by CO #70 DEMOLISH PPORTIONS OF WALL Z	DOL	1.000	0.000	51,263.960	51,263.96	51,263.96
2607	96082038	000	UNIQUE CHANGE ORDER ITEM 38 Added by CO #70 NEW SHOP DRAWINGS FOR WALL Z	DOL	1.000	0.000	6,048.000	6,048.00	6,048.00
2608	96082039	000	UNIQUE CHANGE ORDER ITEM 39 Added By CO #70 DISPOSAL OF UNUSED PANELS FOR WALL Z	DOL	1.000	0.000	33,300.390	33,300.39	33,300.39
2609	96082040		UNIQUE CHANGE ORDER ITEM 40 Added by CO #71 Repair 24" RCP SBFR @ Sta. 781+60	DOL	1.000	0.000	3,074.010	3,074.01	3,074.01
2610	96082041	000	UNIQUE CHANGE ORDER ITEM 41 Added by CO #72 ADDITIONAL TRAFFIC CONTROL	DOL	1.000	0.000	10,918.980	10,918.98	10,918.98
2611	96082042	000	UNIQUE CHANGE ORDER ITEM 42 Added by CO #74 Repair Large Sign Sta. 672+00	DOL	1.000	0.000	1,811.520	1,811.52	1,811.52
2612	96082043	000	UNIQUE CHANGE ORDER ITEM 43 Added by CO#76 for tie-in of added Type AD inlets	DOL	1.000	0.000	844.600	844.60	844.60
2613	96082044		UNIQUE CHANGE ORDER ITEM 44 Added by CO #77 9608-2044, RESTORE AND REPAIR CCA'S	DOL	1.000	0.000	47,540.480	47,540.48	47,540.48
2614	96082045	000	UNIQUE CHANGE ORDER ITEM 45 Added by CO#78 Traffic Control for Target Driveway	DOL	1.000	0.000	2,547.370	2,547.37	2,547.37
2615	96082046		UNIQUE CHANGE ORDER ITEM 46 Added by CO#62 Additional Field office overhead	DOL	1.000	0.000	2,474,370.420	2,474,370.42	2,474,370.42
2616	96082047		UNIQUE CHANGE ORDER ITEM 47 Added by CO#62 Storm Sewer Inefficiencies Labor cost	DOL	1.000	0.000	740,287.490	740,287.49	740,287.49
2617	96082048		UNIQUE CHANGE ORDER ITEM 48 Added by CO#62 Sanitary Sewer Inefficiencies Labor cost	DOL	1.000	0.000	195,232.820	195,232.82	195,232.82
2618	96082049		UNIQUE CHANGE ORDER ITEM 49 Temp Traffic Signal Revisions at SH 105	DOL	1.000	0.000	14,170.430	14,170.43	14,170.43
2619	96082050		UNIQUE CHANGE ORDER ITEM 50 Relocate Temp Signal Poles at SH 105 and West Dallas	DOL	1.000	0.000	2,978.470	2,978.47	2,978.47
2620	96082051		UNIQUE CHANGE ORDER ITEM 51 Install / Remove Thrie Beam and End Treatment at Sta 2669+00	DOL	1.000	0.000	2,130.760	2,130.76	2,130.76
2621	96082052		UNIQUE CHANGE ORDER ITEM 52 Cut and Restore Additional Cost and Traffic Control	DOL	1.000	0.000	3,530.000	3,530.00	3,530.00
								<b>Category Subtotal</b>	\$172,285,947.41

CATEGORY 002 DESCRIPTION CONTRACTOR FORCE ACCOUNT WORK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
----------	-----------	--------	-------------	------	------------	--------------	-----------------	------------------	-----------



CATEGORY 002 DESCRIPTION CONTRACTOR FORCE ACCOUNT WORK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2253	96072001		STOCK ACCOUNT MATERIAL PURCHASE Object of Expenditure: 549	DOL	1.000	0.000	11,145.700	11,145.70	11,145.70

Category Subtotal \$11,145.70

PROJECT NH 2007(211) CONTROL 067508089

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2230	04002005	000	CEM STABIL BKFL	CY	20.000	4,806.200	-160.800	4,407.33	88,146.60
2235	04002006	000	CUT & RESTORING PAV	SY	200.000	1,762.000	-26.000	1,736.00	347,200.00
2240	04012001	000	FLOWABLE BACKFILL	CY	70.000	742.100	434.900	425.70	29,799.00
2245	04022001	000	TRENCH EXCAVATION PROTECTION	LF	1.000	36,706.000	-888.000	34,474.00	34,474.00
2250	52892007	000	MANHOLES (SAN SEWER)(TY 1)	EA	3,000.000	88.000	-73.000	17.00	51,000.00
2251	52892007		MANHOLES (SAN SEWER)(TY 1) Added by CO #30 increase price for cold tar epoxy coating	EA	3,618.630	0.000	71.000	69.00	249,685.47
2252	96082009		UNIQUE CHANGE ORDER ITEM 9 CO 30 Cold tar epoxy coat San Sewer MH / Unit by each	DOL	1,082.630	0.000	17.000	17.00	18,404.71
2255	52892010	000	ABANDON SAN SEWER (15IN)	EA	7,000.000	1.000	0.000	1.00	7,000.00
2260	52892016	000	SANITARY SEWER (PVC) (SDR-26)(8 IN)	LF	90.000	507.000	0.000	507.00	45,630.00
2265	52892019	000	ADJUST MANHOLE (SAN SEWER)	EA	1,000.000	11.000	0.000	14.00	14,000.00
2270	52892020	000	SERVICE CONNECT (SAN SEWER)	EA	900.000	5.000	0.000	5.00	4,500.00
2275	52892024	000	ABANDON SAN SEWER (10")	EA	10,000.000	1.000	0.000	1.00	10,000.00
2280	52892025	000	ABANDON SANITARY SEWER (12IN)	EA	8,000.000	1.000	0.000	1.00	8,000.00
2285	52892034	000	ABANDON SAN SEWER (6IN)	EA	500.000	1.000	0.000	1.00	500.00
2290	52892035	000	ABANDON SAN SEWER (8IN)	EA	4,000.000	1.000	0.000	1.00	4,000.00
2295	52892038	000	SANITARY SEWER (PVC)(C900)(6IN)	LF	70.000	18.000	0.000	18.00	1,260.00
2300	52892039	000	SANITARY SEWER (PVC)(C900)(8IN)	LF	90.000	3,159.000	-588.000	2,570.00	231,300.00
2305	52892040	000	SANITARY SEWER (PVC)(C900)(10IN)	LF	110.000	5,922.000	-7.000	5,915.00	650,650.00
2310	52892041	000	SAN SEWER (DI)(10IN)(CL 2)	LF	105.000	966.000	0.000	966.00	101,430.00
2315	52892042	000	SANITARY SEWER (PVC)(C900)(12IN)	LF	100.000	3,167.000	0.000	3,167.00	316,700.00
2320	52892043	000	SAN SEWER (DI) (12IN)(CL 3)	LF	105.000	1,615.000	1.000	1,616.00	169,680.00
2325	52892044	000	SAN SEWER (DI) (16IN)(CL 2)	LF	125.000	1,465.000	45.000	1,510.00	188,750.00
2330	52892045	000	CASING (STEEL)(SAN SEWER)(22IN)	LF	200.000	119.000	0.000	119.00	23,800.00
2335	52892046	000	CASING (STEEL)(SAN SEWER)(20IN)	LF	250.000	104.000	70.000	174.00	43,500.00
2340	52892047	000	SAN SEWER (DI)(24IN)(CL 4)	LF	220.000	820.000	0.000	820.00	180,400.00
2345	52892048	000	JACK BOR OR TUNN CASING(STL)(20IN)	LF	500.000	594.000	0.000	594.00	297,000.00
2350	52892049	000	JACK BOR OR TUNN CASING(STL)(22IN)	LF	500.000	1,368.000	250.000	1,598.00	799,000.00
2351	96082016		UNIQUE CHANGE ORDER ITEM 16 Added by CO #40 Remove boring conflicts at Gladstell	DOL	1.000	0.000	4,875.920	4,875.92	4,875.92
2355	52892050	000	JACK BOR OR TUNN CASING(STL)(28IN)	LF	500.000	375.000	116.000	480.00	240,000.00
2360	52892051	000	JACK BOR OR TUNN CASING(STL)(42IN)	LF	700.000	374.000	0.000	374.00	261,800.00
2365	52892052	000	ABANDON SAN SEWER (18IN)	EA	6,000.000	1.000	0.000	1.00	6,000.00
2370	52892053	000	ABANDON SAN SEWER (24IN)	EA	8,000.000	1.000	0.000	1.00	8,000.00
2375	52892054	000	JCK BOR OR TUN(SAN SEW)(C900)(8IN)	LF	120.000	50.000	0.000	50.00	6,000.00
2380	52892055	000	JCK BOR OR TUN(SAN SEW)(C900)(12IN)	LF	170.000	80.000	0.000	230.00	39,100.00
2385	52892056	000	SANITARY SEWER (PVC)(C900)(18IN)	LF	260.000	18.000	0.000	18.00	4,680.00

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2390	52892057	000	CASING(SPLIT STL)(SAN SEWER)(20 IN)	LF	200.000	45.000	0.000	45.00	9,000.00
2395	54572001	000	WATER MAIN PIPE (PVC)(4IN)	LF	30.000	100.000	0.000	100.00	3,000.00
2400	54572002	000	WATER MAIN PIPE (PVC)(6IN)	LF	50.000	50.000	406.000	434.00	21,700.00
2405	54572003	000	WATER MAIN PIPE (PVC)(16IN)	LF	65.000	10.000	0.000	60.00	3,900.00
2410	54572004	000	WATER MAIN PIPE (PVC)(20IN)	LF	130.000	80.000	0.000	197.00	25,610.00
2415	54572005	000	CASING (STEEL)(18IN)	LF	100.000	524.000	0.000	524.00	52,400.00
2420	54572006	000	CASING (STEEL)(22IN)	LF	100.000	123.000	0.000	123.00	12,300.00
2425	54572007	000	REMOVING WATER VALVE AND BOX	EA	380.000	56.000	0.000	55.00	20,900.00
2430	54572008	000	JCK TUN BOR OR AUG CSG(STL)(18IN)	LF	250.000	1,985.000	0.000	1,985.00	496,250.00
2435	54572009	000	JAC TUN BOR OR AUG CSG(STL)(22IN)	LF	280.000	468.000	0.000	500.00	140,000.00
2440	54572010	000	JCK TUN BOR OR AUG WTR MAIN(PVC)(8IN)	LF	120.000	310.000	0.000	371.00	44,520.00
2445	54572011	000	JCK TUN BOR OR AUG WTR MAIN(PVC)(12IN)	LF	160.000	268.000	0.000	268.00	42,880.00
2450	54572012	000	REMOVING AND RELOCATING METER AND BOX	EA	500.000	35.000	0.000	42.00	21,000.00
2455	54572013	000	SPLIT STEEL CASING (24IN)	LF	150.000	36.000	0.000	41.00	6,150.00
2460	54572014	000	CUT AND PLUG WATER MAIN (16IN)	EA	6,000.000	1.000	0.000	1.00	6,000.00
2465	54572015	000	TAPPING SLEEVE AND VALVE(6IN X 6IN)	EA	2,500.000	1.000	0.000	1.00	2,500.00
2470	54572016	000	CUT AND PLUG WATER MAIN (20IN)	EA	5,000.000	1.000	0.000	1.00	5,000.00
2475	54572017	000	WET CONNECTION (16IN)	EA	3,500.000	2.000	0.000	2.00	7,000.00
2480	54572018	000	WET CONNECTION (20IN)	EA	9,500.000	1.000	0.000	1.00	9,500.00
2485	54572019	000	REMOVE AND RELOCATE WATER METER&VAULT	EA	28,000.000	3.000	0.000	3.00	84,000.00
2490	54572020	000	WATER MAIN PIPE (PVC)(8IN)	LF	40.000	15,269.000	173.000	14,558.00	582,320.00
2495	54572021	000	WATER MAIN PIPE (PVC)(12IN)	LF	50.000	8,213.000	-200.000	8,013.00	400,650.00
2500	54572022	000	WATER MAIN PIPE (DI)(8IN)	LF	60.000	1,235.000	-173.000	1,150.00	69,000.00
2505	54572023	000	FIRE HYDRANT	EA	1,500.000	68.000	0.000	68.00	102,000.00
2510	54572024	000	REMOVING AND SALVAGING FIRE HYDRANT	EA	400.000	45.000	0.000	44.00	17,600.00
2515	54572025	000	CUT AND PLUG WATER MAIN (6IN)	EA	1,700.000	7.000	0.000	8.00	13,600.00
2520	54572026	000	CUT AND PLUG WATER MAIN (8IN)	EA	2,500.000	17.000	0.000	17.00	42,500.00
2525	54572027	000	CUT AND PLUG WATER MAIN (12IN)	EA	4,000.000	8.000	-1.000	7.00	28,000.00
2530	54572028	000	GATE VALVE (6IN)	EA	800.000	68.000	0.000	78.00	62,400.00
2535	54572029	000	GATE VALVE (8IN)	EA	1,000.000	45.000	0.000	47.00	47,000.00
2540	54572030	000	GATE VALVE (12IN)	EA	1,500.000	25.000	-2.000	21.00	31,500.00
2545	54572031	000	TAPPING SLEEVE AND VALVE(8IN X 8IN)	EA	3,000.000	3.000	0.000	3.00	9,000.00
2550	54572032	000	SERV LINE(SHORT SIDE)(5/8IN TO 1IN)	EA	1,500.000	73.000	0.000	73.00	109,500.00
2555	54572033	000	SERV LINE(SHORT SIDE)(1-1/2IN TO 2IN)	EA	1,500.000	104.000	0.000	104.00	156,000.00
2560	54572034	000	WET CONNECTION (6IN)	EA	2,000.000	5.000	3.000	19.00	38,000.00
2565	54572035	000	WET CONNECTION (8IN)	EA	2,000.000	14.000	0.000	17.00	34,000.00
2570	54572036	000	WET CONNECTION (12IN)	EA	4,500.000	8.000	-2.000	6.00	27,000.00
2575	54572037	000	BUTTERFLY VALVE (20IN)	EA	19,000.000	2.000	0.000	2.00	38,000.00
2576	96082020		UNIQUE CHANGE ORDER ITEM 20 Added by CO#47 Additional waterline work to move	DOL	1.000	0.000	2,545.320	2,545.32	2,545.32
2577	96082053	000	UNIQUE CHANGE ORDER ITEM 53 CO #83, DELIVERY COST, UNIT DOL REPLACED BY LS	DOL	2,027.580	0.000	1.000	1.00	2,027.58
2578	96082054	000	UNIQUE CHANGE ORDER ITEM 54 CO #83, ADMIN AND BOND COST, UNIT DOL REPLACED BY LS	DOL	674.320	0.000	1.000	1.00	674.32

Category Subtotal \$7,313,192.92

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0140	01642041	000	DRILL SEEDING (TEMP) (WARM)	SY	0.080	170,299.000	0.000	0.000	0.00
0335	04162020	001	DRILL SHAFT (SIGN MTS)(36 IN)	LF	181.000	444.000	0.000	0.000	0.00
0745	04662065	000	HEADWALL (CH-FW-0)(DIA= 24 IN)	EA	6,000.000	1.000	0.000	0.000	0.00
0805	04672290	000	SET (TY II)(30 IN)(RCP)(6:1)(P)	EA	2,000.000	16.000	-16.000	0.000	0.00
0870	05062009	008	ROCK FILTER DAMS (REMOVE)	LF	5.000	267.000	36.000	0.000	0.00
1011	05382001	000	RIGHT OF WAY MARKERS	EA	289.000	0.000	1.000	0.000	0.00
			Added By CO 22/ Install Only Gladstell Extension						
1425	06622077	000	WK ZN PAV MRK REMOV (W) 12" (SLD)	LF	1.500	2,594.000	-387.000	0.000	0.00
1800	10162001	000	LOOSE AGGREGATE FOR GROUNDCOVER (TY I)	CY	30.000	9,900.000	-9,900.000	0.000	0.00
2218	96012001		MATERIAL ON HAND	DOL	1.000	1,000.000	0.000	0.000	0.00
2219	96022001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1,000.000	0.000	0.000	0.00
2220	96022002		PAYMENT ADJUSTMENT-NEG	DOL	-1.000	3,000.000	0.000	0.000	0.00
2221	05852001		RIDE BONUS/PENALTY (ITEM 340)	DOL	1.000	1,000.000	0.000	0.000	0.00
			BONUS						
2222	05852001		RIDE BONUS/PENALTY (ITEM 340)	DOL	-1.000	1,000.000	0.000	0.000	0.00
			PENALTY						
2223	05852003		RIDE BONUS/PENALTY (ITEM 342)	DOL	1.000	1,000.000	0.000	0.000	0.00
			BONUS						
2224	05852003		RIDE BONUS/PENALTY (ITEM 342)	DOL	-1.000	1,000.000	0.000	0.000	0.00
			PENALTY						
2225	05852006		RIDE BONUS/PENALTY (ITEM 360)	DOL	1.000	1,000.000	0.000	0.000	0.00
			BONUS						
2227	96042001		CONTRACTOR FORCE ACCOUNT 1	DOL	-1.000	1,000.000	0.000	0.000	0.00
			LANE CLOSURE ASSESSMENT FEE						
2228	96042002		CONTRACTOR FORCE ACCOUNT 2	DOL	1.000	1,000.000	0.000	0.000	0.00
			SPECIAL SPEC 5018 INCENTIVE FOR USE OF NON-ROAD DIESEL EQUIP						
2229	96102001		ON THE JOB TRAINING	DOL	1.000	1,000.000	0.000	0.000	0.00
							<b>Category Subtotal</b>		0.00

TOTAL ITEM EARNINGS THIS CONTRACT

**\$179,610,286.03**

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
01002002	001	PREPARING ROW	STA	1,600.000	241.00	241.000	385,600.00
01042001	000	REMOVING CONC (PAV)	SY	4.000	143,181.00	143,181.000	572,724.00
01042009	000	REMOVING CONC (RIPRAP)	SY	4.000	3,140.00	3,421.000	13,684.00
01042017	000	REMOVING CONC (DRIVEWAYS)	SY	5.450	0.00	246.510	1,343.48
		Added by CO#78 for Target Driveway					
01042023	000	REMOVING CONC (CTB)	LF	6.000	24,365.00	24,365.000	146,190.00
01042037		REMOVE CONC (RAIL)	LF	25.390	0.00	195.920	4,974.41
		Added by CO#65 Removal of Poured in Place Conc. Traffic Rail					
01052002	000	REMOVING STAB BASE AND ASPH PAV (2")	SY	1.500	234,888.00	241,869.830	362,804.82
01052044	000	REMOVING STAB BASE AND ASPH PAV (10")	SY	1.250	272,022.00	354,830.240	443,537.82
01102001	000	EXCAVATION (ROADWAY)	CY	3.000	891,043.00	831,820.150	2,495,460.45
01102001		EXCAVATION (ROADWAY)	CY	18.600	891,043.00	260.000	4,836.00
		Added by CO #22 for increased price at Gladstell					
01102003		EXCAVATION (SPECIAL)	CY	9.790	0.00	87,493.000	856,556.47
		CO68 increase price for detention pond 2&6 excavavation					
01122002	000	SUBGRADE WIDENING (DENS CONT)	STA	40,000.000	464.00	464.000	18,560,000.00
01322006	002	EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	3.000	886,059.00	889,807.150	2,669,421.45
01322006		EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	19.500	886,059.00	379.000	7,390.50
		Added by CO #22 for increased price at Gladstell					
01322028	002	EMBANK (FINAL)(DC)(TY C) CSBE	CY	30.000	47,145.00	47,145.000	1,414,350.00
01612009	001	EROSION CONTROL COMPOST	CY	15.000	10,725.00	6,004.610	90,069.15
01612012	001	GENERAL USE COMPOST	CY	15.000	5,358.00	3,086.380	46,295.70
01612017	001	COMPOST MANUF TOPSOIL (BIP) (4")	SY	0.500	33,433.00	9,770.690	4,885.36
01622002	000	BLOCK SODDING	SY	2.750	275,423.00	294,460.590	809,766.64
01622003	000	STRAW OR HAY MULCH	SY	0.090	203,732.00	9,770.690	879.36
01642009	000	BROADCAST SEED (TEMP) (WARM)	SY	0.090	90,890.00	61,284.080	5,515.56
01642051	000	DRILL SEED (TEMP)(WARM OR COOL)	SY	0.080	29,994.00	177,045.690	14,163.65
01642052	000	BROADCAST SEED (PERM)(SPECIAL MIX)	SY	0.150	33,433.00	9,770.690	1,465.61
01662001	000	FERTILIZER	AC	150.000	91.91	66.550	9,982.50
01682001	000	VEGETATIVE WATERING	MG	10.000	11,051.00	5,916.500	59,165.00
01692001	002	SOIL RETENTION BLANKETS (CL 1) (TY A)	SY	1.080	0.00	14,329.760	15,476.14
		Added by CO #19					
01702002	000	IRRIGATION SYSTEM (TY I)	LS	5,000.000	1.00	1.000	5,000.00
01922064	013	PLANT BED PREP (TYPE II)	SY	0.050	96,536.00	54,587.340	2,729.36
02602006	001	LIME TRT (EXST MATL) (6")	SY	1.100	411,448.00	534,259.333	587,685.30
02602012	001	LIME(HYD.COM OR QK)(SLRY)OR QK(DRY)	TON	125.000	5,554.00	7,189.316	898,664.53
02752001	000	CEMENT	TON	125.000	4,590.00	1,294.160	161,770.00
02752002	000	CEMENT TREAT (EXIST MATL) (6")	SY	1.100	340,009.00	85,337.060	93,870.80
02762224	000	CEM TRT(PLNT MX) (CL N)(TY E)(GR 4)(6")	SY	4.500	752,777.00	680,328.940	3,061,480.32
02922007	000	ASPHALT STAB BASE (GR 2)(PG 64)	TON	55.000	101,946.00	96,751.190	5,321,315.45
02922017	000	ASPHALT STAB BASE (GR 4)(PG 64)	TON	50.000	41,330.00	36,068.300	1,803,415.00
03052014	000	SALV,HAUL& STKPL RCL APH PV(VAR DEPTH)	SY	2.000	644,647.00	596,700.070	1,193,400.14
03402063	000	D-GR HMA(METH) TY-C SAC-A PG76-22	TON	75.000	8,609.00	8,835.350	662,651.25
03422002	002	PFC (ASPHALT) PG76-22	TON	500.000	636.00	706.130	353,065.00

03422006	002	PFC (AGGREGATE)(PG76 MIX) SAC-A	TON	65.000	9,791.00	10,900.150	708,509.75
03602003	003	CONC PVMT (CONT REINF-CRCP)(10")	SY	10.000	217,109.00	222,579.170	2,225,791.70
03602003	003	CONC PVMT (CONT REINF-CRCP)(10")	SY	46.240	217,109.00	5,546.400	256,465.54
		Added By CO 22/Additional Hand Pour Paving at Gladstell					
03602008	003	CONC PVMT (CONT REINF-CRCP)(15")	SY	40.000	435,754.00	436,712.600	17,468,504.00
03682001	001	WIDE FLANGE PAVEMENT TERMINALS	LF	150.000	2,321.00	2,321.000	348,150.00
04002005	000	CEM STABIL BKFL	CY	20.000	55,812.20	60,548.940	1,210,978.80
04002006	004	CUT & RESTORING PAV	SY	70.000	1,762.00	2,807.410	196,518.70
		Added by CO #53					
04002006	000	CUT & RESTORING PAV	SY	200.000	1,762.00	1,736.000	347,200.00
04002008	004	CUT & RESTORING PAV (ASPH)	SY	52.710	0.00	20.450	1,077.92
		Added by CO #50 cut and restore asph driveway					
04012001	000	FLOWABLE BACKFILL	CY	70.000	742.10	425.700	29,799.00
04022001	000	TRENCH EXCAVATION PROTECTION	LF	1.000	88,361.00	79,033.000	79,033.00
04032001	000	TEMPORARY SPL SHORING	SF	1.000	354,584.00	264,168.210	264,168.21
04162001	001	DRILL SHAFT (18 IN)	LF	100.000	134.00	134.000	13,400.00
04162002	001	DRILL SHAFT (24 IN)	LF	125.000	1,950.00	1,599.000	199,875.00
04162003	001	DRILL SHAFT (30 IN)	LF	150.000	400.00	400.000	60,000.00
04162004	001	DRILL SHAFT (36 IN)	LF	175.000	8,844.00	9,136.000	1,598,800.00
04162006	001	DRILL SHAFT (48 IN)	LF	350.000	536.00	536.000	187,600.00
04162011	001	DRILL SHAFT (78 IN)	LF	500.000	10,421.00	10,350.000	5,175,000.00
04162012	001	DRILL SHAFT (84 IN)	LF	600.000	368.00	368.000	220,800.00
04162015	001	DRILL SHAFT (NON-REINFORCED)(12 IN)	LF	72.100	56.00	49.000	3,532.90
04162018	001	DRILL SHAFT (SIGN MTS)(24 IN)	LF	113.500	98.00	88.000	9,988.00
04162023	001	DRILL SHAFT (SIGN MTS)(54 IN)	LF	423.600	400.00	350.000	148,260.00
04162026	001	DRILL SHAFT (HIGH MAST POLE)(60 IN)	LF	471.000	312.00	312.000	146,952.00
04162027	001	DRILL SHAFT (HIGH MAST POLE)(66 IN)	LF	560.000	846.00	864.000	483,840.00
04162032	001	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	334.000	196.80	196.800	65,731.20
04162033	001	DRILL SHAFT (TRF SIG POLE) (42 IN)	LF	396.000	17.40	17.400	6,890.40
04162034	001	DRILL SHAFT (TRF SIG POLE) (48 IN)	LF	497.500	211.00	153.000	76,117.50
04162048	001	DRILL SHAFT (SIGN MTS)(72IN)	LF	664.250	465.00	488.000	324,154.00
04162050	001	DRILL SHAFT (90 IN)	LF	500.000	725.00	725.000	362,500.00
04202003	003	CL C CONC (ABUT)	CY	650.000	1,041.00	1,041.000	676,650.00
04202005	003	CL C CONC (FOOTING)	CY	350.000	384.20	409.500	143,325.00
04202006		CL C CONC (RAIL FOUNDATION)	CY	638.610	0.00	12.200	7,791.04
		Added by CO #31					
04202010	003	CL C CONC (SIGN COLUMN)	CY	650.000	672.10	660.700	429,455.00
04202013	003	CL C CONC (MISC)	CY	250.000	945.00	624.380	156,095.00
04202019	003	CL C CONC (CAP)	CY	700.000	91.10	91.100	63,770.00
04202023	003	CL F CONC (COLUMN)	CY	900.000	235.50	235.500	211,950.00
04202034	003	CL S CONC (BRIDGE SDWLK)	CY	250.000	124.30	124.300	31,075.00
04202050	003	CL F CONC (CAP)	CY	700.000	4,750.20	4,750.200	3,325,140.00
04202051	003	CL C CONC (COLUMN)	CY	850.000	3,725.90	3,725.900	3,167,015.00
04202089	003	CL F CONC (CAP)(MASS PLACEMENT)	CY	700.000	1,427.10	1,427.100	998,970.00
04202117	003	CL C CONC (SIGN FOOTING)	CY	400.000	338.60	289.100	115,640.00
04202129	003	CL S CONC (RAISED MEDIAN)	CY	250.000	9.90	9.900	2,475.00
04222001	000	REINF CONC SLAB	SF	6.000	634,839.30	640,299.300	3,841,795.80
04232009	000	RETAINING WALL (SOIL NAILED)(FACIA)	SF	30.000	43,306.00	43,306.000	1,299,180.00
04232022	000	RETAINING WALL (MSE)(VERTICAL SCHEME)	SF	30.000	230,562.00	229,399.560	6,881,986.80

04252001	000	PRESTR CONC BEAM (TY A)	LF	80.000	1,683.70	1,683.700	134,696.00
04252004	000	PRESTR CONC BEAM (TY IV)	LF	90.000	65,284.83	66,187.540	5,956,878.60
04272002	000	CONCRETE PAINT FINISH	SF	0.250	0.00	6,498.000	1,624.50
		Added by CO #72					
04282001	000	CONC SURF TREAT (CLASS I)	SY	0.400	68,321.00	61,722.330	24,688.93
04302002	000	CL C CONC FOR EXT STR (ABUT)	CY	1,500.000	36.20	36.200	54,300.00
04302003	000	CL C CONC FOR EXT STR (BENT)	CY	1,200.000	140.80	140.800	168,960.00
04302058	000	CL C CONC FOR EXT STRUC (CULV) (10'X5')	LF	1,095.000	0.00	51.660	56,567.71
		Added By CO 22/ 10'X5' Culvert at Gladstell					
04302158	000	CL S CONC FOR EXT STR (SLAB)	SF	10.000	10,236.00	10,236.000	102,360.00
04322001	000	RIPRAP (CONC)(4 IN)	CY	250.000	1,557.00	2,375.090	593,772.50
04322002	000	RIPRAP (CONC)(5 IN)	CY	250.000	900.00	900.070	225,017.50
04322066	000	RIPRAP (CONC)(CL B)	CY	250.000	59.60	36.030	9,007.50
04342033	003	ELASTOMERIC BEAR (E7)	EA	5,000.000	24.00	24.000	120,000.00
04342041	003	ELASTOMERIC BEAR (F9)	EA	5,000.000	4.00	4.000	20,000.00
04342049	003	ELASTOMERIC BEAR (EE5)	EA	5,000.000	24.00	24.000	120,000.00
04342072	003	ELASTOMERIC BEAR (F7)	EA	5,000.000	24.00	24.000	120,000.00
04342077	003	SLIDING ELASTOMERIC BEAR (ES 4)	EA	5,000.000	8.00	8.000	40,000.00
04342078	003	SLIDING ELASTOMERIC BEAR (ES 6)	EA	5,000.000	10.00	10.000	50,000.00
04342086	003	EALSTOMERIC BEAR (F6)	EA	5,000.000	5.00	5.000	25,000.00
04342087	003	ELASTOMERIC BEAR (EE4)	EA	5,000.000	72.00	72.000	360,000.00
04342089	003	ELASTOMERIC BEAR (E6)	EA	5,000.000	5.00	5.000	25,000.00
04422002	005	STR STL (PLATE GIRDER)	LB	1.000	9,915,924.00	9,915,924.000	9,915,924.00
04422005	005	STR STL (MISCELLANEOUS)	LB	8.000	3,967.00	3,967.000	31,736.00
04502013	000	RAIL (TY SSTR)	LF	30.000	86,969.00	66,907.000	2,007,210.00
04502013	900	RAIL (TY SSTR)	LF	165.150	86,969.00	90.000	14,863.50
		Added by CO#41 Form & Hand Pour SSTR rail at inlets					
04502120		RAIL (TY SSTR)(SPL)	LF	55.820	0.00	198.000	11,052.36
		Added by CO #31					
04542002	000	SEALED EXPANSION JOINT (4 IN)(SEJ-P)	LF	200.000	2,219.52	2,219.520	443,904.00
04542003	000	SEALED EXPANSION JOINT (5 IN)(SEJ-P)	LF	200.000	648.52	696.020	139,204.00
04542004	000	ARMOR JOINT	LF	100.000	150.00	150.000	15,000.00
04622002	000	CONC BOX CULV (3 FT X 3 FT)	LF	140.000	990.00	990.000	138,600.00
04622007	000	CONC BOX CULV (5 FT X 3 FT)	LF	180.000	320.00	320.000	57,600.00
04622009	000	CONC BOX CULV (5 FT X 5 FT)	LF	240.000	1,496.00	1,496.000	359,040.00
04622010	000	CONC BOX CULV (6 FT X 3 FT)	LF	250.000	1,022.00	1,022.000	255,500.00
04622011	000	CONC BOX CULV (6 FT X 4 FT)	LF	275.000	2,022.00	2,022.000	556,050.00
04622022	000	CONC BOX CULV (8 FT X 7 FT)	LF	450.000	3,875.00	3,875.000	1,743,750.00
04622028	000	CONC BOX CULV (9 FT X 9 FT)	LF	750.000	48.00	48.000	36,000.00
04622062	000	CONC BOX CULV (12 FT X 6 FT)	LF	850.000	678.00	777.000	660,450.00
04642003	000	RC PIPE (CL III)(18 IN)	LF	30.000	5,218.00	6,223.000	186,690.00
04642005	000	RC PIPE (CL III)(24 IN)	LF	35.000	24,188.00	24,330.000	851,550.00
04642005	900	RC PIPE (CL III)(24 IN)	LF	52.860	24,188.00	72.000	3,805.92
		Added by CO#78 Price Adjustment for Target Driveway					
04642007	000	RC PIPE (CL III)(30 IN)	LF	50.000	9,722.00	9,592.000	479,600.00
04642009	000	RC PIPE (CL III)(36 IN)	LF	80.000	9,692.00	9,490.000	759,200.00
04642010	000	RC PIPE (CL III)(42 IN)	LF	100.000	7,041.00	8,357.000	835,700.00
04642011	000	RC PIPE (CL III)(48 IN)	LF	130.000	6,786.00	7,488.000	973,440.00
04642012	000	RC PIPE (CL III)(54 IN)	LF	150.000	1,531.00	1,244.000	186,600.00

04652001	001	INLET (COMPL)(TY C)	EA	2,500.000	132.00	139.000	347,500.00
04652006	001	MANH (COMPL)(JUNCT BOX)(TY M)	EA	2,500.000	2.00	4.000	10,000.00
04652010	001	INLET (COMPL)(TY AAD)	EA	2,500.000	88.00	90.000	225,000.00
04652011	001	INLET (COMPL)(TY AD)	EA	2,000.000	9.00	36.000	72,000.00
04652012		INLET (COMPL)(TY A)	EA	1,364.600	2.00	4.000	5,458.40
		Added by CO 9 for temporary inlets between SBML and SBFR					
04652012	001	INLET (COMPL)(TY A)	EA	2,500.000	2.00	7.000	17,500.00
04652013	001	MANH (COMPL)(TY A)	EA	2,000.000	54.00	56.000	112,000.00
04652098	001	INLET (COMPL)(TY C1)	EA	2,500.000	16.00	17.000	42,500.00
04652110	001	INLET (COMPL)(ARMOR CURB SLOT)	EA	1,800.000	0.00	2.000	3,600.00
		Added By CO 22/ For Gladstell Extension					
04652119	001	INLET (COMPL)(TY AZ)	EA	3,500.000	3.00	4.000	14,000.00
04652120	001	INLET (COMPL)(TY AZR)	EA	2,500.000	104.00	107.000	267,500.00
04652180	001	INLET (COMPL)(TY AZR) 2 GRATES	EA	6,000.000	2.00	2.000	12,000.00
04652224	001	MANH (COMPL)(JCT BOX) (SPL)	EA	9,000.000	1.00	1.000	9,000.00
04652255	001	INLET (COMP)(TY AZ2G)	EA	5,000.000	1.00	1.000	5,000.00
04652468	001	INLET (COMPL)(TY C1)(MOD)	EA	2,500.000	100.00	101.000	252,500.00
04662037	000	WINGWALL (FW-S)(HW=7 FT)	EA	22,760.000	0.00	1.000	22,760.00
		Added By CO 22/ For Gladstell Extension					
04662039	000	WINGWALL (FW-S)(HW=9 FT)	EA	22,000.000	1.00	1.000	22,000.00
04662042	000	WINGWALL (FW-S)(HW=12 FT)	EA	28,000.000	1.00	1.000	28,000.00
04662049	000	WINGWALL (PW)(HW=5 FT)	EA	14,000.000	1.00	1.000	14,000.00
04662050	000	WINGWALL (PW)(HW=6 FT)	EA	19,000.000	3.00	3.000	57,000.00
04662051	000	WINGWALL (PW)(HW=7 FT)	EA	23,282.000	0.00	1.000	23,282.00
		Added By CO 22/ For Gladstell Extension					
04662052	000	WINGWALL (PW)(HW=8 FT)	EA	33,000.000	1.00	1.000	33,000.00
04662054	000	WINGWALL (PW)(HW=10 FT)	EA	46,000.000	1.00	1.000	46,000.00
04662080	000	HEADWALL (CH-FW-15)(DIA= 24 IN)	EA	5,000.000	1.00	1.000	5,000.00
04662101	000	HEADWALL (CH-FW-30)(DIA= 48 IN)	EA	16,000.000	1.00	1.000	16,000.00
04662146	000	HEADWALL (CH-PW-S)(DIA= 48 IN)	EA	23,000.000	1.00	1.000	23,000.00
04662221	000	WINGWALL (PW-15)(HW=5 FT)	EA	12,000.000	1.00	1.000	12,000.00
04662261	000	WINGWALL (PW-30)(HW=12 FT)	EA	60,000.000	1.00	1.000	60,000.00
04662262	000	WINGWALL (PW-30)(HW=9 FT)	EA	40,000.000	1.00	1.000	40,000.00
04662269	000	WINGWALL (PW-30)(HW=10 FT)	EA	43,000.000	1.00	1.000	43,000.00
04662270	000	WINGWALL (PW-45)(HW=7 FT)	EA	25,000.000	1.00	1.000	25,000.00
04672042	000	SET (TY I)(S= 5 FT)(HW= 7 FT)(3:1)(C)	EA	7,000.000	1.00	1.000	7,000.00
04672209		SET (TY II)(18 IN)(RCP)(3:1)(C)	EA	700.000	0.00	2.000	1,400.00
		Added by CO #29 at relocated SB exit ramp					
04672286	000	SET (TY II)(18 IN)(RCP)(6:1)(P)	EA	800.000	6.00	3.000	2,400.00
04672288	000	SET (TY II)(24 IN)(RCP)(6:1)(P)	EA	1,200.000	14.00	17.000	20,400.00
04672288	900	SET (TY II)(24 IN)(RCP)(6:1)(P)	EA	1,243.880	14.00	2.000	2,487.76
		Added by CO#78 Price Adjustment for Target Driveway					
04672292	000	SET (TY II)(36 IN)(RCP)(6:1)(P)	EA	3,000.000	1.00	2.000	6,000.00
04672292		SET (TY II)(36 IN)(RCP)(6:1)(P)	EA	3,080.000	1.00	20.000	61,600.00
		Added by CO 27 for increased price					
04672294		SET (TY II)(48 IN)(RCP)(6:1)(P)	EA	7,090.440	0.00	1.000	7,090.44
		Added By CO #27					
04712003	000	GRATE & FRAME	EA	3,000.000	5.00	5.000	15,000.00
04792001		ADJ MANHS	EA	455.170	0.00	1.000	455.17

CONTRACT ID	067508052	ESTIMATE	0075	CONTRACTOR'S ESTIMATE PACKAGE			
		Added by CO #27					
04812013	000	PVC PIPE (SCH 40)(8 IN)	LF	50.000	3,907.00	1,053.000	52,650.00
04962002	000	REMOV STR (INLET)	EA	500.000	2.00	6.000	3,000.00
04962003	000	REMOV STR (MANHOLE)	EA	500.000	2.00	2.000	1,000.00
04962004	000	REMOV STR (SET)	EA	497.460	0.00	4.000	1,989.84
		Added by CO#78 for Target Driveway					
04962006	000	REMOV STR (HEADWALL)	EA	1,000.000	15.00	19.000	19,000.00
04962007	000	REMOV STR (PIPE)	LF	1.000	17,382.00	16,274.000	16,274.00
04962007	900	REMOV STR (PIPE)	LF	12.970	17,382.00	142.000	1,841.74
		Added by CO#78 Price Adjustment for Target Driveway					
04962008	000	REMOV STR (BOX CULVERT)	LF	25.000	1,005.00	785.500	19,637.50
04962010	000	REMOV STR (BRIDGE 100-499 FT LENGTH)	EA	135,000.000	6.00	7.000	945,000.00
05002001	902	MOBILIZATION	LS	20,000.000	1.00	1.000	20,000.00
		Added by CO #63 Additional Mobilization Cost					
05002001	002	MOBILIZATION	LS	18,349,000.000	1.00	1.000	18,349,000.00
05022001		BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	10,000.000	46.00	11.000	110,000.00
		Added by CO#62 Barricades during time Ext. and suspension					
05022001	022	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	20,000.000	46.00	48.000	960,000.00
05062002	008	ROCK FILTER DAMS (INSTALL) (TY 2)	LF	30.000	267.00	237.000	7,110.00
05062016	008	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	30.000	466.00	841.550	25,246.50
05062019	008	CONSTRUCTION EXITS (REMOVE)	SY	5.000	466.00	841.550	4,207.75
05062034	008	TEMPORARY SEDIMENT CONTROL FENCE	LF	3.000	16,322.00	14,764.000	44,292.00
05082002	000	CONSTRUCTING DETOURS	SY	39.700	0.00	1,060.000	42,082.00
		Added By CO 22/ For Gladstell Extension					
05122009	001	PORT CTB (FUR & INST)(LOW PROF)(TY 2)	LF	30.000	1,140.00	1,140.000	34,200.00
05122010	001	PORT CTB (DES SOURCE)(SAFETY SH)(TY 1)	LF	4.500	21,810.00	24,832.000	111,744.00
05122017	001	PORT CTB (DES SOURCE)(LOW PROF)(TY 1)	LF	3.500	37,210.00	39,340.000	137,690.00
05122019	001	PORT CTB (MOVE)(SAFETY SH)(TY 1)	LF	5.000	8,805.00	2,520.000	12,600.00
05122026	001	PORT CTB (MOVE)(LOW PROF)(TY 1)	LF	2.500	95,490.00	21,241.000	53,102.50
05122027	001	PORT CTB (MOVE)(LOW PROF)(TY 2)	LF	2.500	1,200.00	864.000	2,160.00
05122028	001	PORT CTB (STKPL)(SAFETY SH)(TY 1)	LF	4.000	21,810.00	24,832.000	99,328.00
05122035	001	PORT CTB (STKPL)(LOW PROF)(TY 1)	LF	3.000	38,660.00	39,340.000	118,020.00
05122045	001	PORT CTB (REMOVE)(LOW PROF)(TY 2)	LF	3.000	1,140.00	1,140.000	3,420.00
05122058	001	PORT CTB (FUR & INST)(SNGL SLP)(TY J-J)	LF	30.000	61,615.00	61,971.000	1,859,130.00
05122060	001	PORT CTB (MOVE)(SNGL SLP)(TY J-J)	LF	3.000	80,055.00	27,940.000	83,820.00
05122061	001	PORT CTB (STKPL)(SNGL SLP)(TY J-J)	LF	3.000	60,615.00	61,442.000	184,326.00
05142004	001	PERM CONC TRF BARR (SGL SLP)(TY 1)(42")	LF	30.000	2,530.00	2,340.000	70,200.00
05142005	001	PERM CONC TRF BARR (SGL SLP)(TY 2)(42")	LF	30.000	20,496.00	20,690.000	620,700.00
05142006	001	PERM CONC TRF BARR (SGL SLP)(TY 3)(42")	LF	100.000	1,358.00	332.000	33,200.00
05142033		PERM CONC TRF BARR(SGL SLP)TY 3(42")SPL	LF	118.190	0.00	342.000	40,420.98
		Added By CO #31					
05282004	000	LANDSCAPE PAVERS	SY	50.000	18,439.00	18,299.000	914,950.00
05292006	000	CONC CURB (MONO) (TY II)	LF	2.000	64,832.00	93,609.000	187,218.00
05292006	900	CONC CURB (MONO) (TY II)	LF	3.900	64,832.00	90.000	351.00
		Added by CO#78 Price Adjustment for Target Driveway					
05302010	000	DRIVEWAYS (CONC)	SY	45.000	10,327.00	9,877.610	444,492.45
05302010	900	DRIVEWAYS (CONC)	SY	54.440	10,327.00	346.500	18,863.46
		Added by CO#78 Price Adjustment for Target Driveway					
05302011	000	DRIVEWAYS (ACP)	SY	30.000	4,163.00	3,036.760	91,102.80



05312001	000	CONC SIDEWALKS (3') (6")	LF	35.000	114.00	186.000	6,510.00
05312005	000	CURB RAMPS (TY 1)	EA	1,250.000	31.00	35.000	43,750.00
05312010	000	CURB RAMPS (TY 7)	EA	1,250.000	4.00	4.000	5,000.00
05312014	000	CURB RAMPS (TY 22)	EA	2,600.000	8.00	8.000	20,800.00
05312016	900	CONC SIDEWALKS (6')(6")	LF	37.000	2,941.00	22.880	846.56
		Added by CO#78 Price Adjustment for Target Driveway					
05312016	000	CONC SIDEWALKS (6')(6")	LF	40.000	2,941.00	3,453.000	138,120.00
05312017	000	CURB RAMPS (TY 21)	EA	2,600.000	8.00	8.000	20,800.00
05402001	002	MTL W-BEAM GD FEN (TIM POST)	LF	20.000	114.00	1,225.000	24,500.00
05402005		TERMINAL ANCHOR SECTION	EA	967.410	0.00	4.000	3,869.64
		Added by CO #64					
05402011	002	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	1,295.000	33.00	31.000	40,145.00
05402015		MTL W-BEAM GD FEN(TIM POST)RADIUS RAIL	LF	31.570	0.00	187.500	5,919.38
		Added by CO #75 Radius Rail MBGF					
05422001	000	REMOVING METAL BEAM GUARD FENCE	LF	2.500	23,356.00	23,064.000	57,660.00
05442001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	2,450.000	35.00	37.000	90,650.00
05452022	000	CRASH CUSH ATTEN (INSTL)(REACT)(N)	EA	21,700.000	17.00	18.000	390,600.00
05452023	000	CRASH CUSH ATTEN (MOVE&RESET)(REACT)(N)	EA	2,100.000	25.00	59.000	123,900.00
05452024	000	CRASH CUSH ATTEN (REMOVE)(REACT)(N)	EA	880.000	13.00	38.000	33,440.00
05562006	000	PIPE UNDERDRAINS (TY 6) (6")	LF	15.000	1,788.00	1,777.000	26,655.00
05602006	001	MAILBOX INSTALL-S (RR-POST) TY 4 FND-TB	EA	150.000	23.00	4.000	600.00
05602007	001	MAILBOX INSTALL-D (TWW-POST)TY 4 FND-TB	EA	500.000	1.00	1.000	500.00
05602008	001	MAILBOX INSTALL-M (TWW-POST)TY 4 FND-TB	EA	500.000	1.00	1.000	500.00
05852006		RIDE BONUS/PENALTY (ITEM 360)	DOL	-1.000	1,000.00	88,732.000	-88,732.00
		PENALTY					
06102060	000	INS RD IL AM (U/P) (TY 1) (.15KW)S	EA	1,226.000	28.00	28.000	34,328.00
06102061	000	INS RD IL AM (U/P) (TY 2) (.15KW)S	EA	1,254.000	20.00	20.000	25,080.00
06102072		REMOVE RDWY ILL ASSEM	EA	577.400	0.00	42.000	24,250.80
		Added by CO# 3					
06132006	000	HI MST IL POLE (150 FT) (100 MPH)	EA	29,145.000	8.00	8.000	233,160.00
06132008	000	HI MST IL POLE (175 FT) (100 MPH)	EA	34,205.000	18.00	18.000	615,690.00
06142001	000	HI MST IL ASM(12-400 WATT)(ASYM)(TY A)	EA	20,200.000	25.00	25.000	505,000.00
06142002	000	HI MST IL ASM(12-400 WATT)(ASYM)(TY B)	EA	20,135.000	1.00	1.000	20,135.00
06182022	000	CONDT (PVC) (SCHD 40) (3")	LF	6.410	102,420.00	102,420.000	656,512.20
06182032	000	CONDT (PVC) (SCHD 80) (1 1/4")	LF	18.230	25.00	25.000	455.75
06182034	000	CONDT (PVC) (SCHD 80) (2")	LF	7.800	29,754.00	29,754.000	232,081.20
06182035	000	CONDT (PVC) (SCHD 80) (2") (BORE)	LF	18.870	10,097.00	8,825.000	166,527.75
06182038	000	CONDT (PVC) (SCHD 80) (3")	LF	13.330	730.00	870.000	11,597.10
06182039	000	CONDT (PVC) (SCHD 80) (3") (BORE)	LF	43.950	8,820.00	8,680.000	381,486.00
06182040	000	CONDT (PVC) (SCHD 80) (4")	LF	14.550	275.00	275.000	4,001.25
06182041	000	CONDT (PVC) (SCHD 80) (4") (BORE)	LF	33.100	115.00	115.000	3,806.50
06182044	000	CONDT (RM) (3/4")	LF	17.020	4,166.00	4,166.000	70,905.32
06182048	000	CONDT (RM) (1 1/4")	LF	33.750	608.00	608.000	20,520.00
06182053		CONDT (RM) (2") (BORE)	LF	37.190	0.00	60.000	2,231.40
		Added by CO#67 Install under BNSF RR @ IH 45 and FM 2854					
06182056	000	CONDT (RM) (3")	LF	31.500	4,460.00	4,460.000	140,490.00
06202007	001	ELEC CONDR (NO. 4) BARE	LF	1.510	7,201.00	7,201.000	10,873.51
06202008	001	ELEC CONDR (NO. 4) INSULATED	LF	1.740	14,397.00	14,397.000	25,050.78
06202009	001	ELEC CONDR (NO. 6) BARE	LF	1.200	18,808.00	18,808.000	22,569.60

06202010	001	ELEC CONDR (NO. 6) INSULATED	LF	1.360	18,356.00	18,356.000	24,964.16
06202011	001	ELEC CONDR (NO. 8) BARE	LF	1.020	8,077.00	8,077.000	8,238.54
06202012	001	ELEC CONDR (NO. 8) INSULATED	LF	1.140	21,358.00	21,358.000	24,348.12
06202015	001	ELEC CONDR (NO.12) BARE	LF	0.840	4,661.00	4,661.000	3,915.24
06202016	001	ELEC CONDR (NO.12) INSULATED	LF	0.900	13,132.00	13,132.000	11,818.80
06212002	000	TRAY CABLE (3 CONDR) (12 AWG)	LF	1.620	6,730.00	6,730.000	10,902.60
06242001	000	GROUND BOX TY 1 (122422)	EA	1,070.000	45.00	45.000	48,150.00
06242004	000	GROUND BOX TY 2 (243636) W/APRON	EA	1,335.000	105.00	105.000	140,175.00
06242014	000	GROUND BOX TY D (162922) W/APRON	EA	827.000	146.00	146.000	120,742.00
06282039	000	ELC SRV TY A 240/480 100 (SS)SS(E)GC(U)	EA	5,770.000	7.00	7.000	40,390.00
06282100	000	ELC SRV TY D 120/240 070 (NS)SS(E)SP(O)	EA	4,336.000	6.00	6.000	26,016.00
06282158	000	REMOVE ELECTRICAL SERVICES	EA	171.000	6.00	7.000	1,197.00
06342001		PLYWOOD SIGNS	SF	31.130	0.00	110.250	3,432.08
		Added by CO #5 Furnish & Install Temp Guide Signs					
06342002	000	REFURBISH PLYWOOD SIGNS	EA	262.000	5.00	5.000	1,310.00
06362001	000	ALUMINUM SIGNS (TY A)	SF	28.600	239.00	239.000	6,835.40
06362002	000	ALUMINUM SIGNS (TY G)	SF	23.500	1,098.50	1,023.000	24,040.50
06362003	000	ALUMINUM SIGNS (TY O)	SF	20.620	3,993.50	3,951.000	81,469.63
06362007	000	REPLACE EXISTING ALUMINUM SIGNS (TY A)	SF	37.550	44.00	44.000	1,652.20
06442001	000	INS SM RD SN SUP&AM TY 10BWG(1) SA(P)	EA	450.000	254.00	267.000	120,150.00
06442004	000	INS SM RD SN SUP&AM TY 10BWG(1) SA(T)	EA	631.200	175.00	180.000	113,616.00
06442005	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T-2EXT)	EA	705.000	4.00	4.000	2,820.00
06442006	000	INS SM RD SN SUP&AM TY 10BWG(1) SA(U)	EA	667.000	20.00	20.000	13,340.00
06442025	000	INS SM RD SN SUP&AM TY S80(1) SA(T)	EA	990.000	13.00	13.000	12,870.00
06442027	000	INS SM RD SN SUP&AM TY S80(1) SA(U)	EA	783.000	13.00	13.000	10,179.00
06442028	000	INS SM RD SN SUP&AM TY S80(1)SA(U-1EXT)	EA	924.000	6.00	5.000	4,620.00
06442029	000	INS SM RD SN SUP&AM TY S80(1)SA(U-2EXT)	EA	956.000	1.00	1.000	956.00
06442030	000	INS SM RD SN SUP&AM TY S80(1) SA(U-BM)	EA	998.000	18.00	18.000	17,964.00
06442058	000	RELOCATE SM RD SN SUP & AM TY S80	EA	708.000	3.00	3.000	2,124.00
06442060	000	REMOVE SM RD SN SUP & AM	EA	137.000	4.00	4.000	548.00
06472001	000	INSTALL LRSS (STRUCT STEEL)	LB	3.650	5,077.00	4,751.000	17,341.15
06472002	000	RELOCATE LRSA	EA	1,910.000	2.00	2.000	3,820.00
06472003		REMOVE LRSA	EA	898.300	0.00	3.000	2,694.90
		Added by CO #5 Remove Existing LRSS & Foundations					
06502009	000	INS OH SN SUP(15 FT BAL TEE)(SPAN ONLY)	EA	12,475.000	1.00	1.000	12,475.00
06502015	000	INS OH SN SUP(20 FT BAL TEE)(SPAN ONLY)	EA	12,615.000	1.00	1.000	12,615.00
06502021	000	INS OH SN SUP(25 FT BAL TEE)(SPAN ONLY)	EA	13,810.000	2.00	3.000	41,430.00
06502030	000	INS OH SN SUP(30 FT CANT)(SPAN ONLY)	EA	11,810.000	4.00	3.000	35,430.00
06502036	000	INS OH SN SUP(35 FT CANT)(SPAN ONLY)	EA	11,730.000	1.00	1.000	11,730.00
06502042	000	INS OH SN SUP(40 FT CANT)(SPAN ONLY)	EA	14,085.000	1.00	1.000	14,085.00
06502173	000	REMOVE OVERHD SIGN SUP	EA	3,950.000	5.00	5.000	19,750.00
06502191	000	INS OH SN SUP (45 FT CANT) (SPAN ONLY)	EA	17,790.000	2.00	2.000	35,580.00
06502195	000	INS OH SN SUP (200 FT BRDG)(SPAN ONLY)	EA	158,900.000	3.00	3.000	476,700.00
06582240	000	INSTL DEL ASSM (D-SW)SZ 1(F LX)GF2	EA	33.000	30.00	110.000	3,630.00
06582258	000	INSTL DEL ASSM (D-SW)SZ (TYC)CTB	EA	18.000	235.00	1,491.000	26,838.00
06582277	000	INSTL DEL ASSM (D-SY)SZ (TYC)CTB	EA	18.000	200.00	566.000	10,188.00
06582278	000	INSTL DEL ASSM (D-SY)SZ (TYC)CTB(BI)	EA	18.000	646.00	701.000	12,618.00
06582316	000	INSTL OM ASSM (OM-ZZ)(FLX)GND	EA	48.000	10.00	29.000	1,392.00
06622050	000	WK ZN PAV MRK REMOV (REFL) TY I-A	EA	1.450	8,703.00	15,449.000	22,401.05

06622052	000	WK ZN PAV MRK REMOV (REFL) TY I-C	EA	1.450	6,300.00	11,023.000	15,983.35
06622056	000	WK ZN PAV MRK REMOV (REFL) TY II-C-R	EA	1.450	4,699.00	7,514.000	10,895.30
06622060	000	WK ZN PAV MRK REMOV (TRAF BTN) TY W	EA	1.000	37,615.00	48,516.000	48,516.00
06622062	000	WK ZN PAV MRK REMOV (TRAF BTN) TY Y	EA	1.000	25,731.00	38,807.000	38,807.00
06622067	000	WK ZN PAV MRK REMOV (W) 4" (SLD)	LF	0.500	95,925.00	254,893.000	127,446.50
06622075	000	WK ZN PAV MRK REMOV (W) 8" (SLD)	LF	1.000	18,413.00	15,653.000	15,653.00
06622079	000	WK ZN PAV MRK REMOV (W) 24" (SLD)	LF	8.000	645.00	2,069.500	16,556.00
06622080	000	WK ZN PAV MRK REMOV (W) 4" (BKN W/MRKR)	LF	0.550	64,415.00	58,300.000	32,065.00
06622084	000	WK ZN PAV MRK REMOV (W) (ARROW)	EA	100.000	23.00	69.000	6,900.00
06622086	000	WK ZN PAV MRK REMOV (W) (ENTR GORE)	EA	360.000	22.00	59.500	21,420.00
06622087	000	WK ZN PAV MRK REMOV (W) (EXIT GORE)	EA	400.000	36.00	63.500	25,400.00
06622099	000	WK ZN PAV MRK REMOV (Y) 4" (SLD)	LF	0.550	85,775.00	215,848.870	118,716.88
06622108	000	WK ZN PAV MRK REMOV (Y) 4" (SLD W/MRKR)	LF	0.250	32,860.00	7,964.000	1,991.00
06662155	014	REF PAV MRK TY II (W) 12" (SLD)	LF	1.000	1,370.00	243.000	243.00
06662183	014	REF PAV MRK TY II (Y) 12" (SLD)	LF	1.000	4,280.00	4,280.000	4,280.00
06682106	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	110.000	138.00	145.000	15,950.00
06682107	000	PREFAB PAV MRK TY C (W) (DBL ARROW)	EA	155.000	45.00	74.000	11,470.00
06682112	000	PREFAB PAV MRK TY C (W) (RR XING)	EA	400.000	2.00	2.000	800.00
06682115	000	PREFAB PAV MRK TY C (W) (UTURN ARROW)	EA	155.000	9.00	8.000	1,240.00
06682116	000	PREFAB PAV MRK TY C (W) (WORD)	EA	185.000	143.00	190.000	35,150.00
06682145	000	PREFAB PAV MRK TY C (W) (NUMBER)	EA	110.000	8.00	7.000	770.00
06722010	000	REFL PAV MRKR TY I-A	EA	2.200	45.00	45.000	99.00
06722012	000	REFL PAV MRKR TY I-C	EA	2.200	685.00	455.000	1,001.00
06722015	000	REFL PAV MRKR TY II-A-A	EA	2.200	1,030.00	1,154.000	2,538.80
06722017	000	REFL PAV MRKR TY II-C-R	EA	2.200	8,890.00	9,110.000	20,042.00
06772001	000	ELIM EXT PAV MRK & MRKS ( 4")	LF	0.150	23,210.00	45,946.000	6,891.90
06772003	000	ELIM EXT PAV MRK & MRKS ( 8")	LF	0.300	926.00	8,464.000	2,539.20
06772005	000	ELIM EXT PAV MRK & MRKS (12")	LF	0.450	346.00	485.000	218.25
06772007	000	ELIM EXT PAV MRK & MRKS (24")	LF	0.900	217.00	624.000	561.60
06772008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	15.000	9.00	41.000	615.00
06772010	000	ELIM EXT PAV MRK & MRKS (ENTR GORE)	EA	150.000	6.00	1.000	150.00
06772011	000	ELIM EXT PAV MRK & MRKS (EXIT GORE)	EA	200.000	8.00	7.000	1,400.00
06772021	000	ELIM EXT PAV MRK&MRKR (RAIS PAV MRKR)	EA	0.010	8,054.00	270.000	2.70
06772031	000	ELIM EXT PAV MRK & MRKS (7")	LF	0.250	490.00	1,090.000	272.50
06782002	000	PAV SURF PREP FOR MRK ( 6")	LF	0.030	205,355.00	222,025.000	6,660.75
06782003	000	PAV SURF PREP FOR MRK ( 8")	LF	0.050	41,670.00	38,797.000	1,939.85
06782004	000	PAV SURF PREP FOR MRK (12")	LF	0.100	22,535.00	54,393.000	5,439.30
06782006	000	PAV SURF PREP FOR MRK (24")	LF	0.200	4,380.00	3,938.000	787.60
06782007	000	PAV SURF PREP FOR MRK (ARROW)	EA	5.000	192.00	199.000	995.00
06782014	000	PAV SURF PREP FOR MRK (RR XING)	EA	25.000	2.00	2.000	50.00
06782018	000	PAV SURF PREP FOR MRK (WORD)	EA	5.000	143.00	137.000	685.00
06782021	000	PAV SURF PREP FOR MRK (BLAST CLN)(4")	LF	0.010	793,230.00	2,283.000	22.83
06782044	000	PAV SURF PREP FOR MRK (NUMBER)	EA	10.000	8.00	7.000	70.00
06802002	000	INSTALL HWY TRF SIG (ISOLATED)	EA	27,620.000	3.00	3.000	82,860.00
06802003	000	INSTALL HWY TRF SIG (SYSTEM)	EA	25,210.000	3.00	3.000	75,630.00
06812001	000	TEMP TRAF SIGNALS	EA	47,160.000	6.00	6.000	282,960.00
06822001	000	BACK PLATE (12 IN) (3 SEC)	EA	70.350	64.00	64.000	4,502.40
06822002	000	BACK PLATE (12 IN) (4 SEC)	EA	78.000	13.00	13.000	1,014.00
06822014	000	PED SIG SEC (12 IN) LED (2 INDICATIONS)	EA	582.000	62.00	62.000	36,084.00

06822022	000	VEH SIG SEC (12 IN) LED (GRN ARW)	EA	258.000	13.00	13.000	3,354.00
06822023	000	VEH SIG SEC (12 IN) LED (GRN)	EA	254.000	64.00	64.000	16,256.00
06822024	000	VEH SIG SEC (12 IN) LED (YEL ARW)	EA	221.000	15.00	15.000	3,315.00
06822025	000	VEH SIG SEC (12 IN) LED (YEL)	EA	209.000	76.00	76.000	15,884.00
06822027	000	VEH SIG SEC (12 IN) LED (RED)	EA	210.000	90.00	90.000	18,900.00
06842007	000	TRF SIG CBL (TY A) (12 AWG) ( 2 CONDR)	LF	1.260	8,355.00	8,355.000	10,527.30
06842009	000	TRF SIG CBL (TY A) (12 AWG) ( 4 CONDR)	LF	1.670	8,260.00	8,260.000	13,794.20
06842012	000	TRF SIG CBL (TY A) (12 AWG) ( 7 CONDR)	LF	2.310	13,860.00	13,860.000	32,016.60
06842028	000	TRF SIG CBL (TY A) (14 AWG) ( 2 CONDR)	LF	1.220	1,175.00	1,175.000	1,433.50
06862027	000	INS TRF SIG PL AM(S) 1 ARM (28')	EA	4,275.000	1.00	1.000	4,275.00
06862033	000	INS TRF SIG PL AM(S) 1 ARM (32') LUM	EA	5,318.000	5.00	5.000	26,590.00
06862041	000	INS TRF SIG PL AM(S) 1 ARM (40') LUM	EA	6,715.000	1.00	1.000	6,715.00
06862045	000	INS TRF SIG PL AM(S) 1 ARM (44') LUM	EA	6,765.000	1.00	1.000	6,765.00
06862053	000	INS TRF SIG PL AM(S) 1 ARM (50') LUM	EA	12,245.000	3.00	3.000	36,735.00
06862061	000	INS TRF SIG PL AM(S) 1 ARM (60') LUM	EA	13,225.000	1.00	1.000	13,225.00
06862063	000	INS TRF SIG PL AM(S) 1 ARM (65')	EA	11,850.000	1.00	1.000	11,850.00
06862097	000	INS TRF SIG PL AM(S) 2 ARM (32-24')LUM	EA	7,785.000	2.00	2.000	15,570.00
06862101	000	INS TRF SIG PL AM(S) 2 ARM (32-28')LUM	EA	8,245.000	4.00	4.000	32,980.00
06862137	000	INS TRF SIG PL AM(S) 2 ARM (40-28')LUM	EA	9,265.000	1.00	1.000	9,265.00
06862221	000	INS TRF SIG PL AM(S) 2 ARM (55-44')LUM	EA	16,375.000	1.00	1.000	16,375.00
06862277	000	INS TRF SIG PL AM(S) 2 ARM(65-44')LUM	EA	17,825.000	1.00	1.000	17,825.00
06872001	000	PED POLE ASSEMBLY	EA	1,305.000	25.00	25.000	32,625.00
06882001	000	PED DETECT (2 INCH PUSH BTN)	EA	207.000	57.00	57.000	11,799.00
06882002	000	VEH LP DETECT (SAWCUT)	LF	16.800	140.00	140.000	2,352.00
07302113	009	FULL-WIDTH MOWING	CYC	2,500.000	12.00	2.000	5,000.00
07342002	002	LITTER REMOVAL	CYC	3,000.000	12.00	13.000	39,000.00
07382003	000	CLEANING/SWEEPING (OUTSIDE MAIN LANE)	CYC	2,500.000	46.00	42.000	105,000.00
07382005	000	CLEANING/SWEEPING (FRONTAGE ROAD)	CYC	2,500.000	46.00	44.000	110,000.00
07382007	000	CLEANING/SWEEPING (ENTRANCE/EXIT RAMP)	CYC	2,500.000	46.00	39.000	97,500.00
07602001		DITCH CLEANING AND RESHAPING (FOOT)	LF	5.530	0.00	1,753.000	9,694.09
		Added by CO #27					
10092002	000	LANDSCAPE SOIL AMENDMENT (TYPE I)	SY	0.150	96,536.00	54,587.340	8,188.10
10092003	000	LANDSCAPE SOIL AMENDMENT (TYPE II)	SY	0.150	96,536.00	54,587.340	8,188.10
30612004	000	FAST TRK CONC(CONT REINF HY STL)(13")	SY	45.000	65,168.00	55,774.090	2,509,834.05
30612004	000	FAST TRK CONC(CONT REINF HY STL)(13")	SY	73.780	65,168.00	3,182.980	234,840.26
		Added By CO 22/Increased Price for Gladstell Extension					
41162001	000	SOIL NAIL ANCHORS	LF	25.000	93,690.00	93,690.000	2,342,250.00
41782001	000	HLMR BEARING (GE-2000)	EA	10,000.000	2.00	2.000	20,000.00
42742001	000	WICK DRAINS	LF	0.500	1,494,956.00	1,494,956.000	747,478.00
42762001	000	ORNAMENTAL FENCE	LF	400.000	448.00	448.000	179,200.00
50502002		CTB CONNECT HDWARE	EA	15.380	0.00	3,722.000	57,244.36
		CO# 1 Low Profile CTB Connection Hardware					
52892007	000	MANHOLES (SAN SEWER)(TY 1)	EA	3,000.000	88.00	17.000	51,000.00
52892007		MANHOLES (SAN SEWER)(TY 1)	EA	3,618.630	88.00	69.000	249,685.47
		Added by CO #30 increase price for cold tar epoxy coating					
52892010	000	ABANDON SAN SEWER (15IN)	EA	7,000.000	1.00	1.000	7,000.00
52892016	000	SANITARY SEWER (PVC) (SDR-26)(8 IN)	LF	90.000	507.00	507.000	45,630.00
52892019	000	ADJUST MANHOLE (SAN SEWER)	EA	1,000.000	11.00	14.000	14,000.00
52892020	000	SERVICE CONNECT (SAN SEWER)	EA	900.000	5.00	5.000	4,500.00

52892024	000	ABANDON SAN SEWER (10")	EA	10,000.000	1.00	1,000.00	10,000.00
52892025	000	ABANDON SANITARY SEWER (12IN)	EA	8,000.000	1.00	1,000.00	8,000.00
52892034	000	ABANDON SAN SEWER (6IN)	EA	500.000	1.00	1,000.00	500.00
52892035	000	ABANDON SAN SEWER (8IN)	EA	4,000.000	1.00	1,000.00	4,000.00
52892038	000	SANITARY SEWER (PVC)(C900)(6IN)	LF	70.000	18.00	18.000	1,260.00
52892039	000	SANITARY SEWER (PVC)(C900)(8IN)	LF	90.000	3,159.00	2,570.000	231,300.00
52892040	000	SANITARY SEWER (PVC)(C900)(10IN)	LF	110.000	5,922.00	5,915.000	650,650.00
52892041	000	SAN SEWER (DI)(10IN)(CL 2)	LF	105.000	966.00	966.000	101,430.00
52892042	000	SANITARY SEWER (PVC)(C900)(12IN)	LF	100.000	3,167.00	3,167.000	316,700.00
52892043	000	SAN SEWER (DI) (12IN)(CL 3)	LF	105.000	1,615.00	1,616.000	169,680.00
52892044	000	SAN SEWER (DI) (16IN)(CL 2)	LF	125.000	1,465.00	1,510.000	188,750.00
52892045	000	CASING (STEEL)(SAN SEWER)(22IN)	LF	200.000	119.00	119.000	23,800.00
52892046	000	CASING (STEEL)(SAN SEWER)(20IN)	LF	250.000	104.00	174.000	43,500.00
52892047	000	SAN SEWER (DI)(24IN)(CL 4)	LF	220.000	820.00	820.000	180,400.00
52892048	000	JACK BOR OR TUNN CASING(STL)(20IN)	LF	500.000	594.00	594.000	297,000.00
52892049	000	JACK BOR OR TUNN CASING(STL)(22IN)	LF	500.000	1,368.00	1,598.000	799,000.00
52892050	000	JACK BOR OR TUNN CASING(STL)(28IN)	LF	500.000	375.00	480.000	240,000.00
52892051	000	JACK BOR OR TUNN CASING(STL)(42IN)	LF	700.000	374.00	374.000	261,800.00
52892052	000	ABANDON SAN SEWER (18IN)	EA	6,000.000	1.00	1,000.00	6,000.00
52892053	000	ABANDON SAN SEWER (24IN)	EA	8,000.000	1.00	1,000.00	8,000.00
52892054	000	JCK BOR OR TUN(SAN SEW)(C900)(8IN)	LF	120.000	50.00	50.000	6,000.00
52892055	000	JCK BOR OR TUN(SAN SEW)(C900)(12IN)	LF	170.000	80.00	230.000	39,100.00
52892056	000	SANITARY SEWER (PVC)(C900)(18IN)	LF	260.000	18.00	18.000	4,680.00
52892057	000	CASING(SPLIT STL)(SAN SEWER)(20 IN)	LF	200.000	45.00	45.000	9,000.00
54572001	000	WATER MAIN PIPE (PVC)(4IN)	LF	30.000	100.00	100.000	3,000.00
54572002	000	WATER MAIN PIPE (PVC)(6IN)	LF	50.000	50.00	434.000	21,700.00
54572003	000	WATER MAIN PIPE (PVC)(16IN)	LF	65.000	10.00	60.000	3,900.00
54572004	000	WATER MAIN PIPE (PVC)(20IN)	LF	130.000	80.00	197.000	25,610.00
54572005	000	CASING (STEEL)(18IN)	LF	100.000	524.00	524.000	52,400.00
54572006	000	CASING (STEEL)(22IN)	LF	100.000	123.00	123.000	12,300.00
54572007	000	REMOVING WATER VALVE AND BOX	EA	380.000	56.00	55.000	20,900.00
54572008	000	JCK TUN BOR OR AUG CSG(STL)(18IN)	LF	250.000	1,985.00	1,985.000	496,250.00
54572009	000	JAC TUN BOR OR AUG CSG(STL)(22IN)	LF	280.000	468.00	500.000	140,000.00
54572010	000	JCK TUN BOR OR AUG WTR MAIN(PVC)(8IN)	LF	120.000	310.00	371.000	44,520.00
54572011	000	JCK TUN BOR OR AUG WTR MAIN(PVC)(12IN)	LF	160.000	268.00	268.000	42,880.00
54572012	000	REMOVING AND RELOCATING METER AND BOX	EA	500.000	35.00	42.000	21,000.00
54572013	000	SPLIT STEEL CASING (24IN)	LF	150.000	36.00	41.000	6,150.00
54572014	000	CUT AND PLUG WATER MAIN (16IN)	EA	6,000.000	1.00	1,000.00	6,000.00
54572015	000	TAPPING SLEEVE AND VALVE(6IN X 6IN)	EA	2,500.000	1.00	1,000.00	2,500.00
54572016	000	CUT AND PLUG WATER MAIN (20IN)	EA	5,000.000	1.00	1,000.00	5,000.00
54572017	000	WET CONNECTION (16IN)	EA	3,500.000	2.00	2,000.00	7,000.00
54572018	000	WET CONNECTION (20IN)	EA	9,500.000	1.00	1,000.00	9,500.00
54572019	000	REMOVE AND RELOCATE WATER METER&VAULT	EA	28,000.000	3.00	3,000.00	84,000.00
54572020	000	WATER MAIN PIPE (PVC)(8IN)	LF	40.000	15,269.00	14,558.000	582,320.00
54572021	000	WATER MAIN PIPE (PVC)(12IN)	LF	50.000	8,213.00	8,013.000	400,650.00
54572022	000	WATER MAIN PIPE (DI)(8IN)	LF	60.000	1,235.00	1,150.000	69,000.00
54572023	000	FIRE HYDRANT	EA	1,500.000	68.00	68.000	102,000.00
54572024	000	REMOVING AND SALVAGING FIRE HYDRANT	EA	400.000	45.00	44.000	17,600.00
54572025	000	CUT AND PLUG WATER MAIN (6IN)	EA	1,700.000	7.00	8.000	13,600.00

54572026	000	CUT AND PLUG WATER MAIN (8IN)	EA	2,500.000	17.00	17.000	42,500.00
54572027	000	CUT AND PLUG WATER MAIN (12IN)	EA	4,000.000	8.00	7.000	28,000.00
54572028	000	GATE VALVE (6IN)	EA	800.000	68.00	78.000	62,400.00
54572029	000	GATE VALVE (8IN)	EA	1,000.000	45.00	47.000	47,000.00
54572030	000	GATE VALVE (12IN)	EA	1,500.000	25.00	21.000	31,500.00
54572031	000	TAPPING SLEEVE AND VALVE(8IN X 8IN)	EA	3,000.000	3.00	3.000	9,000.00
54572032	000	SERV LINE(SHORT SIDE)(5/8IN TO 1IN)	EA	1,500.000	73.00	73.000	109,500.00
54572033	000	SERV LINE(SHORT SIDE)(1-1/2IN TO 2IN)	EA	1,500.000	104.00	104.000	156,000.00
54572034	000	WET CONNECTION (6IN)	EA	2,000.000	5.00	19.000	38,000.00
54572035	000	WET CONNECTION (8IN)	EA	2,000.000	14.00	17.000	34,000.00
54572036	000	WET CONNECTION (12IN)	EA	4,500.000	8.00	6.000	27,000.00
54572037	000	BUTTERFLY VALVE (20IN)	EA	19,000.000	2.00	2.000	38,000.00
60062001	000	SPREAD SPECTRUM RADIO	EA	2,360.000	2.00	2.000	4,720.00
60062003	000	HELIAX CABLE	LF	3.850	420.00	420.000	1,617.00
60062005	000	ANTENNA (UNI-DIRECTIONAL)	EA	721.000	2.00	2.000	1,442.00
60072001	000	REMOVING TRAFFIC SIGNALS	EA	2,525.000	7.00	7.000	17,675.00
60102029	000	COMM CABLE (UNDRGRND)(22 AWG)(25 PAIR)	LF	4.260	4,020.00	4,020.000	17,125.20
61542031	002	PREFAB PAV MRK W/WNTY (W)(12")(BRK)CNST	LF	5.500	35,040.00	37,440.000	205,920.00
62662001	000	VIVDS PROCESSOR SYSTEM	EA	8,085.000	9.00	9.000	72,765.00
62662002	000	VIVDS CAMERA ASSEMBLY	EA	1,668.000	50.00	50.000	83,400.00
62662003	000	VIVDS SET-UP SYSTEM	EA	770.000	9.00	9.000	6,930.00
62662005	000	VIVDS COMMUNICATION CABLE (COAXIAL)	LF	2.100	12,270.00	12,270.000	25,767.00
62662007	000	VIVDS TEMPORARY	EA	16,645.000	7.00	7.000	116,515.00
64732004	001	MULTIPOLYMER PAV MRK (W)(6")(SLD)	LF	0.380	64,530.00	76,785.000	29,178.30
64732005	001	MULTIPOLYMER PAV MRK (W)(6")(BRK)	LF	0.380	24,490.00	24,570.000	9,336.60
64732006	001	MULTIPOLYMER PAV MRK (W)(6")(DOT)	LF	2.120	915.00	799.000	1,693.88
64732007	001	MULTIPOLYMER PAV MRK (W)(8")(SLD)	LF	0.680	40,325.00	38,115.000	25,918.20
64732009	001	MULTIPOLYMER PAV MRK (W)(12")(SLD)	LF	1.700	13,745.00	10,822.000	18,397.40
64732010	001	MULTIPOLYMER PAV MRK (W)(12")(LNDP)	LF	1.700	2,295.00	2,295.000	3,901.50
64732014	001	MULTIPOLYMER PAV MRK (Y)(6")(SLD)	LF	0.380	90,690.00	85,033.000	32,312.54
64732015	001	MULTIPOLYMER PAV MRK (Y)(6")(BRK)	LF	0.380	240.00	730.000	277.40
64732017	001	MULTIPOLYMER PAV MRK (Y)(8")(SLD)	LF	0.680	1,345.00	1,169.000	794.92
64732018	001	MULTIPOLYMER PAV MRK (Y)(12")(SLD)	LF	1.700	845.00	85.000	144.50
64732020	001	MULTIPOLYMER PAV MRK (BLK)(6")(BRK)	LF	0.380	24,490.00	24,360.000	9,256.80
64732021	001	MULTIPOLYMER PAV MRK (W)(24")(SLD)	LF	3.650	2,880.00	2,504.000	9,139.60
64732022	001	MULTIPOLYMER PAV MRK (Y)(24")(SLD)	LF	3.650	1,500.00	1,660.000	6,059.00
66232001	000	MULTI-DUCT CONDUIT (PVC)	LF	10.190	52,170.00	52,170.000	531,612.30
66232002	000	MULTI-DUCT CONDUIT (PVC)(BORED)	LF	54.500	6,410.00	6,410.000	349,345.00
66232003	000	MULTI-DUCT CONDUIT (RMC)	LF	45.950	2,990.00	2,990.000	137,390.50
96072001		STOCK ACCOUNT MATERIAL PURCHASE	DOL	1.000	0.00	11,145.700	11,145.70
		Object of Expenditure: 549					
96082001		UNIQUE CHANGE ORDER ITEM 1	DOL	1.000	0.00	176,431.700	176,431.70
		CO #2 Uniformed Police Officers					
96082002		UNIQUE CHANGE ORDER ITEM 2	DOL	1.000	0.00	4,319.140	4,319.14
		Added by CO# 3 Extend existind driveway culverts by invoice					
96082003		UNIQUE CHANGE ORDER ITEM 3	DOL	2,360.000	0.00	4.000	9,440.00
		Added by CO 13 Brick Plug for 12' X 6' boxes / Unit by Each					
96082004		UNIQUE CHANGE ORDER ITEM 4	DOL	1.000	0.00	59,832.800	59,832.80
		CO #10 Emergency guardrail and or end treatment repair					

CONTRACT ID	067508052	ESTIMATE	0075	CONTRACTOR'S ESTIMATE PACKAGE				
96082005		UNIQUE CHANGE ORDER ITEM 5		DOL	-1.000	0.00	27,298.640	-27,298.64
		Added by CO #18 Penalty for Deficient Concrete Strength						
96082006		UNIQUE CHANGE ORDER ITEM 6		DOL	1.000	0.00	5,615.760	5,615.76
		Added by CO 20 Isolation of Existing 6" Waterline						
96082007		UNIQUE CHANGE ORDER ITEM 7		DOL	1.000	0.00	8,460.410	8,460.41
		CO 21 Extract piling and remove conflict at Bent 10						
96082008		UNIQUE CHANGE ORDER ITEM 8		DOL	1.000	0.00	3,287.700	3,287.70
		Added By CO 22/ Surveying for Gladstell Extension						
96082009		UNIQUE CHANGE ORDER ITEM 9		DOL	1,082.630	0.00	17.000	18,404.71
		CO 30 Cold tar epoxy coat San Sewer MH / Unit by each						
96082010		UNIQUE CHANGE ORDER ITEM 10		DOL	1.000	0.00	5,556.350	5,556.35
		CO#33 Relay 18" RCP at 78" Drill Shafts to avoid conflict						
96082011		UNIQUE CHANGE ORDER ITEM 11		DOL	1.000	0.00	20,922.170	20,922.17
		CO#34 Adjust top grade of RE wall B, C, M, K, O, and W						
96082012		UNIQUE CHANGE ORDER ITEM 12		DOL	1.000	0.00	23,701.170	23,701.17
		CO#35 Replacement panels Wall X						
96082013		UNIQUE CHANGE ORDER ITEM 13		DOL	1.000	0.00	5,262.730	5,262.73
		CO#35 Engineering fee Revised shop drawings Wall X						
96082014		UNIQUE CHANGE ORDER ITEM 14		DOL	1.000	0.00	272.610	272.61
		CO#36 Break down existing 30" drill shaft FM 2854 Overpass						
96082015		UNIQUE CHANGE ORDER ITEM 15		DOL	1.000	0.00	6,882.960	6,882.96
		CO#36 Compensation for deleted 78" DS steel						
96082016		UNIQUE CHANGE ORDER ITEM 16		DOL	1.000	0.00	4,875.920	4,875.92
		Added by CO #40 Remove boring conflicts at Gladstell						
96082017		UNIQUE CHANGE ORDER ITEM 17		DOL	1.000	0.00	7,047.020	7,047.02
		Added by CO#44 Revised shop drawing cost for wall D						
96082018		UNIQUE CHANGE ORDER ITEM 18		DOL	1.000	0.00	10,011.120	10,011.12
		Added by CO#44 Surplus MSE panels due to revisions to Wall D						
96082019		UNIQUE CHANGE ORDER ITEM 19		DOL	1.000	0.00	5,058.590	5,058.59
		Replacement of Ornamental Fence mounting assembly inserts						
96082020		UNIQUE CHANGE ORDER ITEM 20		DOL	1.000	0.00	2,545.320	2,545.32
		Added by CO#47 Additional waterline work to move						
96082021		UNIQUE CHANGE ORDER ITEM 21		DOL	1.000	0.00	8,934.610	8,934.61
		CO#48 for 3 collars for double 36 in RCP at Sta 16+69						
96082022		UNIQUE CHANGE ORDER ITEM 22		DOL	1.000	0.00	17,254.430	17,254.43
		CO#49 Drill and install epoxy anchor bars for SSTR rail						
96082023		UNIQUE CHANGE ORDER ITEM 23		DOL	1.000	0.00	2,530.250	2,530.25
		CO 32 Material cost and hauling of eliminated sign						
96082024		UNIQUE CHANGE ORDER ITEM 24		DOL	1.000	0.00	1,720.790	1,720.79
		CO 32 increased material cost of added Sign Structure						
96082025		UNIQUE CHANGE ORDER ITEM 25		DOL	1.000	0.00	3,496.390	3,496.39
		Added by CO #50 "DO NOT DRIVE ON SHOULDER" signs						
96082026	000	UNIQUE CHANGE ORDER ITEM 26		DOL	1.000	0.00	28,360.280	28,360.28
		Added by CO#54 Waterline Boring Additional Cost Sta. 775+00						
96082027		UNIQUE CHANGE ORDER ITEM 27		DOL	1.000	0.00	10,315.480	10,315.48
		CO #55 Replace TxDOT signal heads at FM 2854 & SH 105						
96082028		UNIQUE CHANGE ORDER ITEM 28		DOL	1.000	0.00	605.090	605.09
		Added by CO #58 Crash Cushion Repair NBFR Station 2725+00						
96082029		UNIQUE CHANGE ORDER ITEM 29		DOL	1.000	0.00	579.030	579.03
		Added by CO #59 Graffiti Removal						

CONTRACT ID	067508052	ESTIMATE	0075	CONTRACTOR'S ESTIMATE PACKAGE				
96082030		UNIQUE CHANGE ORDER ITEM 30		DOL	1.000	0.00	1,506.530	1,506.53
		CO #60 Transport Crash Cushions from North Harris AO to Job						
96082031		UNIQUE CHANGE ORDER ITEM 31		DOL	1.000	0.00	4,338.480	4,338.48
		CO #61 ADJUST CURB INLET BW534 ALIGNMENT						
96082032		UNIQUE CHANGE ORDER ITEM 32		DOL	1.000	0.00	2,340.020	2,340.02
		CO #61 ADJUST MH 204 GRADE						
96082033		UNIQUE CHANGE ORDER ITEM 33		DOL	1.000	0.00	8,036.900	8,036.90
		CO #61 ADD RISERS TO 7 INLETS FOR REV GRADES LP 336 W ACCESS						
96082034		UNIQUE CHANGE ORDER ITEM 34		DOL	1.000	0.00	3,526.540	3,526.54
		CO #57 Collars for 30" RCP at 3 Locations on NBFR						
96082035		UNIQUE CHANGE ORDER ITEM 35		DOL	1.000	0.00	29,157.360	29,157.36
		CO #57 Collars for 48" RCP at 9 Locations on SBFR						
96082036		UNIQUE CHANGE ORDER ITEM 36		DOL	1.000	0.00	275.730	275.73
		CO #69 Replace Wrong Sign Specified in Plans						
96082037	000	UNIQUE CHANGE ORDER ITEM 37		DOL	1.000	0.00	51,263.960	51,263.96
		Added by CO #70 DEMOLISH PPORTIONS OF WALL Z						
96082038	000	UNIQUE CHANGE ORDER ITEM 38		DOL	1.000	0.00	6,048.000	6,048.00
		Added by CO #70 NEW SHOP DRAWINGS FOR WALL Z						
96082039	000	UNIQUE CHANGE ORDER ITEM 39		DOL	1.000	0.00	33,300.390	33,300.39
		Added By CO #70 DISPOSAL OF UNUSED PANELS FOR WALL Z						
96082040		UNIQUE CHANGE ORDER ITEM 40		DOL	1.000	0.00	3,074.010	3,074.01
		Added by CO #71 Repair 24" RCP SBFR @ Sta. 781+60						
96082041	000	UNIQUE CHANGE ORDER ITEM 41		DOL	1.000	0.00	10,918.980	10,918.98
		Added by CO #72 ADDITIONAL TRAFFIC CONTROL						
96082042	000	UNIQUE CHANGE ORDER ITEM 42		DOL	1.000	0.00	1,811.520	1,811.52
		Added by CO #74 Repair Large Sign Sta. 672+00						
96082043	000	UNIQUE CHANGE ORDER ITEM 43		DOL	1.000	0.00	844.600	844.60
		Added by CO#76 for tie-in of added Type AD inlets						
96082044		UNIQUE CHANGE ORDER ITEM 44		DOL	1.000	0.00	47,540.480	47,540.48
		Added by CO #77 9608-2044, RESTORE AND REPAIR CCA'S						
96082045	000	UNIQUE CHANGE ORDER ITEM 45		DOL	1.000	0.00	2,547.370	2,547.37
		Added by CO#78 Traffic Control for Target Driveway						
96082046		UNIQUE CHANGE ORDER ITEM 46		DOL	1.000	0.00	2,474,370.420	2,474,370.42
		Added by CO#62 Additional Field office overhead						
96082047		UNIQUE CHANGE ORDER ITEM 47		DOL	1.000	0.00	740,287.490	740,287.49
		Added by CO#62 Storm Sewer Inefficiencies Labor cost						
96082048		UNIQUE CHANGE ORDER ITEM 48		DOL	1.000	0.00	195,232.820	195,232.82
		Added by CO#62 Sanitary Sewer Inefficiencies Labor cost						
96082049		UNIQUE CHANGE ORDER ITEM 49		DOL	1.000	0.00	14,170.430	14,170.43
		Temp Traffic Signal Revisions at SH 105						
96082050		UNIQUE CHANGE ORDER ITEM 50		DOL	1.000	0.00	2,978.470	2,978.47
		Relocate Temp Signal Poles at SH 105 and West Dallas						
96082051		UNIQUE CHANGE ORDER ITEM 51		DOL	1.000	0.00	2,130.760	2,130.76
		Install / Remove Thrie Beam and End Treatment at Sta 2669+00						
96082052		UNIQUE CHANGE ORDER ITEM 52		DOL	1.000	0.00	3,530.000	3,530.00
		Cut and Restore Additional Cost and Traffic Control						
96082053	000	UNIQUE CHANGE ORDER ITEM 53		DOL	2,027.580	0.00	1.000	2,027.58
		CO #83, DELIVERY COST, UNIT DOL REPLACED BY LS						
96082054	000	UNIQUE CHANGE ORDER ITEM 54		DOL	674.320	0.00	1.000	674.32



CO #83, ADMIN AND BOND COST, UNIT DOL REPLACED BY  
LS

TOTAL ITEM EARNINGS TO DATE

\$179,610,286.03