



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **09/08/24**

CONTRACT ID: **644648001**
 PROJECT: **MMC - 644648001**
 CONTRACT: **08231004**
 AWARD AMOUNT: **\$298,400.00**
 PROJECTED AMOUNT: **\$298,403.00**
 ADJ. PROJECTED AMOUNT: **\$298,403.00**
 CONTRACTOR: **ERGON ASPHALT & EMULSIONS, INC.**

HIGHWAY: **US0080**
 DISTRICT NAME: **TYLER**
 COUNTY: **WOOD**
 AREA ENGINEER:
 AREA NUMBER: **000**

ESTIMATE NUMBER: **0010**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **07/30/2024** to **08/31/2024**
 ESTIMATE TYPE: **PROG**
 % COMPLETE: **15.50**
 % TIME USED: **83.56**
 % RETAINAGE: **0.00**

LETTING DATE: **08/08/2023**
 AWARD DATE: **08/08/2023**
 NOTICE TO PROCEED DATE: **08/25/2023**
 WORK BEGIN DATE: **00/00/0000**
 ACCEPTED DATE: **00/00/0000**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$46,258.40	\$46,258.40	\$0.00
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$46,258.40	\$46,258.40	\$0.00
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$46,258.40	\$46,258.40	\$0.00

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 00/00/0000
TIME CHARGES BEGIN: 00/00/0000
BID DAYS: 365
C. O. ADJUSTED DAYS: 0
CURRENT DAYS: 365
DAYS CHARGED TO DATE: 305
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0
LIQ DAMAGE RATE: \$0.00
LIQUIDATED DAMAGES: 0
 DAYS AT
 PER DAY \$0.00
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited
07/30/2024	1	
07/31/2024	1	
08/01/2024	1	
08/02/2024	1	
08/03/2024	1	
08/04/2024	1	
08/05/2024	1	
08/06/2024	1	
08/07/2024	1	
08/08/2024	1	
08/09/2024	1	
08/10/2024	1	
08/11/2024	1	
08/12/2024	1	
08/13/2024	1	
08/14/2024	1	
08/15/2024	1	
08/16/2024	1	
08/17/2024	1	
08/18/2024	1	
08/19/2024	1	
08/20/2024	1	
08/21/2024	1	
08/22/2024	1	
08/23/2024	1	
08/24/2024	1	
08/25/2024	1	
08/26/2024	1	
08/27/2024	1	
08/28/2024	1	
08/29/2024	1	
08/30/2024	1	
08/31/2024	1	

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
33	33	0

WORK PERFORMED THIS PERIOD

*** NO ITEM EARNINGS THIS ESTIMATE***

CONTRACT LINE ITEMS

PROJECT MMC - 644648001 CONTROL 644648001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	80106008	000	EMULSION (CSS-1H) (PICKUP)	GAL	2.700	10,000.000	0.000	4,275.00	11,542.50
0075	80106089	000	EMULSION(CSS-1H)(DEL)(GAL)(SITE 2)	GAL	2.900	20,000.000	0.000	11,971.00	34,715.90
Category Subtotal									\$46,258.40

PROJECT MMC - 644648001 CONTROL 644648001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0065	80106011	000	EMULSION (CRS-2P)(PICKUP)	GAL	3.100	10,000.000	0.000	0.000	0.00
0070	80106088	000	EMULSION(CSS-1H)(DEL)(GAL)(SITE 1)	GAL	2.900	20,000.000	0.000	0.000	0.00
0080	80106105	000	EMULSION(CSS-1H)(40%)(DEL)(GAL)(SITE 1)	GAL	1.460	20,000.000	0.000	0.000	0.00
0085	80106106	000	EMULSION(CSS-1H)(40%)(DEL)(GAL)(SITE 2)	GAL	1.460	20,000.000	0.000	0.000	0.00
0090	80106215	000	EMULSION (CRS-2P) (DEL) (SITE 2)	GAL	3.300	20,000.000	0.000	0.000	0.00
Category Subtotal									0.00

CATEGORY 002 DESCRIPTION FORCE ACCOUNT

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
200	96016001		MATERIAL ON HAND	DOL	1.000	1.000	0.000	0.000	0.00
205	96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1.000	0.000	0.000	0.00
210	96026002		PAYMENT ADJUSTMENT-NEG	DOL	-1.000	1.000	0.000	0.000	0.00
215	96046001		CONTRACTOR FORCE ACCOUNT 1	DOL	1.000	1.000	0.000	0.000	0.00
220	96096001		DISPUTE SETTLEMENT	DOL	1.000	1.000	0.000	0.000	0.00
Category Subtotal									0.00

TOTAL ITEM EARNINGS THIS CONTRACT

\$46,258.40

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
80106008	000	EMULSION (CSS-1H) (PICKUP)	GAL	2.700	10,000.00	4,275.000	11,542.50
80106089	000	EMULSION(CSS-1H)(DEL)(GAL)(SITE 2)	GAL	2.900	20,000.00	11,971.000	34,715.90
TOTAL ITEM EARNINGS TO DATE							\$46,258.40