



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **09/08/24**

CONTRACT ID: **018803019**
 PROJECT: **STP 2020(057)MM**
 CONTRACT: **09193004**
 AWARD AMOUNT: **\$75,955,686.00**
 PROJECTED AMOUNT: **\$76,137,686.00**
 ADJ. PROJECTED AMOUNT: **\$134,918,356.16**
 CONTRACTOR: **PULICE CONSTRUCTION, INC.**

HIGHWAY: **SH 36**
 DISTRICT NAME: **HOUSTON**
 COUNTY: **BRAZORIA**
 AREA ENGINEER: **Maria Aponte, P.E.**
 AREA NUMBER: **050**

ESTIMATE NUMBER: **0057**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **07/26/2024** to **08/31/2024**
 ESTIMATE TYPE: **PROG**
 % COMPLETE: **65.54**
 % TIME USED: **73.05**
 % RETAINAGE: **0.00**

LETTING DATE: **09/05/2019**
 AWARD DATE: **09/26/2019**
 NOTICE TO PROCEED DATE: **10/10/2019**
 WORK BEGIN DATE: **02/03/2020**
 ACCEPTED DATE: **00/00/0000**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

| | TOTAL TO DATE | PREV TO DATE | THIS ESTIMATE |
|---------------------------|------------------------|------------------------|-----------------------|
| ITEM EARNINGS | \$88,421,059.55 | \$79,325,645.53 | \$9,095,414.02 |
| PARTICIPATING | \$0.00 | \$0.00 | \$0.00 |
| NON-PARTICIPATING | \$88,421,059.55 | \$79,325,645.53 | \$9,095,414.02 |
| RETAINAGE | \$0.00 | \$0.00 | \$0.00 |
| LIQUIDATED DAMAGES | \$0.00 | \$0.00 | \$0.00 |
| INCENTIVE | \$0.00 | \$0.00 | \$0.00 |
| DISINCENTIVE | \$0.00 | \$0.00 | \$0.00 |
| OTHER ADJUSTMENTS | \$0.00 | \$0.00 | \$0.00 |
| PAID TO CONTRACTOR | \$88,421,059.55 | \$79,325,645.53 | \$9,095,414.02 |

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

| | | | | |
|--------------------------------|-------------------|------------------------------|-------------------|-------------------|
| <u>WORK BEGIN DATE:</u> | 02/03/2020 | <u>ASSESSED LIQ DAMAGES:</u> | 0 | |
| <u>TIME CHARGES BEGIN:</u> | 01/08/2020 | <u>LIQ DAMAGE RATE:</u> | \$2,590.00 | |
| <u>BID DAYS:</u> | 974 | <u>LIQUIDATED DAMAGES:</u> | 0 | |
| <u>C. O. ADJUSTED DAYS:</u> | 388 | | DAYS AT | |
| <u>CURRENT DAYS:</u> | 1,362 | | PER DAY | \$2,590.00 |
| <u>DAYS CHARGED TO DATE:</u> | 995 | <u>TOTAL:</u> | \$0.00 | |
| <u>PHYSICAL WORK COMPLETE:</u> | 00/00/0000 | | | |

| <u>DAILY BREAKDOWN</u> | | | <u>PERIOD SUMMARY</u> | | | |
|------------------------|--------------|---------------|-----------------------|--------------|--------------|---------------|
| Date or Days | Days Charged | Days Credited | Diary Adjustment | Date or Days | Days Charged | Days Credited |
| 07/26/2024 | 1 | | | 37 | 26 | 11 |
| 07/27/2024 | | 1 SATURDAY | | | | |
| 07/28/2024 | | 1 SUNDAY | | | | |
| 07/29/2024 | 1 | | | SATURDAY | | 6 |
| 07/30/2024 | 1 | | | SUNDAY | | 5 |
| 07/31/2024 | 1 | | | | | |
| 08/01/2024 | 1 | | | | | |
| 08/02/2024 | 1 | | | | | |
| 08/03/2024 | | 1 SATURDAY | | | | |
| 08/04/2024 | | 1 SUNDAY | | | | |
| 08/05/2024 | 1 | | | | | |
| 08/06/2024 | 1 | | | | | |
| 08/07/2024 | 1 | | | | | |
| 08/08/2024 | 1 | | | | | |
| 08/09/2024 | 1 | | | | | |
| 08/10/2024 | | 1 SATURDAY | | | | |
| 08/11/2024 | | 1 SUNDAY | | | | |
| 08/12/2024 | 1 | | | | | |
| 08/13/2024 | 1 | | | | | |
| 08/14/2024 | 1 | | | | | |
| 08/15/2024 | 1 | | | | | |
| 08/16/2024 | 1 | | | | | |
| 08/17/2024 | | 1 SATURDAY | | | | |
| 08/18/2024 | | 1 SUNDAY | | | | |
| 08/19/2024 | 1 | | | | | |
| 08/20/2024 | 1 | | | | | |
| 08/21/2024 | 1 | | | | | |
| 08/22/2024 | 1 | | | | | |
| 08/23/2024 | 1 | | | | | |
| 08/24/2024 | | 1 SATURDAY | | | | |
| 08/25/2024 | | 1 SUNDAY | | | | |
| 08/26/2024 | 1 | | | | | |
| 08/27/2024 | 1 | | | | | |
| 08/28/2024 | 1 | | | | | |
| 08/29/2024 | 1 | | | | | |
| 08/30/2024 | 1 | | | | | |
| 08/31/2024 | | 1 SATURDAY | | | | |

WORK PERFORMED THIS PERIOD

PROJECT STP 2020(057)MM CONTROL 018803019
 CATEGORY 001 DESCRIPTION ALL ITEMS

| LINE NBR | ITEM CODE | SP NBR | DESCRIPTION | UNIT | UNIT PRICE | QTY THIS ESTIMATE | AMOUNT PAID THIS ESTIMATE | Total Bid Quantity | QTY Paid To Date |
|----------|-----------|--------|---|------|---------------|-------------------|---------------------------|--------------------|------------------|
| 0101 | 01106003 | 000 | EXCAVATION (SPECIAL) | CY | 6.480 | 929.770 | \$6,024.91 | 180,711.00 | 123,975.34 |
| | | | SUPP DESCR CO 5: ADDED NEW ITEM FOR OUTSIDE SOURCE | | | | | | |
| 0108 | 01106001 | | EXCAVATION (ROADWAY) | CY | 28.707 | 4,029.210 | \$115,666.53 | 4,029.21 | 4,029.21 |
| | | | SUPP DESCR PRICE PER LINE 0104, CO 52 | | | | | | |
| 0111 | 01326006 | 000 | EMBANKMENT (FINAL)(DENS CONT)(TY C) | CY | 12.420 | -58,754.097 | -\$729,725.88 | 180,711.00 | 121,956.90 |
| | | | SUPP DESCR CO 5: ADDED NEW ITEM FOR OUTSIDE SOURCE | | | | | | |
| 0113 | 01326006 | | EMBANKMENT (FINAL)(DENS CONT)(TY C) | CY | 59.498 | 4,029.210 | \$239,729.94 | 4,029.21 | 4,029.21 |
| | | | SUPP DESCR PRICE PER LINE 0107, CO 52 | | | | | | |
| 0115 | 01616017 | 000 | COMPOST MANUF TOPSOIL (4") | SY | 1.100 | 43,235.220 | \$47,558.74 | 744,186.00 | 151,133.44 |
| 0120 | 01626002 | 000 | BLOCK SODDING | SY | 2.000 | 11,585.000 | \$23,170.00 | 174,273.00 | 85,171.28 |
| 0125 | 01626003 | 000 | STRAW OR HAY MULCH | SY | 0.160 | 43,235.220 | \$6,917.64 | 742,670.00 | 257,653.78 |
| 0135 | 01646066 | 000 | DRILL SEEDING (PERM)(WARM OR COOL) | SY | 0.140 | 43,235.220 | \$6,052.93 | 742,760.00 | 257,653.78 |
| 0140 | 01666001 | 000 | FERTILIZER | AC | 450.000 | 8.933 | \$4,019.85 | 153.76 | 31.18 |
| 0145 | 01686001 | 000 | VEGETATIVE WATERING | MG | 16.000 | 796.000 | \$12,736.00 | 18,450.80 | 8,425.00 |
| 0195 | 03606004 | 000 | CONC PVMT (CONT REINF - CRCP) (10") | SY | 46.180 | 19,658.667 | \$907,837.24 | 643,451.00 | 459,774.32 |
| 0235 | 04006005 | 000 | CEM STABIL BKFL | CY | 27.000 | 41.108 | \$1,109.92 | 11,277.00 | 11,361.88 |
| 0405 | 04646005 | 000 | RC PIPE (CL III)(24 IN) | LF | 62.000 | 86.000 | \$5,332.00 | 8,546.00 | 8,187.00 |
| 0580 | 04676395 | 000 | SET (TY II) (24 IN) (RCP) (6: 1) (P) | EA | 1,200.000 | 4.000 | \$4,800.00 | 247.00 | 236.00 |
| 0636 | 05026001 | | BARRICADES, SIGNS AND TRAFFIC HANDLING | MO | 9,774.180 | 7.000 | \$68,419.26 | 26.00 | 9.00 |
| | | | SUPP DESCR CO 53: ADDITIONAL BARRICADES | | | | | | |
| 0680 | 05086003 | 000 | CONSTRUCTING DETOURS (TY 1) | SY | 62.000 | -6,433.389 | -\$398,870.12 | 22,261.00 | 9,465.27 |
| 0682 | 05086003 | | CONSTRUCTING DETOURS (TY 1) | SY | 115.000 | 6,433.389 | \$739,839.74 | 4,485.00 | 6,433.39 |
| | | | SUPP DESCR PRICE PER LINE 0681, CO 52 | | | | | | |
| 0740 | 05306004 | 000 | DRIVEWAYS (CONC) | SY | 40.000 | 1,621.660 | \$64,866.40 | 10,430.00 | 6,144.06 |
| 0820 | 06186025 | 000 | CONDT (PVC) (SCH 40) (2") (CONC ENCSE) | LF | 9.550 | 37.000 | \$353.35 | 2,193.00 | 692.00 |
| 0825 | 06186031 | 000 | CONDT (PVC) (SCH 40) (3") (CONC ENCSE) | LF | 6.000 | 802.000 | \$4,812.00 | 128,040.00 | 50,684.00 |
| 0910 | 06246002 | 000 | GROUND BOX TY A (122311)W/APRON | EA | 666.050 | 8.000 | \$5,328.40 | 79.00 | 16.00 |
| 1080 | 06626093 | 000 | WK ZN PAV MRK REMOV (Y)4"(BRK) | LF | 0.980 | -11,190.000 | -\$10,966.20 | 17,008.00 | 15,480.00 |
| 1195 | 07306106 | 003 | STRIP MOWING | CYC | 1,000.000 | 1.000 | \$1,000.00 | 12.00 | 11.00 |
| 1275 | 60166008 | 000 | ITS MULTI-DUCT CND (PVC-40)(CONC ENCSE) | LF | 8.000 | 802.000 | \$6,416.00 | 128,098.00 | 50,684.00 |
| 1375 | 61866002 | 000 | ITS GND BOX(PCAST) TY 1 (243636)W/APRN | EA | 2,100.000 | 27.000 | \$56,700.00 | 176.00 | 61.00 |
| 1600 | 96026001 | | PAYMENT ADJUSTMENT-POS | DOL | 1.000 | -1,687,503.350 | -\$1,687,503.35 | 1.00 | 7,955,288.60 |
| 1655 | 96066056 | | FORCE ACCOUNT - SAFETY CONTINGENCY | DOL | 1.000 | 6,310.290 | \$6,310.29 | 20,000.00 | 114,717.35 |
| 1690 | 96016001 | | MATERIAL ON HAND | DOL | 1.000 | -36,648.820 | -\$36,648.82 | 1.00 | 5,038,424.73 |
| 1698 | 96086055 | | UNIQUE CHANGE ORDER ITEM 55 | DOL | 4,798,285.120 | 1.000 | \$4,798,285.12 | 1.00 | 1.00 |
| | | | SUPP DESCR CO 55: PRICE FORWARDING (USACE PERMIT DELAY | | | | | | |
| 1699 | 96086056 | | UNIQUE CHANGE ORDER ITEM 56 | DOL | 2.690 | 11,190.000 | \$30,101.10 | 11,370.00 | 11,190.00 |
| | | | SUPP DESCR REMOV (Y) 4"(BRK), STA 76+67 TO STA 675+64 | | | | | | |
| 1700 | 96086051 | | UNIQUE CHANGE ORDER ITEM 51 | DOL | 2,108.530 | 1.000 | \$2,108.53 | 1.00 | 1.00 |
| | | | SUPP DESCR CCA REPAIR, STA STA 98+15, RT, SOUTHBOUND | | | | | | |
| 1704 | 96086057 | | UNIQUE CHANGE ORDER ITEM 57 | DOL | 4,759,661.460 | 1.000 | \$4,759,661.46 | 1.00 | 1.00 |
| | | | SUPP DESCR CO 57: PRICE FORWARDING, ITEM 57, MARCH-APRIL 2024 | | | | | | |
| 1705 | 96086052 | | UNIQUE CHANGE ORDER ITEM 52 | DOL | 22,675.780 | 1.000 | \$22,675.78 | 1.00 | 1.00 |
| | | | SUPP DESCR PREP FOR TRAFFIC SWITCH, STA 100+00 TO 0+00 | | | | | | |

| LINE NBR | ITEM CODE | SP NBR | DESCRIPTION | UNIT | UNIT PRICE | QTY THIS ESTIMATE | AMOUNT PAID THIS ESTIMATE | Total Bid Quantity | QTY Paid To Date |
|----------|-----------|------------|---|------|------------|-------------------|---------------------------|--------------------|------------------|
| 1706 | 96086053 | | UNIQUE CHANGE ORDER ITEM 53 | DOL | 5,542.220 | 1.000 | \$5,542.22 | 1.00 | 1.00 |
| | | SUPP DESCR | TRAFFIC DEVICES FOR SWITCH STA 100+00 TO 0+00 | | | | | | |
| 1707 | 96086054 | | UNIQUE CHANGE ORDER ITEM 54 | DOL | 2,205.000 | 1.000 | \$2,205.00 | 1.00 | 1.00 |
| | | SUPP DESCR | STRIPING MOBILIZATION FOR SWITCH STA 100+00 TO 0+00 | | | | | | |
| 1708 | 96086059 | | UNIQUE CHANGE ORDER ITEM 59 | DOL | 3,548.040 | 1.000 | \$3,548.04 | 1.00 | 1.00 |
| | | SUPP DESCR | CCA REPAIR, STA 98+15, RT, SOUTHBOUND | | | | | | |

TOTAL ITEM EARNINGS THIS ESTIMATE

\$9,095,414.02

CONTRACT LINE ITEMS

PROJECT STP 2020(057)MM CONTROL 018803019
 CATEGORY 001 DESCRIPTION ALL ITEMS

| LINE NBR | ITEM CODE | SP NBR | DESCRIPTION SUPP DESCRIPTION | UNIT | UNIT PRICE | BID QUANTITY | NET CO QUANTITY | QTY PAID TO DATE | AMOUNT \$ |
|--|-----------|--------|--|------|------------|--------------|-----------------|------------------|--------------|
| 0060 | 01006002 | 000 | PREPARING ROW | STA | 7,966.890 | 725.000 | 0.000 | 725.00 | 5,775,995.25 |
| 0065 | 01046001 | 000 | REMOVING CONC (PAV) | SY | 2.000 | 187,560.000 | 0.000 | 150,458.76 | 300,917.51 |
| 0070 | 01046009 | 000 | REMOVING CONC (RIPRAP) | SY | 4.000 | 744.000 | 0.000 | 744.00 | 2,976.00 |
| 0075 | 01046017 | 000 | REMOVING CONC (DRIVEWAYS) | SY | 5.000 | 1,935.000 | 0.000 | 532.00 | 2,660.00 |
| 0080 | 01046023 | 000 | REMOVING CONC (CTB) | LF | 4.000 | 691.000 | 0.000 | 691.00 | 2,764.00 |
| 0086 | 01056037 | | REMOVING STAB BASE AND ASPH PAV(0"-16") | SY | 13.480 | 0.000 | 1,167.000 | 825.33 | 11,125.49 |
| CO 37: TRAFFIC CONTROL PLAN SWITCH DUE TO NEW LIFT STATION | | | | | | | | | |
| 0090 | 01056084 | 000 | REM STAB BASE & ASPH (6"-12") | SY | 5.750 | 28,170.000 | 0.000 | 8,848.21 | 50,877.21 |
| 0095 | 01056090 | 000 | RMV STAB BS & ASPH PAV(11.5"-22") | SY | 1.000 | 339,031.000 | 0.000 | 280,771.15 | 280,771.13 |
| 0100 | 01106001 | 000 | EXCAVATION (ROADWAY) | CY | 1.000 | 464,453.000 | -193,917.000 | 267,887.88 | 267,887.88 |
| 0101 | 01106003 | 000 | EXCAVATION (SPECIAL) | CY | 6.480 | 0.000 | 180,711.000 | 123,975.34 | 803,360.21 |
| CO 5: ADDED NEW ITEM FOR OUTSIDE SOURCE | | | | | | | | | |
| 0102 | 01106002 | | EXCAVATION (CHANNEL) REALIGNMENT OF CHANNEL (CHANNEL EXCAVATION) | CY | 64.960 | 0.000 | 2,835.000 | 2,835.00 | 184,161.60 |
| 0103 | 01106003 | | EXCAVATION (SPECIAL) CO 9: REPAIR CRACKING ON BOND BREAKER | CY | 26.213 | 0.000 | 1,093.560 | 1,093.56 | 28,665.49 |
| 0105 | 01326006 | 000 | EMBANKMENT (FINAL)(DENS CONT)(TY C) | CY | 5.000 | 268,241.000 | 2,295.000 | 259,775.87 | 1,298,879.38 |
| 0108 | 01106001 | | EXCAVATION (ROADWAY) PRICE PER LINE 0104, CO 52 | CY | 28.707 | 0.000 | 4,029.210 | 4,029.21 | 115,666.53 |
| 0109 | 01326035 | | EMBANK(FINAL)(DC)(TY E)(CSBE) CO 17: EMBANKMENT AT VARNER CREEK (CSBE) | CY | 53.410 | 0.000 | 4,645.000 | 4,418.10 | 235,970.62 |
| 0111 | 01326006 | 000 | EMBANKMENT (FINAL)(DENS CONT)(TY C) CO 5: ADDED NEW ITEM FOR OUTSIDE SOURCE | CY | 12.420 | 0.000 | 180,711.000 | 121,956.90 | 1,514,704.74 |
| 0113 | 01326006 | | EMBANKMENT (FINAL)(DENS CONT)(TY C) PRICE PER LINE 0107, CO 52 | CY | 59.498 | 0.000 | 4,029.210 | 4,029.21 | 239,729.94 |
| 0115 | 01616017 | 000 | COMPOST MANUF TOPSOIL (4") | SY | 1.100 | 744,186.000 | 0.000 | 151,133.44 | 166,246.79 |
| 0120 | 01626002 | 000 | BLOCK SODDING | SY | 2.000 | 174,273.000 | 0.000 | 85,171.28 | 170,342.54 |
| 0125 | 01626003 | 000 | STRAW OR HAY MULCH | SY | 0.160 | 742,670.000 | 0.000 | 257,653.78 | 41,224.61 |
| 0130 | 01646053 | 000 | DRILL SEEDING (TEMP)(WARM OR COOL) | AC | 0.100 | 33,387.000 | 0.000 | 389,641.23 | 38,964.13 |
| 0135 | 01646066 | 000 | DRILL SEEDING (PERM)(WARM OR COOL) | SY | 0.140 | 742,760.000 | 0.000 | 257,653.78 | 36,071.53 |
| 0140 | 01666001 | 000 | FERTILIZER | AC | 450.000 | 153.760 | 0.000 | 31.18 | 14,031.90 |
| 0145 | 01686001 | 000 | VEGETATIVE WATERING | MG | 16.000 | 18,450.800 | 0.000 | 8,425.00 | 134,800.00 |
| 0146 | 02516085 | | REWRK BSE MATL (TY B)(7")(ORD COMP) CO 9: REPAIR CRACKING ON BOND BREAKER | SY | 12.194 | 0.000 | 2,072.440 | 2,072.44 | 25,271.33 |
| 0150 | 02606006 | 000 | LIME TRT (EXST MATL) (6") | SY | 1.200 | 695,552.000 | 0.000 | 485,354.09 | 582,424.89 |
| 0155 | 02606012 | 000 | LIME(HYD,COM OR QK)(SLRY)OR QK(DRY) | TON | 170.000 | 9,390.000 | 0.000 | 6,470.38 | 1,099,965.11 |
| 0156 | 02756001 | | CEMENT STA 372+30 TO 566+70 LT | TON | 286.080 | 0.000 | 1,141.080 | 1,196.94 | 342,420.60 |
| 0157 | 02756006 | | CEMENT TREAT (EXIST MATL) (10") STA 372+30 TO 566+70 LT | SY | 5.760 | 0.000 | 49,280.000 | 54,635.41 | 314,699.93 |
| 0158 | 02756001 | | CEMENT CO 21: CEMENT TREATMENT OF SUBGRADE | TON | 180.070 | 0.000 | 100.000 | 100.00 | 18,007.00 |

CATEGORY 001 DESCRIPTION ALL ITEMS

| LINE NBR | ITEM CODE | SP NBR | DESCRIPTION SUPP DESCRIPTION | UNIT | UNIT PRICE | BID QUANTITY | NET CO QUANTITY | QTY PAID TO DATE | AMOUNT \$ |
|----------|-----------|--------|--|------|------------|--------------|-----------------|------------------|---------------|
| 0159 | 02756006 | | CEMENT TREAT (EXIST MATL) (10") | SY | 1.980 | 0.000 | 5,350.000 | 5,350.00 | 10,593.00 |
| | | | CO 21: CEMENT TREATMENT OF SUBGRADE | | | | | | |
| 0160 | 02766224 | 000 | CEM TRT(PLNT MX) (CL N)(TY E)(GR 4)(6") | SY | 5.000 | 695,552.000 | -300,000.000 | 298,385.67 | 1,491,928.36 |
| 0161 | 02762224 | | CEM TRT(PLNT MX) (CL N)(TY E)(GR 4)(6") | SY | 10.700 | 0.000 | 150,000.000 | 155,641.40 | 1,665,362.93 |
| | | | ADDED LINE ITEM FOR NEW MATERIALS | | | | | | |
| 0162 | 02766224 | | CEM TRT(PLNT MX) (CL N)(TY E)(GR 4)(6") | SY | 12.530 | 0.000 | 150,000.000 | 96,191.39 | 1,205,278.13 |
| | | | CO 18: ADDITIONAL BASE MATERIAL (REVISED) | | | | | | |
| 0165 | 02926002 | 000 | ASPHALT STAB BASE (GR 2)(PG 64) | TON | 71.440 | 12,255.000 | 0.000 | 7,458.77 | 532,854.54 |
| 0166 | 02926002 | | ASPHALT STAB BASE (GR 2)(PG 64) | TON | 118.998 | 0.000 | 1,367.810 | 1,367.81 | 162,766.65 |
| | | | CO 9: REPAIR CRACKING ON BOND BREAKER | | | | | | |
| 0167 | 02926002 | | ASPHALT STAB BASE (GR 2)(PG 64) | TON | 132.560 | 0.000 | 3,324.000 | 2,071.06 | 274,539.71 |
| | | | CO 37: TRAFFIC CONTROL PLAN SWITCH DUE TO NEW LIFT STATION | | | | | | |
| 0168 | 02926002 | | ASPHALT STAB BASE (GR 2)(PG 64) | TON | 71.440 | 0.000 | 20.420 | 20.42 | 1,458.80 |
| | | | SB MAIN LANE REPAIR, STA 674+00 RT | | | | | | |
| 0170 | 02926017 | 000 | ASPHALT STAB BASE (GR 4)(PG 64) | TON | 67.580 | 38,255.000 | 0.000 | 29,355.94 | 1,983,874.55 |
| 0175 | 03056014 | 000 | SALV,HAUL& STKPL RCL APH PV(VAR DEPTH) | SY | 0.250 | 367,201.000 | 0.000 | 291,949.70 | 72,987.42 |
| 0176 | 03056016 | | SALV, HAUL & STKPL RCL APH PV (3") | SY | 5.303 | 0.000 | 5,887.780 | 6,012.22 | 31,882.81 |
| | | | 7-FT MILLING AT 3" DEPTH (STA 98+15 TO 136+00) | | | | | | |
| 0177 | 03056016 | | SALV, HAUL & STKPL RCL APH PV (3") | SY | 5.303 | 0.000 | 424.110 | 491.33 | 2,605.54 |
| | | | 11-FT MILLING AT 3" DEPTH (STA 673+50 to 677+99) | | | | | | |
| 0180 | 03406048 | 003 | D-GR HMA(SQ) TY-C SAC-B PG70-22 | TON | 101.430 | 2,314.000 | 0.000 | 1,296.36 | 131,489.80 |
| 0181 | 03406048 | | D-GR HMA(SQ) TY-C SAC-B PG70-22 | TON | 155.890 | 0.000 | 1,041.460 | 1,120.47 | 174,670.07 |
| | | | CO 25: MILL, REMOVE, & RESURFACE ROADWAY | | | | | | |
| 0183 | 03406063 | | D-GR HMA(SQ) TY-C SAC-A PG76-22 | TON | 196.190 | 0.000 | 241.000 | 241.00 | 47,281.79 |
| | | | CO 37: TRAFFIC CONTROL PLAN SWITCH DUE TO NEW LIFT STATION | | | | | | |
| 0185 | 03406119 | 003 | D-GR HMA(SQ) TY-D SAC-A PG70-22 | TON | 101.430 | 1,786.000 | 0.000 | 806.88 | 81,841.84 |
| 0190 | 03406272 | 003 | TACK COAT | GAL | 6.000 | 1,690.000 | 0.000 | 461.00 | 2,766.00 |
| 0191 | 03406272 | | TACK COAT | GAL | 5.300 | 0.000 | 1,423.000 | 230.00 | 1,219.00 |
| | | | CO 37: TRAFFIC CONTROL PLAN SWITCH DUE TO NEW LIFT STATION | | | | | | |
| 0195 | 03606004 | 000 | CONC PVMT (CONT REINF - CRCP) (10") | SY | 46.180 | 643,451.000 | 0.000 | 459,774.32 | 21,232,378.15 |
| 0215 | 03606043 | 000 | CONC PVMT (CONT REINF)(FAST TRK)(13") | SY | 72.290 | 9,205.000 | 0.000 | 2,588.12 | 187,095.27 |
| 0235 | 04006005 | 000 | CEM STABIL BKFL | CY | 27.000 | 11,277.000 | 0.000 | 11,361.88 | 306,770.83 |
| 0240 | 04006006 | 000 | CUT & RESTORING PAV | SY | 220.000 | 451.000 | 0.000 | 260.11 | 57,224.42 |
| 0245 | 04016001 | 000 | FLOWABLE BACKFILL | CY | 100.000 | 132.000 | 0.000 | 10.00 | 1,000.00 |
| 0250 | 04026001 | 000 | TRENCH EXCAVATION PROTECTION | LF | 1.000 | 1,209.000 | 0.000 | 19,083.00 | 19,083.00 |
| 0255 | 04166001 | 000 | DRILL SHAFT (18 IN) | LF | 68.500 | 400.000 | 0.000 | 418.00 | 28,633.00 |
| 0260 | 04166004 | 000 | DRILL SHAFT (36 IN) | LF | 215.310 | 2,032.000 | 0.000 | 2,142.00 | 461,194.02 |
| 0290 | 04206013 | 000 | CL C CONC (ABUT) | CY | 550.000 | 134.800 | 0.000 | 134.80 | 74,140.00 |
| 0295 | 04206029 | 000 | CL C CONC (CAP) | CY | 850.000 | 114.000 | 0.000 | 114.00 | 96,900.00 |
| 0300 | 04206037 | 000 | CL C CONC (COLUMN) | CY | 860.000 | 26.200 | 0.000 | 26.20 | 22,532.00 |
| 0305 | 04206074 | 000 | CL C CONC (MISC) | CY | 500.000 | 117.200 | 0.000 | 306.02 | 153,010.00 |
| 0310 | 04226001 | 000 | REINF CONC SLAB | SF | 13.000 | 14,658.000 | -14,658.000 | 14,658.00 | 190,554.00 |
| 0320 | 04256035 | 000 | PRESTR CONC GIRDER (TX28) | LF | 120.000 | 1,959.600 | 0.000 | 1,959.60 | 235,152.00 |
| 0325 | 04326001 | 000 | RIPRAP (CONC)(4 IN) | CY | 450.000 | 22.500 | 0.000 | 25.42 | 11,440.80 |
| 0330 | 04326002 | 000 | RIPRAP (CONC)(5 IN) | CY | 360.000 | 266.800 | 0.000 | 235.89 | 84,921.48 |
| 0335 | 04326008 | 000 | RIPRAP (CONC)(CL B)(RR8&RR9) | CY | 350.000 | 198.600 | 0.000 | 193.14 | 67,600.05 |
| 0340 | 04326033 | 000 | RIPRAP (STONE PROTECTION)(18 IN) | CY | 80.000 | 934.700 | 0.000 | 1,205.11 | 96,408.80 |

CATEGORY 001 DESCRIPTION ALL ITEMS

| LINE NBR | ITEM CODE | SP NBR | DESCRIPTION SUPP DESCRIPTION | UNIT | UNIT PRICE | BID QUANTITY | NET CO QUANTITY | QTY PAID TO DATE | AMOUNT \$ |
|--|-----------|--------|---|------|------------|--------------|-----------------|------------------|------------|
| 0345 | 04326045 | 000 | RIPRAP (MOW STRIP)(4 IN) | CY | 385.000 | 479.600 | 0.000 | 139.79 | 53,817.24 |
| 0350 | 04506023 | 000 | RAIL (TY SSTR) | LF | 58.000 | 764.000 | 0.000 | 764.00 | 44,312.00 |
| 0355 | 04546018 | 000 | SEALED EXPANSION JOINT (4 IN) (SEJ - M) | LF | 100.000 | 244.000 | 0.000 | 244.00 | 24,400.00 |
| 0360 | 04626002 | 000 | CONC BOX CULV (3 FT X 3 FT) | LF | 260.000 | 1,374.000 | 0.000 | 1,252.00 | 325,520.00 |
| 0365 | 04626003 | 000 | CONC BOX CULV (4 FT X 2 FT) | LF | 260.000 | 950.000 | 0.000 | 950.00 | 247,000.00 |
| 0370 | 04626004 | 000 | CONC BOX CULV (4 FT X 3 FT) | LF | 290.000 | 102.000 | 0.000 | 53.00 | 15,370.00 |
| 0375 | 04626006 | 000 | CONC BOX CULV (5 FT X 2 FT) | LF | 340.000 | 256.000 | 0.000 | 256.00 | 87,040.00 |
| 0380 | 04626007 | 000 | CONC BOX CULV (5 FT X 3 FT) | LF | 345.000 | 682.000 | 0.000 | 682.00 | 235,290.00 |
| 0385 | 04626010 | 000 | CONC BOX CULV (6 FT X 3 FT) | LF | 410.000 | 728.000 | 0.000 | 728.00 | 298,480.00 |
| 0390 | 04626013 | 000 | CONC BOX CULV (6 FT X 6 FT) | LF | 560.000 | 350.000 | 0.000 | 350.00 | 196,000.00 |
| 0395 | 04626019 | 000 | CONC BOX CULV (8 FT X 4 FT) | LF | 620.000 | 434.000 | 0.000 | 434.00 | 269,080.00 |
| 0400 | 04646003 | 000 | RC PIPE (CL III)(18 IN) | LF | 55.000 | 3,366.000 | 0.000 | 3,102.00 | 170,610.00 |
| 0405 | 04646005 | 000 | RC PIPE (CL III)(24 IN) | LF | 62.000 | 8,546.000 | 0.000 | 8,187.00 | 507,594.00 |
| 0410 | 04646007 | 000 | RC PIPE (CL III)(30 IN) | LF | 82.000 | 4,676.000 | 0.000 | 4,702.00 | 385,564.00 |
| 0415 | 04646008 | 000 | RC PIPE (CL III)(36 IN) | LF | 140.000 | 852.000 | 0.000 | 1,148.00 | 160,720.00 |
| 0420 | 04656086 | 001 | INLET (COMPL)(PSL)(SH)(3FTX3FT-3FTX3FT) | EA | 4,000.000 | 41.000 | 0.000 | 18.00 | 72,000.00 |
| 0425 | 04656127 | 001 | INLET (COMPL)(PSL)(FG)(4FTX4FT-3FTX3FT) | EA | 4,000.000 | 1.000 | 0.000 | 1.00 | 4,000.00 |
| 0430 | 04656140 | 001 | INLET (COMPL)(PSL)(FG)(6FTX6FT-3FTX3FT) | EA | 5,000.000 | 1.000 | 0.000 | 1.00 | 5,000.00 |
| 0435 | 04656168 | 001 | INLET (COMPL)(TY A) | EA | 4,000.000 | 1.000 | 0.000 | 1.00 | 4,000.00 |
| 0440 | 04666152 | 000 | WINGWALL (FW - 0) (HW=5 FT) | EA | 12,000.000 | 2.000 | 0.000 | 2.00 | 24,000.00 |
| 0445 | 04666153 | 000 | WINGWALL (FW - 0) (HW=6 FT) | EA | 12,000.000 | 2.000 | 0.000 | 2.00 | 24,000.00 |
| 0450 | 04666166 | 000 | WINGWALL (FW - S) (HW=5 FT) | EA | 5,000.000 | 1.000 | 0.000 | 1.00 | 5,000.00 |
| 0455 | 04666167 | 000 | WINGWALL (FW - S) (HW=6 FT) | EA | 5,000.000 | 2.000 | 0.000 | 2.00 | 10,000.00 |
| 0460 | 04666171 | 000 | WINGWALL (PW - 1) (HW=10 FT) | EA | 30,000.000 | 1.000 | 0.000 | 1.00 | 30,000.00 |
| 0465 | 04666179 | 000 | WINGWALL (PW - 1) (HW=4 FT) | EA | 5,500.000 | 1.000 | 0.000 | 1.00 | 5,500.00 |
| 0470 | 04666180 | 000 | WINGWALL (PW - 1) (HW=5 FT) | EA | 10,000.000 | 4.000 | 0.000 | 3.00 | 30,000.00 |
| 0475 | 04666181 | 000 | WINGWALL (PW - 1) (HW=6 FT) | EA | 12,000.000 | 5.000 | 0.000 | 4.00 | 48,000.00 |
| 0480 | 04666182 | 000 | WINGWALL (PW - 1) (HW=7 FT) | EA | 15,000.000 | 2.000 | 0.000 | 1.00 | 15,000.00 |
| 0485 | 04666184 | 000 | WINGWALL (PW - 1) (HW=9 FT) | EA | 25,000.000 | 1.000 | 0.000 | 1.00 | 25,000.00 |
| 0490 | 04666208 | 000 | WINGWALL (SW - 0) (HW=5 FT) | EA | 4,000.000 | 5.000 | 0.000 | 4.00 | 16,000.00 |
| 0495 | 04666209 | 000 | WINGWALL (SW - 0) (HW=6 FT) | EA | 4,100.000 | 5.000 | 0.000 | 6.00 | 24,600.00 |
| 0500 | 04666210 | 000 | WINGWALL (SW - 0) (HW=7 FT) | EA | 5,000.000 | 2.000 | 0.000 | 1.00 | 5,000.00 |
| 0502 | 96082001 | | UNIQUE CHANGE ORDER ITEM 1 | DOL | 484.040 | 0.000 | 15.000 | 15.00 | 7,260.60 |
| CHANGE ORDER 9 - TEMPORARY RUMBLE STRIPS (3 STRIPS PER UNIT) | | | | | | | | | |
| 0505 | 04676106 | 000 | SET (TY I)(S=3 FT)(HW=3FT)(4:1)(C) | EA | 5,200.000 | 4.000 | 0.000 | 4.00 | 20,800.00 |
| 0510 | 04676118 | 000 | SET (TY I)(S=3 FT)(HW= 5 FT)(4:1)(C) | EA | 6,000.000 | 5.000 | 0.000 | 5.00 | 30,000.00 |
| 0515 | 04676122 | 000 | SET (TY I)(S=3 FT)(HW= 6 FT)(4:1)(C) | EA | 6,100.000 | 5.000 | 0.000 | 2.00 | 12,200.00 |
| 0525 | 04676126 | 000 | SET (TY I)(S= 3 FT)(HW= 7 FT)(6:1) (P) | EA | 8,700.000 | 1.000 | 0.000 | 1.00 | 8,700.00 |
| 0530 | 04676134 | 000 | SET (TY I)(S= 4 FT)(HW= 2 FT)(6:1) (P) | EA | 5,100.000 | 3.000 | 0.000 | 2.00 | 10,200.00 |
| 0535 | 04676150 | 000 | SET (TY I)(S= 4 FT)(HW= 5 FT)(4:1) (C) | EA | 6,200.000 | 4.000 | 0.000 | 1.00 | 6,200.00 |
| 0540 | 04676155 | 000 | SET (TY I)(S= 4 FT)(HW= 6 FT)(4:1) (C) | EA | 6,200.000 | 6.000 | 0.000 | 5.00 | 31,000.00 |
| 0545 | 04676172 | 000 | SET (TY I)(S= 5 FT)(HW= 3 FT)(4:1) (C) | EA | 6,500.000 | 4.000 | 0.000 | 4.00 | 26,000.00 |
| 0550 | 04676174 | 000 | SET (TY I)(S= 5 FT)(HW= 3 FT)(6:1) (P) | EA | 6,500.000 | 2.000 | 0.000 | 2.00 | 13,000.00 |
| 0555 | 04676182 | 000 | SET (TY I)(S= 5 FT)(HW= 5 FT)(4:1) (C) | EA | 8,000.000 | 2.000 | 0.000 | 2.00 | 16,000.00 |
| 0560 | 04676356 | 000 | SET (TY II) (18 IN) (RCP) (3: 1) (C) | EA | 1,000.000 | 4.000 | 0.000 | 2.00 | 2,000.00 |
| 0565 | 04676358 | 000 | SET (TY II) (18 IN) (RCP) (4: 1) (C) | EA | 1,000.000 | 40.000 | 0.000 | 40.00 | 40,000.00 |
| 0570 | 04676363 | 000 | SET (TY II) (18 IN) (RCP) (6: 1) (P) | EA | 1,000.000 | 49.000 | 0.000 | 45.00 | 45,000.00 |
| 0575 | 04676390 | 000 | SET (TY II) (24 IN) (RCP) (4: 1) (C) | EA | 1,400.000 | 34.000 | 0.000 | 36.00 | 50,400.00 |

CATEGORY 001 DESCRIPTION ALL ITEMS

| LINE NBR | ITEM CODE | SP NBR | DESCRIPTION SUPP DESCRIPTION | UNIT | UNIT PRICE | BID QUANTITY | NET CO QUANTITY | QTY PAID TO DATE | AMOUNT \$ |
|----------|-----------|--------|--|------|---------------|--------------|-----------------|------------------|--------------|
| 0580 | 04676395 | 000 | SET (TY II) (24 IN) (RCP) (6: 1) (P) | EA | 1,200.000 | 247.000 | 0.000 | 236.00 | 283,200.00 |
| 0585 | 04676419 | 000 | SET (TY II) (30 IN) (RCP) (4: 1) (C) | EA | 1,500.000 | 40.000 | 0.000 | 38.00 | 57,000.00 |
| 0590 | 04676423 | 000 | SET (TY II) (30 IN) (RCP) (6: 1) (P) | EA | 1,500.000 | 71.000 | 0.000 | 69.00 | 103,500.00 |
| 0595 | 04676450 | 000 | SET (TY II) (36 IN) (RCP) (4: 1) (C) | EA | 2,500.000 | 12.000 | 0.000 | 12.00 | 30,000.00 |
| 0600 | 04676454 | 000 | SET (TY II) (36 IN) (RCP) (6: 1) (P) | EA | 2,500.000 | 26.000 | 0.000 | 40.00 | 100,000.00 |
| 0610 | 04966004 | 000 | REMOV STR (SET) | EA | 200.000 | 54.000 | 0.000 | 5.00 | 1,000.00 |
| 0615 | 04966007 | 000 | REMOV STR (PIPE) | LF | 12.000 | 605.000 | 0.000 | 127.00 | 1,524.00 |
| 0620 | 04966008 | 000 | REMOV STR (BOX CULVERT) | LF | 50.000 | 87.000 | 0.000 | 63.00 | 3,150.00 |
| 0625 | 04966010 | 000 | REMOV STR (BRIDGE 100 - 499 FT LENGTH) | EA | 25,000.000 | 1.000 | 0.000 | 1.00 | 25,000.00 |
| 0630 | 05006001 | 000 | MOBILIZATION | LS | 7,597,969.070 | 1.000 | 0.000 | 0.90 | 6,838,172.17 |
| 0631 | 05006001 | | MOBILIZATION | LS | 66,064.850 | 0.000 | 1.000 | 1.00 | 66,064.85 |
| | | | MOBILIZATION, TRAFFIC CONTROL & HAUL MILLINGS INCLUDED | | | | | | |
| 0635 | 05026001 | 007 | BARRICADES, SIGNS AND TRAFFIC HANDLING | MO | 4,000.000 | 46.000 | 0.000 | 46.00 | 184,000.00 |
| 0636 | 05026001 | | BARRICADES, SIGNS AND TRAFFIC HANDLING | MO | 9,774.180 | 0.000 | 26.000 | 9.00 | 87,967.62 |
| | | | CO 53: ADDITIONAL BARRICADES | | | | | | |
| 0640 | 05066002 | 004 | ROCK FILTER DAMS (INSTALL) (TY 2) | LF | 33.180 | 2,043.000 | 0.000 | 1,932.50 | 64,120.35 |
| 0645 | 05066011 | 004 | ROCK FILTER DAMS (REMOVE) | LF | 6.600 | 2,043.000 | 0.000 | 374.50 | 2,471.70 |
| 0650 | 05066020 | 004 | CONSTRUCTION EXITS (INSTALL) (TY 1) | SY | 27.710 | 1,232.000 | 0.000 | 3,144.35 | 87,130.05 |
| 0660 | 05066038 | 004 | TEMP SEDMT CONT FENCE (INSTALL) | LF | 5.220 | 24,475.000 | 0.000 | 8,062.92 | 42,088.42 |
| 0665 | 05066039 | 004 | TEMP SEDMT CONT FENCE (REMOVE) | LF | 0.470 | 24,475.000 | 0.000 | 2,911.00 | 1,368.17 |
| 0680 | 05086003 | 000 | CONSTRUCTING DETOURS (TY 1) | SY | 62.000 | 22,261.000 | 0.000 | 9,465.27 | 586,846.74 |
| 0682 | 05086003 | | CONSTRUCTING DETOURS (TY 1) | SY | 115.000 | 0.000 | 4,485.000 | 6,433.39 | 739,839.74 |
| | | | PRICE PER LINE 0681, CO 52 | | | | | | |
| 0685 | 05086004 | 000 | CONSTRUCTING DETOURS (TY 2) | SY | 42.000 | 11,292.000 | 0.000 | 5,086.01 | 213,612.42 |
| 0690 | 05126010 | 001 | PORT CTB (FUR & INST)(LOW PROF)(TY 2) | LF | 50.000 | 360.000 | 0.000 | 320.00 | 16,000.00 |
| 0695 | 05126013 | 001 | PORT CTB (DES SOURCE)(SGL SLP)(TY 1) | LF | 9.000 | 8,670.000 | 0.000 | 6,600.00 | 59,400.00 |
| 0700 | 05126021 | 001 | PORT CTB (DES SOURCE)(LOW PROF)(TY 1) | LF | 9.000 | 1,540.000 | 0.000 | 1,560.00 | 14,040.00 |
| 0705 | 05126025 | 001 | PORT CTB (MOVE)(SGL SLP)(TY 1) | LF | 7.000 | 14,220.000 | 0.000 | 2,520.00 | 17,640.00 |
| 0710 | 05126033 | 001 | PORT CTB (MOVE)(LOW PROF)(TY 1) | LF | 7.000 | 460.000 | 0.000 | 2,340.00 | 16,380.00 |
| 0715 | 05126034 | 001 | PORT CTB (MOVE)(LOW PROF)(TY 2) | LF | 7.000 | 120.000 | 0.000 | 360.00 | 2,520.00 |
| 0720 | 05126037 | 001 | PORT CTB (STKPL)(SGL SLP)(TY 1) | LF | 9.000 | 8,670.000 | 0.000 | 600.00 | 5,400.00 |
| 0740 | 05306004 | 000 | DRIVEWAYS (CONC) | SY | 40.000 | 10,430.000 | 0.000 | 6,144.06 | 245,762.28 |
| 0745 | 05306005 | 000 | DRIVEWAYS (ACP) | SY | 29.510 | 2,324.000 | 0.000 | 1,097.80 | 32,396.05 |
| 0755 | 05406001 | 001 | MTL W-BEAM GD FEN (TIM POST) | LF | 18.000 | 6,562.500 | -5,387.500 | 1,175.00 | 21,150.00 |
| 0757 | 05406001 | | MTL W-BEAM GD FEN (TIM POST) | LF | 24.420 | 0.000 | 5,387.500 | 810.50 | 19,792.41 |
| | | | CO 32: STEEL MAT'L COST INCREASE-USACE PERMIT DELAY-PART III | | | | | | |
| 0761 | 05406006 | | MTL BEAM GD FEN TRANS (THRIE-BEAM) | EA | 2,426.650 | 0.000 | 4.000 | 3.00 | 7,279.95 |
| | | | CO 28:STEEL MAT'L COST INCREASE- USACE PERMIT DELAY- PART II | | | | | | |
| 0766 | 05406016 | | DOWNSTREAM ANCHOR TERMINAL SECTION | EA | 1,480.650 | 0.000 | 28.000 | 1.00 | 1,480.65 |
| | | | CO 28:STEEL MAT'L COST INCREASE- USACE PERMIT DELAY- PART II | | | | | | |
| 0770 | 05406017 | 001 | MTL BM GD FEN (LONG SPAN SYSTEM) | LF | 18.000 | 600.000 | -550.000 | 150.00 | 2,700.00 |
| 0771 | 05406017 | | MTL BM GD FEN (LONG SPAN SYSTEM) | LF | 24.330 | 0.000 | 550.000 | 100.00 | 2,433.00 |
| | | | CO 28:STEEL MAT'L COST INCREASE- USACE PERMIT DELAY- PART II | | | | | | |
| 0776 | 05406018 | | MTL BM GD FEN TRANS (NON - SYM) | EA | 904.110 | 0.000 | 4.000 | 1.00 | 904.11 |
| | | | CO 28:STEEL MAT'L COST INCREASE- USACE PERMIT DELAY- PART II | | | | | | |
| 0781 | 05406020 | | MTL W - BEAM GD FEN (LOW FILL CULVERT) | LF | 87.960 | 0.000 | 50.000 | 25.00 | 2,199.00 |
| | | | CO 28:STEEL MAT'L COST INCREASE- USACE PERMIT DELAY- PART II | | | | | | |

CATEGORY 001 DESCRIPTION ALL ITEMS

| LINE NBR | ITEM CODE | SP NBR | DESCRIPTION SUPP DESCRIPTION | UNIT | UNIT PRICE | BID QUANTITY | NET CO QUANTITY | QTY PAID TO DATE | AMOUNT \$ |
|--|-----------|--------|---|------|------------|--------------|-----------------|------------------|------------|
| 0785 | 05426001 | 000 | REMOVE METAL BEAM GUARD FENCE | LF | 2.000 | 2,801.000 | 0.000 | 2,707.00 | 5,414.00 |
| 0790 | 05446001 | 000 | GUARDRAIL END TREATMENT (INSTALL) | EA | 2,593.000 | 43.000 | -41.000 | 6.00 | 15,558.00 |
| 0791 | 05446001 | | GUARDRAIL END TREATMENT (INSTALL) | EA | 3,256.570 | 0.000 | 41.000 | 9.00 | 29,309.13 |
| CO 28:STEEL MAT'L COST INCREASE- USACE PERMIT DELAY- PART II | | | | | | | | | |
| 0795 | 05446003 | 000 | GUARDRAIL END TREATMENT (REMOVE) | EA | 250.000 | 1.000 | 0.000 | 24.00 | 6,000.00 |
| 0800 | 05456003 | 000 | CRASH CUSH ATTEN (MOVE & RESET) | EA | 3,425.000 | 67.000 | 0.000 | 3.00 | 10,275.00 |
| 0805 | 05456005 | 000 | CRASH CUSH ATTEN (REMOVE) | EA | 500.000 | 32.000 | 0.000 | 8.00 | 4,000.00 |
| 0810 | 05456007 | 000 | CRASH CUSH ATTEN (INSTL)(L)(N)(TL3) | EA | 16,000.000 | 32.000 | 0.000 | 24.00 | 384,000.00 |
| 0813 | 05526002 | 000 | WIRE FENCE (TY B) | LF | 13.850 | 0.000 | 3,000.000 | 2,936.00 | 40,663.60 |
| CO 4 : ADD FENCE TYPE B ITEM | | | | | | | | | |
| 0820 | 06186025 | 000 | CONDT (PVC) (SCH 40) (2") (CONC ENCSE) | LF | 9.550 | 2,193.000 | 0.000 | 692.00 | 6,608.60 |
| 0825 | 06186031 | 000 | CONDT (PVC) (SCH 40) (3") (CONC ENCSE) | LF | 6.000 | 128,040.000 | 0.000 | 50,684.00 | 304,104.00 |
| 0835 | 06186047 | 000 | CONDT (PVC) (SCH 80) (2") (BORE) | LF | 13.870 | 360.000 | 0.000 | 1,017.00 | 14,105.79 |
| 0845 | 06186054 | 000 | CONDT (PVC) (SCH 80) (3") (BORE) | LF | 17.000 | 10,355.000 | 0.000 | 6,185.00 | 105,145.00 |
| 0910 | 06246002 | 000 | GROUND BOX TY A (122311)W/APRON | EA | 666.050 | 79.000 | 0.000 | 16.00 | 10,656.80 |
| 0930 | 06286250 | 000 | ELC SRV TY D 120/240 100(NS)SS(N)SP(O) | EA | 4,896.060 | 24.000 | 0.000 | 3.00 | 14,688.18 |
| 0940 | 06446001 | 000 | IN SM RD SN SUP&AM TY10BWG(1)SA(P) | EA | 340.610 | 235.000 | 0.000 | 54.00 | 18,392.94 |
| 0941 | 06446001 | | IN SM RD SN SUP&AM TY10BWG(1)SA(P) | EA | 453.580 | 0.000 | 14.000 | 14.00 | 6,350.12 |
| CW6-3 | | | | | | | | | |
| 0945 | 06446002 | 000 | IN SM RD SN SUP&AM TY10BWG(1)SA(P-BM) | EA | 583.590 | 34.000 | 0.000 | 5.00 | 2,917.95 |
| 0950 | 06446004 | 000 | IN SM RD SN SUP&AM TY10BWG(1)SA(T) | EA | 413.820 | 49.000 | 0.000 | 5.00 | 2,069.10 |
| 0955 | 06446008 | 000 | IN SM RD SN SUP&AM TY10BWG(1)SA(U-EXAL) | EA | 867.970 | 4.000 | 0.000 | 1.00 | 867.97 |
| 0960 | 06446028 | 000 | IN SM RD SN SUP&AM TYS80(1)SA(P-BM) | EA | 643.010 | 29.000 | 0.000 | 7.00 | 4,501.07 |
| 0980 | 06446068 | 000 | RELOCATE SM RD SN SUP&AM TY 10BWG | EA | 397.910 | 3.000 | 0.000 | 1.00 | 397.91 |
| 0985 | 06446076 | 000 | REMOVE SM RD SN SUP&AM | EA | 53.050 | 163.000 | 0.000 | 4.00 | 212.20 |
| 1025 | 06586061 | 000 | INSTL DEL ASSM (D-SW)SZ 1(BRF)GF2 | EA | 33.950 | 107.000 | 0.000 | 38.00 | 1,290.10 |
| 1030 | 06586062 | 000 | INSTL DEL ASSM (D-SW)SZ 1(BRF)GF2(BI) | EA | 33.950 | 28.000 | 0.000 | 5.00 | 169.75 |
| 1040 | 06626016 | 000 | WK ZN PAV MRK NON-REMOV (W)24"(SLD) | LF | 4.000 | 81.000 | 0.000 | 135.00 | 540.00 |
| 1045 | 06626034 | 000 | WK ZN PAV MRK NON-REMOV (Y)4"(SLD) | LF | 1.000 | 575.000 | 0.000 | 12,890.00 | 12,890.00 |
| 1055 | 06626063 | 000 | WK ZN PAV MRK REMOV (W)4"(SLD) | LF | 0.950 | 179,990.000 | 0.000 | 171,169.00 | 162,610.55 |
| 1060 | 06626071 | 000 | WK ZN PAV MRK REMOV (W)8"(SLD) | LF | 2.000 | 1,174.000 | 0.000 | 600.00 | 1,200.00 |
| 1065 | 06626075 | 000 | WK ZN PAV MRK REMOV (W)24"(SLD) | LF | 11.000 | 588.000 | 0.000 | 330.00 | 3,630.00 |
| 1070 | 06626080 | 000 | WK ZN PAV MRK REMOV (W)(ARROW) | EA | 200.000 | 18.000 | 0.000 | 4.00 | 800.00 |
| 1075 | 06626090 | 000 | WK ZN PAV MRK REMOV (W)(WORD) | EA | 250.000 | 10.000 | 0.000 | 4.00 | 1,000.00 |
| 1080 | 06626093 | 000 | WK ZN PAV MRK REMOV (Y)4"(BRK) | LF | 0.980 | 17,008.000 | 0.000 | 15,480.00 | 15,170.40 |
| 1085 | 06626095 | 000 | WK ZN PAV MRK REMOV (Y)4"(SLD) | LF | 0.980 | 77,539.000 | 0.000 | 53,111.00 | 52,048.78 |
| 1120 | 06726010 | 000 | REFL PAV MRKR TY II-C-R | EA | 4.000 | 3,387.000 | 0.000 | 174.00 | 696.00 |
| 1125 | 06776001 | 000 | ELIM EXT PAV MRK & MRKS (4") | LF | 0.890 | 22,217.000 | 0.000 | 3,196.00 | 2,844.44 |
| 1130 | 06776007 | 000 | ELIM EXT PAV MRK & MRKS (24") | LF | 5.000 | 70.000 | 0.000 | 71.00 | 355.00 |
| 1195 | 07306106 | 003 | STRIP MOWING | CYC | 1,000.000 | 12.000 | 0.000 | 11.00 | 11,000.00 |
| 1210 | 07386003 | 000 | CLEANING / SWEEPING (OUTSIDE MAIN LANE) | CYC | 1,522.800 | 12.000 | 0.000 | 4.00 | 6,091.20 |
| 1220 | 30216001 | 000 | WIDE FLANGE PAVEMENT TERMINALS | LF | 373.830 | 178.000 | 0.000 | 168.00 | 62,803.44 |
| 1225 | 60016001 | 000 | PORTABLE CHANGEABLE MESSAGE SIGN | DAY | 24.380 | 240.000 | 0.000 | 276.00 | 6,728.88 |
| 1275 | 60166008 | 000 | ITS MULTI-DUCT CND (PVC-40)(CONC ENCSE) | LF | 8.000 | 128,098.000 | 0.000 | 50,684.00 | 405,472.00 |
| 1280 | 60166011 | 000 | ITS MULTI-DUCT CND (PVC-80)(BORE) | LF | 22.640 | 10,481.000 | 0.000 | 6,485.00 | 146,820.40 |
| 1361 | 61076011 | | SAW CUT (ASPHALT) | LF | 0.690 | 0.000 | 1,734.000 | 1,734.00 | 1,196.46 |

CO 9: REPAIR CRACKING ON BOND BREAKER

CATEGORY 001 DESCRIPTION ALL ITEMS

| LINE NBR | ITEM CODE | SP NBR | DESCRIPTION SUPP DESCRIPTION | UNIT | UNIT PRICE | BID QUANTITY | NET CO QUANTITY | QTY PAID TO DATE | AMOUNT \$ |
|--|-----------|--------|---|------|------------|--------------|-----------------|------------------|------------|
| 1365 | 61856002 | 000 | TMA (STATIONARY) | DAY | 250.000 | 111.000 | 11.000 | 96.00 | 24,000.00 |
| 1370 | 61856003 | 000 | TMA (MOBILE OPERATION) | HR | 25.000 | 488.000 | 0.000 | 8.00 | 200.00 |
| 1371 | 61856003 | | TMA (MOBILE OPERATION) | HR | 25.000 | 0.000 | 10.000 | 18.00 | 450.00 |
| CO 37: TRAFFIC CONTROL PLAN SWITCH DUE TO NEW LIFT STATION | | | | | | | | | |
| 1375 | 61866002 | 000 | ITS GND BOX(PCAST) TY 1 (243636)W/APRN | EA | 2,100.000 | 176.000 | 0.000 | 61.00 | 128,100.00 |
| 1376 | 62276002 | | SOLAR POWERED LED ROADSIDE SIGN STA 2+00 SB & 25+00 NB | EA | 7,135.170 | 0.000 | 2.000 | 2.00 | 14,270.34 |
| 1385 | 70176005 | 000 | SANITARY SEWER (8IN) (PVC) (C900) | LF | 38.000 | 621.000 | 0.000 | 1,391.00 | 52,858.00 |
| 1386 | 70176005 | 000 | SANITARY SEWER (8IN) (PVC) (C900) CO 2: MATERIAL ESCALATION COST | LF | 4.800 | 0.000 | 1,089.000 | 1,391.00 | 6,676.80 |
| 1390 | 70176007 | 000 | SANITARY SEWER (12IN) (PVC) (C900) | LF | 46.000 | 6,372.000 | 0.000 | 5,553.00 | 255,438.00 |
| 1391 | 70176007 | 000 | SANITARY SEWER (12IN) (PVC) (C900) CO 2: MATERIAL ESCALATION COST | LF | 2.220 | 0.000 | 4,231.000 | 3,411.00 | 7,572.42 |
| 1400 | 70176047 | 000 | MANHOLES (SAN SEWER) (TY 1) | EA | 8,000.000 | 13.000 | 0.000 | 25.00 | 200,000.00 |
| 1401 | 70176066 | 000 | JCK BOR OR TUN CSNG(STL)(SAN SWR)(16IN) REPLACE QUANTITY FOR OPEN CUT INSTALLATION. | LF | 432.700 | 0.000 | 104.000 | 88.00 | 38,077.60 |
| 1402 | 70176069 | 000 | JCK BOR OR TUN CSNG(STL)(SAN SWR)(22IN) REPLACE QUANTITY FOR OPEN CUT INSTALLATION.(22IN BY 24 IN) | LF | 539.910 | 0.000 | 409.000 | 343.00 | 185,189.13 |
| 1403 | 70176073 | 000 | SERVICE CONNECTION (SANITARY SEWER) CO2 : ADD ITEM FOR SERVICE CONNECTION | EA | 2,887.280 | 0.000 | 21.000 | 11.00 | 31,760.08 |
| 1415 | 70176162 | 000 | SWR (DROP MANHOLE 4' DIA)DEPTH 14'-16' | EA | 8,500.000 | 15.000 | 0.000 | 12.00 | 102,000.00 |
| 1430 | 70496002 | 000 | WATER MAIN PIPE (PVC) (2IN) | LF | 58.000 | 125.000 | 0.000 | 132.00 | 7,656.00 |
| 1435 | 70496004 | 000 | WATER MAIN PIPE (PVC) (6IN) | LF | 35.000 | 8,490.000 | 0.000 | 9,650.00 | 337,750.00 |
| 1436 | 70496004 | 000 | WATER MAIN PIPE (PVC) (6IN) CO 2: MATERIAL ESCALATION COST | LF | 1.150 | 0.000 | 9,241.000 | 9,650.00 | 11,097.50 |
| 1440 | 70496005 | 000 | WATER MAIN PIPE (PVC) (8IN) | LF | 45.000 | 3,904.000 | 0.000 | 3,699.00 | 166,455.00 |
| 1441 | 70496005 | 000 | WATER MAIN PIPE (PVC) (8IN) CO 2: MATERIAL ESCALATION COST | LF | 4.550 | 0.000 | 3,904.000 | 3,699.00 | 16,830.45 |
| 1446 | 70496066 | 000 | JCK TUN BOR OR AUG CSG (STL) (12IN) REPLACE QUANTITY FOR OPEN CUT INSTALLATION. | LF | 413.110 | 0.000 | 197.000 | 231.00 | 95,428.41 |
| 1447 | 70496068 | 000 | JCK TUN BOR OR AUG CSG (STL) (16IN) REPLACE QUANTITY FOR OPEN CUT INSTALLATION. | LF | 442.650 | 0.000 | 273.000 | 278.00 | 123,056.70 |
| 1450 | 70496080 | 000 | TAPPING VALVE AND VALVE (6IN X 6IN) | EA | 5,500.000 | 1.000 | 0.000 | 1.00 | 5,500.00 |
| 1455 | 70496083 | 000 | TAPPING SLEEVE AND VALVE (8IN X 8IN) | EA | 6,000.000 | 3.000 | 0.000 | 3.00 | 18,000.00 |
| 1460 | 70496104 | 000 | FIRE HYDRANT ASSEMBLY | EA | 5,400.000 | 3.000 | 0.000 | 3.00 | 16,200.00 |
| 1461 | 70496105 | 000 | WATER METER AND VAULT CO 6 : WORDS "AND VAULT" REPLACED BY "(1 IN)" | EA | 958.690 | 0.000 | 18.000 | 16.00 | 15,339.04 |
| 1462 | 70496105 | 000 | WATER METER AND VAULT CO 6 : WORDS "AND VAULT" REPLACED BY "(2 IN)" | EA | 1,697.440 | 0.000 | 5.000 | 5.00 | 8,487.20 |
| 1463 | 72406031 | | ADJUST/RELOCATE WATER METER BOX CO 11: WORD "BOX" REPLACED BY (2 IN) | EA | 1,034.670 | 0.000 | 1.000 | 1.00 | 1,034.67 |
| 1464 | 72406031 | | ADJUST/RELOCATE WATER METER BOX CO 11: WORD "BOX" REPLACED BY (3/4 IN) | EA | 818.490 | 0.000 | 14.000 | 14.00 | 11,458.86 |
| 1465 | 70496118 | 000 | REMOVING AND SALVAGING WATER METER | EA | 70.000 | 23.000 | 0.000 | 14.00 | 980.00 |
| 1470 | 70496119 | 000 | REMOVING AND SALVAGING FIRE HYDRANT | EA | 1,200.000 | 3.000 | 0.000 | 8.00 | 9,600.00 |
| 1475 | 70496124 | 000 | CUT AND PLUG WATER MAIN (2IN) | EA | 1,500.000 | 1.000 | 0.000 | 2.00 | 3,000.00 |

| CATEGORY | 001 | | DESCRIPTION | ALL ITEMS | | | | | | |
|----------|-----------|--------|--|-----------|------------|--------------|-----------------|------------------|--------------|--|
| LINE NBR | ITEM CODE | SP NBR | DESCRIPTION SUPP DESCRIPTION | UNIT | UNIT PRICE | BID QUANTITY | NET CO QUANTITY | QTY PAID TO DATE | AMOUNT \$ | |
| 1480 | 70496126 | 000 | CUT AND PLUG WATER MAIN (6IN) | EA | 1,500.000 | 4.000 | 0.000 | 7.00 | 10,500.00 | |
| 1484 | 70496136 | 000 | WET CONNECTION (1IN) | EA | 833.400 | 0.000 | 18.000 | 16.00 | 13,334.40 | |
| | | | CO 6 : ADD ITEM FOR WET CONNECTION | | | | | | | |
| 1485 | 70496127 | 000 | CUT AND PLUG WATER MAIN (8IN) | EA | 1,500.000 | 4.000 | 0.000 | 1.00 | 1,500.00 | |
| 1490 | 70496137 | 000 | WET CONNECTION (2IN) | EA | 1,200.000 | 1.000 | 0.000 | 7.00 | 8,400.00 | |
| 1495 | 70496139 | 000 | WET CONNECTION (6IN) | EA | 51.000 | 5.000 | 0.000 | 9.00 | 459.00 | |
| 1500 | 70496140 | 000 | WET CONNECTION (8IN) | EA | 1,000.000 | 3.000 | 0.000 | 1.00 | 1,000.00 | |
| 1510 | 70496204 | 000 | ADJUST FIRE HYDRANT | EA | 1,300.000 | 4.000 | 0.000 | 5.00 | 6,500.00 | |
| 1600 | 96026001 | | PAYMENT ADJUSTMENT-POS | DOL | 1.000 | 1.000 | 0.000 | 7,955,288.60 | 7,955,288.60 | |
| 1610 | 96026601 | | EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT | DOL | 1.000 | 1,000.000 | 0.000 | 5,942.64 | 5,942.64 | |
| 1620 | 96036001 | | CONCRETE PAVEMENT RIDE PAYMENT ADJSTMNT | DOL | 1.000 | 25,000.000 | 0.000 | -3,574.00 | -3,574.00 | |
| 1640 | 96066053 | | LAW ENFORCEMENT PERSONNEL | DOL | 1.000 | 50,000.000 | 0.000 | 54,445.73 | 54,445.73 | |
| 1651 | 96086001 | 000 | UNIQUE CHANGE ORDER ITEM 1 | DOL | 14,601.740 | 0.000 | 8.420 | 8.42 | 122,946.65 | |
| | | | CO 5: PREPARATORY WORK FOR BORROW AREA- 1, (DOL=AC) | | | | | | | |
| 1652 | 96086002 | | UNIQUE CHANGE ORDER ITEM 2 | DOL | 7,085.340 | 0.000 | 1.000 | 1.00 | 7,085.34 | |
| | | | CO 13: ADDED ITEM FOR REMOVAL OF MISC. CONCRETE, (DOL = LS | | | | | | | |
| 1653 | 96086003 | | UNIQUE CHANGE ORDER ITEM 3 | DOL | 5,759.840 | 0.000 | 1.000 | 1.00 | 5,759.84 | |
| | | | CO 20: DEWATERING SITE | | | | | | | |
| 1654 | 96086004 | | UNIQUE CHANGE ORDER ITEM 4 | DOL | 1,929.800 | 0.000 | 1.000 | 1.00 | 1,929.80 | |
| | | | CO 22: CCA REPLACEMENT (LS=DOL) | | | | | | | |
| 1655 | 96066056 | | FORCE ACCOUNT - SAFETY CONTINGENCY | DOL | 1.000 | 20,000.000 | 0.000 | 114,717.35 | 114,717.35 | |
| 1656 | 96086005 | | UNIQUE CHANGE ORDER ITEM 5 | DOL | 4,679.000 | 0.000 | 80.000 | 80.00 | 374,320.00 | |
| | | | PROJECT OVERHEAD COMPENSATION AT 6% | | | | | | | |
| 1657 | 96086006 | | UNIQUE CHANGE ORDER ITEM 6 | DOL | 3,899.160 | 0.000 | 153.000 | 153.00 | 596,571.48 | |
| | | | PROJECT OVERHEAD COMPENSATION AT 5% | | | | | | | |
| 1658 | 96086007 | | UNIQUE CHANGE ORDER ITEM 7 | DOL | 6,110.390 | 0.000 | 1.000 | 1.00 | 6,110.39 | |
| | | | REMOVE & RESTRIPE (DOL = LS) | | | | | | | |
| 1659 | 96086008 | | UNIQUE CHANGE ORDER ITEM 8 | DOL | 6,776.920 | 0.000 | 1.000 | 1.00 | 6,776.92 | |
| | | | REMOVE & REPLACE CONC BARRIERS (DOL = LS) | | | | | | | |
| 1661 | 96086009 | | UNIQUE CHANGE ORDER ITEM 9 | DOL | 11,154.650 | 0.000 | 1.000 | 1.00 | 11,154.65 | |
| | | | SAWCUT & REMOVE ROADWAY (DOL = LS) | | | | | | | |
| 1662 | 96086010 | | UNIQUE CHANGE ORDER ITEM 10 | DOL | 49,966.130 | 0.000 | 1.000 | 1.00 | 49,966.13 | |
| | | | PLACE ASPHALT BASE (DOL = LS) | | | | | | | |
| 1664 | 96086012 | | UNIQUE CHANGE ORDER ITEM 12 | DOL | 6,643.010 | 0.000 | 1.000 | 1.00 | 6,643.01 | |
| | | | CO 27: CRCP REPAIR & REPLACE (LS=DOL) | | | | | | | |
| 1667 | 96086014 | | UNIQUE CHANGE ORDER ITEM 14 | DOL | 1.640 | 0.000 | 7,329.000 | 12,019.56 | 19,712.08 | |
| | | | CO 16: MAT'L ESCALATION COST OF PCP (DOL = SY) | | | | | | | |
| 1668 | 96086015 | | UNIQUE CHANGE ORDER ITEM 15 | DOL | 61,073.850 | 0.000 | 1.000 | 1.00 | 61,073.85 | |
| | | | ww | | | | | | | |
| 1669 | 96086016 | | UNIQUE CHANGE ORDER ITEM 16 | DOL | 3,992.870 | 0.000 | 1.000 | 1.00 | 3,992.87 | |
| | | | (DOL = LS) | | | | | | | |
| 1671 | 96086017 | | UNIQUE CHANGE ORDER ITEM 17 | DOL | 3,113.100 | 0.000 | 1.000 | 1.00 | 3,113.10 | |
| | | | (DOL=LS) | | | | | | | |
| 1672 | 96086018 | | UNIQUE CHANGE ORDER ITEM 18 | DOL | 7,191.290 | 0.000 | 1.000 | 1.00 | 7,191.29 | |
| | | | CO 36: WORK ASSOC W/ CELLULAR TOWER RELOCATION & REMOVAL | | | | | | | |

CATEGORY 001 DESCRIPTION ALL ITEMS

| LINE NBR | ITEM CODE | SP NBR | DESCRIPTION SUPP DESCRIPTION | UNIT | UNIT PRICE | BID QUANTITY | NET CO QUANTITY | QTY PAID TO DATE | AMOUNT \$ |
|--------------------------|-----------|--------|---|------|---------------|--------------|-----------------|------------------|------------------------|
| 1673 | 96086019 | | UNIQUE CHANGE ORDER ITEM 19 PREP AND MOBILIZATION OF STRIPING FOR SWITCH | DOL | 24,766.480 | 0.000 | 1.000 | 1.00 | 24,766.48 |
| 1674 | 96086020 | | UNIQUE CHANGE ORDER ITEM 20 TRAFFIC DEVICES FOR DAMON MILL & INLAY | DOL | 4,623.630 | 0.000 | 1.000 | 1.00 | 4,623.63 |
| 1676 | 96086021 | | UNIQUE CHANGE ORDER ITEM 21 CO 38: BACKFILLING POTHOLES IN DAMON | DOL | 691.470 | 0.000 | 1.000 | 1.00 | 691.47 |
| 1678 | 96086023 | | UNIQUE CHANGE ORDER ITEM 23 SB MAIN LANE REPAIR WORK, STA 674+00 RT (DOL=LS) | DOL | 4,947.340 | 0.000 | 1.000 | 1.00 | 4,947.34 |
| 1679 | 96086024 | | UNIQUE CHANGE ORDER ITEM 24 DELIVERY, SIGNS & STANDS, BARRICADES, BARRELS, & FASTENERS | DOL | 47,426.980 | 0.000 | 1.000 | 1.00 | 47,426.98 |
| 1686 | 96086044 | | UNIQUE CHANGE ORDER ITEM 44 CO 44: HOGG RANCH ROAD INTERSECTION | DOL | 12,995.930 | 0.000 | 1.000 | 1.00 | 12,995.93 |
| 1690 | 96016001 | | MATERIAL ON HAND | DOL | 1.000 | 1.000 | 0.000 | 5,038,424.73 | 5,038,424.73 |
| 1695 | 96086040 | | UNIQUE CHANGE ORDER ITEM 40 LIFT STATION - CITY OF DAMON OVERHEAD | DOL | 1,441,132.000 | 0.000 | 1.000 | 1.00 | 1,441,132.00 |
| 1696 | 96086047 | | UNIQUE CHANGE ORDER ITEM 47 REPAIR GUARDRAIL DAMAGE & CCA PANEL DELINEATOR | DOL | 1,496.140 | 0.000 | 1.000 | 1.00 | 1,496.14 |
| 1697 | 96086048 | | UNIQUE CHANGE ORDER ITEM 48 ADDITIONAL EMBANKMENT WORK (TY C) - FORCE ACCOUNT | DOL | 16,291.900 | 0.000 | 1.000 | 1.00 | 16,291.90 |
| 1698 | 96086055 | | UNIQUE CHANGE ORDER ITEM 55 CO 55: PRICE FORWARDING (USACE PERMIT DELAY | DOL | 4,798,285.120 | 0.000 | 1.000 | 1.00 | 4,798,285.12 |
| 1699 | 96086056 | | UNIQUE CHANGE ORDER ITEM 56 REMOV (Y) 4"(BRK), STA 76+67 TO STA 675+64 | DOL | 2.690 | 0.000 | 11,370.000 | 11,190.00 | 30,101.10 |
| 1700 | 96086051 | | UNIQUE CHANGE ORDER ITEM 51 CCA REPAIR, STA STA 98+15, RT, SOUTHBOUND | DOL | 2,108.530 | 0.000 | 1.000 | 1.00 | 2,108.53 |
| 1704 | 96086057 | | UNIQUE CHANGE ORDER ITEM 57 CO 57: PRICE FORWARDING, ITEM 57, MARCH-APRIL 2024 | DOL | 4,759,661.460 | 0.000 | 1.000 | 1.00 | 4,759,661.46 |
| 1705 | 96086052 | | UNIQUE CHANGE ORDER ITEM 52 PREP FOR TRAFFIC SWITCH, STA 100+00 TO 0+00 | DOL | 22,675.780 | 0.000 | 1.000 | 1.00 | 22,675.78 |
| 1706 | 96086053 | | UNIQUE CHANGE ORDER ITEM 53 TRAFFIC DEVICES FOR SWITCH STA 100+00 TO 0+00 | DOL | 5,542.220 | 0.000 | 1.000 | 1.00 | 5,542.22 |
| 1707 | 96086054 | | UNIQUE CHANGE ORDER ITEM 54 STRIPING MOBILIZATION FOR SWITCH STA 100+00 TO 0+00 | DOL | 2,205.000 | 0.000 | 1.000 | 1.00 | 2,205.00 |
| 1708 | 96086059 | | UNIQUE CHANGE ORDER ITEM 59 CCA REPAIR, STA 98+15, RT, SOUTHBOUND | DOL | 3,548.040 | 0.000 | 1.000 | 1.00 | 3,548.04 |
| Category Subtotal | | | | | | | | | \$88,421,059.55 |

PROJECT STP 2020(057)MM CONTROL 018803019

CATEGORY 001 DESCRIPTION ALL ITEMS

| LINE NBR | ITEM CODE | SP NBR | DESCRIPTION SUPP DESCRIPTION | UNIT | UNIT PRICE | BID QUANTITY | NET CO QUANTITY | QTY PAID TO DATE | AMOUNT (\$) |
|----------|-----------|--------|---|------|------------|--------------|-----------------|------------------|-------------|
| 0066 | 01046001 | | REMOVING CONC (PAV) PAY WITH LINE 0065 | SY | 39.103 | 0.000 | 65,650.347 | 0.000 | 0.00 |

| CONTRACT ID | 018803019 | ESTIMATE | 0057 | CONTRACTOR'S ESTIMATE PACKAGE | | | | Page 14 of 33 | |
|-------------|-----------|----------|---|-------------------------------|-----------|-----------|-------------|---------------|------|
| 0076 | 01046017 | | REMOVING CONC (DRIVEWAYS) | SY | 12.051 | 0.000 | 1,403.000 | 0.000 | 0.00 |
| | | | PAY WITH LINE 0075 | | | | | | |
| 0085 | 01056037 | 000 | REMOVING STAB BASE AND ASPH PAV(0"-16") | SY | 6.000 | 4,323.000 | 0.000 | 0.000 | 0.00 |
| 0087 | 01056037 | | REMOVING STAB BASE AND ASPH PAV(0"-16") | SY | -0.500 | 0.000 | 4,323.000 | 0.000 | 0.00 |
| | | | PAY WITH LINE 0085 | | | | | | |
| 0091 | 01056084 | | REM STAB BASE & ASPH (6"-12") | SY | 4.250 | 0.000 | 19,321.789 | 0.000 | 0.00 |
| | | | PAY WITH LINE 0090 | | | | | | |
| 0096 | 01056090 | | RMV STAB BS & ASPH PAV(11.5"-22") | SY | 29.000 | 0.000 | 77,558.780 | 0.000 | 0.00 |
| | | | PAY WITH LINE 0095 | | | | | | |
| 0104 | 01106001 | | EXCAVATION (ROADWAY) | CY | 27.707 | 0.000 | 2,648.118 | 0.000 | 0.00 |
| | | | PAY WITH LINE 0100 | | | | | | |
| 0106 | 01106003 | | EXCAVATION (SPECIAL) | CY | 30.323 | 0.000 | 71,723.726 | 0.000 | 0.00 |
| | | | PAY WITH LINE 0101 | | | | | | |
| 0107 | 01326006 | | EMBANKMENT (FINAL)(DENS CONT)(TY C) | CY | 54.498 | 0.000 | 10,760.129 | 0.000 | 0.00 |
| | | | PAY WITH LINE 0105 | | | | | | |
| 0110 | 01326035 | 000 | EMBANK(FINAL)(DC)(TY E)(CSBE) | CY | 30.000 | 598.000 | 0.000 | 0.000 | 0.00 |
| 0114 | 01326006 | | EMBANKMENT (FINAL)(DENS CONT)(TY C) | CY | 47.078 | 0.000 | 71,723.726 | 0.000 | 0.00 |
| | | | PAY WITH LINE 0111 | | | | | | |
| 0116 | 01326035 | | EMBANK(FINAL)(DC)(TY E)(CSBE) | CY | 11.539 | 0.000 | 226.902 | 0.000 | 0.00 |
| | | | PAY WITH LINE 0109 | | | | | | |
| 0117 | 01616017 | | COMPOST MANUF TOPSOIL (4") | SY | 2.352 | 0.000 | 668,847.777 | 0.000 | 0.00 |
| | | | PAY WITH LINE 0115 | | | | | | |
| 0121 | 01626002 | | BLOCK SODDING | SY | 5.630 | 0.000 | 109,498.717 | 0.000 | 0.00 |
| | | | PAY WITH LINE 0120 | | | | | | |
| 0126 | 01626003 | | STRAW OR HAY MULCH | SY | 0.474 | 0.000 | 560,811.445 | 0.000 | 0.00 |
| | | | PAY WITH LINE 0125 | | | | | | |
| 0136 | 01646066 | | DRILL SEEDING (PERM)(WARM OR COOL) | SY | 0.553 | 0.000 | 560,901.440 | 0.000 | 0.00 |
| | | | PAY WITH LINE 0135 | | | | | | |
| 0141 | 01666001 | | FERTILIZER | AC | 1,231.624 | 0.000 | 138.196 | 0.000 | 0.00 |
| | | | PAY WITH LINE 0140 | | | | | | |
| 0147 | 01686001 | | VEGETATIVE WATERING | MG | 115.582 | 0.000 | 11,621.800 | 0.000 | 0.00 |
| | | | PAY WITH LINE 0145 | | | | | | |
| 0151 | 02606006 | | LIME TRT (EXST MATL) (6") | SY | 3.077 | 0.000 | 245,567.766 | 0.000 | 0.00 |
| | | | PAY WITH LINE 0150 | | | | | | |
| 0163 | 02606012 | | LIME(HYD,COM OR QK)(SLRY)OR QK(DRY) | TON | 141.706 | 0.000 | 3,449.733 | 0.000 | 0.00 |
| | | | PAY WITH LINE 0155 | | | | | | |
| 0164 | 02766224 | | CEM TRT(PLNT MX) (CL N)(TY E)(GR 4)(6") | SY | 9.469 | 0.000 | 139,357.552 | 0.000 | 0.00 |
| | | | PAY WITH LINE 0160 | | | | | | |
| 0171 | 02926002 | | ASPHALT STAB BASE (GR 2)(PG 64) | TON | 70.366 | 0.000 | 4,796.230 | 0.000 | 0.00 |
| | | | PAY WITH LINE 0165 | | | | | | |
| 0172 | 02926002 | | ASPHALT STAB BASE (GR 2)(PG 64) | TON | 9.246 | 0.000 | 1,252.940 | 0.000 | 0.00 |
| | | | PAY WITH LINE 0167 | | | | | | |
| 0173 | 02926017 | | ASPHALT STAB BASE (GR 4)(PG 64) | TON | 50.592 | 0.000 | 12,266.148 | 0.000 | 0.00 |
| | | | PAY WITH LINE 0170 | | | | | | |
| 0178 | 03056014 | | SALV,HAUL& STKPL RCL APH PV(VAR DEPTH) | SY | 3.750 | 0.000 | 94,550.234 | 0.000 | 0.00 |
| | | | PAY WITH LINE 0175 | | | | | | |
| 0182 | 03406048 | | D-GR HMA(SQ) TY-C SAC-B PG70-22 | TON | -101.430 | 0.000 | 1,017.640 | 0.000 | 0.00 |
| | | | PAY WITH LINE 0180 | | | | | | |
| 0184 | 03406063 | | D-GR HMA(SQ) TY-C SAC-A PG76-22 | TON | -196.190 | 0.000 | 241.000 | 0.000 | 0.00 |
| | | | PAY WITH LINE 0183 | | | | | | |
| 0186 | 03406119 | | D-GR HMA(SQ) TY-D SAC-A PG70-22 | TON | -101.430 | 0.000 | 979.120 | 0.000 | 0.00 |
| | | | PAY WITH LINE 0185 | | | | | | |

| CONTRACT ID | 018803019 | ESTIMATE | 0057 | CONTRACTOR'S ESTIMATE PACKAGE | | | | Page 15 of 33 | |
|-------------|-----------|--|--|-------------------------------|------------|---------|-------------|---------------|------|
| 0192 | 03406272 | TACK COAT | | GAL | 0.700 | 0.000 | 1,193.000 | 0.000 | 0.00 |
| | | PAY WITH LINE 0191 | | | | | | | |
| 0193 | 03516019 | FLEXIBLE PAVEMENT STRUCTURE REPAIR(3") | | SY | 207.494 | 0.000 | 0.000 | 0.000 | 0.00 |
| | | STA 82+00 TO STA 86+00, 7' X 200' & 14' X 200' | | | | | | | |
| 0196 | 03606004 | CONC PVMT (CONT REINF - CRCP) (10") | | SY | 40.134 | 0.000 | 274,571.674 | 0.000 | 0.00 |
| | | PAY WITH LINE 0195 | | | | | | | |
| 0216 | 03606043 | CONC PVMT (CONT REINF)(FAST TRK)(13") | | SY | 53.729 | 0.000 | 6,616.879 | 0.000 | 0.00 |
| | | PAY WITH LINE 0215 | | | | | | | |
| 0241 | 04006006 | CUT & RESTORING PAV | | SY | -107.250 | 0.000 | 190.889 | 0.000 | 0.00 |
| | | PAY WITH LINE 0240 | | | | | | | |
| 0246 | 04016001 | FLOWABLE BACKFILL | | CY | 317.663 | 0.000 | 122.000 | 0.000 | 0.00 |
| | | PAY WITH LINE 0245 | | | | | | | |
| 0265 | 04166005 | 000 | DRILL SHAFT (42 IN) | LF | 314.970 | 378.000 | 0.000 | 0.000 | 0.00 |
| 0266 | 04166005 | DRILL SHAFT (42 IN) | | LF | 49.713 | 0.000 | 378.000 | 0.000 | 0.00 |
| | | PAY WITH LINE 0265 | | | | | | | |
| 0270 | 04166007 | 000 | DRILL SHAFT (54 IN) | LF | 389.710 | 70.000 | 0.000 | 0.000 | 0.00 |
| 0271 | 04166007 | DRILL SHAFT (54 IN) | | LF | 202.823 | 0.000 | 70.000 | 0.000 | 0.00 |
| | | PAY WITH LINE 0270 | | | | | | | |
| 0275 | 04166015 | 000 | DRILL SHAFT (NON - REINFORCED) (12 IN) | LF | 70.780 | 7.000 | 0.000 | 0.000 | 0.00 |
| 0276 | 04166015 | DRILL SHAFT (NON - REINFORCED) (12 IN) | | LF | 37.185 | 0.000 | 7.000 | 0.000 | 0.00 |
| | | PAY WITH LINE 0275 | | | | | | | |
| 0280 | 04166031 | 000 | DRILL SHAFT (TRF SIG POLE) (30 IN) | LF | 154.330 | 11.000 | 0.000 | 0.000 | 0.00 |
| 0281 | 04166031 | DRILL SHAFT (TRF SIG POLE) (30 IN) | | LF | 230.720 | 0.000 | 11.000 | 0.000 | 0.00 |
| | | PAY WITH LINE 0280 | | | | | | | |
| 0285 | 04166034 | 000 | DRILL SHAFT (TRF SIG POLE) (48 IN) | LF | 344.250 | 44.000 | 0.000 | 0.000 | 0.00 |
| 0286 | 04166034 | DRILL SHAFT (TRF SIG POLE) (48 IN) | | LF | 122.289 | 0.000 | 44.000 | 0.000 | 0.00 |
| | | PAY WITH LINE 0285 | | | | | | | |
| 0311 | 04226001 | REINF CONC SLAB | | SF | 13.900 | 0.000 | 14,658.000 | 0.000 | 0.00 |
| | | CO 12: MAT'L ESCALATION OF PCP | | | | | | | |
| 0315 | 04236004 | 000 | RETAINING WALL (CONC BLOCK) | SF | 40.000 | 102.000 | 0.000 | 0.000 | 0.00 |
| 0316 | 04236004 | RETAINING WALL (CONC BLOCK) | | SF | 27.660 | 0.000 | 102.000 | 0.000 | 0.00 |
| | | PAY WITH LINE 0315 | | | | | | | |
| 0326 | 04326001 | RIPRAP (CONC)(4 IN) | | CY | 230.156 | 0.000 | 4.570 | 0.000 | 0.00 |
| | | PAY WITH LINE 0325 | | | | | | | |
| 0331 | 04326002 | RIPRAP (CONC)(5 IN) | | CY | 245.428 | 0.000 | 30.907 | 0.000 | 0.00 |
| | | PAY WITH LINE 0330 | | | | | | | |
| 0336 | 04326008 | RIPRAP (CONC)(CL B)(RR8&RR9) | | CY | 116.855 | 0.000 | 5.457 | 0.000 | 0.00 |
| | | PAY WITH LINE 0335 | | | | | | | |
| 0346 | 04326045 | RIPRAP (MOW STRIP)(4 IN) | | CY | 205.214 | 0.000 | 356.270 | 0.000 | 0.00 |
| | | PAY WITH LINE 0345 | | | | | | | |
| 0361 | 04626002 | CONC BOX CULV (3 FT X 3 FT) | | LF | 28.310 | 0.000 | 122.000 | 0.000 | 0.00 |
| | | PAY WITH LINE 0360 | | | | | | | |
| 0371 | 04626004 | CONC BOX CULV (4 FT X 3 FT) | | LF | 28.160 | 0.000 | 49.000 | 0.000 | 0.00 |
| | | PAY WITH LINE 0370 | | | | | | | |
| 0401 | 04646003 | RC PIPE (CL III)(18 IN) | | LF | 63.211 | 0.000 | 264.000 | 0.000 | 0.00 |
| | | PAY WITH LINE 0400 | | | | | | | |
| 0406 | 04646005 | RC PIPE (CL III)(24 IN) | | LF | 66.285 | 0.000 | 445.000 | 0.000 | 0.00 |
| | | PAY WITH LINE 0405 | | | | | | | |
| 0471 | 04666180 | WINGWALL (PW - 1) (HW=5 FT) | | EA | 6,231.775 | 0.000 | 1.000 | 0.000 | 0.00 |
| | | PAY WITH LINE 0470 | | | | | | | |
| 0476 | 04666181 | WINGWALL (PW - 1) (HW=6 FT) | | EA | 24,191.985 | 0.000 | 1.000 | 0.000 | 0.00 |
| | | PAY WITH LINE 0475 | | | | | | | |

| CONTRACT ID | 018803019 | ESTIMATE | 0057 | CONTRACTOR'S ESTIMATE PACKAGE | | | | Page 16 of 33 | |
|-------------|-----------|---|------|-------------------------------|------------|-----------|------------|---------------|------|
| 0481 | 04666182 | WINGWALL (PW - 1) (HW=7 FT) | | EA | 23,355.280 | 0.000 | 1.000 | 0.000 | 0.00 |
| | | PAY WITH LINE 0480 | | | | | | | |
| 0491 | 04666208 | WINGWALL (SW - 0) (HW=5 FT) | | EA | 6,700.000 | 0.000 | 1.000 | 0.000 | 0.00 |
| | | PAY WITH LINE 0490 | | | | | | | |
| 0501 | 04666210 | WINGWALL (SW - 0) (HW=7 FT) | | EA | 28,242.740 | 0.000 | 1.000 | 0.000 | 0.00 |
| | | PAY WITH LINE 0500 | | | | | | | |
| 0516 | 04676122 | SET (TY I)(S=3 FT)(HW= 6 FT)(4:1)(C) | | EA | 22,338.000 | 0.000 | 3.000 | 0.000 | 0.00 |
| | | PAY WITH LINE 0515 | | | | | | | |
| 0520 | 04676124 | 000 SET (TY I)(S=3 FT)(HW= 7 FT)(3:1)(C) | | EA | 6,500.000 | 2.000 | 0.000 | 0.000 | 0.00 |
| 0531 | 04676134 | SET (TY I)(S= 4 FT)(HW= 2 FT)(6:1) (P) | | EA | 7,143.000 | 0.000 | 1.000 | 0.000 | 0.00 |
| | | PAY WITH LINE 0530 | | | | | | | |
| 0536 | 04676150 | SET (TY I)(S= 4 FT)(HW= 5 FT)(4:1) (C) | | EA | 5,250.290 | 0.000 | 3.000 | 0.000 | 0.00 |
| | | PAY WITH LINE 0535 | | | | | | | |
| 0541 | 04676155 | SET (TY I)(S= 4 FT)(HW= 6 FT)(4:1) (C) | | EA | 15,040.000 | 0.000 | 1.000 | 0.000 | 0.00 |
| | | PAY WITH LINE 0540 | | | | | | | |
| 0546 | 04676172 | SET (TY I)(S= 5 FT)(HW= 3 FT)(4:1) (C) | | EA | 1,860.255 | 0.000 | 2.000 | 0.000 | 0.00 |
| | | PAY WITH LINE 0545 | | | | | | | |
| 0556 | 04676182 | SET (TY I)(S= 5 FT)(HW= 5 FT)(4:1) (C) | | EA | 6,820.670 | 0.000 | 1.000 | 0.000 | 0.00 |
| | | PAY WITH LINE 0555 | | | | | | | |
| 0561 | 04676356 | SET (TY II) (18 IN) (RCP) (3: 1) (C) | | EA | 66.000 | 0.000 | 2.000 | 0.000 | 0.00 |
| | | PAY WITH LINE 0560 | | | | | | | |
| 0571 | 04676363 | SET (TY II) (18 IN) (RCP) (6: 1) (P) | | EA | 628.713 | 0.000 | 4.000 | 0.000 | 0.00 |
| | | PAY WITH LINE 0570 | | | | | | | |
| 0581 | 04676395 | SET (TY II) (24 IN) (RCP) (6: 1) (P) | | EA | 693.001 | 0.000 | 15.000 | 0.000 | 0.00 |
| | | PAY WITH LINE 0580 | | | | | | | |
| 0586 | 04676419 | SET (TY II) (30 IN) (RCP) (4: 1) (C) | | EA | 725.395 | 0.000 | 2.000 | 0.000 | 0.00 |
| | | PAY WITH LINE 0585 | | | | | | | |
| 0591 | 04676423 | SET (TY II) (30 IN) (RCP) (6: 1) (P) | | EA | 2,200.684 | 0.000 | 2.000 | 0.000 | 0.00 |
| | | PAY WITH LINE 0590 | | | | | | | |
| 0605 | 04966002 | 000 REMOV STR (INLET) | | EA | 300.000 | 41.000 | 0.000 | 0.000 | 0.00 |
| 0606 | 04966002 | REMOV STR (INLET) | | EA | 459.532 | 0.000 | 41.000 | 0.000 | 0.00 |
| | | PAY WITH LINE 0605 | | | | | | | |
| 0611 | 04966004 | REMOV STR (SET) | | EA | 612.752 | 0.000 | 49.000 | 0.000 | 0.00 |
| | | PAY WITH LINE 0610 | | | | | | | |
| 0616 | 04966007 | REMOV STR (PIPE) | | LF | 11.643 | 0.000 | 478.000 | 0.000 | 0.00 |
| | | PAY WITH LINE 0615 | | | | | | | |
| 0621 | 04966008 | REMOV STR (BOX CULVERT) | | LF | 60.433 | 0.000 | 24.000 | 0.000 | 0.00 |
| | | PAY WITH LINE 0620 | | | | | | | |
| 0632 | 05006001 | MOBILIZATION | | LS | 84,840.000 | 0.000 | 1.000 | 0.000 | 0.00 |
| | | NEW LIFT STATION | | | | | | | |
| 0633 | 05006001 | MOBILIZATION | | LS | 13,550.810 | 0.000 | 0.000 | 0.000 | 0.00 |
| | | DRIVEWAYS 58A AND 63A | | | | | | | |
| 0634 | 05006001 | MOBILIZATION | | LS | 24,568.650 | 0.000 | 0.000 | 0.000 | 0.00 |
| | | STA 107+8.51, 51 RT (WEST) & STA 107+14.51, 80.78 LT (EAST) | | | | | | | |
| 0641 | 05066002 | ROCK FILTER DAMS (INSTALL) (TY 2) | | LF | 45.794 | 0.000 | 110.500 | 0.000 | 0.00 |
| | | PAY WITH LINE 0640 | | | | | | | |
| 0646 | 05066011 | ROCK FILTER DAMS (REMOVE) | | LF | 24.449 | 0.000 | 1,841.000 | 0.000 | 0.00 |
| | | PAY WITH LINE 0645 | | | | | | | |
| 0655 | 05066024 | 004 CONSTRUCTION EXITS (REMOVE) | | SY | 7.020 | 1,232.000 | 0.000 | 0.000 | 0.00 |
| 0656 | 05066024 | CONSTRUCTION EXITS (REMOVE) | | SY | 1.982 | 0.000 | 1,232.000 | 0.000 | 0.00 |
| | | PAY WITH LINE 0655 | | | | | | | |
| 0661 | 05066038 | TEMP SEDMT CONT FENCE (INSTALL) | | LF | -1.509 | 0.000 | 16,412.084 | 0.000 | 0.00 |

| | | | | | | | | | |
|------|----------|-----|--|----|-----------|-------------|-------------|-------|------|
| | | | PAY WITH LINE 0660 | | | | | | |
| 0666 | 05066039 | | TEMP SEDMT CONT FENCE (REMOVE) | LF | 0.725 | 0.000 | 21,564.000 | 0.000 | 0.00 |
| | | | PAY WITH LINE 0665 | | | | | | |
| 0670 | 05066040 | 004 | BIODEG EROSN CONT LOGS (INSTL) (8") | LF | 3.220 | 574.000 | 0.000 | 0.000 | 0.00 |
| 0671 | 05066040 | | BIODEG EROSN CONT LOGS (INSTL) (8") | LF | 2.652 | 0.000 | 574.000 | 0.000 | 0.00 |
| | | | PAY WITH LINE 0670 | | | | | | |
| 0675 | 05066043 | 004 | BIODEG EROSN CONT LOGS (REMOVE) | LF | 0.460 | 574.000 | 0.000 | 0.000 | 0.00 |
| 0676 | 05066043 | | BIODEG EROSN CONT LOGS (REMOVE) | LF | 1.309 | 0.000 | 574.000 | 0.000 | 0.00 |
| | | | PAY WITH LINE 0675 | | | | | | |
| 0681 | 05086003 | | CONSTRUCTING DETOURS (TY 1) | SY | 53.000 | 0.000 | 12,795.730 | 0.000 | 0.00 |
| | | | PAY WITH LINE 0680 | | | | | | |
| 0686 | 05086004 | | CONSTRUCTING DETOURS (TY 2) | SY | 68.000 | 0.000 | 6,205.990 | 0.000 | 0.00 |
| | | | PAY WITH LINE 0685 | | | | | | |
| 0691 | 05126010 | | PORT CTB (FUR & INST)(LOW PROF)(TY 2) | LF | 7.160 | 0.000 | 40.000 | 0.000 | 0.00 |
| | | | PAY WITH LINE 0690 | | | | | | |
| 0696 | 05126013 | | PORT CTB (DES SOURCE)(SGL SLP)(TY 1) | LF | 22.750 | 0.000 | 780.000 | 0.000 | 0.00 |
| | | | CO 37: TRAFFIC CONTROL PLAN SWITCH DUE TO NEW LIFT STATION | | | | | | |
| 0697 | 05126013 | | PORT CTB (DES SOURCE)(SGL SLP)(TY 1) | LF | 1.928 | 0.000 | 2,490.000 | 0.000 | 0.00 |
| | | | PAY WITH LINE 0695 | | | | | | |
| 0699 | 05126013 | | PORT CTB (DES SOURCE)(SGL SLP)(TY 1) | LF | -11.822 | 0.000 | 780.000 | 0.000 | 0.00 |
| | | | PAY WITH LINE 0696 | | | | | | |
| 0706 | 05126025 | | PORT CTB (MOVE)(SGL SLP)(TY 1) | LF | -0.389 | 0.000 | 13,170.000 | 0.000 | 0.00 |
| | | | PAY WITH LINE 0705 | | | | | | |
| 0716 | 05126034 | | PORT CTB (MOVE)(LOW PROF)(TY 2) | LF | 0.387 | 0.000 | 80.000 | 0.000 | 0.00 |
| | | | PAY WITH LINE 0715 | | | | | | |
| 0721 | 05126037 | | PORT CTB (STKPL)(SGL SLP)(TY 1) | LF | 0.493 | 0.000 | 8,070.000 | 0.000 | 0.00 |
| | | | PAY WITH LINE 0720 | | | | | | |
| 0725 | 05126045 | 001 | PORT CTB (STKPL)(LOW PROF)(TY 1) | LF | 9.000 | 1,540.000 | 0.000 | 0.000 | 0.00 |
| 0726 | 05126045 | | PORT CTB (STKPL)(LOW PROF)(TY 1) | LF | 22.616 | 0.000 | 1,540.000 | 0.000 | 0.00 |
| | | | PAY WITH LINE 0725 | | | | | | |
| 0730 | 05126046 | 001 | PORT CTB (STKPL)(LOW PROF)(TY 2) | LF | 9.000 | 360.000 | 0.000 | 0.000 | 0.00 |
| 0731 | 05126046 | | PORT CTB (STKPL)(LOW PROF)(TY 2) | LF | 3.016 | 0.000 | 360.000 | 0.000 | 0.00 |
| | | | PAY WITH LINE 0730 | | | | | | |
| 0735 | 05126080 | 001 | PORT CTB CONNECT HARDWARE | EA | 75.000 | 79.000 | 0.000 | 0.000 | 0.00 |
| 0736 | 05126080 | | PORT CTB CONNECT HARDWARE | EA | 17.873 | 0.000 | 79.000 | 0.000 | 0.00 |
| | | | PAY WITH LINE 0735 | | | | | | |
| 0741 | 05306004 | | DRIVEWAYS (CONC) | SY | 63.125 | 0.000 | 5,907.603 | 0.000 | 0.00 |
| | | | PAY WITH LINE 0740 | | | | | | |
| 0742 | 05306004 | | DRIVEWAYS (CONC) | SY | 103.125 | 0.000 | 0.000 | 0.000 | 0.00 |
| | | | DRIVEWAYS 58A AND 63A | | | | | | |
| 0746 | 05306005 | | DRIVEWAYS (ACP) | SY | 23.310 | 0.000 | 1,226.201 | 0.000 | 0.00 |
| | | | PAY WITH LINE 0745 | | | | | | |
| 0750 | 05336001 | 000 | RUMBLE STRIPS (SHOULDER) | LF | 0.170 | 109,570.000 | 0.000 | 0.000 | 0.00 |
| 0751 | 05336001 | | RUMBLE STRIPS (SHOULDER) | LF | 0.830 | 0.000 | 109,570.000 | 0.000 | 0.00 |
| | | | PAY WITH LINE 0750 | | | | | | |
| 0758 | 05406001 | | MTL W-BEAM GD FEN (TIM POST) | LF | 12.546 | 0.000 | 5,387.500 | 0.000 | 0.00 |
| | | | PAY WITH LINE 0755 | | | | | | |
| 0759 | 05406001 | | MTL W-BEAM GD FEN (TIM POST) | LF | 6.126 | 0.000 | 4,577.000 | 0.000 | 0.00 |
| | | | PAY WITH LINE 0757 | | | | | | |
| 0760 | 05406006 | 001 | MTL BEAM GD FEN TRANS (THRIE-BEAM) | EA | 1,755.000 | 4.000 | -4.000 | 0.000 | 0.00 |
| 0765 | 05406016 | 001 | DOWNSTREAM ANCHOR TERMINAL SECTION | EA | 1,232.000 | 28.000 | -28.000 | 0.000 | 0.00 |
| 0767 | 05406016 | | DOWNSTREAM ANCHOR TERMINAL SECTION | EA | 373.168 | 0.000 | 27.000 | 0.000 | 0.00 |

| | | | | | | | | | |
|------|----------|-----|--|----|------------|------------|------------|-------|------|
| | | | PAY WITH LINE 0766 | | | | | | |
| 0772 | 05406017 | | MTL BM GD FEN (LONG SPAN SYSTEM) | LF | 32.000 | 0.000 | 450.000 | 0.000 | 0.00 |
| | | | PAY WITH LINE 0770 | | | | | | |
| 0773 | 05406017 | | MTL BM GD FEN (LONG SPAN SYSTEM) | LF | 25.670 | 0.000 | 450.000 | 0.000 | 0.00 |
| | | | PAY WITH LINE 0771 | | | | | | |
| 0775 | 05406018 | 001 | MTL BM GD FEN TRANS (NON - SYM) | EA | 792.000 | 4.000 | -4.000 | 0.000 | 0.00 |
| 0780 | 05406020 | 001 | MTL W - BEAM GD FEN (LOW FILL CULVERT) | LF | 67.000 | 50.000 | -50.000 | 0.000 | 0.00 |
| 0786 | 05426001 | | REMOVE METAL BEAM GUARD FENCE | LF | 2.911 | 0.000 | 94.000 | 0.000 | 0.00 |
| | | | PAY WITH LINE 0785 | | | | | | |
| 0792 | 05446001 | | GUARDRAIL END TREATMENT (INSTALL) | EA | 797.083 | 0.000 | 37.000 | 0.000 | 0.00 |
| | | | PAY WITH LINE 0790 | | | | | | |
| 0793 | 05446001 | | GUARDRAIL END TREATMENT (INSTALL) | EA | 133.513 | 0.000 | 32.000 | 0.000 | 0.00 |
| | | | PAY WITH LINE 0791 | | | | | | |
| 0801 | 05456003 | | CRASH CUSH ATTEN (MOVE & RESET) | EA | -1,007.900 | 0.000 | 64.000 | 0.000 | 0.00 |
| | | | PAY WITH LINE 0800 | | | | | | |
| 0806 | 05456005 | | CRASH CUSH ATTEN (REMOVE) | EA | 935.696 | 0.000 | 26.000 | 0.000 | 0.00 |
| | | | PAY WITH LINE 0805 | | | | | | |
| 0809 | 05506001 | | CHAIN LINK FENCE (INSTALL) (6') | LF | 53.500 | 0.000 | 185.000 | 0.000 | 0.00 |
| | | | CO 39: LIFT STATION - CITY OF DAMON | | | | | | |
| 0811 | 05526001 | 000 | WIRE FENCE (TY A) | LF | 5.930 | 0.000 | 10,000.000 | 0.000 | 0.00 |
| | | | CO 1; ADD WIRE FENCE ITEMS | | | | | | |
| 0812 | 05526005 | 000 | GATE (TY 1) | EA | 371.180 | 0.000 | 10.000 | 0.000 | 0.00 |
| | | | CO 1; ADD WIRE FENCE ITEMS | | | | | | |
| 0814 | 05456007 | | CRASH CUSH ATTEN (INSTR)(L)(N)(TL3) | EA | 8,115.788 | 0.000 | 10.000 | 0.000 | 0.00 |
| | | | PAY WITH LINE 0810 | | | | | | |
| 0815 | 05606001 | 000 | MAILBOX INSTALL-S (TWG-POST) TY 1 | EA | 263.270 | 25.000 | 0.000 | 0.000 | 0.00 |
| 0816 | 05606001 | | MAILBOX INSTALL-S (TWG-POST) TY 1 | EA | 200.957 | 0.000 | 25.000 | 0.000 | 0.00 |
| | | | PAY WITH LINE 0815 | | | | | | |
| 0821 | 06186025 | | CONDT (PVC) (SCH 40) (2") (CONC ENCSE) | LF | 14.120 | 0.000 | 1,928.000 | 0.000 | 0.00 |
| | | | PAY WITH LINE 0820 | | | | | | |
| 0826 | 06186031 | | CONDT (PVC) (SCH 40) (3") (CONC ENCSE) | LF | 5.920 | 0.000 | 86,528.000 | 0.000 | 0.00 |
| | | | PAY WITH LINE 0825 | | | | | | |
| 0830 | 06186046 | 000 | CONDT (PVC) (SCH 80) (2") | LF | 7.140 | 2,115.000 | 0.000 | 0.000 | 0.00 |
| 0831 | 06186046 | | CONDT (PVC) (SCH 80) (2") | LF | 7.451 | 0.000 | 2,115.000 | 0.000 | 0.00 |
| | | | PAY WITH LINE 0830 | | | | | | |
| 0837 | 06186047 | | CONDT (PVC) (SCH 80) (2") (BORE) | LF | 4.728 | 0.000 | 240.000 | 0.000 | 0.00 |
| | | | PAY WITH LINE 0835 | | | | | | |
| 0840 | 06186053 | 000 | CONDT (PVC) (SCH 80) (3") | LF | 14.210 | 455.000 | 0.000 | 0.000 | 0.00 |
| 0841 | 06186053 | | CONDT (PVC) (SCH 80) (3") | LF | 7.793 | 0.000 | 455.000 | 0.000 | 0.00 |
| | | | PAY WITH LINE 0840 | | | | | | |
| 0846 | 06186054 | | CONDT (PVC) (SCH 80) (3") (BORE) | LF | 8.544 | 0.000 | 5,504.000 | 0.000 | 0.00 |
| | | | PAY WITH LINE 0845 | | | | | | |
| 0850 | 06186074 | 000 | CONDT (RM) (3") | LF | 29.000 | 530.000 | 0.000 | 0.000 | 0.00 |
| 0851 | 06186074 | | CONDT (RM) (3") | LF | 22.195 | 0.000 | 530.000 | 0.000 | 0.00 |
| | | | PAY WITH LINE 0850 | | | | | | |
| 0855 | 06206002 | 000 | ELEC CONDR (NO.14) INSULATED | LF | 0.680 | 69,091.000 | 0.000 | 0.000 | 0.00 |
| 0856 | 06206002 | | ELEC CONDR (NO.14) INSULATED | LF | 0.419 | 0.000 | 69,091.000 | 0.000 | 0.00 |
| | | | PAY WITH LINE 0855 | | | | | | |
| 0860 | 06206003 | 000 | ELEC CONDR (NO.12) BARE | LF | 0.780 | 2,969.000 | 0.000 | 0.000 | 0.00 |
| 0861 | 06206003 | | ELEC CONDR (NO.12) BARE | LF | 0.395 | 0.000 | 2,969.000 | 0.000 | 0.00 |
| | | | PAY WITH LINE 0860 | | | | | | |
| 0865 | 06206004 | 000 | ELEC CONDR (NO.12) INSULATED | LF | 0.780 | 5,938.000 | 0.000 | 0.000 | 0.00 |

| | | | | | | | | | |
|------|----------|-----|---|----|-----------|-----------|-----------|-------|------|
| 0866 | 06206004 | | ELEC CONDR (NO.12) INSULATED PAY WITH LINE 0865 | LF | 0.480 | 0.000 | 5,938.000 | 0.000 | 0.00 |
| 0870 | 06206005 | 000 | ELEC CONDR (NO.10) BARE | LF | 0.780 | 3,937.000 | 0.000 | 0.000 | 0.00 |
| 0871 | 06206005 | | ELEC CONDR (NO.10) BARE PAY WITH LINE 0870 | LF | 0.470 | 0.000 | 3,937.000 | 0.000 | 0.00 |
| 0875 | 06206006 | 000 | ELEC CONDR (NO.10) INSULATED | LF | 0.800 | 7,874.000 | 0.000 | 0.000 | 0.00 |
| 0876 | 06206006 | | ELEC CONDR (NO.10) INSULATED PAY WITH LINE 0875 | LF | 0.583 | 0.000 | 7,874.000 | 0.000 | 0.00 |
| 0880 | 06206007 | 000 | ELEC CONDR (NO.8) BARE | LF | 0.860 | 1,025.000 | 0.000 | 0.000 | 0.00 |
| 0881 | 06206007 | | ELEC CONDR (NO.8) BARE PAY WITH LINE 0880 | LF | 0.845 | 0.000 | 1,025.000 | 0.000 | 0.00 |
| 0885 | 06206009 | 000 | ELEC CONDR (NO.6) BARE | LF | 1.020 | 560.000 | 0.000 | 0.000 | 0.00 |
| 0886 | 06206009 | | ELEC CONDR (NO.6) BARE PAY WITH LINE 0885 | LF | 0.898 | 0.000 | 560.000 | 0.000 | 0.00 |
| 0890 | 06206011 | 000 | ELEC CONDR (NO.4) BARE | LF | 1.810 | 105.000 | 0.000 | 0.000 | 0.00 |
| 0891 | 06206011 | | ELEC CONDR (NO.4) BARE PAY WITH LINE 0890 | LF | 0.894 | 0.000 | 105.000 | 0.000 | 0.00 |
| 0895 | 06206012 | 000 | ELEC CONDR (NO.4) INSULATED | LF | 2.260 | 210.000 | 0.000 | 0.000 | 0.00 |
| 0896 | 06206012 | | ELEC CONDR (NO.4) INSULATED PAY WITH LINE 0895 | LF | 0.652 | 0.000 | 210.000 | 0.000 | 0.00 |
| 0900 | 06206014 | 000 | ELEC CONDR (NO.3) INSULATED | LF | 1.870 | 3,075.000 | 0.000 | 0.000 | 0.00 |
| 0901 | 06206014 | | ELEC CONDR (NO.3) INSULATED PAY WITH LINE 0900 | LF | 2.310 | 0.000 | 3,075.000 | 0.000 | 0.00 |
| 0905 | 06216005 | 000 | TRAY CABLE (4 CONDR) (12 AWG) | LF | 1.620 | 825.000 | 0.000 | 0.000 | 0.00 |
| 0906 | 06216005 | | TRAY CABLE (4 CONDR) (12 AWG) PAY WITH LINE 0905 | LF | 0.945 | 0.000 | 825.000 | 0.000 | 0.00 |
| 0911 | 06246002 | | GROUND BOX TY A (122311)W/APRON PAY WITH LINE 0910 | EA | 443.617 | 0.000 | 71.000 | 0.000 | 0.00 |
| 0915 | 06246009 | 000 | GROUND BOX TY D (162922) | EA | 654.310 | 2.000 | 0.000 | 0.000 | 0.00 |
| 0916 | 06246009 | | GROUND BOX TY D (162922) PAY WITH LINE 0915 | EA | 475.885 | 0.000 | 2.000 | 0.000 | 0.00 |
| 0920 | 06246010 | 000 | GROUND BOX TY D (162922)W/APRON | EA | 706.660 | 6.000 | 0.000 | 0.000 | 0.00 |
| 0921 | 06246010 | | GROUND BOX TY D (162922)W/APRON PAY WITH LINE 0920 | EA | 540.647 | 0.000 | 6.000 | 0.000 | 0.00 |
| 0925 | 06286131 | 000 | ELC SRV TY D 120/240 060(NS)GS(N)SP(O) | EA | 4,535.060 | 1.000 | 0.000 | 0.000 | 0.00 |
| 0926 | 06286131 | | ELC SRV TY D 120/240 060(NS)GS(N)SP(O) PAY WITH LINE 0925 | EA | 2,000.920 | 0.000 | 1.000 | 0.000 | 0.00 |
| 0931 | 06286250 | | ELC SRV TY D 120/240 100(NS)SS(N)SP(O) PAY WITH LINE 0930 | EA | 937.578 | 0.000 | 21.000 | 0.000 | 0.00 |
| 0935 | 06366002 | 000 | ALUMINUM SIGNS (TY G) | SF | 36.080 | 32.000 | 0.000 | 0.000 | 0.00 |
| 0936 | 06366002 | | ALUMINUM SIGNS (TY G) PAY WITH LINE 0935 | SF | -7.625 | 0.000 | 32.000 | 0.000 | 0.00 |
| 0942 | 06446001 | | IN SM RD SN SUP&AM TY10BWG(1)SA(P) PAY WITH LINE 0940 | EA | 315.159 | 0.000 | 187.000 | 0.000 | 0.00 |
| 0946 | 06446002 | | IN SM RD SN SUP&AM TY10BWG(1)SA(P-BM) PAY WITH LINE 0945 | EA | -43.733 | 0.000 | 34.000 | 0.000 | 0.00 |
| 0951 | 06446004 | | IN SM RD SN SUP&AM TY10BWG(1)SA(T) PAY WITH LINE 0950 | EA | 349.138 | 0.000 | 46.000 | 0.000 | 0.00 |
| 0956 | 06446008 | | IN SM RD SN SUP&AM TY10BWG(1)SA(U-EXAL) PAY WITH LINE 0955 | EA | 154.840 | 0.000 | 3.000 | 0.000 | 0.00 |
| 0961 | 06446028 | | IN SM RD SN SUP&AM TYS80(1)SA(P-BM) PAY WITH LINE 0960 | EA | 260.323 | 0.000 | 23.000 | 0.000 | 0.00 |

| | | | | | | | | | |
|------|----------|-----|---------------------------------------|----|-------------|---------|---------|-------|------|
| 0965 | 06446030 | 000 | IN SM RD SN SUP&AM TYS80(1)SA(T) | EA | 691.820 | 1.000 | 0.000 | 0.000 | 0.00 |
| 0966 | 06446030 | | IN SM RD SN SUP&AM TYS80(1)SA(T) | EA | 514.363 | 0.000 | 1.000 | 0.000 | 0.00 |
| | | | PAY WITH LINE 0965 | | | | | | |
| 0970 | 06446033 | 000 | IN SM RD SN SUP&AM TYS80(1)SA(U) | EA | 648.320 | 3.000 | 0.000 | 0.000 | 0.00 |
| 0971 | 06446033 | | IN SM RD SN SUP&AM TYS80(1)SA(U) | EA | 570.971 | 0.000 | 3.000 | 0.000 | 0.00 |
| | | | PAY WITH LINE 0970 | | | | | | |
| 0975 | 06446038 | 000 | IN SM RD SN SUP&AM TYS80(1)SA(U-EXAL) | EA | 1,014.390 | 4.000 | 0.000 | 0.000 | 0.00 |
| 0976 | 06446038 | | IN SM RD SN SUP&AM TYS80(1)SA(U-EXAL) | EA | 446.070 | 0.000 | 4.000 | 0.000 | 0.00 |
| | | | PAY WITH LINE 0975 | | | | | | |
| 0981 | 06446068 | | RELOCATE SM RD SN SUP&AM TY 10BWG | EA | 172.113 | 0.000 | 2.000 | 0.000 | 0.00 |
| | | | PAY WITH LINE 0980 | | | | | | |
| 0986 | 06446076 | | REMOVE SM RD SN SUP&AM | EA | 76.491 | 0.000 | 159.000 | 0.000 | 0.00 |
| | | | PAY WITH LINE 0985 | | | | | | |
| 0990 | 06476001 | 000 | INSTALL LRSS (STRUCT STEEL) | LB | 4.400 | 284.000 | 0.000 | 0.000 | 0.00 |
| 0991 | 06476001 | | INSTALL LRSS (STRUCT STEEL) | LB | 1.523 | 0.000 | 284.000 | 0.000 | 0.00 |
| | | | PAY WITH LINE 0990 | | | | | | |
| 0995 | 06506021 | 000 | INS OH SN SUP(25 FT BAL TEE) | EA | 23,151.960 | 2.000 | -2.000 | 0.000 | 0.00 |
| 0996 | 06506021 | | INS OH SN SUP(25 FT BAL TEE) | EA | 49,634.650 | 0.000 | 2.000 | 0.000 | 0.00 |
| | | | CO 34: DMS CANTILEVER | | | | | | |
| 0997 | 06506021 | | INS OH SN SUP(25 FT BAL TEE) | EA | -31,874.650 | 0.000 | 2.000 | 0.000 | 0.00 |
| | | | PAY WITH LINE 0996 | | | | | | |
| 1000 | 06506025 | 000 | INS OH SN SUP(25 FT CANT) | EA | 27,505.170 | 1.000 | -1.000 | 0.000 | 0.00 |
| 1001 | 06506032 | | INS OH SN SUP(30 FT CANT) | EA | 58,847.900 | 0.000 | 1.000 | 0.000 | 0.00 |
| | | | CO 35: DMS CANTILEVER | | | | | | |
| 1005 | 06546004 | 001 | SIGN WALKWAY (36 IN) WITH HNDRL | LF | 358.700 | 75.000 | 0.000 | 0.000 | 0.00 |
| 1006 | 06546004 | | SIGN WALKWAY (36 IN) WITH HNDRL | LF | 55.300 | 0.000 | 75.000 | 0.000 | 0.00 |
| | | | PAY WITH LINE 1005 | | | | | | |
| 1010 | 06586013 | 000 | INSTL DEL ASSM (D-SW)SZ (BRF)CTB | EA | 15.920 | 4.000 | 0.000 | 0.000 | 0.00 |
| 1011 | 06586013 | | INSTL DEL ASSM (D-SW)SZ (BRF)CTB | EA | -2.889 | 0.000 | 4.000 | 0.000 | 0.00 |
| | | | PAY WITH LINE 1010 | | | | | | |
| 1015 | 06586026 | 000 | INSTL DEL ASSM (D-SY)SZ (BRF)CTB | EA | 15.920 | 4.000 | 0.000 | 0.000 | 0.00 |
| 1016 | 06586026 | | INSTL DEL ASSM (D-SY)SZ (BRF)CTB | EA | -5.462 | 0.000 | 4.000 | 0.000 | 0.00 |
| | | | PAY WITH LINE 1015 | | | | | | |
| 1020 | 06586044 | 000 | INSTL DEL ASSM (D-DY)SZ 2(WC)GND | EA | 50.930 | 50.000 | 0.000 | 0.000 | 0.00 |
| 1021 | 06586044 | | INSTL DEL ASSM (D-DY)SZ 2(WC)GND | EA | 9.540 | 0.000 | 50.000 | 0.000 | 0.00 |
| | | | PAY WITH LINE 1020 | | | | | | |
| 1026 | 06586061 | | INSTL DEL ASSM (D-SW)SZ 1(BRF)GF2 | EA | -17.450 | 0.000 | 69.000 | 0.000 | 0.00 |
| | | | PAY WITH LINE 1025 | | | | | | |
| 1031 | 06586062 | | INSTL DEL ASSM (D-SW)SZ 1(BRF)GF2(BI) | EA | -7.869 | 0.000 | 23.000 | 0.000 | 0.00 |
| | | | PAY WITH LINE 1030 | | | | | | |
| 1035 | 06586064 | 000 | INSTL DEL ASSM (D-SY)SZ 1(BRF)GF2 | EA | 33.960 | 10.000 | 0.000 | 0.000 | 0.00 |
| 1036 | 06586064 | | INSTL DEL ASSM (D-SY)SZ 1(BRF)GF2 | EA | -10.627 | 0.000 | 10.000 | 0.000 | 0.00 |
| | | | PAY WITH LINE 1035 | | | | | | |
| 1037 | 06626001 | | WK ZN PAV MRK NON-REMOV (W)4"(BRK) | LF | 0.520 | 0.000 | 0.000 | 0.000 | 0.00 |
| | | | STA 0+00 TO STA 76+00 | | | | | | |
| 1038 | 06626004 | | WK ZN PAV MRK NON-REMOV (W)4"(SLD) | LF | 0.500 | 0.000 | 0.000 | 0.000 | 0.00 |
| | | | STA 0+00 TO STA 76+00 | | | | | | |
| 1039 | 06626010 | | WK ZN PAV MRK NON-REMOV (W)8"(DOT) | LF | 0.940 | 0.000 | 0.000 | 0.000 | 0.00 |
| | | | STA 0+00 TO STA 76+00 | | | | | | |
| 1041 | 06626012 | | WK ZN PAV MRK NON-REMOV (W)8"(SLD) | LF | 0.630 | 0.000 | 0.000 | 0.000 | 0.00 |
| | | | STA 0+00 TO STA 76+00 | | | | | | |
| 1042 | 06626017 | | WK ZN PAV MRK NON-REMOV (W)(ARROW) | EA | 131.570 | 0.000 | 0.000 | 0.000 | 0.00 |

| | | | | | | | | | |
|------|----------|-----|---|----|------------|-----------|------------|-------|------|
| | | | STA 0+00 TO STA 76+00 | | | | | | |
| 1043 | 06626029 | | WK ZN PAV MRK NON-REMOV(W)(WORD) | EA | 121.780 | 0.000 | 0.000 | 0.000 | 0.00 |
| | | | STA 0+00 TO STA 76+00 | | | | | | |
| 1044 | 06626031 | | WK ZN PAV MRK NON-REMOV(W)36"(YLD TRI) | EA | 44.250 | 0.000 | 0.000 | 0.000 | 0.00 |
| | | | STA 0+00 TO STA 76+00 | | | | | | |
| 1050 | 06626061 | 000 | WK ZN PAV MRK REMOV (W)4"(DOT) | LF | 2.000 | 532.000 | 0.000 | 0.000 | 0.00 |
| 1051 | 06626061 | | WK ZN PAV MRK REMOV (W)4"(DOT) | LF | 0.508 | 0.000 | 532.000 | 0.000 | 0.00 |
| | | | PAY WITH LINE 1050 | | | | | | |
| 1056 | 06626063 | | WK ZN PAV MRK REMOV (W)4"(SLD) | LF | 0.545 | 0.000 | 12,226.000 | 0.000 | 0.00 |
| | | | PAY WITH LINE 1055 | | | | | | |
| 1061 | 06626071 | | WK ZN PAV MRK REMOV (W)8"(SLD) | LF | 0.348 | 0.000 | 574.000 | 0.000 | 0.00 |
| | | | PAY WITH LINE 1060 | | | | | | |
| 1066 | 06626075 | | WK ZN PAV MRK REMOV (W)24"(SLD) | LF | -1.456 | 0.000 | 258.000 | 0.000 | 0.00 |
| | | | PAY WITH LINE 1065 | | | | | | |
| 1071 | 06626080 | | WK ZN PAV MRK REMOV (W)(ARROW) | EA | -5.519 | 0.000 | 14.000 | 0.000 | 0.00 |
| | | | PAY WITH LINE 1070 | | | | | | |
| 1076 | 06626090 | | WK ZN PAV MRK REMOV (W)(WORD) | EA | -8.820 | 0.000 | 6.000 | 0.000 | 0.00 |
| | | | PAY WITH LINE 1075 | | | | | | |
| 1081 | 06626093 | | WK ZN PAV MRK REMOV (Y)4"(BRK) | LF | 0.770 | 0.000 | 1,528.000 | 0.000 | 0.00 |
| | | | PAY WITH LINE 1080 | | | | | | |
| 1086 | 06626095 | | WK ZN PAV MRK REMOV (Y)4"(SLD) | LF | 0.504 | 0.000 | 28,887.000 | 0.000 | 0.00 |
| | | | PAY WITH LINE 1085 | | | | | | |
| 1090 | 06686077 | 000 | PREFAB PAV MRK TY C (W) (ARROW) | EA | 400.000 | 115.000 | 0.000 | 0.000 | 0.00 |
| 1091 | 06686077 | | PREFAB PAV MRK TY C (W) (ARROW) | EA | -149.737 | 0.000 | 115.000 | 0.000 | 0.00 |
| | | | PAY WITH LINE 1090 | | | | | | |
| 1095 | 06686085 | 000 | PREFAB PAV MRK TY C (W) (WORD) | EA | 300.000 | 109.000 | 0.000 | 0.000 | 0.00 |
| 1096 | 06686085 | | PREFAB PAV MRK TY C (W) (WORD) | EA | 0.920 | 0.000 | 109.000 | 0.000 | 0.00 |
| | | | PAY WITH LINE 1095 | | | | | | |
| 1100 | 06686092 | 000 | PREFAB PAV MRK TY C (W) (36")(YLD TRI) | EA | 75.000 | 562.000 | 0.000 | 0.000 | 0.00 |
| 1101 | 06686092 | | PREFAB PAV MRK TY C (W) (36")(YLD TRI) | EA | 10.214 | 0.000 | 562.000 | 0.000 | 0.00 |
| | | | PAY WITH LINE 1100 | | | | | | |
| 1105 | 06686116 | 000 | PREFAB PAV MRK TY C(EVAC SYM, BLUE/WHT) | EA | 300.000 | 25.000 | 0.000 | 0.000 | 0.00 |
| 1106 | 06686116 | | PREFAB PAV MRK TY C(EVAC SYM, BLUE/WHT) | EA | 333.130 | 0.000 | 25.000 | 0.000 | 0.00 |
| | | | PAY WITH LINE 1105 | | | | | | |
| 1110 | 06726007 | 000 | REFL PAV MRKR TY I-C | EA | 4.000 | 604.000 | 0.000 | 0.000 | 0.00 |
| 1111 | 06726007 | | REFL PAV MRKR TY I-C | EA | 1.818 | 0.000 | 604.000 | 0.000 | 0.00 |
| | | | PAY WITH LINE 1110 | | | | | | |
| 1115 | 06726009 | 000 | REFL PAV MRKR TY II-A-A | EA | 4.000 | 1,211.000 | 0.000 | 0.000 | 0.00 |
| 1116 | 06726009 | | REFL PAV MRKR TY II-A-A | EA | 3.610 | 0.000 | 1,211.000 | 0.000 | 0.00 |
| | | | PAY WITH LINE 1115 | | | | | | |
| 1121 | 06726010 | | REFL PAV MRKR TY II-C-R | EA | 2.624 | 0.000 | 3,387.000 | 0.000 | 0.00 |
| | | | PAY WITH LINE 1120 | | | | | | |
| 1126 | 06776001 | | ELIM EXT PAV MRK & MRKS (4") | LF | -0.202 | 0.000 | 19,021.000 | 0.000 | 0.00 |
| | | | PAY WITH LINE 1125 | | | | | | |
| 1135 | 06806003 | 006 | INSTALL HWY TRF SIG (SYSTEM) | EA | 23,365.000 | 1.000 | 0.000 | 0.000 | 0.00 |
| 1136 | 06806003 | | INSTALL HWY TRF SIG (SYSTEM) | EA | 17,769.821 | 0.000 | 1.000 | 0.000 | 0.00 |
| | | | PAY WITH LINE 1135 | | | | | | |
| 1140 | 06806004 | 006 | REMOVING TRAFFIC SIGNALS | EA | 2,500.000 | 1.000 | 0.000 | 0.000 | 0.00 |
| 1141 | 06806004 | | REMOVING TRAFFIC SIGNALS | EA | 721.049 | 0.000 | 1.000 | 0.000 | 0.00 |
| | | | PAY WITH LINE 1140 | | | | | | |
| 1145 | 06816001 | 000 | TEMP TRAF SIGNALS | EA | 31,917.000 | 1.000 | 0.000 | 0.000 | 0.00 |
| 1146 | 06816001 | | TEMP TRAF SIGNALS | EA | 21,624.522 | 0.000 | 1.000 | 0.000 | 0.00 |

| CONTRACT ID | 018803019 | ESTIMATE | 0057 | CONTRACTOR'S ESTIMATE PACKAGE | | | | | |
|-------------|-----------|----------|---|--------------------------------------|------------|-------------|-------------|-------|------|
| | | | | PAY WITH LINE 1145 | | | | | |
| 1150 | 06826003 | 000 | VEH SIG SEC (12")LED(YEL) | EA | 418.760 | 4.000 | 0.000 | 0.000 | 0.00 |
| 1151 | 06826003 | | VEH SIG SEC (12")LED(YEL) | EA | -119.990 | 0.000 | 4.000 | 0.000 | 0.00 |
| | | | | PAY WITH LINE 1150 | | | | | |
| 1155 | 06826005 | 000 | VEH SIG SEC (12")LED(RED) | EA | 418.760 | 2.000 | 0.000 | 0.000 | 0.00 |
| 1156 | 06826005 | | VEH SIG SEC (12")LED(RED) | EA | -160.127 | 0.000 | 2.000 | 0.000 | 0.00 |
| | | | | PAY WITH LINE 1155 | | | | | |
| 1160 | 06826006 | 000 | VEH SIG SEC (12")LED(RED ARW) | EA | 418.760 | 1.000 | 0.000 | 0.000 | 0.00 |
| 1161 | 06826006 | | VEH SIG SEC (12")LED(RED ARW) | EA | -165.801 | 0.000 | 1.000 | 0.000 | 0.00 |
| | | | | PAY WITH LINE 1160 | | | | | |
| 1165 | 06826021 | 000 | BACK PLATE (12")(1 SEC) | EA | 88.450 | 7.000 | 0.000 | 0.000 | 0.00 |
| 1166 | 06826021 | | BACK PLATE (12")(1 SEC) | EA | 0.620 | 0.000 | 7.000 | 0.000 | 0.00 |
| | | | | PAY WITH LINE 1165 | | | | | |
| 1167 | 96086066 | | UNIQUE CHANGE ORDER ITEM 66 | DOL | 132.560 | 0.000 | 0.000 | 0.000 | 0.00 |
| | | | | CO 66; SIGNAL BACKPLATE W/ REFL BRDR | | | | | |
| 1170 | 06846033 | 000 | TRF SIG CBL (TY A)(14 AWG)(7 CONDR) | LF | 1.850 | 1,470.000 | 0.000 | 0.000 | 0.00 |
| 1171 | 06846003 | | TRF SIG CBL (TY A)(10 AWG)(4 CONDR) | LF | 1.410 | 0.000 | 1,470.000 | 0.000 | 0.00 |
| | | | | PAY WITH LINE 1170 | | | | | |
| 1175 | 06866025 | 000 | INS TRF SIG PL AM (S)1 ARM(24') | EA | 7,424.870 | 1.000 | 0.000 | 0.000 | 0.00 |
| 1176 | 06866025 | | INS TRF SIG PL AM (S)1 ARM(24') | EA | 1,695.483 | 0.000 | 1.000 | 0.000 | 0.00 |
| | | | | PAY WITH LINE 1175 | | | | | |
| 1180 | 06866055 | 000 | INS TRF SIG PL AM(S)1 ARM(50')LUM | EA | 18,156.500 | 1.000 | 0.000 | 0.000 | 0.00 |
| 1181 | 06866055 | | INS TRF SIG PL AM(S)1 ARM(50')LUM | EA | 13,114.808 | 0.000 | 1.000 | 0.000 | 0.00 |
| | | | | PAY WITH LINE 1180 | | | | | |
| 1185 | 06866067 | 000 | INS TRF SIG PL AM(S)1 ARM(65')LUM | EA | 20,135.680 | 1.000 | 0.000 | 0.000 | 0.00 |
| 1186 | 06866067 | | INS TRF SIG PL AM(S)1 ARM(65')LUM | EA | 15,252.025 | 0.000 | 1.000 | 0.000 | 0.00 |
| | | | | PAY WITH LINE 1185 | | | | | |
| 1190 | 06876001 | 000 | PED POLE ASSEMBLY | EA | 1,877.200 | 12.000 | 0.000 | 0.000 | 0.00 |
| 1191 | 06876001 | | PED POLE ASSEMBLY | EA | 760.286 | 0.000 | 12.000 | 0.000 | 0.00 |
| | | | | PAY WITH LINE 1190 | | | | | |
| 1196 | 07306106 | | STRIP MOWING | CYC | -300.000 | 0.000 | 3.000 | 0.000 | 0.00 |
| | | | | PAY WITH LINE 1195 | | | | | |
| 1200 | 07346002 | 000 | LITTER REMOVAL | CYC | 1,111.340 | 12.000 | 0.000 | 0.000 | 0.00 |
| 1201 | 07346002 | | LITTER REMOVAL | CYC | 934.502 | 0.000 | 12.000 | 0.000 | 0.00 |
| | | | | PAY WITH LINE 1200 | | | | | |
| 1205 | 07356001 | 000 | DEBRIS REMOVAL (CNTR MEDIANS/MAINLANES) | CYC | 2,351.390 | 12.000 | 0.000 | 0.000 | 0.00 |
| 1206 | 07356001 | | DEBRIS REMOVAL (CNTR MEDIANS/MAINLANES) | CYC | 456.254 | 0.000 | 12.000 | 0.000 | 0.00 |
| | | | | PAY WITH LINE 1205 | | | | | |
| 1211 | 07386003 | | CLEANING / SWEEPING (OUTSIDE MAIN LANE) | CYC | 861.578 | 0.000 | 9.000 | 0.000 | 0.00 |
| | | | | PAY WITH LINE 1210 | | | | | |
| 1215 | 30206001 | 000 | REMOVE SHOULDER TEXTURING | LF | 2.860 | 3,409.000 | 0.000 | 0.000 | 0.00 |
| 1221 | 30216001 | | WIDE FLANGE PAVEMENT TERMINALS | LF | 183.994 | 0.000 | 10.000 | 0.000 | 0.00 |
| | | | | PAY WITH LINE 1220 | | | | | |
| 1223 | 40276001 | | TEMP CONSTRUCTION ACCESS | LS | 14,005.000 | 0.000 | 1.000 | 0.000 | 0.00 |
| | | | | CO 39: LIFT STATION - CITY OF DAMON | | | | | |
| 1226 | 60016001 | | PORTABLE CHANGEABLE MESSAGE SIGN | DAY | 175.068 | 0.000 | 46.000 | 0.000 | 0.00 |
| | | | | PAY WITH LINE 1225 | | | | | |
| 1230 | 60076011 | 000 | FIBER OPTIC CBL (SNGLE-MODE)(12 FIBER) | LF | 2.000 | 185,437.000 | 0.000 | 0.000 | 0.00 |
| 1231 | 60076011 | | FIBER OPTIC CBL (SNGLE-MODE)(12 FIBER) | LF | 2.494 | 0.000 | 185,437.000 | 0.000 | 0.00 |
| | | | | PAY WITH LINE 1230 | | | | | |
| 1235 | 60076017 | 000 | FIBER OPTIC CBL (SNGLE-MODE)(144 FIBER) | LF | 3.500 | 68,869.000 | 0.000 | 0.000 | 0.00 |
| 1236 | 60076017 | | FIBER OPTIC CBL (SNGLE-MODE)(144 FIBER) | LF | 0.532 | 0.000 | 68,869.000 | 0.000 | 0.00 |

| | | | | | | | | | |
|------|----------|-----|---|----|------------|-------------|-------------|-------|------|
| | | | PAY WITH LINE 1235 | | | | | | |
| 1240 | 60076021 | 000 | FIBER OPTIC SPLICE ENCLOSURE | EA | 1,153.400 | 4.000 | 0.000 | 0.000 | 0.00 |
| 1241 | 60076021 | | FIBER OPTIC SPLICE ENCLOSURE | EA | 1,357.267 | 0.000 | 4.000 | 0.000 | 0.00 |
| | | | PAY WITH LINE 1240 | | | | | | |
| 1245 | 60076023 | 000 | FIBER OPTIC PATCH PANEL (12 POSITION) | EA | 1,015.310 | 30.000 | 0.000 | 0.000 | 0.00 |
| 1246 | 60076023 | | FIBER OPTIC PATCH PANEL (12 POSITION) | EA | -94.120 | 0.000 | 30.000 | 0.000 | 0.00 |
| | | | PAY WITH LINE 1245 | | | | | | |
| 1250 | 60076027 | 000 | FIBER OPTIC PATCH PANEL (144 POSITION) | EA | 2,035.140 | 4.000 | 0.000 | 0.000 | 0.00 |
| 1251 | 60076027 | | FIBER OPTIC PATCH PANEL (144 POSITION) | EA | 94.253 | 0.000 | 4.000 | 0.000 | 0.00 |
| | | | PAY WITH LINE 1250 | | | | | | |
| 1255 | 60076094 | 000 | FIBER OPTIC FUSION SPLICE | EA | 53.240 | 396.000 | 0.000 | 0.000 | 0.00 |
| 1256 | 60076094 | | FIBER OPTIC FUSION SPLICE | EA | 0.596 | 0.000 | 396.000 | 0.000 | 0.00 |
| | | | PAY WITH LINE 1255 | | | | | | |
| 1260 | 60086043 | 000 | ITS GRND MNT CAB (TY 6) (CONF 2) | EA | 10,153.130 | 4.000 | 0.000 | 0.000 | 0.00 |
| 1261 | 60086043 | | ITS GRND MNT CAB (TY 6) (CONF 2) | EA | 6,727.705 | 0.000 | 4.000 | 0.000 | 0.00 |
| | | | PAY WITH LINE 1260 | | | | | | |
| 1265 | 60106001 | 000 | CCTV FIELD EQUIPMENT (ANALOG) | EA | 6,144.220 | 14.000 | 0.000 | 0.000 | 0.00 |
| 1266 | 60106001 | | CCTV FIELD EQUIPMENT (ANALOG) | EA | 1,403.280 | 0.000 | 14.000 | 0.000 | 0.00 |
| | | | PAY WITH LINE 1265 | | | | | | |
| 1270 | 60106004 | 000 | CCTV MOUNT (POLE) | EA | 1,384.440 | 14.000 | 0.000 | 0.000 | 0.00 |
| 1271 | 60106004 | | CCTV MOUNT (POLE) | EA | -1,144.013 | 0.000 | 14.000 | 0.000 | 0.00 |
| | | | PAY WITH LINE 1270 | | | | | | |
| 1276 | 60166008 | | ITS MULTI-DUCT CND (PVC-40)(CONC ENCSE) | LF | 9.680 | 0.000 | 86,586.000 | 0.000 | 0.00 |
| | | | PAY WITH LINE 1275 | | | | | | |
| 1281 | 60166011 | | ITS MULTI-DUCT CND (PVC-80)(BORE) | LF | 11.595 | 0.000 | 5,630.000 | 0.000 | 0.00 |
| | | | PAY WITH LINE 1280 | | | | | | |
| 1285 | 60166013 | 000 | ITS MULTI-DUCT CND (RMC) | LF | 52.050 | 530.000 | 0.000 | 0.000 | 0.00 |
| 1286 | 60166013 | | ITS MULTI-DUCT CND (RMC) | LF | 62.587 | 0.000 | 530.000 | 0.000 | 0.00 |
| | | | PAY WITH LINE 1285 | | | | | | |
| 1290 | 60286002 | 000 | INSTALL DMS (FOUNDATION MTD CABINET) | EA | 10,016.850 | 3.000 | 0.000 | 0.000 | 0.00 |
| 1291 | 60286002 | | INSTALL DMS (FOUNDATION MTD CABINET) | EA | -346.663 | 0.000 | 3.000 | 0.000 | 0.00 |
| | | | PAY WITH LINE 1290 | | | | | | |
| 1295 | 60356001 | 000 | FIBER OPTIC VIDEO DATA TRANSMITTER | EA | 995.000 | 14.000 | 0.000 | 0.000 | 0.00 |
| 1296 | 60356001 | | FIBER OPTIC VIDEO DATA TRANSMITTER | EA | 319.140 | 0.000 | 14.000 | 0.000 | 0.00 |
| | | | PAY WITH LINE 1295 | | | | | | |
| 1300 | 60356002 | 000 | FIBER OPTIC VIDEO DATA RECEIVER | EA | 995.000 | 16.000 | 0.000 | 0.000 | 0.00 |
| 1301 | 60356002 | | FIBER OPTIC VIDEO DATA RECEIVER | EA | 319.143 | 0.000 | 16.000 | 0.000 | 0.00 |
| | | | PAY WITH LINE 1300 | | | | | | |
| 1305 | 60386004 | 000 | MULTIPOLYMER PAV MRK (W)(6")(SLD) | LF | 0.620 | 138,984.000 | 0.000 | 0.000 | 0.00 |
| 1306 | 60386004 | | MULTIPOLYMER PAV MRK (W)(6")(SLD) | LF | 0.968 | 0.000 | 138,984.000 | 0.000 | 0.00 |
| | | | PAY WITH LINE 1305 | | | | | | |
| 1310 | 60386005 | 000 | MULTIPOLYMER PAV MRK (W)(6")(BRK) | LF | 0.620 | 33,189.000 | 0.000 | 0.000 | 0.00 |
| 1311 | 60386005 | | MULTIPOLYMER PAV MRK (W)(6")(BRK) | LF | 1.085 | 0.000 | 33,189.000 | 0.000 | 0.00 |
| | | | PAY WITH LINE 1310 | | | | | | |
| 1315 | 60386007 | 000 | MULTIPOLYMER PAV MRK (W)(8")(SLD) | LF | 0.800 | 44,652.000 | 0.000 | 0.000 | 0.00 |
| 1316 | 60386007 | | MULTIPOLYMER PAV MRK (W)(8")(SLD) | LF | 1.589 | 0.000 | 44,652.000 | 0.000 | 0.00 |
| | | | PAY WITH LINE 1315 | | | | | | |
| 1320 | 60386009 | 000 | MULTIPOLYMER PAV MRK (W)(8")(DOT) | LF | 2.000 | 146.000 | 0.000 | 0.000 | 0.00 |
| 1321 | 60386009 | | MULTIPOLYMER PAV MRK (W)(8")(DOT) | LF | 2.457 | 0.000 | 146.000 | 0.000 | 0.00 |
| | | | PAY WITH LINE 1320 | | | | | | |
| 1325 | 60386013 | 000 | MULTIPOLYMER PAV MRK (W)(24")(SLD) | LF | 10.000 | 498.000 | 0.000 | 0.000 | 0.00 |
| 1326 | 60386013 | | MULTIPOLYMER PAV MRK (W)(24")(SLD) | LF | 1.807 | 0.000 | 498.000 | 0.000 | 0.00 |

| | | | | | | | | | |
|------|----------|-----|---|-----|------------|-------------|-------------|-------|------|
| | | | PAY WITH LINE 1325 | | | | | | |
| 1330 | 60386017 | 000 | MULTIPOLYMER PAV MRK (Y)(6")(SLD) | LF | 0.620 | 144,799.000 | 0.000 | 0.000 | 0.00 |
| 1331 | 60386017 | | MULTIPOLYMER PAV MRK (Y)(6")(SLD) | LF | 0.895 | 0.000 | 144,799.000 | 0.000 | 0.00 |
| | | | PAY WITH LINE 1330 | | | | | | |
| 1335 | 60386018 | 000 | MULTIPOLYMER PAV MRK (Y)(6")(BRK) | LF | 0.620 | 5,208.000 | 0.000 | 0.000 | 0.00 |
| 1336 | 60386018 | | MULTIPOLYMER PAV MRK (Y)(6")(BRK) | LF | 0.477 | 0.000 | 5,208.000 | 0.000 | 0.00 |
| | | | PAY WITH LINE 1335 | | | | | | |
| 1340 | 60586001 | 000 | BBU SYSTEM (EXTERNAL BATT CABINET) | EA | 5,665.900 | 1.000 | 0.000 | 0.000 | 0.00 |
| 1342 | 60586001 | | BBU SYSTEM (EXTERNAL BATT CABINET) | EA | 2,931.597 | 0.000 | 1.000 | 0.000 | 0.00 |
| | | | PAY WITH LINE 1340 | | | | | | |
| 1345 | 60636007 | 000 | SPS-INS (40W) 960W (500AH) 2X50A(1) | EA | 8,212.750 | 4.000 | 0.000 | 0.000 | 0.00 |
| 1350 | 60646048 | 000 | ITS POLE (55 FT)(130 MPH) | EA | 13,709.880 | 14.000 | 0.000 | 0.000 | 0.00 |
| 1351 | 60646048 | | ITS POLE (55 FT)(130 MPH) | EA | 6,040.620 | 0.000 | 14.000 | 0.000 | 0.00 |
| | | | PAY WITH LINE 1350 | | | | | | |
| 1355 | 60646072 | 000 | ITS POLE MNT CAB (TY 1)(CONF 1) | EA | 4,503.480 | 16.000 | 0.000 | 0.000 | 0.00 |
| 1356 | 60646072 | | ITS POLE MNT CAB (TY 1)(CONF 1) | EA | -694.540 | 0.000 | 16.000 | 0.000 | 0.00 |
| | | | PAY WITH LINE 1355 | | | | | | |
| 1360 | 60646080 | 000 | ITS POLE MNT CAB (TY 2)(CONF 1) | EA | 4,000.000 | 14.000 | 0.000 | 0.000 | 0.00 |
| 1362 | 60646080 | | ITS POLE MNT CAB (TY 2)(CONF 1) | EA | 1,794.837 | 0.000 | 14.000 | 0.000 | 0.00 |
| | | | PAY WITH LINE 1360 | | | | | | |
| 1366 | 61856002 | | TMA (STATIONARY) | DAY | 8.736 | 0.000 | 15.000 | 0.000 | 0.00 |
| | | | PAY WITH LINE 1365 | | | | | | |
| 1372 | 61856003 | | TMA (MOBILE OPERATION) | HR | 55.142 | 0.000 | 462.000 | 0.000 | 0.00 |
| | | | PAY WITH LINE 1370 | | | | | | |
| 1377 | 61866002 | | ITS GND BOX(PCAST) TY 1 (243636)W/APRN | EA | 2,085.892 | 0.000 | 152.000 | 0.000 | 0.00 |
| | | | PAY WITH LINE 1375 | | | | | | |
| 1380 | 63046001 | 000 | ITS RVSD (DATA COLLECT ONLY) SYS | EA | 9,000.000 | 24.000 | 0.000 | 0.000 | 0.00 |
| 1381 | 63046001 | | ITS RVSD (DATA COLLECT ONLY) SYS | EA | 2,198.750 | 0.000 | 24.000 | 0.000 | 0.00 |
| | | | PAY WITH LINE 1380 | | | | | | |
| 1393 | 70176019 | | SANITARY SEWER (12 IN) (PVC) (SDR 26) | LF | 261.640 | 0.000 | 180.000 | 0.000 | 0.00 |
| | | | CO 39: LIFT STATION - CITY OF DAMON | | | | | | |
| 1394 | 70176036 | | SAN SEWER (FM) DUCTILE IRON (12IN) | LF | 451.400 | 0.000 | 150.000 | 0.000 | 0.00 |
| | | | CO 39: LIFT STATION - CITY OF DAMON | | | | | | |
| 1395 | 70176042 | 000 | CASING (STEEL) (SANITARY SEWER) (16 IN) | LF | 120.000 | 104.000 | -104.000 | 0.000 | 0.00 |
| 1398 | 70176073 | | SERVICE CONNECTION (SANITARY SEWER) | EA | 2,645.380 | 0.000 | 10.000 | 0.000 | 0.00 |
| | | | PAY WITH LINE 1403 | | | | | | |
| 1399 | 70176051 | | MANHOLE (SAN SEWER) (4' DIA) | EA | 10,072.280 | 0.000 | 1.000 | 0.000 | 0.00 |
| | | | CO 39: LIFT STATION - CITY OF DAMON | | | | | | |
| 1404 | 70176098 | | CONNECTION TO EXIST MANHOLE (SAN SWR) | EA | 3,128.480 | 0.000 | 2.000 | 0.000 | 0.00 |
| | | | CO 39: LIFT STATION - CITY OF DAMON | | | | | | |
| 1405 | 70176133 | 000 | ABAND/FILL EXIST SAN SWR PIPE (8IN) | LF | 7.000 | 2,606.000 | 0.000 | 0.000 | 0.00 |
| 1406 | 70176085 | | ABANDON SANITARY SEWER (LIFT STATION) | EA | 25,982.250 | 0.000 | 1.000 | 0.000 | 0.00 |
| | | | CO 39: LIFT STATION - CITY OF DAMON | | | | | | |
| 1407 | 70176133 | | ABAND/FILL EXIST SAN SWR PIPE (8IN) | LF | 15.130 | 0.000 | 2,606.000 | 0.000 | 0.00 |
| | | | PAY WITH LINE 1405 | | | | | | |
| 1408 | 70176069 | | JCK BOR OR TUN CSNG(STL)(SAN SWR)(22IN) | LF | 1,595.690 | 0.000 | 0.000 | 0.000 | 0.00 |
| | | | STA 107+8.51, 51 RT (WEST) & STA 107+14.51, 80.78 LT (EAST) | | | | | | |
| 1410 | 70176134 | 000 | ABAND/FILL EXIST SAN SWR PIPE (10IN) | LF | 8.000 | 2,591.000 | 0.000 | 0.000 | 0.00 |
| 1411 | 70176134 | | ABAND/FILL EXIST SAN SWR PIPE (10IN) | LF | 16.340 | 0.000 | 2,591.000 | 0.000 | 0.00 |
| | | | PAY WITH LINE 1410 | | | | | | |
| 1420 | 70176163 | 000 | ABAND/FILL EXIST SAN SWR PIPE (6IN) | LF | 7.000 | 2,088.000 | 0.000 | 0.000 | 0.00 |
| 1425 | 70176164 | 000 | CASING (STEEL)(SANITARY SEWER)(24IN) | LF | 200.000 | 455.000 | -409.000 | 0.000 | 0.00 |

| CONTRACT ID | 018803019 | ESTIMATE | 0057 | CONTRACTOR'S ESTIMATE PACKAGE | | | | Page 25 of 33 | |
|-------------|-----------|---|------|-------------------------------|------------|-----------|-------|---------------|--|
| 1426 | 70176164 | CASING (STEEL)(SANITARY SEWER)(24IN) | LF | 152.350 | 0.000 | 46.000 | 0.000 | 0.00 | |
| | | PAY WITH LINE 1425 | | | | | | | |
| 1427 | 70216043 | REMOVE 6" SEWER LINE | LF | 41.360 | 0.000 | 55.000 | 0.000 | 0.00 | |
| | | CO 39: LIFT STATION - CITY OF DAMON | | | | | | | |
| 1431 | 70496002 | WATER MAIN PIPE (PVC) (2IN) | LF | 122.150 | 0.000 | 108.000 | 0.000 | 0.00 | |
| | | CO 39: LIFT STATION - CITY OF DAMON | | | | | | | |
| 1432 | 70496002 | WATER MAIN PIPE (PVC) (2IN) | LF | -107.150 | 0.000 | 108.000 | 0.000 | 0.00 | |
| | | PAY WITH LINE 1431 | | | | | | | |
| 1442 | 70496005 | WATER MAIN PIPE (PVC) (8IN) | LF | 28.400 | 0.000 | 205.000 | 0.000 | 0.00 | |
| | | PAY WITH LINE 1440 | | | | | | | |
| 1445 | 70496042 | 000 CASING STEEL (12IN) | LF | 140.000 | 289.000 | -197.000 | 0.000 | 0.00 | |
| 1448 | 70496042 | CASING STEEL (12IN) | LF | 335.000 | 0.000 | 92.000 | 0.000 | 0.00 | |
| | | PAY WITH LINE 1445 | | | | | | | |
| 1486 | 70496127 | CUT AND PLUG WATER MAIN (8IN) | EA | 245.465 | 0.000 | 3.000 | 0.000 | 0.00 | |
| | | PAY WITH LINE 1485 | | | | | | | |
| 1491 | 70496137 | WET CONNECTION (2IN) | EA | 795.380 | 0.000 | 1.000 | 0.000 | 0.00 | |
| | | CO 39: LIFT STATION - CITY OF DAMON | | | | | | | |
| 1501 | 70496140 | WET CONNECTION (8IN) | EA | 1,131.700 | 0.000 | 2.000 | 0.000 | 0.00 | |
| | | PAY WITH LINE 1500 | | | | | | | |
| 1505 | 70496185 | 000 CASING STEEL (16 IN) | LF | 125.000 | 273.000 | -273.000 | 0.000 | 0.00 | |
| 1513 | 71716036 | HYDRO-MULCH (FURN, PLC, WTR, FERTILIZE) | SY | 2,467.380 | 0.000 | 1.000 | 0.000 | 0.00 | |
| | | CO 39: LIFT STATION - CITY OF DAMON | | | | | | | |
| 1515 | 71786005 | CLEARING & GRUBBING | LS | 8,686.560 | 0.000 | 1.000 | 0.000 | 0.00 | |
| | | CO 39: LIFT STATION - CITY OF DAMON | | | | | | | |
| 1520 | 72956001 | NEW SAN SWR LIFT STATION (COMPLETE) | EA | 637,864.340 | 0.000 | 1.000 | 0.000 | 0.00 | |
| | | CO 39: LIFT STATION - CITY OF DAMON | | | | | | | |
| 1521 | 96086064 | UNIQUE CHANGE ORDER ITEM 64 | DOL | 697.710 | 0.000 | 0.000 | 0.000 | 0.00 | |
| | | 2 PUMPS FOR 24 HRS/DAY | | | | | | | |
| 1550 | 73026010 | BOLLARDS (BLOW-OFF ASSEMBLY) | EA | 1,655.050 | 0.000 | 6.000 | 0.000 | 0.00 | |
| | | CO 39: LIFT STATION - CITY OF DAMON | | | | | | | |
| 1605 | 96026002 | PAYMENT ADJUSTMENT-NEG | DOL | -1.000 | 1.000 | 0.000 | 0.000 | 0.00 | |
| 1615 | 96026602 | EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT | DOL | 1.000 | 1,000.000 | 0.000 | 0.000 | 0.00 | |
| 1625 | 96036003 | PAVEMENT THICKNESS PAY ADJ (ITEM 360) | DOL | 1.000 | 20,000.000 | 0.000 | 0.000 | 0.00 | |
| 1630 | 96046001 | CONTRACTOR FORCE ACCOUNT 1 | DOL | 1.000 | 5,000.000 | 0.000 | 0.000 | 0.00 | |
| 1635 | 96066051 | FORCE ACCT-SOIL AND GNDWTR MGT PLAN | DOL | 1.000 | 50,000.000 | 0.000 | 0.000 | 0.00 | |
| 1645 | 96066054 | PARTNERING | DOL | 1.000 | 1.000 | 0.000 | 0.000 | 0.00 | |
| 1650 | 96066055 | FORCE ACCT-EROSION CONTROL MAINTENANCE | DOL | 1.000 | 10,000.000 | 0.000 | 0.000 | 0.00 | |
| 1660 | 96066057 | FORCE ACCOUNT-COMMER LAB USE DEDUCTION | DOL | -1.000 | 1.000 | 0.000 | 0.000 | 0.00 | |
| 1665 | 96066058 | SPECIAL DEDUCTION | DOL | -1.000 | 1.000 | 0.000 | 0.000 | 0.00 | |
| 1666 | 96086013 | UNIQUE CHANGE ORDER ITEM 13 | DOL | 937.400 | 0.000 | 1.000 | 0.000 | 0.00 | |
| | | CO 19: CCA REPLACEMENT (LS=DOL) | | | | | | | |
| 1670 | 96066059 | BOND EXPENSE SUP NEGOTIATED CONTRACTS | DOL | 1.000 | 1.000 | 0.000 | 0.000 | 0.00 | |
| 1675 | 96096001 | DISPUTE SETTLEMENT | DOL | 1.000 | 1.000 | 0.000 | 0.000 | 0.00 | |
| 1680 | 96096002 | DBE GOAL SHORTFALL | DOL | -1.000 | 1.000 | 0.000 | 0.000 | 0.00 | |
| 1685 | 96096003 | SBE GOAL SHORTFALL | DOL | -1.000 | 1.000 | 0.000 | 0.000 | 0.00 | |
| 1701 | 96086046 | UNIQUE CHANGE ORDER ITEM 46 | DOL | 1.000 | 0.000 | 5,501.870 | 0.000 | 0.00 | |
| | | CCA REPAIR, STA 117+50, RT, SOUTHBOUND | | | | | | | |
| 1702 | 96086049 | UNIQUE CHANGE ORDER ITEM 49 | DOL | 41,725.770 | 0.000 | 0.000 | 0.000 | 0.00 | |
| | | CO 49: ADDITIONAL CEMENT TREAT BASE AREAS | | | | | | | |
| 1703 | 96086050 | UNIQUE CHANGE ORDER ITEM 50 | DOL | 54,823.960 | 0.000 | 0.000 | 0.000 | 0.00 | |
| | | CO 50: DOUBLE BASE INTERSECTION | | | | | | | |
| 1709 | 96086062 | UNIQUE CHANGE ORDER ITEM 62 | DOL | 32,366.620 | 0.000 | 0.000 | 0.000 | 0.00 | |

STA 339+09 TO 339+65

| | | | | | | | | | |
|------|----------|--|--|-----|-------|-------|-------|-------|--------------------------|
| 1710 | 96086067 | | UNIQUE CHANGE ORDER ITEM 67 CO 67; HURRICANE BERYL RESPONSE | DOL | 1.000 | 0.000 | 0.000 | 0.000 | 0.00 |
| | | | | | | | | | Category Subtotal |
| | | | | | | | | | 0.00 |

CATEGORY 002 DESCRIPTION CONTRACTOR FORCE ACCOUNT WORK

| LINE NBR | ITEM CODE | SP NBR | DESCRIPTION SUPP DESCRIPTION | UNIT | UNIT PRICE | BID QUANTITY | NET CO QUANTITY | QTY PAID TO DATE | AMOUNT (\$) |
|----------|-----------|--------|--|------|------------|--------------|-----------------|------------------|--------------------------|
| 0756 | 05406001 | | MTL W-BEAM GD FEN (TIM POST) CO 28:STEEL MAT'L COST INCREASE- USACE PERMIT DELAY- PART II | LF | 24.420 | 0.000 | 0.000 | 0.000 | 0.00 |
| 0836 | 06186047 | | CONDT (PVC) (SCH 80) (2") (BORE) Price Escalation CO#52 | LF | 4.728 | 0.000 | 0.000 | 0.000 | 0.00 |
| | | | | | | | | | Category Subtotal |
| | | | | | | | | | 0.00 |

TOTAL ITEM EARNINGS THIS CONTRACT \$88,421,059.55

CONSTRUCTION ESTIMATE COMBINED

| ITEM CODE | SP NBR | DESCRIPTION | UNIT | UNIT PRICE | BID QUANTITY | QTY PAID TO DATE | AMOUNT (\$) |
|-----------|--------|---|------|------------|--------------|------------------|--------------|
| 01006002 | 000 | PREPARING ROW | STA | 7,966.890 | 725.00 | 725.000 | 5,775,995.25 |
| 01046001 | 000 | REMOVING CONC (PAV) | SY | 2.000 | 187,560.00 | 150,458.756 | 300,917.51 |
| 01046009 | 000 | REMOVING CONC (RIPRAP) | SY | 4.000 | 744.00 | 744.000 | 2,976.00 |
| 01046017 | 000 | REMOVING CONC (DRIVEWAYS) | SY | 5.000 | 1,935.00 | 532.000 | 2,660.00 |
| 01046023 | 000 | REMOVING CONC (CTB) | LF | 4.000 | 691.00 | 691.000 | 2,764.00 |
| 01056037 | | REMOVING STAB BASE AND ASPH PAV(0"-16") | SY | 13.480 | 0.00 | 825.333 | 11,125.49 |
| 01056084 | 000 | REM STAB BASE & ASPH (6"-12") | SY | 5.750 | 28,170.00 | 8,848.211 | 50,877.21 |
| 01056090 | 000 | RMV STAB BS & ASPH PAV(11.5"-22") | SY | 1.000 | 339,031.00 | 280,771.153 | 280,771.13 |
| 01106001 | 000 | EXCAVATION (ROADWAY) | CY | 1.000 | 464,453.00 | 267,887.882 | 267,887.88 |
| 01106001 | | EXCAVATION (ROADWAY) | CY | 28.710 | 464,453.00 | 4,029.210 | 115,666.53 |
| | | PRICE PER LINE 0104, CO 52 | | | | | |
| 01106002 | | EXCAVATION (CHANNEL) | CY | 64.960 | 0.00 | 2,835.000 | 184,161.60 |
| | | REALIGNMENT OF CHANNEL (CHANNEL EXCAVATION) | | | | | |
| 01106003 | 000 | EXCAVATION (SPECIAL) | CY | 6.480 | 0.00 | 123,975.342 | 803,360.21 |
| | | CO 5: ADDED NEW ITEM FOR OUTSIDE SOURCE | | | | | |
| 01106003 | | EXCAVATION (SPECIAL) | CY | 26.210 | 0.00 | 1,093.560 | 28,665.49 |
| 01326006 | 000 | EMBANKMENT (FINAL)(DENS CONT)(TY C) | CY | 5.000 | 268,241.00 | 259,775.871 | 1,298,879.38 |
| 01326006 | 000 | EMBANKMENT (FINAL)(DENS CONT)(TY C) | CY | 12.420 | 268,241.00 | 121,956.903 | 1,514,704.74 |
| | | CO 5: ADDED NEW ITEM FOR OUTSIDE SOURCE | | | | | |
| 01326006 | | EMBANKMENT (FINAL)(DENS CONT)(TY C) | CY | 59.500 | 268,241.00 | 4,029.210 | 239,729.94 |
| | | PRICE PER LINE 0107, CO 52 | | | | | |
| 01326035 | 000 | EMBANK(FINAL)(DC)(TY E)(CSBE) | CY | 30.000 | 0.00 | 0.000 | 0.00 |
| 01326035 | | EMBANK(FINAL)(DC)(TY E)(CSBE) | CY | 53.410 | 0.00 | 4,418.098 | 235,970.62 |
| | | CO 17: EMBANKMENT AT VARNER CREEK (CSBE) | | | | | |
| 01616017 | 000 | COMPOST MANUF TOPSOIL (4") | SY | 1.100 | 744,186.00 | 151,133.443 | 166,246.79 |
| 01626002 | 000 | BLOCK SODDING | SY | 2.000 | 174,273.00 | 85,171.283 | 170,342.54 |
| 01626003 | 000 | STRAW OR HAY MULCH | SY | 0.160 | 742,670.00 | 257,653.775 | 41,224.61 |
| 01646053 | 000 | DRILL SEEDING (TEMP)(WARM OR COOL) | AC | 0.100 | 33,387.00 | 389,641.230 | 38,964.13 |
| 01646066 | 000 | DRILL SEEDING (PERM)(WARM OR COOL) | SY | 0.140 | 742,760.00 | 257,653.775 | 36,071.53 |
| 01666001 | 000 | FERTILIZER | AC | 450.000 | 153.76 | 31.182 | 14,031.90 |
| 01686001 | 000 | VEGETATIVE WATERING | MG | 16.000 | 18,450.80 | 8,425.000 | 134,800.00 |
| 02516085 | | REWRK BSE MATL (TY B)(7")(ORD COMP) | SY | 12.190 | 0.00 | 2,072.440 | 25,271.33 |
| 02606006 | 000 | LIME TRT (EXST MATL) (6") | SY | 1.200 | 695,552.00 | 485,354.087 | 582,424.89 |
| 02606012 | 000 | LIME(HYD,COM OR QK)(SLRY)OR QK(DRY) | TON | 170.000 | 9,390.00 | 6,470.383 | 1,099,965.11 |
| 02756001 | | CEMENT | TON | 180.070 | 0.00 | 100.000 | 18,007.00 |
| 02756001 | | CEMENT | TON | 286.080 | 0.00 | 1,196.940 | 342,420.60 |
| | | STA 372+30 TO 566+70 LT | | | | | |
| 02756006 | | CEMENT TREAT (EXIST MATL) (10") | SY | 1.980 | 0.00 | 5,350.000 | 10,593.00 |
| 02756006 | | CEMENT TREAT (EXIST MATL) (10") | SY | 5.760 | 0.00 | 54,635.405 | 314,699.93 |
| | | STA 372+30 TO 566+70 LT | | | | | |
| 02762224 | | CEM TRT(PLNT MX) (CL N)(TY E)(GR 4)(6") | SY | 10.700 | 0.00 | 155,641.396 | 1,665,362.93 |
| 02766224 | 000 | CEM TRT(PLNT MX) (CL N)(TY E)(GR 4)(6") | SY | 5.000 | 695,552.00 | 298,385.665 | 1,491,928.36 |
| 02766224 | | CEM TRT(PLNT MX) (CL N)(TY E)(GR 4)(6") | SY | 12.530 | 695,552.00 | 96,191.392 | 1,205,278.13 |
| 02926002 | 000 | ASPHALT STAB BASE (GR 2)(PG 64) | TON | 71.440 | 12,255.00 | 7,479.190 | 534,313.34 |

| CONTRACT ID | 018803019 | ESTIMATE | 0057 | CONTRACTOR'S ESTIMATE PACKAGE | | | |
|-------------|-----------|--|------|-------------------------------|------------|-------------|---------------|
| 02926002 | | ASPHALT STAB BASE (GR 2)(PG 64) | TON | 119.000 | 12,255.00 | 1,367.810 | 162,766.65 |
| 02926002 | | ASPHALT STAB BASE (GR 2)(PG 64) | TON | 132.560 | 12,255.00 | 2,071.060 | 274,539.71 |
| 02926017 | 000 | ASPHALT STAB BASE (GR 4)(PG 64) | TON | 67.580 | 38,255.00 | 29,355.942 | 1,983,874.55 |
| 03056014 | 000 | SALV,HAUL& STKPL RCL APH PV(VAR DEPTH) | SY | 0.250 | 367,201.00 | 291,949.698 | 72,987.42 |
| 03056016 | | SALV, HAUL & STKPL RCL APH PV (3") | SY | 5.300 | 0.00 | 6,503.555 | 34,488.35 |
| | | 11-FT MILLING AT 3" DEPTH (STA 673+50 to 677+99) | | | | | |
| 03406048 | 003 | D-GR HMA(SQ) TY-C SAC-B PG70-22 | TON | 101.430 | 2,314.00 | 1,296.360 | 131,489.80 |
| 03406048 | | D-GR HMA(SQ) TY-C SAC-B PG70-22 | TON | 155.890 | 2,314.00 | 1,120.470 | 174,670.07 |
| 03406063 | | D-GR HMA(SQ) TY-C SAC-A PG76-22 | TON | 196.190 | 0.00 | 241.000 | 47,281.79 |
| 03406119 | 003 | D-GR HMA(SQ) TY-D SAC-A PG70-22 | TON | 101.430 | 1,786.00 | 806.880 | 81,841.84 |
| 03406272 | | TACK COAT | GAL | 5.300 | 1,690.00 | 230.000 | 1,219.00 |
| 03406272 | 003 | TACK COAT | GAL | 6.000 | 1,690.00 | 461.000 | 2,766.00 |
| 03606004 | 000 | CONC PVMT (CONT REINF - CRCP) (10") | SY | 46.180 | 643,451.00 | 459,774.321 | 21,232,378.15 |
| 03606043 | 000 | CONC PVMT (CONT REINF)(FAST TRK)(13") | SY | 72.290 | 9,205.00 | 2,588.121 | 187,095.27 |
| 04006005 | 000 | CEM STABIL BKFL | CY | 27.000 | 11,277.00 | 11,361.883 | 306,770.83 |
| 04006006 | 000 | CUT & RESTORING PAV | SY | 220.000 | 451.00 | 260.111 | 57,224.42 |
| 04016001 | 000 | FLOWABLE BACKFILL | CY | 100.000 | 132.00 | 10.000 | 1,000.00 |
| 04026001 | 000 | TRENCH EXCAVATION PROTECTION | LF | 1.000 | 1,209.00 | 19,083.000 | 19,083.00 |
| 04166001 | 000 | DRILL SHAFT (18 IN) | LF | 68.500 | 400.00 | 418.000 | 28,633.00 |
| 04166004 | 000 | DRILL SHAFT (36 IN) | LF | 215.310 | 2,032.00 | 2,142.000 | 461,194.02 |
| 04206013 | 000 | CL C CONC (ABUT) | CY | 550.000 | 134.80 | 134.800 | 74,140.00 |
| 04206029 | 000 | CL C CONC (CAP) | CY | 850.000 | 114.00 | 114.000 | 96,900.00 |
| 04206037 | 000 | CL C CONC (COLUMN) | CY | 860.000 | 26.20 | 26.200 | 22,532.00 |
| 04206074 | 000 | CL C CONC (MISC) | CY | 500.000 | 117.20 | 306.020 | 153,010.00 |
| 04226001 | 000 | REINF CONC SLAB | SF | 13.000 | 14,658.00 | 14,658.000 | 190,554.00 |
| 04256035 | 000 | PRESTR CONC GIRDER (TX28) | LF | 120.000 | 1,959.60 | 1,959.600 | 235,152.00 |
| 04326001 | 000 | RIPRAP (CONC)(4 IN) | CY | 450.000 | 22.50 | 25.424 | 11,440.80 |
| 04326002 | 000 | RIPRAP (CONC)(5 IN) | CY | 360.000 | 266.80 | 235.893 | 84,921.48 |
| 04326008 | 000 | RIPRAP (CONC)(CL B)(RR8&RR9) | CY | 350.000 | 198.60 | 193.143 | 67,600.05 |
| 04326033 | 000 | RIPRAP (STONE PROTECTION)(18 IN) | CY | 80.000 | 934.70 | 1,205.110 | 96,408.80 |
| 04326045 | 000 | RIPRAP (MOW STRIP)(4 IN) | CY | 385.000 | 479.60 | 139.785 | 53,817.24 |
| 04506023 | 000 | RAIL (TY SSTR) | LF | 58.000 | 764.00 | 764.000 | 44,312.00 |
| 04546018 | 000 | SEALED EXPANSION JOINT (4 IN) (SEJ - M) | LF | 100.000 | 244.00 | 244.000 | 24,400.00 |
| 04626002 | 000 | CONC BOX CULV (3 FT X 3 FT) | LF | 260.000 | 1,374.00 | 1,252.000 | 325,520.00 |
| 04626003 | 000 | CONC BOX CULV (4 FT X 2 FT) | LF | 260.000 | 950.00 | 950.000 | 247,000.00 |
| 04626004 | 000 | CONC BOX CULV (4 FT X 3 FT) | LF | 290.000 | 102.00 | 53.000 | 15,370.00 |
| 04626006 | 000 | CONC BOX CULV (5 FT X 2 FT) | LF | 340.000 | 256.00 | 256.000 | 87,040.00 |
| 04626007 | 000 | CONC BOX CULV (5 FT X 3 FT) | LF | 345.000 | 682.00 | 682.000 | 235,290.00 |
| 04626010 | 000 | CONC BOX CULV (6 FT X 3 FT) | LF | 410.000 | 728.00 | 728.000 | 298,480.00 |
| 04626013 | 000 | CONC BOX CULV (6 FT X 6 FT) | LF | 560.000 | 350.00 | 350.000 | 196,000.00 |
| 04626019 | 000 | CONC BOX CULV (8 FT X 4 FT) | LF | 620.000 | 434.00 | 434.000 | 269,080.00 |
| 04646003 | 000 | RC PIPE (CL III)(18 IN) | LF | 55.000 | 3,366.00 | 3,102.000 | 170,610.00 |
| 04646005 | 000 | RC PIPE (CL III)(24 IN) | LF | 62.000 | 8,546.00 | 8,187.000 | 507,594.00 |
| 04646007 | 000 | RC PIPE (CL III)(30 IN) | LF | 82.000 | 4,676.00 | 4,702.000 | 385,564.00 |
| 04646008 | 000 | RC PIPE (CL III)(36 IN) | LF | 140.000 | 852.00 | 1,148.000 | 160,720.00 |
| 04656086 | 001 | INLET (COMPL)(PSL)(SH)(3FTX3FT-3FTX3FT) | EA | 4,000.000 | 41.00 | 18.000 | 72,000.00 |
| 04656127 | 001 | INLET (COMPL)(PSL)(FG)(4FTX4FT-3FTX3FT) | EA | 4,000.000 | 1.00 | 1.000 | 4,000.00 |
| 04656140 | 001 | INLET (COMPL)(PSL)(FG)(6FTX6FT-3FTX3FT) | EA | 5,000.000 | 1.00 | 1.000 | 5,000.00 |
| 04656168 | 001 | INLET (COMPL)(TY A) | EA | 4,000.000 | 1.00 | 1.000 | 4,000.00 |

| | | | | | | | |
|----------|-----|--|----|---------------|-----------|-----------|--------------|
| 04666152 | 000 | WINGWALL (FW - 0) (HW=5 FT) | EA | 12,000.000 | 2.00 | 2,000 | 24,000.00 |
| 04666153 | 000 | WINGWALL (FW - 0) (HW=6 FT) | EA | 12,000.000 | 2.00 | 2,000 | 24,000.00 |
| 04666166 | 000 | WINGWALL (FW - S) (HW=5 FT) | EA | 5,000.000 | 1.00 | 1,000 | 5,000.00 |
| 04666167 | 000 | WINGWALL (FW - S) (HW=6 FT) | EA | 5,000.000 | 2.00 | 2,000 | 10,000.00 |
| 04666171 | 000 | WINGWALL (PW - 1) (HW=10 FT) | EA | 30,000.000 | 1.00 | 1,000 | 30,000.00 |
| 04666179 | 000 | WINGWALL (PW - 1) (HW=4 FT) | EA | 5,500.000 | 1.00 | 1,000 | 5,500.00 |
| 04666180 | 000 | WINGWALL (PW - 1) (HW=5 FT) | EA | 10,000.000 | 4.00 | 3,000 | 30,000.00 |
| 04666181 | 000 | WINGWALL (PW - 1) (HW=6 FT) | EA | 12,000.000 | 5.00 | 4,000 | 48,000.00 |
| 04666182 | 000 | WINGWALL (PW - 1) (HW=7 FT) | EA | 15,000.000 | 2.00 | 1,000 | 15,000.00 |
| 04666184 | 000 | WINGWALL (PW - 1) (HW=9 FT) | EA | 25,000.000 | 1.00 | 1,000 | 25,000.00 |
| 04666208 | 000 | WINGWALL (SW - 0) (HW=5 FT) | EA | 4,000.000 | 5.00 | 4,000 | 16,000.00 |
| 04666209 | 000 | WINGWALL (SW - 0) (HW=6 FT) | EA | 4,100.000 | 5.00 | 6,000 | 24,600.00 |
| 04666210 | 000 | WINGWALL (SW - 0) (HW=7 FT) | EA | 5,000.000 | 2.00 | 1,000 | 5,000.00 |
| 04676106 | 000 | SET (TY I)(S=3 FT)(HW=3FT)(4:1)(C) | EA | 5,200.000 | 4.00 | 4,000 | 20,800.00 |
| 04676118 | 000 | SET (TY I)(S=3 FT)(HW= 5 FT)(4:1)(C) | EA | 6,000.000 | 5.00 | 5,000 | 30,000.00 |
| 04676122 | 000 | SET (TY I)(S=3 FT)(HW= 6 FT)(4:1)(C) | EA | 6,100.000 | 5.00 | 2,000 | 12,200.00 |
| 04676126 | 000 | SET (TY I)(S= 3 FT)(HW= 7 FT)(6:1) (P) | EA | 8,700.000 | 1.00 | 1,000 | 8,700.00 |
| 04676134 | 000 | SET (TY I)(S= 4 FT)(HW= 2 FT)(6:1) (P) | EA | 5,100.000 | 3.00 | 2,000 | 10,200.00 |
| 04676150 | 000 | SET (TY I)(S= 4 FT)(HW= 5 FT)(4:1) (C) | EA | 6,200.000 | 4.00 | 1,000 | 6,200.00 |
| 04676155 | 000 | SET (TY I)(S= 4 FT)(HW= 6 FT)(4:1) (C) | EA | 6,200.000 | 6.00 | 5,000 | 31,000.00 |
| 04676172 | 000 | SET (TY I)(S= 5 FT)(HW= 3 FT)(4:1) (C) | EA | 6,500.000 | 4.00 | 4,000 | 26,000.00 |
| 04676174 | 000 | SET (TY I)(S= 5 FT)(HW= 3 FT)(6:1) (P) | EA | 6,500.000 | 2.00 | 2,000 | 13,000.00 |
| 04676182 | 000 | SET (TY I)(S= 5 FT)(HW= 5 FT)(4:1) (C) | EA | 8,000.000 | 2.00 | 2,000 | 16,000.00 |
| 04676356 | 000 | SET (TY II) (18 IN) (RCP) (3: 1) (C) | EA | 1,000.000 | 4.00 | 2,000 | 2,000.00 |
| 04676358 | 000 | SET (TY II) (18 IN) (RCP) (4: 1) (C) | EA | 1,000.000 | 40.00 | 40,000 | 40,000.00 |
| 04676363 | 000 | SET (TY II) (18 IN) (RCP) (6: 1) (P) | EA | 1,000.000 | 49.00 | 45,000 | 45,000.00 |
| 04676390 | 000 | SET (TY II) (24 IN) (RCP) (4: 1) (C) | EA | 1,400.000 | 34.00 | 36,000 | 50,400.00 |
| 04676395 | 000 | SET (TY II) (24 IN) (RCP) (6: 1) (P) | EA | 1,200.000 | 247.00 | 236,000 | 283,200.00 |
| 04676419 | 000 | SET (TY II) (30 IN) (RCP) (4: 1) (C) | EA | 1,500.000 | 40.00 | 38,000 | 57,000.00 |
| 04676423 | 000 | SET (TY II) (30 IN) (RCP) (6: 1) (P) | EA | 1,500.000 | 71.00 | 69,000 | 103,500.00 |
| 04676450 | 000 | SET (TY II) (36 IN) (RCP) (4: 1) (C) | EA | 2,500.000 | 12.00 | 12,000 | 30,000.00 |
| 04676454 | 000 | SET (TY II) (36 IN) (RCP) (6: 1) (P) | EA | 2,500.000 | 26.00 | 40,000 | 100,000.00 |
| 04966004 | 000 | REMOV STR (SET) | EA | 200.000 | 54.00 | 5,000 | 1,000.00 |
| 04966007 | 000 | REMOV STR (PIPE) | LF | 12.000 | 605.00 | 127,000 | 1,524.00 |
| 04966008 | 000 | REMOV STR (BOX CULVERT) | LF | 50.000 | 87.00 | 63,000 | 3,150.00 |
| 04966010 | 000 | REMOV STR (BRIDGE 100 - 499 FT LENGTH) | EA | 25,000.000 | 1.00 | 1,000 | 25,000.00 |
| 05006001 | | MOBILIZATION | LS | 66,064.850 | 1.00 | 1,000 | 66,064.85 |
| | | MOBILIZATION, TRAFFIC CONTROL & HAUL MILLINGS INCLUDED | | | | | |
| 05006001 | 000 | MOBILIZATION | LS | 7,597,969.070 | 1.00 | 0.900 | 6,838,172.17 |
| 05026001 | 007 | BARRICADES, SIGNS AND TRAFFIC HANDLING | MO | 4,000.000 | 46.00 | 46,000 | 184,000.00 |
| 05026001 | | BARRICADES, SIGNS AND TRAFFIC HANDLING | MO | 9,774.180 | 46.00 | 9,000 | 87,967.62 |
| | | CO 53: ADDITIONAL BARRICADES | | | | | |
| 05066002 | 004 | ROCK FILTER DAMS (INSTALL) (TY 2) | LF | 33.180 | 2,043.00 | 1,932.500 | 64,120.35 |
| 05066011 | 004 | ROCK FILTER DAMS (REMOVE) | LF | 6.600 | 2,043.00 | 374.500 | 2,471.70 |
| 05066020 | 004 | CONSTRUCTION EXITS (INSTALL) (TY 1) | SY | 27.710 | 1,232.00 | 3,144.354 | 87,130.05 |
| 05066038 | 004 | TEMP SEDMT CONT FENCE (INSTALL) | LF | 5.220 | 24,475.00 | 8,062.916 | 42,088.42 |
| 05066039 | 004 | TEMP SEDMT CONT FENCE (REMOVE) | LF | 0.470 | 24,475.00 | 2,911.000 | 1,368.17 |
| 05086003 | 000 | CONSTRUCTING DETOURS (TY 1) | SY | 62.000 | 22,261.00 | 9,465.270 | 586,846.74 |

| | | | | | | | |
|----------|-----|---|----|------------|------------|------------|------------|
| 05086003 | | CONSTRUCTING DETOURS (TY 1) | SY | 115.000 | 22,261.00 | 6,433.389 | 739,839.74 |
| | | PRICE PER LINE 0681, CO 52 | | | | | |
| 05086004 | 000 | CONSTRUCTING DETOURS (TY 2) | SY | 42.000 | 11,292.00 | 5,086.010 | 213,612.42 |
| 05126010 | 001 | PORT CTB (FUR & INST)(LOW PROF)(TY 2) | LF | 50.000 | 360.00 | 320.000 | 16,000.00 |
| 05126013 | 001 | PORT CTB (DES SOURCE)(SGL SLP)(TY 1) | LF | 9.000 | 8,670.00 | 6,600.000 | 59,400.00 |
| 05126021 | 001 | PORT CTB (DES SOURCE)(LOW PROF)(TY 1) | LF | 9.000 | 1,540.00 | 1,560.000 | 14,040.00 |
| 05126025 | 001 | PORT CTB (MOVE)(SGL SLP)(TY 1) | LF | 7.000 | 14,220.00 | 2,520.000 | 17,640.00 |
| 05126033 | 001 | PORT CTB (MOVE)(LOW PROF)(TY 1) | LF | 7.000 | 460.00 | 2,340.000 | 16,380.00 |
| 05126034 | 001 | PORT CTB (MOVE)(LOW PROF)(TY 2) | LF | 7.000 | 120.00 | 360.000 | 2,520.00 |
| 05126037 | 001 | PORT CTB (STKPL)(SGL SLP)(TY 1) | LF | 9.000 | 8,670.00 | 600.000 | 5,400.00 |
| 05306004 | 000 | DRIVEWAYS (CONC) | SY | 40.000 | 10,430.00 | 6,144.057 | 245,762.28 |
| 05306005 | 000 | DRIVEWAYS (ACP) | SY | 29.510 | 2,324.00 | 1,097.799 | 32,396.05 |
| 05406001 | 001 | MTL W-BEAM GD FEN (TIM POST) | LF | 18.000 | 6,562.50 | 1,175.000 | 21,150.00 |
| 05406001 | | MTL W-BEAM GD FEN (TIM POST) | LF | 24.420 | 6,562.50 | 810.500 | 19,792.41 |
| 05406006 | | MTL BEAM GD FEN TRANS (THRIE-BEAM) | EA | 2,426.650 | 0.00 | 3.000 | 7,279.95 |
| 05406016 | | DOWNSTREAM ANCHOR TERMINAL SECTION | EA | 1,480.650 | 0.00 | 1.000 | 1,480.65 |
| 05406017 | 001 | MTL BM GD FEN (LONG SPAN SYSTEM) | LF | 18.000 | 600.00 | 150.000 | 2,700.00 |
| 05406017 | | MTL BM GD FEN (LONG SPAN SYSTEM) | LF | 24.330 | 600.00 | 100.000 | 2,433.00 |
| 05406018 | | MTL BM GD FEN TRANS (NON - SYM) | EA | 904.110 | 0.00 | 1.000 | 904.11 |
| 05406020 | 001 | MTL W - BEAM GD FEN (LOW FILL CULVERT) | LF | 67.000 | 0.00 | 0.000 | 0.00 |
| 05406020 | | MTL W - BEAM GD FEN (LOW FILL CULVERT) | LF | 87.960 | 0.00 | 25.000 | 2,199.00 |
| 05426001 | 000 | REMOVE METAL BEAM GUARD FENCE | LF | 2.000 | 2,801.00 | 2,707.000 | 5,414.00 |
| 05446001 | 000 | GUARDRAIL END TREATMENT (INSTALL) | EA | 2,593.000 | 43.00 | 6.000 | 15,558.00 |
| 05446001 | | GUARDRAIL END TREATMENT (INSTALL) | EA | 3,256.570 | 43.00 | 9.000 | 29,309.13 |
| 05446003 | 000 | GUARDRAIL END TREATMENT (REMOVE) | EA | 250.000 | 1.00 | 24.000 | 6,000.00 |
| 05456003 | 000 | CRASH CUSH ATTEN (MOVE & RESET) | EA | 3,425.000 | 67.00 | 3.000 | 10,275.00 |
| 05456005 | 000 | CRASH CUSH ATTEN (REMOVE) | EA | 500.000 | 32.00 | 8.000 | 4,000.00 |
| 05456007 | 000 | CRASH CUSH ATTEN (INSTL)(L)(N)(TL3) | EA | 16,000.000 | 32.00 | 24.000 | 384,000.00 |
| 05526002 | 000 | WIRE FENCE (TY B) | LF | 13.850 | 0.00 | 2,936.000 | 40,663.60 |
| | | CO 4 : ADD FENCE TYPE B ITEM | | | | | |
| 06186025 | 000 | CONDT (PVC) (SCH 40) (2") (CONC ENCSE) | LF | 9.550 | 2,193.00 | 692.000 | 6,608.60 |
| 06186031 | 000 | CONDT (PVC) (SCH 40) (3") (CONC ENCSE) | LF | 6.000 | 128,040.00 | 50,684.000 | 304,104.00 |
| 06186047 | 000 | CONDT (PVC) (SCH 80) (2") (BORE) | LF | 13.870 | 360.00 | 1,017.000 | 14,105.79 |
| 06186054 | 000 | CONDT (PVC) (SCH 80) (3") (BORE) | LF | 17.000 | 10,355.00 | 6,185.000 | 105,145.00 |
| 06246002 | 000 | GROUND BOX TY A (122311)W/APRON | EA | 666.050 | 79.00 | 16.000 | 10,656.80 |
| 06286250 | 000 | ELC SRV TY D 120/240 100(NS)SS(N)SP(O) | EA | 4,896.060 | 24.00 | 3.000 | 14,688.18 |
| 06446001 | 000 | IN SM RD SN SUP&AM TY10BWG(1)SA(P) | EA | 340.610 | 235.00 | 54.000 | 18,392.94 |
| 06446001 | | IN SM RD SN SUP&AM TY10BWG(1)SA(P) | EA | 453.580 | 235.00 | 14.000 | 6,350.12 |
| | | CW6-3 | | | | | |
| 06446002 | 000 | IN SM RD SN SUP&AM TY10BWG(1)SA(P-BM) | EA | 583.590 | 34.00 | 5.000 | 2,917.95 |
| 06446004 | 000 | IN SM RD SN SUP&AM TY10BWG(1)SA(T) | EA | 413.820 | 49.00 | 5.000 | 2,069.10 |
| 06446008 | 000 | IN SM RD SN SUP&AM TY10BWG(1)SA(U-EXAL) | EA | 867.970 | 4.00 | 1.000 | 867.97 |
| 06446028 | 000 | IN SM RD SN SUP&AM TYS80(1)SA(P-BM) | EA | 643.010 | 29.00 | 7.000 | 4,501.07 |
| 06446068 | 000 | RELOCATE SM RD SN SUP&AM TY 10BWG | EA | 397.910 | 3.00 | 1.000 | 397.91 |
| 06446076 | 000 | REMOVE SM RD SN SUP&AM | EA | 53.050 | 163.00 | 4.000 | 212.20 |
| 06586061 | 000 | INSTL DEL ASSM (D-SW)SZ 1(BRF)GF2 | EA | 33.950 | 107.00 | 38.000 | 1,290.10 |
| 06586062 | 000 | INSTL DEL ASSM (D-SW)SZ 1(BRF)GF2(BI) | EA | 33.950 | 28.00 | 5.000 | 169.75 |
| 06626016 | 000 | WK ZN PAV MRK NON-REMOV (W)24"(SLD) | LF | 4.000 | 81.00 | 135.000 | 540.00 |
| 06626034 | 000 | WK ZN PAV MRK NON-REMOV (Y)4"(SLD) | LF | 1.000 | 575.00 | 12,890.000 | 12,890.00 |

| | | | | | | | |
|----------|-----|--|-----|-----------|------------|-------------|------------|
| 06626063 | 000 | WK ZN PAV MRK REMOV (W)4"(SLD) | LF | 0.950 | 179,990.00 | 171,169.000 | 162,610.55 |
| 06626071 | 000 | WK ZN PAV MRK REMOV (W)8"(SLD) | LF | 2.000 | 1,174.00 | 600.000 | 1,200.00 |
| 06626075 | 000 | WK ZN PAV MRK REMOV (W)24"(SLD) | LF | 11.000 | 588.00 | 330.000 | 3,630.00 |
| 06626080 | 000 | WK ZN PAV MRK REMOV (W)(ARROW) | EA | 200.000 | 18.00 | 4.000 | 800.00 |
| 06626090 | 000 | WK ZN PAV MRK REMOV (W)(WORD) | EA | 250.000 | 10.00 | 4.000 | 1,000.00 |
| 06626093 | 000 | WK ZN PAV MRK REMOV (Y)4"(BRK) | LF | 0.980 | 17,008.00 | 15,480.000 | 15,170.40 |
| 06626095 | 000 | WK ZN PAV MRK REMOV (Y)4"(SLD) | LF | 0.980 | 77,539.00 | 53,111.000 | 52,048.78 |
| 06726010 | 000 | REFL PAV MRKR TY II-C-R | EA | 4.000 | 3,387.00 | 174.000 | 696.00 |
| 06776001 | 000 | ELIM EXT PAV MRK & MRKS (4") | LF | 0.890 | 22,217.00 | 3,196.000 | 2,844.44 |
| 06776007 | 000 | ELIM EXT PAV MRK & MRKS (24") | LF | 5.000 | 70.00 | 71.000 | 355.00 |
| 07306106 | 003 | STRIP MOWING | CYC | 1,000.000 | 12.00 | 11.000 | 11,000.00 |
| 07386003 | 000 | CLEANING / SWEEPING (OUTSIDE MAIN LANE) | CYC | 1,522.800 | 12.00 | 4.000 | 6,091.20 |
| 30216001 | 000 | WIDE FLANGE PAVEMENT TERMINALS | LF | 373.830 | 178.00 | 168.000 | 62,803.44 |
| 60016001 | 000 | PORTABLE CHANGEABLE MESSAGE SIGN | DAY | 24.380 | 240.00 | 276.000 | 6,728.88 |
| 60166008 | 000 | ITS MULTI-DUCT CND (PVC-40)(CONC ENCSE) | LF | 8.000 | 128,098.00 | 50,684.000 | 405,472.00 |
| 60166011 | 000 | ITS MULTI-DUCT CND (PVC-80)(BORE) | LF | 22.640 | 10,481.00 | 6,485.000 | 146,820.40 |
| 61076011 | | SAW CUT (ASPHALT) | LF | 0.690 | 0.00 | 1,734.000 | 1,196.46 |
| 61856002 | 000 | TMA (STATIONARY) | DAY | 250.000 | 111.00 | 96.000 | 24,000.00 |
| 61856003 | 000 | TMA (MOBILE OPERATION) | HR | 25.000 | 488.00 | 26.000 | 650.00 |
| 61866002 | 000 | ITS GND BOX(PCAST) TY 1 (243636)W/APRN | EA | 2,100.000 | 176.00 | 61.000 | 128,100.00 |
| 62276002 | | SOLAR POWERED LED ROADSIDE SIGN | EA | 7,135.170 | 0.00 | 2.000 | 14,270.34 |
| | | STA 2+00 SB & 25+00 NB | | | | | |
| 70176005 | 000 | SANITARY SEWER (8IN) (PVC) (C900) | LF | 4.800 | 621.00 | 1,391.000 | 6,676.80 |
| | | CO 2: MATERIAL ESCALATION COST | | | | | |
| 70176005 | 000 | SANITARY SEWER (8IN) (PVC) (C900) | LF | 38.000 | 621.00 | 1,391.000 | 52,858.00 |
| 70176007 | 000 | SANITARY SEWER (12IN) (PVC) (C900) | LF | 2.220 | 6,372.00 | 3,411.000 | 7,572.42 |
| | | CO 2: MATERIAL ESCALATION COST | | | | | |
| 70176007 | 000 | SANITARY SEWER (12IN) (PVC) (C900) | LF | 46.000 | 6,372.00 | 5,553.000 | 255,438.00 |
| 70176047 | 000 | MANHOLES (SAN SEWER) (TY 1) | EA | 8,000.000 | 13.00 | 25.000 | 200,000.00 |
| 70176066 | 000 | JCK BOR OR TUN CSNG(STL)(SAN SWR)(16IN) | LF | 432.700 | 0.00 | 88.000 | 38,077.60 |
| | | REPLACE QUANTITY FOR OPEN CUT INSTALLATION. | | | | | |
| 70176069 | 000 | JCK BOR OR TUN CSNG(STL)(SAN SWR)(22IN) | LF | 539.910 | 0.00 | 343.000 | 185,189.13 |
| | | REPLACE QUANTITY FOR OPEN CUT INSTALLATION.(22IN BY 24 IN) | | | | | |
| 70176073 | 000 | SERVICE CONNECTION (SANITARY SEWER) | EA | 2,887.280 | 0.00 | 11.000 | 31,760.08 |
| | | CO2 : ADD ITEM FOR SERVICE CONNECTION | | | | | |
| 70176162 | 000 | SWR (DROP MANHOLE 4' DIA)DEPTH 14'-16' | EA | 8,500.000 | 15.00 | 12.000 | 102,000.00 |
| 70496002 | 000 | WATER MAIN PIPE (PVC) (2IN) | LF | 58.000 | 125.00 | 132.000 | 7,656.00 |
| 70496004 | 000 | WATER MAIN PIPE (PVC) (6IN) | LF | 1.150 | 8,490.00 | 9,650.000 | 11,097.50 |
| | | CO 2: MATERIAL ESCALATION COST | | | | | |
| 70496004 | 000 | WATER MAIN PIPE (PVC) (6IN) | LF | 35.000 | 8,490.00 | 9,650.000 | 337,750.00 |
| 70496005 | 000 | WATER MAIN PIPE (PVC) (8IN) | LF | 4.550 | 3,904.00 | 3,699.000 | 16,830.45 |
| | | CO 2: MATERIAL ESCALATION COST | | | | | |
| 70496005 | 000 | WATER MAIN PIPE (PVC) (8IN) | LF | 45.000 | 3,904.00 | 3,699.000 | 166,455.00 |
| 70496066 | 000 | JCK TUN BOR OR AUG CSG (STL) (12IN) | LF | 413.110 | 0.00 | 231.000 | 95,428.41 |
| | | REPLACE QUANTITY FOR OPEN CUT INSTALLATION. | | | | | |
| 70496068 | 000 | JCK TUN BOR OR AUG CSG (STL) (16IN) | LF | 442.650 | 0.00 | 278.000 | 123,056.70 |
| | | REPLACE QUANTITY FOR OPEN CUT INSTALLATION. | | | | | |
| 70496080 | 000 | TAPPING VALVE AND VALVE (6IN X 6IN) | EA | 5,500.000 | 1.00 | 1.000 | 5,500.00 |
| 70496083 | 000 | TAPPING SLEEVE AND VALVE (8IN X 8IN) | EA | 6,000.000 | 3.00 | 3.000 | 18,000.00 |

| | | | | | | | |
|----------|-----|---|-----|------------|-----------|---------------|--------------|
| 70496104 | 000 | FIRE HYDRANT ASSEMBLY | EA | 5,400.000 | 3.00 | 3.000 | 16,200.00 |
| 70496105 | 000 | WATER METER AND VAULT | EA | 958.690 | 0.00 | 16.000 | 15,339.04 |
| 70496105 | 000 | CO 6 : WORDS "AND VAULT" REPLACED BY "(1 IN)" WATER METER AND VAULT | EA | 1,697.440 | 0.00 | 5.000 | 8,487.20 |
| 70496118 | 000 | CO 6 : WORDS "AND VAULT" REPLACED BY "(2 IN)" REMOVING AND SALVAGING WATER METER | EA | 70.000 | 23.00 | 14.000 | 980.00 |
| 70496119 | 000 | REMOVING AND SALVAGING FIRE HYDRANT | EA | 1,200.000 | 3.00 | 8.000 | 9,600.00 |
| 70496124 | 000 | CUT AND PLUG WATER MAIN (2IN) | EA | 1,500.000 | 1.00 | 2.000 | 3,000.00 |
| 70496126 | 000 | CUT AND PLUG WATER MAIN (6IN) | EA | 1,500.000 | 4.00 | 7.000 | 10,500.00 |
| 70496127 | 000 | CUT AND PLUG WATER MAIN (8IN) | EA | 1,500.000 | 4.00 | 1.000 | 1,500.00 |
| 70496136 | 000 | WET CONNECTION (1IN) | EA | 833.400 | 0.00 | 16.000 | 13,334.40 |
| 70496137 | 000 | CO 6 : ADD ITEM FOR WET CONNECTION WET CONNECTION (2IN) | EA | 1,200.000 | 1.00 | 7.000 | 8,400.00 |
| 70496139 | 000 | WET CONNECTION (6IN) | EA | 51.000 | 5.00 | 9.000 | 459.00 |
| 70496140 | 000 | WET CONNECTION (8IN) | EA | 1,000.000 | 3.00 | 1.000 | 1,000.00 |
| 70496204 | 000 | ADJUST FIRE HYDRANT | EA | 1,300.000 | 4.00 | 5.000 | 6,500.00 |
| 72406031 | | ADJUST/RELOCATE WATER METER BOX | EA | 818.490 | 0.00 | 14.000 | 11,458.86 |
| 72406031 | | CO 11: WORD "BOX" REPLACED BY (3/4 IN) ADJUST/RELOCATE WATER METER BOX | EA | 1,034.670 | 0.00 | 1.000 | 1,034.67 |
| 72406031 | | CO 11: WORD "BOX" REPLACED BY (2 IN) | | | | | |
| 96016001 | | MATERIAL ON HAND | DOL | 1.000 | 1.00 | 5,038,424.730 | 5,038,424.73 |
| 96026001 | | PAYMENT ADJUSTMENT-POS | DOL | 1.000 | 1.00 | 7,955,288.597 | 7,955,288.60 |
| 96026601 | | EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT | DOL | 1.000 | 1,000.00 | 5,942.640 | 5,942.64 |
| 96036001 | | CONCRETE PAVEMENT RIDE PAYMENT ADJSTMNT | DOL | 1.000 | 25,000.00 | -3,574.000 | -3,574.00 |
| 96066053 | | LAW ENFORCEMENT PERSONNEL | DOL | 1.000 | 50,000.00 | 54,445.730 | 54,445.73 |
| 96066056 | | FORCE ACCOUNT - SAFETY CONTINGENCY | DOL | 1.000 | 20,000.00 | 114,717.350 | 114,717.35 |
| 96082001 | | UNIQUE CHANGE ORDER ITEM 1 | DOL | 484.040 | 0.00 | 15.000 | 7,260.60 |
| 96086001 | 000 | CHANGE ORDER 9 - TEMPORARY RUMBLE STRIPS (3 STRIPS PER UNIT) UNIQUE CHANGE ORDER ITEM 1 | DOL | 14,601.740 | 0.00 | 8.420 | 122,946.65 |
| 96086002 | | CO 5: PREPARATORY WORK FOR BORROW AREA- 1, (DOL=AC) UNIQUE CHANGE ORDER ITEM 2 | DOL | 7,085.340 | 0.00 | 1.000 | 7,085.34 |
| 96086003 | | CO 13: ADDED ITEM FOR REMOVAL OF MISC. CONCRETE, (DOL = LS UNIQUE CHANGE ORDER ITEM 3 | DOL | 5,759.840 | 0.00 | 1.000 | 5,759.84 |
| 96086004 | | CO 20: DEWATERING SITE UNIQUE CHANGE ORDER ITEM 4 | DOL | 1,929.800 | 0.00 | 1.000 | 1,929.80 |
| 96086005 | | UNIQUE CHANGE ORDER ITEM 5 | DOL | 4,679.000 | 0.00 | 80.000 | 374,320.00 |
| 96086006 | | PROJECT OVERHEAD COMPENSATION AT 6% UNIQUE CHANGE ORDER ITEM 6 | DOL | 3,899.160 | 0.00 | 153.000 | 596,571.48 |
| 96086007 | | PROJECT OVERHEAD COMPENSATION AT 5% UNIQUE CHANGE ORDER ITEM 7 | DOL | 6,110.390 | 0.00 | 1.000 | 6,110.39 |
| 96086008 | | REMOVE & RESTRIPE (DOL = LS) UNIQUE CHANGE ORDER ITEM 8 | DOL | 6,776.920 | 0.00 | 1.000 | 6,776.92 |
| 96086009 | | REMOVE & REPLACE CONC BARRIERS (DOL = LS) UNIQUE CHANGE ORDER ITEM 9 | DOL | 11,154.650 | 0.00 | 1.000 | 11,154.65 |
| 96086010 | | SAWCUT & REMOVE ROADWAY (DOL = LS) UNIQUE CHANGE ORDER ITEM 10 | DOL | 49,966.130 | 0.00 | 1.000 | 49,966.13 |
| 96086010 | | PLACE ASPHALT BASE (DOL = LS) | | | | | |

| | | | | | | |
|----------|--|-----|---------------|------|------------|--------------|
| 96086012 | UNIQUE CHANGE ORDER ITEM 12 | DOL | 6,643.010 | 0.00 | 1.000 | 6,643.01 |
| 96086014 | UNIQUE CHANGE ORDER ITEM 14 | DOL | 1.640 | 0.00 | 12,019.560 | 19,712.08 |
| 96086015 | UNIQUE CHANGE ORDER ITEM 15 | DOL | 61,073.850 | 0.00 | 1.000 | 61,073.85 |
| | ww | | | | | |
| 96086016 | UNIQUE CHANGE ORDER ITEM 16 | DOL | 3,992.870 | 0.00 | 1.000 | 3,992.87 |
| | (DOL = LS) | | | | | |
| 96086017 | UNIQUE CHANGE ORDER ITEM 17 | DOL | 3,113.100 | 0.00 | 1.000 | 3,113.10 |
| | (DOL=LS) | | | | | |
| 96086018 | UNIQUE CHANGE ORDER ITEM 18 | DOL | 7,191.290 | 0.00 | 1.000 | 7,191.29 |
| | CO 36: WORK ASSOC W/ CELLULAR TOWER RELOCATION & REMOVAL | | | | | |
| 96086019 | UNIQUE CHANGE ORDER ITEM 19 | DOL | 24,766.480 | 0.00 | 1.000 | 24,766.48 |
| | PREP AND MOBILIZATION OF STRIPING FOR SWITCH | | | | | |
| 96086020 | UNIQUE CHANGE ORDER ITEM 20 | DOL | 4,623.630 | 0.00 | 1.000 | 4,623.63 |
| | TRAFFIC DEVICES FOR DAMON MILL & INLAY | | | | | |
| 96086021 | UNIQUE CHANGE ORDER ITEM 21 | DOL | 691.470 | 0.00 | 1.000 | 691.47 |
| | CO 38: BACKFILLING POTHOLES IN DAMON | | | | | |
| 96086023 | UNIQUE CHANGE ORDER ITEM 23 | DOL | 4,947.340 | 0.00 | 1.000 | 4,947.34 |
| | SB MAIN LANE REPAIR WORK, STA 674+00 RT (DOL=LS) | | | | | |
| 96086024 | UNIQUE CHANGE ORDER ITEM 24 | DOL | 47,426.980 | 0.00 | 1.000 | 47,426.98 |
| | DELIVERY, SIGNS & STANDS, BARRICADES, BARRELS, & FASTENERS | | | | | |
| 96086040 | UNIQUE CHANGE ORDER ITEM 40 | DOL | 1,441,132.000 | 0.00 | 1.000 | 1,441,132.00 |
| | LIFT STATION - CITY OF DAMON OVERHEAD | | | | | |
| 96086044 | UNIQUE CHANGE ORDER ITEM 44 | DOL | 12,995.930 | 0.00 | 1.000 | 12,995.93 |
| | CO 44: HOGG RANCH ROAD INTERSECTION | | | | | |
| 96086047 | UNIQUE CHANGE ORDER ITEM 47 | DOL | 1,496.140 | 0.00 | 1.000 | 1,496.14 |
| | REPAIR GUARDRAIL DAMAGE & CCA PANEL DELINEATOR | | | | | |
| 96086048 | UNIQUE CHANGE ORDER ITEM 48 | DOL | 16,291.900 | 0.00 | 1.000 | 16,291.90 |
| | ADDITIONAL EMBANKMENT WORK (TY C) - FORCE ACCOUNT | | | | | |
| 96086051 | UNIQUE CHANGE ORDER ITEM 51 | DOL | 2,108.530 | 0.00 | 1.000 | 2,108.53 |
| | CCA REPAIR, STA STA 98+15, RT, SOUTHBOUND | | | | | |
| 96086052 | UNIQUE CHANGE ORDER ITEM 52 | DOL | 22,675.780 | 0.00 | 1.000 | 22,675.78 |
| | PREP FOR TRAFFIC SWITCH, STA 100+00 TO 0+00 | | | | | |
| 96086053 | UNIQUE CHANGE ORDER ITEM 53 | DOL | 5,542.220 | 0.00 | 1.000 | 5,542.22 |
| | TRAFFIC DEVICES FOR SWITCH STA 100+00 TO 0+00 | | | | | |
| 96086054 | UNIQUE CHANGE ORDER ITEM 54 | DOL | 2,205.000 | 0.00 | 1.000 | 2,205.00 |
| | STRIPING MOBILIZATION FOR SWITCH STA 100+00 TO 0+00 | | | | | |
| 96086055 | UNIQUE CHANGE ORDER ITEM 55 | DOL | 4,798,285.120 | 0.00 | 1.000 | 4,798,285.12 |
| | CO 55: PRICE FORWARDING (USACE PERMIT DELAY | | | | | |
| 96086056 | UNIQUE CHANGE ORDER ITEM 56 | DOL | 2.690 | 0.00 | 11,190.000 | 30,101.10 |
| | REMOV (Y) 4"(BRK), STA 76+67 TO STA 675+64 | | | | | |
| 96086057 | UNIQUE CHANGE ORDER ITEM 57 | DOL | 4,759,661.460 | 0.00 | 1.000 | 4,759,661.46 |
| | CO 57: PRICE FORWARDING, ITEM 57, MARCH-APRIL 2024 | | | | | |
| 96086059 | UNIQUE CHANGE ORDER ITEM 59 | DOL | 3,548.040 | 0.00 | 1.000 | 3,548.04 |
| | CCA REPAIR, STA 98+15, RT, SOUTHBOUND | | | | | |

TOTAL ITEM EARNINGS TO DATE

\$88,421,059.55