



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **09/08/24**

CONTRACT ID: **091317044**
 PROJECT: **F 2023(173)**
 CONTRACT: **11223023**
 AWARD AMOUNT: **\$151,104.00**
 PROJECTED AMOUNT: **\$152,608.00**
 ADJ. PROJECTED AMOUNT: **\$152,608.00**
 CONTRACTOR: **TEXAS ROAD CONSTRUCTION, LLC**

HIGHWAY: **Various**
 DISTRICT NAME: **YOAKUM**
 COUNTY: **DEWITT**
 AREA ENGINEER: **Covey Morrow, P.E.**
 AREA NUMBER: **058**

ESTIMATE NUMBER: **0018**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **07/26/2024** to **08/31/2024**
 ESTIMATE TYPE: **PROG**
 % COMPLETE: **98.76**
 % TIME USED: **84.75**
 % RETAINAGE: **0.00**

LETTING DATE: **11/02/2022**
 AWARD DATE: **11/16/2022**
 NOTICE TO PROCEED DATE: **12/21/2022**
 WORK BEGIN DATE: **04/17/2023**
 ACCEPTED DATE: **00/00/0000**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$150,719.00	\$150,719.00	\$0.00
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$150,719.00	\$150,719.00	\$0.00
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$150,719.00	\$150,719.00	\$0.00

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

AREA/PROJECT ENGINEER

DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 04/17/2023
TIME CHARGES BEGIN: 03/21/2023
BID DAYS: 59
C. O. ADJUSTED DAYS: 0
CURRENT DAYS: 59
DAYS CHARGED TO DATE: 50
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0
LIQ DAMAGE RATE: \$618.00
LIQUIDATED DAMAGES: 0
DAYS AT
PER DAY \$618.00
TOTAL: \$0.00

DAILY BREAKDOWN

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited	Diary Adjustment	Date or Days	Days Charged	Days Credited
07/26/2024		1	AWAITING FINAL DOCUMENTATION	37	0	37
07/27/2024		1	SATURDAY			
07/28/2024		1	SUNDAY			
07/29/2024		1	AWAITING FINAL DOCUMENTATION	AWAITING FINAL DOCU		26
07/30/2024		1	AWAITING FINAL DOCUMENTATION	SATURDAY		6
07/31/2024		1	AWAITING FINAL DOCUMENTATION	SUNDAY		5
08/01/2024		1	AWAITING FINAL DOCUMENTATION			
08/02/2024		1	AWAITING FINAL DOCUMENTATION			
08/03/2024		1	SATURDAY			
08/04/2024		1	SUNDAY			
08/05/2024		1	AWAITING FINAL DOCUMENTATION			
08/06/2024		1	AWAITING FINAL DOCUMENTATION			
08/07/2024		1	AWAITING FINAL DOCUMENTATION			
08/08/2024		1	AWAITING FINAL DOCUMENTATION			
08/09/2024		1	AWAITING FINAL DOCUMENTATION			
08/10/2024		1	SATURDAY			
08/11/2024		1	SUNDAY			
08/12/2024		1	AWAITING FINAL DOCUMENTATION			
08/13/2024		1	AWAITING FINAL DOCUMENTATION			
08/14/2024		1	AWAITING FINAL DOCUMENTATION			
08/15/2024		1	AWAITING FINAL DOCUMENTATION			
08/16/2024		1	AWAITING FINAL DOCUMENTATION			
08/17/2024		1	SATURDAY			
08/18/2024		1	SUNDAY			
08/19/2024		1	AWAITING FINAL DOCUMENTATION			
08/20/2024		1	AWAITING FINAL DOCUMENTATION			
08/21/2024		1	AWAITING FINAL DOCUMENTATION			
08/22/2024		1	AWAITING FINAL DOCUMENTATION			
08/23/2024		1	AWAITING FINAL DOCUMENTATION			
08/24/2024		1	SATURDAY			
08/25/2024		1	SUNDAY			
08/26/2024		1	AWAITING FINAL DOCUMENTATION			
08/27/2024		1	AWAITING FINAL DOCUMENTATION			
08/28/2024		1	AWAITING FINAL DOCUMENTATION			
08/29/2024		1	AWAITING FINAL DOCUMENTATION			
08/30/2024		1	AWAITING FINAL DOCUMENTATION			
08/31/2024		1	SATURDAY			

WORK PERFORMED THIS PERIOD

*** NO ITEM EARNINGS THIS ESTIMATE***

CONTRACT LINE ITEMS

PROJECT F 2023(173) CONTROL 091317044
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	01106003	000	EXCAVATION (SPECIAL)	CY	100.000	28.000	0.000	28.00	2,800.00
0065	01326005	000	EMBANKMENT (FINAL)(ORD COMP)(TY C)	CY	100.000	19.000	0.000	28.00	2,800.00
0070	01626002	000	BLOCK SODDING	SY	15.000	134.000	0.000	134.00	2,010.00
0075	01646001	000	BROADCAST SEED (PERM) (RURAL) (SANDY)	SY	5.000	255.000	0.000	255.00	1,275.00
0085	01706006	000	IRRIGATION SYSTEM LOCATION A	LS	35,000.000	1.000	0.000	1.00	35,000.00
0090	01706007	000	IRRIGATION SYSTEM LOCATION B	LS	15,000.000	1.000	0.000	1.00	15,000.00
0095	01926002	000	PLANT MATERIAL (1-GAL)	EA	25.000	31.000	0.000	31.00	775.00
0100	01926003	000	PLANT MATERIAL (3-GAL)	EA	32.000	28.000	0.000	28.00	896.00
0105	01926004	000	PLANT MATERIAL (5-GAL)	EA	38.000	46.000	0.000	46.00	1,748.00
0110	01926014	000	PLANT SOIL MIX	CY	100.000	32.000	0.000	32.00	3,200.00
0115	01926015	000	LANDSCAPE EDGE	LF	50.000	353.000	0.000	353.00	17,650.00
0120	01926016	000	PLANT BED PREPARATION	SY	35.000	72.000	0.000	33.00	1,155.00
0125	01926024	000	PLANT MATERIAL (30 GAL) (TREE)	EA	400.000	6.000	0.000	6.00	2,400.00
0130	04236015	000	RETAINING WALL (SPECIAL)	SF	100.000	370.000	0.000	370.00	37,000.00
0135	05006001	000	MOBILIZATION	LS	13,000.000	1.000	0.000	0.97	12,610.00
0140	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	2,000.000	4.000	0.000	4.00	8,000.00
0145	07526005	000	TREE REMOVAL (4" - 12" DIA)	EA	300.000	3.000	0.000	3.00	900.00
0150	10056001	000	LOOSE AGGR FOR GROUNDCOVER (TYPE I)	CY	500.000	5.000	0.000	6.00	3,000.00

Category Subtotal \$148,219.00

CATEGORY 002 DESCRIPTION FORCE ACCOUNT

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0162	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	1,000.000	0.000	2,500.00	2,500.00

Category Subtotal \$2,500.00

PROJECT F 2023(173) CONTROL 091317044
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0080	01686001	000	VEGETATIVE WATERING	MG	1.000	30.000	0.000	0.000	0.00
0155	61856002	002	TMA (STATIONARY)	DAY	250.000	10.000	0.000	0.000	0.00
0156	96016001		MATERIAL ON HAND	DOL	1.000	1.000	0.000	0.000	0.00
0157	96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1,000.000	0.000	0.000	0.00
0158	96026002		PAYMENT ADJUSTMENT-NEG	DOL	-1.000	1,000.000	0.000	0.000	0.00
0159	96106001		ON THE JOB TRAINING	DOL	1.000	1.000	0.000	0.000	0.00
165	96086001		UNIQUE CHANGE ORDER ITEM 1	DOL	2,500.000	0.000	0.000	0.000	0.00

CO#1 - Additional Item for Irrigation

Category Subtotal 0.00

CATEGORY 002

DESCRIPTION

FORCE ACCOUNT

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0161	96066055		FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	500.000	0.000	0.000	0.00
0163	96046001		CONTRACTOR FORCE ACCOUNT 1	DOL	1.000	1.000	0.000	0.000	0.00
0164	96046002		CONTRACTOR FORCE ACCOUNT 2	DOL	1.000	1.000	0.000	0.000	0.00
								Category Subtotal	<u>0.00</u>

TOTAL ITEM EARNINGS THIS CONTRACT

\$150,719.00

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
01106003	000	EXCAVATION (SPECIAL)	CY	100.000	28.00	28.000	2,800.00
01326005	000	EMBANKMENT (FINAL)(ORD COMP)(TY C)	CY	100.000	19.00	28.000	2,800.00
01626002	000	BLOCK SODDING	SY	15.000	134.00	134.000	2,010.00
01646001	000	BROADCAST SEED (PERM) (RURAL) (SANDY)	SY	5.000	255.00	255.000	1,275.00
01706006	000	IRRIGATION SYSTEM LOCATION A	LS	35,000.000	1.00	1.000	35,000.00
01706007	000	IRRIGATION SYSTEM LOCATION B	LS	15,000.000	1.00	1.000	15,000.00
01926002	000	PLANT MATERIAL (1-GAL)	EA	25.000	31.00	31.000	775.00
01926003	000	PLANT MATERIAL (3-GAL)	EA	32.000	28.00	28.000	896.00
01926004	000	PLANT MATERIAL (5-GAL)	EA	38.000	46.00	46.000	1,748.00
01926014	000	PLANT SOIL MIX	CY	100.000	32.00	32.000	3,200.00
01926015	000	LANDSCAPE EDGE	LF	50.000	353.00	353.000	17,650.00
01926016	000	PLANT BED PREPARATION	SY	35.000	72.00	33.000	1,155.00
01926024	000	PLANT MATERIAL (30 GAL) (TREE)	EA	400.000	6.00	6.000	2,400.00
04236015	000	RETAINING WALL (SPECIAL)	SF	100.000	370.00	370.000	37,000.00
05006001	000	MOBILIZATION	LS	13,000.000	1.00	0.970	12,610.00
05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	2,000.000	4.00	4.000	8,000.00
07526005	000	TREE REMOVAL (4" - 12" DIA)	EA	300.000	3.00	3.000	900.00
10056001	000	LOOSE AGGR FOR GROUND COVER (TYPE I)	CY	500.000	5.00	6.000	3,000.00
96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	1,000.00	2,500.000	2,500.00
TOTAL ITEM EARNINGS TO DATE							\$150,719.00