



**CONTRACTOR'S ESTIMATE PACKAGE**

REPORT DATE: **09/08/24**

CONTRACT ID: **638617001**  
 PROJECT: **RMC - 638617001**  
 CONTRACT: **08232002**  
 AWARD AMOUNT: **\$188,623.44**  
 PROJECTED AMOUNT: **\$191,623.44**  
 ADJ. PROJECTED AMOUNT: **\$191,623.44**  
 CONTRACTOR: **GREENPAK SOLUTIONS, LIMITED LIABILITY COMPANY**

HIGHWAY: **SH0012**  
 DISTRICT NAME: **BEAUMONT**  
 COUNTY: **ORANGE**  
 AREA ENGINEER: **Bryce Broussard, P.E.**  
 AREA NUMBER: **053**

ESTIMATE NUMBER: **0010**  
 ESTIMATE PAID:   
 ESTIMATE PERIOD: **07/01/2024** to **07/03/2024**  
 ESTIMATE TYPE: **FINL**  
 % COMPLETE: **100.00**  
 % TIME USED: **11.43**  
 % RETAINAGE: **0.00**

LETTING DATE: **08/22/2023**  
 AWARD DATE: **08/22/2023**  
 NOTICE TO PROCEED DATE: **09/19/2023**  
 WORK BEGIN DATE: **10/27/2023**  
 ACCEPTED DATE: **06/28/2024**  
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

**RECAPITULATION**

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$187,052.45	\$187,052.35	\$0.10
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$187,052.45	\$187,052.35	\$0.10
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
<b>PAID TO CONTRACTOR</b>	<b>\$187,052.45</b>	<b>\$187,052.35</b>	<b>\$0.10</b>

**CONTRACT ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION:  
 ADJUSTMENT AMOUNT:  
 REMARKS:

\*\*\*There are no Contract Adjustments for this estimate\*\*\*

**LINE ITEM ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION:  
 ADJUSTMENT AMOUNT:  
 REMARKS:

\*\*\*There are no Line Item Adjustments for this estimate\*\*\*

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

\_\_\_\_\_  
 AREA/PROJECT ENGINEER

\_\_\_\_\_  
 DATE

**CONTRACT TIME STATEMENT**

<u>WORK BEGIN DATE:</u>	10/27/2023	<u>ASSESSED LIQ DAMAGES:</u>	0
<u>TIME CHARGES BEGIN:</u>	00/00/0000	<u>LIQ DAMAGE RATE:</u>	\$618.00
<u>BID DAYS:</u>	35	<u>LIQUIDATED DAMAGES:</u>	0
<u>C. O. ADJUSTED DAYS:</u>	0	<b>DAYS AT</b>	
<u>CURRENT DAYS:</u>	35	<b>PER DAY</b>	\$618.00
<u>DAYS CHARGED TO DATE:</u>	4	<b>TOTAL:</b>	\$0.00
<u>PHYSICAL WORK COMPLETE:</u>	00/00/0000		

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited	Diary Adjustment
07/01/2024		1	WORK COMPL & ACCEP
07/02/2024		1	WORK COMPL & ACCEP
07/03/2024		1	WORK COMPL & ACCEP

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
3	0	3
		<hr/>
WORK COMPL & ACCE		3

WORK PERFORMED THIS PERIOD

PROJECT RMC - 638617001 CONTROL 638617001  
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE
0060	05006001	000	MOBILIZATION	LS	1.000	0.100	\$0.10

Total Bid Quantity	QTY Paid To Date
1.00	1.00

TOTAL ITEM EARNINGS THIS ESTIMATE

\$0.10

CONTRACT LINE ITEMS

PROJECT RMC - 638617001 CONTROL 638617001  
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	05006001	000	MOBILIZATION	LS	1.000	1.000	0.000	1.00	1.00
0065	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	1.000	3.000	0.000	1.00	1.00
0070	07126008	002	JT / CRCK SEAL (RUBBER - ASPHALT)	LMI	569.000	308.760	0.000	306.05	174,142.45
0075	07136005	000	CRACK CLEANING AND SEALING (JCP)	LF	0.860	15,000.000	0.000	15,000.00	12,900.00
0080	61856002	002	TMA (STATIONARY)	DAY	1.000	35.000	0.000	8.00	8.00
<b>Category Subtotal</b>									<b>\$187,052.45</b>

PROJECT RMC - 638617001 CONTROL 638617001  
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0085	96016001		MATERIAL ON HAND	DOL	1.000	1,000.000	0.000	0.000	0.00
0090	96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	1,000.000	0.000	0.000	0.00
0095	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	1,000.000	0.000	0.000	0.00
<b>Category Subtotal</b>									<b>0.00</b>

**TOTAL ITEM EARNINGS THIS CONTRACT** \$187,052.45

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
05006001	000	MOBILIZATION	LS	1.000	1.00	1.000	1.00
05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	1.000	3.00	1.000	1.00
07126008	002	JT / CRCK SEAL (RUBBER - ASPHALT)	LMI	569.000	308.76	306.050	174,142.45
07136005	000	CRACK CLEANING AND SEALING (JCP)	LF	0.860	15,000.00	15,000.000	12,900.00
61856002	002	TMA (STATIONARY)	DAY	1.000	35.00	8.000	8.00
<b>TOTAL ITEM EARNINGS TO DATE</b>							<b>\$187,052.45</b>