



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **09/08/24**

CONTRACT ID: **642743001**
 PROJECT: **RMC - 642743001**
 CONTRACT: **06234617**
 AWARD AMOUNT: **\$2,318,000.00**
 PROJECTED AMOUNT: **\$2,321,000.00**
 ADJ. PROJECTED AMOUNT: **\$2,254,885.14**
 CONTRACTOR: **CONSTRUCTION MANAGERS OF SOUTHEAST TEXAS, LLC**

HIGHWAY: **IH0010**
 DISTRICT NAME: **BEAUMONT**
 COUNTY: **CHAMBERS**
 AREA ENGINEER: **Roberto Rodriguez, P.E.**
 AREA NUMBER: **054**

ESTIMATE NUMBER: **0013**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **08/01/2024** to **08/31/2024**
 ESTIMATE TYPE: **PROG**
 % COMPLETE: **85.37**
 % TIME USED: **71.18**
 % RETAINAGE: **0.00**

LETTING DATE: **06/28/2023**
 AWARD DATE: **07/11/2023**
 NOTICE TO PROCEED DATE: **08/03/2023**
 WORK BEGIN DATE: **09/05/2023**
 ACCEPTED DATE: **00/00/0000**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$1,925,047.14	\$1,890,277.14	\$34,770.00
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$1,925,047.14	\$1,890,277.14	\$34,770.00
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$1,925,047.14	\$1,890,277.14	\$34,770.00

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

AREA/PROJECT ENGINEER

DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 09/05/2023
TIME CHARGES BEGIN: 00/00/0000
BID DAYS: 180
C. O. ADJUSTED DAYS: 108
CURRENT DAYS: 288
DAYS CHARGED TO DATE: 205
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0
LIQ DAMAGE RATE: \$832.00
LIQUIDATED DAMAGES: 0
 DAYS AT PER DAY \$832.00
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited
08/01/2024	1	
08/02/2024	1	
08/03/2024		1 SATURDAY
08/04/2024		1 SUNDAY
08/05/2024	1	
08/06/2024	1	
08/07/2024	1	
08/08/2024	1	
08/09/2024	1	
08/10/2024		1 SATURDAY
08/11/2024		1 SUNDAY
08/12/2024	1	
08/13/2024	1	
08/14/2024		1 RAIN
08/15/2024	1	
08/16/2024	1	
08/17/2024		1 SATURDAY
08/18/2024		1 SUNDAY
08/19/2024	1	
08/20/2024	1	
08/21/2024	1	
08/22/2024	1	
08/23/2024	1	
08/24/2024		1 SATURDAY
08/25/2024		1 SUNDAY
08/26/2024		1 RAIN
08/27/2024		1 RAIN
08/28/2024	1	
08/29/2024		1 RAIN
08/30/2024		1 RAIN
08/31/2024		1 SATURDAY

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
31	17	14
RAIN		5
SATURDAY		5
SUNDAY		4

WORK PERFORMED THIS PERIOD

PROJECT RMC - 642743001 CONTROL 642743001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE
0060	73276001	000	SAFETY REST AREA	LS	2,318,000.000	0.015	\$34,770.00

Total Bid Quantity	QTY Paid To Date
1.00	0.86

TOTAL ITEM EARNINGS THIS ESTIMATE

\$34,770.00

CONTRACT LINE ITEMS

PROJECT RMC - 642743001 CONTROL 642743001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
005	96026002		PAYMENT ADJUSTMENT-NEG Adjustment for material substitution	DOL	-66,114.860	0.000	1.000	1.00	-66,114.86
0060	73276001	000	SAFETY REST AREA	LS	2,318,000.000	1.000	0.000	0.86	1,991,162.00
								Category Subtotal	\$1,925,047.14

PROJECT RMC - 642743001 CONTROL 642743001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0065	96016001		MATERIAL ON HAND	DOL	1.000	1,000.000	0.000	0.000	0.00
0070	96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	1,000.000	0.000	0.000	0.00
0075	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	1,000.000	0.000	0.000	0.00
								Category Subtotal	0.00

TOTAL ITEM EARNINGS THIS CONTRACT **\$1,925,047.14**

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
73276001	000	SAFETY REST AREA	LS	2,318,000.000	1.00	0.859	1,991,162.00
96026002		PAYMENT ADJUSTMENT-NEG	DOL	-66,114.860	0.00	1.000	-66,114.86
TOTAL ITEM EARNINGS TO DATE							\$1,925,047.14