



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **10/08/24**

CONTRACT ID: **000513064**
 PROJECT: **F 2022(634)**
 CONTRACT: **11233201**
 AWARD AMOUNT: **\$237,861,189.92**
 PROJECTED AMOUNT: **\$240,530,498.94**
 ADJ. PROJECTED AMOUNT: **\$240,530,498.94**
 CONTRACTOR: **SUNDT CONSTRUCTION, INC.**

HIGHWAY: **IH 20**
 DISTRICT NAME: **ODESSA**
 COUNTY: **ECTOR**
 AREA ENGINEER: **Frew Bogale, P.E.**
 AREA NUMBER: **055**

ESTIMATE NUMBER: **0009**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **09/01/2024** to **09/28/2024**
 ESTIMATE TYPE: **PROG**
 % COMPLETE: **10.41**
 % TIME USED: **9.89**
 % RETAINAGE: **0.00**

LETTING DATE: **11/02/2023**
 AWARD DATE: **11/16/2023**
 NOTICE TO PROCEED DATE: **12/06/2023**
 WORK BEGIN DATE: **05/16/2024**
 ACCEPTED DATE: **00/00/0000**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

| | TOTAL TO DATE | PREV TO DATE | THIS ESTIMATE |
|---------------------------|------------------------|------------------------|-----------------------|
| ITEM EARNINGS | \$25,049,037.74 | \$22,845,561.32 | \$2,203,476.42 |
| PARTICIPATING | \$0.00 | \$0.00 | \$0.00 |
| NON-PARTICIPATING | \$25,049,037.74 | \$22,845,561.32 | \$2,203,476.42 |
| RETAINAGE | \$0.00 | \$0.00 | \$0.00 |
| LIQUIDATED DAMAGES | \$0.00 | \$0.00 | \$0.00 |
| INCENTIVE | \$0.00 | \$0.00 | \$0.00 |
| DISINCENTIVE | \$0.00 | \$0.00 | \$0.00 |
| OTHER ADJUSTMENTS | \$0.00 | \$0.00 | \$0.00 |
| PAID TO CONTRACTOR | \$25,049,037.74 | \$22,845,561.32 | \$2,203,476.42 |

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 05/16/2024
TIME CHARGES BEGIN: 04/05/2024
BID DAYS: 1,150
C. O. ADJUSTED DAYS: -270
CURRENT DAYS: 880
DAYS CHARGED TO DATE: 87
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0
LIQ DAMAGE RATE: \$4,265.00
LIQUIDATED DAMAGES: 0
 DAYS AT PER DAY \$4,265.00
TOTAL: \$0.00

DAILY BREAKDOWN

| Date or Days | Days Charged | Days Credited |
|--------------|--------------|---------------|
| 09/01/2024 | | 1 SUNDAY |
| 09/02/2024 | | 1 HOLIDAY |
| 09/03/2024 | | 1 RAIN |
| 09/04/2024 | 1 | |
| 09/05/2024 | 1 | |
| 09/06/2024 | 1 | |
| 09/07/2024 | | 1 SATURDAY |
| 09/08/2024 | | 1 SUNDAY |
| 09/09/2024 | 1 | |
| 09/10/2024 | 1 | |
| 09/11/2024 | 1 | |
| 09/12/2024 | 1 | |
| 09/13/2024 | 1 | |
| 09/14/2024 | | 1 SATURDAY |
| 09/15/2024 | | 1 SUNDAY |
| 09/16/2024 | 1 | |
| 09/17/2024 | 1 | |
| 09/18/2024 | 1 | |
| 09/19/2024 | 1 | |
| 09/20/2024 | 1 | |
| 09/21/2024 | 1 | |
| 09/22/2024 | | 1 SUNDAY |
| 09/23/2024 | 1 | |
| 09/24/2024 | 1 | |
| 09/25/2024 | 1 | |
| 09/26/2024 | 1 | |
| 09/27/2024 | 1 | |
| 09/28/2024 | | 1 SATURDAY |

PERIOD SUMMARY

| Date or Days | Days Charged | Days Credited |
|--------------|--------------|---------------|
| 28 | 19 | 9 |
| HOLIDAY | | 1 |
| RAIN | | 1 |
| SATURDAY | | 3 |
| SUNDAY | | 4 |

WORK PERFORMED THIS PERIOD

PROJECT F 2022(634) CONTROL 000513064
 CATEGORY 001 DESCRIPTION ROADWAY

| LINE NBR | ITEM CODE | SP NBR | DESCRIPTION | UNIT | UNIT PRICE | QTY THIS ESTIMATE | AMOUNT PAID THIS ESTIMATE | Total Bid Quantity | QTY Paid To Date |
|----------|-----------|--------|--|------|------------|-------------------|---------------------------|--------------------|------------------|
| 0085 | 01106001 | 000 | EXCAVATION (ROADWAY) | CY | 10.000 | 3,402.430 | \$34,024.30 | 352,951.00 | 11,671.13 |
| 0095 | 01326006 | 000 | EMBANKMENT (FINAL)(DENS CONT)(TY C) | CY | 14.000 | 4,825.000 | \$67,550.00 | 727,034.00 | 34,725.00 |
| 0120 | 02476064 | 003 | FL BS (CMP IN PLC)(TY A GR 4) (6") | SY | 10.000 | 3,657.890 | \$36,578.90 | 174,617.00 | 3,657.89 |
| 0190 | 04006005 | 000 | CEM STABIL BKFL | CY | 200.000 | 193.610 | \$38,722.00 | 13,909.00 | 372.88 |
| 0205 | 04036001 | 000 | TEMPORARY SPL SHORING | SF | 25.000 | 900.000 | \$22,500.00 | 66,816.00 | 14,110.00 |
| 0315 | 04626001 | 002 | CONC BOX CULV (3 FT X 2 FT) | LF | 275.000 | 344.000 | \$94,600.00 | 4,949.00 | 344.00 |
| 0360 | 04646003 | 001 | RC PIPE (CL III)(18 IN) | LF | 67.000 | 48.000 | \$3,216.00 | 4,511.00 | 48.00 |
| 0645 | 05026001 | 008 | BARRICADES, SIGNS AND TRAFFIC HANDLING | MO | 30,000.000 | 1.000 | \$30,000.00 | 54.00 | 5.00 |
| 0725 | 05126089 | 000 | PTB(FRN&INSL)(SSCB OR CSB)(TY1)OR(STL) | LF | 68.000 | 4,230.000 | \$287,640.00 | 122,910.00 | 76,570.00 |
| 0730 | 05126090 | 000 | PTB(MOVE)(SSCB OR CSB)(TY1)OR(STL) | LF | 5.250 | 5,070.000 | \$26,617.50 | 54,990.00 | 5,070.00 |
| 0845 | 05406002 | 001 | MTL W-BEAM GD FEN (STEEL POST) | LF | 28.000 | 225.000 | \$6,300.00 | 26,180.00 | 225.00 |
| 0855 | 05406016 | 001 | DOWNSTREAM ANCHOR TERMINAL SECTION | EA | 1,600.000 | 1.000 | \$1,600.00 | 39.00 | 1.00 |
| 0870 | 05426001 | 000 | REMOVE METAL BEAM GUARD FENCE | LF | 2.000 | 925.000 | \$1,850.00 | 6,783.00 | 1,825.00 |
| 0875 | 05426003 | 000 | REMOVE DOWNSTREAM ANCHOR TERMINAL | EA | 205.000 | 1.000 | \$205.00 | 8.00 | 4.00 |
| 0905 | 05446001 | 000 | GUARDRAIL END TREATMENT (INSTALL) | EA | 3,400.000 | 2.000 | \$6,800.00 | 41.00 | 2.00 |
| 0910 | 05446003 | 000 | GUARDRAIL END TREATMENT (REMOVE) | EA | 205.000 | 3.000 | \$615.00 | 9.00 | 4.00 |
| 0920 | 05456005 | 000 | CRASH CUSH ATTEN (REMOVE) | EA | 500.000 | 6.000 | \$3,000.00 | 33.00 | 24.00 |
| 0930 | 05456019 | 000 | CRASH CUSH ATTEN (INSL)(S)(N)(TL3) | EA | 10,000.000 | 6.000 | \$60,000.00 | 33.00 | 61.00 |
| 1205 | 06476003 | 000 | REMOVE LRSA | EA | 1,300.000 | 7.000 | \$9,100.00 | 12.00 | 9.00 |
| 1245 | 06586061 | 000 | INSL DEL ASSM (D-SW)SZ 1(BRF)GF2 | EA | 20.000 | 4.000 | \$80.00 | 268.00 | 4.00 |
| 1885 | 61856002 | 002 | TMA (STATIONARY) | DAY | 500.000 | 22.000 | \$11,000.00 | 258.00 | 249.00 |
| 1890 | 61856003 | 002 | TMA (MOBILE OPERATION) | HR | 175.000 | 8.000 | \$1,400.00 | 352.00 | 132.40 |
| 2755 | 96016001 | 000 | MATERIAL ON HAND | DOL | 1.000 | 1,307,969.150 | \$1,307,969.15 | 1,000.00 | 2,958,722.29 |

CATEGORY 003 DESCRIPTION BRIDGE: 060690000513293 [IH20EBFR@FAREASTSIDECHANNE

| LINE NBR | ITEM CODE | SP NBR | DESCRIPTION | UNIT | UNIT PRICE | QTY THIS ESTIMATE | AMOUNT PAID THIS ESTIMATE | Total Bid Quantity | QTY Paid To Date |
|----------|-----------|--------|-----------------------------|------|------------|-------------------|---------------------------|--------------------|------------------|
| 2085 | 04626024 | 002 | CONC BOX CULV (9 FT X 5 FT) | LF | 850.000 | 18.000 | \$15,300.00 | 276.00 | 144.00 |
| 2090 | 04666168 | 000 | WINGWALL (FW - S) (HW=7 FT) | EA | 48,000.000 | 1.000 | \$48,000.00 | 1.00 | 1.00 |

CATEGORY 007 DESCRIPTION BRIDGE: 060690000513298 [IH20WBFR@CITYCHANNEL]

| LINE NBR | ITEM CODE | SP NBR | DESCRIPTION | UNIT | UNIT PRICE | QTY THIS ESTIMATE | AMOUNT PAID THIS ESTIMATE | Total Bid Quantity | QTY Paid To Date |
|----------|-----------|--------|-----------------------------|------|------------|-------------------|---------------------------|--------------------|------------------|
| 2455 | 04666182 | 000 | WINGWALL (PW - 1) (HW=7 FT) | EA | 38,000.000 | 1.000 | \$38,000.00 | 1.00 | 1.00 |

CATEGORY 011 DESCRIPTION FORCE ACCOUNT

| LINE NBR | ITEM CODE | SP NBR | DESCRIPTION | UNIT | UNIT PRICE | QTY THIS ESTIMATE | AMOUNT PAID THIS ESTIMATE | Total Bid Quantity | QTY Paid To Date |
|----------|-----------|--------|------------------------------------|------|------------|-------------------|---------------------------|--------------------|------------------|
| 2790 | 96066053 | 000 | LAW ENFORCEMENT PERSONNEL | DOL | 1.000 | 4,676.810 | \$4,676.81 | 1,149,342.42 | 22,744.55 |
| 2800 | 96066056 | 000 | FORCE ACCOUNT - SAFETY CONTINGENCY | DOL | 1.000 | 46,131.760 | \$46,131.76 | 81,000.00 | 191,501.98 |

TOTAL ITEM EARNINGS THIS ESTIMATE

\$2,203,476.42

CONTRACT LINE ITEMS

PROJECT F 2022(634) CONTROL 000513064
 CATEGORY 001 DESCRIPTION ROADWAY

| LINE NBR | ITEM CODE | SP NBR | DESCRIPTION SUPP DESCRIPTION | UNIT | UNIT PRICE | BID QUANTITY | NET CO QUANTITY | QTY PAID TO DATE | AMOUNT \$ |
|----------|-----------|--------|---|------|----------------|--------------|-----------------|------------------|---------------|
| 0065 | 01046009 | 000 | REMOVING CONC (RIPRAP) | SY | 15.000 | 8,665.000 | 0.000 | 1,960.24 | 29,403.60 |
| 0080 | 01046021 | 000 | REMOVING CONC (CURB) | LF | 5.000 | 7,311.000 | 0.000 | 340.00 | 1,700.00 |
| 0085 | 01106001 | 000 | EXCAVATION (ROADWAY) | CY | 10.000 | 352,951.000 | 0.000 | 11,671.13 | 116,711.30 |
| 0095 | 01326006 | 000 | EMBANKMENT (FINAL)(DENS CONT)(TY C) | CY | 14.000 | 727,034.000 | 0.000 | 34,725.00 | 486,150.00 |
| 0100 | 01506002 | 000 | BLADING | HR | 155.000 | 139.000 | 0.000 | 22.00 | 3,410.00 |
| 0120 | 02476064 | 003 | FL BS (CMP IN PLC)(TY A GR 4) (6") | SY | 10.000 | 174,617.000 | 0.000 | 3,657.89 | 36,578.90 |
| 0190 | 04006005 | 000 | CEM STABIL BKFL | CY | 200.000 | 13,909.000 | 0.000 | 372.88 | 74,576.00 |
| 0205 | 04036001 | 000 | TEMPORARY SPL SHORING | SF | 25.000 | 66,816.000 | 0.000 | 14,110.00 | 352,750.00 |
| 0315 | 04626001 | 002 | CONC BOX CULV (3 FT X 2 FT) | LF | 275.000 | 4,949.000 | 0.000 | 344.00 | 94,600.00 |
| 0320 | 04626003 | 002 | CONC BOX CULV (4 FT X 2 FT) | LF | 325.000 | 3,623.000 | 0.000 | 9.00 | 2,925.00 |
| 0325 | 04626006 | 002 | CONC BOX CULV (5 FT X 2 FT) | LF | 400.000 | 3,921.000 | 0.000 | 251.00 | 100,400.00 |
| 0350 | 04626176 | 002 | CONC BOX CULV (12 FT X 5 FT) | LF | 1,450.000 | 24.000 | 0.000 | 96.00 | 139,200.00 |
| 0360 | 04646003 | 001 | RC PIPE (CL III)(18 IN) | LF | 67.000 | 4,511.000 | 0.000 | 48.00 | 3,216.00 |
| 0610 | 04966004 | 000 | REMOV STR (SET) | EA | 550.000 | 138.000 | 0.000 | 23.00 | 12,650.00 |
| 0615 | 04966006 | 000 | REMOV STR (HEADWALL) | EA | 3,000.000 | 6.000 | 0.000 | 1.00 | 3,000.00 |
| 0620 | 04966007 | 000 | REMOV STR (PIPE) | LF | 20.000 | 3,512.000 | 0.000 | 427.00 | 8,540.00 |
| 0625 | 04966008 | 000 | REMOV STR (BOX CULVERT) | LF | 40.000 | 3,252.000 | 0.000 | 648.00 | 25,920.00 |
| 0640 | 05006001 | 000 | MOBILIZATION | LS | 26,400,000.000 | 1.000 | 0.000 | 0.50 | 13,200,000.00 |
| 0645 | 05026001 | 008 | BARRICADES, SIGNS AND TRAFFIC HANDLING | MO | 30,000.000 | 54.000 | 0.000 | 5.00 | 150,000.00 |
| 0650 | 05066001 | 005 | ROCK FILTER DAMS (INSTALL) (TY 1) | LF | 40.000 | 1,130.000 | 0.000 | 276.00 | 11,040.00 |
| 0670 | 05066038 | 005 | TEMP SEDMT CONT FENCE (INSTALL) | LF | 4.500 | 6,430.000 | 0.000 | 315.33 | 1,418.99 |
| 0680 | 05066042 | 005 | BIODEG EROSN CONT LOGS (INSTL) (18") | LF | 9.000 | 10,305.000 | 0.000 | 188.00 | 1,692.00 |
| 0690 | 05086001 | 000 | CONSTRUCTING DETOURS | SY | 80.000 | 120,015.000 | 0.000 | 1,498.00 | 119,840.00 |
| 0725 | 05126089 | 000 | PTB(FRN&INSTL)(SSCB OR CSB)(TY1)OR(STL) | LF | 68.000 | 122,910.000 | 0.000 | 76,570.00 | 5,206,760.00 |
| 0730 | 05126090 | 000 | PTB(MOVE)(SSCB OR CSB)(TY1)OR(STL) | LF | 5.250 | 54,990.000 | 0.000 | 5,070.00 | 26,617.50 |
| 0845 | 05406002 | 001 | MTL W-BEAM GD FEN (STEEL POST) | LF | 28.000 | 26,180.000 | 0.000 | 225.00 | 6,300.00 |
| 0855 | 05406016 | 001 | DOWNSTREAM ANCHOR TERMINAL SECTION | EA | 1,600.000 | 39.000 | 0.000 | 1.00 | 1,600.00 |
| 0870 | 05426001 | 000 | REMOVE METAL BEAM GUARD FENCE | LF | 2.000 | 6,783.000 | 0.000 | 1,825.00 | 3,650.00 |
| 0875 | 05426003 | 000 | REMOVE DOWNSTREAM ANCHOR TERMINAL | EA | 205.000 | 8.000 | 0.000 | 4.00 | 820.00 |
| 0905 | 05446001 | 000 | GUARDRAIL END TREATMENT (INSTALL) | EA | 3,400.000 | 41.000 | 0.000 | 2.00 | 6,800.00 |
| 0910 | 05446003 | 000 | GUARDRAIL END TREATMENT (REMOVE) | EA | 205.000 | 9.000 | 0.000 | 4.00 | 820.00 |
| 0920 | 05456005 | 000 | CRASH CUSH ATTEN (REMOVE) | EA | 500.000 | 33.000 | 0.000 | 24.00 | 12,000.00 |
| 0930 | 05456019 | 000 | CRASH CUSH ATTEN (INSTL)(S)(N)(TL3) | EA | 10,000.000 | 33.000 | 0.000 | 61.00 | 610,000.00 |
| 1185 | 06446076 | 000 | REMOVE SM RD SN SUP&AM | EA | 150.000 | 171.000 | 0.000 | 49.00 | 7,350.00 |
| 1205 | 06476003 | 000 | REMOVE LRSA | EA | 1,300.000 | 12.000 | 0.000 | 9.00 | 11,700.00 |
| 1245 | 06586061 | 000 | INSTL DEL ASSM (D-SW)SZ 1(BRF)GF2 | EA | 20.000 | 268.000 | 0.000 | 4.00 | 80.00 |
| 1310 | 06666167 | 007 | REFL PAV MRK TY II (W) 4" (BRK) | LF | 0.200 | 19,995.000 | 0.000 | 400.00 | 80.00 |
| 1320 | 06666170 | 007 | REFL PAV MRK TY II (W) 4" (SLD) | LF | 0.200 | 31,240.000 | 0.000 | 1,367.00 | 273.40 |
| 1340 | 06666178 | 007 | REFL PAV MRK TY II (W) 8" (SLD) | LF | 0.500 | 19,809.000 | 0.000 | 1,283.00 | 641.50 |
| 1350 | 06666182 | 007 | REFL PAV MRK TY II (W) 24" (SLD) | LF | 3.100 | 1,135.000 | 0.000 | 77.00 | 238.70 |
| 1355 | 06666184 | 007 | REFL PAV MRK TY II (W) (ARROW) | EA | 112.000 | 21.000 | 0.000 | 35.00 | 3,920.00 |
| 1385 | 06666199 | 007 | REFL PAV MRK TY II (W) 36" (YLD TRI) | EA | 44.000 | 59.000 | 0.000 | 7.00 | 308.00 |
| 1390 | 06666210 | 007 | REFL PAV MRK TY II (Y) 6" (SLD) | LF | 0.260 | 63,152.000 | 0.000 | 63,092.00 | 16,403.92 |
| 1490 | 06776001 | 000 | ELIM EXT PAV MRK & MRKS (4") | LF | 0.800 | 94,260.000 | 0.000 | 17,633.00 | 14,106.40 |

CATEGORY 001 DESCRIPTION ROADWAY

| LINE NBR | ITEM CODE | SP NBR | DESCRIPTION SUPP DESCRIPTION | UNIT | UNIT PRICE | BID QUANTITY | NET CO QUANTITY | QTY PAID TO DATE | AMOUNT \$ |
|----------|-----------|--------|-------------------------------------|------|-------------|--------------|-----------------|------------------|--------------|
| 1560 | 06816001 | 000 | TEMP TRAF SIGNALS | EA | 600,000.000 | 1.000 | 0.000 | 0.25 | 150,000.00 |
| 1690 | 07356003 | 000 | DEBRIS REMOVAL (FRONTAGE ROADS) | CYC | 1,100.000 | 53.000 | 0.000 | 1.00 | 1,100.00 |
| 1770 | 60006022 | 000 | REMOVE ROADWAY ILLUM ASSEMBLY (HPS) | EA | 750.000 | 18.000 | 0.000 | 18.00 | 13,500.00 |
| 1775 | 60016002 | 000 | PORTABLE CHANGEABLE MESSAGE SIGN | EA | 20,000.000 | 4.000 | 0.000 | 8.00 | 160,000.00 |
| 1885 | 61856002 | 002 | TMA (STATIONARY) | DAY | 500.000 | 258.000 | 0.000 | 249.00 | 124,500.00 |
| 1890 | 61856003 | 002 | TMA (MOBILE OPERATION) | HR | 175.000 | 352.000 | 0.000 | 132.40 | 23,170.00 |
| 1950 | 64766001 | 000 | REMOVE HIGH MAST LIGHTING ASSEMBLY | EA | 15,000.000 | 4.000 | 0.000 | 1.00 | 15,000.00 |
| 2755 | 96016001 | 000 | MATERIAL ON HAND | DOL | 1.000 | 1,000.000 | 0.000 | 2,958,722.29 | 2,958,722.29 |

Category Subtotal \$24,352,183.50

CATEGORY 002 DESCRIPTION BRIDGE: 060690000513292 [IH20EBFR@CITYCHANNEL]

| LINE NBR | ITEM CODE | SP NBR | DESCRIPTION SUPP DESCRIPTION | UNIT | UNIT PRICE | BID QUANTITY | NET CO QUANTITY | QTY PAID TO DATE | AMOUNT \$ |
|----------|-----------|--------|------------------------------|------|------------|--------------|-----------------|------------------|------------|
| 2000 | 04006005 | 000 | CEM STABIL BKFL | CY | 200.000 | 224.000 | 0.000 | 136.67 | 27,334.00 |
| 2010 | 04626101 | 002 | CONC BOX CULV (10 FT X 4 FT) | LF | 925.000 | 280.000 | 0.000 | 164.00 | 151,700.00 |
| 2020 | 04666183 | 000 | WINGWALL (PW - 1) (HW=8 FT) | EA | 58,000.000 | 1.000 | 0.000 | 1.00 | 58,000.00 |

Category Subtotal \$237,034.00

CATEGORY 003 DESCRIPTION BRIDGE: 060690000513293 [IH20EBFR@FAREASTSIDE]

| LINE NBR | ITEM CODE | SP NBR | DESCRIPTION SUPP DESCRIPTION | UNIT | UNIT PRICE | BID QUANTITY | NET CO QUANTITY | QTY PAID TO DATE | AMOUNT \$ |
|----------|-----------|--------|------------------------------|------|------------|--------------|-----------------|------------------|------------|
| 2070 | 04006005 | 000 | CEM STABIL BKFL | CY | 200.000 | 195.000 | 0.000 | 64.38 | 12,876.00 |
| 2085 | 04626024 | 002 | CONC BOX CULV (9 FT X 5 FT) | LF | 850.000 | 276.000 | 0.000 | 144.00 | 122,400.00 |
| 2090 | 04666168 | 000 | WINGWALL (FW - S) (HW=7 FT) | EA | 48,000.000 | 1.000 | 0.000 | 1.00 | 48,000.00 |

Category Subtotal \$183,276.00

CATEGORY 007 DESCRIPTION BRIDGE: 060690000513298 [IH20WBFR@CITYCHANNEL]

| LINE NBR | ITEM CODE | SP NBR | DESCRIPTION SUPP DESCRIPTION | UNIT | UNIT PRICE | BID QUANTITY | NET CO QUANTITY | QTY PAID TO DATE | AMOUNT \$ |
|----------|-----------|--------|------------------------------|------|------------|--------------|-----------------|------------------|-----------|
| 2440 | 04006005 | 000 | CEM STABIL BKFL | CY | 200.000 | 181.000 | 0.000 | 117.00 | 23,400.00 |
| 2455 | 04666182 | 000 | WINGWALL (PW - 1) (HW=7 FT) | EA | 38,000.000 | 1.000 | 0.000 | 1.00 | 38,000.00 |

Category Subtotal \$61,400.00

CATEGORY 011 DESCRIPTION FORCE ACCOUNT

| LINE NBR | ITEM CODE | SP NBR | DESCRIPTION SUPP DESCRIPTION | UNIT | UNIT PRICE | BID QUANTITY | NET CO QUANTITY | QTY PAID TO DATE | AMOUNT \$ |
|----------|-----------|--------|--|------|------------|---------------|-----------------|------------------|------------|
| 2790 | 96066053 | 000 | LAW ENFORCEMENT PERSONNEL | DOL | 1.000 | 1,149,342.420 | 0.000 | 22,744.55 | 22,744.55 |
| 2795 | 96066055 | 000 | FORCE ACCT-EROSION CONTROL MAINTENANCE | DOL | 1.000 | 99,000.000 | 0.000 | 897.71 | 897.71 |
| 2800 | 96066056 | 000 | FORCE ACCOUNT - SAFETY CONTINGENCY | DOL | 1.000 | 81,000.000 | 0.000 | 191,501.98 | 191,501.98 |

Category Subtotal \$215,144.24

CATEGORY 001 DESCRIPTION ROADWAY

| LINE NBR | ITEM CODE | SP NBR | DESCRIPTION SUPP DESCRIPTION | UNIT | UNIT PRICE | BID QUANTITY | NET CO QUANTITY | QTY PAID TO DATE | AMOUNT (\$) |
|----------|-----------|--------|---|------|-------------|--------------|-----------------|------------------|-------------|
| 0060 | 01006001 | 000 | PREPARING ROW | AC | 100,000.000 | 1.840 | 0.000 | 0.000 | 0.00 |
| 0070 | 01046011 | 000 | REMOVING CONC (MEDIANS) | SY | 15.000 | 859.000 | 0.000 | 0.000 | 0.00 |
| 0075 | 01046017 | 000 | REMOVING CONC (DRIVEWAYS) | SY | 25.000 | 7,038.000 | 0.000 | 0.000 | 0.00 |
| 0090 | 01106003 | 000 | EXCAVATION (SPECIAL) | CY | 12.000 | 38,068.000 | 0.000 | 0.000 | 0.00 |
| 0105 | 01646037 | 000 | DRILL SEEDING (PERM) (URBAN) (SANDY) | SY | 0.200 | 277,385.000 | 0.000 | 0.000 | 0.00 |
| 0110 | 01646051 | 000 | DRILL SEED (TEMP)(WARM OR COOL) | SY | 0.190 | 277,385.000 | 0.000 | 0.000 | 0.00 |
| 0115 | 02166001 | 000 | PROOF ROLLING | HR | 111.000 | 335.000 | 0.000 | 0.000 | 0.00 |
| 0125 | 02766172 | 000 | CEM TRT(PLNT MX) (CL L)(TY A)(GR 4)(6") | SY | 12.000 | 380,440.000 | 0.000 | 0.000 | 0.00 |
| 0130 | 03106005 | 000 | PRIME COAT (AE-P) | GAL | 5.000 | 29,366.000 | 0.000 | 0.000 | 0.00 |
| 0135 | 03156004 | 001 | FOG SEAL (CSS-1H) | GAL | 5.000 | 21,665.000 | 0.000 | 0.000 | 0.00 |
| 0140 | 03166016 | 002 | ASPH (AC-20XP) | GAL | 8.000 | 64,995.000 | 0.000 | 0.000 | 0.00 |
| 0145 | 03166126 | 002 | AGGR(TY-PB GR-4 SAC-A) | CY | 300.000 | 1,444.000 | 0.000 | 0.000 | 0.00 |
| 0150 | 03516025 | 000 | FLEX PAVEMENT STRUCTURE REPAIR (8"-15") | SY | 105.000 | 2,905.000 | 0.000 | 0.000 | 0.00 |
| 0155 | 03546021 | 000 | PLANE ASPH CONC PAV(0" TO 2") | SY | 3.000 | 1,620.000 | 0.000 | 0.000 | 0.00 |
| 0160 | 03546043 | 000 | PLANE ASPH CONC PAV (1") | SY | 3.250 | 2,565.000 | 0.000 | 0.000 | 0.00 |
| 0165 | 03546045 | 000 | PLANE ASPH CONC PAV (2") | SY | 4.000 | 2,068.000 | 0.000 | 0.000 | 0.00 |
| 0170 | 03606004 | 001 | CONC PVMT (CONT REINF - CRCP) (10") | SY | 110.000 | 22,573.000 | 0.000 | 0.000 | 0.00 |
| 0175 | 03606008 | 001 | CONC PVMT (CONT REINF - CRCP) (14") | SY | 121.350 | 340,679.000 | 0.000 | 0.000 | 0.00 |
| 0176 | 05856006 | 000 | RIDE PAYMENT ADJUSTMENT (ITEM 360) | DOL | 1.000 | 57,216.600 | 0.000 | 0.000 | 0.00 |
| 0180 | 03606028 | 001 | CONC PAV (JOINT REINF) (6") | SY | 95.000 | 3,563.000 | 0.000 | 0.000 | 0.00 |
| 0185 | 03606043 | 001 | CONC PVMT (CONT REINF)(FAST TRK)(13") | SY | 170.000 | 54,344.000 | 0.000 | 0.000 | 0.00 |
| 0195 | 04006009 | 000 | CEMENT STAB BACKFILL (INLET OR MH) | CY | 200.000 | 985.000 | 0.000 | 0.000 | 0.00 |
| 0200 | 04026001 | 000 | TRENCH EXCAVATION PROTECTION | LF | 2.000 | 1,576.000 | 0.000 | 0.000 | 0.00 |
| 0210 | 04166001 | 000 | DRILL SHAFT (18 IN) | LF | 212.000 | 320.000 | 0.000 | 0.000 | 0.00 |
| 0215 | 04166006 | 000 | DRILL SHAFT (48 IN) | LF | 1,025.000 | 149.000 | 0.000 | 0.000 | 0.00 |
| 0220 | 04166015 | 000 | DRILL SHAFT (NON - REINFORCED) (12 IN) | LF | 177.000 | 42.000 | 0.000 | 0.000 | 0.00 |
| 0225 | 04166018 | 000 | DRILL SHAFT (SIGN MTS) (24 IN) | LF | 228.000 | 84.000 | 0.000 | 0.000 | 0.00 |
| 0230 | 04166022 | 000 | DRILL SHAFT (SIGN MTS) (48 IN) | LF | 800.000 | 490.000 | 0.000 | 0.000 | 0.00 |
| 0235 | 04166029 | 000 | DRILL SHAFT (RDWY ILL POLE) (30 IN) | LF | 350.000 | 128.000 | 0.000 | 0.000 | 0.00 |
| 0240 | 04166032 | 000 | DRILL SHAFT (TRF SIG POLE) (36 IN) | LF | 475.000 | 96.000 | 0.000 | 0.000 | 0.00 |
| 0245 | 04166095 | 000 | DRILL SHAFT (HIGH MAST POLE) (48") | LF | 1,150.000 | 115.000 | 0.000 | 0.000 | 0.00 |
| 0250 | 04206002 | 001 | CL A CONC (MISC) | CY | 650.000 | 160.000 | 0.000 | 0.000 | 0.00 |
| 0255 | 04206068 | 001 | CL C CONC (SIGN COLUMN) | CY | 930.000 | 673.660 | 0.000 | 0.000 | 0.00 |
| 0260 | 04206071 | 001 | CL C CONC (COLLAR) | EA | 2,000.000 | 14.000 | 0.000 | 0.000 | 0.00 |
| 0265 | 04206074 | 001 | CL C CONC (MISC) | CY | 1,300.000 | 188.000 | 0.000 | 0.000 | 0.00 |
| 0270 | 04206134 | 001 | CL C CONC (SIGN FOOTING) | CY | 1,000.000 | 61.000 | 0.000 | 0.000 | 0.00 |
| 0275 | 04236001 | 005 | RETAINING WALL (MSE) | SF | 100.000 | 163,508.000 | 0.000 | 0.000 | 0.00 |
| 0280 | 04236008 | 005 | RETAINING WALL (CAST - IN - PLACE) | SF | 80.000 | 23,722.000 | 0.000 | 0.000 | 0.00 |
| 0285 | 04326001 | 000 | RIPRAP (CONC)(4 IN) | CY | 590.000 | 598.930 | 0.000 | 0.000 | 0.00 |
| 0290 | 04326002 | 000 | RIPRAP (CONC)(5 IN) | CY | 480.000 | 27,995.000 | 0.000 | 0.000 | 0.00 |
| 0295 | 04326026 | 000 | RIPRAP (STONE COMMON)(DRY)(18 IN) | CY | 175.000 | 136.000 | 0.000 | 0.000 | 0.00 |
| 0300 | 04326045 | 000 | RIPRAP (MOW STRIP)(4 IN) | CY | 750.000 | 1,406.000 | 0.000 | 0.000 | 0.00 |
| 0305 | 04506023 | 001 | RAIL (TY SSTR) | LF | 120.000 | 8,233.000 | 0.000 | 0.000 | 0.00 |
| 0310 | 04506103 | 001 | RAIL (TY PR11) | LF | 85.000 | 6,912.000 | 0.000 | 0.000 | 0.00 |
| 0330 | 04626010 | 002 | CONC BOX CULV (6 FT X 3 FT) | LF | 525.000 | 239.000 | 0.000 | 0.000 | 0.00 |
| 0335 | 04626014 | 002 | CONC BOX CULV (7 FT X 3 FT) | LF | 650.000 | 548.000 | 0.000 | 0.000 | 0.00 |
| 0340 | 04626047 | 002 | CONC BOX CULV (4 FT X 2 FT)(EXTEND) | LF | 600.000 | 30.000 | 0.000 | 0.000 | 0.00 |

| CONTRACT ID | 000513064 | ESTIMATE | 0009 | CONTRACTOR'S ESTIMATE PACKAGE | | | | | Page 8 of 18 |
|-------------|-----------|----------|---|-------------------------------|------------|-----------|-------|-------|--------------|
| 0345 | 04626050 | 002 | CONC BOX CULV (5 FT X 2 FT)(EXTEND) | LF | 625.000 | 70.000 | 0.000 | 0.000 | 0.00 |
| 0355 | 04646001 | 001 | RC PIPE (CL III)(12 IN) | LF | 72.000 | 220.000 | 0.000 | 0.000 | 0.00 |
| 0365 | 04646005 | 001 | RC PIPE (CL III)(24 IN) | LF | 130.000 | 3,458.000 | 0.000 | 0.000 | 0.00 |
| 0370 | 04646017 | 001 | RC PIPE (CL IV)(18 IN) | LF | 115.000 | 1,633.000 | 0.000 | 0.000 | 0.00 |
| 0375 | 04646018 | 001 | RC PIPE (CL IV)(24 IN) | LF | 145.000 | 2,839.000 | 0.000 | 0.000 | 0.00 |
| 0380 | 04646026 | 001 | RC PIPE (CL V)(24 IN) | LF | 150.000 | 208.000 | 0.000 | 0.000 | 0.00 |
| 0385 | 04656002 | 001 | MANH (COMPL)(PRM)(48IN) | EA | 5,200.000 | 1.000 | 0.000 | 0.000 | 0.00 |
| 0390 | 04656004 | 001 | MANH (COMPL)(PRM)(72IN) | EA | 8,000.000 | 1.000 | 0.000 | 0.000 | 0.00 |
| 0395 | 04656005 | 001 | JCTBOX(COMPL)(PJB)(3FTX3FT) | EA | 3,400.000 | 3.000 | 0.000 | 0.000 | 0.00 |
| 0400 | 04656006 | 001 | JCTBOX(COMPL)(PJB)(4FTX4FT) | EA | 3,700.000 | 9.000 | 0.000 | 0.000 | 0.00 |
| 0405 | 04656013 | 001 | INLET (COMPL)(PCO)(3FT)(NONE) | EA | 4,700.000 | 24.000 | 0.000 | 0.000 | 0.00 |
| 0410 | 04656014 | 001 | INLET (COMPL)(PCO)(3FT)(LEFT) | EA | 6,200.000 | 3.000 | 0.000 | 0.000 | 0.00 |
| 0415 | 04656015 | 001 | INLET (COMPL)(PCO)(3FT)(RIGHT) | EA | 5,200.000 | 2.000 | 0.000 | 0.000 | 0.00 |
| 0420 | 04656018 | 001 | INLET (COMPL)(PCO)(4FT)(LEFT) | EA | 5,500.000 | 1.000 | 0.000 | 0.000 | 0.00 |
| 0425 | 04656029 | 001 | INLET (COMPL)(PCU)(3FT)(NONE) | EA | 6,000.000 | 1.000 | 0.000 | 0.000 | 0.00 |
| 0430 | 04656045 | 001 | INLET (COMPL)(PMBD)(4FT) | EA | 6,200.000 | 44.000 | 0.000 | 0.000 | 0.00 |
| 0435 | 04656047 | 001 | INLET (COMPL)(PMBD)(6FT) | EA | 6,400.000 | 9.000 | 0.000 | 0.000 | 0.00 |
| 0440 | 04656067 | 001 | INLET (COMPL)(PSL)(RH)(5FTX6FT) | EA | 6,400.000 | 2.000 | 0.000 | 0.000 | 0.00 |
| 0445 | 04656126 | 001 | INLET (COMPL)(PSL)(FG)(3FTX3FT-3FTX3FT) | EA | 7,000.000 | 4.000 | 0.000 | 0.000 | 0.00 |
| 0450 | 04656178 | 001 | INLET (COMPL)(TY MSE1) | EA | 8,000.000 | 23.000 | 0.000 | 0.000 | 0.00 |
| 0455 | 04656179 | 001 | INLET (COMPL)(TY MSE2) | EA | 8,800.000 | 6.000 | 0.000 | 0.000 | 0.00 |
| 0460 | 04656225 | 001 | JCT BOX (COMPL)(SPL) | EA | 24,000.000 | 2.000 | 0.000 | 0.000 | 0.00 |
| 0465 | 04656233 | 001 | INLET (COMP) (TY SIDEWALK BRIDGE) | EA | 21,000.000 | 12.000 | 0.000 | 0.000 | 0.00 |
| 0470 | 04656238 | 001 | MANH (COMPL) (JUNCT BOX)(SPL W/RISER) | EA | 24,000.000 | 1.000 | 0.000 | 0.000 | 0.00 |
| 0475 | 04656338 | 001 | INLET (COMPL)(ARMOR CURB SLOT) | EA | 4,200.000 | 111.000 | 0.000 | 0.000 | 0.00 |
| 0480 | 04656585 | 001 | MANH (BOX CULV) | EA | 3,700.000 | 2.000 | 0.000 | 0.000 | 0.00 |
| 0485 | 04656635 | 001 | INLET (COMPL)(REAR FLUME)(5 FT) | EA | 5,200.000 | 75.000 | 0.000 | 0.000 | 0.00 |
| 0490 | 04656636 | 001 | INLET (COMPL)(REAR FLUME)(10 FT) | EA | 8,200.000 | 3.000 | 0.000 | 0.000 | 0.00 |
| 0495 | 04666178 | 000 | WINGWALL (PW - 1) (HW=3 FT) | EA | 7,200.000 | 3.000 | 0.000 | 0.000 | 0.00 |
| 0500 | 04666179 | 000 | WINGWALL (PW - 1) (HW=4 FT) | EA | 13,000.000 | 4.000 | 0.000 | 0.000 | 0.00 |
| 0505 | 04666180 | 000 | WINGWALL (PW - 1) (HW=5 FT) | EA | 17,000.000 | 3.000 | 0.000 | 0.000 | 0.00 |
| 0510 | 04666181 | 000 | WINGWALL (PW - 1) (HW=6 FT) | EA | 39,000.000 | 1.000 | 0.000 | 0.000 | 0.00 |
| 0515 | 04666182 | 000 | WINGWALL (PW - 1) (HW=7 FT) | EA | 38,000.000 | 1.000 | 0.000 | 0.000 | 0.00 |
| 0520 | 04666206 | 000 | WINGWALL (SW - 0) (HW=3 FT) | EA | 7,600.000 | 1.000 | 0.000 | 0.000 | 0.00 |
| 0525 | 04666207 | 000 | WINGWALL (SW - 0) (HW=4 FT) | EA | 8,500.000 | 2.000 | 0.000 | 0.000 | 0.00 |
| 0530 | 04676106 | 000 | SET (TY I)(S=3 FT)(HW=3FT)(4:1)(C) | EA | 3,500.000 | 1.000 | 0.000 | 0.000 | 0.00 |
| 0535 | 04676110 | 000 | SET (TY I)(S=3 FT)(HW= 3 FT)(6:1)(P) | EA | 4,600.000 | 12.000 | 0.000 | 0.000 | 0.00 |
| 0540 | 04676137 | 000 | SET (TY I)(S= 4 FT)(HW= 3 FT)(3:1) (C) | EA | 3,500.000 | 2.000 | 0.000 | 0.000 | 0.00 |
| 0545 | 04676144 | 000 | SET (TY I)(S= 4 FT)(HW= 4 FT)(4:1) (C) | EA | 5,000.000 | 2.000 | 0.000 | 0.000 | 0.00 |
| 0550 | 04676150 | 000 | SET (TY I)(S= 4 FT)(HW= 5 FT)(4:1) (C) | EA | 6,200.000 | 2.000 | 0.000 | 0.000 | 0.00 |
| 0555 | 04676174 | 000 | SET (TY I)(S= 5 FT)(HW= 3 FT)(6:1) (P) | EA | 7,000.000 | 2.000 | 0.000 | 0.000 | 0.00 |
| 0560 | 04676177 | 000 | SET (TY I)(S= 5 FT)(HW= 4 FT)(4:1) (C) | EA | 6,800.000 | 2.000 | 0.000 | 0.000 | 0.00 |
| 0565 | 04676215 | 000 | SET (TY I)(S= 6 FT)(HW= 4 FT)(6:1) (P) | EA | 8,000.000 | 2.000 | 0.000 | 0.000 | 0.00 |
| 0570 | 04676326 | 000 | SET (TY II) (12 IN) (RCP) (6: 1) (P) | EA | 1,250.000 | 14.000 | 0.000 | 0.000 | 0.00 |
| 0575 | 04676356 | 000 | SET (TY II) (18 IN) (RCP) (3: 1) (C) | EA | 1,150.000 | 13.000 | 0.000 | 0.000 | 0.00 |
| 0580 | 04676358 | 000 | SET (TY II) (18 IN) (RCP) (4: 1) (C) | EA | 1,400.000 | 32.000 | 0.000 | 0.000 | 0.00 |
| 0585 | 04676363 | 000 | SET (TY II) (18 IN) (RCP) (6: 1) (P) | EA | 1,550.000 | 36.000 | 0.000 | 0.000 | 0.00 |
| 0590 | 04676390 | 000 | SET (TY II) (24 IN) (RCP) (4: 1) (C) | EA | 1,500.000 | 4.000 | 0.000 | 0.000 | 0.00 |
| 0595 | 04676395 | 000 | SET (TY II) (24 IN) (RCP) (6: 1) (P) | EA | 1,750.000 | 10.000 | 0.000 | 0.000 | 0.00 |
| 0600 | 04746021 | 000 | CAST-IN-PLACE TRENCH DRAIN | LF | 675.000 | 4,370.000 | 0.000 | 0.000 | 0.00 |
| 0605 | 04966002 | 000 | REMOV STR (INLET) | EA | 1,100.000 | 11.000 | 0.000 | 0.000 | 0.00 |
| 0630 | 04966010 | 000 | REMOV STR (BRIDGE 100 - 499 FT LENGTH) | EA | 50,000.000 | 4.000 | 0.000 | 0.000 | 0.00 |

| CONTRACT ID | 000513064 | ESTIMATE | 0009 | CONTRACTOR'S ESTIMATE PACKAGE | | | | | Page 9 of 18 |
|-------------|-----------|----------|--|-------------------------------|------------|-------------|---------|-------|--------------|
| 0635 | 04966043 | 000 | REMOV STR (SMALL FENCE) | LF | 3.000 | 4,613.000 | 0.000 | 0.000 | 0.00 |
| 0655 | 05066011 | 005 | ROCK FILTER DAMS (REMOVE) | LF | 10.000 | 1,130.000 | 0.000 | 0.000 | 0.00 |
| 0660 | 05066020 | 005 | CONSTRUCTION EXITS (INSTALL) (TY 1) | SY | 39.000 | 3,712.000 | 0.000 | 0.000 | 0.00 |
| 0665 | 05066024 | 005 | CONSTRUCTION EXITS (REMOVE) | SY | 15.000 | 3,712.000 | 0.000 | 0.000 | 0.00 |
| 0675 | 05066039 | 005 | TEMP SEDMT CONT FENCE (REMOVE) | LF | 1.000 | 6,430.000 | 0.000 | 0.000 | 0.00 |
| 0685 | 05066043 | 005 | BIODEG EROSN CONT LOGS (REMOVE) | LF | 1.000 | 10,305.000 | 0.000 | 0.000 | 0.00 |
| 0695 | 05126009 | 000 | PORT CTB (FUR & INST)(LOW PROF)(TY 1) | LF | 73.000 | 68,660.000 | 0.000 | 0.000 | 0.00 |
| 0700 | 05126010 | 000 | PORT CTB (FUR & INST)(LOW PROF)(TY 2) | LF | 74.000 | 1,880.000 | 0.000 | 0.000 | 0.00 |
| 0705 | 05126033 | 000 | PORT CTB (MOVE)(LOW PROF)(TY 1) | LF | 5.250 | 45,320.000 | 0.000 | 0.000 | 0.00 |
| 0710 | 05126034 | 000 | PORT CTB (MOVE)(LOW PROF)(TY 2) | LF | 9.000 | 140.000 | 0.000 | 0.000 | 0.00 |
| 0715 | 05126057 | 000 | PORT CTB (REMOVE)(LOW PROF)(TY 1) | LF | 7.000 | 68,660.000 | 0.000 | 0.000 | 0.00 |
| 0720 | 05126058 | 000 | PORT CTB (REMOVE)(LOW PROF)(TY 2) | LF | 9.800 | 1,880.000 | 0.000 | 0.000 | 0.00 |
| 0735 | 05126091 | 000 | PTB(REMOVE)(SSCB OR CSB)(TY1)OR(STL) | LF | 5.900 | 122,910.000 | 0.000 | 0.000 | 0.00 |
| 0740 | 05146001 | 000 | PERM CTB (SGL SLOPE) (TY 1) (42) | LF | 70.000 | 24,428.000 | 0.000 | 0.000 | 0.00 |
| 0745 | 05146003 | 000 | PERM CTB (SGL SLOPE) (TY 3) (42) | LF | 1.000 | 46.500 | 0.000 | 0.000 | 0.00 |
| 0750 | 05146004 | 000 | PERM CTB (SGL SLOPE) (TY 4) (42) | LF | 300.000 | 790.000 | 0.000 | 0.000 | 0.00 |
| 0755 | 05286004 | 000 | LANDSCAPE PAVERS | SY | 73.000 | 12,615.000 | 0.000 | 0.000 | 0.00 |
| 0760 | 05296004 | 000 | CONC CURB (MONO) (TY I) | LF | 16.500 | 1,508.000 | 0.000 | 0.000 | 0.00 |
| 0765 | 05296005 | 000 | CONC CURB (MONO) (TY II) | LF | 13.000 | 32,320.000 | 0.000 | 0.000 | 0.00 |
| 0770 | 05296007 | 000 | CONC CURB & GUTTER (TY I) | LF | 47.000 | 230.000 | 0.000 | 0.000 | 0.00 |
| 0775 | 05296008 | 000 | CONC CURB & GUTTER (TY II) | LF | 18.000 | 90,041.000 | 0.000 | 0.000 | 0.00 |
| 0780 | 05296011 | 000 | CONC CURB (DOWEL) | LF | 20.000 | 3,273.000 | 0.000 | 0.000 | 0.00 |
| 0785 | 05296025 | 000 | CONC CURB (TY III) | LF | 55.000 | 180.000 | 0.000 | 0.000 | 0.00 |
| 0790 | 05296026 | 000 | CONC CURB (TY IV) | LF | 94.000 | 35.000 | 0.000 | 0.000 | 0.00 |
| 0795 | 05306004 | 000 | DRIVEWAYS (CONC) | SY | 90.000 | 4,411.000 | 0.000 | 0.000 | 0.00 |
| 0800 | 05306005 | 000 | DRIVEWAYS (ACP) | SY | 85.000 | 12,610.000 | 0.000 | 0.000 | 0.00 |
| 0805 | 05316001 | 000 | CONC SIDEWALKS (4") | SY | 80.000 | 2,840.000 | 0.000 | 0.000 | 0.00 |
| 0810 | 05316004 | 000 | CURB RAMPS (TY 1) | EA | 1,700.000 | 10.000 | 0.000 | 0.000 | 0.00 |
| 0815 | 05316005 | 000 | CURB RAMPS (TY 2) | EA | 1,800.000 | 17.000 | 0.000 | 0.000 | 0.00 |
| 0820 | 05316010 | 000 | CURB RAMPS (TY 7) | EA | 2,100.000 | 4.000 | 0.000 | 0.000 | 0.00 |
| 0825 | 05316013 | 000 | CURB RAMPS (TY 10) | EA | 1,700.000 | 6.000 | 0.000 | 0.000 | 0.00 |
| 0830 | 05316016 | 000 | CURB RAMPS (TY 21) | EA | 2,000.000 | 2.000 | 0.000 | 0.000 | 0.00 |
| 0835 | 05316017 | 000 | CURB RAMPS (TY 22) | EA | 5,200.000 | 4.000 | 0.000 | 0.000 | 0.00 |
| 0840 | 05336005 | 000 | RUMBLE STRIPS (SHOULDER) CONCRETE | LF | 0.750 | 84,103.000 | 0.000 | 0.000 | 0.00 |
| 0850 | 05406006 | 001 | MTL BEAM GD FEN TRANS (THRIE-BEAM) | EA | 2,400.000 | 17.000 | 0.000 | 0.000 | 0.00 |
| 0860 | 05406020 | 001 | MTL W - BEAM GD FEN (LOW FILL CULVERT) | LF | 66.000 | 550.000 | 0.000 | 0.000 | 0.00 |
| 0865 | 05406033 | 001 | MTL BM GD FEN (LONG SPAN SYSTEM) | EA | 1,300.000 | 12.000 | 0.000 | 0.000 | 0.00 |
| 0880 | 05426004 | 000 | RM MTL BM GD FENCE TRANS (THRIE-BEAM) | EA | 205.000 | 13.000 | 0.000 | 0.000 | 0.00 |
| 0885 | 05436002 | 003 | CABLE BARRIER SYSTEM (TL-4) | LF | 21.000 | 522.000 | 0.000 | 0.000 | 0.00 |
| 0890 | 05436020 | 003 | CABLE BARRIER TERMINAL SECTION (TL-4) | EA | 7,600.000 | 2.000 | 0.000 | 0.000 | 0.00 |
| 0895 | 05436021 | 003 | REMOVE CABLE BARRIER | LF | 13.000 | 25,736.000 | 0.000 | 0.000 | 0.00 |
| 0900 | 05436022 | 003 | REMOVE CABLE BARRIER TERMINAL SECTION | EA | 1,600.000 | 8.000 | 0.000 | 0.000 | 0.00 |
| 0915 | 05456003 | 000 | CRASH CUSH ATTEN (MOVE & RESET) | EA | 800.000 | 23.000 | 0.000 | 0.000 | 0.00 |
| 0925 | 05456013 | 000 | CRASH CUSH ATTEN (INSTL)(R)(N)(TL3) | EA | 25,000.000 | 2.000 | 0.000 | 0.000 | 0.00 |
| 0935 | 05506003 | 000 | CHAIN LINK FENCE (REMOVE) | LF | 39.000 | 30.000 | 0.000 | 0.000 | 0.00 |
| 0940 | 05606001 | 000 | MAILBOX INSTALL-S (TWG-POST) TY 1 | EA | 310.000 | 9.000 | 0.000 | 0.000 | 0.00 |
| 0945 | 06106004 | 000 | RELOCATE RD IL ASM (TRANS-BASE) | EA | 3,000.000 | 3.000 | 0.000 | 0.000 | 0.00 |
| 0950 | 06106009 | 000 | REMOVE RD IL ASM (TRANS-BASE) | EA | 750.000 | 6.000 | 0.000 | 0.000 | 0.00 |
| 0955 | 06106104 | 000 | IN RD IL (U/P) (TY 1) (150W EQ) LED | EA | 3,250.000 | 24.000 | 0.000 | 0.000 | 0.00 |
| 0960 | 06106132 | 000 | IN RD IL (TY SP) 28S-4 (150W EQ) LED | EA | 7,500.000 | 1.000 | 0.000 | 0.000 | 0.00 |
| 0965 | 06106162 | 000 | IN RD IL (TY SA) 30T-8 (250W EQ) LED | EA | 6,000.000 | 2.000 | 0.000 | 0.000 | 0.00 |
| 0970 | 06106232 | 000 | IN RD IL (TY AL) 40T-10 (250W EQ) LED | EA | 8,000.000 | 11.000 | -11.000 | 0.000 | 0.00 |

| | | | | | | | | | |
|------|----------|-----|--|----|------------|-------------|--------|-------|------|
| 0971 | 06106216 | | IN RD IL (TY SA) 40T-10 (250W EQ) LED | EA | 8,000.000 | 0.000 | 11.000 | 0.000 | 0.00 |
| | | | Added by CO#1 | | | | | | |
| 0975 | 06106265 | 000 | IN RD IL (TY SP) 48S-10-10(400W EQ)LED | EA | 10,000.000 | 80.000 | 0.000 | 0.000 | 0.00 |
| 0980 | 06136001 | 000 | HI MST IL POLE (100 FT)(80 MPH) | EA | 45,000.000 | 7.000 | 0.000 | 0.000 | 0.00 |
| 0985 | 06176001 | 000 | TEMP RD IL (RD IL ASM) | EA | 21,000.000 | 39.000 | 0.000 | 0.000 | 0.00 |
| 0990 | 06186023 | 000 | CONDT (PVC) (SCH 40) (2") | LF | 10.000 | 2,275.000 | 0.000 | 0.000 | 0.00 |
| 0995 | 06186024 | 000 | CONDT (PVC) (SCH 40) (2") (BORE) | LF | 35.000 | 405.000 | 0.000 | 0.000 | 0.00 |
| 1000 | 06186031 | 000 | CONDT (PVC) (SCH 40) (3") (CONC ENCSE) | LF | 25.000 | 40,000.000 | 0.000 | 0.000 | 0.00 |
| 1005 | 06186032 | 000 | CONDT (PVC) (SCH 40) (3") (STL ENCSE) | LF | 45.000 | 14,210.000 | 0.000 | 0.000 | 0.00 |
| 1010 | 06186046 | 000 | CONDT (PVC) (SCH 80) (2") | LF | 10.000 | 4,300.000 | 0.000 | 0.000 | 0.00 |
| 1015 | 06186047 | 000 | CONDT (PVC) (SCH 80) (2") (BORE) | LF | 35.000 | 5,965.000 | 0.000 | 0.000 | 0.00 |
| 1020 | 06186049 | 000 | CONDT (PVC) (SCH 80) (2") (CONC ENCSE) | LF | 12.000 | 20,230.000 | 0.000 | 0.000 | 0.00 |
| 1025 | 06186054 | 000 | CONDT (PVC) (SCH 80) (3") (BORE) | LF | 40.000 | 1,045.000 | 0.000 | 0.000 | 0.00 |
| 1030 | 06186058 | 000 | CONDT (PVC) (SCH 80) (4") | LF | 40.000 | 385.000 | 0.000 | 0.000 | 0.00 |
| 1035 | 06186059 | 000 | CONDT (PVC) (SCH 80) (4") (BORE) | LF | 45.000 | 275.000 | 0.000 | 0.000 | 0.00 |
| 1040 | 06206005 | 000 | ELEC CONDR (NO.10) BARE | LF | 1.000 | 1,705.000 | 0.000 | 0.000 | 0.00 |
| 1045 | 06206006 | 000 | ELEC CONDR (NO.10) INSULATED | LF | 1.000 | 6,720.000 | 0.000 | 0.000 | 0.00 |
| 1050 | 06206007 | 000 | ELEC CONDR (NO.8) BARE | LF | 1.500 | 19,293.000 | 0.000 | 0.000 | 0.00 |
| 1055 | 06206008 | 000 | ELEC CONDR (NO.8) INSULATED | LF | 1.250 | 162,016.000 | 0.000 | 0.000 | 0.00 |
| 1060 | 06206009 | 000 | ELEC CONDR (NO.6) BARE | LF | 1.250 | 11,505.000 | 0.000 | 0.000 | 0.00 |
| 1065 | 06206010 | 000 | ELEC CONDR (NO.6) INSULATED | LF | 1.750 | 16,110.000 | 0.000 | 0.000 | 0.00 |
| 1070 | 06206011 | 000 | ELEC CONDR (NO.4) BARE | LF | 3.000 | 2,176.000 | 0.000 | 0.000 | 0.00 |
| 1075 | 06206012 | 000 | ELEC CONDR (NO.4) INSULATED | LF | 3.000 | 2,502.000 | 0.000 | 0.000 | 0.00 |
| 1080 | 06206015 | 000 | ELEC CONDR (NO.2) BARE | LF | 5.000 | 1,175.000 | 0.000 | 0.000 | 0.00 |
| 1085 | 06206016 | 000 | ELEC CONDR (NO.2) INSULATED | LF | 5.000 | 2,350.000 | 0.000 | 0.000 | 0.00 |
| 1090 | 06246001 | 000 | GROUND BOX TY A (122311) | EA | 1,200.000 | 18.000 | 0.000 | 0.000 | 0.00 |
| 1095 | 06246002 | 000 | GROUND BOX TY A (122311)W/APRON | EA | 1,750.000 | 59.000 | 0.000 | 0.000 | 0.00 |
| 1100 | 06246009 | 000 | GROUND BOX TY D (162922) | EA | 1,800.000 | 15.000 | 0.000 | 0.000 | 0.00 |
| 1105 | 06246010 | 000 | GROUND BOX TY D (162922)W/APRON | EA | 2,250.000 | 2.000 | 0.000 | 0.000 | 0.00 |
| 1110 | 06246028 | 000 | REMOVE GROUND BOX | EA | 400.000 | 16.000 | 0.000 | 0.000 | 0.00 |
| 1115 | 06286002 | 000 | REMOVE ELECTRICAL SERVICES | EA | 750.000 | 3.000 | 0.000 | 0.000 | 0.00 |
| 1120 | 06286076 | 000 | ELC SRV TY A 240/480 100(NS)SS(E)SP(O) | EA | 11,000.000 | 6.000 | 0.000 | 0.000 | 0.00 |
| 1125 | 06286145 | 000 | ELC SRV TY D 120/240 060(NS)SS(E)SP(O) | EA | 9,500.000 | 1.000 | 0.000 | 0.000 | 0.00 |
| 1130 | 06286250 | 000 | ELC SRV TY D 120/240 100(NS)SS(N)SP(O) | EA | 8,500.000 | 8.000 | 0.000 | 0.000 | 0.00 |
| 1135 | 06286307 | 000 | ELC SRV TY T 120/240 000(NS)GS(N)SP(O) | EA | 8,500.000 | 1.000 | 0.000 | 0.000 | 0.00 |
| 1140 | 06366001 | 001 | ALUMINUM SIGNS (TY A) | SF | 35.000 | 55.000 | 0.000 | 0.000 | 0.00 |
| 1145 | 06366002 | 001 | ALUMINUM SIGNS (TY G) | SF | 33.000 | 941.000 | 0.000 | 0.000 | 0.00 |
| 1150 | 06366003 | 001 | ALUMINUM SIGNS (TY O) | SF | 33.000 | 1,911.000 | 0.000 | 0.000 | 0.00 |
| 1155 | 06446001 | 000 | IN SM RD SN SUP&AM TY10BWG(1)SA(P) | EA | 895.690 | 91.000 | 0.000 | 0.000 | 0.00 |
| 1160 | 06446004 | 000 | IN SM RD SN SUP&AM TY10BWG(1)SA(T) | EA | 983.630 | 202.000 | 0.000 | 0.000 | 0.00 |
| 1165 | 06446027 | 000 | IN SM RD SN SUP&AM TYS80(1)SA(P) | EA | 1,100.000 | 3.000 | 0.000 | 0.000 | 0.00 |
| 1170 | 06446030 | 000 | IN SM RD SN SUP&AM TYS80(1)SA(T) | EA | 1,425.000 | 15.000 | 0.000 | 0.000 | 0.00 |
| 1175 | 06446033 | 000 | IN SM RD SN SUP&AM TYS80(1)SA(U) | EA | 1,450.000 | 8.000 | 0.000 | 0.000 | 0.00 |
| 1180 | 06446037 | 000 | IN SM RD SN SUP&AM TYS80(1)SA(U-WC) | EA | 1,550.000 | 5.000 | 0.000 | 0.000 | 0.00 |
| 1190 | 06446082 | 000 | IN SRSS & AM (RAIL)(90 MPH)(P MOUNT) | EA | 6,100.000 | 6.000 | 0.000 | 0.000 | 0.00 |
| 1195 | 06446084 | 000 | IN SRSS & AM (RAIL)(90 MPH)(T MOUNT) | EA | 6,400.000 | 7.000 | 0.000 | 0.000 | 0.00 |
| 1200 | 06476001 | 000 | INSTALL LRSS (STRUCT STEEL) | LB | 8.600 | 3,765.000 | 0.000 | 0.000 | 0.00 |
| 1210 | 06506028 | 000 | INS OH SN SUP(30 FT BAL TEE) | EA | 53,300.000 | 3.000 | 0.000 | 0.000 | 0.00 |
| 1215 | 06506034 | 000 | INS OH SN SUP(30 FT CANT)(SPAN ONLY) | EA | 33,000.000 | 10.000 | 0.000 | 0.000 | 0.00 |
| 1220 | 06506041 | 000 | INS OH SN SUP(35 FT CANT)(SPAN ONLY) | EA | 40,000.000 | 4.000 | 0.000 | 0.000 | 0.00 |
| 1225 | 06506091 | 000 | INS OH SN SUP(80 FT BRDG)(SPAN ONLY) | EA | 86,000.000 | 1.000 | 0.000 | 0.000 | 0.00 |
| 1230 | 06586013 | 000 | INSTL DEL ASSM (D-SW)SZ (BRF)CTB | EA | 20.000 | 104.000 | 0.000 | 0.000 | 0.00 |

| | | | | | | | | | |
|------|----------|-----|---|----|---------|-------------|-------|-------|------|
| 1235 | 06586027 | 000 | INSTL DEL ASSM (D-SY)SZ (BRF)CTB (BI) | EA | 20.000 | 265.000 | 0.000 | 0.000 | 0.00 |
| 1240 | 06586060 | 000 | REMOVE DELIN & OBJECT MARKER ASSMS | EA | 25.000 | 67.000 | 0.000 | 0.000 | 0.00 |
| 1250 | 06586067 | 000 | INSTL DEL ASSM (D-DW)SZ 1(BRF)GF2 | EA | 20.000 | 8.000 | 0.000 | 0.000 | 0.00 |
| 1255 | 06586080 | 000 | INSTL DEL ASSM (D-SW)SZ 1(WFLX)GND | EA | 114.000 | 30.000 | 0.000 | 0.000 | 0.00 |
| 1260 | 06586092 | 000 | INSTL DEL ASSM (D-DW)SZ 1(WFLX)GND | EA | 115.000 | 10.000 | 0.000 | 0.000 | 0.00 |
| 1265 | 06626064 | 000 | WK ZN PAV MRK REMOV (W)6"(BRK) | LF | 1.150 | 215,030.000 | 0.000 | 0.000 | 0.00 |
| 1270 | 06626067 | 000 | WK ZN PAV MRK REMOV (W)6"(SLD) | LF | 0.820 | 269,110.000 | 0.000 | 0.000 | 0.00 |
| 1275 | 06626098 | 000 | WK ZN PAV MRK REMOV (Y)6"(SLD) | LF | 0.820 | 224,250.000 | 0.000 | 0.000 | 0.00 |
| 1280 | 06666006 | 007 | REFL PAV MRK TY I (W)4"(DOT)(100MIL) | LF | 2.150 | 495.000 | 0.000 | 0.000 | 0.00 |
| 1285 | 06666018 | 007 | REFL PAV MRK TY I (W)6"(DOT)(100MIL) | LF | 2.100 | 611.000 | 0.000 | 0.000 | 0.00 |
| 1290 | 06666036 | 007 | REFL PAV MRK TY I (W)8"(SLD)(100MIL) | LF | 1.150 | 29,533.000 | 0.000 | 0.000 | 0.00 |
| 1295 | 06666042 | 007 | REFL PAV MRK TY I (W)12"(SLD)(100MIL) | LF | 5.200 | 3,961.000 | 0.000 | 0.000 | 0.00 |
| 1300 | 06666048 | 007 | REFL PAV MRK TY I (W)24"(SLD)(100MIL) | LF | 8.800 | 1,183.000 | 0.000 | 0.000 | 0.00 |
| 1305 | 06666141 | 007 | REFL PAV MRK TY I (Y)12"(SLD)(100MIL) | LF | 5.000 | 255.000 | 0.000 | 0.000 | 0.00 |
| 1315 | 06666168 | 007 | REFL PAV MRK TY II (W) 4" (DOT) | LF | 1.350 | 3,721.000 | 0.000 | 0.000 | 0.00 |
| 1325 | 06666171 | 007 | REFL PAV MRK TY II (W) 6" (BRK) | LF | 0.400 | 430.000 | 0.000 | 0.000 | 0.00 |
| 1330 | 06666172 | 007 | REFL PAV MRK TY II (W) 6" (DOT) | LF | 1.500 | 387.000 | 0.000 | 0.000 | 0.00 |
| 1335 | 06666174 | 007 | REFL PAV MRK TY II (W) 6" (SLD) | LF | 0.300 | 33,845.000 | 0.000 | 0.000 | 0.00 |
| 1345 | 06666180 | 007 | REFL PAV MRK TY II (W) 12" (SLD) | LF | 1.900 | 7,781.000 | 0.000 | 0.000 | 0.00 |
| 1360 | 06666185 | 007 | REFL PAV MRK TY II (W) (DBL ARROW) | EA | 207.000 | 6.000 | 0.000 | 0.000 | 0.00 |
| 1365 | 06666187 | 007 | REFL PAV MRK TY II (W) (UTURN ARROW) | EA | 155.000 | 7.000 | 0.000 | 0.000 | 0.00 |
| 1370 | 06666190 | 007 | REFL PAV MRK TY II (W) (LNDP ARW) | EA | 186.000 | 12.000 | 0.000 | 0.000 | 0.00 |
| 1375 | 06666191 | 007 | REFL PAV MRK TY II (W) (NUMBER) | EA | 186.000 | 12.000 | 0.000 | 0.000 | 0.00 |
| 1380 | 06666192 | 007 | REFL PAV MRK TY II (W) (WORD) | EA | 155.000 | 30.000 | 0.000 | 0.000 | 0.00 |
| 1395 | 06666212 | 007 | REFL PAV MRK TY II (Y) 12" (SLD) | LF | 5.200 | 200.000 | 0.000 | 0.000 | 0.00 |
| 1400 | 06666217 | 007 | REFL PAV MRK TY II (Y) (MED NOSE) | EA | 155.000 | 11.000 | 0.000 | 0.000 | 0.00 |
| 1405 | 06666306 | 007 | RE PM W/RET REQ TY I (W)6"(BRK)(100MIL) | LF | 0.900 | 17,032.000 | 0.000 | 0.000 | 0.00 |
| 1410 | 06666309 | 007 | RE PM W/RET REQ TY I (W)6"(SLD)(100MIL) | LF | 0.800 | 70,228.000 | 0.000 | 0.000 | 0.00 |
| 1415 | 06666321 | 007 | RE PM W/RET REQ TY I (Y)6"(SLD)(100MIL) | LF | 0.800 | 79,120.000 | 0.000 | 0.000 | 0.00 |
| 1420 | 06666347 | 007 | REF PROF PAV MRK TY I(Y)6"(SLD)(100MIL) | LF | 4.150 | 2,320.000 | 0.000 | 0.000 | 0.00 |
| 1425 | 06666440 | 007 | REFL PAV MRK TY II (Y)(CURB) | LF | 2.100 | 1,129.000 | 0.000 | 0.000 | 0.00 |
| 1430 | 06686010 | 000 | PREFAB PAV MRK TY B (W)(6")(BRK)CNTST | LF | 14.500 | 26,584.000 | 0.000 | 0.000 | 0.00 |
| 1435 | 06686077 | 000 | PREFAB PAV MRK TY C (W) (ARROW) | EA | 310.000 | 36.000 | 0.000 | 0.000 | 0.00 |
| 1440 | 06686078 | 000 | PREFAB PAV MRK TY C (W) (DBL ARROW) | EA | 507.000 | 18.000 | 0.000 | 0.000 | 0.00 |
| 1445 | 06686080 | 000 | PREFAB PAV MRK TY C (W) (UTURN ARROW) | EA | 517.000 | 12.000 | 0.000 | 0.000 | 0.00 |
| 1450 | 06686083 | 000 | PREFAB PAV MRK TY C (W) (LNDP ARROW) | EA | 672.000 | 27.000 | 0.000 | 0.000 | 0.00 |
| 1455 | 06686084 | 000 | PREFAB PAV MRK TY C (W) (NUMBER) | EA | 465.000 | 15.000 | 0.000 | 0.000 | 0.00 |
| 1460 | 06686085 | 000 | PREFAB PAV MRK TY C (W) (WORD) | EA | 414.000 | 53.000 | 0.000 | 0.000 | 0.00 |
| 1465 | 06686092 | 000 | PREFAB PAV MRK TY C (W) (36")(YLD TRI) | EA | 83.000 | 97.000 | 0.000 | 0.000 | 0.00 |
| 1470 | 06686133 | 000 | PREFAB PAV MRK TY C (W)(24")(SLD) CNTST | LF | 23.000 | 666.000 | 0.000 | 0.000 | 0.00 |
| 1475 | 06726008 | 000 | REFL PAV MRKR TY I-R | EA | 16.000 | 68.000 | 0.000 | 0.000 | 0.00 |
| 1480 | 06726009 | 000 | REFL PAV MRKR TY II-A-A | EA | 6.250 | 276.000 | 0.000 | 0.000 | 0.00 |
| 1485 | 06726010 | 000 | REFL PAV MRKR TY II-C-R | EA | 5.250 | 3,636.000 | 0.000 | 0.000 | 0.00 |
| 1495 | 06786002 | 000 | PAV SURF PREP FOR MRK (6") | LF | 0.200 | 176,973.000 | 0.000 | 0.000 | 0.00 |
| 1500 | 06786004 | 000 | PAV SURF PREP FOR MRK (8") | LF | 0.200 | 24,614.000 | 0.000 | 0.000 | 0.00 |
| 1505 | 06786006 | 000 | PAV SURF PREP FOR MRK (12") | LF | 1.600 | 3,136.000 | 0.000 | 0.000 | 0.00 |
| 1510 | 06786008 | 000 | PAV SURF PREP FOR MRK (24") | LF | 3.100 | 1,828.000 | 0.000 | 0.000 | 0.00 |
| 1515 | 06786009 | 000 | PAV SURF PREP FOR MRK (ARROW) | EA | 62.000 | 55.000 | 0.000 | 0.000 | 0.00 |
| 1520 | 06786010 | 000 | PAV SURF PREP FOR MRK (DBL ARROW) | EA | 62.000 | 18.000 | 0.000 | 0.000 | 0.00 |
| 1525 | 06786012 | 000 | PAV SURF PREP FOR MRK (UTURN ARR) | EA | 62.000 | 12.000 | 0.000 | 0.000 | 0.00 |
| 1530 | 06786015 | 000 | PAV SURF PREP FOR MRK (NUMBER) | EA | 62.000 | 15.000 | 0.000 | 0.000 | 0.00 |
| 1535 | 06786016 | 000 | PAV SURF PREP FOR MRK (WORD) | EA | 62.000 | 53.000 | 0.000 | 0.000 | 0.00 |

| | | | | | | | | | |
|------|----------|-----|---|-----|------------|-------------|-------|-------|------|
| 1540 | 06786023 | 000 | PAV SURF PREP FOR MRK (36")(YLD TRI) | EA | 21.000 | 97.000 | 0.000 | 0.000 | 0.00 |
| 1545 | 06786033 | 000 | PAV SURF PREP FOR MRK (RPM) | EA | 1.300 | 2,721.000 | 0.000 | 0.000 | 0.00 |
| 1550 | 06806002 | 006 | INSTALL HWY TRF SIG (ISOLATED) | EA | 60,000.000 | 1.000 | 0.000 | 0.000 | 0.00 |
| 1555 | 06806004 | 006 | REMOVING TRAFFIC SIGNALS | EA | 10,000.000 | 2.000 | 0.000 | 0.000 | 0.00 |
| 1565 | 06826001 | 000 | VEH SIG SEC (12")LED(GRN) | EA | 325.000 | 12.000 | 0.000 | 0.000 | 0.00 |
| 1570 | 06826002 | 000 | VEH SIG SEC (12")LED(GRN ARW) | EA | 325.000 | 4.000 | 0.000 | 0.000 | 0.00 |
| 1575 | 06826003 | 000 | VEH SIG SEC (12")LED(YEL) | EA | 325.000 | 16.000 | 0.000 | 0.000 | 0.00 |
| 1580 | 06826004 | 000 | VEH SIG SEC (12")LED(YEL ARW) | EA | 325.000 | 4.000 | 0.000 | 0.000 | 0.00 |
| 1585 | 06826005 | 000 | VEH SIG SEC (12")LED(RED) | EA | 325.000 | 12.000 | 0.000 | 0.000 | 0.00 |
| 1590 | 06826006 | 000 | VEH SIG SEC (12")LED(RED ARW) | EA | 325.000 | 8.000 | 0.000 | 0.000 | 0.00 |
| 1595 | 06826018 | 000 | PED SIG SEC (LED)(COUNTDOWN) | EA | 900.000 | 16.000 | 0.000 | 0.000 | 0.00 |
| 1600 | 06826033 | 000 | BACK PLATE (12")(1 SEC)(VENTED)ALUM | EA | 125.000 | 4.000 | 0.000 | 0.000 | 0.00 |
| 1605 | 06826054 | 000 | BACKPLATE W/REF BRDR(3 SEC)(VENT)ALUM | EA | 200.000 | 12.000 | 0.000 | 0.000 | 0.00 |
| 1610 | 06826055 | 000 | BACKPLATE W/REF BRDR(4 SEC)(VENT)ALUM | EA | 250.000 | 4.000 | 0.000 | 0.000 | 0.00 |
| 1615 | 06846030 | 000 | TRF SIG CBL (TY A)(14 AWG)(4 CONDR) | LF | 2.250 | 7,520.000 | 0.000 | 0.000 | 0.00 |
| 1620 | 06846033 | 000 | TRF SIG CBL (TY A)(14 AWG)(7 CONDR) | LF | 2.500 | 260.000 | 0.000 | 0.000 | 0.00 |
| 1625 | 06846038 | 000 | TRF SIG CBL (TY A)(14 AWG)(12 CONDR) | LF | 4.000 | 6,715.000 | 0.000 | 0.000 | 0.00 |
| 1630 | 06846080 | 000 | TRF SIG CBL (TY C)(14 AWG)(2 CONDR) | LF | 1.750 | 5,885.000 | 0.000 | 0.000 | 0.00 |
| 1635 | 06856002 | 000 | RELOCATE RDS D FLASH BEACON ASSEMBLY | EA | 4,500.000 | 2.000 | 0.000 | 0.000 | 0.00 |
| 1640 | 06856003 | 000 | REMOVE RDS D FLASH BEACON ASSEMBLY | EA | 500.000 | 2.000 | 0.000 | 0.000 | 0.00 |
| 1645 | 06856006 | 000 | REMOV RDS D FLSH BCN AM (SOLAR PWRD) | EA | 500.000 | 3.000 | 0.000 | 0.000 | 0.00 |
| 1650 | 06866041 | 000 | INS TRF SIG PL AM(S)1 ARM(40') | EA | 20,000.000 | 2.000 | 0.000 | 0.000 | 0.00 |
| 1655 | 06866043 | 000 | INS TRF SIG PL AM(S)1 ARM(40')LUM | EA | 23,500.000 | 4.000 | 0.000 | 0.000 | 0.00 |
| 1660 | 06876001 | 000 | PED POLE ASSEMBLY | EA | 3,000.000 | 6.000 | 0.000 | 0.000 | 0.00 |
| 1665 | 06886001 | 000 | PED DETECT PUSH BUTTON (APS) | EA | 900.000 | 14.000 | 0.000 | 0.000 | 0.00 |
| 1670 | 06886003 | 000 | PED DETECTOR CONTROLLER UNIT | EA | 4,500.000 | 1.000 | 0.000 | 0.000 | 0.00 |
| 1675 | 07306107 | 000 | FULL - WIDTH MOWING | CYC | 3,000.000 | 14.000 | 0.000 | 0.000 | 0.00 |
| 1680 | 07346002 | 000 | LITTER REMOVAL | CYC | 1,800.000 | 53.000 | 0.000 | 0.000 | 0.00 |
| 1685 | 07356001 | 000 | DEBRIS REMOVAL (CNTR MEDIANS/MAINLANES) | CYC | 1,100.000 | 53.000 | 0.000 | 0.000 | 0.00 |
| 1695 | 07356005 | 000 | DEBRIS REMOVAL (ENTRANCE/EXIT RAMPS) | CYC | 525.000 | 53.000 | 0.000 | 0.000 | 0.00 |
| 1700 | 07386001 | 000 | CLEANING / SWEEPING (CENTER MEDIAN) | CYC | 1,700.000 | 53.000 | 0.000 | 0.000 | 0.00 |
| 1705 | 07386003 | 000 | CLEANING / SWEEPING (OUTSIDE MAIN LANE) | CYC | 1,700.000 | 53.000 | 0.000 | 0.000 | 0.00 |
| 1710 | 07386005 | 000 | CLEANING / SWEEPING (FRONTAGE ROAD) | CYC | 1,700.000 | 53.000 | 0.000 | 0.000 | 0.00 |
| 1715 | 07386007 | 000 | CLEANING / SWEEPING(ENTRANCE/EXIT RAMP) | CYC | 1,700.000 | 53.000 | 0.000 | 0.000 | 0.00 |
| 1720 | 07406005 | 000 | ANTI - GRAFFITI COATNG(PERMNENT-TY III) | SF | 1.200 | 163,508.000 | 0.000 | 0.000 | 0.00 |
| 1725 | 30766008 | 000 | D-GR HMA TY-B PG70-22 (LEVEL-UP) | TON | 236.600 | 489.000 | 0.000 | 0.000 | 0.00 |
| 1730 | 30766027 | 000 | D-GR HMA TY-C PG70-22 (LEVEL-UP) | TON | 236.600 | 418.000 | 0.000 | 0.000 | 0.00 |
| 1735 | 30776007 | 000 | SP MIXES SP-B SAC-B PG70-22 | TON | 157.700 | 44,614.000 | 0.000 | 0.000 | 0.00 |
| 1736 | 30776073 | 000 | PRODUCTION PAYMENT ADJUSTMENT | DOL | 1.000 | 178,456.000 | 0.000 | 0.000 | 0.00 |
| 1737 | 30776074 | 000 | PLACEMENT PAYMENT ADJUSTMENT | DOL | 1.000 | 133,842.000 | 0.000 | 0.000 | 0.00 |
| 1740 | 30776075 | 000 | TACK COAT | GAL | 5.000 | 11,555.000 | 0.000 | 0.000 | 0.00 |
| 1745 | 30806021 | 000 | STONE-MTRX-ASPH SMAR-F SAC-A | TON | 245.400 | 11,915.000 | 0.000 | 0.000 | 0.00 |
| 1746 | 30806023 | 000 | PRODUCTION PAYMENT ADJUSTMENT | DOL | 1.000 | 47,660.000 | 0.000 | 0.000 | 0.00 |
| 1747 | 30806024 | 000 | PLACEMENT PAYMENT ADJUSTMENT | DOL | 1.000 | 59,575.000 | 0.000 | 0.000 | 0.00 |
| 1748 | 05856005 | 000 | RIDE PAYMENT ADJUSTMENT (ITEM 346) | DOL | 1.000 | 38,190.000 | 0.000 | 0.000 | 0.00 |
| 1750 | 30816003 | 000 | TOM-C SAC-B | TON | 201.200 | 22,180.000 | 0.000 | 0.000 | 0.00 |
| 1755 | 30846001 | 000 | BONDING COURSE | GAL | 5.000 | 11,555.000 | 0.000 | 0.000 | 0.00 |
| 1760 | 41226023 | 000 | THERMO PIPE(18")(PP)(TY S)(TY II) | LF | 54.000 | 410.000 | 0.000 | 0.000 | 0.00 |
| 1765 | 41226035 | 000 | THERMO PIPE(12")(PP)(TY S)(TY II) | LF | 41.000 | 448.000 | 0.000 | 0.000 | 0.00 |
| 1780 | 60046031 | 000 | ITS COM CBL (ETHERNET) | LF | 30.000 | 150.000 | 0.000 | 0.000 | 0.00 |
| 1785 | 60106004 | 000 | CCTV MOUNT (POLE) | EA | 1,950.000 | 5.000 | 0.000 | 0.000 | 0.00 |
| 1790 | 60106011 | 000 | CCTV FIELD EQUIP (DIGITAL) (INSTL ONLY) | EA | 8,700.000 | 6.000 | 0.000 | 0.000 | 0.00 |

| | | | | | | | | | |
|--------------------------|----------|-----|---|-----|-------------|------------|-------|-------|------|
| 1795 | 60106012 | 000 | RELOCATE CCTV FIELD EQUIPMENT | EA | 7,700.000 | 1.000 | 0.000 | 0.000 | 0.00 |
| 1800 | 60106013 | 000 | REMOVE CCTV FIELD EQUIPMENT | EA | 4,200.000 | 1.000 | 0.000 | 0.000 | 0.00 |
| 1805 | 60166008 | 000 | ITS MULTI-DUCT CND (PVC-40)(CONC ENCSE) | LF | 40.000 | 39,940.000 | 0.000 | 0.000 | 0.00 |
| 1810 | 60166009 | 000 | ITS MULTI-DUCT CND (PVC-40)(STL ENCSE) | LF | 65.000 | 14,210.000 | 0.000 | 0.000 | 0.00 |
| 1815 | 60276003 | 000 | CONDUIT (PREPARE) | LF | 2.000 | 525.000 | 0.000 | 0.000 | 0.00 |
| 1820 | 60276008 | 000 | GROUND BOX (PREPARE) | EA | 500.000 | 6.000 | 0.000 | 0.000 | 0.00 |
| 1825 | 60286002 | 000 | INSTALL DMS (FOUNDATION MTD CABINET) | EA | 66,000.000 | 3.000 | 0.000 | 0.000 | 0.00 |
| 1830 | 60586001 | 000 | BBU SYSTEM (EXTERNAL BATT CABINET) | EA | 12,500.000 | 1.000 | 0.000 | 0.000 | 0.00 |
| 1835 | 60586002 | 000 | BBU SYSTEM (STAND-ALONE BATT CABINET) | EA | 25,500.000 | 9.000 | 0.000 | 0.000 | 0.00 |
| 1840 | 60626041 | 000 | ITS RADIO (INSTALL ONLY) | EA | 14,500.000 | 2.000 | 0.000 | 0.000 | 0.00 |
| 1845 | 60626043 | 000 | REMOVE ITS RADIO | EA | 6,750.000 | 1.000 | 0.000 | 0.000 | 0.00 |
| 1850 | 60646010 | 001 | ITS POLE (30 FT)(90 MPH) | EA | 15,000.000 | 2.000 | 0.000 | 0.000 | 0.00 |
| 1855 | 60646055 | 001 | ITS POLE (60 FT)(90 MPH) | EA | 30,000.000 | 3.000 | 0.000 | 0.000 | 0.00 |
| 1860 | 60646076 | 001 | ITS POLE MNT CAB (TY 1)(CONF 2) | EA | 8,500.000 | 1.000 | 0.000 | 0.000 | 0.00 |
| 1865 | 60646080 | 001 | ITS POLE MNT CAB (TY 2)(CONF 1) | EA | 9,000.000 | 5.000 | 0.000 | 0.000 | 0.00 |
| 1870 | 60836001 | 000 | VIDEO IMAGING AND RAD VEH DETECTION SYS | EA | 100,000.000 | 1.000 | 0.000 | 0.000 | 0.00 |
| 1875 | 60846001 | 000 | MODIFY EXISTING ELECTRICAL SERVICE | EA | 7,500.000 | 1.000 | 0.000 | 0.000 | 0.00 |
| 1880 | 61566002 | 000 | LED HI MST IL ASM (6 FIXT)(ASYM)(TY A) | EA | 41,000.000 | 7.000 | 0.000 | 0.000 | 0.00 |
| 1895 | 61866001 | 000 | ITS GND BOX(PCAST) TY 1 (243636) | EA | 5,000.000 | 12.000 | 0.000 | 0.000 | 0.00 |
| 1900 | 61866002 | 000 | ITS GND BOX(PCAST) TY 1 (243636)W/APRN | EA | 6,500.000 | 46.000 | 0.000 | 0.000 | 0.00 |
| 1905 | 61866007 | 000 | ITS GND BOX(PCAST) TY 2 (366036) | EA | 11,000.000 | 2.000 | 0.000 | 0.000 | 0.00 |
| 1910 | 61866008 | 000 | ITS GND BOX(PCAST) TY 2 (366036)W/APRN | EA | 12,000.000 | 4.000 | 0.000 | 0.000 | 0.00 |
| 1915 | 61886001 | 000 | CCTV ON HIGH MAST ILLUMINATION ASSEMBLY | EA | 51,000.000 | 1.000 | 0.000 | 0.000 | 0.00 |
| 1920 | 63036003 | 000 | TEMP OVHT VEH WARNING SYS | EA | 45,000.000 | 1.000 | 0.000 | 0.000 | 0.00 |
| 1925 | 63046002 | 000 | ITS RVSD (DATA COLLECT & WWA) SYS | EA | 31,750.000 | 1.000 | 0.000 | 0.000 | 0.00 |
| 1930 | 63046008 | 000 | ITS RVSD (DC & WWA) (REMOVE) | EA | 6,750.000 | 1.000 | 0.000 | 0.000 | 0.00 |
| 1935 | 63196001 | 000 | LED WRONG WAY DRIVER SYSTEM | EA | 8,300.000 | 6.000 | 0.000 | 0.000 | 0.00 |
| 1940 | 63196005 | 000 | LED WRONG WAY DRIVER SYSTEM (REMOVE) | EA | 1,500.000 | 4.000 | 0.000 | 0.000 | 0.00 |
| 1945 | 63386001 | 000 | OHVED SYSTEM (DUAL-DETECTION) W/REMOTE | EA | 101,500.000 | 1.000 | 0.000 | 0.000 | 0.00 |
| 2760 | 96026001 | 000 | PAYMENT ADJUSTMENT-POS | DOL | 1.000 | 1,000.000 | 0.000 | 0.000 | 0.00 |
| 2765 | 96026002 | 000 | PAYMENT ADJUSTMENT-NEG | DOL | -1.000 | 2,000.000 | 0.000 | 0.000 | 0.00 |
| 2770 | 96096002 | 000 | DBE GOAL SHORTFALL | DOL | -1.000 | 1,000.000 | 0.000 | 0.000 | 0.00 |
| 2775 | 96106001 | | ON THE JOB TRAINING | DOL | 0.800 | 1,250.000 | 0.000 | 0.000 | 0.00 |
| 2806 | 96086001 | | UNIQUE CHANGE ORDER ITEM 1 | DOL | 145,216.620 | 0.000 | 0.000 | 0.000 | 0.00 |
| | | | Field Office Upgrade | | | | | | |
| 2810 | 96056004 | 000 | RUC/A+B (CREDIT PAID BY THIRD PARTY) | DOL | 1.000 | 27,077.000 | 0.000 | 0.000 | 0.00 |
| Category Subtotal | | | | | | | | | 0.00 |

CATEGORY 002 DESCRIPTION BRIDGE: 060690000513292 [IH20EBFR@CITYCHANNEL]

| LINE NBR | ITEM CODE | SP NBR | DESCRIPTION SUPP DESCRIPTION | UNIT | UNIT PRICE | BID QUANTITY | NET CO QUANTITY | QTY PAID TO DATE | AMOUNT (\$) |
|--------------------------|-----------|--------|---------------------------------|------|------------|--------------|-----------------|------------------|-------------|
| 2005 | 04326002 | 000 | RIPRAP (CONC)(5 IN) | CY | 480.000 | 24.000 | 0.000 | 0.000 | 0.00 |
| 2015 | 04666181 | 000 | WINGWALL (PW - 1) (HW=6 FT) | EA | 39,000.000 | 1.000 | 0.000 | 0.000 | 0.00 |
| Category Subtotal | | | | | | | | | 0.00 |

CATEGORY 003 DESCRIPTION BRIDGE: 060690000513293 [IH20EBFR@FAREASTSIDECHAN]

| LINE NBR | ITEM CODE | SP NBR | DESCRIPTION SUPP DESCRIPTION | UNIT | UNIT PRICE | BID QUANTITY | NET CO QUANTITY | QTY PAID TO DATE | AMOUNT (\$) |
|----------|-----------|--------|---------------------------------|------|------------|--------------|-----------------|------------------|-------------|
| 2075 | 04026001 | 000 | TRENCH EXCAVATION PROTECTION | LF | 2.000 | 38.000 | 0.000 | 0.000 | 0.00 |

| | | | | | | | | | |
|------|----------|-----|-----------------------------|----|------------|--------|-------|-------|------|
| 2080 | 04326002 | 000 | RIPRAP (CONC)(5 IN) | CY | 480.000 | 79.000 | 0.000 | 0.000 | 0.00 |
| 2095 | 04666169 | 000 | WINGWALL (FW - S) (HW=8 FT) | EA | 56,000.000 | 1.000 | 0.000 | 0.000 | 0.00 |

Category Subtotal 0.00

CATEGORY 004 DESCRIPTION BRIDGE: 060690000513294 [IH20ML@CITYCHANNEL]

| LINE NBR | ITEM CODE | SP NBR | DESCRIPTION SUPP DESCRIPTION | UNIT | UNIT PRICE | BID QUANTITY | NET CO QUANTITY | QTY PAID TO DATE | AMOUNT (\$) |
|----------|-----------|--------|---|------|------------|--------------|-----------------|------------------|-------------|
| 2145 | 04006005 | 000 | CEM STABIL BKFL | CY | 200.000 | 124.000 | 0.000 | 0.000 | 0.00 |
| 2150 | 04166002 | 000 | DRILL SHAFT (24 IN) | LF | 300.000 | 940.000 | 0.000 | 0.000 | 0.00 |
| 2155 | 04206013 | 001 | CL C CONC (ABUT) | CY | 1,000.000 | 67.400 | 0.000 | 0.000 | 0.00 |
| 2160 | 04206029 | 001 | CL C CONC (CAP) | CY | 1,600.000 | 58.200 | 0.000 | 0.000 | 0.00 |
| 2165 | 04206037 | 001 | CL C CONC (COLUMN) | CY | 1,000.000 | 21.000 | 0.000 | 0.000 | 0.00 |
| 2170 | 04226008 | 000 | REINF CONC SLAB (SLAB BEAM)(HPC) | SF | 16.000 | 14,316.000 | 0.000 | 0.000 | 0.00 |
| 2175 | 04226016 | 000 | APPROACH SLAB (HPC) | CY | 750.000 | 263.000 | 0.000 | 0.000 | 0.00 |
| 2180 | 04256009 | 001 | PRESTR CONC SLAB BEAM (4SB12) | LF | 265.000 | 478.120 | 0.000 | 0.000 | 0.00 |
| 2185 | 04256010 | 001 | PRESTR CONC SLAB BEAM (5SB12) | LF | 265.000 | 2,390.600 | 0.000 | 0.000 | 0.00 |
| 2190 | 04506024 | 001 | RAIL (TY SSTR)(HPC) | LF | 100.000 | 256.100 | 0.000 | 0.000 | 0.00 |
| 2195 | 04546018 | 000 | SEALED EXPANSION JOINT (4 IN) (SEJ - M) | LF | 215.000 | 246.000 | 0.000 | 0.000 | 0.00 |
| 2200 | 05146019 | 000 | PERM CTB(SGL SLOPE)(TY 1)(42)(HPC) | LF | 75.000 | 194.200 | 0.000 | 0.000 | 0.00 |

Category Subtotal 0.00

CATEGORY 005 DESCRIPTION BRIDGE: 060690000513295 [IH20ML@FAREASTSIDECHANNE

| LINE NBR | ITEM CODE | SP NBR | DESCRIPTION SUPP DESCRIPTION | UNIT | UNIT PRICE | BID QUANTITY | NET CO QUANTITY | QTY PAID TO DATE | AMOUNT (\$) |
|----------|-----------|--------|---------------------------------|------|------------|--------------|-----------------|------------------|-------------|
| 2250 | 04006005 | 000 | CEM STABIL BKFL | CY | 200.000 | 917.000 | 0.000 | 0.000 | 0.00 |
| 2255 | 04026001 | 000 | TRENCH EXCAVATION PROTECTION | LF | 2.000 | 268.000 | 0.000 | 0.000 | 0.00 |
| 2260 | 04326002 | 000 | RIPRAP (CONC)(5 IN) | CY | 480.000 | 86.000 | 0.000 | 0.000 | 0.00 |
| 2265 | 04626015 | 002 | CONC BOX CULV (7 FT X 4 FT) | LF | 675.000 | 1,608.000 | 0.000 | 0.000 | 0.00 |
| 2270 | 04666168 | 000 | WINGWALL (FW - S) (HW=7 FT) | EA | 48,000.000 | 1.000 | 0.000 | 0.000 | 0.00 |
| 2275 | 04666181 | 000 | WINGWALL (PW - 1) (HW=6 FT) | EA | 39,000.000 | 1.000 | 0.000 | 0.000 | 0.00 |

Category Subtotal 0.00

CATEGORY 006 DESCRIPTION BRIDGE: 060690000513297 [IH20ML@LP338]

| LINE NBR | ITEM CODE | SP NBR | DESCRIPTION SUPP DESCRIPTION | UNIT | UNIT PRICE | BID QUANTITY | NET CO QUANTITY | QTY PAID TO DATE | AMOUNT (\$) |
|----------|-----------|--------|---|------|------------|--------------|-----------------|------------------|-------------|
| 2325 | 04006005 | 000 | CEM STABIL BKFL | CY | 200.000 | 551.000 | 0.000 | 0.000 | 0.00 |
| 2330 | 04166001 | 000 | DRILL SHAFT (18 IN) | LF | 212.000 | 124.000 | 0.000 | 0.000 | 0.00 |
| 2335 | 04166004 | 000 | DRILL SHAFT (36 IN) | LF | 350.000 | 744.000 | 0.000 | 0.000 | 0.00 |
| 2340 | 04166012 | 000 | DRILL SHAFT (84 IN) | LF | 1,250.000 | 434.000 | 0.000 | 0.000 | 0.00 |
| 2345 | 04206013 | 001 | CL C CONC (ABUT) | CY | 1,000.000 | 135.200 | 0.000 | 0.000 | 0.00 |
| 2350 | 04206029 | 001 | CL C CONC (CAP) | CY | 1,600.000 | 252.800 | 0.000 | 0.000 | 0.00 |
| 2355 | 04206037 | 001 | CL C CONC (COLUMN) | CY | 1,000.000 | 288.400 | 0.000 | 0.000 | 0.00 |
| 2360 | 04226002 | 000 | REINF CONC SLAB (HPC) | SF | 20.000 | 36,816.000 | 0.000 | 0.000 | 0.00 |
| 2365 | 04226016 | 000 | APPROACH SLAB (HPC) | CY | 750.000 | 186.300 | 0.000 | 0.000 | 0.00 |
| 2370 | 04256038 | 001 | PRESTR CONC GIRDER (TX46) | LF | 265.000 | 4,256.140 | 0.000 | 0.000 | 0.00 |
| 2375 | 04506110 | 001 | RAIL (TY SSTR) (HPC) (MOD) | LF | 115.000 | 688.000 | 0.000 | 0.000 | 0.00 |
| 2380 | 04546018 | 000 | SEALED EXPANSION JOINT (4 IN) (SEJ - M) | LF | 215.000 | 235.000 | 0.000 | 0.000 | 0.00 |

| | | | | | | | | | |
|------|----------|-----|------------------------------------|----|-----------|---------|-------|-------|------|
| 2385 | 05146019 | 000 | PERM CTB(SGL SLOPE)(TY 1)(42)(HPC) | LF | 75.000 | 352.000 | 0.000 | 0.000 | 0.00 |
| 2390 | 40216001 | 000 | TIP TESTING(DRILL SHAFT) | EA | 4,500.000 | 2.000 | 0.000 | 0.000 | 0.00 |

Category Subtotal 0.00

CATEGORY 007 DESCRIPTION BRIDGE: 060690000513298 [IH20WBFR@CITYCHANNEL]

| LINE NBR | ITEM CODE | SP NBR | DESCRIPTION SUPP DESCRIPTION | UNIT | UNIT PRICE | BID QUANTITY | NET CO QUANTITY | QTY PAID TO DATE | AMOUNT (\$) |
|----------|-----------|--------|---------------------------------|------|------------|--------------|-----------------|------------------|-------------|
| 2445 | 04026001 | 000 | TRENCH EXCAVATION PROTECTION | LF | 2.000 | 44.000 | 0.000 | 0.000 | 0.00 |
| 2450 | 04626176 | 002 | CONC BOX CULV (12 FT X 5 FT) | LF | 1,450.000 | 180.000 | 0.000 | 0.000 | 0.00 |
| 2460 | 04666184 | 000 | WINGWALL (PW - 1) (HW=9 FT) | EA | 66,000.000 | 1.000 | 0.000 | 0.000 | 0.00 |

Category Subtotal 0.00

CATEGORY 008 DESCRIPTION BRIDGE: 060690000513299 [IH20WBFR@FAREASTSIDECHAN]

| LINE NBR | ITEM CODE | SP NBR | DESCRIPTION SUPP DESCRIPTION | UNIT | UNIT PRICE | BID QUANTITY | NET CO QUANTITY | QTY PAID TO DATE | AMOUNT (\$) |
|----------|-----------|--------|---------------------------------|------|------------|--------------|-----------------|------------------|-------------|
| 2510 | 04006005 | 000 | CEM STABIL BKFL | CY | 200.000 | 147.000 | 0.000 | 0.000 | 0.00 |
| 2515 | 04326002 | 000 | RIPRAP (CONC)(5 IN) | CY | 480.000 | 60.000 | 0.000 | 0.000 | 0.00 |
| 2520 | 04626007 | 002 | CONC BOX CULV (5 FT X 3 FT) | LF | 475.000 | 364.000 | 0.000 | 0.000 | 0.00 |
| 2525 | 04666166 | 000 | WINGWALL (FW - S) (HW=5 FT) | EA | 24,000.000 | 1.000 | 0.000 | 0.000 | 0.00 |
| 2530 | 04666167 | 000 | WINGWALL (FW - S) (HW=6 FT) | EA | 29,000.000 | 1.000 | 0.000 | 0.000 | 0.00 |

Category Subtotal 0.00

CATEGORY 009 DESCRIPTION BRIDGE: 061650000514296 [IH20ML@FAUDREERD]

| LINE NBR | ITEM CODE | SP NBR | DESCRIPTION SUPP DESCRIPTION | UNIT | UNIT PRICE | BID QUANTITY | NET CO QUANTITY | QTY PAID TO DATE | AMOUNT (\$) |
|----------|-----------|--------|---|------|------------|--------------|-----------------|------------------|-------------|
| 2580 | 04006005 | 000 | CEM STABIL BKFL | CY | 200.000 | 202.000 | 0.000 | 0.000 | 0.00 |
| 2585 | 04166004 | 000 | DRILL SHAFT (36 IN) | LF | 350.000 | 1,512.000 | 0.000 | 0.000 | 0.00 |
| 2590 | 04166012 | 000 | DRILL SHAFT (84 IN) | LF | 1,250.000 | 672.000 | 0.000 | 0.000 | 0.00 |
| 2595 | 04206013 | 001 | CL C CONC (ABUT) | CY | 1,000.000 | 106.400 | 0.000 | 0.000 | 0.00 |
| 2600 | 04206029 | 001 | CL C CONC (CAP) | CY | 1,600.000 | 261.600 | 0.000 | 0.000 | 0.00 |
| 2605 | 04206037 | 001 | CL C CONC (COLUMN) | CY | 1,000.000 | 252.000 | 0.000 | 0.000 | 0.00 |
| 2610 | 04226002 | 000 | REINF CONC SLAB (HPC) | SF | 20.000 | 34,338.000 | 0.000 | 0.000 | 0.00 |
| 2615 | 04226016 | 000 | APPROACH SLAB (HPC) | CY | 750.000 | 220.000 | 0.000 | 0.000 | 0.00 |
| 2620 | 04256037 | 001 | PRESTR CONC GIRDER (TX40) | LF | 250.000 | 4,439.650 | 0.000 | 0.000 | 0.00 |
| 2625 | 04506110 | 001 | RAIL (TY SSTR) (HPC) (MOD) | LF | 115.000 | 582.000 | 0.000 | 0.000 | 0.00 |
| 2630 | 04546018 | 000 | SEALED EXPANSION JOINT (4 IN) (SEJ - M) | LF | 215.000 | 235.000 | 0.000 | 0.000 | 0.00 |
| 2635 | 05146019 | 000 | PERM CTB(SGL SLOPE)(TY 1)(42)(HPC) | LF | 75.000 | 331.000 | 0.000 | 0.000 | 0.00 |
| 2640 | 40216001 | 000 | TIP TESTING(DRILL SHAFT) | EA | 4,500.000 | 2.000 | 0.000 | 0.000 | 0.00 |

Category Subtotal 0.00

CATEGORY 010 DESCRIPTION BRIDGE: 061650000514300 [IH20ML@CR1300]

| LINE NBR | ITEM CODE | SP NBR | DESCRIPTION SUPP DESCRIPTION | UNIT | UNIT PRICE | BID QUANTITY | NET CO QUANTITY | QTY PAID TO DATE | AMOUNT (\$) |
|----------|-----------|--------|---------------------------------|------|------------|--------------|-----------------|------------------|-------------|
| 2690 | 04006005 | 000 | CEM STABIL BKFL | CY | 200.000 | 192.000 | 0.000 | 0.000 | 0.00 |
| 2695 | 04166004 | 000 | DRILL SHAFT (36 IN) | LF | 350.000 | 1,512.000 | 0.000 | 0.000 | 0.00 |
| 2700 | 04166012 | 000 | DRILL SHAFT (84 IN) | LF | 1,250.000 | 696.000 | 0.000 | 0.000 | 0.00 |

| | | | | | | | | | |
|------|----------|-----|---|----|-----------|------------|-------|-------|------|
| 2705 | 04206013 | 001 | CL C CONC (ABUT) | CY | 1,000.000 | 106.400 | 0.000 | 0.000 | 0.00 |
| 2710 | 04206029 | 001 | CL C CONC (CAP) | CY | 1,600.000 | 261.600 | 0.000 | 0.000 | 0.00 |
| 2715 | 04206037 | 001 | CL C CONC (COLUMN) | CY | 1,000.000 | 246.000 | 0.000 | 0.000 | 0.00 |
| 2720 | 04226002 | 000 | REINF CONC SLAB (HPC) | SF | 20.000 | 33,630.000 | 0.000 | 0.000 | 0.00 |
| 2725 | 04226016 | 000 | APPROACH SLAB (HPC) | CY | 750.000 | 220.000 | 0.000 | 0.000 | 0.00 |
| 2730 | 04256037 | 001 | PRESTR CONC GIRDER (TX40) | LF | 250.000 | 4,155.150 | 0.000 | 0.000 | 0.00 |
| 2735 | 04506110 | 001 | RAIL (TY SSTR) (HPC) (MOD) | LF | 115.000 | 570.000 | 0.000 | 0.000 | 0.00 |
| 2740 | 04546018 | 000 | SEALED EXPANSION JOINT (4 IN) (SEJ - M) | LF | 215.000 | 235.000 | 0.000 | 0.000 | 0.00 |
| 2745 | 05146019 | 000 | PERM CTB(SGL SLOPE)(TY 1)(42)(HPC) | LF | 75.000 | 325.000 | 0.000 | 0.000 | 0.00 |
| 2750 | 40216001 | 000 | TIP TESTING(DRILL SHAFT) | EA | 4,500.000 | 2.000 | 0.000 | 0.000 | 0.00 |

Category Subtotal 0.00

CATEGORY 011 DESCRIPTION FORCE ACCOUNT

| LINE NBR | ITEM CODE | SP NBR | DESCRIPTION SUPP DESCRIPTION | UNIT | UNIT PRICE | BID QUANTITY | NET CO QUANTITY | QTY PAID TO DATE | AMOUNT (\$) |
|----------|-----------|--------|--|------|------------|--------------|-----------------|------------------|-------------|
| 2780 | 96066014 | 000 | FORCE ACCOUNT ID 14 Public Utility Force Acc Work (Participating) | DOL | 1.000 | 160,000.000 | 0.000 | 0.000 | 0.00 |
| 2785 | 96066016 | 000 | FORCE ACCOUNT ID 16 Material Furnished by the State (Participating) | DOL | 1.000 | 641,000.000 | 0.000 | 0.000 | 0.00 |
| 2786 | 96066001 | 000 | FORCE ACCOUNT ID 1 Lane Closure Assessment Fees | DOL | -1.000 | 2,600.000 | 0.000 | 0.000 | 0.00 |
| 2805 | 96066057 | 000 | FORCE ACCOUNT-COMMER LAB USE DEDUCTION | DOL | -1.000 | 450.000 | 0.000 | 0.000 | 0.00 |

Category Subtotal 0.00

TOTAL ITEM EARNINGS THIS CONTRACT \$25,049,037.74

CONSTRUCTION ESTIMATE COMBINED

| ITEM CODE | SP NBR | DESCRIPTION | UNIT | UNIT PRICE | BID QUANTITY | QTY PAID TO DATE | AMOUNT (\$) |
|-----------|--------|---|------|----------------|--------------|------------------|---------------|
| 01046009 | 000 | REMOVING CONC (RIPRAP) | SY | 15.000 | 8,665.00 | 1,960.240 | 29,403.60 |
| 01046021 | 000 | REMOVING CONC (CURB) | LF | 5.000 | 7,311.00 | 340.000 | 1,700.00 |
| 01106001 | 000 | EXCAVATION (ROADWAY) | CY | 10.000 | 352,951.00 | 11,671.130 | 116,711.30 |
| 01326006 | 000 | EMBANKMENT (FINAL)(DENS CONT)(TY C) | CY | 14.000 | 727,034.00 | 34,725.000 | 486,150.00 |
| 01506002 | 000 | BLADING | HR | 155.000 | 139.00 | 22.000 | 3,410.00 |
| 02476064 | 003 | FL BS (CMP IN PLC)(TY A GR 4) (6") | SY | 10.000 | 174,617.00 | 3,657.890 | 36,578.90 |
| 04006005 | 000 | CEM STABIL BKFL | CY | 200.000 | 14,509.00 | 690.930 | 138,186.00 |
| 04036001 | 000 | TEMPORARY SPL SHORING | SF | 25.000 | 66,816.00 | 14,110.000 | 352,750.00 |
| 04626001 | 002 | CONC BOX CULV (3 FT X 2 FT) | LF | 275.000 | 4,949.00 | 344.000 | 94,600.00 |
| 04626003 | 002 | CONC BOX CULV (4 FT X 2 FT) | LF | 325.000 | 3,623.00 | 9.000 | 2,925.00 |
| 04626006 | 002 | CONC BOX CULV (5 FT X 2 FT) | LF | 400.000 | 3,921.00 | 251.000 | 100,400.00 |
| 04626024 | 002 | CONC BOX CULV (9 FT X 5 FT) | LF | 850.000 | 276.00 | 144.000 | 122,400.00 |
| 04626101 | 002 | CONC BOX CULV (10 FT X 4 FT) | LF | 925.000 | 280.00 | 164.000 | 151,700.00 |
| 04626176 | 002 | CONC BOX CULV (12 FT X 5 FT) | LF | 1,450.000 | 24.00 | 96.000 | 139,200.00 |
| 04646003 | 001 | RC PIPE (CL III)(18 IN) | LF | 67.000 | 4,511.00 | 48.000 | 3,216.00 |
| 04666168 | 000 | WINGWALL (FW - S) (HW=7 FT) | EA | 48,000.000 | 1.00 | 1.000 | 48,000.00 |
| 04666182 | 000 | WINGWALL (PW - 1) (HW=7 FT) | EA | 38,000.000 | 1.00 | 1.000 | 38,000.00 |
| 04666183 | 000 | WINGWALL (PW - 1) (HW=8 FT) | EA | 58,000.000 | 1.00 | 1.000 | 58,000.00 |
| 04966004 | 000 | REMOV STR (SET) | EA | 550.000 | 138.00 | 23.000 | 12,650.00 |
| 04966006 | 000 | REMOV STR (HEADWALL) | EA | 3,000.000 | 6.00 | 1.000 | 3,000.00 |
| 04966007 | 000 | REMOV STR (PIPE) | LF | 20.000 | 3,512.00 | 427.000 | 8,540.00 |
| 04966008 | 000 | REMOV STR (BOX CULVERT) | LF | 40.000 | 3,252.00 | 648.000 | 25,920.00 |
| 05006001 | 000 | MOBILIZATION | LS | 26,400,000.000 | 1.00 | 0.500 | 13,200,000.00 |
| 05026001 | 008 | BARRICADES, SIGNS AND TRAFFIC HANDLING | MO | 30,000.000 | 54.00 | 5.000 | 150,000.00 |
| 05066001 | 005 | ROCK FILTER DAMS (INSTALL) (TY 1) | LF | 40.000 | 1,130.00 | 276.000 | 11,040.00 |
| 05066038 | 005 | TEMP SEDMT CONT FENCE (INSTALL) | LF | 4.500 | 6,430.00 | 315.330 | 1,418.99 |
| 05066042 | 005 | BIODEG EROSN CONT LOGS (INSTL) (18") | LF | 9.000 | 10,305.00 | 188.000 | 1,692.00 |
| 05086001 | 000 | CONSTRUCTING DETOURS | SY | 80.000 | 120,015.00 | 1,498.000 | 119,840.00 |
| 05126089 | 000 | PTB(FRN&INSTL)(SSCB OR CSB)(TY1)OR(STL) | LF | 68.000 | 122,910.00 | 76,570.000 | 5,206,760.00 |
| 05126090 | 000 | PTB(MOVE)(SSCB OR CSB)(TY1)OR(STL) | LF | 5.250 | 54,990.00 | 5,070.000 | 26,617.50 |
| 05406002 | 001 | MTL W-BEAM GD FEN (STEEL POST) | LF | 28.000 | 26,180.00 | 225.000 | 6,300.00 |
| 05406016 | 001 | DOWNSTREAM ANCHOR TERMINAL SECTION | EA | 1,600.000 | 39.00 | 1.000 | 1,600.00 |
| 05426001 | 000 | REMOVE METAL BEAM GUARD FENCE | LF | 2.000 | 6,783.00 | 1,825.000 | 3,650.00 |
| 05426003 | 000 | REMOVE DOWNSTREAM ANCHOR TERMINAL | EA | 205.000 | 8.00 | 4.000 | 820.00 |
| 05446001 | 000 | GUARDRAIL END TREATMENT (INSTALL) | EA | 3,400.000 | 41.00 | 2.000 | 6,800.00 |
| 05446003 | 000 | GUARDRAIL END TREATMENT (REMOVE) | EA | 205.000 | 9.00 | 4.000 | 820.00 |
| 05456005 | 000 | CRASH CUSH ATTEN (REMOVE) | EA | 500.000 | 33.00 | 24.000 | 12,000.00 |
| 05456019 | 000 | CRASH CUSH ATTEN (INSTL)(S)(N)(TL3) | EA | 10,000.000 | 33.00 | 61.000 | 610,000.00 |
| 06446076 | 000 | REMOVE SM RD SN SUP&AM | EA | 150.000 | 171.00 | 49.000 | 7,350.00 |
| 06476003 | 000 | REMOVE LRSA | EA | 1,300.000 | 12.00 | 9.000 | 11,700.00 |
| 06586061 | 000 | INSTL DEL ASSM (D-SW)SZ 1(BRF)GF2 | EA | 20.000 | 268.00 | 4.000 | 80.00 |
| 06666167 | 007 | REFL PAV MRK TY II (W) 4" (BRK) | LF | 0.200 | 19,995.00 | 400.000 | 80.00 |
| 06666170 | 007 | REFL PAV MRK TY II (W) 4" (SLD) | LF | 0.200 | 31,240.00 | 1,367.000 | 273.40 |

| CONTRACT ID | 000513064 | ESTIMATE | 0009 | CONTRACTOR'S ESTIMATE PACKAGE | | | | Page 18 of 18 |
|-------------|-----------|--|------|-------------------------------|--------------|---------------|--------------|---------------|
| 06666178 | 007 | REFL PAV MRK TY II (W) 8" (SLD) | LF | 0.500 | 19,809.00 | 1,283.000 | 641.50 | |
| 06666182 | 007 | REFL PAV MRK TY II (W) 24" (SLD) | LF | 3.100 | 1,135.00 | 77.000 | 238.70 | |
| 06666184 | 007 | REFL PAV MRK TY II (W) (ARROW) | EA | 112.000 | 21.00 | 35.000 | 3,920.00 | |
| 06666199 | 007 | REFL PAV MRK TY II (W) 36" (YLD TRI) | EA | 44.000 | 59.00 | 7.000 | 308.00 | |
| 06666210 | 007 | REFL PAV MRK TY II (Y) 6" (SLD) | LF | 0.260 | 63,152.00 | 63,092.000 | 16,403.92 | |
| 06776001 | 000 | ELIM EXT PAV MRK & MRKS (4") | LF | 0.800 | 94,260.00 | 17,633.000 | 14,106.40 | |
| 06816001 | 000 | TEMP TRAF SIGNALS | EA | 600,000.000 | 1.00 | 0.250 | 150,000.00 | |
| 07356003 | 000 | DEBRIS REMOVAL (FRONTAGE ROADS) | CYC | 1,100.000 | 53.00 | 1.000 | 1,100.00 | |
| 60006022 | 000 | REMOVE ROADWAY ILLUM ASSEMBLY (HPS) | EA | 750.000 | 18.00 | 18.000 | 13,500.00 | |
| 60016002 | 000 | PORTABLE CHANGEABLE MESSAGE SIGN | EA | 20,000.000 | 4.00 | 8.000 | 160,000.00 | |
| 61856002 | 002 | TMA (STATIONARY) | DAY | 500.000 | 258.00 | 249.000 | 124,500.00 | |
| 61856003 | 002 | TMA (MOBILE OPERATION) | HR | 175.000 | 352.00 | 132.400 | 23,170.00 | |
| 64766001 | 000 | REMOVE HIGH MAST LIGHTING ASSEMBLY | EA | 15,000.000 | 4.00 | 1.000 | 15,000.00 | |
| 96016001 | 000 | MATERIAL ON HAND | DOL | 1.000 | 1,000.00 | 2,958,722.290 | 2,958,722.29 | |
| 96066053 | 000 | LAW ENFORCEMENT PERSONNEL | DOL | 1.000 | 1,149,342.42 | 22,744.550 | 22,744.55 | |
| 96066055 | 000 | FORCE ACCT-EROSION CONTROL MAINTENANCE | DOL | 1.000 | 99,000.00 | 897.710 | 897.71 | |
| 96066056 | 000 | FORCE ACCOUNT - SAFETY CONTINGENCY | DOL | 1.000 | 81,000.00 | 191,501.980 | 191,501.98 | |

TOTAL ITEM EARNINGS TO DATE

\$25,049,037.74