



**CONTRACTOR'S ESTIMATE PACKAGE**

REPORT DATE: **10/08/24**

CONTRACT ID: **019503087**  
 PROJECT: **F 2024(944)**  
 CONTRACT: **04243001**  
 AWARD AMOUNT: **\$583,903,840.70**  
 PROJECTED AMOUNT: **\$588,995,640.78**  
 ADJ. PROJECTED AMOUNT: **\$588,995,640.78**  
 CONTRACTOR: **SEMA CONSTRUCTION, INC.**

HIGHWAY: **IH 35**  
 DISTRICT NAME: **DALLAS**  
 COUNTY: **DENTON**  
 AREA ENGINEER: **Amanda Miller, P.E.**  
 AREA NUMBER: **056**

ESTIMATE NUMBER: **0002**  
 ESTIMATE PAID:   
 ESTIMATE PERIOD: **09/01/2024** to **09/25/2024**  
 ESTIMATE TYPE: **PROG**  
 % COMPLETE: **0.86**  
 % TIME USED: **0.00**  
 % RETAINAGE: **0.00**

LETTING DATE: **04/04/2024**  
 AWARD DATE: **04/25/2024**  
 NOTICE TO PROCEED DATE: **08/14/2024**  
 WORK BEGIN DATE: **00/00/0000**  
 ACCEPTED DATE: **00/00/0000**  
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

**RECAPITULATION**

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$5,079,955.98	\$0.00	\$5,079,955.98
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$5,079,955.98	\$0.00	\$5,079,955.98
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
	<hr/> <hr/>	<hr/> <hr/>	<b>\$5,079,955.98</b>
PAID TO CONTRACTOR	<b>\$5,079,955.98</b>	<b>\$0.00</b>	

**CONTRACT ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION:  
 ADJUSTMENT AMOUNT:  
 REMARKS:

\*\*\*There are no Contract Adjustments for this estimate\*\*\*

**LINE ITEM ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION:  
 ADJUSTMENT AMOUNT:  
 REMARKS:

\*\*\*There are no Line Item Adjustments for this estimate\*\*\*

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

\_\_\_\_\_  
 AREA/PROJECT ENGINEER

\_\_\_\_\_  
 DATE

**CONTRACT TIME STATEMENT**

WORK BEGIN DATE: 00/00/0000  
TIME CHARGES BEGIN: 00/00/0000  
BID DAYS: 1,434  
C. O. ADJUSTED DAYS: 0  
CURRENT DAYS: 1,434  
DAYS CHARGED TO DATE: 0  
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0  
LIQ DAMAGE RATE: \$4,265.00  
LIQUIDATED DAMAGES: 0  
 DAYS AT  
 PER DAY \$4,265.00  
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited
09/25/2024		1

TIME NOT STARTED

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
1	0	1
		1
TIME NOT STARTED		1

WORK PERFORMED THIS PERIOD

PROJECT F 2024(944)

CONTROL 019503087

CATEGORY 001

DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE
0835	05006001	000	MOBILIZATION	LS	58,390,298.630	0.087	\$5,079,955.98

Total Bid Quantity	QTY Paid To Date
1.00	0.09

TOTAL ITEM EARNINGS THIS ESTIMATE

\$5,079,955.98

CONTRACT LINE ITEMS

PROJECT F 2024(944) CONTROL 019503087  
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0835	05006001	000	MOBILIZATION	LS	58,390,298.630	1.000	0.000	0.09	5,079,955.98
<b>Category Subtotal</b>									<b>\$5,079,955.98</b>

PROJECT F 2024(944) CONTROL 019503087  
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0060	01006002	000	PREPARING ROW	STA	204,387.550	271.400	0.000	0.000	0.00
0065	01046001	000	REMOVING CONC (PAV)	SY	8.440	353,053.000	0.000	0.000	0.00
0070	01046009	000	REMOVING CONC (RIPRAP)	SY	12.200	9,793.000	0.000	0.000	0.00
0075	01046015	000	REMOVING CONC (SIDEWALKS)	SY	10.140	2,282.000	0.000	0.000	0.00
0080	01046017	000	REMOVING CONC (DRIVEWAYS)	SY	12.070	13,066.000	0.000	0.000	0.00
0085	01046022	000	REMOVING CONC (CURB AND GUTTER)	LF	16.470	302.000	0.000	0.000	0.00
0090	01046023	000	REMOVING CONC (CTB)	LF	14.200	25,742.000	0.000	0.000	0.00
0095	01046024	000	REMOVING CONC (RETAINING WALLS)	SY	52.240	3,847.000	0.000	0.000	0.00
0100	01056011	000	REMOVING STAB BASE AND ASPH PAV (2"-6")	SY	4.250	416,536.000	0.000	0.000	0.00
0105	01056109	000	REMOVING STAB BASE & ASPH PAV (8"-19")	SY	9.960	231,269.000	0.000	0.000	0.00
0110	01106001	000	EXCAVATION (ROADWAY)	CY	20.730	1,066,540.000	0.000	0.000	0.00
0115	01106003	000	EXCAVATION (SPECIAL)	CY	21.900	28,655.000	0.000	0.000	0.00
0120	01326025	000	EMBANKMENT (FINAL) (DENS CONT) (TY C1)	CY	1.630	1,143,237.000	0.000	0.000	0.00
0125	01326026	000	EMBANKMENT (FINAL) (DENS CONT) (TY C2)	CY	58.020	344,572.000	0.000	0.000	0.00
0130	01616017	000	COMPOST MANUF TOPSOIL (4")	SY	0.850	793,991.000	0.000	0.000	0.00
0135	01626002	000	BLOCK SODDING	SY	3.410	793,991.000	0.000	0.000	0.00
0140	01646051	000	DRILL SEED (TEMP)(WARM OR COOL)	SY	0.140	861,586.000	0.000	0.000	0.00
0145	01686001	000	VEGETATIVE WATERING	MG	0.700	246,285.000	0.000	0.000	0.00
0150	02476053	005	FL BS (CMP IN PLC)(TYD GR1-2)(FNAL POS)	CY	65.430	31,596.000	0.000	0.000	0.00
0155	02476312	005	FL BS (CMP IN PLC)(TY D GR1-2)(8")	SY	16.890	1,692.000	0.000	0.000	0.00
0160	02476313	005	FL BS (CMP IN PLC)(TY D GR1-2)(12")	SY	17.220	64,904.000	0.000	0.000	0.00
0165	02606002	000	LIME (HYDRATED LIME (SLURRY))	TON	293.080	25,084.000	0.000	0.000	0.00
0170	02606011	000	LIME TRT (EXST MATL) (12")	SY	5.450	827,510.000	0.000	0.000	0.00
0175	02606027	000	LIME TRT (EXST MATL)(8")	SY	10.680	1,775.000	0.000	0.000	0.00
0180	02766181	000	CEM TRT(PLNT MX) (CL L)(TYD)(GR1-2)(6")	SY	17.960	446,678.000	0.000	0.000	0.00
0185	03106001	000	PRIME COAT (MULTI OPTION)	GAL	6.000	82,283.000	0.000	0.000	0.00
0190	03606005	001	CONC PVMT (CONT REINF - CRCP) (11")	SY	95.740	296,767.000	0.000	0.000	0.00
0195	03606007	001	CONC PVMT (CONT REINF - CRCP) (13")	SY	103.220	427,203.000	0.000	0.000	0.00
0200	03606019	001	CONC PVMT (JOINTED - CPCD) (9")	SY	108.580	1,679.000	0.000	0.000	0.00
0205	04006005	000	CEM STABIL BKFL	CY	154.240	20,629.000	0.000	0.000	0.00
0210	04006006	000	CUT & RESTORING PAV	SY	157.250	10,929.000	0.000	0.000	0.00
0215	04026001	000	TRENCH EXCAVATION PROTECTION	LF	10.960	80,592.000	0.000	0.000	0.00
0220	04036001	000	TEMPORARY SPL SHORING	SF	52.630	414,964.000	0.000	0.000	0.00
0225	04106001	000	SOIL NAIL ANCHORS	LF	32.480	105,180.000	0.000	0.000	0.00

CONTRACT ID	019503087	ESTIMATE	0002	CONTRACTOR'S ESTIMATE PACKAGE					Page 5 of 26
0230	04116001	000	ROCK NAIL ANCHORS	LF	48.050	12,455.000	0.000	0.000	0.00
0235	04166004	000	DRILL SHAFT (36 IN)	LF	228.820	160.000	0.000	0.000	0.00
0240	04166006	000	DRILL SHAFT (48 IN)	LF	426.810	105.000	0.000	0.000	0.00
0245	04166018	000	DRILL SHAFT (SIGN MTS) (24 IN)	LF	268.310	119.000	0.000	0.000	0.00
0250	04166019	000	DRILL SHAFT (SIGN MTS) (30 IN)	LF	385.310	166.000	0.000	0.000	0.00
0255	04166020	000	DRILL SHAFT (SIGN MTS) (36 IN)	LF	396.410	270.000	0.000	0.000	0.00
0260	04166021	000	DRILL SHAFT (SIGN MTS) (42 IN)	LF	548.720	550.000	0.000	0.000	0.00
0265	04166022	000	DRILL SHAFT (SIGN MTS) (48 IN)	LF	712.120	537.000	0.000	0.000	0.00
0270	04166023	000	DRILL SHAFT (SIGN MTS) (54 IN)	LF	798.870	478.000	0.000	0.000	0.00
0275	04166029	000	DRILL SHAFT (RDWY ILL POLE) (30 IN)	LF	294.030	376.000	0.000	0.000	0.00
0280	04166031	000	DRILL SHAFT (TRF SIG POLE) (30 IN)	LF	521.490	14.000	0.000	0.000	0.00
0285	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	660.680	88.000	0.000	0.000	0.00
0290	04166034	000	DRILL SHAFT (TRF SIG POLE) (48 IN)	LF	860.400	488.000	0.000	0.000	0.00
0295	04206011	001	CL B CONC (FLUME)	CY	1,003.230	107.000	0.000	0.000	0.00
0300	04206066	001	CL C CONC (RAIL FOUNDATION)	CY	615.740	1,180.000	0.000	0.000	0.00
0305	04206135	001	CL C CONC (RAIL FOUNDATION)(HPC)	CY	934.240	35.000	0.000	0.000	0.00
0310	04226016	000	APPROACH SLAB (HPC)	CY	654.410	3,979.000	0.000	0.000	0.00
0315	04236001	005	RETAINING WALL (MSE)	SF	69.370	445,285.000	0.000	0.000	0.00
0320	04236008	005	RETAINING WALL (CAST - IN - PLACE)	SF	77.520	6,713.000	0.000	0.000	0.00
0325	04236022	005	RETAINING WALL (SOIL NAIL)(FACIA)	SF	97.300	58,464.000	0.000	0.000	0.00
0330	04236040	005	RETAINING WALL (MSE) (SPECIAL)	SF	108.730	18,000.000	0.000	0.000	0.00
0335	04326001	000	RIPRAP (CONC)(4 IN)	CY	517.120	9,532.750	0.000	0.000	0.00
0340	04326002	000	RIPRAP (CONC)(5 IN)	CY	590.520	1,715.000	0.000	0.000	0.00
0345	04326006	000	RIPRAP (CONC)(CL B)	CY	401.170	16.000	0.000	0.000	0.00
0350	04326024	000	RIPRAP (STONE COMMON)(DRY)(12 IN)	CY	124.910	99.000	0.000	0.000	0.00
0355	04326031	000	RIPRAP (STONE PROTECTION)(12 IN)	CY	116.420	101.000	0.000	0.000	0.00
0360	04326044	000	RIPRAP (CONC)(FLUME)	CY	774.890	335.700	0.000	0.000	0.00
0365	04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	796.290	890.200	0.000	0.000	0.00
0370	04506023	001	RAIL (TY SSTR)	LF	79.060	32,844.000	0.000	0.000	0.00
0375	04506024	001	RAIL (TY SSTR)(HPC)	LF	75.100	22,604.000	0.000	0.000	0.00
0380	04506027	001	RAIL (TY T80SS)	LF	156.390	2,165.000	0.000	0.000	0.00
0385	04506030	001	RAIL (TY C221)	LF	162.840	60.000	0.000	0.000	0.00
0390	04506032	001	RAIL (TY C223)	LF	242.290	1,394.000	0.000	0.000	0.00
0395	04506051	001	RAIL (HANDRAIL)(TY E)	LF	129.460	267.000	0.000	0.000	0.00
0400	04506052	001	RAIL (HANDRAIL)(TY F)	LF	122.750	777.000	0.000	0.000	0.00
0405	04506054	001	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	74.670	6,607.000	0.000	0.000	0.00
0410	04506065	001	RAIL (TY T80SS) W/DRAIN SLOTS	LF	163.240	215.000	0.000	0.000	0.00
0415	04626001	002	CONC BOX CULV (3 FT X 2 FT)	LF	238.650	462.000	0.000	0.000	0.00
0420	04626002	002	CONC BOX CULV (3 FT X 3 FT)	LF	272.120	1,936.000	0.000	0.000	0.00
0425	04626004	002	CONC BOX CULV (4 FT X 3 FT)	LF	296.960	738.000	0.000	0.000	0.00
0430	04626005	002	CONC BOX CULV (4 FT X 4 FT)	LF	322.360	614.000	0.000	0.000	0.00
0435	04626007	002	CONC BOX CULV (5 FT X 3 FT)	LF	399.030	2,465.000	0.000	0.000	0.00
0440	04626008	002	CONC BOX CULV (5 FT X 4 FT)	LF	402.920	431.000	0.000	0.000	0.00
0445	04626010	002	CONC BOX CULV (6 FT X 3 FT)	LF	519.920	1,786.000	0.000	0.000	0.00
0450	04626011	002	CONC BOX CULV (6 FT X 4 FT)	LF	542.850	713.000	0.000	0.000	0.00
0455	04626013	002	CONC BOX CULV (6 FT X 6 FT)	LF	686.680	137.000	0.000	0.000	0.00
0460	04626015	002	CONC BOX CULV (7 FT X 4 FT)	LF	652.930	934.000	0.000	0.000	0.00
0465	04626019	002	CONC BOX CULV (8 FT X 4 FT)	LF	723.900	575.000	0.000	0.000	0.00
0470	04626051	002	CONC BOX CULV (5 FT X 3 FT)(EXTEND)	LF	2,434.200	14.000	0.000	0.000	0.00
0475	04626096	002	CONC BOX CULV (8 FT X 3 FT)	LF	644.890	1,059.000	0.000	0.000	0.00
0480	04646003	001	RC PIPE (CL III)(18 IN)	LF	197.650	118.000	0.000	0.000	0.00
0485	04646005	001	RC PIPE (CL III)(24 IN)	LF	121.250	41,309.000	0.000	0.000	0.00

CONTRACT ID	019503087	ESTIMATE	0002	CONTRACTOR'S ESTIMATE PACKAGE					
0490	04646007	001	RC PIPE (CL III)(30 IN)	LF	143.270	4,747.000	0.000	0.000	0.00
0495	04646008	001	RC PIPE (CL III)(36 IN)	LF	175.550	22,219.000	0.000	0.000	0.00
0500	04646009	001	RC PIPE (CL III)(42 IN)	LF	237.790	286.000	0.000	0.000	0.00
0505	04646010	001	RC PIPE (CL III)(48 IN)	LF	261.860	4,073.000	0.000	0.000	0.00
0510	04646018	001	RC PIPE (CL IV)(24 IN)	LF	187.760	1,770.000	0.000	0.000	0.00
0515	04646019	001	RC PIPE (CL IV)(30 IN)	LF	173.800	145.000	0.000	0.000	0.00
0520	04646020	001	RC PIPE (CL IV)(36 IN)	LF	195.780	1,213.000	0.000	0.000	0.00
0525	04646026	001	RC PIPE (CL V)(24 IN)	LF	187.350	2,100.000	0.000	0.000	0.00
0530	04646029	001	RC PIPE (CL V)(48 IN)	LF	399.810	242.000	0.000	0.000	0.00
0535	04656002	001	MANH (COMPL)(PRM)(48IN)	EA	6,942.740	15.000	0.000	0.000	0.00
0540	04656003	001	MANH (COMPL)(PRM)(60IN)	EA	9,895.860	4.000	0.000	0.000	0.00
0545	04656004	001	MANH (COMPL)(PRM)(72IN)	EA	14,187.040	7.000	0.000	0.000	0.00
0550	04656005	001	JCTBOX(COMPL)(PJB)(3FTX3FT)	EA	5,161.690	6.000	0.000	0.000	0.00
0555	04656006	001	JCTBOX(COMPL)(PJB)(4FTX4FT)	EA	6,081.430	18.000	0.000	0.000	0.00
0560	04656007	001	JCTBOX(COMPL)(PJB)(3FTX5FT)	EA	5,471.710	8.000	0.000	0.000	0.00
0565	04656009	001	JCTBOX(COMPL)(PJB)(5FTX5FT)	EA	8,534.140	9.000	0.000	0.000	0.00
0570	04656011	001	JCTBOX(COMPL)(PJB)(6FTX6FT)	EA	12,721.940	3.000	0.000	0.000	0.00
0575	04656015	001	INLET (COMPL)(PCO)(3FT)(RIGHT)	EA	6,584.980	1.000	0.000	0.000	0.00
0580	04656029	001	INLET (COMPL)(PCU)(3FT)(NONE)	EA	5,854.060	54.000	0.000	0.000	0.00
0585	04656030	001	INLET (COMPL)(PCU)(3FT)(LEFT)	EA	6,625.750	83.000	0.000	0.000	0.00
0590	04656031	001	INLET (COMPL)(PCU)(3FT)(RIGHT)	EA	6,398.730	68.000	0.000	0.000	0.00
0595	04656032	001	INLET (COMPL)(PCU)(3FT)(BOTH)	EA	7,436.060	74.000	0.000	0.000	0.00
0600	04656045	001	INLET (COMPL)(PMBD)(4FT)	EA	6,744.660	109.000	0.000	0.000	0.00
0605	04656046	001	INLET (COMPL)(PMBD)(5FT)	EA	7,780.800	2.000	0.000	0.000	0.00
0610	04656070	001	INLET (COMPL)(PSL)(RC)(3FTX3FT)	EA	4,137.860	5.000	0.000	0.000	0.00
0615	04656071	001	INLET (COMPL)(PSL)(RC)(4FTX4FT)	EA	5,099.290	3.000	0.000	0.000	0.00
0620	04656126	001	INLET (COMPL)(PSL)(FG)(3FTX3FT-3FTX3FT)	EA	7,591.100	8.000	0.000	0.000	0.00
0625	04656128	001	INLET (COMPL)(PSL)(FG)(4FTX4FT-4FTX4FT)	EA	8,544.490	34.000	0.000	0.000	0.00
0630	04656145	001	INLET (COMPL)(PSL)(FG)(8FTX8FT-3FTX5FT)	EA	25,246.390	1.000	0.000	0.000	0.00
0635	04656146	001	INLET (COMPL)(PSL)(SFG)(3FTX3FT-3FTX3FT)	EA	7,573.590	5.000	0.000	0.000	0.00
0640	04656147	001	INLET (COMPL)(PSL)(SFG)(4FTX4FT-4FTX4FT)	EA	8,568.910	7.000	0.000	0.000	0.00
0645	04656148	001	INLET (COMPL)(PSL)(SFG)(3FTX5FT-3FTX5FT)	EA	8,548.970	9.000	0.000	0.000	0.00
0650	04656158	001	INLET (COMPL)(PAZD)(FG)(3FTX3FT-3FTX3FT)	EA	7,549.880	37.000	0.000	0.000	0.00
0655	04656159	001	INLET (COMPL)(PAZD)(FG)(4FTX4FT-3FTX3FT)	EA	8,387.830	16.000	0.000	0.000	0.00
0660	04656160	001	INLET (COMPL)(PAZD)(FG)(4FTX4FT-4FTX4FT)	EA	8,439.700	6.000	0.000	0.000	0.00
0665	04656161	001	INLET (COMPL)(PAZD)(FG)(5FTX5FT-3FTX3FT)	EA	10,891.980	3.000	0.000	0.000	0.00
0670	04656162	001	INLET (COMPL)(PAZD)(FG)(5FTX5FT-4FTX4FT)	EA	10,616.900	3.000	0.000	0.000	0.00
0675	04656178	001	INLET (COMPL)(TY MSE1)	EA	19,799.390	5.000	0.000	0.000	0.00
0680	04656179	001	INLET (COMPL)(TY MSE2)	EA	24,050.810	89.000	0.000	0.000	0.00
0685	04656226	001	JCT BOX (COMPL)(SPL1)	EA	62,416.220	1.000	0.000	0.000	0.00
0690	04656227	001	JCT BOX (COMPL)(SPL2)	EA	73,493.280	2.000	0.000	0.000	0.00
0695	04656257	001	INLET (COMPL)(WALL)(SPL)	EA	15,004.440	8.000	0.000	0.000	0.00
0700	04656266	001	INLET (COMPL)(CURB)(SPL1)	EA	4,464.920	2.000	0.000	0.000	0.00
0705	04656267	001	INLET (COMPL)(CURB)(SPL2)	EA	5,626.370	3.000	0.000	0.000	0.00
0710	04666097	000	HEADWALL (CH - PW - 0) (DIA= 24 IN)	EA	22,186.080	1.000	0.000	0.000	0.00
0715	04666152	000	WINGWALL (FW - 0) (HW=5 FT)	EA	30,680.880	2.000	0.000	0.000	0.00
0720	04666166	000	WINGWALL (FW - S) (HW=5 FT)	EA	33,675.110	2.000	0.000	0.000	0.00
0725	04666182	000	WINGWALL (PW - 1) (HW=7 FT)	EA	57,005.990	1.000	0.000	0.000	0.00
0730	04666183	000	WINGWALL (PW - 1) (HW=8 FT)	EA	80,703.030	3.000	0.000	0.000	0.00
0735	04666184	000	WINGWALL (PW - 1) (HW=9 FT)	EA	97,106.520	1.000	0.000	0.000	0.00
0740	04666210	000	WINGWALL (SW - 0) (HW=7 FT)	EA	36,254.040	1.000	0.000	0.000	0.00
0745	04676363	000	SET (TY II) (18 IN) (RCP) (6: 1) (P)	EA	1,811.440	4.000	0.000	0.000	0.00

0750	04676389	000	SET (TY II) (24 IN) (RCP) (3: 1) (P)	EA	1,738.260	4.000	0.000	0.000	0.00
0755	04676390	000	SET (TY II) (24 IN) (RCP) (4: 1) (C)	EA	1,861.540	8.000	0.000	0.000	0.00
0760	04676395	000	SET (TY II) (24 IN) (RCP) (6: 1) (P)	EA	2,055.170	4.000	0.000	0.000	0.00
0765	04676419	000	SET (TY II) (30 IN) (RCP) (4: 1) (C)	EA	3,037.610	1.000	0.000	0.000	0.00
0770	04676423	000	SET (TY II) (30 IN) (RCP) (6: 1) (P)	EA	3,908.620	4.000	0.000	0.000	0.00
0775	04676448	000	SET (TY II) (36 IN) (RCP) (3: 1) (C)	EA	3,689.410	2.000	0.000	0.000	0.00
0780	04676450	000	SET (TY II) (36 IN) (RCP) (4: 1) (C)	EA	4,159.070	1.000	0.000	0.000	0.00
0785	04716007	000	GRATE AND FRAME (BRIDGE DRAIN)	EA	5,696.360	5.000	0.000	0.000	0.00
0790	04966002	000	REMOV STR (INLET)	EA	859.650	164.000	0.000	0.000	0.00
0795	04966003	000	REMOV STR (MANHOLE)	EA	1,435.300	28.000	0.000	0.000	0.00
0800	04966004	000	REMOV STR (SET)	EA	717.650	48.000	0.000	0.000	0.00
0805	04966005	000	REMOV STR (WINGWALL)	EA	2,870.590	13.000	0.000	0.000	0.00
0810	04966006	000	REMOV STR (HEADWALL)	EA	1,366.030	41.000	0.000	0.000	0.00
0815	04966007	000	REMOV STR (PIPE)	LF	20.480	34,234.000	0.000	0.000	0.00
0820	04966008	000	REMOV STR (BOX CULVERT)	LF	50.610	5,240.000	0.000	0.000	0.00
0825	04966010	000	REMOV STR (BRIDGE 100 - 499 FT LENGTH)	EA	268,424.220	8.000	0.000	0.000	0.00
0830	04966011	000	REMOV STR (BRIDGE 500 - 999 FT LENGTH)	EA	612,569.850	3.000	0.000	0.000	0.00
0840	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	508,405.000	56.000	0.000	0.000	0.00
0845	05066001	005	ROCK FILTER DAMS (INSTALL) (TY 1)	LF	46.150	962.000	0.000	0.000	0.00
0850	05066003	005	ROCK FILTER DAMS (INSTALL) (TY 3)	LF	71.790	2,382.000	0.000	0.000	0.00
0855	05066011	005	ROCK FILTER DAMS (REMOVE)	LF	41.030	3,344.000	0.000	0.000	0.00
0860	05066020	005	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	28.720	2,254.000	0.000	0.000	0.00
0865	05066021	005	CONSTRUCTION EXITS (INSTALL) (TY 2)	SY	36.920	1,872.000	0.000	0.000	0.00
0870	05066024	005	CONSTRUCTION EXITS (REMOVE)	SY	20.510	4,126.000	0.000	0.000	0.00
0875	05066038	005	TEMP SEDMT CONT FENCE (INSTALL)	LF	2.560	65,605.000	0.000	0.000	0.00
0880	05066039	005	TEMP SEDMT CONT FENCE (REMOVE)	LF	1.030	65,605.000	0.000	0.000	0.00
0885	05066041	005	BIODEG EROSN CONT LOGS (INSTL) (12")	LF	4.360	19,727.000	0.000	0.000	0.00
0890	05066043	005	BIODEG EROSN CONT LOGS (REMOVE)	LF	1.030	19,727.000	0.000	0.000	0.00
0895	05086001	000	CONSTRUCTING DETOURS	SY	113.820	135,493.000	0.000	0.000	0.00
0900	05126001	000	PORT CTB (FUR & INST)(SGL SLOPE)(TY 1)	LF	57.490	1,206.000	0.000	0.000	0.00
0905	05126005	000	PORT CTB (FUR & INST)(F-SHAPE)(TY 1)	LF	42.720	31,466.000	0.000	0.000	0.00
0910	05126009	000	PORT CTB (FUR & INST)(LOW PROF)(TY 1)	LF	61.070	33,082.000	0.000	0.000	0.00
0915	05126010	000	PORT CTB (FUR & INST)(LOW PROF)(TY 2)	LF	58.460	1,360.000	0.000	0.000	0.00
0920	05126029	000	PORT CTB (MOVE)(F-SHAPE)(TY 1)	LF	6.350	40,307.000	0.000	0.000	0.00
0925	05126033	000	PORT CTB (MOVE)(LOW PROF)(TY 1)	LF	7.210	106,726.000	0.000	0.000	0.00
0930	05126034	000	PORT CTB (MOVE)(LOW PROF)(TY 2)	LF	7.260	2,480.000	0.000	0.000	0.00
0935	05126053	000	PORT CTB (REMOVE)(F-SHAPE)(TY 1)	LF	10.410	31,466.000	0.000	0.000	0.00
0940	05126057	000	PORT CTB (REMOVE)(LOW PROF)(TY 1)	LF	16.740	33,082.000	0.000	0.000	0.00
0945	05126058	000	PORT CTB (REMOVE)(LOW PROF)(TY 2)	LF	17.620	1,360.000	0.000	0.000	0.00
0950	05126104	000	PCTB FUR&INSTL(F-SHAPE OR SNGL SLP)TY1	LF	42.480	23,790.000	0.000	0.000	0.00
0955	05126105	000	PCTB MOVE&RESET(F-SHAPE OR SNGL SLP)TY1	LF	7.030	76,200.000	0.000	0.000	0.00
0960	05126106	000	PORT CTB REMOVE(F-SHAPE OR SNGL SLP)TY1	LF	12.830	23,790.000	0.000	0.000	0.00
0965	05126107	000	PORT CTB (FURN & INST)(TL-3 LPCB)	LF	135.680	520.000	0.000	0.000	0.00
0970	05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42 )	LF	100.670	34,358.000	0.000	0.000	0.00
0975	05146004	000	PERM CTB (SGL SLOPE) (TY 4) (42 )	LF	258.280	340.000	0.000	0.000	0.00
0980	05146036	000	PERM CTB (TRAN SSCB TO SSTR) (MOD)	LF	190.800	583.000	0.000	0.000	0.00
0985	05146040	000	PERM CTB (SSCB)(TY 3)(MOD)	LF	346.780	257.000	0.000	0.000	0.00
0990	05296004	000	CONC CURB (MONO) (TY I)	LF	6.040	270.000	0.000	0.000	0.00
0995	05296005	000	CONC CURB (MONO) (TY II)	LF	5.750	111,476.000	0.000	0.000	0.00
1000	05296008	000	CONC CURB & GUTTER (TY II)	LF	102.860	416.000	0.000	0.000	0.00
1005	05306004	000	DRIVEWAYS (CONC)	SY	107.180	7,083.000	0.000	0.000	0.00
1010	05306005	000	DRIVEWAYS (ACP)	SY	23.450	206.000	0.000	0.000	0.00

CONTRACT ID	019503087	ESTIMATE	0002	CONTRACTOR'S ESTIMATE PACKAGE					Page 8 of 26
1015	05306017	000	DRIVEWAYS (CONC) (HES)	SY	118.840	7,395.000	0.000	0.000	0.00
1020	05316001	000	CONC SIDEWALKS (4")	SY	75.050	31,037.000	0.000	0.000	0.00
1025	05316004	000	CURB RAMPS (TY 1)	EA	1,997.900	23.000	0.000	0.000	0.00
1030	05316005	000	CURB RAMPS (TY 2)	EA	2,330.960	12.000	0.000	0.000	0.00
1035	05316006	000	CURB RAMPS (TY 3)	EA	2,667.600	3.000	0.000	0.000	0.00
1040	05316009	000	CURB RAMPS (TY 6)	EA	2,103.900	8.000	0.000	0.000	0.00
1045	05316010	000	CURB RAMPS (TY 7)	EA	1,996.780	124.000	0.000	0.000	0.00
1050	05316013	000	CURB RAMPS (TY 10)	EA	2,565.480	52.000	0.000	0.000	0.00
1055	05316016	000	CURB RAMPS (TY 21)	EA	2,069.150	17.000	0.000	0.000	0.00
1060	05316017	000	CURB RAMPS (TY 22)	EA	3,123.450	8.000	0.000	0.000	0.00
1065	05336001	000	RUMBLE STRIPS (SHOULDER)	LF	0.110	48,810.000	0.000	0.000	0.00
1070	05336005	000	RUMBLE STRIPS (SHOULDER) CONCRETE	LF	0.640	50,131.000	0.000	0.000	0.00
1075	05386001	000	RIGHT OF WAY MARKERS	EA	306.080	126.000	0.000	0.000	0.00
1080	05406001	001	MTL W-BEAM GD FEN (TIM POST)	LF	48.970	4,000.000	0.000	0.000	0.00
1085	05406006	001	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	1,572.220	48.000	0.000	0.000	0.00
1090	05406016	001	DOWNSTREAM ANCHOR TERMINAL SECTION	EA	963.120	6.000	0.000	0.000	0.00
1095	05406033	001	MTL BM GD FEN (LONG SPAN SYSTEM)	EA	1,003.930	1.000	0.000	0.000	0.00
1100	05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	3.570	25,128.000	0.000	0.000	0.00
1105	05426003	000	REMOVE DOWNSTREAM ANCHOR TERMINAL	EA	255.060	20.000	0.000	0.000	0.00
1110	05426004	000	RM MTL BM GD FENCE TRANS (THRIE-BEAM)	EA	255.060	33.000	0.000	0.000	0.00
1115	05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	2,907.740	57.000	0.000	0.000	0.00
1120	05446003	000	GUARDRAIL END TREATMENT (REMOVE)	EA	280.570	54.000	0.000	0.000	0.00
1125	05456003	000	CRASH CUSH ATTEN (MOVE & RESET)	EA	1,245.090	72.000	0.000	0.000	0.00
1130	05456005	000	CRASH CUSH ATTEN (REMOVE)	EA	996.070	25.000	0.000	0.000	0.00
1135	05456007	000	CRASH CUSH ATTEN (INSTL)(L)(N)(TL3)	EA	22,549.370	14.000	0.000	0.000	0.00
1140	05456010	000	CRASH CUSH ATTEN (INSTL)(L)(W)(TL3)	EA	63,152.860	3.000	0.000	0.000	0.00
1145	05456013	000	CRASH CUSH ATTEN (INSTL)(R)(N)(TL3)	EA	26,302.600	3.000	0.000	0.000	0.00
1150	05456019	000	CRASH CUSH ATTEN (INSTL)(S)(N)(TL3)	EA	7,718.200	20.000	0.000	0.000	0.00
1155	05566006	000	PIPE UNDERDRAINS (TY 6) (6")	LF	43.600	19,924.000	0.000	0.000	0.00
1160	05606011	000	MAILBOX INSTALL-S (TWW-POST) TY 4	EA	612.160	8.000	0.000	0.000	0.00
1165	05606025	000	RELOCATE EXISTING MAILBOX	EA	765.200	2.000	0.000	0.000	0.00
1170	06106009	000	REMOVE RD IL ASM (TRANS-BASE)	EA	556.790	74.000	0.000	0.000	0.00
1175	06106104	000	IN RD IL (U/P) (TY 1) (150W EQ) LED	EA	2,044.580	70.000	0.000	0.000	0.00
1180	06106106	000	IN RD IL (U/P) (TY 2) (150W EQ) LED	EA	2,133.350	26.000	0.000	0.000	0.00
1185	06106114	000	IN RD IL (TY SA) 20B-8 (250W EQ) LED	EA	4,559.210	1.000	0.000	0.000	0.00
1190	06106146	000	IN RD IL (TY SA) 30B-8 (250W EQ) LED	EA	4,687.310	4.000	0.000	0.000	0.00
1195	06106200	000	IN RD IL (TY SA) 40B-10 (250W EQ) LED	EA	4,935.440	3.000	0.000	0.000	0.00
1200	06106202	000	IN RD IL (TY SA) 40B-12 (250W EQ) LED	EA	4,969.740	1.000	4.000	0.000	0.00
1205	06106216	000	IN RD IL (TY SA) 40T-10 (250W EQ) LED	EA	4,512.810	22.000	0.000	0.000	0.00
1210	06106266	000	IN RD IL (TY SP) 48S-12 (400W EQ) LED	EA	6,035.910	26.000	0.000	0.000	0.00
1215	06106267	000	IN RD IL (TY SP) 48S-12-12(400W EQ)LED	EA	7,530.760	7.000	0.000	0.000	0.00
1220	06106274	000	IN RD IL (TY SA) 50B-12 (400W EQ) LED	EA	5,096.830	70.000	0.000	0.000	0.00
1225	06106275	000	IN RD IL (TY SA) 50B-12-12(400W EQ)LED	EA	6,541.250	1.000	0.000	0.000	0.00
1230	06106290	000	IN RD IL (TY SA) 50T-12 (400W EQ) LED	EA	4,724.630	19.000	0.000	0.000	0.00
1235	06106291	000	IN RD IL (TY SA) 50T-12-12(400W EQ)LED	EA	6,208.390	1.000	0.000	0.000	0.00
1240	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	21.180	41,810.000	0.000	0.000	0.00
1245	06186024	000	CONDT (PVC) (SCH 40) (2") (BORE)	LF	40.040	6,577.000	0.000	0.000	0.00
1250	06186029	000	CONDT (PVC) (SCH 40) (3")	LF	24.260	52,205.000	0.000	0.000	0.00
1255	06186030	000	CONDT (PVC) (SCH 40) (3") (BORE)	LF	33.390	26,751.000	0.000	0.000	0.00
1260	06186033	000	CONDT (PVC) (SCH 40) (4")	LF	37.720	3,005.000	0.000	0.000	0.00
1265	06186034	000	CONDT (PVC) (SCH 40) (4") (BORE)	LF	62.130	8,125.000	0.000	0.000	0.00
1270	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	21.230	8,106.000	0.000	0.000	0.00



CONTRACT ID	019503087	ESTIMATE	0002	CONTRACTOR'S ESTIMATE PACKAGE					Page 9 of 26
1275	06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	34.350	7,745.000	0.000	0.000	0.00
1280	06186062	000	CONDT (RM) (3/4")	LF	39.540	1,350.000	0.000	0.000	0.00
1285	06186066	000	CONDT (RM) (1 1/4")	LF	48.060	3,320.000	0.000	0.000	0.00
1290	06186070	000	CONDT (RM) (2")	LF	56.440	320.000	0.000	0.000	0.00
1295	06186078	000	CONDT (RM) (4")	LF	99.860	1,160.000	0.000	0.000	0.00
1300	06206003	000	ELEC CONDR (NO.12) BARE	LF	2.120	4,220.000	0.000	0.000	0.00
1305	06206004	000	ELEC CONDR (NO.12) INSULATED	LF	2.170	12,430.000	0.000	0.000	0.00
1310	06206007	000	ELEC CONDR (NO.8) BARE	LF	2.400	49,270.000	0.000	0.000	0.00
1315	06206008	000	ELEC CONDR (NO.8) INSULATED	LF	3.080	198,853.000	0.000	0.000	0.00
1320	06206009	000	ELEC CONDR (NO.6) BARE	LF	5.500	14,674.000	0.000	0.000	0.00
1325	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	3.780	6,953.000	0.000	0.000	0.00
1330	06206011	000	ELEC CONDR (NO.4) BARE	LF	4.090	970.000	0.000	0.000	0.00
1335	06206012	000	ELEC CONDR (NO.4) INSULATED	LF	4.140	4,495.000	0.000	0.000	0.00
1340	06206015	000	ELEC CONDR (NO.2) BARE	LF	5.850	2,995.000	0.000	0.000	0.00
1345	06206016	000	ELEC CONDR (NO.2) INSULATED	LF	6.170	9,574.000	0.000	0.000	0.00
1350	06246001	000	GROUND BOX TY A (122311)	EA	1,799.480	63.000	0.000	0.000	0.00
1355	06246002	000	GROUND BOX TY A (122311)W/APRON	EA	2,328.020	71.000	0.000	0.000	0.00
1360	06246009	000	GROUND BOX TY D (162922)	EA	2,058.700	31.000	0.000	0.000	0.00
1365	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	2,768.810	46.000	0.000	0.000	0.00
1370	06256003	000	ZINC-COAT STL WIRE STRAND (3/8")	LF	14.170	3,545.000	0.000	0.000	0.00
1375	06276002	000	TIMBER POLE (CL 2) 40 FT	EA	2,325.000	27.000	0.000	0.000	0.00
1380	06286002	000	REMOVE ELECTRICAL SERVICES	EA	556.790	12.000	0.000	0.000	0.00
1385	06286042	000	ELC SRV TY A 240/480 060(NS)SS(E)GC(U)	EA	13,265.080	5.000	0.000	0.000	0.00
1390	06286147	000	ELC SRV TY D 120/240 060(NS)SS(E)TP(O)	EA	11,246.720	5.000	0.000	0.000	0.00
1395	06286151	000	ELC SRV TY D 120/240 060(NS)SS(N)PS(U)	EA	11,514.020	9.000	0.000	0.000	0.00
1400	06286187	000	ELC SRV TY D 120/240 070(NS)SS(E)PS(U)	EA	12,204.960	5.000	0.000	0.000	0.00
1405	06286249	000	ELC SRV TY D 120/240 100(NS)SS(N)PS(U)	EA	13,919.710	1.000	0.000	0.000	0.00
1410	06286250	000	ELC SRV TY D 120/240 100(NS)SS(N)SP(O)	EA	9,804.320	1.000	0.000	0.000	0.00
1415	06286360	000	ELC SRV TY C 240/480 060 (NS)SS(E)GC(U)	EA	15,861.410	3.000	0.000	0.000	0.00
1420	06366001	001	ALUMINUM SIGNS (TY A)	SF	34.500	326.000	0.000	0.000	0.00
1425	06366002	001	ALUMINUM SIGNS (TY G)	SF	36.820	623.000	0.000	0.000	0.00
1430	06366003	001	ALUMINUM SIGNS (TY O)	SF	31.770	9,682.000	0.000	0.000	0.00
1435	06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	965.300	134.000	0.000	0.000	0.00
1440	06446002	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P-BM)	EA	1,183.180	17.000	0.000	0.000	0.00
1445	06446003	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P-EXAL)	EA	2,083.920	1.000	0.000	0.000	0.00
1450	06446004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	1,148.880	210.000	0.000	0.000	0.00
1455	06446007	000	IN SM RD SN SUP&AM TY10BWG(1)SA(U)	EA	1,377.850	6.000	0.000	0.000	0.00
1460	06446027	000	IN SM RD SN SUP&AM TYS80(1)SA(P)	EA	1,208.390	17.000	0.000	0.000	0.00
1465	06446029	000	IN SM RD SN SUP&AM TYS80(1)SA(P-EXAL)	EA	2,390.560	1.000	0.000	0.000	0.00
1470	06446030	000	IN SM RD SN SUP&AM TYS80(1)SA(T)	EA	1,273.960	16.000	0.000	0.000	0.00
1475	06446033	000	IN SM RD SN SUP&AM TYS80(1)SA(U)	EA	1,706.680	17.000	0.000	0.000	0.00
1480	06446034	000	IN SM RD SN SUP&AM TYS80(1)SA(U-1EXT)	EA	1,879.160	4.000	0.000	0.000	0.00
1485	06446036	000	IN SM RD SN SUP&AM TYS80(1)SA(U-BM)	EA	1,902.360	5.000	0.000	0.000	0.00
1490	06446051	000	IN SM RD SN SUP&AM TYS80(2)SA(P-EXAL)	EA	3,530.360	8.000	0.000	0.000	0.00
1495	06446054	000	IN SM RD SN SUP&AM TYS80(2)SB(P-EXAL)	EA	4,275.770	2.000	0.000	0.000	0.00
1500	06446064	000	IN BRIDGE MNT CLEARANCE SGN ASSM(TY N)	EA	4,433.120	21.000	0.000	0.000	0.00
1505	06446065	000	IN BRIDGE MNT CLEARANCE SGN ASSM(TY S)	EA	4,433.130	18.000	0.000	0.000	0.00
1510	06446066	000	IN SM RD SN SUP&AM (RAIL MOUNT)	EA	5,388.340	22.000	0.000	0.000	0.00
1515	06446076	000	REMOVE SM RD SN SUP&AM	EA	278.390	198.000	0.000	0.000	0.00
1520	06476001	000	INSTALL LRSS (STRUCT STEEL)	LB	7.970	3,084.000	0.000	0.000	0.00
1525	06476002	000	RELOCATE LRSA	EA	5,921.930	2.000	0.000	0.000	0.00
1530	06476003	000	REMOVE LRSA	EA	1,113.580	23.000	0.000	0.000	0.00

1535	06506025	000	INS OH SN SUP(25 FT CANT)	EA	43,877.350	1.000	0.000	0.000	0.00
1540	06506032	000	INS OH SN SUP(30 FT CANT)	EA	59,173.900	11.000	0.000	0.000	0.00
1545	06506038	000	INS OH SN SUP(35 FT CANT)	EA	45,289.490	4.000	0.000	0.000	0.00
1550	06506045	000	INS OH SN SUP(40 FT CANT)	EA	93,025.020	7.000	0.000	0.000	0.00
1555	06506069	000	INS OH SN SUP(60 FT BRDG)	EA	55,936.050	1.000	0.000	0.000	0.00
1560	06506074	000	INS OH SN SUP(65 FT BRDG)	EA	77,072.830	4.000	0.000	0.000	0.00
1565	06506079	000	INS OH SN SUP(70 FT BRDG)	EA	75,418.600	1.000	0.000	0.000	0.00
1570	06506094	000	INS OH SN SUP(85 FT BRDG)	EA	83,331.650	1.000	0.000	0.000	0.00
1575	06506099	000	INS OH SN SUP(90 FT BRDG)	EA	156,742.990	1.000	0.000	0.000	0.00
1580	06506104	000	INS OH SN SUP(95 FT BRDG)	EA	137,668.950	1.000	0.000	0.000	0.00
1585	06506109	000	INS OH SN SUP(100 FT BRDG)	EA	165,326.810	2.000	0.000	0.000	0.00
1590	06506173	000	INS OH SN SUP(170 FT BRDG)	EA	293,025.020	1.000	0.000	0.000	0.00
1595	06506203	000	RELOCATE EXISTING OVERHD SIGN SUP	EA	26,649.180	16.000	0.000	0.000	0.00
1600	06506204	000	REMOVE OVERHD SIGN SUP	EA	8,094.610	25.000	0.000	0.000	0.00
1605	06506206	000	REM & RELOCATE OVHD SIGN & SUP	EA	19,406.900	3.000	0.000	0.000	0.00
1610	06586013	000	INSTL DEL ASSM (D-SW)SZ (BRF)CTB	EA	83.660	583.000	0.000	0.000	0.00
1615	06586026	000	INSTL DEL ASSM (D-SY)SZ (BRF)CTB	EA	83.660	753.000	0.000	0.000	0.00
1620	06586047	000	INSTL OM ASSM (OM-2Y)(WC)GND	EA	46.930	14.000	0.000	0.000	0.00
1625	06586061	000	INSTL DEL ASSM (D-SW)SZ 1(BRF)GF2	EA	11.220	38.000	0.000	0.000	0.00
1630	06586064	000	INSTL DEL ASSM (D-SY)SZ 1(BRF)GF2	EA	11.220	58.000	0.000	0.000	0.00
1635	06626005	000	WK ZN PAV MRK NON-REMOV (W)6"(BRK)	LF	0.390	16,772.000	0.000	0.000	0.00
1640	06626008	000	WK ZN PAV MRK NON-REMOV (W)6"(SLD)	LF	0.360	29,474.000	0.000	0.000	0.00
1645	06626012	000	WK ZN PAV MRK NON-REMOV (W)8"(SLD)	LF	0.410	1,619.000	0.000	0.000	0.00
1650	06626037	000	WK ZN PAV MRK NON-REMOV (Y)6"(SLD)	LF	0.360	30,334.000	0.000	0.000	0.00
1655	06626064	000	WK ZN PAV MRK REMOV (W)6"(BRK)	LF	0.390	241,401.000	0.000	0.000	0.00
1660	06626065	000	WK ZN PAV MRK REMOV (W)6"(DOT)	LF	0.360	8,753.000	0.000	0.000	0.00
1665	06626067	000	WK ZN PAV MRK REMOV (W)6"(SLD)	LF	0.360	364,059.000	0.000	0.000	0.00
1670	06626071	000	WK ZN PAV MRK REMOV (W)8"(SLD)	LF	0.460	35,211.000	0.000	0.000	0.00
1675	06626075	000	WK ZN PAV MRK REMOV (W)24"(SLD)	LF	2.550	868.000	0.000	0.000	0.00
1680	06626098	000	WK ZN PAV MRK REMOV (Y)6"(SLD)	LF	0.360	317,886.000	0.000	0.000	0.00
1685	06666018	007	REFL PAV MRK TY I (W)6"(DOT)(100MIL)	LF	2.040	3,016.000	0.000	0.000	0.00
1690	06666030	007	REFL PAV MRK TY I (W)8"(DOT)(100MIL)	LF	2.330	378.000	0.000	0.000	0.00
1695	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.800	53,536.000	0.000	0.000	0.00
1700	06666042	007	REFL PAV MRK TY I (W)12"(SLD)(100MIL)	LF	3.060	6,070.000	0.000	0.000	0.00
1705	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	5.100	6,974.000	0.000	0.000	0.00
1710	06666075	007	REFL PAV MRK TY I (W)(NUMBER)(100MIL)	EA	162.240	9.000	0.000	0.000	0.00
1715	06666138	007	REFL PAV MRK TY I (Y)8"(SLD)(100MIL)	LF	2.300	1,005.000	0.000	0.000	0.00
1720	06666141	007	REFL PAV MRK TY I (Y)12"(SLD)(100MIL)	LF	3.060	470.000	0.000	0.000	0.00
1725	06666162	007	RE PV MRK TY I(BLACK)6"(SHADOW)(100MIL)	LF	1.890	60,422.000	0.000	0.000	0.00
1730	06666180	007	REFL PAV MRK TY II (W) 12" (SLD)	LF	1.730	4,094.000	0.000	0.000	0.00
1735	06666225	007	PAVEMENT SEALER 6"	LF	0.320	437,623.000	0.000	0.000	0.00
1740	06666226	007	PAVEMENT SEALER 8"	LF	0.340	54,919.000	0.000	0.000	0.00
1745	06666228	007	PAVEMENT SEALER 12"	LF	0.360	14,111.000	0.000	0.000	0.00
1750	06666230	007	PAVEMENT SEALER 24"	LF	0.400	6,974.000	0.000	0.000	0.00
1755	06666231	007	PAVEMENT SEALER (ARROW)	EA	35.710	87.000	0.000	0.000	0.00
1760	06666232	007	PAVEMENT SEALER (WORD)	EA	37.760	119.000	0.000	0.000	0.00
1765	06666234	007	PAVEMENT SEALER (DBL ARROW)	EA	122.450	18.000	0.000	0.000	0.00
1770	06666236	007	PAVEMENT SEALER (UTURN ARROW)	EA	122.450	28.000	0.000	0.000	0.00
1775	06666237	007	PAVEMENT SEALER (LNDP ARROW)	EA	122.450	6.000	0.000	0.000	0.00
1780	06666238	007	PAVEMENT SEALER (U-L ARROW)	EA	132.650	3.000	0.000	0.000	0.00
1785	06666241	007	PAVEMENT SEALER (SYMBOL)	EA	270.410	3.000	0.000	0.000	0.00
1790	06666242	007	PAVEMENT SEALER (RR XING)	EA	173.470	2.000	0.000	0.000	0.00

1795	06666243	007	PAVEMENT SEALER (YLD TRI)	EA	15.310	239.000	0.000	0.000	0.00
1800	06666248	007	PAVEMENT SEALER (NUMBER)	EA	30.610	9.000	0.000	0.000	0.00
1805	06666306	007	RE PM W/RET REQ TY I (W)6"(BRK)(100MIL)	LF	1.000	60,422.000	0.000	0.000	0.00
1810	06666309	007	RE PM W/RET REQ TY I (W)6"(SLD)(100MIL)	LF	0.980	161,055.000	0.000	0.000	0.00
1815	06666321	007	RE PM W/RET REQ TY I (Y)6"(SLD)(100MIL)	LF	0.980	154,288.000	0.000	0.000	0.00
1820	06666350	007	REFL PAV MRK TY I (W)12"(DOT)(100MIL)	LF	3.060	1,785.000	0.000	0.000	0.00
1825	06666351	007	REFL PAV MRK TY II (W)12"(DOT)	LF	2.040	1,692.000	0.000	0.000	0.00
1830	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	237.760	103.000	0.000	0.000	0.00
1835	06686078	000	PREFAB PAV MRK TY C (W) (DBL ARROW)	EA	442.860	18.000	0.000	0.000	0.00
1840	06686080	000	PREFAB PAV MRK TY C (W) (UTURN ARROW)	EA	459.180	28.000	0.000	0.000	0.00
1845	06686081	000	PREFAB PAV MRK TY C (W) (U-LT ARROW)	EA	683.670	3.000	0.000	0.000	0.00
1850	06686083	000	PREFAB PAV MRK TY C (W) (LNDP ARROW)	EA	504.080	6.000	0.000	0.000	0.00
1855	06686084	000	PREFAB PAV MRK TY C (W) (NUMBER)	EA	336.730	9.000	0.000	0.000	0.00
1860	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	311.220	119.000	0.000	0.000	0.00
1865	06686089	000	PREFAB PAV MRK TY C (W) (RR XING)	EA	607.150	2.000	0.000	0.000	0.00
1870	06686092	000	PREFAB PAV MRK TY C (W) (36")(YLD TRI)	EA	117.350	334.000	0.000	0.000	0.00
1875	06686115	000	PREFAB PAV MRK TY C (MULTI) (SHIELD)	EA	1,734.690	3.000	0.000	0.000	0.00
1880	06726007	000	REFL PAV MRKR TY I-C	EA	4.080	1,344.000	0.000	0.000	0.00
1885	06726009	000	REFL PAV MRKR TY II-A-A	EA	4.440	111.000	0.000	0.000	0.00
1890	06726010	000	REFL PAV MRKR TY II-C-R	EA	4.080	4,933.000	0.000	0.000	0.00
1895	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.310	74,872.000	0.000	0.000	0.00
1900	06776002	000	ELIM EXT PAV MRK & MRKS (6")	LF	0.340	373,469.000	0.000	0.000	0.00
1905	06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	0.360	13,333.000	0.000	0.000	0.00
1910	06776005	000	ELIM EXT PAV MRK & MRKS (12")	LF	0.380	2,512.000	0.000	0.000	0.00
1915	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	0.410	4,346.000	0.000	0.000	0.00
1920	06776008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	24.490	30.000	0.000	0.000	0.00
1925	06776009	000	ELIM EXT PAV MRK & MRKS (DBL ARROW)	EA	0.280	8.000	0.000	0.000	0.00
1930	06776012	000	ELIM EXT PAV MRK & MRKS (WORD)	EA	30.610	25.000	0.000	0.000	0.00
1935	06776019	000	ELIM EXT PAV MRK & MRKS (36")(YLD TRI)	EA	12.240	51.000	0.000	0.000	0.00
1940	06776036	000	ELIM EXT PAV MRK & MRKS (UTURN ARROW)	EA	56.120	1.000	0.000	0.000	0.00
1945	06776037	000	ELIM EXT PAV MRK & MRKS (UTRN/LT ARR)	EA	56.120	2.000	0.000	0.000	0.00
1950	06786002	000	PAV SURF PREP FOR MRK (6")	LF	0.120	437,623.000	0.000	0.000	0.00
1955	06786004	000	PAV SURF PREP FOR MRK (8")	LF	0.150	54,919.000	0.000	0.000	0.00
1960	06786006	000	PAV SURF PREP FOR MRK (12")	LF	0.170	14,111.000	0.000	0.000	0.00
1965	06786008	000	PAV SURF PREP FOR MRK (24")	LF	0.200	6,974.000	0.000	0.000	0.00
1970	06786009	000	PAV SURF PREP FOR MRK (ARROW)	EA	15.310	90.000	0.000	0.000	0.00
1975	06786010	000	PAV SURF PREP FOR MRK (DBL ARROW)	EA	16.330	18.000	0.000	0.000	0.00
1980	06786012	000	PAV SURF PREP FOR MRK (UTURN ARR)	EA	40.820	28.000	0.000	0.000	0.00
1985	06786013	000	PAV SURF PREP FOR MRK (U/LT ARROW)	EA	51.020	3.000	0.000	0.000	0.00
1990	06786015	000	PAV SURF PREP FOR MRK (NUMBER)	EA	13.270	9.000	0.000	0.000	0.00
1995	06786016	000	PAV SURF PREP FOR MRK (WORD)	EA	17.350	117.000	0.000	0.000	0.00
2000	06786020	000	PAV SURF PREP FOR MRK (RR XING)	EA	61.230	2.000	0.000	0.000	0.00
2005	06786023	000	PAV SURF PREP FOR MRK (36")(YLD TRI)	EA	7.140	334.000	0.000	0.000	0.00
2010	06786025	000	PAV SURF PREP FOR MRKS (SHIELD)	EA	95.920	3.000	0.000	0.000	0.00
2015	06806002	006	INSTALL HWY TRF SIG (ISOLATED)	EA	38,833.970	2.000	0.000	0.000	0.00
2020	06806004	006	REMOVING TRAFFIC SIGNALS	EA	7,433.930	1.000	0.000	0.000	0.00
2025	06806005	006	INS HY TRF SIG (DPT SUP CNT & CAB)(ISO)	EA	38,833.970	3.000	0.000	0.000	0.00
2030	06806012	006	REMOVING TRAFFIC SIGNALS (DIAMOND)	EA	10,651.610	4.000	0.000	0.000	0.00
2035	06816001	000	TEMP TRAF SIGNALS	EA	144,240.470	10.000	0.000	0.000	0.00
2040	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	610.250	74.000	0.000	0.000	0.00
2045	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	610.250	47.000	0.000	0.000	0.00
2050	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	610.250	97.000	0.000	0.000	0.00

2055	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	610.250	32.000	0.000	0.000	0.00
2060	06826005	000	VEH SIG SEC (12")LED(RED)	EA	610.250	97.000	0.000	0.000	0.00
2065	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	610.250	30.000	0.000	0.000	0.00
2070	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	1,331.450	72.000	0.000	0.000	0.00
2075	06826047	000	LOUVER (12") (ADJUSTABLE)	EA	443.820	6.000	0.000	0.000	0.00
2080	06826054	000	BACKPLATE W/REF BRDR(3 SEC)(VENT)ALUM	EA	183.580	109.000	0.000	0.000	0.00
2085	06826056	000	BACKPLATE W/REF BRDR(5 SEC)(VENT)ALUM	EA	210.810	10.000	0.000	0.000	0.00
2090	06846031	000	TRF SIG CBL (TY A)(14 AWG)(5 CONDR)	LF	3.330	2,510.000	0.000	0.000	0.00
2095	06846033	000	TRF SIG CBL (TY A)(14 AWG)(7 CONDR)	LF	3.330	4,260.000	0.000	0.000	0.00
2100	06846036	000	TRF SIG CBL (TY A)(14 AWG)(10 CONDR)	LF	5.550	20,225.000	0.000	0.000	0.00
2105	06846046	000	TRF SIG CBL (TY A)(14 AWG)(20 CONDR)	LF	7.770	14,275.000	0.000	0.000	0.00
2110	06846079	000	TRF SIG CBL (TY C)(12 AWG)(2 CONDR)	LF	3.330	38,785.000	0.000	0.000	0.00
2115	06866030	000	INS TRF SIG PL AM(S)1 ARM(28")ILSN	EA	17,086.950	1.000	0.000	0.000	0.00
2120	06866044	000	INS TRF SIG PL AM(S)1 ARM(40")LUM&ILSN	EA	22,190.840	2.000	0.000	0.000	0.00
2125	06866048	000	INS TRF SIG PL AM(S)1 ARM(44")LUM&ILSN	EA	23,355.860	2.000	0.000	0.000	0.00
2130	06866052	000	INS TRF SIG PL AM(S)1 ARM(48")LUM&ILSN	EA	23,411.340	2.000	0.000	0.000	0.00
2135	06866054	000	INS TRF SIG PL AM(S)1 ARM(50")ILSN	EA	42,495.460	1.000	0.000	0.000	0.00
2140	06866056	000	INS TRF SIG PL AM(S)1 ARM(50")LUM&ILSN	EA	45,380.270	5.000	0.000	0.000	0.00
2145	06866057	000	INS TRF SIG PL AM(S)1 ARM(55")	EA	41,885.220	2.000	0.000	0.000	0.00
2150	06866060	000	INS TRF SIG PL AM(S)1 ARM(55")LUM&ILSN	EA	46,903.370	2.000	0.000	0.000	0.00
2155	06866064	000	INS TRF SIG PL AM(S)1 ARM(60")LUM&ILSN	EA	46,953.800	3.000	0.000	0.000	0.00
2160	06866066	000	INS TRF SIG PL AM(S)1 ARM(65")ILSN	EA	46,267.900	1.000	0.000	0.000	0.00
2165	06866068	000	INS TRF SIG PL AM(S)1 ARM(65")LUM&ILSN	EA	48,930.810	2.000	0.000	0.000	0.00
2170	06866196	000	IN TRF SG PL AM(S)2ARM(50-44")LUM&ILSN	EA	56,031.870	3.000	0.000	0.000	0.00
2175	06866220	000	IN TRF SG PL AM(S)2ARM(55-40")LUM&ILSN	EA	56,364.740	1.000	0.000	0.000	0.00
2180	06866276	000	IN TRF SG PL AM(S)2ARM(65-40")LUM&ILSN	EA	57,862.620	1.000	0.000	0.000	0.00
2185	06876001	000	PED POLE ASSEMBLY	EA	7,156.550	48.000	0.000	0.000	0.00
2190	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	1,553.360	66.000	0.000	0.000	0.00
2195	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	2,773.860	10.000	0.000	0.000	0.00
2200	06906021	000	REMOVAL OF TIMBER POLES	EA	556.790	27.000	0.000	0.000	0.00
2205	06906078	000	INSTL DOWN GUY W/GUARD	EA	1,035.910	12.000	0.000	0.000	0.00
2210	06906080	000	REMOVE DOWN GUY W/GUARD	EA	278.390	12.000	0.000	0.000	0.00
2215	07306107	000	FULL - WIDTH MOWING	CYC	7,500.000	20.000	0.000	0.000	0.00
2220	07346002	000	LITTER REMOVAL	CYC	5,000.000	20.000	0.000	0.000	0.00
2225	07356003	000	DEBRIS REMOVAL (FRONTAGE ROADS)	CYC	5,000.000	20.000	0.000	0.000	0.00
2230	07356005	000	DEBRIS REMOVAL (ENTRANCE/EXIT RAMPS)	CYC	3,600.000	20.000	0.000	0.000	0.00
2235	07386003	000	CLEANING / SWEEPING (OUTSIDE MAIN LANE)	CYC	5,150.000	20.000	0.000	0.000	0.00
2240	07386005	000	CLEANING / SWEEPING (FRONTAGE ROAD)	CYC	5,150.000	20.000	0.000	0.000	0.00
2245	07406005	000	ANTI - GRAFFITI COATNG(PERMNENT-TY III)	SF	1.090	132,503.000	0.000	0.000	0.00
2250	30776001	000	SP MIXES SP-B PG64-22	TON	119.000	97,711.000	0.000	0.000	0.00
2255	30776013	000	SP MIXES SP-C SAC-B PG64-22	TON	121.000	12,551.000	0.000	0.000	0.00
2260	30776041	000	SP MIXES SP-D PG64-22	TON	124.000	30,832.000	0.000	0.000	0.00
2265	30776075	000	TACK COAT	GAL	6.000	9,118.000	0.000	0.000	0.00
2270	60006058	000	REMOVE GROUND BOX	EA	835.180	33.000	0.000	0.000	0.00
2275	60016002	000	PORTABLE CHANGEABLE MESSAGE SIGN	EA	22,141.620	10.000	0.000	0.000	0.00
2280	60046031	000	ITS COM CBL (ETHERNET)	LF	30.260	415.000	0.000	0.000	0.00
2285	60076010	000	FIBER OPTIC CBL (SNGLE-MODE)(6 FIBER)	LF	3.890	10,560.000	0.000	0.000	0.00
2290	60076011	000	FIBER OPTIC CBL (SNGLE-MODE)(12 FIBER)	LF	6.760	2,230.000	0.000	0.000	0.00
2295	60076014	000	FIBER OPTIC CBL (SNGLE-MODE)(48 FIBER)	LF	2.590	86,398.000	0.000	0.000	0.00
2300	60076015	000	FIBER OPTIC CBL (SNGLE-MODE)(72 FIBER)	LF	2.560	13,980.000	0.000	0.000	0.00
2305	60076087	000	FO SPLICE ENCLOSURE (TYPE 1)	EA	2,429.900	23.000	0.000	0.000	0.00
2310	60076094	000	FIBER OPTIC FUSION SPLICE	EA	62.990	1,134.000	0.000	0.000	0.00

2315	60076095	000	FIBER OPTIC PATCH PANEL (6 POSITION)	EA	1,396.010	17.000	0.000	0.000	0.00
2320	60076101	000	FIBER OPTIC PATCH PANEL (96 POSITION)	EA	5,523.500	3.000	0.000	0.000	0.00
2325	60076103	000	REMOVE FIBER OPTIC CABLE	LF	3.830	45,957.000	0.000	0.000	0.00
2330	60086027	000	ITS GRND MNT CAB (TY 4) (CONF 2)	EA	23,890.460	2.000	0.000	0.000	0.00
2335	60086047	000	RELOCATE EXISTING COMMUNICATION CABINET	EA	12,613.480	8.000	0.000	0.000	0.00
2340	60086048	000	COMMUNICATION CABINET FOUNDATION	EA	9,419.000	9.000	0.000	0.000	0.00
2345	60106005	000	CCTV MOUNT (POST)	EA	1,205.370	5.000	0.000	0.000	0.00
2350	60106011	000	CCTV FIELD EQUIP (DIGITAL) (INSTL ONLY)	EA	4,660.080	1.000	0.000	0.000	0.00
2355	60106012	000	RELOCATE CCTV FIELD EQUIPMENT	EA	6,344.560	14.000	0.000	0.000	0.00
2360	60166006	000	ITS MULTI-DUCT CND (PVC-40)	LF	42.130	21,454.000	0.000	0.000	0.00
2365	60166007	000	ITS MULTI-DUCT CND (PVC-40)(BORE)	LF	44.190	10,434.000	0.000	0.000	0.00
2370	60166015	000	FIBER OPTIC CABLE ROAD MARKER	EA	173.290	18.000	0.000	0.000	0.00
2375	60276008	000	GROUND BOX (PREPARE)	EA	910.830	10.000	0.000	0.000	0.00
2380	60326001	000	SYSTEM INTEGRATION	LS	65,044.380	1.000	0.000	0.000	0.00
2385	60396001	000	RELOCATE EXISTING OVERHEAD SIGNS	EA	7,474.280	10.000	0.000	0.000	0.00
2390	60536001	000	SHIFT OVERHEAD SIGN PANELS	EA	4,443.210	4.000	0.000	0.000	0.00
2395	60536002	000	REMOVE OVERHEAD SIGN PANELS	EA	1,484.770	6.000	0.000	0.000	0.00
2400	60586001	000	BBU SYSTEM (EXTERNAL BATT CABINET)	EA	8,876.340	5.000	0.000	0.000	0.00
2405	60626018	000	ITS RADIO (SNGL)(5 GHZ)-I-U	EA	7,489.410	4.000	0.000	0.000	0.00
2410	60626042	000	RELOCATE ITS RADIO	EA	4,923.340	12.000	0.000	0.000	0.00
2415	60626043	000	REMOVE ITS RADIO	EA	2,212.020	12.000	0.000	0.000	0.00
2420	60646018	001	ITS POLE (30 FT)(REM)	EA	1,114.590	1.000	0.000	0.000	0.00
2425	60646026	001	ITS POLE (40 FT)(REL)	EA	7,702.240	6.000	0.000	0.000	0.00
2430	60646055	001	ITS POLE (60 FT)(90 MPH)	EA	24,403.870	4.000	0.000	0.000	0.00
2435	60646062	001	ITS POLE (60 FT)(REL)	EA	12,929.190	7.000	0.000	0.000	0.00
2440	60646080	001	ITS POLE MNT CAB (TY 2)(CONF 1)	EA	7,081.900	3.000	0.000	0.000	0.00
2445	60646084	001	ITS POLE MNT CAB (TY 2)(CONF 2)	EA	7,222.110	2.000	0.000	0.000	0.00
2450	60646090	001	ITS POLE MNT CAB (TY 3)(CONF 1)(REL)	EA	2,819.250	4.000	0.000	0.000	0.00
2455	61236001	000	ETHERNET SWITCH (INSTALL ONLY)	EA	2,083.920	11.000	0.000	0.000	0.00
2460	61476001	000	INSTALL OF ROAD WEATHER INFO SYSTEM	EA	87,956.430	1.000	0.000	0.000	0.00
2465	61476002	000	PASSIVE PAVEMENT SENSOR	EA	15,432.720	1.000	0.000	0.000	0.00
2470	61476003	000	SUBSURFACE TEMPERATURE PROBE	EA	8,018.960	1.000	0.000	0.000	0.00
2475	61476004	000	SENSOR AND PROBE CABLE	LF	24.210	10.000	0.000	0.000	0.00
2480	61516001	000	REMOVE AND RELOCATE DMS SYSTEM	EA	68,695.790	2.000	0.000	0.000	0.00
2485	61836002	000	GIGABIT ETHERNET/FIBER MEDIA CONV (SM)	EA	3,116.810	2.000	0.000	0.000	0.00
2490	61856002	002	TMA (STATIONARY)	DAY	221.950	7,015.000	0.000	0.000	0.00
2495	61856005	002	TMA (MOBILE OPERATION)	DAY	968.990	200.000	0.000	0.000	0.00
2500	61866006	000	ITS GND BOX(PCAST) TY 1 (243660)W/APRN	EA	6,429.290	69.000	0.000	0.000	0.00
2505	61866012	000	ITS GND BOX(PCAST) TY 2 (366060)W/APRN	EA	8,637.280	49.000	0.000	0.000	0.00
2510	61866025	000	REMOVE ITS GROUND BOX	EA	835.180	40.000	0.000	0.000	0.00
2515	62966001	000	DECORATIVE MEDALLION W/ LED BACKLIGHT	EA	79,372.610	2.000	0.000	0.000	0.00
2520	63046002	000	ITS RVSD (DATA COLLECT & WWA) SYS	EA	22,932.220	3.000	0.000	0.000	0.00
2525	63046006	000	ITS RVSD (DC & WWA) (RELOCATE)	EA	8,735.120	13.000	0.000	0.000	0.00
2530	63066003	000	VIVDS CAM ASSY VAR LNS	EA	10,873.510	12.000	0.000	0.000	0.00
2535	63066006	000	VIVDS TEMPORARY	EA	68,791.610	5.000	0.000	0.000	0.00
2540	63066009	000	VIVDS PROSR SYS (INSTALL ONLY)	EA	499.290	10.000	0.000	0.000	0.00
2545	63066010	000	VIVDS CAM ASSY (INSTALL ONLY)	EA	1,664.310	12.000	0.000	0.000	0.00
2550	63066012	000	VIVDS CABLING (INSTALL ONLY)	LF	2.220	10,915.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 002 DESCRIPTION BRIDGE: 180610008113367 [IH35W SBML OVERPASS AT IH35]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2600	04166001	000	DRILL SHAFT (18 IN)	LF	63.190	98.000	0.000	0.000	0.00
2605	04166004	000	DRILL SHAFT (36 IN)	LF	228.820	875.000	0.000	0.000	0.00
2610	04166006	000	DRILL SHAFT (48 IN)	LF	426.810	924.000	0.000	0.000	0.00
2615	04166008	000	DRILL SHAFT (60 IN)	LF	713.870	428.000	0.000	0.000	0.00
2620	04206014	001	CL C CONC (ABUT)(HPC)	CY	1,014.070	73.800	0.000	0.000	0.00
2625	04206030	001	CL C CONC (CAP)(HPC)	CY	1,263.670	169.800	0.000	0.000	0.00
2630	04206038	001	CL C CONC (COLUMN)(HPC)	CY	1,269.610	539.800	0.000	0.000	0.00
2635	04206179	001	CL C CONC (CAP)(INVT)(HPC)	CY	1,142.100	438.000	0.000	0.000	0.00
2640	04226002	000	REINF CONC SLAB (HPC)	SF	25.070	60,899.000	0.000	0.000	0.00
2645	04256039	001	PRESTR CONC GIRDER (TX54)	LF	231.120	7,205.000	0.000	0.000	0.00
2650	04506024	001	RAIL (TY SSTR)(HPC)	LF	75.100	2,170.000	0.000	0.000	0.00
2655	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	185.550	284.000	0.000	0.000	0.00
<b>Category Subtotal</b>									0.00

CATEGORY 003 DESCRIPTION BRIDGE: 180610019503231 [CULVERT F]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2705	04006005	000	CEM STABIL BKFL	CY	154.240	1,542.000	0.000	0.000	0.00
2710	04026001	000	TRENCH EXCAVATION PROTECTION	LF	10.960	380.000	0.000	0.000	0.00
2715	04326031	000	RIPRAP (STONE PROTECTION)(12 IN)	CY	116.420	328.000	0.000	0.000	0.00
2720	04626019	002	CONC BOX CULV (8 FT X 4 FT)	LF	723.900	1,840.000	0.000	0.000	0.00
2725	04666171	000	WINGWALL (PW - 1) (HW=10 FT)	EA	100,447.950	1.000	0.000	0.000	0.00
2730	04666183	000	WINGWALL (PW - 1) (HW=8 FT)	EA	80,703.030	1.000	0.000	0.000	0.00
2735	04766087	000	JACK BOR TUN BOX CULV (8 FT X 4 FT)	LF	3,771.120	990.000	0.000	0.000	0.00
<b>Category Subtotal</b>									0.00

CATEGORY 004 DESCRIPTION BRIDGE: 180610019503232 [IH35 ML OVERPASS AT US 380]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2785	04036001	000	TEMPORARY SPL SHORING	SF	52.630	1,457.000	0.000	0.000	0.00
2790	04166005	000	DRILL SHAFT (42 IN)	LF	310.770	1,100.000	0.000	0.000	0.00
2795	04166006	000	DRILL SHAFT (48 IN)	LF	426.810	388.000	0.000	0.000	0.00
2800	04206014	001	CL C CONC (ABUT)(HPC)	CY	1,014.070	102.400	0.000	0.000	0.00
2805	04206091	001	CL F CONC (COLUMN)(HPC)	CY	1,535.990	100.100	0.000	0.000	0.00
2810	04206139	001	CL C CONC (VEH DEFL WALL)(HPC)	CY	867.320	75.300	0.000	0.000	0.00
2815	04206179	001	CL C CONC (CAP)(INVT)(HPC)	CY	1,142.100	290.100	0.000	0.000	0.00
2820	04226002	000	REINF CONC SLAB (HPC)	SF	25.070	31,242.000	0.000	0.000	0.00
2825	04256041	001	PRESTR CONC GIRDER (TX70)	LF	236.730	3,639.950	0.000	0.000	0.00
2830	04506024	001	RAIL (TY SSTR)(HPC)	LF	75.100	762.000	0.000	0.000	0.00
2835	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	185.550	167.100	0.000	0.000	0.00
2840	05146019	000	PERM CTB(SGL SLOPE)(TY 1)(42)(HPC)	LF	157.740	443.000	0.000	0.000	0.00
<b>Category Subtotal</b>									0.00

CATEGORY 005 DESCRIPTION BRIDGE: 180610019503233 [IH35 ML OVERPASS AT W OAK S

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2890	04036001	000	TEMPORARY SPL SHORING	SF	52.630	3,992.000	0.000	0.000	0.00
2895	04166004	000	DRILL SHAFT (36 IN)	LF	228.820	1,139.000	0.000	0.000	0.00
2900	04166006	000	DRILL SHAFT (48 IN)	LF	426.810	456.000	0.000	0.000	0.00
2905	04206014	001	CL C CONC (ABUT)(HPC)	CY	1,014.070	113.900	0.000	0.000	0.00
2910	04206030	001	CL C CONC (CAP)(HPC)	CY	1,263.670	119.300	0.000	0.000	0.00
2915	04206038	001	CL C CONC (COLUMN)(HPC)	CY	1,269.610	144.300	0.000	0.000	0.00
2920	04226002	000	REINF CONC SLAB (HPC)	SF	25.070	37,474.000	0.000	0.000	0.00
2925	04256039	001	PRESTR CONC GIRDER (TX54)	LF	231.120	5,037.900	0.000	0.000	0.00
2930	04506024	001	RAIL (TY SSTR)(HPC)	LF	75.100	740.200	0.000	0.000	0.00
2935	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	185.550	204.100	0.000	0.000	0.00
2940	05146019	000	PERM CTB(SGL SLOPE)(TY 1)(42)(HPC)	LF	157.740	370.100	0.000	0.000	0.00
<b>Category Subtotal</b>									0.00

CATEGORY 006 DESCRIPTION BRIDGE: 180610019503234 [IH35 NBML OAK ST ENT RAMP O

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2990	04166004	000	DRILL SHAFT (36 IN)	LF	228.820	198.000	0.000	0.000	0.00
2995	04166008	000	DRILL SHAFT (60 IN)	LF	713.870	122.000	0.000	0.000	0.00
3000	04206014	001	CL C CONC (ABUT)(HPC)	CY	1,014.070	26.100	0.000	0.000	0.00
3005	04206030	001	CL C CONC (CAP)(HPC)	CY	1,263.670	50.400	0.000	0.000	0.00
3010	04206038	001	CL C CONC (COLUMN)(HPC)	CY	1,269.610	69.200	0.000	0.000	0.00
3015	04206179	001	CL C CONC (CAP)(INVT)(HPC)	CY	1,142.100	114.100	0.000	0.000	0.00
3020	04226002	000	REINF CONC SLAB (HPC)	SF	25.070	10,468.000	0.000	0.000	0.00
3025	04256039	001	PRESTR CONC GIRDER (TX54)	LF	231.120	1,465.580	0.000	0.000	0.00
3030	04506024	001	RAIL (TY SSTR)(HPC)	LF	75.100	747.800	0.000	0.000	0.00
3035	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	185.550	108.000	0.000	0.000	0.00
<b>Category Subtotal</b>									0.00

CATEGORY 007 DESCRIPTION BRIDGE: 180610019503235 [IH35 NBML OVERPASS AT US 38

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3085	04166005	000	DRILL SHAFT (42 IN)	LF	310.770	980.000	0.000	0.000	0.00
3090	04166006	000	DRILL SHAFT (48 IN)	LF	426.810	400.000	0.000	0.000	0.00
3095	04206014	001	CL C CONC (ABUT)(HPC)	CY	1,014.070	101.900	0.000	0.000	0.00
3100	04206091	001	CL F CONC (COLUMN)(HPC)	CY	1,535.990	86.300	0.000	0.000	0.00
3105	04206139	001	CL C CONC (VEH DEFL WALL)(HPC)	CY	867.320	77.900	0.000	0.000	0.00
3110	04206179	001	CL C CONC (CAP)(INVT)(HPC)	CY	1,142.100	294.100	0.000	0.000	0.00
3115	04226002	000	REINF CONC SLAB (HPC)	SF	25.070	31,623.000	0.000	0.000	0.00
3120	04256041	001	PRESTR CONC GIRDER (TX70)	LF	236.730	3,640.010	0.000	0.000	0.00
3125	04506024	001	RAIL (TY SSTR)(HPC)	LF	75.100	762.000	0.000	0.000	0.00
3130	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	185.550	169.200	0.000	0.000	0.00
<b>Category Subtotal</b>									0.00

CATEGORY 008 DESCRIPTION BRIDGE: 180610019503236 [IH35 NBML OVERPASS AT W OAI

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3180	04166004	000	DRILL SHAFT (36 IN)	LF	228.820	810.000	0.000	0.000	0.00
3185	04166006	000	DRILL SHAFT (48 IN)	LF	426.810	444.000	0.000	0.000	0.00
3190	04206014	001	CL C CONC (ABUT)(HPC)	CY	1,014.070	98.400	0.000	0.000	0.00
3195	04206030	001	CL C CONC (CAP)(HPC)	CY	1,263.670	112.000	0.000	0.000	0.00
3200	04206038	001	CL C CONC (COLUMN)(HPC)	CY	1,269.610	117.800	0.000	0.000	0.00
3205	04226002	000	REINF CONC SLAB (HPC)	SF	25.070	35,244.090	0.000	0.000	0.00
3210	04256039	001	PRESTR CONC GIRDER (TX54)	LF	231.120	4,803.270	0.000	0.000	0.00
3215	04506024	001	RAIL (TY SSTR)(HPC)	LF	75.100	743.700	0.000	0.000	0.00
3220	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	185.550	189.000	0.000	0.000	0.00
<b>Category Subtotal</b>									0.00

CATEGORY 009 DESCRIPTION BRIDGE: 180610019503237 [IH35 SBML OVERPASS AT US 38

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3270	04166005	000	DRILL SHAFT (42 IN)	LF	310.770	1,080.000	0.000	0.000	0.00
3275	04166006	000	DRILL SHAFT (48 IN)	LF	426.810	372.000	0.000	0.000	0.00
3280	04206014	001	CL C CONC (ABUT)(HPC)	CY	1,014.070	101.900	0.000	0.000	0.00
3285	04206091	001	CL F CONC (COLUMN)(HPC)	CY	1,535.990	104.000	0.000	0.000	0.00
3290	04206139	001	CL C CONC (VEH DEFL WALL)(HPC)	CY	867.320	76.600	0.000	0.000	0.00
3295	04206179	001	CL C CONC (CAP)(INVT)(HPC)	CY	1,142.100	294.100	0.000	0.000	0.00
3300	04226002	000	REINF CONC SLAB (HPC)	SF	25.070	31,623.000	0.000	0.000	0.00
3305	04256041	001	PRESTR CONC GIRDER (TX70)	LF	236.730	3,640.000	0.000	0.000	0.00
3310	04506024	001	RAIL (TY SSTR)(HPC)	LF	75.100	762.000	0.000	0.000	0.00
3315	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	185.550	169.200	0.000	0.000	0.00
<b>Category Subtotal</b>									0.00

CATEGORY 010 DESCRIPTION BRIDGE: 180610019503238 [IH35 SBML OVERPASS AT W OAI

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3365	04166004	000	DRILL SHAFT (36 IN)	LF	228.820	1,017.000	0.000	0.000	0.00
3370	04166006	000	DRILL SHAFT (48 IN)	LF	426.810	375.000	0.000	0.000	0.00
3375	04206014	001	CL C CONC (ABUT)(HPC)	CY	1,014.070	85.100	0.000	0.000	0.00
3380	04206030	001	CL C CONC (CAP)(HPC)	CY	1,263.670	97.800	0.000	0.000	0.00
3385	04206038	001	CL C CONC (COLUMN)(HPC)	CY	1,269.610	137.400	0.000	0.000	0.00
3390	04226002	000	REINF CONC SLAB (HPC)	SF	25.070	30,642.000	0.000	0.000	0.00
3395	04256039	001	PRESTR CONC GIRDER (TX54)	LF	231.120	4,044.440	0.000	0.000	0.00
3400	04506024	001	RAIL (TY SSTR)(HPC)	LF	75.100	738.400	0.000	0.000	0.00
3405	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	185.550	164.700	0.000	0.000	0.00
<b>Category Subtotal</b>									0.00

CATEGORY 011 DESCRIPTION BRIDGE: 180610019503241 [IH 35E NBML - IH 35W SBML]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
----------	-----------	--------	---------------------------------	------	------------	--------------	-----------------	------------------	-------------



3455	04166001	000	DRILL SHAFT (18 IN)	LF	63.190	97.000	0.000	0.000	0.00
3460	04166004	000	DRILL SHAFT (36 IN)	LF	228.820	424.000	0.000	0.000	0.00
3465	04166012	000	DRILL SHAFT (84 IN)	LF	1,324.840	186.000	0.000	0.000	0.00
3470	04166051	000	DRILL SHAFT (120 IN)	LF	2,723.370	300.000	0.000	0.000	0.00
3475	04206014	001	CL C CONC (ABUT)(HPC)	CY	1,014.070	43.200	0.000	0.000	0.00
3480	04206030	001	CL C CONC (CAP)(HPC)	CY	1,263.670	142.200	0.000	0.000	0.00
3485	04206032	001	CL C CONC (CAP)(HPC)(MASS)	CY	1,102.670	358.300	0.000	0.000	0.00
3490	04206038	001	CL C CONC (COLUMN)(HPC)	CY	1,269.610	212.700	0.000	0.000	0.00
3495	04206040	001	CL C CONC (COLUMN)(HPC)(MASS)	CY	888.600	807.100	0.000	0.000	0.00
3500	04226002	000	REINF CONC SLAB (HPC)	SF	25.070	54,643.000	0.000	0.000	0.00
3505	04256039	001	PRESTR CONC GIRDER (TX54)	LF	231.120	2,164.610	0.000	0.000	0.00
3510	04346006	004	ELASTOMERIC BEARING (EE3)	EA	2,910.880	10.000	0.000	0.000	0.00
3515	04346007	004	ELASTOMERIC BEARING (EE5)	EA	3,218.980	3.000	0.000	0.000	0.00
3520	04346008	004	ELASTOMERIC BEARING (EE6)	EA	3,324.110	4.000	0.000	0.000	0.00
3525	04346025	004	ELASTOMERIC BEARING (E6)	EA	4,700.650	4.000	0.000	0.000	0.00
3530	04346034	004	ELASTOMERIC BEARING (F6)	EA	4,846.450	4.000	0.000	0.000	0.00
3535	04346035	004	ELASTOMERIC BEARING (F7)	EA	5,557.200	8.000	0.000	0.000	0.00
3540	04346040	004	SLIDING ELASTOMERIC BEARING (ES 3)	EA	4,499.690	2.000	0.000	0.000	0.00
3545	04346041	004	SLIDING ELASTOMERIC BEARING (ES 4)	EA	4,463.070	1.000	0.000	0.000	0.00
3550	04346042	004	SLIDING ELASTOMERIC BEARING (ES 5)	EA	5,511.950	1.000	0.000	0.000	0.00
3555	04346111	004	ELASTOMERIC BEARING(EE4)	EA	3,236.480	3.000	0.000	0.000	0.00
3560	04426001	001	STR STEEL (PLATE GIRDER)	LB	2.770	2,310,760.000	0.000	0.000	0.00
3565	04506024	001	RAIL (TY SSTR)(HPC)	LF	75.100	3,678.900	0.000	0.000	0.00
3570	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	185.550	58.000	0.000	0.000	0.00
3575	04546019	000	SEALED EXPANSION JOINT (5 IN) (SEJ - M)	LF	193.320	144.000	0.000	0.000	0.00
<b>Category Subtotal</b>									0.00

CATEGORY 012 DESCRIPTION BRIDGE: 180610019503242 [IH 35W NBML - IH 35E SBML]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3625	04166001	000	DRILL SHAFT (18 IN)	LF	63.190	266.000	0.000	0.000	0.00
3630	04166004	000	DRILL SHAFT (36 IN)	LF	228.820	994.000	0.000	0.000	0.00
3635	04166006	000	DRILL SHAFT (48 IN)	LF	426.810	408.000	0.000	0.000	0.00
3640	04166008	000	DRILL SHAFT (60 IN)	LF	713.870	796.000	0.000	0.000	0.00
3645	04206014	001	CL C CONC (ABUT)(HPC)	CY	1,014.070	113.600	0.000	0.000	0.00
3650	04206030	001	CL C CONC (CAP)(HPC)	CY	1,263.670	67.800	0.000	0.000	0.00
3655	04206038	001	CL C CONC (COLUMN)(HPC)	CY	1,269.610	564.700	0.000	0.000	0.00
3660	04206091	001	CL F CONC (COLUMN)(HPC)	CY	1,535.990	67.800	0.000	0.000	0.00
3665	04206179	001	CL C CONC (CAP)(INVT)(HPC)	CY	1,142.100	837.000	0.000	0.000	0.00
3670	04206189	001	CL F CONC (PT CAP)(INVT)(HPC)(MASS)	CY	2,123.670	264.200	0.000	0.000	0.00
3675	04226002	000	REINF CONC SLAB (HPC)	SF	25.070	71,624.000	0.000	0.000	0.00
3680	04256039	001	PRESTR CONC GIRDER (TX54)	LF	231.120	9,428.620	0.000	0.000	0.00
3685	04506024	001	RAIL (TY SSTR)(HPC)	LF	75.100	2,134.000	0.000	0.000	0.00
3690	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	185.550	623.000	0.000	0.000	0.00
<b>Category Subtotal</b>									0.00

CATEGORY 013 DESCRIPTION BRIDGE: 180610019503243 [IH35W NBML UNDERPASS AT IH:

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
----------	-----------	--------	------------------------------	------	------------	--------------	-----------------	------------------	-------------

3740	04166001	000	DRILL SHAFT (18 IN)	LF	63.190	276.000	0.000	0.000	0.00
3745	04166004	000	DRILL SHAFT (36 IN)	LF	228.820	355.000	0.000	0.000	0.00
3750	04166006	000	DRILL SHAFT (48 IN)	LF	426.810	336.000	0.000	0.000	0.00
3755	04206014	001	CL C CONC (ABUT)(HPC)	CY	1,014.070	90.000	0.000	0.000	0.00
3760	04206030	001	CL C CONC (CAP)(HPC)	CY	1,263.670	114.800	0.000	0.000	0.00
3765	04206038	001	CL C CONC (COLUMN)(HPC)	CY	1,269.610	113.500	0.000	0.000	0.00
3770	04206139	001	CL C CONC (VEH DEFL WALL)(HPC)	CY	867.320	35.100	0.000	0.000	0.00
3775	04226002	000	REINF CONC SLAB (HPC)	SF	25.070	12,325.000	0.000	0.000	0.00
3780	04256039	001	PRESTR CONC GIRDER (TX54)	LF	231.120	1,688.860	0.000	0.000	0.00
3785	04506024	001	RAIL (TY SSTR)(HPC)	LF	75.100	962.000	0.000	0.000	0.00
3790	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	185.550	139.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 014 DESCRIPTION BRIDGE: 180610019503244 [IH 35E S. BONNIE BRAE ST RAM]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3840	04166001	000	DRILL SHAFT (18 IN)	LF	63.190	148.000	0.000	0.000	0.00
3845	04166004	000	DRILL SHAFT (36 IN)	LF	228.820	185.000	0.000	0.000	0.00
3850	04166006	000	DRILL SHAFT (48 IN)	LF	426.810	144.000	0.000	0.000	0.00
3855	04206014	001	CL C CONC (ABUT)(HPC)	CY	1,014.070	47.900	0.000	0.000	0.00
3860	04206030	001	CL C CONC (CAP)(HPC)	CY	1,263.670	27.600	0.000	0.000	0.00
3865	04206038	001	CL C CONC (COLUMN)(HPC)	CY	1,269.610	12.000	0.000	0.000	0.00
3870	04226002	000	REINF CONC SLAB (HPC)	SF	25.070	5,240.000	0.000	0.000	0.00
3875	04256039	001	PRESTR CONC GIRDER (TX54)	LF	231.120	736.130	0.000	0.000	0.00
3880	04506024	001	RAIL (TY SSTR)(HPC)	LF	75.100	442.200	0.000	0.000	0.00
3885	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	185.550	46.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 015 DESCRIPTION BRIDGE: 180610019503245 [IH 35W NBML - IH 35E SBML]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3935	04166001	000	DRILL SHAFT (18 IN)	LF	63.190	300.000	0.000	0.000	0.00
3940	04166005	000	DRILL SHAFT (42 IN)	LF	310.770	444.000	0.000	0.000	0.00
3945	04166047	000	DRILL SHAFT (96 IN)	LF	1,770.750	100.000	0.000	0.000	0.00
3950	04206014	001	CL C CONC (ABUT)(HPC)	CY	1,014.070	83.000	0.000	0.000	0.00
3955	04206083	001	CL F CONC (CAP)(HPC)	CY	1,574.530	83.600	0.000	0.000	0.00
3960	04206091	001	CL F CONC (COLUMN)(HPC)	CY	1,535.990	40.300	0.000	0.000	0.00
3965	04226002	000	REINF CONC SLAB (HPC)	SF	25.070	18,107.000	0.000	0.000	0.00
3970	04346008	004	ELASTOMERIC BEARING (EE6)	EA	3,324.110	1.000	0.000	0.000	0.00
3975	04346027	004	ELASTOMERIC BEARING (E8)	EA	5,709.970	4.000	0.000	0.000	0.00
3980	04346036	004	ELASTOMERIC BEARING (F8)	EA	5,855.510	4.000	0.000	0.000	0.00
3985	04346041	004	SLIDING ELASTOMERIC BEARING (ES 4)	EA	4,463.070	3.000	0.000	0.000	0.00
3990	04346043	004	SLIDING ELASTOMERIC BEARING (ES 6)	EA	5,227.670	1.000	0.000	0.000	0.00
3995	04346111	004	ELASTOMERIC BEARING(EE4)	EA	3,236.480	3.000	0.000	0.000	0.00
4000	04426001	001	STR STEEL (PLATE GIRDER)	LB	2.770	1,234,340.000	0.000	0.000	0.00
4005	04506024	001	RAIL (TY SSTR)(HPC)	LF	75.100	1,292.100	0.000	0.000	0.00
4010	04546019	000	SEALED EXPANSION JOINT (5 IN) (SEJ - M)	LF	193.320	58.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 016 DESCRIPTION BRIDGE: 180610019503246 [CULVERT A]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4060	04006005	000	CEM STABIL BKFL	CY	154.240	1,327.000	0.000	0.000	0.00
4065	04026001	000	TRENCH EXCAVATION PROTECTION	LF	10.960	930.000	0.000	0.000	0.00
4070	04036001	000	TEMPORARY SPL SHORING	SF	52.630	895.000	0.000	0.000	0.00
4075	04326001	000	RIPRAP (CONC)(4 IN)	CY	517.120	7.000	0.000	0.000	0.00
4080	04326033	000	RIPRAP (STONE PROTECTION)(18 IN)	CY	120.830	249.000	0.000	0.000	0.00
4085	04626017	002	CONC BOX CULV (7 FT X 6 FT)	LF	789.960	2,754.000	0.000	0.000	0.00
4090	04666171	000	WINGWALL (PW - 1) (HW=10 FT)	EA	100,447.950	1.000	0.000	0.000	0.00
4095	04666239	000	WINGWALL (PW-MSE)	EA	50,627.910	1.000	0.000	0.000	0.00
<b>Category Subtotal</b>									0.00

CATEGORY 017 DESCRIPTION BRIDGE: 180610019503253 [NB IH 35 ML OVER US 77]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4145	04166005	000	DRILL SHAFT (42 IN)	LF	310.770	1,042.000	0.000	0.000	0.00
4150	04166006	000	DRILL SHAFT (48 IN)	LF	426.810	634.000	0.000	0.000	0.00
4155	04206014	001	CL C CONC (ABUT)(HPC)	CY	1,014.070	87.600	0.000	0.000	0.00
4160	04206030	001	CL C CONC (CAP)(HPC)	CY	1,263.670	123.600	0.000	0.000	0.00
4165	04206038	001	CL C CONC (COLUMN)(HPC)	CY	1,269.610	117.800	0.000	0.000	0.00
4170	04226002	000	REINF CONC SLAB (HPC)	SF	25.070	32,716.000	0.000	0.000	0.00
4175	04256040	001	PRESTR CONC GIRDER (TX62)	LF	226.440	4,017.130	0.000	0.000	0.00
4180	04326001	000	RIPRAP (CONC)(4 IN)	CY	517.120	94.000	0.000	0.000	0.00
4185	04506024	001	RAIL (TY SSTR)(HPC)	LF	75.100	732.920	0.000	0.000	0.00
4190	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	185.550	154.200	0.000	0.000	0.00
<b>Category Subtotal</b>									0.00

CATEGORY 018 DESCRIPTION BRIDGE: 180610019503254 [SB IH 35 ML OVER US 77]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4240	04166005	000	DRILL SHAFT (42 IN)	LF	310.770	866.000	0.000	0.000	0.00
4245	04166006	000	DRILL SHAFT (48 IN)	LF	426.810	553.000	0.000	0.000	0.00
4250	04206014	001	CL C CONC (ABUT)(HPC)	CY	1,014.070	106.900	0.000	0.000	0.00
4255	04206030	001	CL C CONC (CAP)(HPC)	CY	1,263.670	139.300	0.000	0.000	0.00
4260	04206038	001	CL C CONC (COLUMN)(HPC)	CY	1,269.610	151.100	0.000	0.000	0.00
4265	04226002	000	REINF CONC SLAB (HPC)	SF	25.070	35,989.000	0.000	0.000	0.00
4270	04256040	001	PRESTR CONC GIRDER (TX62)	LF	226.440	4,341.580	0.000	0.000	0.00
4275	04326001	000	RIPRAP (CONC)(4 IN)	CY	517.120	98.000	0.000	0.000	0.00
4280	04506024	001	RAIL (TY SSTR)(HPC)	LF	75.100	857.980	0.000	0.000	0.00
4285	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	185.550	160.200	0.000	0.000	0.00
<b>Category Subtotal</b>									0.00

CATEGORY 019 DESCRIPTION BRIDGE: 180610019503257 [IH 35 NBFR TO SBFR U-TURN AT

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
----------	-----------	--------	---------------------------------	------	------------	--------------	-----------------	------------------	-------------

4335	04166001	000	DRILL SHAFT (18 IN)	LF	63.190	134.000	0.000	0.000	0.00
4340	04166004	000	DRILL SHAFT (36 IN)	LF	228.820	201.000	0.000	0.000	0.00
4345	04166006	000	DRILL SHAFT (48 IN)	LF	426.810	84.000	0.000	0.000	0.00
4350	04206014	001	CL C CONC (ABUT)(HPC)	CY	1,014.070	53.000	0.000	0.000	0.00
4355	04206030	001	CL C CONC (CAP)(HPC)	CY	1,263.670	14.600	0.000	0.000	0.00
4360	04206038	001	CL C CONC (COLUMN)(HPC)	CY	1,269.610	29.400	0.000	0.000	0.00
4365	04226002	000	REINF CONC SLAB (HPC)	SF	25.070	6,332.000	0.000	0.000	0.00
4370	04256039	001	PRESTR CONC GIRDER (TX54)	LF	231.120	970.080	0.000	0.000	0.00
4375	04326001	000	RIPRAP (CONC)(4 IN)	CY	517.120	4.000	0.000	0.000	0.00
4380	04506024	001	RAIL (TY SSTR)(HPC)	LF	75.100	559.000	0.000	0.000	0.00
4385	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	185.550	50.400	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 020 DESCRIPTION BRIDGE: 180610019503258 [EB SL 288 FRONTAGE ROAD]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4435	04166001	000	DRILL SHAFT (18 IN)	LF	63.190	140.000	0.000	0.000	0.00
4440	04166004	000	DRILL SHAFT (36 IN)	LF	228.820	350.000	0.000	0.000	0.00
4445	04166006	000	DRILL SHAFT (48 IN)	LF	426.810	80.000	0.000	0.000	0.00
4450	04206014	001	CL C CONC (ABUT)(HPC)	CY	1,014.070	78.000	0.000	0.000	0.00
4455	04206030	001	CL C CONC (CAP)(HPC)	CY	1,263.670	29.300	0.000	0.000	0.00
4460	04206038	001	CL C CONC (COLUMN)(HPC)	CY	1,269.610	43.200	0.000	0.000	0.00
4465	04226002	000	REINF CONC SLAB (HPC)	SF	25.070	12,338.000	0.000	0.000	0.00
4470	04226014	000	BRIDGE SIDEWALK (HPC)	SF	18.480	1,868.000	0.000	0.000	0.00
4475	04256039	001	PRESTR CONC GIRDER (TX54)	LF	231.120	1,697.500	0.000	0.000	0.00
4480	04326001	000	RIPRAP (CONC)(4 IN)	CY	517.120	7.000	0.000	0.000	0.00
4485	04426007	001	STR STEEL (MISC NON - BRIDGE)	LB	20.070	180.000	0.000	0.000	0.00
4490	04506024	001	RAIL (TY SSTR)(HPC)	LF	75.100	279.500	0.000	0.000	0.00
4495	04506031	001	RAIL (TY C221)(HPC)	LF	157.500	279.500	0.000	0.000	0.00
4500	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	185.550	100.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 021 DESCRIPTION BRIDGE: 180610019503259 [WB SL 288 FRONTAGE ROAD]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4550	04166001	000	DRILL SHAFT (18 IN)	LF	63.190	150.000	0.000	0.000	0.00
4555	04166004	000	DRILL SHAFT (36 IN)	LF	228.820	375.000	0.000	0.000	0.00
4560	04166006	000	DRILL SHAFT (48 IN)	LF	426.810	80.000	0.000	0.000	0.00
4565	04206014	001	CL C CONC (ABUT)(HPC)	CY	1,014.070	78.000	0.000	0.000	0.00
4570	04206030	001	CL C CONC (CAP)(HPC)	CY	1,263.670	29.300	0.000	0.000	0.00
4575	04206038	001	CL C CONC (COLUMN)(HPC)	CY	1,269.610	43.200	0.000	0.000	0.00
4580	04226002	000	REINF CONC SLAB (HPC)	SF	25.070	12,338.000	0.000	0.000	0.00
4585	04226014	000	BRIDGE SIDEWALK (HPC)	SF	18.480	1,868.000	0.000	0.000	0.00
4590	04256039	001	PRESTR CONC GIRDER (TX54)	LF	231.120	1,697.500	0.000	0.000	0.00
4595	04326001	000	RIPRAP (CONC)(4 IN)	CY	517.120	7.000	0.000	0.000	0.00
4600	04426007	001	STR STEEL (MISC NON - BRIDGE)	LB	20.070	180.000	0.000	0.000	0.00
4605	04506024	001	RAIL (TY SSTR)(HPC)	LF	75.100	279.500	0.000	0.000	0.00
4610	04506031	001	RAIL (TY C221)(HPC)	LF	157.500	279.500	0.000	0.000	0.00
4615	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	185.550	100.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 022 DESCRIPTION BRIDGE: 180610019503260 [IH 35 FRONTAGE ROAD SB TO N

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4665	04166001	000	DRILL SHAFT (18 IN)	LF	63.190	152.000	0.000	0.000	0.00
4670	04166004	000	DRILL SHAFT (36 IN)	LF	228.820	228.000	0.000	0.000	0.00
4675	04166006	000	DRILL SHAFT (48 IN)	LF	426.810	84.000	0.000	0.000	0.00
4680	04206014	001	CL C CONC (ABUT)(HPC)	CY	1,014.070	53.000	0.000	0.000	0.00
4685	04206030	001	CL C CONC (CAP)(HPC)	CY	1,263.670	14.600	0.000	0.000	0.00
4690	04206038	001	CL C CONC (COLUMN)(HPC)	CY	1,269.610	32.400	0.000	0.000	0.00
4695	04226002	000	REINF CONC SLAB (HPC)	SF	25.070	6,332.000	0.000	0.000	0.00
4700	04256039	001	PRESTR CONC GIRDER (TX54)	LF	231.120	970.160	0.000	0.000	0.00
4705	04326001	000	RIPRAP (CONC)(4 IN)	CY	517.120	4.000	0.000	0.000	0.00
4710	04506024	001	RAIL (TY SSTR)(HPC)	LF	75.100	511.000	0.000	0.000	0.00
4715	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	185.550	50.400	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 023 DESCRIPTION BRIDGE: 180610019503261 [CULVERT C-4]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4765	04006005	000	CEM STABIL BKFL	CY	154.240	1,016.000	0.000	0.000	0.00
4770	04026001	000	TRENCH EXCAVATION PROTECTION	LF	10.960	353.000	0.000	0.000	0.00
4775	04326031	000	RIPRAP (STONE PROTECTION)(12 IN)	CY	116.420	163.000	0.000	0.000	0.00
4780	04626013	002	CONC BOX CULV (6 FT X 6 FT)	LF	686.680	2,190.000	0.000	0.000	0.00
4785	04666158	000	WINGWALL (FW - S) (HW=11 FT)	EA	97,234.900	1.000	0.000	0.000	0.00
4790	04666184	000	WINGWALL (PW - 1) (HW=9 FT)	EA	97,106.520	1.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 024 DESCRIPTION BRIDGE: 180610019503312 [NB IH 35 ML OVER WINDSOR DR

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4840	04166005	000	DRILL SHAFT (42 IN)	LF	310.770	890.000	0.000	0.000	0.00
4845	04166006	000	DRILL SHAFT (48 IN)	LF	426.810	364.000	0.000	0.000	0.00
4850	04206014	001	CL C CONC (ABUT)(HPC)	CY	1,014.070	111.500	0.000	0.000	0.00
4855	04206030	001	CL C CONC (CAP)(HPC)	CY	1,263.670	115.800	0.000	0.000	0.00
4860	04206038	001	CL C CONC (COLUMN)(HPC)	CY	1,269.610	123.600	0.000	0.000	0.00
4865	04226002	000	REINF CONC SLAB (HPC)	SF	25.070	39,891.000	0.000	0.000	0.00
4870	04256040	001	PRESTR CONC GIRDER (TX62)	LF	226.440	5,441.600	0.000	0.000	0.00
4875	04326001	000	RIPRAP (CONC)(4 IN)	CY	517.120	12.000	0.000	0.000	0.00
4880	04506024	001	RAIL (TY SSTR)(HPC)	LF	75.100	840.400	0.000	0.000	0.00
4885	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	185.550	291.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 025 DESCRIPTION BRIDGE: 180610019503313 [SB IH 35 ML OVER WINDSOR DR

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4935	04166005	000	DRILL SHAFT (42 IN)	LF	310.770	950.000	0.000	0.000	0.00
4940	04166006	000	DRILL SHAFT (48 IN)	LF	426.810	490.000	0.000	0.000	0.00
4945	04206014	001	CL C CONC (ABUT)(HPC)	CY	1,014.070	111.500	0.000	0.000	0.00
4950	04206030	001	CL C CONC (CAP)(HPC)	CY	1,263.670	115.800	0.000	0.000	0.00
4955	04206038	001	CL C CONC (COLUMN)(HPC)	CY	1,269.610	123.600	0.000	0.000	0.00
4960	04226002	000	REINF CONC SLAB (HPC)	SF	25.070	39,874.000	0.000	0.000	0.00
4965	04256040	001	PRESTR CONC GIRDER (TX62)	LF	226.440	5,439.130	0.000	0.000	0.00
4970	04326001	000	RIPRAP (CONC)(4 IN)	CY	517.120	12.000	0.000	0.000	0.00
4975	04506024	001	RAIL (TY SSTR)(HPC)	LF	75.100	839.800	0.000	0.000	0.00
4980	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	185.550	291.000	0.000	0.000	0.00
<b>Category Subtotal</b>									0.00

CATEGORY 026 DESCRIPTION BRIDGE: 180610019503314 [IH35E SBML OVERPASS AT BON

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
5030	04036001	000	TEMPORARY SPL SHORING	SF	52.630	2,221.000	0.000	0.000	0.00
5035	04166005	000	DRILL SHAFT (42 IN)	LF	310.770	756.000	0.000	0.000	0.00
5040	04166006	000	DRILL SHAFT (48 IN)	LF	426.810	420.000	0.000	0.000	0.00
5045	04206014	001	CL C CONC (ABUT)(HPC)	CY	1,014.070	73.600	0.000	0.000	0.00
5050	04206030	001	CL C CONC (CAP)(HPC)	CY	1,263.670	81.200	0.000	0.000	0.00
5055	04206038	001	CL C CONC (COLUMN)(HPC)	CY	1,269.610	84.400	0.000	0.000	0.00
5060	04226002	000	REINF CONC SLAB (HPC)	SF	25.070	17,097.000	0.000	0.000	0.00
5065	04256040	001	PRESTR CONC GIRDER (TX62)	LF	226.440	2,307.940	0.000	0.000	0.00
5070	04506024	001	RAIL (TY SSTR)(HPC)	LF	75.100	580.000	0.000	0.000	0.00
5075	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	185.550	200.500	0.000	0.000	0.00
<b>Category Subtotal</b>									0.00

CATEGORY 027 DESCRIPTION BRIDGE: 180610019503316 [IH35E NBML OVERPASS AT BON

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
5125	04166005	000	DRILL SHAFT (42 IN)	LF	310.770	1,017.000	0.000	0.000	0.00
5130	04166006	000	DRILL SHAFT (48 IN)	LF	426.810	455.000	0.000	0.000	0.00
5135	04206014	001	CL C CONC (ABUT)(HPC)	CY	1,014.070	82.200	0.000	0.000	0.00
5140	04206030	001	CL C CONC (CAP)(HPC)	CY	1,263.670	85.600	0.000	0.000	0.00
5145	04206038	001	CL C CONC (COLUMN)(HPC)	CY	1,269.610	66.800	0.000	0.000	0.00
5150	04226002	000	REINF CONC SLAB (HPC)	SF	25.070	18,219.000	0.000	0.000	0.00
5155	04256040	001	PRESTR CONC GIRDER (TX62)	LF	226.440	2,413.700	0.000	0.000	0.00
5160	04506024	001	RAIL (TY SSTR)(HPC)	LF	75.100	588.000	0.000	0.000	0.00
5165	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	185.550	224.100	0.000	0.000	0.00
<b>Category Subtotal</b>									0.00

CATEGORY 028 DESCRIPTION BRIDGE: 180610019503317 [IH35E ML OVERPASS AT BONNIE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
5215	04036001	000	TEMPORARY SPL SHORING	SF	52.630	2,864.000	0.000	0.000	0.00
5220	04166005	000	DRILL SHAFT (42 IN)	LF	310.770	1,017.000	0.000	0.000	0.00
5225	04166006	000	DRILL SHAFT (48 IN)	LF	426.810	455.000	0.000	0.000	0.00
5230	04206014	001	CL C CONC (ABUT)(HPC)	CY	1,014.070	88.300	0.000	0.000	0.00
5235	04206030	001	CL C CONC (CAP)(HPC)	CY	1,263.670	96.800	0.000	0.000	0.00
5240	04206038	001	CL C CONC (COLUMN)(HPC)	CY	1,269.610	93.200	0.000	0.000	0.00
5245	04226002	000	REINF CONC SLAB (HPC)	SF	25.070	20,276.000	0.000	0.000	0.00
5250	04256040	001	PRESTR CONC GIRDER (TX62)	LF	226.440	2,741.400	0.000	0.000	0.00
5255	04506024	001	RAIL (TY SSTR)(HPC)	LF	75.100	580.000	0.000	0.000	0.00
5260	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	185.550	290.000	0.000	0.000	0.00
5265	05146019	000	PERM CTB(SGL SLOPE)(TY 1)(42)(HPC)	LF	157.740	290.000	0.000	0.000	0.00
<b>Category Subtotal</b>									0.00

CATEGORY 029 DESCRIPTION BRIDGE: 180610019503318 [IH35E NBML EXIT RAMP OVER B

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
5315	04166004	000	DRILL SHAFT (36 IN)	LF	228.820	147.000	0.000	0.000	0.00
5320	04166008	000	DRILL SHAFT (60 IN)	LF	713.870	84.000	0.000	0.000	0.00
5325	04206014	001	CL C CONC (ABUT)(HPC)	CY	1,014.070	12.900	0.000	0.000	0.00
5330	04206038	001	CL C CONC (COLUMN)(HPC)	CY	1,269.610	55.200	0.000	0.000	0.00
5335	04206179	001	CL C CONC (CAP)(INVT)(HPC)	CY	1,142.100	86.300	0.000	0.000	0.00
5340	04226002	000	REINF CONC SLAB (HPC)	SF	25.070	7,013.000	0.000	0.000	0.00
5345	04256039	001	PRESTR CONC GIRDER (TX54)	LF	231.120	965.200	0.000	0.000	0.00
5350	04506024	001	RAIL (TY SSTR)(HPC)	LF	75.100	500.900	0.000	0.000	0.00
5355	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	185.550	56.000	0.000	0.000	0.00
<b>Category Subtotal</b>									0.00

CATEGORY 030 DESCRIPTION BRIDGE: 180610019503319 [IH35W NBML EXIT RAMP OVER E

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
5405	04166001	000	DRILL SHAFT (18 IN)	LF	63.190	108.000	0.000	0.000	0.00
5410	04166004	000	DRILL SHAFT (36 IN)	LF	228.820	391.000	0.000	0.000	0.00
5415	04166010	000	DRILL SHAFT (72 IN)	LF	1,028.380	184.000	0.000	0.000	0.00
5420	04166012	000	DRILL SHAFT (84 IN)	LF	1,324.840	245.000	0.000	0.000	0.00
5425	04166047	000	DRILL SHAFT (96 IN)	LF	1,770.750	90.000	0.000	0.000	0.00
5430	04166051	000	DRILL SHAFT (120 IN)	LF	2,723.370	60.000	0.000	0.000	0.00
5435	04206014	001	CL C CONC (ABUT)(HPC)	CY	1,014.070	47.100	0.000	0.000	0.00
5440	04206030	001	CL C CONC (CAP)(HPC)	CY	1,263.670	145.600	0.000	0.000	0.00
5445	04206032	001	CL C CONC (CAP)(HPC)(MASS)	CY	1,102.670	51.900	0.000	0.000	0.00
5450	04206038	001	CL C CONC (COLUMN)(HPC)	CY	1,269.610	381.600	0.000	0.000	0.00
5455	04206040	001	CL C CONC (COLUMN)(HPC)(MASS)	CY	888.600	73.400	0.000	0.000	0.00
5460	04206179	001	CL C CONC (CAP)(INVT)(HPC)	CY	1,142.100	256.900	0.000	0.000	0.00
5465	04206181	001	CL C CONC (CAP)(INVT)(HPC)(MASS)	CY	1,302.290	239.800	0.000	0.000	0.00
5470	04226002	000	REINF CONC SLAB (HPC)	SF	25.070	54,890.000	0.000	0.000	0.00

5475	04256039	001	PRESTR CONC GIRDER (TX54)	LF	231.120	4,955.340	0.000	0.000	0.00
5480	04346026	004	ELASTOMERIC BEARING (E7)	EA	5,374.940	3.000	0.000	0.000	0.00
5485	04346028	004	ELASTOMERIC BEARING (E9)	EA	7,016.390	1.000	0.000	0.000	0.00
5490	04346035	004	ELASTOMERIC BEARING (F7)	EA	5,557.200	4.000	0.000	0.000	0.00
5495	04346041	004	SLIDING ELASTOMERIC BEARING (ES 4)	EA	4,463.070	3.000	0.000	0.000	0.00
5500	04346043	004	SLIDING ELASTOMERIC BEARING (ES 6)	EA	5,227.670	1.000	0.000	0.000	0.00
5505	04346111	004	ELASTOMERIC BEARING(EE4)	EA	3,236.480	4.000	0.000	0.000	0.00
5510	04426001	001	STR STEEL (PLATE GIRDER)	LB	2.770	1,358,050.000	0.000	0.000	0.00
5515	04506024	001	RAIL (TY SSTR)(HPC)	LF	75.100	3,421.900	0.000	0.000	0.00
5520	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	185.550	258.500	0.000	0.000	0.00
5525	04546019	000	SEALED EXPANSION JOINT (5 IN) (SEJ - M)	LF	193.320	80.300	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 031 DESCRIPTION FORCE ACCOUNT

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
6000	96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	200,000.000	0.000	0.000	0.00
6001	96026002		PAYMENT ADJUSTMENT-NEG	DOL	-1.000	200,000.000	0.000	0.000	0.00
6002	96016001		MATERIAL ON HAND RECEIVED	DOL	1.000	200,000.000	0.000	0.000	0.00
6003	96016001		MATERIAL ON HAND USED	DOL	-1.000	200,000.000	0.000	0.000	0.00
6004	96106001		ON THE JOB TRAINING PAID BY THE HOUR	DOL	0.800	1,000.000	0.000	0.000	0.00
6005	96096002		DBE GOAL SHORTFALL	DOL	-1.000	1,000.000	0.000	0.000	0.00
6006	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	1.000	1,000.000	0.000	0.000	0.00
6007	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	1.000	1,000.000	0.000	0.000	0.00
6008	96026603		DRILL SHAFT CORE HOLE PAYMENT PER BENT	DOL	200.000	125.000	0.000	0.000	0.00
6009	96036003		PAVEMENT THICKNESS PAY ADJ (ITEM 360)	DOL	-1.000	1,000.000	0.000	0.000	0.00
6010	30776073		PRODUCTION PAYMENT ADJUSTMENT	DOL	1.000	30,000.000	0.000	0.000	0.00
6011	30776074		PLACEMENT PAYMENT ADJUSTMENT	DOL	1.000	30,000.000	0.000	0.000	0.00
6012	05856006		RIDE PAYMENT ADJUSTMENT (ITEM 360) CONC PAV	DOL	1.000	20,000.000	0.000	0.000	0.00
6013	05856012		RIDE PAYMENT ADJUSTMENT (ITEM 3077)	DOL	1.000	1,000.000	0.000	0.000	0.00
6014	96066051		FORCE ACCT-SOIL AND GNDWTR MGT PLAN	DOL	1.000	300,000.000	0.000	0.000	0.00
6015	96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	1,800,000.000	0.000	0.000	0.00
6016	96066055		FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	500,000.000	0.000	0.000	0.00
6017	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY PAID BY INVOICE	DOL	1.000	1,500,000.000	0.000	0.000	0.00
6018	96066063		FORCE ACCOUNT - CRASH CUSHION REPAIR #1 PARTICIPATING DO NOT HAVE POLICE REPORT	DOL	1.000	500,000.000	0.000	0.000	0.00
6019	96066064		FORCE ACCOUNT - CRASH CUSHION REPAIR #2 NON-PARTICIPATING HAVE POLICE REPORT	DOL	1.000	500,000.000	0.000	0.000	0.00
6020	96056007		ROAD USER COST - INCENTIVE Milestone #1 Incentive for US 380	DOL	10,000.000	1.000	0.000	0.000	0.00
6021	96056008		ROAD USER COST - DISINCENTIVE Mileston #1 Disincentive for US380	DOL	-10,000.000	1.000	0.000	0.000	0.00
6022	96056008		ROAD USER COST - DISINCENTIVE Milestone #2 Disincentive for IH 35 SB FR increase to 2 LN	DOL	-10,000.000	1.000	0.000	0.000	0.00



CONTRACT ID	019503087	ESTIMATE	0002	CONTRACTOR'S ESTIMATE PACKAGE				Page 25 of 26	
6023	96056008	ROAD USER COST - DISINCENTIVE		DOL	-10,000.000	1.000	0.000	0.000	0.00
		Milestone #3 Disincentive for SBFR Bypass Open							
6024	95016003	RUC DAMAGE ONLY		DOL	-15,000.000	1.000	0.000	0.000	0.00
		LANE CLOSURE FEE 1 LANE PER HOUR							
6025	95016003	RUC DAMAGE ONLY		DOL	-30,000.000	1.000	0.000	0.000	0.00
		LANE CLOSURE FEE 2 LANE PER HOUR							
6026	95016003	RUC DAMAGE ONLY		DOL	-45,000.000	1.000	0.000	0.000	0.00
		LANE CLOSURE FEE 3 LANE PER HOUR							
6027	95016003	RUC DAMAGE ONLY		DOL	-60,000.000	1.000	0.000	0.000	0.00
		LANE CLOSURE FEE 4 LANE PER HOUR							
6028	95016003	RUC DAMAGE ONLY		DOL	-75,000.000	1.000	0.000	0.000	0.00
		LANE CLOSURE FEE 5+ LANE PER HOUR							
6029	95016003	RUC DAMAGE ONLY		DOL	-20,000.000	1.000	0.000	0.000	0.00
		Substantial Completion Disincentive.							
6030	96066052	FORCE ACCOUNT		DOL	1.000	150,000.000	0.000	0.000	0.00
		Traffic Control by Invoice							

**Category Subtotal** 0.00

**TOTAL ITEM EARNINGS THIS CONTRACT** \$5,079,955.98

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
05006001	000	MOBILIZATION	LS	58,390,298.630	1.00	0.087	5,079,955.98
<b>TOTAL ITEM EARNINGS TO DATE</b>							<b>\$5,079,955.98</b>