



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **10/08/24**

CONTRACT ID: **025304158**
 PROJECT: **NH 1902(213)**
 CONTRACT: **07193234**
 AWARD AMOUNT: **\$2,343,347.79**
 PROJECTED AMOUNT: **\$2,343,347.79**
 ADJ. PROJECTED AMOUNT: **\$2,788,251.91**
 CONTRACTOR: **THE LEVY COMPANY, INC.**

HIGHWAY: **US 281**
 DISTRICT NAME: **SAN ANTONIO**
 COUNTY: **BEXAR**
 AREA ENGINEER: **Dale L. Picha, P.E.**
 AREA NUMBER: **096**

ESTIMATE NUMBER: **0060**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **09/01/2024** to **09/25/2024**
 ESTIMATE TYPE: **PROG**
 % COMPLETE: **100.00**
 % TIME USED: **116.79**
 % RETAINAGE: **0.00**

LETTING DATE: **07/10/2019**
 AWARD DATE: **07/25/2019**
 NOTICE TO PROCEED DATE: **08/16/2019**
 WORK BEGIN DATE: **06/01/2020**
 ACCEPTED DATE: **00/00/0000**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$3,364,370.61	\$3,363,750.07	\$620.54
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$3,364,370.61	\$3,363,750.07	\$620.54
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	(\$73,005.00)	(\$73,005.00)	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$3,291,365.61	\$3,290,745.07	\$620.54

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 06/01/2020
TIME CHARGES BEGIN: 09/15/2019
BID DAYS: 338
C. O. ADJUSTED DAYS: 216
CURRENT DAYS: 554
DAYS CHARGED TO DATE: 647
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 93
LIQ DAMAGE RATE: \$785.00
LIQUIDATED DAMAGES: 93
 DAYS AT
 PER DAY \$785.00
TOTAL: \$73,005.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited
09/01/2024		1 SUNDAY
09/02/2024		1 TEST PERIOD
09/03/2024		1 TEST PERIOD
09/04/2024		1 TEST PERIOD
09/05/2024		1 TEST PERIOD
09/06/2024		1 TEST PERIOD
09/07/2024		1 SATURDAY
09/08/2024		1 SUNDAY
09/09/2024		1 TEST PERIOD
09/10/2024		1 TEST PERIOD
09/11/2024		1 TEST PERIOD
09/12/2024		1 TEST PERIOD
09/13/2024		1 TEST PERIOD
09/14/2024		1 SATURDAY
09/15/2024		1 SUNDAY
09/16/2024		1 TEST PERIOD
09/17/2024		1 TEST PERIOD
09/18/2024		1 TEST PERIOD
09/19/2024		1 TEST PERIOD
09/20/2024		1 TEST PERIOD
09/21/2024		1 SATURDAY
09/22/2024		1 SUNDAY
09/23/2024		1 TEST PERIOD
09/24/2024		1 TEST PERIOD
09/25/2024		1 TEST PERIOD

Diary Adjustment

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
25	0	25
SATURDAY		3
SUNDAY		4
TEST PERIOD		18

WORK PERFORMED THIS PERIOD

PROJECT NH 1902(213) CONTROL 025304158

CATEGORY 002 DESCRIPTION CONTRACTOR FORCE ACCOUNT WORK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE
0335	96046001		CONTRACTOR FORCE ACCOUNT 1	DOL	1.000	620.540	\$620.54
		SUPP DESCR	Item 628.5.1				

Total Bid Quantity	QTY Paid To Date
1,000.00	33,785.05

TOTAL ITEM EARNINGS THIS ESTIMATE

\$620.54

CONTRACT LINE ITEMS

PROJECT NH 1902(213) CONTROL 025304158
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	04166006	000	DRILL SHAFT (48 IN)	LF	547.230	107.000	0.000	107.00	58,553.61
0065	04326005	000	RIPRAP (CONC) (CL A)	CY	598.680	5.750	0.000	5.75	3,442.41
0070	04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	569.990	12.320	0.000	12.32	7,022.28
0075	05006001	000	MOBILIZATION	LS	169,411.930	0.470	0.000	0.42	71,153.01
0080	05026001	000	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	4,614.640	19.000	8.000	27.00	124,595.28
0081	05026001		BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	4,614.640	0.000	2.000	2.00	9,229.28
			Created by change order #6						
0095	05286006	000	REMOVE AND RELAY PAVERS	SY	169.370	156.000	0.000	156.00	26,421.72
0100	05406016	000	DOWNSTREAM ANCHOR TERMINAL SECTION	EA	1,129.610	2.000	0.000	2.00	2,259.22
0105	05406001	000	MTL W-BEAM GD FEN (TIM POST)	LF	36.060	50.000	0.000	50.00	1,803.00
0110	05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	2,829.210	2.000	0.000	2.00	5,658.42
0115	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	9.950	585.000	0.000	635.00	6,318.25
0120	06186024	000	CONDT (PVC) (SCH 40) (2") (BORE)	LF	58.920	480.000	0.000	510.00	30,049.20
0125	06186029	000	CONDT (PVC) (SCH 40) (3")	LF	41.910	3,985.000	0.000	6,130.00	256,908.30
0130	06186030	000	CONDT (PVC) (SCH 40) (3") (BORE)	LF	44.520	3,510.000	0.000	3,480.00	154,929.60
0135	06186070	000	CONDT (RM) (2")	LF	30.170	300.000	0.000	150.00	4,525.50
0140	06186074	000	CONDT (RM) (3")	LF	78.570	740.000	0.000	790.00	62,070.30
0145	06206002	000	ELEC CONDR (NO.14) INSULATED	LF	0.730	9,775.000	0.000	11,225.00	8,194.25
0150	06206009	000	ELEC CONDR (NO.6) BARE	LF	1.460	395.000	0.000	395.00	576.70
0155	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.440	1,025.000	0.000	1,505.00	2,167.20
0160	06206015	000	ELEC CONDR (NO.2) BARE	LF	2.890	790.000	0.000	790.00	2,283.10
0165	06206016	000	ELEC CONDR (NO.2) INSULATED	LF	2.910	2,370.000	0.000	2,370.00	6,896.70
0170	06246002	000	GROUND BOX TY A (122311)W/APRON	EA	897.800	7.000	0.000	7.00	6,284.60
0175	06286133	000	ELC SRV TY D 120/240 060(NS)GS(N)TP(O)	EA	4,077.150	3.000	0.000	3.00	12,231.46
0181	06286229		ELC SRV TY D 120/240 100(NS)GS(N)TP(O)	EA	3,866.660	0.000	1.000	1.00	3,866.66
0185	06506028	000	INS OH SN SUP(30 FT BAL TEE)	EA	21,021.590	2.000	0.000	2.00	42,043.18
0190	06586061	000	INSTL DEL ASSM (D-SW)SZ 1(BRF)GF2	EA	17.570	6.000	0.000	6.00	105.42
0195	60076011	000	FIBER OPTIC CBL (SNGLE-MODE)(12 FIBER)	LF	3.320	3,530.000	0.000	3,550.00	11,786.00
0200	60076017	000	FIBER OPTIC CBL (SNGLE-MODE)(144 FIBER)	LF	2.840	11,685.000	0.000	11,445.00	32,503.80
0205	60076023	000	FIBER OPTIC PATCH PANEL (12 POSITION)	EA	1,647.780	11.000	0.000	11.00	18,125.58
0210	60076027	000	FIBER OPTIC PATCH PANEL (144 POSITION)	EA	4,374.390	4.000	0.000	4.00	17,497.56
0215	60076087	000	FO SPLICE ENCLOSURE (TYPE 1)	EA	1,741.050	9.000	0.000	9.00	15,669.45
0220	60076094	000	FIBER OPTIC FUSION SPLICE	EA	36.270	1,316.000	0.000	600.00	21,762.00
0225	60106001	000	CCTV FIELD EQUIPMENT (ANALOG)	EA	9,828.280	3.000	0.000	3.00	29,484.84
0230	60106004	000	CCTV MOUNT (POLE)	EA	124.360	3.000	0.000	3.00	373.08
0235	60106010	000	CCTV FIELD EQUIP (ANALOG) (INSTL ONLY)	EA	1,336.880	3.000	0.000	3.00	4,010.64
0240	60276003	000	CONDUIT (PREPARE)	LF	1.300	3,445.000	0.000	3,445.00	4,478.50
0245	60286001	000	INSTALL DMS (POLE MTD CABINET)	EA	11,479.460	2.000	0.000	1.80	20,663.03
0250	60626043	000	REMOVE ITS RADIO	EA	849.800	3.000	0.000	3.00	2,549.40
0255	60646055	000	ITS POLE (60 FT)(90 MPH)	EA	16,025.880	3.000	0.000	3.00	48,077.64
0260	60646084	000	ITS POLE MNT CAB (TY 2)(CONF 2)	EA	4,839.710	3.000	0.000	3.00	14,519.13
0265	61236001	000	ETHERNET SWITCH (INSTALL ONLY)	EA	1,126.230	12.000	0.000	7.00	7,883.61
0270	61466001	000	INSTALLATION OF BLUETOOTH READER	EA	920.790	6.000	0.000	6.00	5,524.74

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0275	61856002	000	TMA (STATIONARY)	DAY	352.360	10.000	0.000	170.00	59,901.20
0280	61866006	000	ITS GND BOX(PCAST) TY 1 (243660)W/APRN	EA	5,537.130	26.000	0.000	25.00	138,428.27
080	05026001		BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	4,614.640	0.000	4.000	4.00	18,458.56
126	06186029		CONDT (PVC) (SCH 40) (3") Repricing for Change Order 004	LF	49.050	0.000	4,970.000	4,970.00	243,778.50
131	06186030		CONDT (PVC) (SCH 40) (3") (BORE) Repricing for Change Order 004	LF	52.760	0.000	1,270.000	1,550.00	81,778.00
280	61866006		ITS GND BOX(PCAST) TY 1 (243660)W/APRN	EA	8,107.600	0.000	8.000	8.00	64,860.80
Category Subtotal									\$1,771,702.98

CATEGORY 002 DESCRIPTION CONTRACTOR FORCE ACCOUNT WORK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0315	96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	1,000.000	0.000	7,396.98	7,396.98
0319	96066052		FORCE ACCOUNT AERIAL FIBER	DOL	1.000	0.000	1,000.000	407,737.77	407,737.77
0335	96046001		CONTRACTOR FORCE ACCOUNT 1 Item 628.5.1	DOL	1.000	1,000.000	0.000	33,785.05	33,785.05
Category Subtotal									\$448,919.80

PROJECT NH 1902(213) CONTROL 245202123

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0660	04166006	000	DRILL SHAFT (48 IN)	LF	547.230	43.000	0.000	43.00	23,530.90
0665	05006001	000	MOBILIZATION	LS	169,411.930	0.110	0.000	0.10	16,941.19
0680	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	9.950	560.000	0.000	480.00	4,776.00
0685	06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	62.870	270.000	0.000	270.00	16,974.90
0690	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.440	3,185.000	0.000	3,055.00	4,399.20
0695	06246002	000	GROUND BOX TY A (122311)W/APRON	EA	897.800	8.000	0.000	8.00	7,182.40
0700	06286133	000	ELC SRV TY D 120/240 060(NS)GS(N)TP(O)	EA	4,077.150	2.000	0.000	2.00	8,154.30
0705	06286151	000	ELC SRV TY D 120/240 060(NS)SS(N)PS(U)	EA	5,564.820	2.000	0.000	2.00	11,129.64
0710	06506028	000	INS OH SN SUP(30 FT BAL TEE)	EA	21,021.590	1.000	0.000	1.00	21,021.59
0715	60106001	000	CCTV FIELD EQUIPMENT (ANALOG)	EA	9,828.280	3.000	0.000	3.00	29,484.84
0720	60106004	000	CCTV MOUNT (POLE)	EA	124.360	3.000	0.000	3.00	373.08
0725	60286001	000	INSTALL DMS (POLE MTD CABINET)	EA	11,479.460	1.000	0.000	1.00	11,479.46
0730	60626041	000	ITS RADIO (INSTALL ONLY)	EA	2,020.860	3.000	0.000	5.00	10,104.30
0735	60646055	000	ITS POLE (60 FT)(90 MPH)	EA	16,025.880	1.000	0.000	1.00	16,025.88
0740	60646084	000	ITS POLE MNT CAB (TY 2)(CONF 2)	EA	4,839.710	1.000	0.000	1.00	4,839.71
0745	61236001	000	ETHERNET SWITCH (INSTALL ONLY)	EA	1,126.230	2.000	0.000	2.00	2,252.46
0755	61856002	000	TMA (STATIONARY)	DAY	352.360	4.000	0.000	4.00	1,409.44
Category Subtotal									\$190,079.29

PROJECT NH 1902(213) CONTROL 245203124

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

CATEGORY 001			DESCRIPTION	ROADWAY ITEMS						
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$	
0915	04166006	000	DRILL SHAFT (48 IN)	LF	547.230	284.000	0.000	310.60	169,969.64	
0920	05006001	000	MOBILIZATION	LS	169,411.930	0.420	0.000	0.38	64,376.54	
0935	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	9.950	2,355.000	0.000	2,435.00	24,228.25	
0940	06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	62.870	1,115.000	0.000	1,305.00	82,045.35	
0945	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.440	12,140.000	0.000	12,345.00	17,776.80	
0955	06246002	000	GROUND BOX TY A (122311)W/APRON	EA	897.800	26.000	0.000	29.00	26,036.20	
0960	06286133	000	ELC SRV TY D 120/240 060(NS)GS(N)TP(O)	EA	4,077.150	12.000	0.000	13.00	53,002.95	
0965	06506028	000	INS OH SN SUP(30 FT BAL TEE)	EA	21,021.590	4.000	0.000	4.00	84,086.36	
0970	60046031	000	ITS COM CBL (ETHERNET)	LF	1.700	1,333.000	0.000	1,390.00	2,363.00	
0975	60106001	000	CCTV FIELD EQUIPMENT (ANALOG)	EA	9,828.280	10.000	0.000	10.00	98,282.80	
0980	60106004	000	CCTV MOUNT (POLE)	EA	124.360	10.000	0.000	10.00	1,243.60	
0985	60286001	000	INSTALL DMS (POLE MTD CABINET)	EA	11,479.460	4.000	0.000	3.90	44,769.89	
0990	60626041	000	ITS RADIO (INSTALL ONLY)	EA	2,020.860	21.000	0.000	21.00	42,438.06	
0995	60646055	000	ITS POLE (60 FT)(90 MPH)	EA	16,025.880	10.000	0.000	10.00	160,258.80	
1000	60646084	000	ITS POLE MNT CAB (TY 2)(CONF 2)	EA	4,839.710	10.000	0.000	10.00	48,397.10	
1005	61236001	000	ETHERNET SWITCH (INSTALL ONLY)	EA	1,126.230	16.000	0.000	15.00	16,893.45	
1010	61466001	000	INSTALLATION OF BLUETOOTH READER	EA	920.790	8.000	0.000	7.00	6,445.53	
1015	61856002	000	TMA (STATIONARY)	DAY	352.360	20.000	0.000	21.00	7,399.56	
1020	96086001		UNIQUE CHANGE ORDER ITEM 1	DOL	3,654.660	0.000	1.000	1.00	3,654.66	

CCTV Cabinet Repair (Third party damage)

Category Subtotal \$953,668.54

PROJECT NH 1902(213) CONTROL 025304158

CATEGORY 001			DESCRIPTION	ROADWAY ITEMS						
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)	
0085	05066041	002	BIODEG EROSN CONT LOGS (IN STL) (12")	LF	7.510	450.000	0.000	0.000	0.00	
0090	05066043	002	BIODEG EROSN CONT LOGS (REMOVE)	LF	2.600	450.000	0.000	0.000	0.00	
0111	96066063		FORCE ACCOUNT - CRASH CUSHION REPAIR #1	DOL	1.000	1,000.000	0.000	0.000	0.00	
			MBGF and CRASH CUSHION REPAIR							
0180	06286228	000	ELC SRV TY D 120/240 100(NS)GS(N)SP(U)	EA	3,866.660	1.000	-1.000	0.000	0.00	

Category Subtotal 0.00

CATEGORY 002 DESCRIPTION CONTRACTOR FORCE ACCOUNT WORK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0300	96016001		MATERIAL ON HAND	DOL	1.000	1,000.000	0.000	0.000	0.00
0305	96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1,000.000	0.000	0.000	0.00
0310	96026002		PAYMENT ADJUSTMENT-NEG	DOL	-1.000	8,313.350	0.000	0.000	0.00
			DO NOT PAY TO THIS ITEM						
0320	96066055		FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	1,000.000	0.000	0.000	0.00
0325	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	1,000.000	0.000	0.000	0.00
0330	96066057		FORCE ACCOUNT-COMMER LAB USE DEDUCTION	DOL	-1.000	1,000.000	0.000	0.000	0.00
0340	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	629.310	1.000	0.000	0.000	0.00

0345	96026602	48 IN DRILL SHAFT Item 416.5.1.1 Pay by the LF EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	684.040	1.000	0.000	0.000	0.00
0350	96056003	48 IN DRILL SHAFT Item 416.5.1.1 Pay by the LF RUC DAMAGE ONLY SEE FEE TABLE IN PLANS	DOL	1.000	1,000.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT NH 1902(213) CONTROL 245202123

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0670	05066041	002	BIODEG EROSN CONT LOGS (INSTL) (12")	LF	7.510	100.000	0.000	0.000	0.00
0675	05066043	002	BIODEG EROSN CONT LOGS (REMOVE)	LF	2.600	100.000	0.000	0.000	0.00
0750	61466001	000	INSTALLATION OF BLUETOOTH READER	EA	920.790	1.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT NH 1902(213) CONTROL 245203124

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0925	05066041	002	BIODEG EROSN CONT LOGS (INSTL) (12")	LF	7.510	500.000	0.000	0.000	0.00
0930	05066043	002	BIODEG EROSN CONT LOGS (REMOVE)	LF	2.600	500.000	0.000	0.000	0.00
0950	06206012	000	ELEC CONDR (NO.4) INSULATED	LF	2.020	535.000	0.000	0.000	0.00

Category Subtotal 0.00

TOTAL ITEM EARNINGS THIS CONTRACT \$3,364,370.61

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
04166006	000	DRILL SHAFT (48 IN)	LF	547.230	434.00	460.600	252,054.15
04326005	000	RIPRAP (CONC) (CL A)	CY	598.680	5.75	5.750	3,442.41
04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	569.990	12.32	12.320	7,022.28
05006001	000	MOBILIZATION	LS	169,411.930	1.00	0.900	152,470.74
05026001	000	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	4,614.640	19.00	33.000	152,283.12
05286006	000	REMOVE AND RELAY PAVERS	SY	169.370	156.00	156.000	26,421.72
05406001	000	MTL W-BEAM GD FEN (TIM POST)	LF	36.060	50.00	50.000	1,803.00
05406016	000	DOWNSTREAM ANCHOR TERMINAL SECTION	EA	1,129.610	2.00	2.000	2,259.22
05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	2,829.210	2.00	2.000	5,658.42
06186023	000	CONDT (PVC) (SCH 40) (2")	LF	9.950	3,500.00	3,550.000	35,322.50
06186024	000	CONDT (PVC) (SCH 40) (2") (BORE)	LF	58.920	480.00	510.000	30,049.20
06186029	000	CONDT (PVC) (SCH 40) (3")	LF	41.910	3,985.00	6,130.000	256,908.30
06186029		CONDT (PVC) (SCH 40) (3")	LF	49.050	3,985.00	4,970.000	243,778.50
		Repricing for Change Order 004					
06186030	000	CONDT (PVC) (SCH 40) (3") (BORE)	LF	44.520	3,510.00	3,480.000	154,929.60
06186030		CONDT (PVC) (SCH 40) (3") (BORE)	LF	52.760	3,510.00	1,550.000	81,778.00
		Repricing for Change Order 004					
06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	62.870	1,385.00	1,575.000	99,020.25
06186070	000	CONDT (RM) (2")	LF	30.170	300.00	150.000	4,525.50
06186074	000	CONDT (RM) (3")	LF	78.570	740.00	790.000	62,070.30
06206002	000	ELEC CONDR (NO.14) INSULATED	LF	0.730	9,775.00	11,225.000	8,194.25
06206009	000	ELEC CONDR (NO.6) BARE	LF	1.460	395.00	395.000	576.70
06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.440	16,350.00	16,905.000	24,343.20
06206015	000	ELEC CONDR (NO.2) BARE	LF	2.890	790.00	790.000	2,283.10
06206016	000	ELEC CONDR (NO.2) INSULATED	LF	2.910	2,370.00	2,370.000	6,896.70
06246002	000	GROUND BOX TY A (122311)W/APRON	EA	897.800	41.00	44.000	39,503.20
06286133	000	ELC SRV TY D 120/240 060(NS)GS(N)TP(O)	EA	4,077.150	17.00	18.000	73,388.71
06286151	000	ELC SRV TY D 120/240 060(NS)SS(N)PS(U)	EA	5,564.820	2.00	2.000	11,129.64
06286229		ELC SRV TY D 120/240 100(NS)GS(N)TP(O)	EA	3,866.660	0.00	1.000	3,866.66
06506028	000	INS OH SN SUP(30 FT BAL TEE)	EA	21,021.590	7.00	7.000	147,151.13
06586061	000	INSTL DEL ASSM (D-SW)SZ 1(BRF)GF2	EA	17.570	6.00	6.000	105.42
60046031	000	ITS COM CBL (ETHERNET)	LF	1.700	1,333.00	1,390.000	2,363.00
60076011	000	FIBER OPTIC CBL (SNGLE-MODE)(12 FIBER)	LF	3.320	3,530.00	3,550.000	11,786.00
60076017	000	FIBER OPTIC CBL (SNGLE-MODE)(144 FIBER)	LF	2.840	11,685.00	11,445.000	32,503.80
60076023	000	FIBER OPTIC PATCH PANEL (12 POSITION)	EA	1,647.780	11.00	11.000	18,125.58
60076027	000	FIBER OPTIC PATCH PANEL (144 POSITION)	EA	4,374.390	4.00	4.000	17,497.56
60076087	000	FO SPLICE ENCLOSURE (TYPE 1)	EA	1,741.050	9.00	9.000	15,669.45
60076094	000	FIBER OPTIC FUSION SPLICE	EA	36.270	1,316.00	600.000	21,762.00
60106001	000	CCTV FIELD EQUIPMENT (ANALOG)	EA	9,828.280	16.00	16.000	157,252.48
60106004	000	CCTV MOUNT (POLE)	EA	124.360	16.00	16.000	1,989.76
60106010	000	CCTV FIELD EQUIP (ANALOG) (INSTL ONLY)	EA	1,336.880	3.00	3.000	4,010.64
60276003	000	CONDUIT (PREPARE)	LF	1.300	3,445.00	3,445.000	4,478.50
60286001	000	INSTALL DMS (POLE MTD CABINET)	EA	11,479.460	7.00	6.700	76,912.38

CONTRACT ID	025304158	ESTIMATE	0060	CONTRACTOR'S ESTIMATE PACKAGE				
60626041	000	ITS RADIO (INSTALL ONLY)	EA	2,020.860	24.00	26.000	52,542.36	
60626043	000	REMOVE ITS RADIO	EA	849.800	3.00	3.000	2,549.40	
60646055	000	ITS POLE (60 FT)(90 MPH)	EA	16,025.880	14.00	14.000	224,362.32	
60646084	000	ITS POLE MNT CAB (TY 2)(CONF 2)	EA	4,839.710	14.00	14.000	67,755.94	
61236001	000	ETHERNET SWITCH (INSTALL ONLY)	EA	1,126.230	30.00	24.000	27,029.52	
61466001	000	INSTALLATION OF BLUETOOTH READER	EA	920.790	14.00	13.000	11,970.27	
61856002	000	TMA (STATIONARY)	DAY	352.360	34.00	195.000	68,710.20	
61866006	000	ITS GND BOX(PCAST) TY 1 (243660)W/APRN	EA	5,537.130	26.00	25.000	138,428.27	
61866006		ITS GND BOX(PCAST) TY 1 (243660)W/APRN	EA	8,107.600	26.00	8.000	64,860.80	
96046001		CONTRACTOR FORCE ACCOUNT 1	DOL	1.000	1,000.00	33,785.050	33,785.05	
		Item 628.5.1						
96066052		FORCE ACCOUNT	DOL	1.000	0.00	407,737.770	407,737.77	
		AERIAL FIBER						
96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	1,000.00	7,396.980	7,396.98	
96086001		UNIQUE CHANGE ORDER ITEM 1	DOL	3,654.660	0.00	1.000	3,654.66	
		CCTV Cabinet Repair (Third party damage)						

TOTAL ITEM EARNINGS TO DATE \$3,364,370.61