



**CONTRACTOR'S ESTIMATE PACKAGE**

REPORT DATE: **10/08/24**

CONTRACT ID: **027117161**  
 PROJECT: **NH 1702(633)**  
 CONTRACT: **08173001**  
 AWARD AMOUNT: **\$258,760,518.58**  
 PROJECTED AMOUNT: **\$258,760,523.59**  
 ADJ. PROJECTED AMOUNT: **\$272,638,810.30**  
 CONTRACTOR: **WILLIAMS BROTHERS CONSTRUCTION CO., INC.**

HIGHWAY: **IH 610**  
 DISTRICT NAME: **HOUSTON**  
 COUNTY: **HARRIS**  
 AREA ENGINEER: **Hamoon Bahrami, P.E.**  
 AREA NUMBER: **058**

ESTIMATE NUMBER: **0088**  
 ESTIMATE PAID:   
 ESTIMATE PERIOD: **09/01/2024** to **09/28/2024**  
 ESTIMATE TYPE: **PROG**  
 % COMPLETE: **97.75**  
 % TIME USED: **86.14**  
 % RETAINAGE: **0.00**

LETTING DATE: **08/08/2017**  
 AWARD DATE: **08/31/2017**  
 NOTICE TO PROCEED DATE: **09/07/2017**  
 WORK BEGIN DATE: **09/16/2017**  
 ACCEPTED DATE: **00/00/0000**  
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

**RECAPITULATION**

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$266,509,596.69	\$266,178,922.11	\$330,674.58
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$266,509,596.69	\$266,178,922.11	\$330,674.58
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$7,311,078.00	\$7,311,078.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$504,000.00	\$504,000.00	\$0.00
<b>PAID TO CONTRACTOR</b>	<b>\$274,324,674.69</b>	<b>\$273,994,000.11</b>	<b>\$330,674.58</b>

**CONTRACT ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION:  
 ADJUSTMENT AMOUNT:  
 REMARKS:

\*\*\*There are no Contract Adjustments for this estimate\*\*\*

**LINE ITEM ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION:  
 ADJUSTMENT AMOUNT:  
 REMARKS:

\*\*\*There are no Line Item Adjustments for this estimate\*\*\*

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

\_\_\_\_\_  
 AREA/PROJECT ENGINEER

\_\_\_\_\_  
 DATE

**CONTRACT TIME STATEMENT**

<u>WORK BEGIN DATE:</u>	<b>09/16/2017</b>	<u>ASSESSED LIQ DAMAGES:</u>	<b>0</b>
<u>TIME CHARGES BEGIN:</u>	<b>09/16/2017</b>	<u>LIQ DAMAGE RATE:</u>	<b>\$2,590.00</b>
<u>BID DAYS:</u>	<b>2,030</b>	<u>LIQUIDATED DAMAGES:</u>	<b>0</b>
<u>C. O. ADJUSTED DAYS:</u>	<b>265</b>	<b>DAYS AT</b>	
<u>CURRENT DAYS:</u>	<b>2,295</b>	<b>PER DAY</b>	<b>\$2,590.00</b>
<u>DAYS CHARGED TO DATE:</u>	<b>1,977</b>	<b>TOTAL:</b>	<b>\$0.00</b>
<u>PHYSICAL WORK COMPLETE:</u>	<b>00/00/0000</b>		

DAILY BREAKDOWN

<u>Date or Days</u>	<u>Days Charged</u>	<u>Days Credited</u>	<u>Diary Adjustment</u>
09/01/2024		1	TIME SUSPENDED
09/02/2024		1	HOLIDAY
09/03/2024		1	TIME SUSPENDED
09/04/2024		1	TIME SUSPENDED
09/05/2024		1	TIME SUSPENDED
09/06/2024		1	TIME SUSPENDED
09/07/2024		1	TIME SUSPENDED
09/08/2024		1	TIME SUSPENDED
09/09/2024		1	TIME SUSPENDED
09/10/2024		1	TIME SUSPENDED
09/11/2024		1	TIME SUSPENDED
09/12/2024		1	TIME SUSPENDED
09/13/2024		1	TIME SUSPENDED
09/14/2024		1	TIME SUSPENDED
09/15/2024		1	FLOATING HOLIDAY
09/16/2024		1	TIME SUSPENDED
09/17/2024		1	TIME SUSPENDED
09/18/2024		1	TIME SUSPENDED
09/19/2024		1	TIME SUSPENDED
09/20/2024		1	TIME SUSPENDED
09/21/2024		1	TIME SUSPENDED
09/22/2024		1	FLOATING HOLIDAY
09/23/2024		1	TIME SUSPENDED
09/24/2024		1	TIME SUSPENDED
09/25/2024		1	TIME SUSPENDED
09/26/2024		1	TIME SUSPENDED
09/27/2024		1	TIME SUSPENDED
09/28/2024		1	TIME SUSPENDED

PERIOD SUMMARY

<u>Date or Days</u>	<u>Days Charged</u>	<u>Days Credited</u>
28	0	28
		<hr/>
FLOATING HOLIDAY		2
HOLIDAY		1
TIME SUSPENDED		25

WORK PERFORMED THIS PERIOD

PROJECT C 271-17-146 CONTROL 027117146  
 CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
3570	01106003	000	EXCAVATION (SPECIAL)	CY	7.000	1,361.464	\$9,530.25	43,593.00	43,593.00
3810	04006009	000	CEMENT STAB BACKFILL (INLET OR MH)	CY	40.600	11.500	\$466.90	881.00	938.50
4060	04326001	000	RIPRAP (CONC)(4 IN)	CY	375.000	223.561	\$83,835.38	3,846.60	2,027.50
4255	04656170	000	INLET (COMPL)(TY AZ)	EA	4,024.000	2.000	\$8,048.00	20.00	19.00
4260	04656171	000	INLET (COMPL)(TY AZR)	EA	4,124.000	5.000	\$20,620.00	17.00	18.00
4265	04656172	000	INLET (COMPL)(TY AZR2G)	EA	5,181.000	1.000	\$5,181.00	5.00	5.00
4300	04656239	000	INLET (COMPL) (TY AD) (MOD)	EA	2,453.000	2.000	\$4,906.00	2.00	2.00
4740	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	6.550	65.000	\$425.75	8,094.00	6,633.00
4815	06246001	000	GROUND BOX TY A (122311)	EA	585.000	1.000	\$585.00	7.00	7.00
5090	06686010	000	PREFAB PAV MRK TY B (W)(6")(BRK)CNTST	LF	9.500	3,780.000	\$35,910.00	4,766.00	4,680.00
5140	06776002	000	ELIM EXT PAV MRK & MRKS (6")	LF	0.400	800.000	\$320.00	1,010.00	53,757.00
5170	06776012	000	ELIM EXT PAV MRK & MRKS (WORD)	EA	35.000	1.000	\$35.00	20.00	40.00
5171	06776022	900	ELIM EXT PAV MRK & MRKS (SHEILD)	EA	75.000	1.000	\$75.00	10.00	24.00
	SUPP DESCR		CHANGE ORDER NO. 29						
5180	06786002	000	PAV SURF PREP FOR MRK (6")	LF	0.060	3,780.000	\$226.80	80,659.00	42,504.00
5463	60536001	000	SHIFT OVERHEAD SIGN PANELS	EA	1,375.000	4.000	\$5,500.00	12.00	12.00
	SUPP DESCR		CO #87						

PROJECT NH 1702(633) CONTROL 027117161  
 CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
0095	01046009	000	REMOVING CONC (RIPRAP)	SY	4.000	303.451	\$1,213.80	25,189.00	17,382.61
0165	01106003	000	EXCAVATION (SPECIAL)	CY	7.000	14,251.850	\$99,762.95	140,959.00	106,065.33
0505	04006005	000	CEM STABIL BKFL	CY	40.000	26.139	\$1,045.56	9,797.90	9,407.00
0515	04006009	000	CEMENT STAB BACKFILL (INLET OR MH)	CY	40.600	50.250	\$2,040.15	1,621.75	1,318.50
0560	04166004	000	DRILL SHAFT (36 IN)	LF	150.000	180.000	\$27,000.00	17,287.00	17,230.00
0570	04166006	000	DRILL SHAFT (48 IN)	LF	200.000	60.000	\$12,000.00	8,093.00	8,036.11
0580	04166008	000	DRILL SHAFT (60 IN)	LF	275.000	640.000	\$176,000.00	11,526.00	10,246.00
0815	04236031	000	RET WALL (EXIST MSE)(FASCIA)(UPTOWN)	SF	40.000	1,401.205	\$56,048.20	1,275.00	1,695.24
0835	04236037	000	RET WALL(DS)(FASCIA)(HORIZ SCH)	SF	60.000	510.000	\$30,600.00	21,979.00	510.00
0870	04326001	000	RIPRAP (CONC)(4 IN)	CY	375.000	5.800	\$2,175.00	6,126.30	2,528.05
1190	04656015	000	INLET (COMPL)(PCO)(3FT)(RIGHT)	EA	3,025.000	1.000	\$3,025.00	7.00	6.00
1195	04656016	000	INLET (COMPL)(PCO)(3FT)(BOTH)	EA	3,791.000	-1.000	-\$3,791.00	5.00	2.00
1215	04656168	000	INLET (COMPL)(TY A)	EA	2,216.000	3.000	\$6,648.00	9.00	8.00
1250	04656177	000	INLET (COMPL)(TY AZ2G)	EA	5,820.000	2.000	\$11,640.00	29.00	49.00
1493	05026001		BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	15,000.000	1.000	\$15,000.00	10.00	8.00
	SUPP DESCR		CO 219						
1505	05066038	003	TEMP SEDMT CONT FENCE (INSTALL)	LF	2.500	180.000	\$450.00	15,311.00	19,331.00
1510	05066039	003	TEMP SEDMT CONT FENCE (REMOVE)	LF	1.000	74.000	\$74.00	15,311.00	8,355.00
1515	05066040	003	BIODEG EROSN CONT LOGS (INSTL) (8")	LF	5.000	143.000	\$715.00	3,739.00	59,351.50
1525	05066043	003	BIODEG EROSN CONT LOGS (REMOVE)	LF	1.000	12.500	\$12.50	4,944.00	52,602.00
1780	05456003	000	CRASH CUSH ATTEN (MOVE & RESET)	EA	2,215.000	2.000	\$4,430.00	56.00	111.00

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
1785	05456005	000	CRASH CUSH ATTEN (REMOVE)	EA	1,085.000	2.000	\$2,170.00	43.00	39.00
2110	06366003	000	ALUMINUM SIGNS (TY O)	SF	19.250	256.250	\$4,932.81	7,340.25	7,241.25
2197	06446070	000	RELOCATE SM RD SN SUP&AM TY S80	EA	756.440	1.000	\$756.44	1.00	1.00
			SUPP DESCR CO #220						
2470	06686010	000	PREFAB PAV MRK TY B (W)(6")(BRK)CNTST	LF	9.500	1,920.000	\$18,240.00	7,564.00	2,340.00
2550	06786002	000	PAV SURF PREP FOR MRK (6")	LF	0.060	1,920.000	\$115.20	134,336.00	59,394.00
2800	07346002	000	LITTER REMOVAL	CYC	1,900.000	1.000	\$1,900.00	19.00	79.00
2805	07356001	000	DEBRIS REMOVAL (CNTR MEDIANS/MAINLANES)	CYC	2,700.000	1.000	\$2,700.00	76.00	65.00
2810	07356003	000	DEBRIS REMOVAL (FRONTAGE ROADS)	CYC	2,600.000	1.000	\$2,600.00	76.00	79.00
2815	07356005	000	DEBRIS REMOVAL (ENTRANCE/EXIT RAMPS)	CYC	2,700.000	1.000	\$2,700.00	76.00	80.00
2820	07386001	000	CLEANING / SWEEPING (CENTER MEDIAN)	CYC	1,900.000	1.000	\$1,900.00	76.00	78.00
2825	07386003	000	CLEANING / SWEEPING (OUTSIDE MAIN LANE)	CYC	2,000.000	1.000	\$2,000.00	76.00	78.00
2830	07386005	000	CLEANING / SWEEPING (FRONTAGE ROAD)	CYC	3,000.000	1.000	\$3,000.00	76.00	78.00
2835	07386007	000	CLEANING / SWEEPING(ENTRANCE/EXIT RAMP)	CYC	1,000.000	1.000	\$1,000.00	76.00	79.00
2940	60106001	000	CCTV FIELD EQUIPMENT (ANALOG)	EA	7,775.000	1.000	\$7,775.00	7.00	5.00
3055	60536001	000	SHIFT OVERHEAD SIGN PANELS	EA	1,375.000	-4.000	-\$5,500.00	2.00	4.00
3080	60646047	000	ITS POLE (55 FT)(110 MPH)	EA	14,725.000	1.000	\$14,725.00	5.00	4.00
3090	60646084	000	ITS POLE MNT CAB (TY 2)(CONF 2)	EA	5,785.000	1.000	\$5,785.00	6.00	5.00
3113	62276002	000	SOLAR POWERED LED ROADSIDE SIGN	EA	9,472.360	4.000	\$37,889.44	4.00	4.00
			SUPP DESCR CO #220						
3206	70126001		CURB INLET SEDIMENT PROTECTION	LF	21.190	30.000	\$635.70	100.00	590.00
			SUPP DESCR CO No. 209 Adding pay item 7012-6001 CURB INLET PROTECTION						
3367	96086031		UNIQUE CHANGE ORDER ITEM 31	DOL	74,259.240	1.000	\$74,259.24	1.00	1.00
			SUPP DESCR CO211, Auto Panels,Wet Well Lights,& Light Protection,DOL=LS						
3377	96086061	000	UNIQUE CHANGE ORDER ITEM 61	DOL	2,984.600	2.000	\$5,969.20	2.00	2.00
			SUPP DESCR CO #220, TC HIDALGO EXIT RAMP CLOSURE, DOL = EA						
3378	96086061	000	UNIQUE CHANGE ORDER ITEM 61	DOL	9,722.250	2.000	\$19,444.50	2.00	2.00
			SUPP DESCR CO #220, FLSH BCN ASSM SOLAR PWRD MNT W/ALUM SIGN, DOL = EA						
4040	96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	17,743.230	\$17,743.23	17,914.71	6,405,514.46
5040	96016001		MATERIAL ON HAND	DOL	1.000	-513,820.420	-\$513,820.42	1.00	2,934,375.30

TOTAL ITEM EARNINGS THIS ESTIMATE

**\$330,674.58**

CONTRACT LINE ITEMS

PROJECT C 271-17-146 CONTROL 027117146  
 CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1507	04206009	900	CL A CONC (COLLAR) 24 IN RCP IN CONFLICT WITH EXT 48 IN RCP	EA	3,022.430	0.000	1.000	1.00	3,022.43
1527	70176110		POST CONSTRUCTION TELEVISION INSPECTION UCOI 46 - POST CONSTRUCTION TELEVISION INSPECTION - CO 73	LF	2.656	0.000	900.000	900.00	2,390.67
1601	96086045		UNIQUE CHANGE ORDER ITEM 45 Install Centerpoint Electric Duct Bank at Richmond	DOL	192,604.450	0.000	1.000	1.00	192,604.45
3505	01006002	000	PREPARING ROW	STA	137,500.000	56.580	0.000	56.58	7,779,750.00
3510	01046001	000	REMOVING CONC (PAV)	SY	6.000	24,598.000	3,896.000	28,473.39	170,840.36
3511	01046001	900	REMOVING CONC (PAV)	SY	129.230	0.000	163.020	163.02	21,067.07
3515	01046009	000	REMOVING CONC (RIPRAP)	SY	4.000	9,460.000	8.000	6,675.38	26,701.50
3520	01046015	000	REMOVING CONC (SIDEWALKS)	SY	6.000	1,200.000	0.000	1,200.00	7,200.00
3530	01046029	000	REMOVING CONC (CURB OR CURB & GUTTER)	LF	3.000	1,921.000	0.000	3,043.00	9,129.00
3535	01046036	000	REMOVING CONC (SIDEWALK OR RAMP)	SY	8.000	548.000	0.000	22.85	182.80
3540	01046037	000	REMOVE CONC (RAIL)	LF	10.000	7,182.000	0.000	3,673.00	36,730.00
3550	01056002	000	REMOVING STAB BASE AND ASPH PAV (2")	SY	3.000	2,208.000	0.000	3,127.52	9,382.54
3555	01056018	000	REMOVING STAB BASE AND ASPH PAV (7")	SY	3.000	34,489.000	4,167.000	22,704.69	68,114.09
3560	01056034	000	REMOVING STAB BASE AND ASPH PAV(1"-9")	SY	7.000	2,048.000	0.000	2,632.98	18,430.85
3565	01106001	000	EXCAVATION (ROADWAY)	CY	9.000	20,289.000	255.000	20,544.00	184,896.00
3570	01106003	000	EXCAVATION (SPECIAL)	CY	7.000	43,593.000	0.000	43,593.00	305,151.00
3575	01326006	001	EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	10.000	15,678.000	0.000	8,889.93	88,899.34
3580	01326035	001	EMBANK(FINAL)(DC)(TY E)(CSBE)	CY	40.000	2,143.000	0.000	2,215.32	88,612.68
3585	01326037	001	EMB(FINAL)(DC)(TYE)(CSBE)(EMB FND IMPR)	CY	40.000	1,946.000	0.000	2,194.93	87,797.20
3590	01626002	000	BLOCK SODDING	SY	3.000	18,396.000	0.000	8,871.84	26,615.53
3595	01646009	000	BROADCAST SEED (TEMP) (WARM)	SY	0.150	40,874.000	0.000	1,220.89	183.13
3610	01666001	000	FERTILIZER	AC	650.000	13.480	0.000	2.09	1,357.20
3615	01686001	000	VEGETATIVE WATERING	MG	15.000	1,618.100	0.000	215.24	3,228.60
3625	02606006	000	LIME TRT (EXST MATL) (6")	SY	2.500	35,017.000	777.000	25,747.49	64,368.75
3630	02606012	000	LIME(HYD,COM OR QK)(SLRY)OR QK(DRY)	TON	160.000	897.000	12.000	353.66	56,585.60
3635	02766224	000	CEM TRT(PLNT MX) (CL N)(TY E)(GR 4)(6")	SY	4.000	33,005.000	777.000	27,165.05	108,660.20
3636	02766265		CEM TRT(PLNT MX)(CL N)(TY E)(GR 4)(9") CO #135	SY	12.160	0.000	1,000.000	6,889.28	83,773.68
3640	02926017	000	ASPHALT STAB BASE (GR 4)(PG 64)	TON	60.000	1,693.000	165.000	3,182.23	190,933.80
3645	03056014	000	SALV,HAUL& STKPL RCL APH PV(VAR DEPTH)	SY	4.000	21,024.000	0.000	18,121.27	72,485.09
3660	03416043	000	D-GR HMA TY-D PG70-22	TON	115.000	197.000	0.000	1,021.17	117,434.55
3687	03602003		CONC PVMT (CONT REINF-CRCP)(10") ADDED BY CO 66	SY	35.000	0.000	2,816.000	1,893.82	66,283.74
3690	03606005	000	CONC PVMT (CONT REINF - CRCP) (11")	SY	40.000	19,891.000	0.000	21,805.53	872,221.28
3710	03606007	000	CONC PVMT (CONT REINF - CRCP) (13")	SY	50.000	5,501.000	0.000	5,333.81	266,690.35
3730	03606009	000	CONC PVMT (CONT REINF - CRCP) (15")	SY	55.000	2,466.000	0.000	2,515.92	138,375.78
3750	03606043	000	CONC PVMT (CONT REINF)(FAST TRK)(13")	SY	80.000	6,408.000	1,602.000	7,109.87	568,789.92
3790	04006001	000	STRUCT EXCAV	CY	9.000	1,946.000	0.000	2,194.93	19,754.37
3795	04006005	000	CEM STABIL BKFL	CY	40.000	17,570.000	-806.860	12,960.60	518,423.92
3800	04006006	000	CUT & RESTORING PAV	SY	218.000	970.000	0.000	614.31	133,920.46

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3805	04006007	000	CUT & RESTORE CONC PAVING	SY	260.400	2,210.000	166.000	1,772.22	461,485.32
3810	04006009	000	CEMENT STAB BACKFILL (INLET OR MH)	CY	40.600	875.250	5.750	938.50	38,103.10
3812	04016001	900	FLOWABLE BACKFILL CO #218	CY	415.010	0.000	18.000	20.00	8,300.20
3815	04026001	000	TRENCH EXCAVATION PROTECTION	LF	2.100	8,021.000	507.000	4,809.80	10,100.58
3820	04036001	000	TEMPORARY SPL SHORING	SF	1.000	123,842.000	-9,646.000	98,383.77	98,383.79
3825	04166001	000	DRILL SHAFT (18 IN)	LF	100.000	144.000	0.000	144.00	14,400.00
3830	04166002	000	DRILL SHAFT (24 IN)	LF	125.000	76.000	0.000	76.00	9,500.00
3835	04166004	000	DRILL SHAFT (36 IN)	LF	150.000	5,116.000	0.000	5,086.00	762,900.00
3840	04166005	000	DRILL SHAFT (42 IN)	LF	150.000	1,188.000	-304.000	884.00	132,600.00
3845	04166006	000	DRILL SHAFT (48 IN)	LF	200.000	752.000	-68.000	684.00	136,800.00
3850	04166007	000	DRILL SHAFT (54 IN)	LF	225.000	346.000	-230.000	116.00	26,100.00
3855	04166008	000	DRILL SHAFT (60 IN)	LF	275.000	660.000	20.000	680.00	187,000.00
3860	04166010	000	DRILL SHAFT (72 IN)	LF	475.000	1,532.000	-484.000	1,048.00	497,800.00
3865	04166015	000	DRILL SHAFT (NON - REINFORCED) (12 IN)	LF	52.000	7.000	0.000	7.00	364.00
3867	04162040		DRILL SHAFT (NON-REINFORCED)(18 IN) ADDED BY CO 53	LF	40.000	0.000	3,878.000	3,878.00	155,120.00
3870	04166020	000	DRILL SHAFT (SIGN MTS) (36 IN)	LF	175.000	96.000	0.000	96.00	16,800.00
3875	04166021	000	DRILL SHAFT (SIGN MTS) (42 IN)	LF	200.000	600.000	0.000	600.00	120,000.00
3880	04166027	000	DRILL SHAFT (HIGH MAST POLE) (66 IN)	LF	560.000	314.000	40.000	354.00	198,240.00
3885	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	185.000	16.000	0.000	16.00	2,960.00
3890	04166033	000	DRILL SHAFT (TRF SIG POLE) (42 IN)	LF	280.000	18.000	0.000	18.00	5,040.00
3895	04166034	000	DRILL SHAFT (TRF SIG POLE) (48 IN)	LF	365.000	66.000	0.000	44.00	16,060.00
3900	04166039	000	DRILL SHAFT (144 IN)	LF	1,545.000	75.000	315.000	390.00	602,550.00
3901	96086043		UNIQUE CHANGE ORDER ITEM 43 CO #112, (PERM STL CASING (146 IN))	DOL	1,033.700	0.000	30.000	30.00	31,011.00
3905	04166047	000	DRILL SHAFT (96 IN)	LF	745.000	1,908.000	58.000	1,966.00	1,464,670.00
3910	04166051	000	DRILL SHAFT (120 IN)	LF	1,145.000	130.000	0.000	130.00	148,850.00
3925	04206013	000	CL C CONC (ABUT)	CY	900.000	89.700	0.000	89.70	80,730.00
3930	04206019	000	CL C CONC (ABUT)(EXTEND)	CY	1,600.000	36.600	0.000	36.60	58,560.00
3935	04206029	000	CL C CONC (CAP)	CY	750.000	1,533.600	0.000	1,533.60	1,150,200.00
3940	04206031	000	CL C CONC (CAP)(MASS)	CY	850.000	657.900	0.000	657.90	559,215.00
3945	04206037	000	CL C CONC (COLUMN)	CY	550.000	28.700	-3.000	25.70	14,135.00
3950	04206039	000	CL C CONC (COLUMN)(MASS)	CY	650.000	2,637.700	-116.200	2,521.50	1,638,975.00
3955	04206043	000	CL C CONC (FOOTING)	CY	550.000	3.500	0.000	3.50	1,925.00
3960	04206045	000	CL C CONC (FOOTING)(MASS)	CY	650.000	1,284.100	-492.200	791.90	514,735.00
3965	04206062	000	CL C CONC (RETAINING WALL)	CY	1,200.000	35.700	0.000	18.57	22,285.20
3975	04206068	000	CL C CONC (SIGN COLUMN)	CY	900.000	173.200	0.000	187.35	168,615.00
3980	04206074	000	CL C CONC (MISC)	CY	1,300.000	62.100	-48.000	5.22	6,791.20
3985	04206084	000	CL F CONC (CAP)(MASS)	CY	800.000	71.700	0.000	71.70	57,360.00
3990	04206092	000	CL F CONC (COLUMN)(MASS)	CY	525.000	79.400	0.000	79.40	41,685.00
3995	04206096	000	CL F CONC (PT COLUMN)(MASS)	CY	750.000	80.700	0.000	80.70	60,525.00
4000	04206100	000	CL F CONC (FOOTING)(MASS)	CY	650.000	283.600	0.000	283.60	184,340.00
4005	04206106	000	CL H CONC (CAP)	CY	2,200.000	36.900	0.000	36.90	81,180.00
4010	04206134	000	CL C CONC (SIGN FOOTING)	CY	650.000	58.800	0.000	58.80	38,220.00
4015	04226001	000	REINF CONC SLAB	SF	10.000	214,247.000	0.000	214,247.00	2,142,470.00
4020	04226003	000	REINF CONC SLAB (EXTEND SLAB)	SF	20.000	1,625.000	0.000	1,625.00	32,500.00

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4025	04236007	000	RETAINING WALL (DRILL SHAFT) (FACIA)	SF	60.000	226.000	0.000	226.00	13,560.00
4030	04236009	000	RETAINING WALL (CAST - IN - PLACE)(SRC)	SF	70.000	1,766.000	0.000	600.00	42,000.00
4035	04236014	000	RETAINING WALL (MSE)(HORIZONTAL SCHEME)	SF	40.000	10,477.000	0.000	10,477.00	419,080.00
4040	04236027	000	RETAINING WALL (MSE) (BRICK SCHEME)	SF	40.000	7,928.000	0.000	9,094.00	363,760.00
4045	04256028	000	PRESTR CONC U - BEAM (U54)	LF	155.000	9,778.020	0.000	9,778.02	1,515,593.10
4050	04256036	000	PRESTR CONC GIRDER (TX34)	LF	100.000	180.830	0.000	180.83	18,083.00
4055	04256040	000	PRESTR CONC GIRDER (TX62)	LF	130.000	909.480	0.000	909.48	118,232.40
4060	04326001	000	RIPRAP (CONC)(4 IN)	CY	375.000	3,862.900	-16.300	2,027.50	760,312.17
4065	04326002	000	RIPRAP (CONC)(5 IN)	CY	375.000	4.000	0.000	4.94	1,850.63
4070	04326006	000	RIPRAP (CONC)(CL B)	CY	375.000	405.000	0.000	329.48	123,553.15
4075	04326009	000	RIPRAP (CONC) (CL B) (4")	CY	375.000	106.000	-14.000	72.10	27,039.01
4076	04326022		RIPRAP (STONE COMMON)(DRY)(6 IN)	CY	184.860	0.000	271.000	271.00	50,097.06
CHANGE ORDER 27									
4085	04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	500.000	55.000	0.000	14.76	7,379.50
4090	04346003	000	ELASTOMERIC BEARING (SPECIAL)	EA	1,000.000	8.000	0.000	8.00	8,000.00
4095	04346052	000	HLMR BEARING (F - 1000)	EA	4,000.000	3.000	0.000	3.00	12,000.00
4100	04346055	000	HLMR BEARING (F - 1300)	EA	4,000.000	3.000	0.000	3.00	12,000.00
4105	04346057	000	HLMR BEARING (F - 1500)	EA	4,000.000	3.000	0.000	3.00	12,000.00
4110	04346076	000	HLMR BEARING (E - 1300)	EA	4,000.000	3.000	0.000	3.00	12,000.00
4115	04346078	000	HLMR BEARING (E - 1500)	EA	4,000.000	3.000	0.000	3.00	12,000.00
4120	04346089	000	HLMR BEARING (GE - 500)	EA	4,000.000	12.000	0.000	12.00	48,000.00
4125	04346092	000	HLMR BEARING (GE - 800)	EA	4,000.000	6.000	0.000	6.00	24,000.00
4130	04426002	000	STR STEEL (TUB GIRDER)	LB	1.850	5,800,200.000	0.000	5,800,200.00	10,730,370.00
4135	04426003	000	STR STEEL (BOX GIRDER)	LB	1.850	216,600.000	0.000	216,600.00	400,710.00
4140	04426011	000	STR STEEL (PEDESTAL)	LB	1.850	2,890.000	0.000	2,890.00	5,346.50
4145	04506023	000	RAIL (TY SSTR)	LF	30.000	19,374.800	0.000	19,375.26	581,257.80
4150	04506049	000	RAIL (HANDRAIL)(TY C)	LF	100.000	161.000	0.000	161.00	16,100.00
4155	04506054	000	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	30.000	3,337.800	0.000	3,350.61	100,518.30
4160	04506062	000	RAIL (TY SSTR)(MOD)	LF	150.000	938.000	0.000	936.47	140,470.50
4165	04506073	000	RAIL (TY 501)	LF	30.000	606.000	0.000	210.00	6,300.00
4170	04506095	000	RAIL (TY 501)(W/DRAIN SLOTS)	LF	30.000	1,098.000	0.000	2,397.25	71,917.50
4175	04546001	000	SEALED EXPANSION JOINT (4 IN) (SEJ - A)	LF	100.000	583.000	38.000	621.00	62,100.00
4180	04546002	000	SEALED EXPANSION JOINT (5 IN) (SEJ - A)	LF	110.000	190.000	0.000	190.00	20,900.00
4185	04546003	000	ARMOR JOINT	LF	75.000	72.000	0.000	72.00	5,400.00
4190	04626006	000	CONC BOX CULV (5 FT X 2 FT)	LF	205.850	20.000	0.000	20.00	4,117.00
4195	04626019	000	CONC BOX CULV (8 FT X 4 FT)	LF	290.150	644.000	0.000	644.00	186,856.60
4200	04626021	000	CONC BOX CULV (8 FT X 6 FT)	LF	325.650	828.000	0.000	828.00	269,638.20
4205	04626029	000	CONC BOX CULV (10 FT X 5 FT)	LF	396.950	1,019.000	0.000	1,019.00	404,492.05
4210	04626040	000	CONC BOX CULV (12 FT X 4 FT)	LF	500.000	5,884.000	-240.000	5,644.00	2,822,000.00
4211	96086013		UNIQUE CHANGE ORDER ITEM 13	DOL	168,471.280	0.000	1.000	1.00	168,471.28
UCOI 13 INFLUENT 5'X4' RCB AT DB6-2 CHANGE ORDER 30									
4214	04646003		RC PIPE (CL III)(18 IN)	LF	81.000	0.000	12.000	61.00	4,941.00
CO 151 Univision Storm Sewer Connection									
4215	04646005	000	RC PIPE (CL III)(24 IN)	LF	60.050	2,440.000	118.000	2,238.50	134,421.93
4220	04646007	000	RC PIPE (CL III)(30 IN)	LF	90.110	235.000	-4.000	231.00	20,815.41
4225	04646008	000	RC PIPE (CL III)(36 IN)	LF	78.250	351.000	-8.000	336.00	26,292.00
4230	04646009	000	RC PIPE (CL III)(42 IN)	LF	98.050	45.000	0.000	45.00	4,412.25

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4235	04646011	000	RC PIPE (CL III)(54 IN)	LF	140.350	23.000	0.000	23.00	3,228.05
4240	04646026	000	RC PIPE (CL V)(24 IN)	LF	88.700	208.000	-74.000	239.00	21,199.30
4245	04656166	000	INLET (COMPL)(TY AAD)	EA	3,826.000	1.000	0.000	1.00	3,826.00
4250	04656167	000	INLET (COMPL)(TY AD)	EA	2,426.000	25.000	0.000	24.00	58,224.00
4255	04656170	000	INLET (COMPL)(TY AZ)	EA	4,024.000	19.000	1.000	19.00	76,456.00
4256	04656168		INLET (COMPL)(TY A) CO 151 Univision Storm Sewer Connection	EA	2,216.000	0.000	1.000	1.00	2,216.00
4260	04656171	000	INLET (COMPL)(TY AZR)	EA	4,124.000	18.000	-1.000	18.00	74,232.00
4265	04656172	000	INLET (COMPL)(TY AZR2G)	EA	5,181.000	5.000	0.000	5.00	25,905.00
4270	04656173	000	MANH (COMPL)(TY A)	EA	2,846.000	14.000	1.000	13.00	36,998.00
4275	04656175	000	INLET (COMPL)(CURB)(TY C)	EA	2,727.000	15.000	-3.000	8.00	21,816.00
4276	04656176	900	INLET (COMPL)(CURB)(TY C1) ITEM ADDED BY CHANGE ORDER NO. 69	EA	3,256.000	0.000	3.000	3.00	9,768.00
4280	04656177	000	INLET (COMPL)(TY AZ2G)	EA	5,820.000	14.000	0.000	14.00	81,480.00
4285	04656196	000	INLET (COMPL)(TY A)(SPL)	EA	2,521.000	7.000	0.000	7.00	17,647.00
4290	04656225	000	JCT BOX (COMPL)(SPL)	EA	59,270.000	8.000	0.000	8.00	474,160.00
4295	04656228	000	INLET (TOP) (TY AD)	EA	2,426.000	4.000	0.000	4.00	9,704.00
4300	04656239	000	INLET (COMPL) (TY AD) (MOD)	EA	2,453.000	2.000	0.000	2.00	4,906.00
4310	04656259	000	INLET (COMPL)(EXT TY C)	EA	763.000	14.000	-1.000	11.00	8,393.00
4315	04656265	000	MANH (STG II)(TY A)	EA	2,370.000	2.000	0.000	1.00	2,370.00
4320	04656270	000	MANH (COMPL)(TY M)	EA	8,185.000	5.000	0.000	5.00	40,925.00
4325	04656283	000	INLET (COMPL)(TYPE AZR2G) (SPECIAL)	EA	4,698.000	1.000	0.000	1.00	4,698.00
4330	04656341	000	INLET (COMPL) (EXT) (TY CI)	EA	763.000	2.000	1.000	2.00	1,526.00
4335	04666005	000	HEADWALL (CH - FW - 0) (DIA= 24 IN)	EA	4,846.000	2.000	0.000	2.00	9,692.00
4350	04666200	000	WINGWALL (SW - 0) (HW=12 FT)	EA	26,111.000	1.000	0.000	1.00	26,111.00
4360	04716007	000	GRATE AND FRAME (BRIDGE DRAIN)	EA	4,000.000	33.000	0.000	33.00	132,000.00
4365	04746001	000	SLOT DRAIN (GAL STL) (12 IN)	LF	200.000	250.000	0.000	250.00	50,000.00
4370	04746002	000	SLOT DRAIN OUTFALL (GAL STL) (12 IN)	LF	245.000	4.000	0.000	4.00	980.00
4374	04746021		CAST-IN-PLACE TRENCH DRAIN ADDED BY CHANGE ORDER NO. 79	LF	264.000	0.000	1,445.000	1,800.45	475,318.80
4380	04766013	000	JACK BOR OR TUN PIPE(24 IN)(RC)(CL III)	LF	444.550	345.000	0.000	392.00	174,263.60
4385	04766089	000	JACK BOR TUN BOX CULV (8 FT X 6 FT)	LF	3,408.500	32.000	0.000	32.00	109,072.00
4386	96086005		UNIQUE CHANGE ORDER ITEM 5 UCOI 05 JACK BOR TUN BOX CULV (12 FT X 4 FT)	DOL	3,205.390	0.000	240.000	240.00	769,293.60
4390	04796001	000	ADJUSTING MANHOLES	EA	1,288.000	6.000	0.000	3.00	3,864.00
4395	04796006	000	ADJUSTING INLET (CAP)	EA	1,008.000	5.000	0.000	8.00	8,064.00
4400	04796007	000	ADJUSTING MANHOLES(CAP)	EA	1,003.000	3.000	0.000	4.00	4,012.00
4405	04816014	000	PIPE (PVC) (SCH 40) (8 IN)	LF	56.000	1,336.000	0.000	1,419.00	79,464.00
4410	04816015	000	PIPE (PVC) (SCH 40) (10 IN)	LF	59.000	849.000	0.000	724.00	42,716.00
4415	04966002	000	REMOV STR (INLET)	EA	818.000	56.000	0.000	38.00	31,084.00
4420	04966003	000	REMOV STR (MANHOLE)	EA	798.000	6.000	0.000	7.00	5,586.00
4425	04966007	000	REMOV STR (PIPE)	LF	22.750	4,218.000	0.000	4,768.00	108,472.00
4430	04966008	000	REMOV STR (BOX CULVERT)	LF	33.700	744.000	0.000	671.00	22,612.70
4435	04966010	000	REMOV STR (BRIDGE 100 - 499 FT LENGTH)	EA	25,000.000	2.000	0.000	2.00	50,000.00
4445	04966034	000	REMOV STR (BENT)	EA	2,000.000	1.000	0.000	1.00	2,000.00
4450	04966035	000	REMOV STR (DRILL SHAFT)	EA	700.000	10.000	0.000	6.00	4,200.00
4460	04966056	000	REMOVE STR (STL SECTIONS)	LF	60.000	123.000	0.000	123.00	7,380.00



CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4465	04966058	000	REMOV STR (BRIDGE SLAB)	LF	70.000	123.000	0.000	123.00	8,610.00
4470	04966086	000	RMV STR (BRDG DEC SLAB BEAM & RAIL)	EA	15,000.000	1.000	0.000	1.00	15,000.00
4475	04966099	000	REMOVE STR (RAIL)	LF	20.000	123.000	0.000	123.00	2,460.00
4480	04966107	000	REMOVE STR (SOUNDWALL)	LF	20.000	7,016.000	0.000	2,993.50	59,870.00
4485	05006001	000	MOBILIZATION	LS	27,137,500.000	0.300	0.000	0.27	7,327,125.00
4490	05026001	000	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	15,000.000	18.170	0.000	18.17	272,550.00
4495	05066001	003	ROCK FILTER DAMS (INSTALL) (TY 1)	LF	34.000	185.000	0.000	17.00	578.00
4505	05066020	003	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	31.000	400.000	0.000	712.44	22,085.76
4510	05066024	003	CONSTRUCTION EXITS (REMOVE)	SY	10.000	400.000	0.000	231.00	2,310.00
4515	05066038	003	TEMP SEDMT CONT FENCE (INSTALL)	LF	2.500	7,556.000	0.000	6,145.00	15,362.50
4520	05066039	003	TEMP SEDMT CONT FENCE (REMOVE)	LF	1.000	7,556.000	0.000	3,054.00	3,054.00
4525	05066040	003	BIODEG EROSN CONT LOGS (INSTL) (8")	LF	5.000	490.000	0.000	16,570.50	82,852.50
4530	05066041	003	BIODEG EROSN CONT LOGS (INSTL) (12")	LF	6.000	5,042.000	0.000	1,255.00	7,530.00
4535	05066043	003	BIODEG EROSN CONT LOGS (REMOVE)	LF	1.000	5,532.000	0.000	14,227.00	14,227.00
4540	05086001	000	CONSTRUCTING DETOURS	SY	75.000	3,716.000	0.000	3,330.55	249,791.49
4545	05126013	001	PORT CTB (DES SOURCE)(SGL SLP)(TY 1)	LF	3.000	15,690.000	0.000	17,184.00	51,552.00
4550	05126021	001	PORT CTB (DES SOURCE)(LOW PROF)(TY 1)	LF	4.000	3,320.000	0.000	4,540.00	18,160.00
4555	05126022	001	PORT CTB (DES SOURCE)(LOW PROF)(TY 2)	LF	4.000	140.000	0.000	100.00	400.00
4560	05126025	001	PORT CTB (MOVE)(SGL SLP)(TY 1)	LF	6.000	18,650.000	0.000	35,720.00	214,320.00
4565	05126033	001	PORT CTB (MOVE)(LOW PROF)(TY 1)	LF	4.000	5,540.000	0.000	3,740.00	14,960.00
4570	05126034	001	PORT CTB (MOVE)(LOW PROF)(TY 2)	LF	4.000	20.000	0.000	340.00	1,360.00
4580	05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42 )	LF	35.000	2,155.500	0.000	2,784.24	97,448.40
4585	05146003	000	PERM CTB (SGL SLOPE) (TY 3) (42 )	LF	150.000	120.000	0.000	120.00	18,000.00
4590	05146013	000	PERM CTB (F-SHAPE) (TY 1)	LF	55.000	541.000	0.000	30.00	1,650.00
4595	05296005	000	CONC CURB (MONO) (TY II)	LF	5.000	8,213.000	1,216.000	9,529.00	47,645.00
4600	05296011	000	CONC CURB (DOWEL)	LF	7.000	694.000	0.000	70.00	490.00
4610	05316001	000	CONC SIDEWALKS (4")	SY	60.000	2,930.000	0.000	2,419.64	145,178.28
4615	05316004	000	CURB RAMPS (TY 1)	EA	2,100.000	2.000	0.000	1.00	2,100.00
4620	05316010	000	CURB RAMPS (TY 7)	EA	1,100.000	6.000	0.000	4.00	4,400.00
4625	05316016	000	CURB RAMPS (TY 21)	EA	1,800.000	1.000	0.000	1.00	1,800.00
4630	05316017	000	CURB RAMPS (TY 22)	EA	3,800.000	1.000	0.000	1.00	3,800.00
4645	05406006	000	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	1,817.000	1.000	0.000	1.00	1,817.00
4650	05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	4.000	513.000	0.000	725.00	2,900.00
4655	05426002	000	REMOVE TERMINAL ANCHOR SECTION	EA	212.500	1.000	0.000	1.00	212.50
4660	05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	2,170.000	4.000	0.000	1.00	2,170.00
4661	05446001	900	GUARDRAIL END TREATMENT (INSTALL)	EA	2,804.180	0.000	4.000	1.00	2,804.18
CO 106, GUARDRAIL END TREATMENTS - MASH COMPLIANT									
4665	05446003	000	GUARDRAIL END TREATMENT (REMOVE)	EA	350.000	3.000	0.000	3.00	1,050.00
4670	05456003	000	CRASH CUSH ATTEN (MOVE & RESET)	EA	2,215.000	14.000	0.000	30.00	66,450.00
4675	05456005	000	CRASH CUSH ATTEN (REMOVE)	EA	1,085.000	14.000	0.000	23.00	24,955.00
4680	05456007	000	CRASH CUSH ATTEN (INSTL)(L)(N)(TL3)	EA	19,550.000	1.000	0.000	16.00	312,800.00
4685	05456008	000	CRASH CUSH ATTEN (INSTL)(L)(N)(70)	EA	23,000.000	19.000	0.000	19.00	437,000.00
4690	05506001	000	CHAIN LINK FENCE (INSTALL) (6')	LF	22.500	608.000	0.000	1,961.00	44,122.50
4695	05506003	000	CHAIN LINK FENCE (REMOVE)	LF	4.500	1,068.000	0.000	2,827.00	12,721.50
4701	05506029		CHAIN LINK FENCE (INSTALL)(6')(MOD)	LF	68.850	0.000	445.000	430.00	29,605.50
CO #129 Black Vinyl Coated Fence									
4705	05506030	000	CL FENCE GATE (INST)(DBL)(6')(BARB TOP)	EA	1,930.000	2.000	0.000	2.00	3,860.00
4715	06106104	000	IN RD IL (U/P) (TY 1) (150W EQ) LED	EA	900.000	15.000	0.000	10.00	9,000.00

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4720	06106105	000	IN RD IL (U/P) (TY 1) (250W EQ) LED	EA	950.000	10.000	0.000	10.00	9,500.00
4725	06106106	000	IN RD IL (U/P) (TY 2) (150W EQ) LED	EA	900.000	5.000	0.000	4.00	3,600.00
4730	06136008	000	HI MST IL POLE (175 FT)(100 MPH)	EA	36,000.000	6.000	1.000	7.00	252,000.00
4735	06186042	000	CONDT (PVC) (SCH 80) (1 1/4")	LF	8.500	2,305.000	0.000	2,223.00	18,895.50
4740	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	6.550	8,354.000	-260.000	6,633.00	43,446.15
4745	06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	7.850	2,323.000	-72.000	2,097.00	16,461.45
4750	06186058	000	CONDT (PVC) (SCH 80) (4")	LF	13.500	665.000	310.000	1,346.00	18,171.00
4755	06186059	000	CONDT (PVC) (SCH 80) (4") (BORE)	LF	13.500	1,340.000	0.000	1,305.00	17,617.50
4760	06186064	000	CONDT (RM) (1")	LF	15.500	370.000	0.000	370.00	5,735.00
4765	06186066	000	CONDT (RM) (1 1/4")	LF	16.750	255.000	0.000	50.00	837.50
4770	06186070	000	CONDT (RM) (2")	LF	17.850	75.000	15.000	346.00	6,176.10
4775	06206003	000	ELEC CONDR (NO.12) BARE	LF	0.900	2,090.000	0.000	1,520.00	1,368.00
4780	06206004	000	ELEC CONDR (NO.12) INSULATED	LF	0.950	4,690.000	0.000	3,040.00	2,888.00
4785	06206007	000	ELEC CONDR (NO.8) BARE	LF	1.100	4,871.000	-357.000	2,704.00	2,974.40
4790	06206008	000	ELEC CONDR (NO.8) INSULATED	LF	1.150	9,742.000	-684.000	5,408.00	6,219.20
4795	06206009	000	ELEC CONDR (NO.6) BARE	LF	1.200	6,516.000	345.000	9,213.00	11,055.60
4800	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.250	7,162.000	0.000	11,476.00	14,345.00
4805	06206015	000	ELEC CONDR (NO.2) BARE	LF	2.000	240.000	0.000	330.00	660.00
4810	06206016	000	ELEC CONDR (NO.2) INSULATED	LF	2.050	480.000	0.000	660.00	1,353.00
4815	06246001	000	GROUND BOX TY A (122311)	EA	585.000	6.000	1.000	7.00	4,095.00
4820	06246002	000	GROUND BOX TY A (122311)W/APRON	EA	635.000	35.000	-2.000	24.00	15,240.00
4825	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	695.000	23.000	0.000	22.00	15,290.00
4830	06246028	000	REMOVE GROUND BOX	EA	250.000	15.000	0.000	1.00	250.00
4835	06286002	000	REMOVE ELECTRICAL SERVICES	EA	800.000	1.000	0.000	1.00	800.00
4840	06286052	000	ELC SRV TY A 240/480 060(SS)SS(E)GC(U)	EA	5,335.000	3.000	0.000	3.00	16,005.00
4845	06286083	000	ELC SRV TY A 240/480 100(SS)SS(E)GC(U)	EA	5,575.000	1.000	0.000	1.00	5,575.00
4850	06286189	000	ELC SRV TY D 120/240 070(NS)SS(E)SP(U)	EA	3,875.000	1.000	0.000	1.00	3,875.00
4853	96086007	000	UNIQUE CHANGE ORDER ITEM 7 RELOCATE ELEC SERVICE 146-S2	DOL	9,552.750	0.000	1.000	1.00	9,552.75
4855	06366002	000	ALUMINUM SIGNS (TY G)	SF	18.850	30.000	0.000	30.00	565.50
4860	06366003	000	ALUMINUM SIGNS (TY O)	SF	19.250	5,320.250	0.000	5,320.25	102,414.83
4865	06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	395.000	7.000	-1.000	3.00	1,185.00
4870	06446027	000	IN SM RD SN SUP&AM TYS80(1)SA(P)	EA	500.000	12.000	0.000	12.00	6,000.00
4875	06446030	000	IN SM RD SN SUP&AM TYS80(1)SA(T)	EA	645.000	14.000	-4.000	14.00	9,030.00
4880	06446033	000	IN SM RD SN SUP&AM TYS80(1)SA(U)	EA	800.000	5.000	0.000	5.00	4,000.00
4885	06446064	000	IN BRIDGE MNT CLEARANCE SGN ASSM(TY N)	EA	1,430.000	5.000	0.000	1.00	1,430.00
4890	06446066	000	IN SM RD SN SUP&AM (RAIL MOUNT)	EA	1,780.000	4.000	0.000	2.00	3,560.00
4891	06446066	000	IN SM RD SN SUP&AM (RAIL MOUNT) CO #159	EA	2,464.000	0.000	5.000	3.00	7,392.00
4900	06446076	000	REMOVE SM RD SN SUP&AM	EA	125.000	21.000	0.000	30.00	3,750.00
4910	06476001	000	INSTALL LRSS (STRUCT STEEL)	LB	3.900	183.770	0.000	183.77	716.70
4915	06476003	000	REMOVE LRSA	EA	995.000	4.000	0.000	1.00	995.00
4920	06506034	000	INS OH SN SUP(30 FT CANT)(SPAN ONLY)	EA	13,875.000	2.000	0.000	2.00	27,750.00
4925	06506048	000	INS OH SN SUP(40 FT CANT)(SPAN ONLY)	EA	17,125.000	2.000	0.000	3.00	51,375.00
4930	06506079	000	INS OH SN SUP(70 FT BRDG)	EA	60,575.000	1.000	0.000	1.00	60,575.00
4935	06506084	000	INS OH SN SUP(75 FT BRDG)	EA	62,075.000	1.000	0.000	1.00	62,075.00
4940	06506094	000	INS OH SN SUP(85 FT BRDG)	EA	49,975.000	1.000	0.000	1.00	49,975.00
4945	06506109	000	INS OH SN SUP(100 FT BRDG)	EA	52,875.000	1.000	0.000	1.00	52,875.00

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4950	06506121	000	INS OH SN SUP(110 FT BRDG)(SPAN ONLY)	EA	48,750.000	1.000	0.000	1.00	48,750.00
4955	06506204	000	REMOVE OVERHD SIGN SUP	EA	9,650.000	6.000	0.000	5.00	48,250.00
4960	06506205	000	REMOVE OVERHD SIGN SUP (SIGN ONLY)	EA	1,200.000	13.000	0.000	12.00	14,400.00
4961	06626017	900	WK ZN PAV MRK NON-REMOV (W)(ARROW) CHANGE ORDER No. 29	EA	212.100	0.000	3.000	16.00	3,393.60
4962	06626029	900	WK ZN PAV MRK NON-REMOV(W)(WORD) CHANGE ORDER No. 29	EA	212.100	0.000	2.000	20.00	4,242.00
4965	06626060	000	WK ZN PAV MRK REMOV (W)4"(BRK)	LF	0.700	30,240.000	720.000	32,850.00	22,995.00
4970	06626061	000	WK ZN PAV MRK REMOV (W)4"(DOT)	LF	1.500	259.000	0.000	104.00	156.00
4975	06626063	000	WK ZN PAV MRK REMOV (W)4"(SLD)	LF	0.650	73,013.000	250.000	102,304.75	66,498.09
4980	06626071	000	WK ZN PAV MRK REMOV (W)8"(SLD)	LF	1.300	13,481.000	0.000	16,064.00	20,883.20
4985	06626072	000	WK ZN PAV MRK REMOV (W)12"(LNDP)	LF	3.000	2,171.000	0.000	1,866.00	5,598.00
4990	06626073	000	WK ZN PAV MRK REMOV (W)12"(SLD)	LF	3.000	10,511.000	0.000	16,198.41	48,595.23
4995	06626075	000	WK ZN PAV MRK REMOV (W)24"(SLD)	LF	5.000	715.000	0.000	384.00	1,920.00
5000	06626080	000	WK ZN PAV MRK REMOV (W)(ARROW)	EA	175.000	10.000	10.000	34.00	5,950.00
5005	06626082	000	WK ZN PAV MRK REMOV (W)(ENTR GORE)	EA	580.000	16.000	0.000	17.00	9,860.00
5010	06626083	000	WK ZN PAV MRK REMOV (W)(EXIT GORE)	EA	580.000	21.000	0.000	14.00	8,120.00
5015	06626090	000	WK ZN PAV MRK REMOV (W)(WORD)	EA	200.000	10.000	10.000	17.00	3,400.00
5020	06626095	000	WK ZN PAV MRK REMOV (Y)4"(SLD)	LF	0.650	75,526.000	800.000	95,827.39	62,287.80
5025	06666036	000	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	1.300	3,112.000	0.000	2,669.00	3,469.70
5030	06666042	000	REFL PAV MRK TY I (W)12"(SLD)(100MIL)	LF	3.000	837.000	0.000	1,527.00	4,581.00
5035	06666048	000	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	6.000	181.000	0.000	330.00	1,980.00
5048	96086048		UNIQUE CHANGE ORDER ITEM 48 UCOI 48 - 5' X 5' RCB TIE-IN TO CONCRETE RIPRAP	DOL	8,068.120	0.000	1.000	1.00	8,068.12
5050	06666225	000	PAVEMENT SEALER 6"	LF	0.100	21,227.000	0.000	20,810.00	2,081.00
5055	06666226	000	PAVEMENT SEALER 8"	LF	0.200	3,649.000	0.000	4,153.00	830.60
5060	06666228	000	PAVEMENT SEALER 12"	LF	0.300	1,106.000	0.000	4,905.00	1,471.50
5065	06666230	000	PAVEMENT SEALER 24"	LF	0.500	874.000	0.000	330.00	165.00
5066	06666231	000	PAVEMENT SEALER (ARROW) CO #216	EA	5.000	0.000	38.000	17.00	85.00
5070	06666264	000	RE PM TY I(W)12"(LNDP)(100MIL)(CALLOUT)	LF	3.000	240.000	0.000	252.00	756.00
5075	06666306	000	RE PM W/RET REQ TY I (W)6"(BRK)(100MIL)	LF	0.350	6,017.000	0.000	2,904.00	1,016.40
5080	06666309	000	RE PM W/RET REQ TY I (W)6"(SLD)(100MIL)	LF	0.350	3,746.000	0.000	3,675.00	1,286.25
5090	06686010	000	PREFAB PAV MRK TY B (W)(6")(BRK)CNTST	LF	9.500	4,766.000	0.000	4,680.00	44,460.00
5095	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	225.000	38.000	6.000	21.00	4,725.00
5110	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	285.000	42.000	-5.000	23.00	6,555.00
5115	06686115	000	PREFAB PAV MRK TY C (MULTI) (SHIELD)	EA	1,400.000	7.000	0.000	26.00	36,400.00
5125	06726007	000	REFL PAV MRKR TY I-C	EA	5.000	96.000	0.000	62.00	310.00
5130	06726010	000	REFL PAV MRKR TY II-C-R	EA	4.500	5,060.000	68.000	887.00	3,991.50
5135	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.300	54,794.000	1,770.000	1,953.00	585.90
5140	06776002	000	ELIM EXT PAV MRK & MRKS (6")	LF	0.400	1,010.000	0.000	53,757.00	21,502.80
5145	06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	0.550	9,880.000	0.000	13,304.00	7,317.20
5146	96086012	900	UNIQUE CHANGE ORDER ITEM 12 UCOI 12 ELIM EXT PAV MRK & MRKS 9" CHANGE ORDER NO. 29	DOL	0.690	0.000	1,160.000	3,600.00	2,484.00
5150	06776005	000	ELIM EXT PAV MRK & MRKS (12")	LF	0.800	8,906.000	0.000	10,467.00	8,373.60
5160	06776008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	30.000	11.000	10.000	48.00	1,440.00
5165	06776009	000	ELIM EXT PAV MRK & MRKS (DBL ARROW)	EA	50.000	2.000	0.000	10.00	500.00

CATEGORY		001		DESCRIPTION	ALL ITEMS					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$	
5170	06776012	000	ELIM EXT PAV MRK & MRKS (WORD)	EA	35.000	10.000	10.000	40.00	1,400.00	
5171	06776022	900	ELIM EXT PAV MRK & MRKS (SHEILD)	EA	75.000	0.000	10.000	24.00	1,800.00	
CHANGE ORDER NO. 29										
5175	06786001	000	PAV SURF PREP FOR MRK (4")	LF	0.040	179,063.000	0.000	2,784.00	111.36	
5180	06786002	000	PAV SURF PREP FOR MRK (6")	LF	0.060	80,659.000	0.000	42,504.00	2,550.24	
5185	06786004	000	PAV SURF PREP FOR MRK (8")	LF	0.080	25,143.000	0.000	6,963.00	557.04	
5190	06786006	000	PAV SURF PREP FOR MRK (12")	LF	0.120	23,891.000	0.000	10,280.00	1,233.60	
5195	06786008	000	PAV SURF PREP FOR MRK (24")	LF	0.240	1,172.000	0.000	330.00	79.20	
5200	06786009	000	PAV SURF PREP FOR MRK (ARROW)	EA	5.000	48.000	0.000	21.00	105.00	
5215	06786016	000	PAV SURF PREP FOR MRK (WORD)	EA	10.000	52.000	0.000	21.00	210.00	
5230	06786025	000	PAV SURF PREP FOR MRKS (SHIELD)	EA	50.000	7.000	0.000	12.00	600.00	
5235	06806003	000	INSTALL HWY TRF SIG (SYSTEM)	EA	32,500.000	1.000	0.000	1.00	32,500.00	
5240	06806004	000	REMOVING TRAFFIC SIGNALS	EA	3,475.000	1.000	0.000	1.00	3,475.00	
5245	06816001	000	TEMP TRAF SIGNALS	EA	35,000.000	1.000	0.000	1.00	35,000.00	
5250	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	205.000	19.000	0.000	19.00	3,895.00	
5255	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	205.000	11.000	0.000	11.00	2,255.00	
5260	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	205.000	19.000	0.000	19.00	3,895.00	
5265	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	205.000	11.000	0.000	11.00	2,255.00	
5270	06826005	000	VEH SIG SEC (12")LED(RED)	EA	205.000	19.000	0.000	19.00	3,895.00	
5275	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	205.000	10.000	0.000	10.00	2,050.00	
5280	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	475.000	14.000	0.000	14.00	6,650.00	
5285	06826023	000	BACK PLATE (12")(3 SEC)	EA	110.000	29.000	0.000	28.00	3,080.00	
5290	06826025	000	BACK PLATE (12")(5 SEC)	EA	145.000	1.000	0.000	1.00	145.00	
5296	06846008		TRF SIG CBL (TY A)(12 AWG)(3 CONDR)	LF	1.840	0.000	5,660.000	5,660.00	10,414.40	
CO 3 - South Rice Ave. Signal & Illumination Revisions										
5301	06846010		TRF SIG CBL (TY A)(12 AWG)(5 CONDR)	LF	2.300	0.000	5,725.000	5,725.00	13,167.50	
CO 3 - South Rice Ave. Signal & Illumination Revisions										
5305	06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	1.850	7,265.000	4,785.000	12,050.00	22,292.50	
5310	06846080	000	TRF SIG CBL (TY C)(14 AWG)(2 CONDR)	LF	1.000	15,085.000	0.000	15,084.00	15,084.00	
5315	06866045	000	INS TRF SIG PL AM(S)1 ARM(44')	EA	6,275.000	1.000	0.000	1.00	6,275.00	
5320	06866053	000	INS TRF SIG PL AM(S)1 ARM(50')	EA	12,675.000	1.000	0.000	1.00	12,675.00	
5325	06866061	000	INS TRF SIG PL AM(S)1 ARM(60')	EA	13,575.000	1.000	0.000	1.00	13,575.00	
5330	06866065	000	INS TRF SIG PL AM(S)1 ARM(65')	EA	13,775.000	1.000	0.000	1.00	13,775.00	
5335	06866165	000	INS TRF SIG PL AM(S)2 ARM(44-36')	EA	9,750.000	1.000	0.000	1.00	9,750.00	
5340	06876001	000	PED POLE ASSEMBLY	EA	1,435.000	11.000	0.000	11.00	15,785.00	
5345	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	615.000	14.000	0.000	14.00	8,610.00	
5350	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	2,975.000	1.000	0.000	1.00	2,975.00	
5355	06886004	000	VEH LP DETECT (SAWCUT)	LF	9.750	6,700.000	0.000	6,700.00	65,325.00	
5365	30216001	000	WIDE FLANGE PAVEMENT TERMINALS	LF	200.000	190.000	0.000	184.67	36,933.40	
5370	40066020	000	SOUND WALL (22FT) (HORIZONTAL SCHEME)	LF	525.000	2,590.000	0.000	2,590.00	1,359,750.00	
5375	40076001	000	FLEX VALVE (SLIP-TYPE)(24")	EA	20,626.000	1.000	0.000	1.00	20,626.00	
5385	50016001	000	GEOGRID BASE REINFORCEMENT (TY I)	SY	2.000	1,509.000	0.000	1,509.00	3,018.00	
5390	50526001	000	BARRIER GATE	EA	11,800.000	1.000	0.000	1.00	11,800.00	
5395	60006037	000	REMOVE LUMINAIRE FIXTURE (HPS)	EA	795.000	1.000	0.000	1.00	795.00	
5405	60026007	000	VIVDS TEMPORARY	EA	13,365.000	3.000	0.000	2.00	26,730.00	
5420	60386004	000	MULTIPOLYMER PAV MRK (W)(6")(SLD)	LF	0.650	21,328.000	0.000	13,190.00	8,573.50	
5425	60386005	000	MULTIPOLYMER PAV MRK (W)(6")(BRK)	LF	0.700	7,814.000	0.000	4,050.00	2,835.00	

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
5430	60386007	000	MULTIPOLYMER PAV MRK (W)(8")(SLD)	LF	1.200	8,013.000	0.000	4,294.00	5,152.80
5435	60386011	000	MULTIPOLYMER PAV MRK (W)(12")(SLD)	LF	2.500	8,947.000	0.000	7,508.00	18,770.00
5440	60386012	000	MULTIPOLYMER PAV MRK (W)(12")(LNDP)	LF	2.500	916.000	0.000	993.00	2,482.50
5450	60386017	000	MULTIPOLYMER PAV MRK (Y)(6")(SLD)	LF	0.650	21,316.000	0.000	9,979.00	6,486.35
5455	60386024	000	MULTIPOLYMER PAV MRK (BLK)(6")(BRK)	LF	0.700	8,974.000	0.000	4,050.00	2,835.00
5460	60616001	000	GPS COMMUNICATIONS UNIT	EA	785.000	1.000	0.000	1.00	785.00
5461	60586001		BBU SYSTEM (EXTERNAL BATT CABINET)	EA	6,575.000	0.000	1.000	1.00	6,575.00
			CO 3 - South Rice Ave. Signal & Illumination Revisions						
5463	60536001	000	SHIFT OVERHEAD SIGN PANELS	EA	1,375.000	0.000	12.000	12.00	16,500.00
			CO #87						
5465	61626002	000	REMOVE HIGH MAST LIGHTING (125 FT)	EA	6,500.000	1.000	0.000	2.00	13,000.00
5470	61626003	000	REMOVE HIGH MAST LIGHTING (150 FT)	EA	6,500.000	3.000	0.000	3.00	19,500.00
5475	61626004	000	REMOVE HIGH MAST LIGHTING (175 FT)	EA	6,500.000	3.000	0.000	3.00	19,500.00
5480	61866010	000	ITS GND BOX(PCAST) TY 2 (366048)W/APRN	EA	3,875.000	3.000	0.000	2.00	7,750.00
5485	62376001	000	LED FW-TH H MST IL ASM(6-FXT)ASYM(TYC)	EA	29,000.000	4.000	1.000	5.00	145,000.00
5490	62376002	000	LED FW-TH H MST IL ASM(6-FXT)SYM(TY S)	EA	28,225.000	2.000	0.000	2.00	56,450.00
5495	70176006	001	SANITARY SEWER (10IN) (PVC) (C900)	LF	70.000	844.000	0.000	844.00	59,080.00
5500	70176007	001	SANITARY SEWER (12IN) (PVC) (C900)	LF	70.000	62.000	0.000	62.00	4,340.00
5505	70176051	001	MANHOLE (SAN SEWER) ( 4' DIA)	EA	6,200.000	8.000	0.000	7.00	43,400.00
5507	06666232	000	PAVEMENT SEALER (WORD)	EA	7.000	0.000	42.000	19.00	133.00
			CO #216						
5530	70176094	001	REMOVE EXISTING MANHOLE(SANITARY SEWER)	EA	500.000	4.000	0.000	1.00	500.00
5535	70176101	001	TIE EXIST SANITARY SEWER TO PROP MH	EA	1,200.000	6.000	0.000	2.00	2,400.00
5545	70496021	000	WTR MAIN PIPE (PVC)(RESTRAINED JT) 12IN	LF	95.000	1,004.000	0.000	920.00	87,400.00
5550	70496045	000	CASING STEEL (18IN)	LF	220.000	315.000	0.000	315.00	69,300.00
5565	70496142	000	WET CONNECTION (12IN)	EA	3,200.000	4.000	0.000	2.00	6,400.00
5575	71386001	000	NEW PUMP STATION (DB6-2)	EA	3,551,000.000	1.000	0.000	0.83	2,954,432.00
5576	96086012		UNIQUE CHANGE ORDER ITEM 12	DOL	119,356.440	0.000	1.000	1.00	119,356.44
			UCOI 12 NEW GENERATOR FOR PS DB6-2 CHANGE ORDER 24						
5577	96086013		UNIQUE CHANGE ORDER ITEM 13	DOL	24,643.900	0.000	1.000	1.00	24,643.90
			UCOI 13 - NATURAL GAS SERVICES FOR DB6-2 AND PS-5 C.O. 025						
5578	96086035	900	UNIQUE CHANGE ORDER ITEM 35	DOL	11,213.540	0.000	1.000	1.00	11,213.54
			ADJUST BUILDING SLAB FOR PUMP STATION DB6-2						
5579	96086036		UNIQUE CHANGE ORDER ITEM 36	DOL	190,396.090	0.000	1.000	1.00	190,396.09
			PURCHASE, SUPPLY & INSTALL TEMP. PUMPS FOR PUMP STA. DB6-2						
5580	71386002	000	UPGRADE PUMP STATION (PS4)	EA	5,640,400.000	1.000	0.000	1.00	5,640,400.00
5585	71386003	000	UPGRADE PUMP STATION (PS5)	EA	6,181,700.000	1.000	0.000	1.00	6,156,973.20
5586	96086014		UNIQUE CHANGE ORDER ITEM 14	DOL	95,989.980	0.000	1.000	1.00	95,989.98
			UCOI 14 MODIFIED TRASH GRATE FOR PS-5 CHANGE ORDER No. 26						
5588	96086098		UNIQUE CHANGE ORDER ITEM 98	DOL	30,831.650	0.000	1.000	1.00	30,831.65
			CO #149 Pump Station #4 Handrail						
5591	96086047		UNIQUE CHANGE ORDER ITEM 47	DOL	6,735.690	0.000	1.000	1.00	6,735.69
			CO 85, ADJ TEMP SIGNAL AT S. RICE AVE., DOL=LS						
6053	96086053	900	UNIQUE CHANGE ORDER ITEM 53	DOL	1.000	0.000	150,000.000	172,644.92	172,644.92
			UCOI 53 PUMP STATION CLEAN OUT CO 91						

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
6054	96086054	900	UNIQUE CHANGE ORDER ITEM 54 UCOI 54 PUMP STA. 4 - ADDITIONAL ACCESS EQUIPMENT	DOL	53,063.970	0.000	1.000	1.00	53,063.97
6055	96086055	900	UNIQUE CHANGE ORDER ITEM 55 UCOI 55 - PUMP STA. 5 - ADDITIONAL ACCESS EQUIPMENT	DOL	51,311.500	0.000	1.000	1.00	51,311.50
6071	96086070		UNIQUE CHANGE ORDER ITEM 70 CO 111, EMERGENCY REPAIR: CCA, MBGF, GET	DOL	1.000	0.000	75,000.000	97,372.28	97,372.28
6072	96086071		UNIQUE CHANGE ORDER ITEM 71 CO 111, EMERGENCY TCP - INSTALL AND REMOVE	DOL	1.000	0.000	24,999.000	111,113.66	111,113.66
6073	96086084		UNIQUE CHANGE ORDER ITEM 84 CO #123	DOL	7,065.360	0.000	1.000	1.00	7,065.36
6074	96086086		UNIQUE CHANGE ORDER ITEM 86 C O #126	DOL	382,625.590	0.000	1.000	1.00	382,625.59
6075	96086087		UNIQUE CHANGE ORDER ITEM 87 CO #127 PS#4 Discharge Structure Revisions	DOL	63,257.090	0.000	1.000	1.00	63,257.09
6077	96086088		UNIQUE CHANGE ORDER ITEM 88 CO #128 DB6-2 Driveway	DOL	38,229.960	0.000	1.000	1.00	38,229.96
6078	96086089		UNIQUE CHANGE ORDER ITEM 89 CO #132 DB6-2 Grate Revisions DOL=LS	DOL	25,201.760	0.000	1.000	1.00	25,201.76
6080	96086091		UNIQUE CHANGE ORDER ITEM 91 CO #136 Add AZR Conn B	DOL	17,531.660	0.000	1.000	1.00	17,531.66
6085	96086097		UNIQUE CHANGE ORDER ITEM 97 PS#5 MCC Re-feed to New ATS	DOL	30,583.310	0.000	1.000	1.00	30,583.31
6086	96086101		UNIQUE CHANGE ORDER ITEM CO 151 Univision Storm Sewer Connection	DOL	1,439.100	0.000	2.000	2.00	2,878.20
9724	96086004	000	UNIQUE CHANGE ORDER ITEM 4 CO #169, REPAIR PUMP 2 & 3 AT PUMP STA DB6-2, DOL = LS	DOL	8,169.340	0.000	1.000	1.00	8,169.34
9726	96086002		UNIQUE CHANGE ORDER ITEM 2 CO #170, TRF CNTRL & FILL HAND HOLE W/ASPH & CONC, DOL = LS	DOL	2,239.570	0.000	1.000	1.00	2,239.57
9727	96086003		UNIQUE CHANGE ORDER ITEM 3 CO #170, TRF CNTRL & FILL HAND HOLE W/CONC, DOL = LS	DOL	7,721.410	0.000	1.000	1.00	7,721.41

Category Subtotal \$77,126,573.95

PROJECT NH 1702(633) CONTROL 027117161

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0080	01006002	000	PREPARING ROW	STA	137,500.000	132.400	0.000	132.40	18,205,000.00
0081	01006002		PREPARING ROW CO #113 MINIMAX REVISIONS	STA	7,488.510	0.000	10.000	10.00	74,885.10
0085	01006003	000	PREPARING ROW(TREE)(5" TO 12" DIA)	EA	500.000	58.000	0.000	58.00	29,000.00
0090	01046001	000	REMOVING CONC (PAV)	SY	6.000	80,183.000	2,031.000	83,934.39	503,606.30
0095	01046009	000	REMOVING CONC (RIPRAP)	SY	4.000	25,189.000	0.000	17,382.61	69,530.40
0096	01046009		REMOVING CONC (RIPRAP) CO #113 MINIMAX REVISIONS	SY	13.320	0.000	416.000	348.46	4,641.43

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0100	01046011	000	REMOVING CONC (MEDIANS)	SY	7.000	970.000	21.000	860.54	6,023.77
0105	01046015	000	REMOVING CONC (SIDEWALKS)	SY	6.000	2,036.000	40.500	1,247.30	7,483.81
0110	01046017	000	REMOVING CONC (DRIVEWAYS)	SY	7.000	1,199.000	137.000	1,522.95	10,660.66
0115	01046021	000	REMOVING CONC (CURB)	LF	2.000	7,042.000	0.000	2,532.79	5,065.58
0116	01046021		REMOVING CONC (CURB)	LF	4.690	0.000	1,976.000	249.20	1,168.75
			CO #113 MINIMAX REVISIONS						
0120	01046022	000	REMOVING CONC (CURB AND GUTTER)	LF	2.000	7,445.000	0.000	767.00	1,534.00
0125	01046023	000	REMOVING CONC (CTB)	LF	6.000	275.000	0.000	275.00	1,650.00
0126	01046023		REMOVING CONC (CTB)	LF	9.690	0.000	455.000	781.00	7,567.89
			CO #113 MINIMAX REVISIONS						
0130	01046024	000	REMOVING CONC (RETAINING WALLS)	SY	100.000	653.000	0.000	681.33	68,133.30
0136	01046032		REMOVING CONC (WHEELCHAIR RAMP)	SY	6.520	0.000	8.500	5.50	35.86
			CO #113 MINIMAX REVISIONS						
0137	01046034		REMOVING CONC (COPING)	LF	8.000	0.000	320.000	320.00	2,560.00
			CO #113 MINIMAX REVISIONS						
0145	01046037	000	REMOVE CONC (RAIL)	LF	10.000	22,146.000	320.000	22,139.38	221,393.80
0150	01056011	000	REMOVING STAB BASE AND ASPH PAV (2"-6")	SY	3.000	24,719.000	2,436.000	31,085.07	93,255.20
0155	01056065	000	REMOVING STAB BASE AND ASPH PAV (1")	SY	1.500	30,146.000	0.000	24,885.23	37,327.83
0160	01106001	000	EXCAVATION (ROADWAY)	CY	9.000	181,101.000	-3,876.000	183,915.61	1,655,240.47
0165	01106003	000	EXCAVATION (SPECIAL)	CY	7.000	119,131.000	21,828.000	106,065.33	742,457.27
0170	01126002	000	SUBGRADE WIDENING (DENS CONT)	STA	700.000	10.200	0.000	5.50	3,850.00
0171	01126003		SUBGRADE WIDENING (DENS CONT)	SY	6.150	0.000	692.000	692.00	4,255.80
			CO #113 MINIMAX REVISIONS						
0175	01326001	001	EMBANKMENT (FINAL)(ORD COMP)(TY A)	CY	10.000	6,141.000	0.000	2,506.56	25,065.59
0180	01326004	001	EMBANKMENT (FINAL)(DENS CONT)(TY B)	CY	10.000	1,089.000	0.000	1,089.00	10,890.00
0185	01326006	001	EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	10.000	56,924.000	-12,422.000	26,630.54	266,305.43
0190	01326035	001	EMBANK(FINAL)(DC)(TY E)(CSBE)	CY	40.000	1,716.000	0.000	2,621.34	104,853.72
0195	01326036	001	EMB(FNL)(DC)(TYE)(CSBE)(RWALL FND IMPR	CY	40.000	9,841.000	0.000	7,407.90	296,315.80
0196	01506002		BLADING	HR	166.100	0.000	185.000	185.00	30,728.50
			CO #113 MINIMAX REVISIONS						
0200	01616017	000	COMPOST MANUF TOPSOIL (4")	SY	1.000	4,304.000	3,206.000	1,531.83	1,531.83
0205	01626002	000	BLOCK SODDING	SY	3.000	33,362.000	505.000	16,634.26	49,902.78
0210	01626003	000	STRAW OR HAY MULCH	SY	0.250	43,552.000	3,206.000	19,543.53	4,885.88
0215	01646009	000	BROADCAST SEED (TEMP) (WARM)	SY	0.150	12,172.000	0.000	10,160.89	1,524.13
0225	01646051	000	DRILL SEED (TEMP)(WARM OR COOL)	SY	0.150	48,292.000	0.000	4,056.41	608.46
0235	01646066	000	DRILL SEEDING (PERM)(WARM OR COOL)	SY	0.150	29,795.000	3,206.000	16,597.11	2,489.56
0240	01666001	000	FERTILIZER	AC	650.000	39.490	1.000	7.00	4,547.40
0241	01666001		FERTILIZER	AC	763.320	0.000	0.770	1.09	831.26
			CO #113 MINIMAX REVISIONS						
0245	01686001	000	VEGETATIVE WATERING	MG	15.000	3,999.100	236.000	780.20	11,703.00
0260	02606006	000	LIME TRT (EXST MATL) (6")	SY	2.500	64,933.000	-2,070.000	30,891.19	77,227.97
0265	02606012	000	LIME(HYD,COM OR QK)(SLRY)OR QK(DRY)	TON	160.000	1,001.000	-29.000	477.64	76,422.40
0270	02606079	000	LIME TRT (SUBGRADE)(6")	SY	2.500	8,172.000	0.000	3,118.33	7,795.84
0285	02766224	000	CEM TRT(PLNT MX) (CL N)(TY E)(GR 4)(6")	SY	4.000	62,834.000	-7,370.000	46,080.75	184,323.00
0286	02766265		CEM TRT(PLNT MX)(CL N)(TY E)(GR 4)(9")	SY	12.160	0.000	2,610.000	11,770.36	143,127.52
			CO #134						

CATEGORY	001		DESCRIPTION	ALL ITEMS						
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$	
0287	02766224	900	CEM TRT(PLNT MX) (CL N)(TY E)(GR 4)(6") CO #191	SY	14.490	0.000	1,763.560	1,668.56	24,177.38	
0290	02926017	000	ASPHALT STAB BASE (GR 4)(PG 64)	TON	60.000	5,943.000	-386.000	5,081.01	304,860.78	
0295	03406122	000	D-GR HMA(SQ) TY-D PG70-22	TON	115.000	108.000	21.100	909.26	104,565.25	
0296	03406122	900	D-GR HMA(SQ) TY-D PG70-22 CO #191	TON	172.390	0.000	418.650	402.65	69,412.83	
0300	03606004	000	CONC PVMT (CONT REINF - CRCP) (10")	SY	35.000	22,395.000	0.000	22,410.65	784,372.89	
0320	03606005	000	CONC PVMT (CONT REINF - CRCP) (11")	SY	40.000	6,091.000	0.000	5,102.21	204,088.44	
0340	03606007	000	CONC PVMT (CONT REINF - CRCP) (13")	SY	50.000	6,886.000	1,721.500	8,607.50	430,375.00	
0360	03606009	000	CONC PVMT (CONT REINF - CRCP) (15")	SY	55.000	26,709.000	-2,182.000	23,520.03	1,293,601.54	
0380	03606043	000	CONC PVMT (CONT REINF)(FAST TRK)(13")	SY	80.000	7,808.000	62.000	11,593.83	927,506.72	
0400	03606044	000	CONC PVMT (CONT REINF)(FAST TRK)(12")	SY	154.000	105.000	0.000	142.78	21,987.35	
0420	03606045	000	CONC PVMT (CONT REINF)(FAST TRK)(15")	SY	90.000	3,038.000	0.000	3,977.82	358,003.80	
0495	03616009	000	FULL - DEPTH REPAIR CRCP (15")	SY	492.490	100.000	0.000	48.00	23,639.52	
0496	96086028	900	UNIQUE CHANGE ORDER ITEM 28 UCOI - 28 BRIDGE DECK REPAIR 610 NBML	DOL	1,963.740	0.000	1.000	1.00	1,963.74	
0497	03616057	000	FULL - DEPTH REPAIR CRCP (12")(SPL) CO #179	SY	441.000	0.000	35.333	35.94	15,848.66	
0500	04006001	000	STRUCT EXCAV	CY	9.000	12,757.000	-2,062.000	6,136.60	55,229.44	
0505	04006005	000	CEM STABIL BKFL	CY	40.000	9,769.000	28.900	9,407.00	376,280.12	
0510	04006007	000	CUT & RESTORE CONC PAVING	SY	260.400	321.000	0.000	744.92	193,976.64	
0515	04006009	000	CEMENT STAB BACKFILL (INLET OR MH)	CY	40.600	1,615.000	6.750	1,318.50	53,531.10	
0520	04016001	000	FLOWABLE BACKFILL	CY	125.000	1,502.000	42.000	3,174.74	396,842.64	
0525	04026001	000	TRENCH EXCAVATION PROTECTION	LF	2.100	20,561.000	596.000	19,097.38	40,104.50	
0530	04036001	000	TEMPORARY SPL SHORING	SF	1.000	53,649.000	-4,820.000	34,826.59	34,826.60	
0535	04036002	000	TEMPORARY SPL SHORING (SOIL NAIL)	SF	1.000	256.000	0.000	24,557.43	24,557.43	
0540	04106001	000	SOIL NAIL ANCHORS	LF	15.000	32,527.000	5,420.000	37,947.00	569,205.00	
0545	04166001	000	DRILL SHAFT (18 IN)	LF	100.000	616.000	-117.000	499.00	49,900.00	
0550	04166002	000	DRILL SHAFT (24 IN)	LF	125.000	4,326.000	250.000	4,368.00	546,000.00	
0555	04166003	000	DRILL SHAFT (30 IN)	LF	135.000	10,121.000	-420.000	9,897.00	1,336,095.00	
0556	04166003	0000	DRILL SHAFT (30 IN) CO #98	LF	170.510	0.000	18.000	18.00	3,069.18	
0560	04166004	000	DRILL SHAFT (36 IN)	LF	150.000	17,484.000	-197.000	17,230.00	2,584,500.00	
0565	04166005	000	DRILL SHAFT (42 IN)	LF	150.000	2,759.000	0.000	2,792.00	418,800.00	
0570	04166006	000	DRILL SHAFT (48 IN)	LF	200.000	11,058.000	-2,965.000	8,036.11	1,607,222.00	
0575	04166007	000	DRILL SHAFT (54 IN)	LF	225.000	2,715.000	1,016.000	4,059.00	913,275.00	
0576	04166007		DRILL SHAFT (54 IN) CO #131 Conn D Bent 8 Foundation Rev	LF	460.820	0.000	572.000	572.00	263,589.04	
0580	04166008	000	DRILL SHAFT (60 IN)	LF	275.000	12,716.000	-1,190.000	10,246.00	2,817,650.00	
0585	04166009	000	DRILL SHAFT (66 IN)	LF	375.000	998.000	362.000	581.00	217,875.00	
0590	04166010	000	DRILL SHAFT (72 IN)	LF	475.000	532.000	0.000	830.00	394,250.00	
0595	04166012	000	DRILL SHAFT (84 IN)	LF	575.000	344.000	0.000	344.00	197,800.00	
0600	04166020	000	DRILL SHAFT (SIGN MTS) (36 IN)	LF	175.000	1,268.000	0.000	1,268.00	221,900.00	
0605	04166021	000	DRILL SHAFT (SIGN MTS) (42 IN)	LF	200.000	970.000	0.000	786.00	157,200.00	
0610	04166022	000	DRILL SHAFT (SIGN MTS) (48 IN)	LF	250.000	316.000	0.000	316.00	79,000.00	
0615	04166027	000	DRILL SHAFT (HIGH MAST POLE) (66 IN)	LF	560.000	324.000	0.000	282.00	157,920.00	
0625	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	185.000	94.000	-16.000	48.00	8,880.00	



CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0630	04166034	000	DRILL SHAFT (TRF SIG POLE) (48 IN)	LF	365.000	132.000	-66.000	66.00	24,090.00
0635	04166038	000	DRILL SHAFT (108 IN)	LF	945.000	2,555.000	-65.000	2,490.00	2,353,050.00
0640	04166039	000	DRILL SHAFT (144 IN)	LF	1,545.000	1,123.000	-6.000	1,127.00	1,741,215.00
0645	04166047	000	DRILL SHAFT (96 IN)	LF	745.000	6,112.000	-31.000	5,888.00	4,386,560.00
0650	04166051	000	DRILL SHAFT (120 IN)	LF	1,145.000	1,399.000	-112.000	1,382.00	1,582,390.00
0660	04206012	000	CL B CONC (MISC)	CY	1,300.000	30.700	-2.100	1.60	2,080.00
0665	04206013	000	CL C CONC (ABUT)	CY	900.000	643.000	-77.900	561.79	505,610.10
0670	04206019	000	CL C CONC (ABUT)(EXTEND)	CY	1,600.000	66.300	-7.500	58.80	94,080.00
0675	04206029	000	CL C CONC (CAP)	CY	750.000	1,744.800	-13.600	1,706.83	1,280,124.75
0680	04206031	000	CL C CONC (CAP)(MASS)	CY	850.000	323.400	0.000	323.40	274,890.00
0685	04206033	000	CL C CONC (CAP)(EXTEND)	CY	1,200.000	54.000	0.000	54.00	64,800.00
0690	04206037	000	CL C CONC (COLUMN)	CY	550.000	568.200	-79.100	488.81	268,845.50
0695	04206039	000	CL C CONC (COLUMN)(MASS)	CY	650.000	6,618.100	63.200	6,856.80	4,456,920.00
0700	04206043	000	CL C CONC (FOOTING)	CY	550.000	97.100	-17.700	41.20	22,660.00
0705	04206045	000	CL C CONC (FOOTING)(MASS)	CY	650.000	842.600	289.100	975.36	633,981.40
0710	04206062	000	CL C CONC (RETAINING WALL)	CY	1,200.000	76.000	0.000	85.42	102,504.00
0715	04206064	000	CL C CONC (COPING)	CY	400.000	64.000	0.000	53.40	21,360.00
0720	04206066	000	CL C CONC (RAIL FOUNDATION)	CY	200.000	308.000	0.000	308.00	61,600.00
0725	04206068	000	CL C CONC (SIGN COLUMN)	CY	900.000	575.900	5.810	618.25	556,427.70
0730	04206074	000	CL C CONC (MISC)	CY	1,300.000	86.200	0.000	1.11	1,443.00
0735	04206082	000	CL F CONC (CAP)	CY	650.000	6,099.900	237.700	6,601.86	4,291,207.05
0740	04206084	000	CL F CONC (CAP)(MASS)	CY	800.000	1,964.500	99.900	2,074.80	1,659,840.00
0745	04206090	000	CL F CONC (COLUMN)	CY	500.000	38.800	0.000	38.80	19,400.00
0750	04206092	000	CL F CONC (COLUMN)(MASS)	CY	525.000	1,985.100	-26.100	1,959.00	1,028,475.00
0755	04206134	000	CL C CONC (SIGN FOOTING)	CY	650.000	170.900	0.000	162.79	105,810.25
0760	04226001	000	REINF CONC SLAB	SF	10.000	800,129.000	17,363.000	806,505.19	8,065,051.90
0765	04226003	000	REINF CONC SLAB (EXTEND SLAB)	SF	20.000	17,539.000	-3,469.000	14,070.00	281,400.00
0770	04226005	000	REINF CONC SLAB (BOX BEAM)	SF	8.000	36,731.000	0.000	48,441.00	387,528.00
0775	04226023	000	SHEAR KEY	CY	250.000	252.700	0.000	252.70	63,175.00
0780	04236007	000	RETAINING WALL (DRILL SHAFT) (FACIA)	SF	60.000	3,579.000	0.000	3,579.00	214,740.00
0785	04236008	000	RETAINING WALL (CAST - IN - PLACE)	SF	70.000	390.000	0.000	564.18	39,492.81
0790	04236014	000	RETAINING WALL (MSE)(HORIZONTAL SCHEME)	SF	40.000	19,541.000	0.000	19,541.00	781,640.00
0791	04236014	000	RETAINING WALL (MSE)(HORIZONTAL SCHEME)	SF	65.000	0.000	2,833.000	2,833.00	184,145.00
CO #113 MINIMAX REVISIONS									
0795	04236017	000	RET WALL (SOIL NAILED)(FASCIA)(HOR SCH)	SF	30.000	874.000	0.000	874.00	26,220.00
0800	04236027	000	RETAINING WALL (MSE) (BRICK SCHEME)	SF	40.000	27,493.000	0.000	27,493.00	1,099,720.00
0805	04236029	000	RET WALL (MSE)(UPTOWN SCHEME)	SF	40.000	26,450.000	-8,161.000	18,289.00	731,560.00
0810	04236030	000	RET WALL (CIP)(BRICK SCHEME)	SF	70.000	4,254.000	0.000	4,254.00	297,780.00
0815	04236031	000	RET WALL (EXIST MSE)(FASCIA)(UPTOWN)	SF	40.000	1,275.000	0.000	1,695.24	67,809.40
0820	04236034	000	RET WALL(SOIL NAIL)(FASCIA)(BRICK SCH)	SF	30.000	9,752.000	2,280.000	12,032.00	360,960.00
0825	04236035	000	RET WALL(DS)(FASCIA)(BRICK SCH)	SF	60.000	10,408.000	1,427.000	11,835.00	710,100.00
0830	04236036	000	RET WALL(DS)(FASCIA)(UPTOWN SCH)	SF	60.000	1,862.000	0.000	1,862.00	111,720.00
0835	04236037	000	RET WALL(DS)(FASCIA)(HORIZ SCH)	SF	60.000	28,316.000	-6,337.000	510.00	30,600.00
0840	04256001	000	PRESTR CONC BOX BEAM (4B20)	LF	110.000	3,982.610	0.000	3,982.61	438,087.10
0845	04256002	000	PRESTR CONC BOX BEAM (5B20)	LF	110.000	5,702.740	0.000	5,702.74	627,301.40
0850	04256027	000	PRESTR CONC U - BEAM (U40)	LF	140.000	3,244.260	-1,427.380	1,816.88	254,363.20
0855	04256028	000	PRESTR CONC U - BEAM (U54)	LF	155.000	42,014.000	899.320	42,775.87	6,630,259.85
0860	04256035	000	PRESTR CONC GIRDER (TX28)	LF	95.000	818.800	0.000	818.80	77,786.00

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0865	04256039	000	PRESTR CONC GIRDER (TX54)	LF	105.000	2,783.220	0.000	2,783.22	292,238.10
0870	04326001	000	RIPRAP (CONC)(4 IN)	CY	375.000	5,822.000	304.300	2,528.05	948,018.82
0875	04326002	000	RIPRAP (CONC)(5 IN)	CY	375.000	5,156.000	49.200	4,459.23	1,672,212.04
0876	04326002		RIPRAP (CONC)(5 IN) CO #172	CY	452.990	0.000	31.874	31.87	14,438.60
0880	04326006	000	RIPRAP (CONC)(CL B)	CY	375.000	205.000	3.000	189.33	70,998.76
0885	04326008	000	RIPRAP (CONC)(CL B)(RR8&RR9)	CY	375.000	1,103.800	-12.400	160.08	60,031.14
0890	04326009	000	RIPRAP (CONC) (CL B) (4")	CY	375.000	48.600	3.800	46.33	17,375.26
0895	04326044	000	RIPRAP (CONC)(FLUME)	CY	375.000	28.000	0.000	3.13	1,171.88
0900	04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	500.000	181.000	-8.000	143.48	71,740.00
0905	04346004	000	ELASTOMERIC BEARING (EE1)	EA	1,000.000	4.000	0.000	4.00	4,000.00
0910	04346005	000	ELASTOMERIC BEARING (EE2)	EA	1,000.000	15.000	0.000	15.00	15,000.00
0915	04346006	000	ELASTOMERIC BEARING (EE3)	EA	1,000.000	13.000	0.000	13.00	13,000.00
0920	04346013	000	ELASTOMERIC BEARING (EF2)	EA	1,000.000	6.000	0.000	6.00	6,000.00
0925	04346014	000	ELASTOMERIC BEARING (EF3)	EA	1,000.000	1.000	0.000	1.00	1,000.00
0930	04346031	000	ELASTOMERIC BEARING (F3)	EA	1,000.000	7.000	0.000	7.00	7,000.00
0935	04346033	000	ELASTOMERIC BEARING (F5)	EA	1,000.000	6.000	0.000	6.00	6,000.00
0940	04346047	000	HLMR BEARING (F - 500)	EA	4,000.000	2.000	0.000	5.00	20,000.00
0941	04346047	900	HLMR BEARING (F - 500) UNIQUE CO ITEM 56 HLMR BEARING (F-500) COST INCREASE	EA	2,676.500	0.000	3.000	3.00	8,029.50
0945	04346053	000	HLMR BEARING (F - 1100)	EA	4,000.000	4.000	0.000	4.00	16,000.00
0950	04346056	000	HLMR BEARING (F - 1400)	EA	4,000.000	3.000	0.000	3.00	12,000.00
0955	04346057	000	HLMR BEARING (F - 1500)	EA	4,000.000	6.000	0.000	6.00	24,000.00
0960	04346058	000	HLMR BEARING (F - 1600)	EA	4,000.000	3.000	0.000	3.00	12,000.00
0965	04346059	000	HLMR BEARING (F - 1700)	EA	4,000.000	3.000	0.000	3.00	12,000.00
0966	04346062	900	HLMR BEARING (F - 2000) CO #198	EA	7,398.250	0.000	3.000	3.00	22,194.75
0970	04346067	000	HLMR BEARING (F - 2500)	EA	4,000.000	3.000	0.000	3.00	12,000.00
0975	04346077	000	HLMR BEARING (E - 1400)	EA	4,000.000	6.000	0.000	6.00	24,000.00
0980	04346078	000	HLMR BEARING (E - 1500)	EA	4,000.000	6.000	0.000	6.00	24,000.00
0985	04346079	000	HLMR BEARING (E - 1600)	EA	4,000.000	3.000	0.000	3.00	12,000.00
0990	04346089	000	HLMR BEARING (GE - 500)	EA	4,000.000	13.000	0.000	16.00	64,000.00
0991	04346089		HLMR BEARING (GE - 500) UNIQUE CO ITEM 57 HMLR BEARING (GE-500) COST INCREASE	EA	3,507.410	0.000	3.000	3.00	10,522.23
0995	04346090	000	HLMR BEARING (GE - 600)	EA	4,000.000	12.000	0.000	12.00	48,000.00
1000	04346091	000	HLMR BEARING (GE - 700)	EA	4,000.000	9.000	0.000	9.00	36,000.00
1001	04346091	000	HLMR BEARING (GE - 700) CO #198	EA	11,583.440	0.000	3.000	3.00	34,750.32
1005	04346092	000	HLMR BEARING (GE - 800)	EA	4,000.000	3.000	0.000	3.00	12,000.00
1010	04346093	000	HLMR BEARING (GE - 900)	EA	4,000.000	3.000	0.000	3.00	12,000.00
1015	04346094	000	HLMR BEARING (GE - 1000)	EA	4,000.000	6.000	0.000	6.00	24,000.00
1020	04346111	000	ELASTOMERIC BEARING(EE4)	EA	1,000.000	1.000	0.000	1.00	1,000.00
1025	04426001	000	STR STEEL (PLATE GIRDER)	LB	1.850	1,649,100.000	0.000	1,649,100.00	3,050,835.00
1030	04426002	000	STR STEEL (TUB GIRDER)	LB	1.850	16,261,022.000	30,882.000	16,291,904.00	30,140,022.40
1031	04426002		STR STEEL (TUB GIRDER) UNIQUE CO ITEM 58 STR STEEL (TUB GIRDER) COST INCREASE	LB	0.076	0.000	678,976.000	678,976.00	51,398.48

CATEGORY	001		DESCRIPTION	ALL ITEMS					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1032	04426002		STR STEEL (TUB GIRDER) CO #125 Conn D Steel for Bent 9 Elimination	LB	2.230	0.000	1,206,303.000	1,206,303.00	2,690,055.69
1035	04426003	000	STR STEEL (BOX GIRDER)	LB	1.850	243,369.000	6,750.000	250,119.00	462,720.15
1040	04426004	000	STR STEEL (ROLLED BEAM)	LB	1.850	210,504.000	0.000	210,504.00	389,432.40
1050	04426013	000	STR STEEL (FINGER JOINT)	LB	15.000	6,600.000	7,147.000	13,747.00	206,205.00
1060	04506023	000	RAIL (TY SSTR)	LF	30.000	46,703.690	170.130	43,795.13	1,313,853.90
1061	04506023		RAIL (TY SSTR) CO #113 MINIMAX REVISIONS	LF	47.160	0.000	325.000	344.00	16,223.04
1065	04506054	000	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	30.000	8,457.000	365.000	7,018.68	210,560.40
1070	04506062	000	RAIL (TY SSTR)(MOD)	LF	150.000	1,747.500	0.000	1,750.68	262,601.55
1075	04506093	000	RAIL (TY SSTR)(MOD2)	LF	130.000	4,086.000	0.000	5,361.44	696,987.20
1080	04506094	000	RAIL (TY SSTR)(W/DRAIN SLOTS)(MOD2)	LF	140.000	1,324.000	0.000	516.76	72,346.40
1085	04516024	000	RETROFIT RAIL (TY SSTR)	LF	130.000	957.000	0.000	3,866.39	502,630.70
1090	04546001	000	SEALED EXPANSION JOINT (4 IN) (SEJ - A)	LF	100.000	3,114.000	18.000	3,116.50	311,650.00
1095	04546002	000	SEALED EXPANSION JOINT (5 IN) (SEJ - A)	LF	110.000	507.000	75.000	620.00	68,200.00
1100	04546004	000	ARMOR JOINT (SEALED)	LF	80.000	179.000	-25.000	44.13	3,530.00
1115	04626004	000	CONC BOX CULV (4 FT X 3 FT)	LF	140.550	692.000	0.000	711.00	99,931.05
1120	04626005	000	CONC BOX CULV (4 FT X 4 FT)	LF	158.200	144.000	0.000	144.00	22,780.80
1121	04626006	900	CONC BOX CULV (5 FT X 2 FT) CO 11 - Revise T-Ramp Storm Sewer	LF	205.850	0.000	10.000	10.00	2,058.50
1125	04626007	000	CONC BOX CULV (5 FT X 3 FT)	LF	177.800	411.000	0.000	411.00	73,075.80
1126	04626008	900	CONC BOX CULV (5 FT X 4 FT) CO 11 - Revise T-Ramp Storm Sewer	LF	629.020	0.000	83.000	83.00	52,208.66
1130	04626032	000	CONC BOX CULV (10 FT X 8 FT)	LF	489.450	1,838.000	-17.000	1,821.00	891,288.46
1131	96086010		UNIQUE CHANGE ORDER ITEM 10 UCOI 10 - IH-610 10'X8' STORM SEWER STANDBY CHANGE ORDER 22	DOL	35,386.300	0.000	1.000	1.00	35,386.30
1132	96086024		UNIQUE CHANGE ORDER ITEM 24 UCOI 24 RELOCATE AT&T - MCI COMMUNICATION CABLES - CO NO. 34	DOL	74,555.250	0.000	1.000	1.00	74,555.25
1133	96086015	900	UNIQUE CHANGE ORDER ITEM 15 UCOI 15 - 10'X8' COLLAR - CHANGE ORDER NO. 34	DOL	8,822.200	0.000	3.000	3.00	26,466.60
1134	96086023	900	UNIQUE CHANGE ORDER ITEM 23 UCOI 23 - PLUG PRECAST HOLES - CHANGE ORDER NO. 34	DOL	834.850	0.000	6.000	6.00	5,009.10
1135	04646003	000	RC PIPE (CL III)(18 IN)	LF	81.000	2,157.000	207.000	2,256.50	182,776.50
1136	45222002		CORE HOLE ADDED BY CHANGE ORDER NO. 34.	EA	2,161.960	0.000	6.000	7.00	15,133.72
1140	04646005	000	RC PIPE (CL III)(24 IN)	LF	60.050	3,360.000	-195.000	3,016.73	181,154.64
1141	04646005		RC PIPE (CL III)(24 IN) CO #113 MINIMAX REVISIONS	LF	72.050	0.000	27.000	35.00	2,521.75
1145	04646007	000	RC PIPE (CL III)(30 IN)	LF	90.110	324.000	130.000	767.00	69,114.37
1150	04646008	000	RC PIPE (CL III)(36 IN)	LF	78.250	876.000	-132.000	901.00	70,503.25
1155	04646010	000	RC PIPE (CL III)(48 IN)	LF	108.450	1,991.000	0.000	1,960.00	212,562.00
1160	04646026	000	RC PIPE (CL V)(24 IN)	LF	88.700	32.000	0.000	30.00	2,661.00
1165	04646059	000	RC PIPE (CL V)(30 IN)	LF	157.900	104.000	0.000	77.00	12,158.30
1170	04656002	000	MANH (COMPL)(PRM)(48IN)	EA	2,537.000	2.000	0.000	2.00	5,074.00
1180	04656006	000	JCTBOX(COMPL)(PJB)(4FTX4FT)	EA	2,095.000	1.000	0.000	2.00	4,190.00

CATEGORY	001		DESCRIPTION	ALL ITEMS						
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$	
1181	04656225	900	JCT BOX (COMPL)(SPL) CO 11 - Revise T-Ramp Storm Sewer	EA	59,270.000	0.000	2.000	2.00	118,540.00	
1185	04656013	000	INLET (COMPL)(PCO)(3FT)(NONE)	EA	2,476.000	2.000	0.000	1.00	2,476.00	
1190	04656015	000	INLET (COMPL)(PCO)(3FT)(RIGHT)	EA	3,025.000	7.000	0.000	6.00	18,150.00	
1195	04656016	000	INLET (COMPL)(PCO)(3FT)(BOTH)	EA	3,791.000	7.000	-2.000	2.00	7,582.00	
1200	04656068	000	INLET (COMPL)(PSL)(RH)(6FTX6FT)	EA	4,915.000	2.000	0.000	2.00	9,830.00	
1205	04656069	000	INLET (COMPL)(PSL)(RH)(8FTX8FT)	EA	10,752.000	1.000	0.000	1.00	10,752.00	
1210	04656167	000	INLET (COMPL)(TY AD)	EA	2,426.000	9.000	0.000	7.00	16,982.00	
1211	04656166		INLET (COMPL)(TY AAD) CO #172	EA	8,247.280	0.000	1.000	1.00	8,247.28	
1215	04656168	000	INLET (COMPL)(TY A)	EA	2,216.000	10.000	-1.000	8.00	17,728.00	
1216	04656168		INLET (COMPL)(TY A) CO #113 MINIMAX REVISIONS	EA	2,720.170	0.000	1.000	1.00	2,720.17	
1220	04656170	000	INLET (COMPL)(TY AZ)	EA	4,024.000	5.000	3.000	4.00	16,096.00	
1225	04656171	000	INLET (COMPL)(TY AZR)	EA	4,124.000	2.000	2.000	2.00	8,248.00	
1230	04656172	000	INLET (COMPL)(TY AZR2G)	EA	5,181.000	45.000	0.000	29.00	150,249.00	
1235	04656173	000	MANH (COMPL)(TY A)	EA	2,846.000	32.000	-2.000	29.00	82,534.00	
1240	04656175	000	INLET (COMPL)(CURB)(TY C)	EA	2,727.000	5.000	1.000	6.00	16,362.00	
1245	04656176	000	INLET (COMPL)(CURB)(TY C1)	EA	3,256.000	2.000	0.000	1.00	3,256.00	
1250	04656177	000	INLET (COMPL)(TY AZ2G)	EA	5,820.000	30.000	-1.000	49.00	285,180.00	
1255	04656196	000	INLET (COMPL)(TY A)(SPL)	EA	2,521.000	6.000	0.000	6.00	15,126.00	
1260	04656259	000	INLET (COMPL)(EXT TY C)	EA	763.000	38.000	-1.000	12.00	9,156.00	
1265	04656260	000	INLET (COMPL)(TY C1)	EA	3,256.000	11.000	-2.000	10.00	32,560.00	
1266	04656261		INLET (STG II)(TY A) CO #113 MINIMAX REVISIONS	EA	2,000.000	0.000	3.000	3.00	6,000.00	
1270	04656344	000	INLET (COMPL)(TY C1)(MOD)	EA	3,286.000	14.000	0.000	12.00	39,432.00	
1276	96086015		UNIQUE CHANGE ORDER ITEM 15 UCOI 15 ADJUST INLET HEIGHT CHANGE ORDER NO. 28	DOL	1,519.800	0.000	5.000	5.00	7,599.00	
1277	96086016		UNIQUE CHANGE ORDER ITEM 16 UCOI 16 - PLUG 24" RCP AT INLET OPENING- CHANGE ORDER NO. 34	DOL	389.180	0.000	2.000	2.00	778.36	
1278	96086056		UNIQUE CHANGE ORDER ITEM 56 UCOI 56 - CONCRETE COLLAR RCP (24")	DOL	1,439.100	0.000	2.000	2.00	2,878.20	
1279	96086051		UNIQUE CHANGE ORDER ITEM 51 UCOI 51 - CONCRETE COLLAR (24 IN.) SKEWED	DOL	1,859.100	0.000	1.000	1.00	1,859.10	
1280	04676357	000	SET (TY II) (18 IN) (RCP) (3: 1) (P)	EA	750.000	7.000	0.000	7.00	5,250.00	
1285	04676388	000	SET (TY II) (24 IN) (RCP) (3: 1) (C)	EA	950.000	2.000	0.000	2.00	1,900.00	
1295	04676448	000	SET (TY II) (36 IN) (RCP) (3: 1) (C)	EA	1,479.000	1.000	0.000	2.00	2,958.00	
1300	04676454	000	SET (TY II) (36 IN) (RCP) (6: 1) (P)	EA	3,037.000	1.000	0.000	1.00	3,037.00	
1305	04676475	000	SET (TY II) (48 IN) (RCP) (3: 1) (P)	EA	3,332.000	8.000	0.000	8.00	26,656.00	
1310	04716007	000	GRATE AND FRAME (BRIDGE DRAIN)	EA	4,000.000	82.000	0.000	82.00	328,000.00	
1315	04746021	000	CAST-IN-PLACE TRENCH DRAIN	LF	264.000	119.000	0.000	714.00	188,496.00	
1330	04766057	000	JACK BOR OR TUN PIPE(8 IN)(STL CASING)	LF	65.000	109.000	106.000	215.00	13,975.00	
1335	04796001	000	ADJUSTING MANHOLES	EA	1,288.000	11.000	5.000	19.00	24,472.00	
1340	04796003	000	ADJUSTING MANHOLES & INLETS	EA	2,168.000	13.000	2.000	9.00	19,512.00	
1345	04796004	000	ADJUSTING MANHOLES (SANITARY)	EA	5,246.000	2.000	1.000	3.00	15,738.00	
1350	04796005	000	ADJUSTING MANHOLES (WATER VALVE BOX)	EA	902.000	1.000	0.000	7.00	6,314.00	
1355	04796006	000	ADJUSTING INLET (CAP)	EA	1,008.000	15.000	3.000	14.00	14,112.00	

CATEGORY	001		DESCRIPTION	ALL ITEMS					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1357	04796006		ADJUSTING INLET (CAP) CO #113 MINIMAX REVISIONS	EA	2,677.750	0.000	10.000	10.00	26,777.50
1380	04816013	000	PIPE (PVC) (SCH 40) (6 IN)	LF	52.000	267.000	0.000	267.00	13,884.00
1385	04816014	000	PIPE (PVC) (SCH 40) (8 IN)	LF	56.000	2,869.000	0.000	2,855.00	159,880.00
1390	04816015	000	PIPE (PVC) (SCH 40) (10 IN)	LF	59.000	345.000	0.000	381.00	22,479.00
1410	04966002	000	REMOV STR (INLET)	EA	818.000	91.000	1.000	30.00	24,540.00
1415	04966003	000	REMOV STR (MANHOLE)	EA	798.000	9.000	1.000	5.00	3,990.00
1420	04966006	000	REMOV STR (HEADWALL)	EA	1,297.000	1.000	0.000	3.00	3,891.00
1425	04966007	000	REMOV STR (PIPE)	LF	22.750	8,384.000	-370.000	4,310.00	98,052.50
1430	04966008	000	REMOV STR (BOX CULVERT)	LF	33.700	213.000	50.000	120.00	4,044.00
1435	04966010	000	REMOV STR (BRIDGE 100 - 499 FT LENGTH)	EA	25,000.000	4.000	0.000	5.50	137,500.00
1440	04966011	000	REMOV STR (BRIDGE 500 - 999 FT LENGTH)	EA	35,000.000	1.000	0.000	1.00	35,000.00
1445	04966012	000	REMOV STR (BRIDGE 1000 FT OR GREATER)	EA	200,000.000	4.000	0.000	4.00	800,000.00
1449	04966034		REMOV STR (BENT) CO #162	EA	14,462.020	0.000	4.000	4.00	57,848.08
1450	04966035	000	REMOV STR (DRILL SHAFT)	EA	700.000	40.000	0.000	40.00	28,000.00
1455	04966040	000	REMOV STR (RET WALL)	LF	50.000	1,981.000	273.000	2,297.00	114,850.00
1460	04966043	000	REMOV STR (SMALL FENCE)	LF	6.000	779.000	0.000	779.00	4,674.00
1465	04966058	000	REMOV STR (BRIDGE SLAB)	LF	70.000	222.000	0.000	222.00	15,540.00
1470	04966067	000	REMOV STR (TOP OF WALL)	LF	15.000	711.000	0.000	684.00	10,260.00
1474	05006001		MOBILIZATION CO #113 MINIMAX REVISIONS	LS	89,148.450	0.000	1.000	1.00	89,148.45
1475	05006001	000	MOBILIZATION	LS	27,137,500.000	0.700	0.000	0.63	17,096,625.00
1478	96086020	900	UNIQUE CHANGE ORDER ITEM 20 UCOI 20 - TRAFFIC CONTROL - FREEWAY TOTAL CLOSURE - CO 35	DOL	3,970.000	0.000	1.000	13.00	51,610.00
1479	96086021	900	UNIQUE CHANGE ORDER ITEM 21 UCOI 21 - TRAFFIC CONTROL - FRONT ROAD 1 LANE CLOSURE- CO 35	DOL	1,360.000	0.000	1.000	2.00	2,720.00
1480	05026001	000	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	15,000.000	57.830	0.000	57.83	867,450.00
1482	96086027		UNIQUE CHANGE ORDER ITEM 27 UCOI 27 INSTL DEL ASSM (D-DW)SZ 1 (FLX)SRF CHANGE ORDER 39	DOL	2,121.000	0.000	1.000	1.00	2,121.00
1483	96086029	900	UNIQUE CHANGE ORDER ITEM 29 WATER LEAK REPAIR	DOL	8,100.720	0.000	1.000	1.00	8,100.72
1484	04806001	900	CLEAN EXIST CULVERTS ADDED BY CHANGE ORDER NO.44	EA	9,938.130	0.000	90.000	96.00	954,060.48
1485	05066002	003	ROCK FILTER DAMS (INSTALL) (TY 2)	LF	27.000	150.000	0.000	413.00	11,151.00
1486	96086030	900	UNIQUE CHANGE ORDER ITEM 30 ADDED BY CHANGE ORDER NO.44	DOL	4,045.030	0.000	20.000	3.00	12,135.09
1487	96086031	900	UNIQUE CHANGE ORDER ITEM 31 ADDED BY CHANGE ORDER NO.44	DOL	10,744.460	0.000	1.000	1.00	10,744.46
1488	96086032	900	UNIQUE CHANGE ORDER ITEM 32 ADDED BY CHANGE ORDER NO.44	DOL	3,384.320	0.000	1.000	1.00	3,384.32
1489	96086033	900	UNIQUE CHANGE ORDER ITEM 33 RELOCATE TELECOM LINES DOL = LUMP SUM	DOL	2,067.980	0.000	2.000	2.00	4,135.96
1490	05066011	003	ROCK FILTER DAMS (REMOVE)	LF	11.000	150.000	0.000	33.00	363.00
1491	96086034	900	UNIQUE CHANGE ORDER ITEM 34 RELOCATION OF MCI AND AT&T CABLES	DOL	38,920.570	0.000	1.000	1.00	38,920.57

CATEGORY	001		DESCRIPTION	ALL ITEMS					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1492	05026025		BARR, SIGNS, TRAFFIC HANDLING CO #137 Adtl Barricades P1-0A	EA	16,627.620	0.000	1.000	1.00	16,627.62
1493	05026001		BARRICADES, SIGNS AND TRAFFIC HANDLING CO 219	MO	15,000.000	0.000	10.000	8.00	120,000.00
1494	96086037	900	UNIQUE CHANGE ORDER ITEM 37 INSTALL TEMPORARY RUN OF FIBER OPTIC @ IH 610	DOL	46,732.690	0.000	1.000	1.00	46,732.69
1495	05066020	003	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	31.000	1,200.000	0.000	6,891.77	213,644.94
1505	05066038	003	TEMP SEDMT CONT FENCE (INSTALL)	LF	2.500	15,311.000	0.000	19,331.00	48,327.50
1510	05066039	003	TEMP SEDMT CONT FENCE (REMOVE)	LF	1.000	15,311.000	0.000	8,355.00	8,355.00
1515	05066040	003	BIODEG EROSN CONT LOGS (INSTL) (8")	LF	5.000	3,739.000	0.000	59,351.50	296,757.50
1520	05066041	003	BIODEG EROSN CONT LOGS (INSTL) (12")	LF	6.000	1,205.000	0.000	407.00	2,442.00
1521	96086040	900	UNIQUE CHANGE ORDER ITEM 40 CONN. A - REVISED SHOP DRAWINGS - BOX GIRDER, BENT 6 COL.	DOL	2,467.500	0.000	1.000	1.00	2,467.50
1522	96086041		UNIQUE CHANGE ORDER ITEM 41 CHANGE ORDER NO. 70	DOL	9,507.660	0.000	1.000	1.00	9,507.66
1525	05066043	003	BIODEG EROSN CONT LOGS (REMOVE)	LF	1.000	4,944.000	0.000	52,602.00	52,602.00
1530	05086001	000	CONSTRUCTING DETOURS	SY	75.000	6,392.000	0.000	6,839.87	512,990.05
1536	05126001		PORT CTB (FUR & INST)(SGL SLOPE)(TY 1) CO #113 MINIMAX REVISIONS	LF	40.900	0.000	690.000	660.00	26,994.00
1540	05126013	001	PORT CTB (DES SOURCE)(SGL SLP)(TY 1)	LF	3.000	7,500.000	0.000	11,758.00	35,274.00
1545	05126017	001	PORT CTB (DES SOURCE)(F-SHAPE)(TY 1)	LF	40.000	90.000	0.000	240.00	9,600.00
1550	05126021	001	PORT CTB (DES SOURCE)(LOW PROF)(TY 1)	LF	4.000	6,660.000	1,520.000	7,160.00	28,640.00
1555	05126022	001	PORT CTB (DES SOURCE)(LOW PROF)(TY 2)	LF	4.000	500.000	300.000	500.00	2,000.00
1560	05126025	001	PORT CTB (MOVE)(SGL SLP)(TY 1)	LF	6.000	63,569.000	330.000	75,119.00	450,714.00
1565	05126033	001	PORT CTB (MOVE)(LOW PROF)(TY 1)	LF	4.000	33,760.000	0.000	11,520.00	46,080.00
1570	05126034	001	PORT CTB (MOVE)(LOW PROF)(TY 2)	LF	4.000	1,220.000	0.000	900.00	3,600.00
1575	05126037	001	PORT CTB (STKPL)(SGL SLP)(TY 1)	LF	4.000	24,660.000	0.000	30,810.00	123,240.00
1576	05126037		PORT CTB (STKPL)(SGL SLP)(TY 1) CO #113 MINIMAX REVISIONS	LF	6.870	0.000	690.000	660.00	4,534.20
1585	05126045	001	PORT CTB (STKPL)(LOW PROF)(TY 1)	LF	4.000	8,220.000	0.000	7,280.00	29,120.00
1590	05126046	001	PORT CTB (STKPL)(LOW PROF)(TY 2)	LF	4.000	400.000	0.000	300.00	1,200.00
1595	05126049	001	PORT CTB (REMOVE)(SGL SLP)(TY 1)	LF	4.000	3,240.000	0.000	420.00	1,680.00
1615	05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42 )	LF	35.000	2,493.000	0.000	2,593.67	90,778.45
1620	05146003	000	PERM CTB (SGL SLOPE) (TY 3) (42 )	LF	150.000	66.000	0.000	117.50	17,625.00
1625	05146040	000	PERM CTB (SSCB)(TY 3)(MOD)	LF	150.000	334.000	0.000	285.00	42,750.00
1630	05146648	000	PERM CTB (SGL SLOPE)(SPLIT)(MOD)	LF	600.000	349.000	0.000	30.00	18,000.00
1636	05286004		LANDSCAPE PAVERS CO #113 MINIMAX REVISIONS	SY	72.320	0.000	119.000	85.33	6,171.28
1640	05286006	000	REMOVE AND RELAY PAVERS	SY	60.000	41.000	0.000	278.28	16,696.68
1645	05296005	000	CONC CURB (MONO) (TY II)	LF	5.000	9,849.000	8.000	5,753.00	28,765.00
1646	05296005		CONC CURB (MONO) (TY II) CO #113 MINIMAX REVISIONS	LF	5.430	0.000	595.000	503.01	2,731.34
1648	05296010		CONC CURB (U-TURN) CO #113 MINIMAX REVISIONS	LF	23.230	0.000	135.000	149.00	3,461.27
1650	05296011	000	CONC CURB (DOWEL)	LF	7.000	14,574.000	90.000	16,561.83	115,932.81

CATEGORY	001		DESCRIPTION	ALL ITEMS					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1651	05296011		CONC CURB (DOWEL) CO #113 MINIMAX REVISIONS	LF	12.320	0.000	883.500	415.50	5,118.96
1655	05296012	000	CONC CURB (SLOTTED)	LF	11.000	258.000	0.000	62.00	682.00
1660	05296040	000	CONC CURB (DOWEL) (MOD)	LF	12.000	1,892.000	0.000	508.00	6,096.00
1665	05306004	000	DRIVEWAYS (CONC)	SY	65.000	815.000	0.000	1,125.26	73,142.18
1666	05306017		DRIVEWAYS (CONC) (HES) CO #113 MINIMAX REVISIONS	SY	109.860	0.000	567.000	527.61	57,963.34
1670	05316001	000	CONC SIDEWALKS (4")	SY	60.000	2,840.000	64.000	1,970.10	118,205.82
1675	05316002	000	CONC SIDEWALKS (5")	SY	70.000	944.000	314.000	1,904.06	133,284.20
1685	05316004	000	CURB RAMPS (TY 1)	EA	2,100.000	7.000	1.000	3.00	6,300.00
1690	05316005	000	CURB RAMPS (TY 2)	EA	2,400.000	1.000	1.000	3.00	7,200.00
1700	05316010	000	CURB RAMPS (TY 7)	EA	1,100.000	8.000	0.000	1.00	1,100.00
1705	05316013	000	CURB RAMPS (TY 10)	EA	1,500.000	12.000	2.000	8.00	12,000.00
1710	05316016	000	CURB RAMPS (TY 21)	EA	1,800.000	4.000	0.000	2.00	3,600.00
1725	05366002	000	CONC MEDIAN	SY	80.000	70.000	197.000	182.00	14,560.08
1730	05406001	000	MTL W-BEAM GD FEN (TIM POST)	LF	21.000	100.000	0.000	50.00	1,050.00
1731	96086002		UNIQUE CHANGE ORDER ITEM 2 UCOI 2 - METAL BEAM GUARD FENCE 610SBML	DOL	1,261.550	0.000	1.000	6.00	7,569.30
1732	96086003	900	UNIQUE CHANGE ORDER ITEM 3 UCOI 3 - METAL BEAM GUARD FENCE 59 HOV	DOL	3,099.630	0.000	1.000	1.00	3,099.63
1735	05406002	000	MTL W-BEAM GD FEN (STEEL POST)	LF	58.000	62.500	-12.500	25.00	1,450.00
1740	05406007	000	MTL BEAM GD FEN TRANS (TL2)	EA	965.000	2.000	0.000	5.00	4,825.00
1745	05406016	000	DOWNSTREAM ANCHOR TERMINAL SECTION	EA	885.000	3.000	0.000	3.00	2,655.00
1750	05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	4.000	800.000	0.000	900.00	3,600.00
1755	05426002	000	REMOVE TERMINAL ANCHOR SECTION	EA	212.500	1.000	0.000	1.00	212.50
1760	05426003	000	REMOVE DOWNSTREAM ANCHOR TERMINAL	EA	197.500	2.000	0.000	4.00	790.00
1765	05426004	000	RM MTL BM GD FENCE TRANS (THRIE-BEAM)	EA	220.000	1.000	0.000	2.00	440.00
1771	96086064	000	UNIQUE CHANGE ORDER ITEM 64 CO 101, ADJUST TEMP SIGNAL AT RICHMOND AVE, DOL=LS	DOL	4,044.530	0.000	1.000	1.00	4,044.53
1772	05446001	900	GUARDRAIL END TREATMENT (INSTALL) CO 105, GUARDRAIL END TREATMENT MASH COMPLIANT	EA	2,804.180	0.000	7.000	6.00	16,825.08
1775	05446003	000	GUARDRAIL END TREATMENT (REMOVE)	EA	350.000	2.000	0.000	3.00	1,050.00
1780	05456003	000	CRASH CUSH ATTEN (MOVE & RESET)	EA	2,215.000	52.000	4.000	111.00	245,865.00
1785	05456005	000	CRASH CUSH ATTEN (REMOVE)	EA	1,085.000	42.000	1.000	39.00	42,315.00
1790	05456006	000	CRASH CUSH ATTEN (INSTL)(L)(N)(TL2)	EA	14,650.000	8.000	1.000	7.00	102,550.00
1795	05456007	000	CRASH CUSH ATTEN (INSTL)(L)(N)(TL3)	EA	19,550.000	46.000	0.000	27.00	527,850.00
1800	05456009	000	CRASH CUSH ATTEN (INSTL)(L)(W)(TL2)	EA	25,500.000	2.000	0.000	2.00	51,000.00
1805	05456010	000	CRASH CUSH ATTEN (INSTL)(L)(W)(TL3)	EA	41,000.000	6.000	0.000	4.00	164,000.00
1806	05456006	900	CRASH CUSH ATTEN (INSTL)(L)(N)(TL2)	EA	26,510.540	0.000	8.000	4.00	106,042.16
1807	05456007	900	CRASH CUSH ATTEN (INSTL)(L)(N)(TL3)	EA	29,501.150	0.000	5.000	2.00	59,002.30
1808	05456007	900	CRASH CUSH ATTEN (INSTL)(L)(N)(TL3)	EA	35,632.770	0.000	5.000	5.00	178,163.85
1809	05456007	900	CRASH CUSH ATTEN (INSTL)(L)(N)(TL3)	EA	39,208.270	0.000	3.000	1.00	39,208.27
1810	05506001	000	CHAIN LINK FENCE (INSTALL) (6')	LF	22.500	106.000	0.000	928.00	20,880.00
1813	05452034	900	CRASH CUSH ATTEN (INSTAL)(SFPM) CCA SAND-FILLED PLASTIC BARRELS/MODULES CO 100	EA	7,729.040	0.000	2.000	2.00	15,458.08
1814	05506029		CHAIN LINK FENCE (INSTALL)(6')(MOD) CO #130 Black Vinyl Coated Fence	LF	68.850	0.000	261.000	268.00	18,451.80

CATEGORY	001		DESCRIPTION	ALL ITEMS					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1816	05566004		PIPE UNDERDRAINS (TY 4) (6") PIPE UNDERDRAINS (TY 4)(6") ADDED BY CHANGE ORDER NO. 33	LF	25.000	0.000	370.000	370.00	9,250.00
1820	06106010	000	REMOVE RD IL ASM (U/P)	EA	150.000	25.000	0.000	15.00	2,250.00
1825	06106101	000	REPLACE LUMINAIRE W/LED (150W EQ)	EA	575.000	16.000	0.000	16.00	9,200.00
1830	06106104	000	IN RD IL (U/P) (TY 1) (150W EQ) LED	EA	900.000	54.000	0.000	48.00	43,200.00
1835	06106105	000	IN RD IL (U/P) (TY 1) (250W EQ) LED	EA	950.000	8.000	0.000	2.00	1,900.00
1845	06106107	000	IN RD IL (U/P) (TY 2) (250W EQ) LED	EA	1,000.000	3.000	0.000	3.00	3,000.00
1850	06136008	000	HI MST IL POLE (175 FT)(100 MPH)	EA	36,000.000	7.000	0.000	6.00	216,000.00
1861	06186025		CONDT (PVC) (SCH 40) (2") (CONC ENCSE) CO #142	LF	33.430	0.000	1,640.000	1,960.00	65,522.80
1865	06186024	000	CONDT (PVC) (SCH 40) (2") (BORE)	LF	11.950	384.000	0.000	272.00	3,250.40
1870	06186030	000	CONDT (PVC) (SCH 40) (3") (BORE)	LF	12.950	218.000	0.000	658.00	8,521.10
1875	06186031	000	CONDT (PVC) (SCH 40) (3") (CONC ENCSE)	LF	9.300	25,544.000	6.000	22,925.00	213,202.50
1880	06186040	000	CONDT (PVC) (SCH 80) (1")	LF	8.300	1,065.000	-10.000	1,642.00	13,628.60
1885	06186042	000	CONDT (PVC) (SCH 80) (1 1/4")	LF	8.500	1,259.000	-298.000	372.98	3,170.30
1890	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	6.550	21,666.000	412.000	18,394.25	120,482.34
1895	06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	7.850	3,230.000	106.000	4,594.00	36,062.90
1900	06186049	000	CONDT (PVC) (SCH 80) (2") (CONC ENCSE)	LF	55.000	40.000	0.000	40.00	2,200.00
1905	06186051	000	CONDT (PVC) (SCH 80) (2 1/2")	LF	10.250	1,378.000	0.000	990.00	10,147.50
1910	06186053	000	CONDT (PVC) (SCH 80) (3")	LF	11.500	903.000	0.000	1,023.00	11,764.50
1915	06186054	000	CONDT (PVC) (SCH 80) (3") (BORE)	LF	26.000	4,960.000	-192.000	3,100.00	80,600.00
1920	06186058	000	CONDT (PVC) (SCH 80) (4")	LF	13.500	2,119.000	-262.000	2,816.00	38,016.00
1925	06186059	000	CONDT (PVC) (SCH 80) (4") (BORE)	LF	13.500	1,905.000	-562.000	1,271.00	17,158.50
1930	06186062	000	CONDT (RM) (3/4")	LF	12.500	2,650.000	10.000	2,050.00	25,625.00
1935	06186070	000	CONDT (RM) (2")	LF	17.850	3,230.000	-25.000	4,443.00	79,307.55
1940	06186074	000	CONDT (RM) (3")	LF	29.250	2,770.000	958.000	2,318.00	67,801.50
1945	06206002	000	ELEC CONDR (NO.14) INSULATED	LF	1.550	70.000	521.000	521.00	807.55
1946	06206002	900	ELEC CONDR (NO.14) INSULATED CO #158	LF	2.660	0.000	20,041.000	16,592.00	44,134.72
1950	06206003	000	ELEC CONDR (NO.12) BARE	LF	0.900	5,520.000	0.000	2,220.00	1,998.00
1955	06206004	000	ELEC CONDR (NO.12) INSULATED	LF	0.950	11,040.000	0.000	4,440.00	4,218.00
1960	06206005	000	ELEC CONDR (NO.10) BARE	LF	1.000	1,110.000	0.000	990.00	990.00
1965	06206006	000	ELEC CONDR (NO.10) INSULATED	LF	1.050	2,220.000	0.000	1,980.00	2,079.00
1970	06206007	000	ELEC CONDR (NO.8) BARE	LF	1.100	20,554.000	185.000	3,500.00	3,850.00
1975	06206008	000	ELEC CONDR (NO.8) INSULATED	LF	1.150	12,208.000	370.000	2,240.00	2,576.00
1980	06206009	000	ELEC CONDR (NO.6) BARE	LF	1.200	13,063.000	-1,908.000	7,606.00	9,127.20
1985	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.250	9,601.000	0.000	12,060.00	15,075.00
1990	06206011	000	ELEC CONDR (NO.4) BARE	LF	1.400	2,865.000	0.000	3,440.00	4,816.00
1995	06206012	000	ELEC CONDR (NO.4) INSULATED	LF	1.450	5,896.000	0.000	6,880.00	9,976.00
2000	06206015	000	ELEC CONDR (NO.2) BARE	LF	2.000	1,910.000	0.000	4,133.00	8,266.00
2005	06206016	000	ELEC CONDR (NO.2) INSULATED	LF	2.050	3,920.000	0.000	8,366.00	17,150.30
2010	06206021	000	ELEC CONDR (NO.2/0) BARE	LF	2.750	270.000	0.000	400.00	1,100.00
2015	06206022	000	ELEC CONDR (NO.2/0) INSULATED	LF	3.100	990.000	0.000	1,200.00	3,720.00
2020	06246001	000	GROUND BOX TY A (122311)	EA	585.000	22.000	0.000	17.00	9,945.00
2025	06246002	000	GROUND BOX TY A (122311)W/APRON	EA	635.000	41.000	0.000	31.00	19,685.00
2030	06246003	000	GROUND BOX TY B (122322)	EA	725.000	1.000	0.000	2.00	1,450.00
2035	06246009	000	GROUND BOX TY D (162922)	EA	640.000	2.000	0.000	32.00	20,480.00



CATEGORY	001		DESCRIPTION	ALL ITEMS					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2040	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	695.000	72.000	2.000	72.00	50,040.00
2045	06246021	000	GROUND BOX TY 2 (243636)W/APRON	EA	1,575.000	6.000	0.000	5.00	7,875.00
2056	96086011		UNIQUE CHANGE ORDER ITEM 11 UCO11 PUMP STATION NO. 4 TEMP ELECT SERVICE CHANGE ORDER 23	DOL	92,129.310	0.000	1.000	1.00	92,129.31
2060	06286002	000	REMOVE ELECTRICAL SERVICES	EA	800.000	4.000	0.000	5.00	4,000.00
2065	06286051	000	ELC SRV TY A 240/480 060(SS)SS(E)GC(O)	EA	6,575.000	1.000	0.000	1.00	6,575.00
2070	06286052	000	ELC SRV TY A 240/480 060(SS)SS(E)GC(U)	EA	5,335.000	2.000	0.000	2.00	10,670.00
2075	06286083	000	ELC SRV TY A 240/480 100(SS)SS(E)GC(U)	EA	5,575.000	1.000	0.000	1.00	5,575.00
2080	06286084	000	ELC SRV TY A 240/480 100(SS)SS(E)PS(U)	EA	5,675.000	1.000	0.000	1.00	5,675.00
2085	06286151	000	ELC SRV TY D 120/240 060(NS)SS(N)PS(U)	EA	4,875.000	1.000	0.000	1.00	4,875.00
2090	06286188	000	ELC SRV TY D 120/240 070(NS)SS(E)SP(O)	EA	4,395.000	1.000	0.000	1.00	4,395.00
2095	06286189	000	ELC SRV TY D 120/240 070(NS)SS(E)SP(U)	EA	3,875.000	1.000	0.000	1.00	3,875.00
2100	06286250	000	ELC SRV TY D 120/240 100(NS)SS(N)SP(O)	EA	3,985.000	2.000	0.000	2.00	7,970.00
2105	06366001	000	ALUMINUM SIGNS (TY A)	SF	14.500	107.000	0.000	107.00	1,551.50
2110	06366003	000	ALUMINUM SIGNS (TY O)	SF	19.250	7,340.250	0.000	7,241.25	139,394.07
2115	06366007	000	REPLACE EXISTING ALUMINUM SIGNS(TY A)	SF	22.500	36.000	0.000	36.00	810.00
2120	06366009	000	REPLACE EXISTING ALUMINUM SIGNS(TY O)	SF	20.150	1,053.000	0.000	1,053.00	21,217.95
2121	06366009		REPLACE EXISTING ALUMINUM SIGNS(TY O) CO #113 MINIMAX REVISIONS	SF	31.460	0.000	750.000	750.00	23,595.00
2122	06366003	900	ALUMINUM SIGNS (TY O) CO #202	SF	68.460	0.000	18.750	18.75	1,283.63
2123	06366009	900	REPLACE EXISTING ALUMINUM SIGNS(TY O) CO #202	SF	68.460	0.000	56.250	56.25	3,850.88
2125	06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	395.000	18.000	-2.000	15.00	5,925.00
2126	06446001		IN SM RD SN SUP&AM TY10BWG(1)SA(P) ADDED BY CO# 64	EA	597.820	0.000	4.000	4.00	2,391.28
2130	06446004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	560.000	27.000	2.000	24.00	13,440.00
2135	06446007	000	IN SM RD SN SUP&AM TY10BWG(1)SA(U)	EA	615.000	3.000	0.000	3.00	1,845.00
2145	06446030	000	IN SM RD SN SUP&AM TYS80(1)SA(T)	EA	645.000	8.000	-3.000	5.00	3,225.00
2150	06446033	000	IN SM RD SN SUP&AM TYS80(1)SA(U)	EA	800.000	4.000	0.000	2.00	1,600.00
2155	06446034	000	IN SM RD SN SUP&AM TYS80(1)SA(U-1EXT)	EA	830.000	5.000	0.000	4.99	4,143.36
2160	06446035	000	IN SM RD SN SUP&AM TYS80(1)SA(U-2EXT)	EA	915.000	2.000	0.000	2.00	1,830.00
2165	06446050	000	IN SM RD SN SUP&AM TYS80(2)SA(P)	EA	1,085.000	2.000	0.000	2.00	2,170.00
2170	06446060	000	IN SM RD SN SUP&AM TYTWT(1)WS(P)	EA	300.000	1.000	0.000	1.00	300.00
2175	06446064	000	IN BRIDGE MNT CLEARANCE SGN ASSM(TY N)	EA	1,430.000	4.000	0.000	3.00	4,290.00
2176	06446064	000	IN BRIDGE MNT CLEARANCE SGN ASSM(TY N) CO #199	EA	3,123.290	0.000	1.000	1.00	3,123.29
2180	06446065	000	IN BRIDGE MNT CLEARANCE SGN ASSM(TY S)	EA	1,450.000	17.000	0.000	3.00	4,350.00
2181	06446065	000	IN BRIDGE MNT CLEARANCE SGN ASSM(TY S) CO #199	EA	3,161.710	0.000	1.000	1.00	3,161.71
2185	06446066	000	IN SM RD SN SUP&AM (RAIL MOUNT)	EA	1,780.000	39.000	-3.000	32.00	56,960.00
2186	06446066		IN SM RD SN SUP&AM (RAIL MOUNT) CO #113 MINIMAX REVISIONS	EA	2,464.000	0.000	5.000	7.00	17,248.00
2188	06446066	901	IN SM RD SN SUP&AM (RAIL MOUNT) CO 160	EA	2,848.000	0.000	2.000	1.00	2,848.00
2190	06446067	000	IN SM RD SN SUP&AM (INST SIGN ONLY)	EA	120.000	8.000	0.000	7.00	840.00

CATEGORY	001		DESCRIPTION	ALL ITEMS						
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$	
2195	06446068	000	RELOCATE SM RD SN SUP&AM TY 10BWG	EA	460.000	12.000	0.000	1.00	460.00	
2197	06446070	000	RELOCATE SM RD SN SUP&AM TY S80 CO #220	EA	756.440	0.000	1.000	1.00	756.44	
2200	06446075	000	RELOCATE SM RD SN SUP&AM(SIGN ONLY)	EA	125.000	4.000	-1.000	1.00	125.00	
2205	06446076	000	REMOVE SM RD SN SUP&AM	EA	125.000	36.000	0.000	29.00	3,625.00	
2210	06446078	000	REMOVE SM RD SN SUP&AM (SIGN ONLY)	EA	50.000	1.000	0.000	1.00	50.00	
2215	06506018	000	INS OH SN SUP(20 FT CANT)	EA	13,775.000	1.000	0.000	1.00	13,775.00	
2220	06506032	000	INS OH SN SUP(30 FT CANT)	EA	11,285.000	1.000	0.000	1.00	11,285.00	
2225	06506034	000	INS OH SN SUP(30 FT CANT)(SPAN ONLY)	EA	13,875.000	3.000	0.000	3.00	41,625.00	
2230	06506061	000	INS OH SN SUP(50 FT BRDG)(SPAN ONLY)	EA	30,175.000	1.000	0.000	1.00	30,175.00	
2235	06506076	000	INS OH SN SUP(65 FT BRDG)(SPAN ONLY)	EA	33,175.000	1.000	0.000	1.00	33,175.00	
2240	06506091	000	INS OH SN SUP(80 FT BRDG)(SPAN ONLY)	EA	37,375.000	2.000	0.000	2.00	74,750.00	
2245	06506096	000	INS OH SN SUP(85 FT BRDG)(SPAN ONLY)	EA	42,775.000	1.000	0.000	1.00	42,775.00	
2250	06506116	000	INS OH SN SUP(105 FT BRDG)(SPAN ONLY)	EA	48,275.000	1.000	0.000	1.00	48,275.00	
2260	06506178	000	INS OH SN SUP(180 FT BRDG)(SPAN ONLY)	EA	85,475.000	1.000	0.000	1.00	85,475.00	
2265	06506204	000	REMOVE OVERHD SIGN SUP	EA	9,650.000	7.000	0.000	9.00	86,850.00	
2270	06506205	000	REMOVE OVERHD SIGN SUP (SIGN ONLY)	EA	1,200.000	10.000	0.000	7.00	8,400.00	
2275	06586013	000	INSTL DEL ASSM (D-SW)SZ (BRF)CTB	EA	17.000	179.000	0.000	142.00	2,414.00	
2280	06586026	000	INSTL DEL ASSM (D-SY)SZ (BRF)CTB	EA	17.000	145.000	0.000	109.00	1,853.00	
2285	06586038	000	INSTL DEL ASSM (D-DW)SZ 1(FLX)SRF	EA	62.000	70.000	0.000	177.00	10,974.00	
2290	06586042	000	INSTL DEL ASSM (D-DY)SZ 1(FLX)SRF	EA	62.000	15.000	0.000	53.00	3,286.00	
2291	06626001		WK ZN PAV MRK NON-REMOV (W)4"(BRK) CO #183 Missing STRIPING ITEM	LF	0.740	0.000	1,300.000	2,565.00	1,898.10	
2292	06626002		WK ZN PAV MRK NON-REMOV (W)4"(DOT) CO #183 Missing STRIPING ITEM	LF	1.590	0.000	32.000	366.00	581.94	
2293	06626004		WK ZN PAV MRK NON-REMOV (W)4"(SLD) CO #183 Missing STRIPING ITEM	LF	0.690	0.000	184.000	381.00	262.89	
2294	06626012		WK ZN PAV MRK NON-REMOV (W)8"(SLD) CO #183 Missing STRIPING ITEM	LF	1.380	0.000	566.000	1,569.00	2,165.22	
2295	06626060	000	WK ZN PAV MRK REMOV (W)4"(BRK)	LF	0.700	55,760.000	-410.000	55,862.00	39,103.40	
2296	06626014		WK ZN PAV MRK NON-REMOV (W)12"(SLD) CO #183 Missing STRIPING ITEM	LF	3.180	0.000	194.000	1,389.00	4,417.02	
2297	06626016		WK ZN PAV MRK NON-REMOV (W)24"(SLD) CO #183 Missing STRIPING ITEM	LF	5.300	0.000	64.000	969.00	5,135.70	
2298	06626017		WK ZN PAV MRK NON-REMOV (W)(ARROW) CO #183 Missing STRIPING ITEM	EA	185.590	0.000	8.000	44.00	8,165.96	
2299	06626018		WK ZN PAV MRK NON-REMOV (W)(DBL ARW) CO #183 Missing STRIPING ITEM	EA	371.180	0.000	2.000	11.00	4,082.98	
2300	06626061	000	WK ZN PAV MRK REMOV (W)4"(DOT)	LF	1.500	287.000	0.000	635.00	952.50	
2301	06626027		WK ZN PAV MRK NON-REMOV (W)(U-L ARR) CO #183 Missing STRIPING ITEM	EA	212.100	0.000	4.000	2.00	424.20	
2302	06626033		WK ZN PAV MRK NON-REMOV (Y)4"(DOT) CO #183 Missing STRIPING ITEM	LF	1.590	0.000	44.000	68.00	108.12	
2303	06626034		WK ZN PAV MRK NON-REMOV (Y)4"(SLD) CO #183 Missing STRIPING ITEM	LF	0.690	0.000	3,540.000	1,770.00	1,221.30	
2305	06626063	000	WK ZN PAV MRK REMOV (W)4"(SLD)	LF	0.650	173,838.000	2,403.000	239,429.50	155,629.18	

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2310	06626071	000	WK ZN PAV MRK REMOV (W)8"(SLD)	LF	1.300	20,282.000	0.000	25,096.00	32,624.80
2315	06626072	000	WK ZN PAV MRK REMOV (W)12"(LNDP)	LF	3.000	4,826.000	-36.000	3,351.00	10,053.00
2320	06626073	000	WK ZN PAV MRK REMOV (W)12"(SLD)	LF	3.000	24,953.000	114.000	24,847.00	74,541.00
2325	06626075	000	WK ZN PAV MRK REMOV (W)24"(SLD)	LF	5.000	1,283.000	0.000	672.00	3,360.00
2330	06626080	000	WK ZN PAV MRK REMOV (W)(ARROW)	EA	175.000	41.000	0.000	70.00	12,250.00
2335	06626082	000	WK ZN PAV MRK REMOV (W)(ENTR GORE)	EA	580.000	18.000	0.000	24.00	13,920.00
2340	06626083	000	WK ZN PAV MRK REMOV (W)(EXIT GORE)	EA	580.000	35.000	0.000	35.00	20,300.00
2350	06626089	000	WK ZN PAV MRK REMOV (W)(UTURN ARROW)	EA	450.000	1.000	0.000	5.00	2,250.00
2355	06626090	000	WK ZN PAV MRK REMOV (W)(WORD)	EA	200.000	34.000	0.000	96.00	19,200.00
2360	06626094	000	WK ZN PAV MRK REMOV (Y)4"(DOT)	LF	1.500	206.000	0.000	225.00	337.50
2365	06626095	000	WK ZN PAV MRK REMOV (Y)4"(SLD)	LF	0.650	142,505.000	2,403.000	179,872.00	116,916.80
2366	06626102		WK ZN PAV MRK REMOV (Y)24"(SLD) CO #183 Missing STRIPING ITEM	LF	5.300	0.000	460.000	230.00	1,219.00
2370	06666018	000	REFL PAV MRK TY I (W)6"(DOT)(100MIL)	LF	1.750	460.000	0.000	77.00	134.75
2375	06666036	000	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	1.300	6,696.000	-905.000	3,080.25	4,004.33
2385	06666042	000	REFL PAV MRK TY I (W)12"(SLD)(100MIL)	LF	3.000	3,614.000	-1,440.000	105.00	315.00
2390	06666048	000	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	6.000	414.000	-251.000	524.83	3,149.00
2396	06666054		REFL PAV MRK TY I (W)(ARROW)(100MIL) CO #183 Missing STRIPING ITEM	EA	265.130	0.000	2.000	8.00	2,121.04
2397	06666063		REFL PAV MRK TY I(W)(UTURN ARW)(100MIL) CO #183 Missing STRIPING ITEM	EA	371.180	0.000	2.000	1.00	371.18
2398	06666180		REFL PAV MRK TY II (W) 12" (SLD) CO #183 Missing STRIPING ITEM	LF	3.180	0.000	840.000	370.00	1,176.60
2399	06666182		REFL PAV MRK TY II (W) 24" (SLD) CO #183 Missing STRIPING ITEM	LF	6.360	0.000	736.000	238.00	1,513.68
2400	06666141	000	REFL PAV MRK TY I (Y)12"(SLD)(100MIL)	LF	3.000	4,398.000	-3,450.000	524.00	1,572.00
2401	06666184		REFL PAV MRK TY II (W) (ARROW) CO #183 Missing STRIPING ITEM	EA	265.130	0.000	14.000	3.00	795.39
2402	06666192		REFL PAV MRK TY II (W) (WORD) CO #183 Missing STRIPING ITEM	EA	318.150	0.000	2.000	2.00	636.30
2405	06666207	000	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.200	3,767.000	0.000	2,937.00	587.40
2410	06666212	000	REFL PAV MRK TY II (Y) 12" (SLD)	LF	3.000	325.000	-325.000	377.00	1,131.00
2415	06666225	000	PAVEMENT SEALER 6"	LF	0.100	52,203.000	-3,968.000	50,434.00	5,043.40
2420	06666226	000	PAVEMENT SEALER 8"	LF	0.200	9,509.000	-905.000	5,930.25	1,186.05
2425	06666228	000	PAVEMENT SEALER 12"	LF	0.300	11,933.000	-4,970.000	2,567.00	770.10
2430	06666230	000	PAVEMENT SEALER 24"	LF	0.500	414.000	-251.000	447.83	223.92
2435	06666231	000	PAVEMENT SEALER (ARROW)	EA	5.000	13.000	0.000	39.00	195.00
2440	06666232	000	PAVEMENT SEALER (WORD)	EA	7.000	14.000	0.000	36.00	252.00
2445	06666234	000	PAVEMENT SEALER (DBL ARROW)	EA	10.000	2.000	0.000	4.00	40.00
2455	06666306	000	RE PM W/RET REQ TY I (W)6"(BRK)(100MIL)	LF	0.350	7,921.000	-540.000	1,130.00	395.50
2460	06666309	000	RE PM W/RET REQ TY I (W)6"(SLD)(100MIL)	LF	0.350	11,350.000	-300.000	10,960.71	3,836.25
2465	06666321	000	RE PM W/RET REQ TY I (Y)6"(SLD)(100MIL)	LF	0.350	13,146.000	-1,400.000	4,372.00	1,530.20
2470	06686010	000	PREFAB PAV MRK TY B (W)(6")(BRK)CNTST	LF	9.500	7,564.000	0.000	2,340.00	22,230.00
2475	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	225.000	75.000	-14.000	38.00	8,550.00
2476	06686077		PREFAB PAV MRK TY C (W) (ARROW) CO #113 MINIMAX REVISIONS	EA	227.520	0.000	3.000	3.00	682.56
2480	06686078	000	PREFAB PAV MRK TY C (W) (DBL ARROW)	EA	450.000	11.000	1.000	4.00	1,800.00

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2490	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	285.000	123.000	-13.000	42.00	11,970.00
2495	06686115	000	PREFAB PAV MRK TY C (MULTI) (SHIELD)	EA	1,400.000	31.000	0.000	41.00	57,400.00
2500	06726009	000	REFL PAV MRKR TY II-A-A	EA	5.000	111.000	0.000	106.00	530.00
2505	06726010	000	REFL PAV MRKR TY II-C-R	EA	4.500	4,086.000	-1.000	1,496.00	6,732.00
2510	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.300	75,505.000	0.000	24,445.00	7,333.50
2515	06776002	000	ELIM EXT PAV MRK & MRKS (6")	LF	0.400	2,095.000	700.000	38,515.00	15,406.00
2520	06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	0.550	13,731.000	2,825.000	8,666.00	4,766.30
2525	06776005	000	ELIM EXT PAV MRK & MRKS (12")	LF	0.800	23,542.000	0.000	4,693.00	3,754.40
2526	06776005		ELIM EXT PAV MRK & MRKS (12") CO #113 MINIMAX REVISIONS	LF	1.000	0.000	2,070.000	621.00	621.00
2530	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	2.000	1,331.000	0.000	509.00	1,018.00
2531	06776007		ELIM EXT PAV MRK & MRKS (24") CO #113 MINIMAX REVISIONS	LF	2.250	0.000	65.000	80.00	180.00
2535	06776008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	30.000	11.000	0.000	50.00	1,500.00
2536	06776008		ELIM EXT PAV MRK & MRKS (ARROW) CO #113 MINIMAX REVISIONS	EA	49.910	0.000	2.000	2.00	99.82
2537	06776009		ELIM EXT PAV MRK & MRKS (DBL ARROW) CO #113 MINIMAX REVISIONS	EA	65.190	0.000	1.000	8.00	521.52
2540	06776012	000	ELIM EXT PAV MRK & MRKS (WORD)	EA	35.000	11.000	0.000	41.00	1,435.00
2541	06776012		ELIM EXT PAV MRK & MRKS (WORD) CO #113 MINIMAX REVISIONS	EA	51.950	0.000	2.000	2.00	103.90
2544	06776021		ELIM EXT PAV MRK & MRKS (JIGGLE) CO #183 Missing STRIPING ITEM	EA	1.060	0.000	208.000	104.00	110.24
2545	06776022	000	ELIM EXT PAV MRK & MRKS (SHEILD)	EA	75.000	10.000	0.000	37.00	2,775.00
2550	06786002	000	PAV SURF PREP FOR MRK (6")	LF	0.060	128,176.000	6,160.000	59,394.00	3,563.64
2555	06786004	000	PAV SURF PREP FOR MRK (8")	LF	0.080	17,433.000	-645.000	6,600.25	528.02
2560	06786005	000	PAV SURF PREP FOR MRK (10")	LF	0.100	2,660.000	0.000	420.00	42.00
2565	06786006	000	PAV SURF PREP FOR MRK (12")	LF	0.120	11,808.000	-3,885.000	3,023.00	362.76
2566	06786006		PAV SURF PREP FOR MRK (12") CO #113 MINIMAX REVISIONS	LF	0.140	0.000	459.000	304.00	42.56
2570	06786008	000	PAV SURF PREP FOR MRK (24")	LF	0.240	5,360.000	-4,316.000	299.83	71.96
2571	06786008		PAV SURF PREP FOR MRK (24") CO #113 MINIMAX REVISIONS	LF	0.250	0.000	89.000	84.00	21.00
2575	06786009	000	PAV SURF PREP FOR MRK (ARROW)	EA	5.000	79.000	-22.000	34.00	170.00
2576	06786009		PAV SURF PREP FOR MRK (ARROW) CO #113 MINIMAX REVISIONS	EA	8.980	0.000	3.000	3.00	26.94
2580	06786010	000	PAV SURF PREP FOR MRK (DBL ARROW)	EA	10.000	6.000	5.000	3.00	30.00
2590	06786016	000	PAV SURF PREP FOR MRK (WORD)	EA	10.000	73.000	-15.000	38.00	380.00
2591	06786016		PAV SURF PREP FOR MRK (WORD) CO #113 MINIMAX REVISIONS	EA	10.750	0.000	3.000	3.00	32.25
2600	06786025	000	PAV SURF PREP FOR MRKS (SHIELD)	EA	50.000	26.000	0.000	28.00	1,400.00
2605	06806003	000	INSTALL HWY TRF SIG (SYSTEM)	EA	32,500.000	2.000	0.000	0.50	16,250.00
2615	06816001	000	TEMP TRAF SIGNALS	EA	35,000.000	6.000	0.000	1.90	66,500.00
2620	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	205.000	35.000	-12.000	7.00	1,435.00
2625	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	205.000	19.000	-13.000	2.00	410.00
2630	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	205.000	35.000	-12.000	7.00	1,435.00

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2635	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	205.000	19.000	-13.000	2.00	410.00
2640	06826005	000	VEH SIG SEC (12")LED(RED)	EA	205.000	35.000	-12.000	7.00	1,435.00
2645	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	205.000	18.000	-12.000	2.00	410.00
2650	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	475.000	31.000	-10.000	7.00	3,325.00
2655	06826023	000	BACK PLATE (12")(3 SEC)	EA	110.000	52.000	-23.000	9.00	990.00
2665	06846007	000	TRF SIG CBL (TY A)(12 AWG)(2 CONDR)	LF	1.050	4,250.000	0.000	2,125.00	2,231.25
2670	06846009	000	TRF SIG CBL (TY A)(12 AWG)(4 CONDR)	LF	1.250	4,310.000	0.000	2,155.00	2,693.75
2675	06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	1.850	3,845.000	0.000	2,620.00	4,847.00
2680	06846028	000	TRF SIG CBL (TY A)(14 AWG)(2 CONDR)	LF	0.950	340.000	0.000	600.00	570.00
2685	06846029	000	TRF SIG CBL (TY A)(14 AWG)(3 CONDR)	LF	1.250	6,905.000	-2,007.000	4,120.00	5,150.00
2690	06846030	000	TRF SIG CBL (TY A)(14 AWG)(4 CONDR)	LF	1.400	340.000	0.000	780.00	1,092.00
2695	06846031	000	TRF SIG CBL (TY A)(14 AWG)(5 CONDR)	LF	1.250	6,905.000	-2,007.000	4,120.00	5,150.00
2700	06846033	000	TRF SIG CBL (TY A)(14 AWG)(7 CONDR)	LF	1.650	9,403.000	-4,342.000	3,910.00	6,451.50
2705	06846080	000	TRF SIG CBL (TY C)(14 AWG)(2 CONDR)	LF	1.000	34,640.000	-5,982.000	30,882.00	30,882.00
2710	06856004	000	INSTL RDS FL SH BCN ASSM (SOLAR PWRD)	EA	6,275.000	2.000	0.000	2.00	12,550.00
2720	06866041	000	INS TRF SIG PL AM(S)1 ARM(40')	EA	6,275.000	4.000	0.000	3.00	18,825.00
2730	06866053	000	INS TRF SIG PL AM(S)1 ARM(50')	EA	12,675.000	3.000	-1.000	2.00	25,350.00
2745	06866221	000	INS TRF SIG PL AM(S)2 ARM(55-44')	EA	16,750.000	1.000	0.000	1.00	16,750.00
2750	06876001	000	PED POLE ASSEMBLY	EA	1,435.000	23.000	-7.000	7.00	10,045.00
2755	06876003	000	RELOCATE PED POLE ASSEMBLY	EA	1,225.000	1.000	3.000	3.00	3,675.00
2770	06886004	000	VEH LP DETECT (SAWCUT)	LF	9.750	5,941.000	0.000	4,600.00	44,850.00
2775	06906009	000	REMOVAL OF CABLES	LF	3.250	570.000	0.000	1,380.00	4,485.00
2780	06906024	000	REMOVAL OF SIGNAL HEAD ASSM	EA	795.000	1.000	0.000	1.00	795.00
2785	06906030	000	REMOVAL OF PEDESTRIAN PUSH BUTTONS	EA	200.000	2.000	0.000	1.00	200.00
2790	06906100	000	REMOVE TRAFFIC SIGNAL	EA	3,375.000	1.000	1.000	1.00	3,375.00
2795	07306016	000	STRIP MOWING - TRACT (13)	AC	250.000	19.000	0.000	69.76	17,440.00
2800	07346002	000	LITTER REMOVAL	CYC	1,900.000	19.000	0.000	79.00	150,100.00
2805	07356001	000	DEBRIS REMOVAL (CNTR MEDIANS/MAINLANES)	CYC	2,700.000	76.000	0.000	65.00	175,500.00
2810	07356003	000	DEBRIS REMOVAL (FRONTAGE ROADS)	CYC	2,600.000	76.000	0.000	79.00	205,400.00
2815	07356005	000	DEBRIS REMOVAL (ENTRANCE/EXIT RAMPS)	CYC	2,700.000	76.000	0.000	80.00	216,000.00
2820	07386001	000	CLEANING / SWEEPING (CENTER MEDIAN)	CYC	1,900.000	76.000	0.000	78.00	148,200.00
2825	07386003	000	CLEANING / SWEEPING (OUTSIDE MAIN LANE)	CYC	2,000.000	76.000	0.000	78.00	156,000.00
2830	07386005	000	CLEANING / SWEEPING (FRONTAGE ROAD)	CYC	3,000.000	76.000	0.000	78.00	234,000.00
2835	07386007	000	CLEANING / SWEEPING(ENTRANCE/EXIT RAMP)	CYC	1,000.000	76.000	0.000	79.00	79,000.00
2836	96086018	900	UNIQUE CHANGE ORDER ITEM 18 UCOI18 ANTI-GRAFFITI PROJECT WIDE - CO 36	DOL	1.000	0.000	49,999.990	38,290.36	38,290.36
2855	30216001	000	WIDE FLANGE PAVEMENT TERMINALS	LF	200.000	1,260.000	-166.000	918.94	183,788.40
2860	40066009	000	SOUND WALL (14FT)(HORIZ SCHEME)	LF	350.000	2,111.000	-36.000	2,075.00	726,250.00
2861	96086025		UNIQUE CHANGE ORDER ITEM 25 UCOI 25 DE-ENERGIZE OVERHEAD CPE LINES - CO 37	DOL	5,564.440	0.000	1.000	1.00	5,564.44
2862	96086026		UNIQUE CHANGE ORDER ITEM 26 UCOI 26 - SOUND WALL A HYDRO-EXCAVATION CHANGE ORDER 38	DOL	3,685.250	0.000	1.000	1.00	3,685.25
2863	96086044		UNIQUE CHANGE ORDER ITEM 44 ADDED BY CHANGE ORDER NO.62	DOL	2,762.600	0.000	1.000	1.00	2,762.60
2864	96086042		UNIQUE CHANGE ORDER ITEM 42 UCOI 42 -ENGINEERING COSTS SOUNDWALL A REVISIONS	DOL	3,637.520	0.000	1.000	1.00	3,637.52
2870	40756001	000	WICK DRAINS	LF	3.000	55,150.000	0.000	15,748.00	47,244.00

CATEGORY	001		DESCRIPTION	ALL ITEMS					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2872	50156001		DEAD END ROADWAY BARRICADE ADDED BY CO# 64	LF	600.000	0.000	48.000	48.00	28,800.00
2875	50636001	000	REM BUS STOP SHELTER (REM & STOCKPILE)	EA	15,580.000	1.000	0.000	1.00	15,580.00
2890	60026007	000	VIVDS TEMPORARY	EA	13,365.000	2.000	0.000	2.00	26,730.00
2895	60076010	000	FIBER OPTIC CBL (SNGLE-MODE)(6 FIBER)	LF	2.350	17,650.000	0.000	23,997.17	56,393.35
2896	60076012		FIBER OPTIC CBL (SNGLE-MODE)(24 FIBER) CO 20 FIBER OPTIC CBL (SINGLE MODE)(24 FIBER)	LF	5.050	0.000	1,034.000	1,034.00	5,221.70
2900	60076017	000	FIBER OPTIC CBL (SNGLE-MODE)(144 FIBER)	LF	4.850	23,380.000	2,068.000	40,134.00	194,649.90
2901	60076024		FIBER OPTIC PATCH PANEL (48 POSITION) CO 20 FIBER OPTIC PATCH PANEL (48 POSITION)	EA	2,902.930	0.000	1.000	1.00	2,902.93
2905	60076027	000	FIBER OPTIC PATCH PANEL (144 POSITION)	EA	3,150.000	6.000	1.000	1.00	3,150.00
2906	60076087		FO SPLICE ENCLOSURE (TYPE 1) CO 20 FO SPLICE ENCLOSURE (TYPE 1)	EA	691.210	0.000	3.000	3.00	2,073.63
2910	60076094	000	FIBER OPTIC FUSION SPLICE	EA	5.950	984.000	624.000	2,536.00	15,089.20
2920	60076103	000	REMOVE FIBER OPTIC CABLE	LF	3.800	3,120.000	2,625.000	28,793.00	109,413.40
2930	60086043	000	ITS GRND MNT CAB (TY 6) (CONF 2)	EA	12,225.000	1.000	0.000	1.00	12,225.00
2940	60106001	000	CCTV FIELD EQUIPMENT (ANALOG)	EA	7,775.000	7.000	0.000	5.00	38,875.00
2950	60166008	000	ITS MULTI-DUCT CND (PVC-40)(CONC ENCSE)	LF	11.750	22,192.000	6.000	30,247.24	355,405.02
2955	60166011	000	ITS MULTI-DUCT CND (PVC-80)(BORE)	LF	36.500	2,720.000	-192.000	2,147.00	78,365.50
2960	60166013	000	ITS MULTI-DUCT CND (RMC)	LF	62.850	2,410.000	958.000	3,178.00	199,737.30
2965	60166015	000	FIBER OPTIC CABLE ROAD MARKER	EA	185.000	10.000	7.000	7.00	1,295.00
2975	60276003	000	CONDUIT (PREPARE)	LF	1.250	11,445.000	1,720.000	4,270.00	5,337.50
2976	60276008		GROUND BOX (PREPARE) CO 20 GROUND BOX (PREPARE)	EA	317.460	0.000	8.000	8.00	2,539.68
2980	60336001	000	CTMS RELOCATION (CCTV)	EA	2,000.000	3.000	0.000	4.00	8,000.00
2985	60336002	000	CTMS RELOCATION (HUB BLDG)	EA	19,300.000	1.000	0.000	1.00	19,300.00
2995	60336004	000	CTMS RELOCATION (FIBER OPTIC CABLE)	LF	4.550	1,325.000	0.000	7,650.00	34,807.50
3000	60356001	000	FIBER OPTIC VIDEO DATA TRANSMITTER	EA	2,475.000	11.000	0.000	4.00	9,900.00
3005	60356002	000	FIBER OPTIC VIDEO DATA RECEIVER	EA	2,475.000	10.000	0.000	4.00	9,900.00
3010	60386004	000	MULTIPOLYMER PAV MRK (W)(6")(SLD)	LF	0.650	45,295.000	0.000	19,600.00	12,740.00
3011	60386004		MULTIPOLYMER PAV MRK (W)(6")(SLD) CO #113 MINIMAX REVISIONS	LF	0.680	0.000	1,270.000	1,270.00	863.60
3015	60386005	000	MULTIPOLYMER PAV MRK (W)(6")(BRK)	LF	0.700	6,985.000	910.000	3,790.00	2,653.00
3016	60386006		MULTIPOLYMER PAV MRK (W)(6")(DOT) CO #113 MINIMAX REVISIONS	LF	1.260	0.000	135.000	168.00	211.68
3020	60386007	000	MULTIPOLYMER PAV MRK (W)(8")(SLD)	LF	1.200	10,387.000	140.000	2,878.00	3,453.60
3025	60386011	000	MULTIPOLYMER PAV MRK (W)(12")(SLD)	LF	2.500	4,645.000	0.000	1,876.00	4,690.00
3026	60386011		MULTIPOLYMER PAV MRK (W)(12")(SLD) CO #113 MINIMAX REVISIONS	LF	3.390	0.000	424.000	304.00	1,030.56
3030	60386012	000	MULTIPOLYMER PAV MRK (W)(12")(LNDP)	LF	2.500	1,427.000	0.000	156.00	390.00
3036	60386013		MULTIPOLYMER PAV MRK (W)(24")(SLD) CO #113 MINIMAX REVISIONS	LF	7.040	0.000	89.000	84.00	591.36
3040	60386017	000	MULTIPOLYMER PAV MRK (Y)(6")(SLD)	LF	0.650	41,622.000	0.000	16,463.00	10,700.95
3041	60386017		MULTIPOLYMER PAV MRK (Y)(6")(SLD) CO #113 MINIMAX REVISIONS	LF	0.700	0.000	90.000	31.00	21.70
3050	60386024	000	MULTIPOLYMER PAV MRK (BLK)(6")(BRK)	LF	0.700	7,295.000	0.000	3,090.00	2,163.00

CATEGORY	001		DESCRIPTION	ALL ITEMS					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3051	60386024		MULTIPOLYMER PAV MRK (BLK)(6")(BRK) CO #113 MINIMAX REVISIONS	LF	0.740	0.000	850.000	640.00	473.60
3055	60536001	000	SHIFT OVERHEAD SIGN PANELS	EA	1,375.000	2.000	0.000	4.00	5,500.00
3075	60646011	000	ITS POLE (30 FT)(110 MPH)	EA	5,550.000	1.000	0.000	1.00	5,550.00
3080	60646047	000	ITS POLE (55 FT)(110 MPH)	EA	14,725.000	5.000	0.000	4.00	58,900.00
3090	60646084	000	ITS POLE MNT CAB (TY 2)(CONF 2)	EA	5,785.000	6.000	0.000	5.00	28,925.00
3095	61566006	000	REPLC LED HI MST IL(6 FIXT)(ASYM)(TY A)	EA	11,050.000	3.000	0.000	3.00	33,150.00
3100	61626003	000	REMOVE HIGH MAST LIGHTING (150 FT)	EA	6,500.000	2.000	0.000	2.00	13,000.00
3105	61626004	000	REMOVE HIGH MAST LIGHTING (175 FT)	EA	6,500.000	4.000	0.000	4.00	26,000.00
3110	61736001	001	SPECIAL GROUND BOX	EA	3,150.000	13.000	5.000	13.00	40,950.00
3113	62276002	000	SOLAR POWERED LED ROADSIDE SIGN CO #220	EA	9,472.360	0.000	4.000	4.00	37,889.44
3115	61866002	000	ITS GND BOX(PCAST) TY 1 (243636)W/APRN	EA	3,325.000	59.000	0.000	44.00	146,300.00
3116	61866025		REMOVE ITS GROUND BOX CO 20 REMOVE ITS GROUND BOX	EA	846.550	0.000	1.000	1.00	846.55
3120	62376001	000	LED FW-TH H MST IL ASM(6-FXT)ASYM(TYC)	EA	29,000.000	3.000	0.000	2.00	58,000.00
3125	62376002	000	LED FW-TH H MST IL ASM(6-FXT)SYM(TY S)	EA	28,225.000	3.000	0.000	3.00	84,675.00
3130	62376003	000	LED FW-TH H MST IL ASM(6-FXT)SYM(TY A)	EA	29,000.000	1.000	0.000	1.00	29,000.00
3135	62386001	000	DECORATIVE BRIDGE COLUMN LIGHTING	EA	2,525.000	16.000	0.000	16.00	40,400.00
3140	62406002	000	TRENCH (COMM)	LF	67.500	9,783.000	31.000	9,887.00	667,372.50
3145	62406003	000	CONDUIT 4" BORE GUARD (COMM)	LF	5.500	79,233.000	-4,129.000	76,039.00	418,214.50
3150	62406004	000	CONDUIT 4" C PVC (COMM)	LF	2.500	3,545.000	0.000	3,565.00	8,912.50
3155	62406005	000	HANDHOLE (COMM)	EA	2,950.000	40.000	0.000	42.00	123,900.00
3160	62406006	000	MANHOLE (COMM)	EA	36,800.000	11.000	-1.000	10.00	368,000.00
3165	62406009	000	CASING 36" STEEL (COMM)	LF	251.500	831.000	0.000	660.00	165,990.00
3170	62406010	000	INNERDUCT 1.25" HDPE (COMM)	LF	1.100	136,411.000	-9,466.000	128,637.00	141,500.70
3175	62406011	000	INNERDUCT 1.50" HDPE (COMM)	LF	1.200	24,136.000	0.000	24,136.00	28,963.20
3180	62406012	000	CONVENTIONAL BORE (COMM)	LF	246.500	2,156.000	0.000	2,171.00	535,151.50
3185	62406013	000	DIRECTIONAL BORE (COMM)	LF	485.000	831.000	561.000	1,529.00	741,565.00
3200	62546001	000	WORK ZONE INTELLIGENT TRNSPRTN SYSTEM	LS	2,395,816.060	1.000	0.000	0.80	1,916,652.85
3206	70126001		CURB INLET SEDIMENT PROTECTION CO No. 209 Adding pay item 7012-6001 CURB INLET PROTECTION	LF	21.190	0.000	100.000	590.00	12,502.10
3215	70176086	001	CUT AND RESTORE PAVEMENT	SY	95.000	56.000	0.000	24.20	2,299.29
3235	70496012	000	WATER MAIN PIPE (PVC) (8IN) (C-900)	LF	80.000	430.000	0.000	430.00	34,400.00
3240	70496029	000	WATER MAIN PIPE (STL) (12IN)	LF	160.000	454.000	336.000	790.00	126,400.00
3241	96086006		UNIQUE CHANGE ORDER ITEM 6 UCOI 06 CASING STEEL (20 IN)	DOL	168.520	0.000	42.000	42.00	7,077.84
3242	96086007		UNIQUE CHANGE ORDER ITEM 7 UCOI 07 REMOVE EXISTING WATER PIPE (12 IN)	DOL	89.010	0.000	282.000	282.00	25,100.82
3243	96086008		UNIQUE CHANGE ORDER ITEM 8 UCOI 08 WATER MAIN PIPE (STL)(12 IN)	DOL	312.027	0.000	336.000	336.00	104,840.90
3244	96086012	000	UNIQUE CHANGE ORDER ITEM 12 CO #164, (CORE CONC 24 IN X 10" FOR 12" WL) DOL = EA	DOL	1,806.160	0.000	6.000	6.00	10,836.96
3245	70496052	000	FIRE HYDRANT BRANCH (LEAD) (6IN)	LF	45.000	77.000	0.000	9.00	405.00
3250	70496068	000	JCK TUN BOR OR AUG CSG (STL) (16IN)	LF	350.000	374.000	0.000	374.00	130,900.00
3255	70496104	000	FIRE HYDRANT ASSEMBLY	EA	5,000.000	3.000	0.000	2.00	10,000.00
3260	70496114	000	REMOVING FIRE HYDRANT	EA	350.000	3.000	0.000	2.00	700.00

CATEGORY	001		DESCRIPTION	ALL ITEMS						
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$	
3265	70496127	000	CUT AND PLUG WATER MAIN (8IN)	EA	1,400.000	2.000	0.000	1.00	1,400.00	
3270	70496129	000	CUT AND PLUG WATER MAIN (12IN)	EA	1,800.000	1.000	0.000	2.00	3,600.00	
3275	70496140	000	WET CONNECTION (8IN)	EA	2,200.000	2.000	1.000	4.00	8,800.00	
3280	70496142	000	WET CONNECTION (12IN)	EA	3,200.000	2.000	1.000	2.00	6,400.00	
3302	96086047	000	UNIQUE CHANGE ORDER ITEM 47 CO #202, TC CLOSE CONN D, DOL = EA	DOL	3,299.420	0.000	1.000	1.00	3,299.42	
3303	96086048	000	UNIQUE CHANGE ORDER ITEM 48 CO #202, TC CLOSE 610 SB EXT TO FOURNACE, DOL = EA	DOL	1,957.830	0.000	1.000	1.00	1,957.83	
3307	96086086	000	UNIQUE CHANGE ORDER ITEM 86 CO #206, TRAFFIC CONTROL AT WESTPARK & IH 610, DOL = LS	DOL	944.630	0.000	1.000	1.00	944.63	
3308	96086087	000	UNIQUE CHANGE ORDER ITEM 87 CO #206, REPLACE TRAFFIC SIGNAL CONTROLLER AT WEST, DOL = LS	DOL	7,431.040	0.000	1.000	1.00	7,431.04	
3309	96086035	000	UNIQUE CHANGE ORDER ITEM 35 CO #171, CHNNL BRAC EXST I 610 NBML BENT 2R - 18R, DOL = LS	DOL	109,122.080	0.000	1.000	1.00	109,122.08	
3311	96086036	000	UNIQUE CHANGE ORDER ITEM 36 CO #171, CHNNL BRAC EXST I 610 NBML BENT 34R - 37R, DOL = LS	DOL	26,835.690	0.000	1.000	1.00	26,835.69	
3312	96086038		UNIQUE CHANGE ORDER ITEM 38 CO #115, REMOV STRM SWR OBSTRUCTIONS, DOL = LS	DOL	3,833.870	0.000	1.000	1.00	3,833.87	
3313	96086046	000	UNIQUE CHANGE ORDER ITEM 46 CO #173, FIBER OPTIC CBL SPLICE, DOL = LS	DOL	3,208.730	0.000	1.000	1.00	3,208.73	
3314	96086050	000	UNIQUE CHANGE ORDER ITEM 50 CO #51, TRF SG PL FOUNDATION (36 IN DS W/CAP), DOL = EA	DOL	6,213.170	0.000	6.000	6.00	37,279.02	
3317	96086084	000	UNIQUE CHANGE ORDER ITEM 84 CO #173, REPAIR EXST SOIL NAILS, DOL = LS	DOL	3,013.550	0.000	1.000	1.00	3,013.55	
3318	96086088	000	UNIQUE CHANGE ORDER ITEM 88 CO #180, SAW CUT EXIST CAP BENT 11 I 610 SBML WDNG, DOL = LS	DOL	6,357.320	0.000	1.000	1.00	6,357.32	
3319	96086097	000	UNIQUE CHANGE ORDER ITEM 97 CO #181, TRFF CNTRL - FRWY 1 LANE CLSR CTMS PAV, DOL = EA	DOL	4,886.960	0.000	1.000	1.00	4,886.96	
3321	96086098		UNIQUE CHANGE ORDER ITEM 98 CO #181, FILL CTMS GROUND BOXES, DOL = LS	DOL	9,730.540	0.000	1.000	1.00	9,730.54	
3322	96086100		UNIQUE CHANGE ORDER ITEM 100 CO 182,TEMP. REMOVE FOURNACE/BISSONNET OH SIGN PANEL,DOL=LS	DOL	2,668.750	0.000	1.000	1.00	2,668.75	
3323	96086101		UNIQUE CHANGE ORDER ITEM CO 182, REINSTALL FOURNACE/BISSONNET OH SIGN PANEL, DOL=LS	DOL	2,668.750	0.000	1.000	1.00	2,668.75	
3324	96086101		UNIQUE CHANGE ORDER ITEM CO 182, MISCELLANEOUS OH SIGN WORK, DOL=LS	DOL	10,135.540	0.000	1.000	1.00	10,135.54	
3326	96086101		UNIQUE CHANGE ORDER ITEM CO #183 Missing STRIPING ITEM ELIM EXT PAV MRK (9") (DOL=LF)	DOL	0.690	0.000	2,320.000	7,430.00	5,126.70	
3327	96086101		UNIQUE CHANGE ORDER ITEM CO #183 Missing STRIPING ITEM PAVMENT SEALER SHIELD (DOL=EA)	DOL	21.210	0.000	20.000	15.00	318.15	
3329	96086101		UNIQUE CHANGE ORDER ITEM CO #183 Missing STRIPING ITEM MIN STRIPING CHARGE	DOL	1.000	0.000	4,072.520	5,041.78	5,041.78	
3331	96086100	000	UNIQUE CHANGE ORDER ITEM 100 CO #185, MOD FOUNDATION CAP, DOL = LS	DOL	7,653.560	0.000	1.000	1.00	7,653.56	



CATEGORY		001		DESCRIPTION	ALL ITEMS				
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3332	96086001	000	UNIQUE CHANGE ORDER ITEM 1 CO #186, SAW CUT SLAB & PIN CTB, DOL = LS	DOL	16,675.950	0.000	1.000	1.00	16,675.95
3333	96086002	000	UNIQUE CHANGE ORDER ITEM 2 CO #186, TC MAINLANE CLOSURE, DOL = LS	DOL	6,861.300	0.000	1.000	1.00	6,861.30
3334	96086101		UNIQUE CHANGE ORDER ITEM CO 176, LABOR & EQUIPMENT FOR DEDUCTED MATERIAL, DOL=LB	DOL	1.283	0.000	648,094.000	648,094.00	831,310.17
3335	96086101		UNIQUE CHANGE ORDER ITEM CO 188,IH610 STEEL UNIT 5 SPAN 11&12 ESCALATION COSTS,DOL=LB	DOL	0.390	0.000	2,546,362.000	2,546,362.00	993,081.18
3336	96086089		UNIQUE CHANGE ORDER ITEM 89 CO #189, REPLC DAMAGED ELEC SYSTEM 4910 1/2 W LOOP, DOL = LS	DOL	16,226.240	0.000	1.000	1.00	16,226.24
3337	96086003	000	UNIQUE CHANGE ORDER ITEM 3 CO #194, BEARING SEAT REV CONN D Bent 6 & 13, DOL = LS	DOL	47,958.510	0.000	1.000	1.00	47,958.51
3338	96086004	000	UNIQUE CHANGE ORDER ITEM 4 CO #193, REPAIR TRAFF SIG CABLE, DOL = LS	DOL	9,944.760	0.000	1.000	1.00	9,944.76
3339	96086006		UNIQUE CHANGE ORDER ITEM 6 CO #172, (24 IN RCP TIE-IN), DOL = LS	DOL	3,017.180	0.000	1.000	1.00	3,017.18
3341	96086005	000	UNIQUE CHANGE ORDER ITEM 5 CO # 197, ADD BRIDGE SLAB REINF STL UNIT 3 CONN D, DOL = LB	DOL	0.759	0.000	7,924.000	7,924.00	6,015.11
3342	96086007	000	UNIQUE CHANGE ORDER ITEM 7 CO #195, LOW CLEARANCE BEAM ERECT CONN D UNIT 3, DOL = LS	DOL	27,679.050	0.000	1.000	1.00	27,679.05
3343	96086008	000	UNIQUE CHANGE ORDER ITEM 8 CO #196, NEW SOLE PLT FOR CONN D BENT 3-6, DOL = EA	DOL	2,002.640	0.000	12.000	12.00	24,031.68
3344	96086009	000	UNIQUE CHANGE ORDER ITEM 9 CO #196, CONN D SPANS 3-5 REDetailing STRUCT STL, DOL = LS	DOL	6,914.990	0.000	1.000	1.00	6,914.99
3346	96086010	000	UNIQUE CHANGE ORDER ITEM 10 CO #191, SUBGRADE PREPARATION, DOL = SY	DOL	17.890	0.000	1,763.560	1,668.56	29,850.47
3347	96086011	000	UNIQUE CHANGE ORDER ITEM 11 CO #191, CONSTRUCTION MODELING, DOL = LS	DOL	7,299.830	0.000	1.000	1.00	7,299.83
3348	96086012	000	UNIQUE CHANGE ORDER ITEM 12 CO #198, HLMR BEARING (GE - 550), DOL = EA	DOL	6,287.250	0.000	3.000	3.00	18,861.75
3349	96086013	000	UNIQUE CHANGE ORDER ITEM 13 CO #199, TRAFFIC CONTROL LC AT FOURNACE PLC, DOL = LS	DOL	1,515.000	0.000	3.000	3.00	4,545.00
3351	96086014	000	UNIQUE CHANGE ORDER ITEM 14 CO #200, 4' X 2' RCB SURPLUS MATERIAL, DOL = LF	DOL	94.280	0.000	82.000	82.00	7,730.96
3352	96086014	000	UNIQUE CHANGE ORDER ITEM 14 CO #200, 4' X 2' RCB ANCILLARY COST, DOL = LS	DOL	386.540	0.000	1.000	1.00	386.54
3353	96086014	000	UNIQUE CHANGE ORDER ITEM 14 CO #200, 4' X 2' RCB DISPOSAL, DOL = LS	DOL	2,670.000	0.000	1.000	1.00	2,670.00
3354	96086016	000	UNIQUE CHANGE ORDER ITEM 16 CO #201, RELOC CONDUIT & FO FOR DBL RET WALL 3, DOL = LS	DOL	13,649.280	0.000	1.000	1.00	13,649.28
3356	96086025		UNIQUE CHANGE ORDER ITEM 25 CO #202, REBUILD CNP TRANSFORMER PAD "T1", DOL = LS	DOL	2,435.920	0.000	1.000	1.00	2,435.92
3357	96086025	000	UNIQUE CHANGE ORDER ITEM 25 CO #203, HIDALGO EXIT RAMP IMPROVEMENTS, DOL = LS	DOL	8,350.300	0.000	1.000	1.00	8,350.30

CATEGORY	001		DESCRIPTION	ALL ITEMS					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3358	96086026	000	UNIQUE CHANGE ORDER ITEM 26 CO #203, TRAFFOC CONTROL - EXIT RAMP CLOSURE, DOL = EA	DOL	5,828.740	0.000	1.000	1.00	5,828.74
3359	96086017	000	UNIQUE CHANGE ORDER ITEM 17 CO #98, (TRAFFIC SIGNAL FOOTING), DOL = LS	DOL	11,363.270	0.000	1.000	1.00	11,363.27
3362	96086023	000	UNIQUE CHANGE ORDER ITEM 23 CO #207, RELOCATE FIBER OPTIC TRUNK LINE, DOL = LS	DOL	10,913.610	0.000	1.000	1.00	10,913.61
3363	96086024	000	UNIQUE CHANGE ORDER ITEM 24 CO #208, REROUTE FIBER OPTIC TRUNKLINE, DOL = LS	DOL	11,460.240	0.000	1.000	1.00	11,460.24
3366	96086030		UNIQUE CHANGE ORDER ITEM 30 CO 211, PS 4 Grating Revisions, DOL=LS	DOL	32,663.400	0.000	1.000	1.00	32,663.40
3367	96086031		UNIQUE CHANGE ORDER ITEM 31 CO211, Auto Panels,Wet Well Lights,& Light Protection,DOL=LS	DOL	74,259.240	0.000	1.000	1.00	74,259.24
3371	96086034	000	UNIQUE CHANGE ORDER ITEM 34 CO #214, REMOVE WOODEN POLE, DOL = EA	DOL	1,349.270	0.000	2.000	2.00	2,698.54
3372	96086043	000	UNIQUE CHANGE ORDER ITEM 43 CO #217, PERM STL CASING (144 IN), DOL = LF	DOL	1,033.700	0.000	10.000	10.00	10,337.00
3377	96086061	000	UNIQUE CHANGE ORDER ITEM 61 CO #220, TC HIDALGO EXIT RAMP CLOSURE, DOL = EA	DOL	2,984.600	0.000	2.000	2.00	5,969.20
3378	96086061	000	UNIQUE CHANGE ORDER ITEM 61 CO #220, FLSH BCN ASSM SOLAR PWRD MNT W/ALUM SIGN, DOL = EA	DOL	9,722.250	0.000	2.000	2.00	19,444.50
341	03606007		CONC PVMT (CONT REINF - CRCP) (13") ADJUSTED UNIT PRICE BY CHANGE ORDER NO. 34	SY	62.500	0.000	3,266.500	404.35	25,271.75
4000	96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1.000	0.000	738,000.00	738,000.00
4040	96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	1.000	17,913.710	6,405,514.46	6,405,514.46
4042	96066053		LAW ENFORCEMENT PERSONNEL CO #206	DOL	1.000	0.000	3,937.110	3,937.11	3,937.11
4070	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	1.000	0.000	79,656.93	79,656.93
4491	96086067		UNIQUE CHANGE ORDER ITEM 67 CO 99, SOUNDWALL A & B - FRONTAGE ROAD LANE CLOSURE (DOL=EA)	DOL	1,469.000	0.000	12.000	2.00	2,938.00
461	03606048		CONC PVMT (CONT REINF) (FAST TRK) (9") ADJUSTED UNIT PRICE BY CHANGE ORDER NO. 34	SY	94.500	0.000	944.000	1,122.52	106,078.42
4696	05506003	900	CHAIN LINK FENCE (REMOVE) ITEM ADDED BY CHANGE ORDER NO. 35	LF	21.280	0.000	2,500.000	1,464.00	31,153.92
4697	05506008	900	CHAIN LINK FENCE (INSTALL) (8') ITEM ADDED BY CHANGE ORDER NO. 35	LF	92.800	0.000	2,500.000	1,464.00	135,859.20
5040	96016001		MATERIAL ON HAND	DOL	1.000	1.000	0.000	2,934,375.30	2,934,375.30
5041	96086001		UNIQUE CHANGE ORDER ITEM 1 UCOI - ADDT'L STEEL FOR CONN C BENT 4	DOL	967.990	0.000	1.000	2.00	1,935.98
5042	96086004		UNIQUE CHANGE ORDER ITEM 4 UCOI 4 - SOUND WALL A DS 1-15 HYDRO EXCAVATION	DOL	5,830.350	0.000	1.000	1.00	5,830.35
5043	96086014		UNIQUE CHANGE ORDER ITEM 14 UCOI - 14 S. RICE METRO BUS PAD	DOL	5,853.960	0.000	1.000	1.00	5,853.96
5044	96086001		UNIQUE CHANGE ORDER ITEM 1 CO #168, REMOV CTMS CONC DUCT BANK, DOL = LS	DOL	3,436.700	0.000	1.000	1.00	3,436.70

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
5045	96086045		UNIQUE CHANGE ORDER ITEM 45 UCOI 45 FLOWABLE BACKFILL REPAIR AT RETAINING WALL	DOL	5,969.350	0.000	1.000	1.00	5,969.35
5049	96086049	900	UNIQUE CHANGE ORDER ITEM 49 UCOI 49 - WATERLINE EMERGENCY REPAIR - CO 88	DOL	8,516.930	0.000	1.000	1.00	8,516.93
5052	96086052		UNIQUE CHANGE ORDER ITEM 52 UCOI 52 - INCREASE SIZE OF AT&T COMM MANHOLE	DOL	122,550.440	0.000	1.000	1.00	122,550.44
5057	96086057		UNIQUE CHANGE ORDER ITEM 57 CO 97 HYDROEXCAVATION	DOL	1.000	0.000	150,000.000	24,246.23	24,246.23
5061	96086060	900	UNIQUE CHANGE ORDER ITEM 60 CO 99, SOUNDWALL A & B - CLEANING & SEALING JOINTS, DOL=LS	DOL	31,396.120	0.000	1.000	1.00	31,396.12
5062	96086062	000	UNIQUE CHANGE ORDER ITEM 62 CO 102, CONN H MODIFY STL CASINGS-BENT 2 & 3 COL, DOL = LS	DOL	8,778.560	0.000	1.000	1.00	8,778.56
5371	96086009		UNIQUE CHANGE ORDER ITEM 9 UCOI 09 ASHLAR STONE FINISH	DOL	241,965.240	0.000	1.000	1.00	241,965.24
6064	96086065		UNIQUE CHANGE ORDER ITEM 65 CO 107, EMERGENCY REPAIR CCA, MBGF, GET	DOL	1.000	0.000	25,000.000	449,420.23	449,420.23
6066	96086066		UNIQUE CHANGE ORDER ITEM 66 CO 107, EMERGENCY REPAIR TCP INSTL & REM	DOL	1.000	0.000	24,999.000	255,074.34	255,074.34
6067	96086068		UNIQUE CHANGE ORDER ITEM 68 I-610 SBML Additional Engineering Cost CO#110	DOL	69,738.480	0.000	1.000	1.00	69,738.48
6069	96086069	000	UNIQUE CHANGE ORDER ITEM 69 CO 50, CCA TRANSITION, DOL=LS	DOL	7,886.990	0.000	2.000	2.00	15,773.98
6079	96086090		UNIQUE CHANGE ORDER ITEM 90 CO #133 Conn C Bent 2, 3, & 4 Sole Plate Mod.	DOL	17,782.310	0.000	1.000	1.00	17,782.31
6081	96086093		UNIQUE CHANGE ORDER ITEM 93 CO #139 Temp 54" RCP Reroute	DOL	165,398.520	0.000	1.000	1.00	165,398.52
6082	96086094		UNIQUE CHANGE ORDER ITEM 94 CO #140 Purchase 120" CCA	DOL	63,099.010	0.000	1.000	1.00	63,099.01
6083	96086095		UNIQUE CHANGE ORDER ITEM 95 CO #141 610 NBML Longitudinal Joint	DOL	117,809.920	0.000	1.000	1.00	117,809.92
9699	96086070		UNIQUE CHANGE ORDER ITEM 70 CO #113 MINIMAX REVISIONS (SAW CUT EXIST PAV FOR DEMO)	DOL	6.890	0.000	565.000	565.00	3,892.85
9700	96086071		UNIQUE CHANGE ORDER ITEM 71 CO #113 MINIMAX REVISIONS (SAW CUT EXIST RAIL FOR REMOVAL)	DOL	10.000	0.000	320.000	320.00	3,200.00
9701	96086072		UNIQUE CHANGE ORDER ITEM 72 CO #113 MINIMAX REVISIONS (DRILL AND EPOXY PAVING) (DOL=EA)	DOL	17.890	0.000	238.000	238.00	4,257.82
9702	96086073		UNIQUE CHANGE ORDER ITEM 73 CO #113 MINIMAX REVISIONS (TRAFFIC CONTROL BARRICADES)	DOL	29,029.000	0.000	1.000	1.00	29,029.00
9703	96086074		UNIQUE CHANGE ORDER ITEM 74 CO #113 MINIMAX REVISIONS (TRAFFIC CONTROL ML'S) (DOL=EA)	DOL	2,070.000	0.000	6.000	6.00	12,420.00
9704	96086075		UNIQUE CHANGE ORDER ITEM 75 CO #113 MINIMAX REVISIONS (TRAFFIC CONTROL FR'S) (DOL=EA)	DOL	1,469.000	0.000	42.000	42.00	61,698.00
9705	96086076		UNIQUE CHANGE ORDER ITEM 76 CO #113 MINIMAX REVISIONS (DRILL AND EPOXY TIE BARS DRVWY)	DOL	14.400	0.000	133.000	133.00	1,915.20

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
9706	96086077		UNIQUE CHANGE ORDER ITEM 77 CO #113 MINIMAX REVISIONS (SOLAR PWR FLASHIN BEACON)	DOL	6,634.030	0.000	1.000	1.00	6,634.03
9707	96086078		UNIQUE CHANGE ORDER ITEM 78 CO #113 MINIMAX REVISIONS (SURVEYING DOL = LS)	DOL	20,008.860	0.000	1.150	1.82	36,416.13
9708	96086079		UNIQUE CHANGE ORDER ITEM 79 MODIFY EXISTING DS FOR RW W610R210	DOL	10,957.420	0.000	1.000	1.00	10,957.42
9709	96086080		UNIQUE CHANGE ORDER ITEM 80 REPAIR COLLAR FOR 42 IN RCP	DOL	2,850.200	0.000	1.000	1.00	2,850.20
9710	96086081		UNIQUE CHANGE ORDER ITEM 81 Conn A B 20 DS Conflict CO#120	DOL	30,851.020	0.000	1.000	1.00	30,851.02
9711	96086082		UNIQUE CHANGE ORDER ITEM 82 Haul Excavation from I-610 to SH 249	DOL	12.010	0.000	10,000.000	10,000.00	120,100.00
9712	96086083		UNIQUE CHANGE ORDER ITEM 83 CO #122 Conn C Bent 17 CSS Conflict	DOL	1,691.790	0.000	1.000	1.00	1,691.79
9713	96086092		UNIQUE CHANGE ORDER ITEM 92 MINIMAX SIGNAL CONDUCTOR INSTALL CO#138	DOL	3,184.660	0.000	1.000	1.00	3,184.66
9716	70176094	001	REMOVE EXISTING MANHOLE(SANITARY SEWER) CO #161	EA	500.000	0.000	1.000	1.00	500.00
9717	70176101	001	TIE EXIST SANITARY SEWER TO PROP MH CO #161	EA	1,200.000	0.000	2.000	2.00	2,400.00
9718	96086058	000	UNIQUE CHANGE ORDER ITEM 58 CO #161, BYPASS PUMPING FOR SS, DOL = LS	DOL	1,458.080	0.000	1.000	1.00	1,458.08
9719	96086059	000	UNIQUE CHANGE ORDER ITEM 59 CO #161, MOVE IN/MOVE OUT, DOL = LS	DOL	1,855.880	0.000	1.000	1.00	1,855.88
9721	96086063	000	UNIQUE CHANGE ORDER ITEM 63 CO #163, (PRKNG LOT STRM SWR TIE_IN) DOL = LS	DOL	3,605.190	0.000	1.000	1.00	3,605.19
9722	96086091		UNIQUE CHANGE ORDER ITEM 91 CO #174, REPAIR UNMARKED FOC, DOL = LS	DOL	19,380.910	0.000	1.000	1.00	19,380.91
9741	70176051	001	MANHOLE (SAN SEWER) ( 4' DIA) CO #161	EA	6,200.000	0.000	1.000	1.00	6,200.00
								<b>Category Subtotal</b>	\$189,383,022.73

PROJECT C 271-17-146 CONTROL 027117146

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1523	96086038		UNIQUE CHANGE ORDER ITEM 38 COST OF EXTRA WORK DUE TO UTILITY CONFLICTS AT S. RICE	DOL	8,105.230	0.000	1.000	0.000	0.00
3525	01046023	000	REMOVING CONC (CTB)	LF	6.000	450.000	0.000	0.000	0.00
3545	01046044	000	REMOVING CONC (FLUME)	SY	6.000	83.000	0.000	0.000	0.00
3600	01646037	000	DRILL SEEDING (PERM) (URBAN) (SANDY)	SY	0.150	5,942.000	0.000	0.000	0.00
3605	01646045	000	STRAW OR HAY MULCHING	SY	0.250	40,874.000	0.000	0.000	0.00
3620	02476081	000	FL BS (CMP IN PLC)(TY A GR 1-2)	TON	30.000	1,250.000	0.000	0.000	0.00

CONTRACT ID	027117161	ESTIMATE	0088	CONTRACTOR'S ESTIMATE PACKAGE					Page 37 of 67	
3650	03166008	000	ASPH (A-R TYPE III)	GAL	10.000	4,688.000	-2,343.000	0.000	0.00	
3655	03166224	000	AGGR(TY-PB GR-4 SAC-B)	CY	143.000	121.000	-59.000	0.000	0.00	
3657	03406122		D-GR HMA(SQ) TY-D PG70-22	TON	115.000	0.000	24.000	0.000	0.00	
			ADDED BY CO 66							
3665	03476001	000	TOM (ASPHALT) PG 76-22	TON	130.000	65.000	-65.000	0.000	0.00	
3670	03476002	000	TOM-C (AGGREGATE) SAC-A	TON	128.000	786.000	-786.000	0.000	0.00	
3675	03476004	000	TOM-F (AGGREGATE) SAC-B	TON	130.000	120.000	0.000	0.000	0.00	
3680	03546036	000	PLANE CONC PAV(0" TO 1-1/2")	SY	3.000	780.000	0.000	0.000	0.00	
3685	03546135	000	PLANE CONC PAV (2 IN)	SY	3.000	3,894.000	-3,479.000	0.000	0.00	
3751	03606043		CONC PVMT (CONT REINF)(FAST TRK)(13")	SY	84.000	0.000	1,643.000	0.000	0.00	
			CO #66 (QTY over 125%)							
3770	03606047	000	CONC PVMT (CONT REINF - CRCP) (6")	SY	30.000	2,074.000	-2,074.000	0.000	0.00	
3915	04206008	000	CL A CONC (DITCH INTERCEPTOR STRUCTURE)	CY	1,756.000	1.000	0.000	0.000	0.00	
3920	04206011	000	CL B CONC (FLUME)	CY	400.000	7.000	0.000	0.000	0.00	
3970	04206064	000	CL C CONC (COPING)	CY	400.000	1.600	0.000	0.000	0.00	
4080	04326044	000	RIPRAP (CONC)(FLUME)	CY	375.000	2.000	0.000	0.000	0.00	
4305	04656240	000	INLET (COMPL)(TY C1)(STAGE II)	EA	2,177.000	2.000	0.000	0.000	0.00	
4340	04666020	000	HEADWALL (CH - FW - 15) (DIA= 24 IN)	EA	6,356.000	1.000	0.000	0.000	0.00	
4345	04666153	000	WINGWALL (FW - 0) (HW=6 FT)	EA	16,811.000	1.000	0.000	0.000	0.00	
4355	04716003	000	GRATE & FRAME	EA	4,000.000	1.000	0.000	0.000	0.00	
4375	04746022	000	PRE-CAST TRENCH DRAIN (IN CONC PAVEMNT)	LF	263.850	1,815.000	-1,495.000	0.000	0.00	
4440	04966016	000	REMOV STR (PIPE)	EA	2,109.000	44.000	0.000	0.000	0.00	
4455	04966040	000	REMOV STR (RET WALL)	LF	50.000	819.000	0.000	0.000	0.00	
4500	05066011	003	ROCK FILTER DAMS (REMOVE)	LF	11.000	185.000	0.000	0.000	0.00	
4575	05126080	001	PORT CTB CONNECT HARDWARE	EA	100.000	173.000	0.000	0.000	0.00	
4605	05306004	000	DRIVEWAYS (CONC)	SY	65.000	30.000	0.000	0.000	0.00	
4635	05316022	000	CURB RAMPS (TY 5)	SY	250.000	2.000	0.000	0.000	0.00	
4640	05406001	000	MTL W-BEAM GD FEN (TIM POST)	LF	21.000	158.000	0.000	0.000	0.00	
4700	05506029	000	CHAIN LINK FENCE (INSTALL)(6')(MOD)	LF	34.000	457.000	-457.000	0.000	0.00	
4710	06106005	000	RELOCATE RD IL ASM (U/P)	EA	795.000	1.000	0.000	0.000	0.00	
4772	06186078	000	CONDT (RM) (4")	LF	79.000	0.000	0.000	0.000	0.00	
			CO #213							
4854	96086009		UNIQUE CHANGE ORDER ITEM 9	DOL	8,421.030	0.000	1.000	0.000	0.00	
			CO #192, REPLC ELEC SERVICE 5707 ½ IH 610 NBFR, DOL = LS							
4895	06446070	000	RELOCATE SM RD SN SUP&AM TY S80	EA	535.000	2.000	0.000	0.000	0.00	
4905	06446077	000	REMOVE BRDG MNT CLEARANCE SIGN ASSM	EA	395.000	1.000	0.000	0.000	0.00	
4963	06626001	000	WK ZN PAV MRK NON-REMOV (W)4"(BRK)	LF	0.740	0.000	0.000	0.000	0.00	
			CO #187							
4964	06626012	000	WK ZN PAV MRK NON-REMOV (W)8"(SLD)	LF	1.380	0.000	0.000	0.000	0.00	
			CO #187							
4967	06626016	000	WK ZN PAV MRK NON-REMOV (W)24"(SLD)	LF	5.300	0.000	0.000	0.000	0.00	
			CO #187							
4969	06626018	000	WK ZN PAV MRK NON-REMOV (W)(DBL ARW)	EA	371.180	0.000	0.000	0.000	0.00	
			CO #187							
5001	06626081	900	WK ZN PAV MRK REMOV (W)(DBL ARROW)	EA	424.200	0.000	1.000	0.000	0.00	
			CHANGE ORDER No. 29							
5012	06626087	900	WK ZN PAV MRK REMOV (W)(SYMBOL)	EA	450.000	0.000	10.000	0.000	0.00	
			CHANGE ORDER No. 29							
5022	96086101	000	UNIQUE CHANGE ORDER ITEM	DOL	265.130	0.000	0.000	0.000	0.00	
			CO #187, WK ZN MRK NON-REMOV (W) MERG ARROW, DOL = EA							
5023	96086003	000	UNIQUE CHANGE ORDER ITEM 3	DOL	1.000	0.000	0.000	0.000	0.00	
			CO #187, MINIMUM CALL-OUT							

5040	06666138	000	REFL PAV MRK TY I (Y)8"(SLD)(100MIL)	LF	1.500	537.000	0.000	0.000	0.00
5045	06666141	000	REFL PAV MRK TY I (Y)12"(SLD)(100MIL)	LF	3.000	269.000	0.000	0.000	0.00
5085	06666321	000	RE PM W/RET REQ TY I (Y)6"(SLD)(100MIL)	LF	0.350	6,448.000	0.000	0.000	0.00
5100	06686078	000	PREFAB PAV MRK TY C (W) (DBL ARROW)	EA	450.000	6.000	0.000	0.000	0.00
5105	06686080	000	PREFAB PAV MRK TY C (W) (UTURN ARROW)	EA	450.000	4.000	0.000	0.000	0.00
5120	06726006	000	REFL PAV MRKR TY I-A	EA	5.000	39.000	0.000	0.000	0.00
5155	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	2.000	293.000	0.000	0.000	0.00
5205	06786010	000	PAV SURF PREP FOR MRK (DBL ARROW)	EA	10.000	6.000	0.000	0.000	0.00
5210	06786012	000	PAV SURF PREP FOR MRK (UTURN ARR)	EA	10.000	2.000	0.000	0.000	0.00
5220	06786017	000	PAV SURF PREP FOR MRK (ENTR GORE)	EA	50.000	16.000	0.000	0.000	0.00
5225	06786018	000	PAV SURF PREP FOR MRK (EXIT GORE)	EA	50.000	21.000	0.000	0.000	0.00
5295	06846007	000	TRF SIG CBL (TY A)(12 AWG)(2 CONDR)	LF	1.050	5,660.000	-5,660.000	0.000	0.00
5300	06846009	000	TRF SIG CBL (TY A)(12 AWG)(4 CONDR)	LF	1.250	5,725.000	-5,725.000	0.000	0.00
5360	30126002	000	NEXT GEN CONC SURF GRIND OF CONC PAV	SY	14.520	7,364.000	0.000	0.000	0.00
5380	40896001	000	AUGERED CAST IN PLACE PILE (18 IN)	LF	40.000	3,878.000	-3,878.000	0.000	0.00
5400	60016001	000	PORTABLE CHANGEABLE MESSAGE SIGN	DAY	10.000	1,786.000	0.000	0.000	0.00
5410	60046029	000	COMM CABLE (UNDRGRND)(22 AWG)(25 PAIR)	LF	4.450	535.000	0.000	0.000	0.00
5415	60386003	000	MULTIPOLYMER PAV MRK (W)(4")(DOT)	LF	1.750	25.000	0.000	0.000	0.00
5445	60386013	000	MULTIPOLYMER PAV MRK (W)(24")(SLD)	LF	6.000	276.000	0.000	0.000	0.00
5491	70126001		CURB INLET SEDIMENT PROTECTION	LF	21.190	0.000	0.000	0.000	0.00
			CO No. 210 Adding pay item 7012-6001 CURB INLET PROTECTION						
5508	06666234	000	PAVEMENT SEALER (DBL ARROW)	EA	10.000	0.000	6.000	0.000	0.00
			CO #216						
5509	06666236	000	PAVEMENT SEALER (UTURN ARROW)	EA	10.000	0.000	4.000	0.000	0.00
			CO #216						
5510	70176055	001	ADJUSTING MANHOLE (SANITARY SEWER)	EA	450.000	2.000	0.000	0.000	0.00
5515	70176073	001	SERVICE CONNECTION (SANITARY SEWER)	EA	2,400.000	4.000	0.000	0.000	0.00
5520	70176079	001	ABANDON SANITARY SEWER (12IN)	EA	400.000	2.000	0.000	0.000	0.00
5525	70176086	001	CUT AND RESTORE PAVEMENT	SY	95.000	301.000	0.000	0.000	0.00
5540	70176112	001	MANHOLE (SAN SEWER)(6' DIA)	EA	8,500.000	1.000	0.000	0.000	0.00
5555	70496115	000	REMOVING WATER VALVE AND BOX	EA	400.000	1.000	0.000	0.000	0.00
5560	70496129	000	CUT AND PLUG WATER MAIN (12IN)	EA	1,800.000	1.000	0.000	0.000	0.00
5570	70496161	000	REMOVE AND RELOCATE FIRE HYDRANT	EA	3,500.000	1.000	0.000	0.000	0.00
5587	96086095		UNIQUE CHANGE ORDER ITEM 95	DOL	807.560	0.000	1.000	0.000	0.00
			CO #143 Extra Circuit Breaker 146-S2						

Category Subtotal 0.00

PROJECT NH 1702(633) CONTROL 027117161  
 CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0135	01046028	000	REMOVING CONC (MISC)	SY	10.000	215.000	0.000	0.000	0.00
0140	01046036	000	REMOVING CONC (SIDEWALK OR RAMP)	SY	8.000	650.000	0.000	0.000	0.00
0146	01046040		REMOVING CONC (PAVERS)	SY	13.000	0.000	87.000	0.000	0.00
			CO #113 MINIMAX REVISIONS						
0220	01646037	000	DRILL SEEDING (PERM) (URBAN) (SANDY)	SY	0.150	37,685.000	5,767.000	0.000	0.00
0230	01646052	000	BROADCAST SEED (PERM)(SPECIAL MIX)	SY	0.150	12,172.000	0.000	0.000	0.00
0250	01706001	000	IRRIGATION SYSTEM	LS	50,000.000	1.000	0.000	0.000	0.00
0255	02476481	000	FL BS (CMP IN PLC)(TY A GR 5)	TON	30.000	8.000	0.000	0.000	0.00

0275	02756001	000	CEMENT	TON	200.000	7.000	0.000	0.000	0.00
0280	02756095	000	CEM TRT (MX EXST MTL & NW BS)(24")(DC)	SY	2.500	234.000	0.000	0.000	0.00
0381	03606043		CONC PVMT (CONT REINF)(FAST TRK)(13")	SY	89.730	0.000	631.000	0.000	0.00
			CO #113 MINIMAX REVISIONS						
0440	03606047	000	CONC PVMT (CONT REINF - CRCP) (6")	SY	30.000	4,550.000	-4,550.000	0.000	0.00
0460	03606048	000	CONC PVMT (CONT REINF) (FAST TRK) (9")	SY	90.000	1,444.000	-1,444.000	0.000	0.00
0480	03616004	000	FULL - DEPTH REPAIR CRCP (10")	SY	414.910	100.000	0.000	0.000	0.00
0485	03616005	000	FULL - DEPTH REPAIR CRCP (11")	SY	430.870	100.000	0.000	0.000	0.00
0490	03616007	000	FULL - DEPTH REPAIR CRCP (13")	SY	438.620	100.000	0.000	0.000	0.00
0586	04166009	900	DRILL SHAFT (66 IN)	LF	228.890	0.000	0.000	0.000	0.00
			CO #71, (W/OUT STL CASING)						
0591	96086043	000	UNIQUE CHANGE ORDER ITEM 43	DOL	568.130	0.000	0.000	0.000	0.00
			CO #71, (PERM STL CASING CONN C BENT 7 (72 IN))						
0620	04166030	000	DRILL SHAFT (TRF SIG POLE) (24 IN)	LF	140.000	18.000	0.000	0.000	0.00
0655	04166088	000	DRILL SHAFT (RDWY ILL POLE) (24 IN)	LF	160.000	45.000	0.000	0.000	0.00
0807	96086039		UNIQUE CHANGE ORDER ITEM 39	DOL	6,335.060	0.000	0.000	0.000	0.00
			CO #82, (SETTLEMENT PLATES - RET WALLS A, C, & F) DOL = LS						
1033	04426002		STR STEEL (TUB GIRDER)	LB	2.240	0.000	0.000	0.000	0.00
			CO 153 Tub Girder revised cost Unit 5 SPAN 11 & 12						
1045	04426007	000	STR STEEL (MISC NON - BRIDGE)	LB	10.000	222.000	0.000	0.000	0.00
1055	04506004	000	RAIL (TY T221)	LF	50.000	1,488.000	-379.000	0.000	0.00
1081	04506103	000	RAIL (TY PR11)	LF	127.360	0.000	0.000	0.000	0.00
			ADDED BY CO 114						
1105	04606002	000	CMP (GAL STL 18 IN)	LF	65.650	128.000	-128.000	0.000	0.00
1110	04626003	000	CONC BOX CULV (4 FT X 2 FT)	LF	139.400	82.000	-82.000	0.000	0.00
1175	04656005	000	JCTBOX(COMPL)(PJB)(3FTX3FT)	EA	2,361.000	6.000	2.000	0.000	0.00
1257	04656228	900	INLET (TOP) (TY AD)	EA	5,937.820	0.000	0.000	0.000	0.00
			CO #108						
1275	04656345	000	INLET (COMPL)(WEIR)	EA	4,385.000	1.000	0.000	0.000	0.00
1290	04676389	000	SET (TY II) (24 IN) (RCP) (3: 1) (P)	EA	950.000	1.000	0.000	0.000	0.00
1320	04746022	000	PRE-CAST TRENCH DRAIN (IN CONC PAVEMNT)	LF	263.850	702.000	0.000	0.000	0.00
1325	04766043	000	JACK BOR OR TUN PIPE(6 IN)(STL CASING)	LF	55.000	192.000	0.000	0.000	0.00
1356	04796007	000	ADJUSTING MANHOLES(CAP)	EA	1,003.000	0.000	0.000	0.000	0.00
			CO #95						
1360	04796008	000	ADJUSTING MANHOLES (WATER METER)	EA	801.000	2.000	0.000	0.000	0.00
1365	04816002	000	PIPE (PVC) (SDR - 35) (6 IN)	LF	50.000	193.000	0.000	0.000	0.00
1370	04816003	000	PIPE (PVC) (SDR - 35) (8 IN)	LF	53.000	270.000	0.000	0.000	0.00
1375	04816005	000	PIPE (PVC) (SDR - 35) (10 IN)	LF	55.000	49.000	0.000	0.000	0.00
1395	04816023	000	PIPE (PVC) (SCH 80) (6 IN)	LF	54.000	74.000	0.000	0.000	0.00
1400	04816024	000	PIPE (PVC) (SCH 80) (8 IN)	LF	59.000	439.000	0.000	0.000	0.00
1405	04816025	000	PIPE (PVC) (SCH 80) (10 IN)	LF	63.000	296.000	0.000	0.000	0.00
1476	96086018	900	UNIQUE CHANGE ORDER ITEM 18	DOL	2,150.000	0.000	1.000	0.000	0.00
			UCOI 18 TRAFFIC CONTROL - FREEWAY 1 LANE CLOSURE - CO 35						
1477	96086019	900	UNIQUE CHANGE ORDER ITEM 19	DOL	2,398.000	0.000	1.000	0.000	0.00
			UCOI 19 - TRAFFIC CONTROL - FREEWAY 2 LANE CLOSURE - CO 35						
1481	96086022	900	UNIQUE CHANGE ORDER ITEM 22	DOL	1,604.000	0.000	1.000	0.000	0.00
			UCOI 22 - TRAFFIC CONTROL - FRONT ROAD 2 LANE CLOSURE- CO 35						
1500	05066024	003	CONSTRUCTION EXITS (REMOVE)	SY	10.000	1,200.000	0.000	0.000	0.00
1535	05126001	001	PORT CTB (FUR & INST)(SGL SLOPE)(TY 1)	LF	40.000	1,610.000	0.000	0.000	0.00
1580	05126041	001	PORT CTB (STKPL)(F-SHAPE)(TY 1)	LF	40.000	90.000	0.000	0.000	0.00
1600	05126057	001	PORT CTB (REMOVE)(LOW PROF)(TY 1)	LF	4.000	3,340.000	1,520.000	0.000	0.00
1605	05126058	001	PORT CTB (REMOVE)(LOW PROF)(TY 2)	LF	4.000	320.000	300.000	0.000	0.00

CONTRACT ID	027117161	ESTIMATE	0088	CONTRACTOR'S ESTIMATE PACKAGE				Page 40 of 67	
1610	05126080	001	PORT CTB CONNECT HARDWARE	EA	100.000	379.000	22.000	0.000	0.00
1635	05286004	000	LANDSCAPE PAVERS	SY	60.000	3,866.000	0.000	0.000	0.00
1647	05296008		CONC CURB & GUTTER (TY II)	LF	21.550	0.000	44.000	0.000	0.00
			ADDED BY CO# 64						
1656	05296018	000	CONC CURB (TY F3)	LF	185.780	0.000	0.000	0.000	0.00
			ADDED BY CO 114						
1680	05316003	000	CONC SIDEWALKS (6")	SY	80.000	35.000	0.000	0.000	0.00
1695	05316009	000	CURB RAMPS (TY 6)	EA	1,900.000	11.000	0.000	0.000	0.00
1715	05316034	000	CURB RAMPS (TY 7)(MOD)	EA	1,900.000	2.000	0.000	0.000	0.00
1720	05366001	000	CONC MEDIAN	LF	80.000	193.000	0.000	0.000	0.00
1770	05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	2,170.000	7.000	0.000	0.000	0.00
1811	05456009	900	CRASH CUSH ATTEN (INSTL)(L)(W)(TL2)	EA	38,684.690	0.000	2.000	0.000	0.00
1812	05456010	900	CRASH CUSH ATTEN (INSTL)(L)(W)(TL3)	EA	41,637.120	0.000	2.000	0.000	0.00
1815	05506029	000	CHAIN LINK FENCE (INSTALL)(6')(MOD)	LF	34.000	160.000	-160.000	0.000	0.00
1817	05566006		PIPE UNDERDRAINS (TY 6) (6")	LF	15.020	0.000	0.000	0.000	0.00
			CO #103 Underdrains						
1840	06106106	000	IN RD IL (U/P) (TY 2) (150W EQ) LED	EA	900.000	16.000	0.000	0.000	0.00
1855	06176002	000	TEMP RD IL (RD IL ASM)	MO	1,000.000	36.000	0.000	0.000	0.00
1860	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	8.350	3,100.000	0.000	0.000	0.00
1942	06186078	000	CONDT (RM) (4")	LF	136.750	0.000	0.000	0.000	0.00
			CO #224						
2050	06276001	000	TIMBER POLE (CL 2) 30 FT	EA	1,250.000	2.000	0.000	0.000	0.00
2055	06286001	000	RELOCATE ELECTRICAL SERVICES	EA	1,875.000	1.000	0.000	0.000	0.00
2140	06446027	000	IN SM RD SN SUP&AM TYS80(1)SA(P)	EA	500.000	7.000	0.000	0.000	0.00
2161	06446036	000	IN SM RD SN SUP&AM TYS80(1)SA(U-BM)	EA	3,029.980	0.000	1.000	0.000	0.00
			CO #220						
2187	06446066		IN SM RD SN SUP&AM (RAIL MOUNT)	EA	2,237.340	0.000	2.000	0.000	0.00
			CO 156 GROUND MOUNT TO RAIL MOUNTS						
2255	06506131	000	INS OH SN SUP(120 FT BRDG)(SPAN ONLY)	EA	48,285.000	1.000	0.000	0.000	0.00
2345	06626087	000	WK ZN PAV MRK REMOV (W)(SYMBOL)	EA	450.000	14.000	0.000	0.000	0.00
2380	06666039	000	REFL PAV MRK TY I (W)12"(LNDP)(100MIL)	LF	3.000	606.000	0.000	0.000	0.00
2395	06666132	000	REFL PAV MRK TY I (Y)6"(DOT)(100MIL)	LF	1.500	50.000	0.000	0.000	0.00
2450	06666236	000	PAVEMENT SEALER (UTURN ARROW)	EA	10.000	2.000	0.000	0.000	0.00
2485	06686080	000	PREFAB PAV MRK TY C (W) (UTURN ARROW)	EA	450.000	3.000	-1.000	0.000	0.00
2521	06776004		ELIM EXT PAV MRK & MRKS (10")	LF	0.740	0.000	2,960.000	0.000	0.00
			CO #183 Missing STRIPING ITEM						
2585	06786012	000	PAV SURF PREP FOR MRK (UTURN ARR)	EA	10.000	2.000	0.000	0.000	0.00
2595	06786024	000	PAV SURF PREP FOR MRK (MED NOSE)	EA	50.000	2.000	-2.000	0.000	0.00
2601	06786033		PAV SURF PREP FOR MRK (RPM)	EA	0.310	0.000	75.000	0.000	0.00
			CO #113 MINIMAX REVISIONS						
2610	06806004	000	REMOVING TRAFFIC SIGNALS	EA	3,475.000	2.000	0.000	0.000	0.00
2652	06826022		BACK PLATE (12")(2 SEC)	EA	110.000	0.000	0.000	0.000	0.00
			ADDED BY CO 57						
2660	06826025	000	BACK PLATE (12")(5 SEC)	EA	145.000	1.000	-1.000	0.000	0.00
2715	06866029	000	INS TRF SIG PL AM (S)1 ARM(28')	EA	4,175.000	1.000	0.000	0.000	0.00
2725	06866045	000	INS TRF SIG PL AM(S)1 ARM(44')	EA	6,275.000	1.000	-1.000	0.000	0.00
2735	06866061	000	INS TRF SIG PL AM(S)1 ARM(60')	EA	13,575.000	1.000	-1.000	0.000	0.00
2740	06866065	000	INS TRF SIG PL AM(S)1 ARM(65')	EA	13,775.000	1.000	-1.000	0.000	0.00
2760	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	615.000	29.000	-8.000	0.000	0.00
2765	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	2,975.000	3.000	0.000	0.000	0.00
2840	10026001	000	LANDSCAPE AMENITY	EA	4,000.000	8.000	0.000	0.000	0.00
2845	30046001	000	CONTINUOUS DIAMOND GRINDING CONC PVMT	SY	10.240	71,700.000	0.000	0.000	0.00



CONTRACT ID	027117161	ESTIMATE	0088	CONTRACTOR'S ESTIMATE PACKAGE				Page 41 of 67	
2850	30126002	000	NEXT GEN CONC SURF GRIND OF CONC PAV	SY	14.520	43,061.000	-2,093.000	0.000	0.00
2865	40146001	000	INTRLCK ART CONC BLKS (4" MIN)	SF	10.000	1,259.000	0.000	0.000	0.00
2871	40756001	900	WICK DRAINS	LF	3.450	0.000	0.000	0.000	0.00
			CO #103 Underdrains						
2880	50636002	000	REM BUS STOP SHELTER (MOVE & RESET)	EA	43,790.000	1.000	0.000	0.000	0.00
2885	60016001	000	PORTABLE CHANGEABLE MESSAGE SIGN	DAY	10.000	13,488.000	0.000	0.000	0.00
2915	60076102	000	RELOCATE FIBER OPTIC CABLE	LF	5.950	390.000	0.000	0.000	0.00
2925	60086028	000	ITS GND MNT CAB(TY 4)(CONF 2)(INS ONLY)	EA	5,000.000	1.000	0.000	0.000	0.00
2935	60086046	000	ITS GRND MNT CAB (TY 6) (CONF 2) (REM)	EA	1,200.000	1.000	0.000	0.000	0.00
2945	60106006	000	CCTV MOUNT (WALL)	EA	8,085.000	1.000	0.000	0.000	0.00
2970	60196007	000	PREFB PV MK W/WNTY TY B(W)6"(BRK)CNTST	LF	11.000	2,660.000	0.000	0.000	0.00
2990	60336003	000	CTMS RELOCATION (ELEC CONDUCTOR CABLE)	LF	1.500	2,520.000	0.000	0.000	0.00
3035	60386013	000	MULTIPOLYMER PAV MRK (W)(24")(SLD)	LF	6.000	201.000	0.000	0.000	0.00
3045	60386021	000	MULTIPOLYMER PAV MRK (Y)(12")(SLD)	LF	2.500	1,569.000	0.000	0.000	0.00
3046	60386021		MULTIPOLYMER PAV MRK (Y)(12")(SLD)	LF	6.320	0.000	35.000	0.000	0.00
			CO #113 MINIMAX REVISIONS						
3058	60566001	000	PREFORMED IN-LANE(TRANS) RUMBLE STRIP	LF	21.210	0.000	80.000	0.000	0.00
			CO #220						
3060	60586001	000	BBU SYSTEM (EXTERNAL BATT CABINET)	EA	6,575.000	2.000	0.000	0.000	0.00
3065	60616001	000	GPS COMMUNICATIONS UNIT	EA	785.000	2.000	0.000	0.000	0.00
3070	60646002	000	ITS POLE (20 FT)(110 MPH)	EA	4,750.000	2.000	0.000	0.000	0.00
3085	60646072	000	ITS POLE MNT CAB (TY 1)(CONF 1)	EA	4,575.000	1.000	0.000	0.000	0.00
3190	62416001	000	WIRELESS MAGNETOMETER VEH DETECT SYS	EA	8,075.000	1.000	0.000	0.000	0.00
3195	62426001	000	SP FIB OPT CBL (SINGLE-MODE)(6-FIBER)	LF	2.150	3,828.000	0.000	0.000	0.00
3205	62566001	000	AUTO PORT SMRT TRF MONITOR SYS	DAY	1,876.000	1,825.000	0.000	0.000	0.00
3210	70176047	001	MANHOLES (SAN SEWER) (TY 1)	EA	9,000.000	3.000	0.000	0.000	0.00
3220	70176099	001	CONNECT EXIST SAN SWR TO MANHOLE	EA	2,000.000	3.000	0.000	0.000	0.00
3225	70176100	001	CUT & CAP ABND SANITARY SEWER MH	EA	350.000	2.000	0.000	0.000	0.00
3230	70176111	001	REMOVE SANITARY SEWER STACK	EA	200.000	2.000	0.000	0.000	0.00
3285	70496144	000	WET CONNECTION (16IN)	EA	4,000.000	1.000	0.000	0.000	0.00
3328	96086101		UNIQUE CHANGE ORDER ITEM	DOL	265.130	0.000	4.000	0.000	0.00
			CO #183 Missing STRIPING ITEM MERGE ARROW (W) (DOL=EA)						
3364	96086029		UNIQUE CHANGE ORDER ITEM 29	DOL	125,166.430	0.000	1.000	0.000	0.00
			CO 211, Upgrade Electrical & HVAC, DOL=LS						
3376	96086061	000	UNIQUE CHANGE ORDER ITEM 61	DOL	424.200	0.000	1.000	0.000	0.00
			CO #220, MINIMUM CALL-OUT (DIFFERENTIAL), DOL = LS						
3381	96086062	000	UNIQUE CHANGE ORDER ITEM 62	DOL	1,559.160	0.000	0.000	0.000	0.00
			CO #224, TC-SINGLE LANE CLOSURE, DOL = LS						
4010	96026002		PAYMENT ADJUSTMENT-NEG	DOL	-1.000	1.000	0.000	0.000	0.00
4020	96046001		CONTRACTOR FORCE ACCOUNT 1	DOL	-1.000	1.000	0.000	0.000	0.00
4030	96066051		FORCE ACCT-SOIL AND GNDWTR MGT PLAN	DOL	1.000	1.000	0.000	0.000	0.00
4050	96066054		PARTNERING	DOL	1.000	1.000	0.000	0.000	0.00
4060	96066055		FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	1.000	0.000	0.000	0.00
4080	96066057		FORCE ACCOUNT-COMMER LAB USE DEDUCTION	DOL	1.000	1.000	0.000	0.000	0.00
4090	96066058		SPECIAL DEDUCTION	DOL	-1.000	1.000	0.000	0.000	0.00
4386	96086005		UNIQUE CHANGE ORDER ITEM 5	DOL	3,205.390	0.000	0.000	0.000	0.00
			UCOI05 JACK BOR TUN BOX CULV (12 FT X 4 FT)						
5000	96066059		BOND EXPENSE SUP NEGOTIATED CONTRACTS	DOL	1.000	1.000	0.000	0.000	0.00
5010	96096001		DISPUTE SETTLEMENT	DOL	1.000	1.000	0.000	0.000	0.00
5020	96096002		DBE GOAL SHORTFALL	DOL	-1.000	1.000	0.000	0.000	0.00
5030	96096003		SBE GOAL SHORTFALL	DOL	-1.000	1.000	0.000	0.000	0.00
5144	05296008		CONC CURB & GUTTER (TY II)	LF	600.000	0.000	0.000	0.000	0.00

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
ADDED BY CO# 64									
5589	96086099	000	UNIQUE CHANGE ORDER ITEM 99 CO 114, CONSTRUCTION MODELING	DOL	1.000	0.000	0.000	0.000	0.00
6076	96086085		UNIQUE CHANGE ORDER ITEM 85 CO #124	DOL	1,215.290	0.000	0.000	0.000	0.00
6084	96086096		UNIQUE CHANGE ORDER ITEM 96 CO# 155	DOL	6,663.240	0.000	0.000	0.000	0.00
9690	01616012		GENERAL USE COMPOST CO #148 Detention Pond 1C	CY	15.000	0.000	0.000	0.000	0.00
9691	01926064		PLANT BED PREP (TYPE II) CO #148 Detention Pond 1C	SY	0.150	0.000	0.000	0.000	0.00
9692	04326002		RIPRAP (CONC)(5 IN) CO #148 Detention Pond 1C	CY	300.000	0.000	0.000	0.000	0.00
9693	04326033		RIPRAP (STONE PROTECTION)(18 IN) CO #148 Detention Pond 1C	CY	80.000	0.000	0.000	0.000	0.00
9694	04606003		CMP (GAL STL 24 IN) CO #148 Detention Pond 1C	LF	60.000	0.000	0.000	0.000	0.00
9695	04666153		WINGWALL (FW - 0) (HW=6 FT) CO #148 Detention Pond 1C	EA	8,182.390	0.000	0.000	0.000	0.00
9696	10066002		LANDSCAPE SOIL AMENDMENT (TYPE II) CO #148 Detention Pond 1C	SY	0.100	0.000	0.000	0.000	0.00
9697	40146002		INTRLCK ART CONC BLKS (6" MIN) CO #148 Detention Pond 1C	SF	5.000	0.000	0.000	0.000	0.00
9698	96086017	900	UNIQUE CHANGE ORDER ITEM 17 UCOI 17 CHAIN LINK FENCE (REINSTALL)(8 FT) - CO 35	DOL	74.560	0.000	2,500.000	0.000	0.00
								<b>Category Subtotal</b>	<u>0.00</u>

PROJECT NH 1702(633) CONTROL 027117161  
 CATEGORY NO CATEGORY DESCRIPTION MISC

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2386	06666042		REFL PAV MRK TY I (W)12"(SLD)(100MIL) REFL PAV MRK TY I (W)12"(SLD)(100MIL) - ADDED BY CO 83	LF	3.000	0.000	0.000	0.000	0.00
								<b>Category Subtotal</b>	<u>0.00</u>

**TOTAL ITEM EARNINGS THIS CONTRACT** \$266,509,596.69

## CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
01006002		PREPARING ROW CO #113 MINIMAX REVISIONS	STA	7,488.510	188.98	10.000	74,885.10
01006002	000	PREPARING ROW	STA	137,500.000	188.98	188.980	25,984,750.00
01006003	000	PREPARING ROW(TREE)(5" TO 12" DIA)	EA	500.000	58.00	58.000	29,000.00
01046001	000	REMOVING CONC (PAV)	SY	6.000	104,781.00	112,407.780	674,446.66
01046001	900	REMOVING CONC (PAV)	SY	129.230	104,781.00	163.020	21,067.07
01046009	000	REMOVING CONC (RIPRAP)	SY	4.000	34,649.00	24,057.983	96,231.90
01046009		REMOVING CONC (RIPRAP) CO #113 MINIMAX REVISIONS	SY	13.320	34,649.00	348.456	4,641.43
01046011	000	REMOVING CONC (MEDIANS)	SY	7.000	970.00	860.539	6,023.77
01046015	000	REMOVING CONC (SIDEWALKS)	SY	6.000	3,236.00	2,447.303	14,683.81
01046017	000	REMOVING CONC (DRIVEWAYS)	SY	7.000	1,199.00	1,522.952	10,660.66
01046021	000	REMOVING CONC (CURB)	LF	2.000	7,042.00	2,532.790	5,065.58
01046021		REMOVING CONC (CURB) CO #113 MINIMAX REVISIONS	LF	4.690	7,042.00	249.200	1,168.75
01046022	000	REMOVING CONC (CURB AND GUTTER)	LF	2.000	7,445.00	767.000	1,534.00
01046023	000	REMOVING CONC (CTB)	LF	6.000	275.00	275.000	1,650.00
01046023		REMOVING CONC (CTB) CO #113 MINIMAX REVISIONS	LF	9.690	275.00	781.000	7,567.89
01046024	000	REMOVING CONC (RETAINING WALLS)	SY	100.000	653.00	681.333	68,133.30
01046029	000	REMOVING CONC (CURB OR CURB & GUTTER)	LF	3.000	1,921.00	3,043.000	9,129.00
01046032		REMOVING CONC (WHEELCHAIR RAMP) CO #113 MINIMAX REVISIONS	SY	6.520	0.00	5.500	35.86
01046034		REMOVING CONC (COPING) CO #113 MINIMAX REVISIONS	LF	8.000	0.00	320.000	2,560.00
01046036	000	REMOVING CONC (SIDEWALK OR RAMP)	SY	8.000	548.00	22.850	182.80
01046037	000	REMOVE CONC (RAIL)	LF	10.000	29,328.00	25,812.380	258,123.80
01056002	000	REMOVING STAB BASE AND ASPH PAV (2")	SY	3.000	2,208.00	3,127.515	9,382.54
01056011	000	REMOVING STAB BASE AND ASPH PAV (2"-6")	SY	3.000	24,719.00	31,085.065	93,255.20
01056018	000	REMOVING STAB BASE AND ASPH PAV (7")	SY	3.000	34,489.00	22,704.690	68,114.09
01056034	000	REMOVING STAB BASE AND ASPH PAV(1"-9")	SY	7.000	2,048.00	2,632.978	18,430.85
01056065	000	REMOVING STAB BASE AND ASPH PAV (1")	SY	1.500	30,146.00	24,885.225	37,327.83
01106001	000	EXCAVATION (ROADWAY)	CY	9.000	201,390.00	204,459.607	1,840,136.47
01106003	000	EXCAVATION (SPECIAL)	CY	7.000	162,724.00	149,658.325	1,047,608.27
01126002	000	SUBGRADE WIDENING (DENS CONT)	STA	700.000	10.20	5.500	3,850.00
01126003		SUBGRADE WIDENING (DENS CONT) CO #113 MINIMAX REVISIONS	SY	6.150	0.00	692.000	4,255.80
01326001	001	EMBANKMENT (FINAL)(ORD COMP)(TY A)	CY	10.000	6,141.00	2,506.559	25,065.59
01326004	001	EMBANKMENT (FINAL)(DENS CONT)(TY B)	CY	10.000	1,089.00	1,089.000	10,890.00
01326006	001	EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	10.000	72,602.00	35,520.477	355,204.77
01326035	001	EMBANK(FINAL)(DC)(TY E)(CSBE)	CY	40.000	3,859.00	4,836.660	193,466.40
01326036	001	EMB(FNL)(DC)(TYE)(CSBE)(RWALL FND IMPR	CY	40.000	9,841.00	7,407.895	296,315.80
01326037	001	EMB(FINAL)(DC)(TYE)(CSBE)(EMB FND IMPR)	CY	40.000	1,946.00	2,194.930	87,797.20
01506002		BLADING	HR	166.100	0.00	185.000	30,728.50

CONTRACT ID	027117161	ESTIMATE	0088	CONTRACTOR'S ESTIMATE PACKAGE			
		CO #113 MINIMAX REVISIONS					
01616017	000	COMPOST MANUF TOPSOIL (4")	SY	1.000	4,304.00	1,531.829	1,531.83
01626002	000	BLOCK SODDING	SY	3.000	51,758.00	25,506.100	76,518.31
01626003	000	STRAW OR HAY MULCH	SY	0.250	43,552.00	19,543.525	4,885.88
01646009	000	BROADCAST SEED (TEMP) (WARM)	SY	0.150	53,046.00	11,381.783	1,707.26
01646051	000	DRILL SEED (TEMP)(WARM OR COOL)	SY	0.150	48,292.00	4,056.414	608.46
01646066	000	DRILL SEEDING (PERM)(WARM OR COOL)	SY	0.150	29,795.00	16,597.111	2,489.56
01666001	000	FERTILIZER	AC	650.000	52.97	9.084	5,904.60
01666001		FERTILIZER	AC	763.320	52.97	1.089	831.26
		CO #113 MINIMAX REVISIONS					
01686001	000	VEGETATIVE WATERING	MG	15.000	5,617.20	995.440	14,931.60
02606006	000	LIME TRT (EXST MATL) (6")	SY	2.500	99,950.00	56,638.681	141,596.72
02606012	000	LIME(HYD,COM OR QK)(SLRY)OR QK(DRY)	TON	160.000	1,898.00	831.300	133,008.00
02606079	000	LIME TRT (SUBGRADE)(6")	SY	2.500	8,172.00	3,118.334	7,795.84
02766224	000	CEM TRT(PLNT MX) (CL N)(TY E)(GR 4)(6")	SY	4.000	95,839.00	73,245.801	292,983.20
02766224	900	CEM TRT(PLNT MX) (CL N)(TY E)(GR 4)(6")	SY	14.490	95,839.00	1,668.556	24,177.38
		CO #191					
02766265		CEM TRT(PLNT MX)(CL N)(TY E)(GR 4)(9")	SY	12.160	0.00	18,659.638	226,901.20
		CO #134					
02926017	000	ASPHALT STAB BASE (GR 4)(PG 64)	TON	60.000	7,636.00	8,263.243	495,794.58
03056014	000	SALV,HAUL& STKPL RCL APH PV(VAR DEPTH)	SY	4.000	21,024.00	18,121.269	72,485.09
03406122	000	D-GR HMA(SQ) TY-D PG70-22	TON	115.000	108.00	909.263	104,565.25
03406122	900	D-GR HMA(SQ) TY-D PG70-22	TON	172.390	108.00	402.650	69,412.83
		CO #191					
03416043	000	D-GR HMA TY-D PG70-22	TON	115.000	197.00	1,021.170	117,434.55
03602003		CONC PVMT (CONT REINF-CRCP)(10")	SY	35.000	0.00	1,893.821	66,283.74
		ADDED BY CO 66					
03606004	000	CONC PVMT (CONT REINF - CRCP) (10")	SY	35.000	22,395.00	22,410.653	784,372.89
03606005	000	CONC PVMT (CONT REINF - CRCP) (11")	SY	40.000	25,982.00	26,907.743	1,076,309.72
03606007	000	CONC PVMT (CONT REINF - CRCP) (13")	SY	50.000	12,387.00	13,941.307	697,065.35
03606007		CONC PVMT (CONT REINF - CRCP) (13")	SY	62.500	12,387.00	404.348	25,271.75
		ADJUSTED UNIT PRICE BY CHANGE ORDER NO. 34					
03606009	000	CONC PVMT (CONT REINF - CRCP) (15")	SY	55.000	29,175.00	26,035.950	1,431,977.32
03606043	000	CONC PVMT (CONT REINF)(FAST TRK)(13")	SY	80.000	14,216.00	18,703.708	1,496,296.64
03606044	000	CONC PVMT (CONT REINF)(FAST TRK)(12")	SY	154.000	105.00	142.775	21,987.35
03606045	000	CONC PVMT (CONT REINF)(FAST TRK)(15")	SY	90.000	3,038.00	3,977.820	358,003.80
03606048		CONC PVMT (CONT REINF) (FAST TRK) (9")	SY	94.500	0.00	1,122.523	106,078.42
		ADJUSTED UNIT PRICE BY CHANGE ORDER NO. 34					
03616009	000	FULL - DEPTH REPAIR CRCP (15")	SY	492.490	100.00	48.000	23,639.52
03616057	000	FULL - DEPTH REPAIR CRCP (12")(SPL)	SY	441.000	0.00	35.938	15,848.66
		CO #179					
04006001	000	STRUCT EXCAV	CY	9.000	14,703.00	8,331.534	74,983.81
04006005	000	CEM STABIL BKFL	CY	40.000	27,339.00	22,367.601	894,704.04
04006006	000	CUT & RESTORING PAV	SY	218.000	970.00	614.314	133,920.46
04006007	000	CUT & RESTORE CONC PAVING	SY	260.400	2,531.00	2,517.135	655,461.96
04006009	000	CEMENT STAB BACKFILL (INLET OR MH)	CY	40.600	2,490.25	2,257.000	91,634.20
04016001	000	FLOWABLE BACKFILL	CY	125.000	1,502.00	3,174.741	396,842.64
04016001	900	FLOWABLE BACKFILL	CY	415.010	1,502.00	20.000	8,300.20
		CO #218					

04026001	000	TRENCH EXCAVATION PROTECTION	LF	2.100	28,582.00	23,907.180	50,205.08
04036001	000	TEMPORARY SPL SHORING	SF	1.000	177,491.00	133,210.361	133,210.39
04036002	000	TEMPORARY SPL SHORING (SOIL NAIL)	SF	1.000	256.00	24,557.425	24,557.43
04106001	000	SOIL NAIL ANCHORS	LF	15.000	32,527.00	37,947.000	569,205.00
04162040		DRILL SHAFT (NON-REINFORCED)(18 IN) ADDED BY CO 53	LF	40.000	0.00	3,878.000	155,120.00
04166001	000	DRILL SHAFT (18 IN)	LF	100.000	760.00	643.000	64,300.00
04166002	000	DRILL SHAFT (24 IN)	LF	125.000	4,402.00	4,444.000	555,500.00
04166003	000	DRILL SHAFT (30 IN)	LF	135.000	10,121.00	9,897.000	1,336,095.00
04166003	0000	DRILL SHAFT (30 IN) CO #98	LF	170.510	10,121.00	18.000	3,069.18
04166004	000	DRILL SHAFT (36 IN)	LF	150.000	22,600.00	22,316.000	3,347,400.00
04166005	000	DRILL SHAFT (42 IN)	LF	150.000	3,947.00	3,676.000	551,400.00
04166006	000	DRILL SHAFT (48 IN)	LF	200.000	11,810.00	8,720.110	1,744,022.00
04166007	000	DRILL SHAFT (54 IN)	LF	225.000	3,061.00	4,175.000	939,375.00
04166007		DRILL SHAFT (54 IN) CO #131 Conn D Bent 8 Foundation Rev	LF	460.820	3,061.00	572.000	263,589.04
04166008	000	DRILL SHAFT (60 IN)	LF	275.000	13,376.00	10,926.000	3,004,650.00
04166009	000	DRILL SHAFT (66 IN)	LF	375.000	998.00	581.000	217,875.00
04166010	000	DRILL SHAFT (72 IN)	LF	475.000	2,064.00	1,878.000	892,050.00
04166012	000	DRILL SHAFT (84 IN)	LF	575.000	344.00	344.000	197,800.00
04166015	000	DRILL SHAFT (NON - REINFORCED) (12 IN)	LF	52.000	7.00	7.000	364.00
04166020	000	DRILL SHAFT (SIGN MTS) (36 IN)	LF	175.000	1,364.00	1,364.000	238,700.00
04166021	000	DRILL SHAFT (SIGN MTS) (42 IN)	LF	200.000	1,570.00	1,386.000	277,200.00
04166022	000	DRILL SHAFT (SIGN MTS) (48 IN)	LF	250.000	316.00	316.000	79,000.00
04166027	000	DRILL SHAFT (HIGH MAST POLE) (66 IN)	LF	560.000	638.00	636.000	356,160.00
04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	185.000	110.00	64.000	11,840.00
04166033	000	DRILL SHAFT (TRF SIG POLE) (42 IN)	LF	280.000	18.00	18.000	5,040.00
04166034	000	DRILL SHAFT (TRF SIG POLE) (48 IN)	LF	365.000	198.00	110.000	40,150.00
04166038	000	DRILL SHAFT (108 IN)	LF	945.000	2,555.00	2,490.000	2,353,050.00
04166039	000	DRILL SHAFT (144 IN)	LF	1,545.000	1,198.00	1,517.000	2,343,765.00
04166047	000	DRILL SHAFT (96 IN)	LF	745.000	8,020.00	7,854.000	5,851,230.00
04166051	000	DRILL SHAFT (120 IN)	LF	1,145.000	1,529.00	1,512.000	1,731,240.00
04206009	900	CL A CONC (COLLAR) 24 IN RCP IN CONFLICT WITH EXT 48 IN RCP	EA	3,022.430	0.00	1.000	3,022.43
04206012	000	CL B CONC (MISC)	CY	1,300.000	30.70	1.600	2,080.00
04206013	000	CL C CONC (ABUT)	CY	900.000	732.70	651.489	586,340.10
04206019	000	CL C CONC (ABUT)(EXTEND)	CY	1,600.000	102.90	95.400	152,640.00
04206029	000	CL C CONC (CAP)	CY	750.000	3,278.40	3,240.433	2,430,324.75
04206031	000	CL C CONC (CAP)(MASS)	CY	850.000	981.30	981.300	834,105.00
04206033	000	CL C CONC (CAP)(EXTEND)	CY	1,200.000	54.00	54.000	64,800.00
04206037	000	CL C CONC (COLUMN)	CY	550.000	596.90	514.510	282,980.50
04206039	000	CL C CONC (COLUMN)(MASS)	CY	650.000	9,255.80	9,378.300	6,095,895.00
04206043	000	CL C CONC (FOOTING)	CY	550.000	100.60	44.700	24,585.00
04206045	000	CL C CONC (FOOTING)(MASS)	CY	650.000	2,126.70	1,767.256	1,148,716.40
04206062	000	CL C CONC (RETAINING WALL)	CY	1,200.000	111.70	103.991	124,789.20
04206064	000	CL C CONC (COPING)	CY	400.000	64.00	53.400	21,360.00
04206066	000	CL C CONC (RAIL FOUNDATION)	CY	200.000	308.00	308.000	61,600.00
04206068	000	CL C CONC (SIGN COLUMN)	CY	900.000	749.10	805.603	725,042.70

CONTRACT ID	027117161	ESTIMATE	0088	CONTRACTOR'S ESTIMATE PACKAGE				
04206074	000	CL C CONC (MISC)		CY	1,300.000	148.30	6.334	8,234.20
04206082	000	CL F CONC (CAP)		CY	650.000	6,099.90	6,601.857	4,291,207.05
04206084	000	CL F CONC (CAP)(MASS)		CY	800.000	2,036.20	2,146.500	1,717,200.00
04206090	000	CL F CONC (COLUMN)		CY	500.000	38.80	38.800	19,400.00
04206092	000	CL F CONC (COLUMN)(MASS)		CY	525.000	2,064.50	2,038.400	1,070,160.00
04206096	000	CL F CONC (PT COLUMN)(MASS)		CY	750.000	80.70	80.700	60,525.00
04206100	000	CL F CONC (FOOTING)(MASS)		CY	650.000	283.60	283.600	184,340.00
04206106	000	CL H CONC (CAP)		CY	2,200.000	36.90	36.900	81,180.00
04206134	000	CL C CONC (SIGN FOOTING)		CY	650.000	229.70	221.585	144,030.25
04226001	000	REINF CONC SLAB		SF	10.000	1,014,376.00	1,020,752.190	10,207,521.90
04226003	000	REINF CONC SLAB (EXTEND SLAB)		SF	20.000	19,164.00	15,695.000	313,900.00
04226005	000	REINF CONC SLAB (BOX BEAM)		SF	8.000	36,731.00	48,441.000	387,528.00
04226023	000	SHEAR KEY		CY	250.000	252.70	252.700	63,175.00
04236007	000	RETAINING WALL (DRILL SHAFT) (FACIA)		SF	60.000	3,805.00	3,805.000	228,300.00
04236008	000	RETAINING WALL (CAST - IN - PLACE)		SF	70.000	390.00	564.183	39,492.81
04236009	000	RETAINING WALL (CAST - IN - PLACE)(SRC)		SF	70.000	1,766.00	600.000	42,000.00
04236014	000	RETAINING WALL (MSE)(HORIZONTAL SCHEME)		SF	40.000	30,018.00	30,018.000	1,200,720.00
04236014		RETAINING WALL (MSE)(HORIZONTAL SCHEME)		SF	65.000	30,018.00	2,833.000	184,145.00
		CO #113 MINIMAX REVISIONS						
04236017	000	RET WALL (SOIL NAILED)(FASCIA)(HOR SCH)		SF	30.000	874.00	874.000	26,220.00
04236027	000	RETAINING WALL (MSE) (BRICK SCHEME)		SF	40.000	35,421.00	36,587.000	1,463,480.00
04236029	000	RET WALL (MSE)(UPTOWN SCHEME)		SF	40.000	26,450.00	18,289.000	731,560.00
04236030	000	RET WALL (CIP)(BRICK SCHEME)		SF	70.000	4,254.00	4,254.000	297,780.00
04236031	000	RET WALL (EXIST MSE)(FASCIA)(UPTOWN)		SF	40.000	1,275.00	1,695.235	67,809.40
04236034	000	RET WALL(SOIL NAIL)(FASCIA)(BRICK SCH)		SF	30.000	9,752.00	12,032.000	360,960.00
04236035	000	RET WALL(DS)(FASCIA)(BRICK SCH)		SF	60.000	10,408.00	11,835.000	710,100.00
04236036	000	RET WALL(DS)(FASCIA)(UPTOWN SCH)		SF	60.000	1,862.00	1,862.000	111,720.00
04236037	000	RET WALL(DS)(FASCIA)(HORIZ SCH)		SF	60.000	28,316.00	510.000	30,600.00
04256001	000	PRESTR CONC BOX BEAM (4B20)		LF	110.000	3,982.61	3,982.610	438,087.10
04256002	000	PRESTR CONC BOX BEAM (5B20)		LF	110.000	5,702.74	5,702.740	627,301.40
04256027	000	PRESTR CONC U - BEAM (U40)		LF	140.000	3,244.26	1,816.880	254,363.20
04256028	000	PRESTR CONC U - BEAM (U54)		LF	155.000	51,792.02	52,553.890	8,145,852.95
04256035	000	PRESTR CONC GIRDER (TX28)		LF	95.000	818.80	818.800	77,786.00
04256036	000	PRESTR CONC GIRDER (TX34)		LF	100.000	180.83	180.830	18,083.00
04256039	000	PRESTR CONC GIRDER (TX54)		LF	105.000	2,783.22	2,783.220	292,238.10
04256040	000	PRESTR CONC GIRDER (TX62)		LF	130.000	909.48	909.480	118,232.40
04326001	000	RIPRAP (CONC)(4 IN)		CY	375.000	9,684.90	4,555.549	1,708,330.99
04326002	000	RIPRAP (CONC)(5 IN)		CY	375.000	5,160.00	4,464.167	1,674,062.67
04326002		RIPRAP (CONC)(5 IN)		CY	452.990	5,160.00	31.874	14,438.60
		CO #172						
04326006	000	RIPRAP (CONC)(CL B)		CY	375.000	610.00	518.805	194,551.91
04326008	000	RIPRAP (CONC)(CL B)(RR8&RR9)		CY	375.000	1,103.80	160.083	60,031.14
04326009	000	RIPRAP (CONC) (CL B) (4")		CY	375.000	154.60	118.438	44,414.27
04326022		RIPRAP (STONE COMMON)(DRY)(6 IN)		CY	184.860	0.00	271.000	50,097.06
		CHANGE ORDER 27						
04326044	000	RIPRAP (CONC)(FLUME)		CY	375.000	28.00	3.125	1,171.88
04326045	000	RIPRAP (MOW STRIP)(4 IN)		CY	500.000	236.00	158.239	79,119.50
04346003	000	ELASTOMERIC BEARING (SPECIAL)		EA	1,000.000	8.00	8.000	8,000.00
04346004	000	ELASTOMERIC BEARING (EE1)		EA	1,000.000	4.00	4.000	4,000.00

04346005	000	ELASTOMERIC BEARING (EE2)	EA	1,000.000	15.00	15.000	15,000.00
04346006	000	ELASTOMERIC BEARING (EE3)	EA	1,000.000	13.00	13.000	13,000.00
04346013	000	ELASTOMERIC BEARING (EF2)	EA	1,000.000	6.00	6.000	6,000.00
04346014	000	ELASTOMERIC BEARING (EF3)	EA	1,000.000	1.00	1.000	1,000.00
04346031	000	ELASTOMERIC BEARING (F3)	EA	1,000.000	7.00	7.000	7,000.00
04346033	000	ELASTOMERIC BEARING (F5)	EA	1,000.000	6.00	6.000	6,000.00
04346047	900	HLMR BEARING (F - 500)	EA	2,676.500	2.00	3.000	8,029.50
		UNIQUE CO ITEM 56 HLMR BEARING (F-500) COST INCREASE					
04346047	000	HLMR BEARING (F - 500)	EA	4,000.000	2.00	5.000	20,000.00
04346052	000	HLMR BEARING (F - 1000)	EA	4,000.000	3.00	3.000	12,000.00
04346053	000	HLMR BEARING (F - 1100)	EA	4,000.000	4.00	4.000	16,000.00
04346055	000	HLMR BEARING (F - 1300)	EA	4,000.000	3.00	3.000	12,000.00
04346056	000	HLMR BEARING (F - 1400)	EA	4,000.000	3.00	3.000	12,000.00
04346057	000	HLMR BEARING (F - 1500)	EA	4,000.000	9.00	9.000	36,000.00
04346058	000	HLMR BEARING (F - 1600)	EA	4,000.000	3.00	3.000	12,000.00
04346059	000	HLMR BEARING (F - 1700)	EA	4,000.000	3.00	3.000	12,000.00
04346062	900	HLMR BEARING (F - 2000)	EA	7,398.250	0.00	3.000	22,194.75
		CO #198					
04346067	000	HLMR BEARING (F - 2500)	EA	4,000.000	3.00	3.000	12,000.00
04346076	000	HLMR BEARING (E - 1300)	EA	4,000.000	3.00	3.000	12,000.00
04346077	000	HLMR BEARING (E - 1400)	EA	4,000.000	6.00	6.000	24,000.00
04346078	000	HLMR BEARING (E - 1500)	EA	4,000.000	9.00	9.000	36,000.00
04346079	000	HLMR BEARING (E - 1600)	EA	4,000.000	3.00	3.000	12,000.00
04346089		HLMR BEARING (GE - 500)	EA	3,507.410	25.00	3.000	10,522.23
		UNIQUE CO ITEM 57 HMLR BEARING (GE-500) COST INCREASE					
04346089	000	HLMR BEARING (GE - 500)	EA	4,000.000	25.00	28.000	112,000.00
04346090	000	HLMR BEARING (GE - 600)	EA	4,000.000	12.00	12.000	48,000.00
04346091	000	HLMR BEARING (GE - 700)	EA	4,000.000	9.00	9.000	36,000.00
04346091	000	HLMR BEARING (GE - 700)	EA	11,583.440	9.00	3.000	34,750.32
		CO #198					
04346092	000	HLMR BEARING (GE - 800)	EA	4,000.000	9.00	9.000	36,000.00
04346093	000	HLMR BEARING (GE - 900)	EA	4,000.000	3.00	3.000	12,000.00
04346094	000	HLMR BEARING (GE - 1000)	EA	4,000.000	6.00	6.000	24,000.00
04346111	000	ELASTOMERIC BEARING(EE4)	EA	1,000.000	1.00	1.000	1,000.00
04426001	000	STR STEEL (PLATE GIRDER)	LB	1.850	1,649,100.00	1,649,100.000	3,050,835.00
04426002		STR STEEL (TUB GIRDER)	LB	0.080	2,061,222.00	678,976.000	51,398.48
		UNIQUE CO ITEM 58 STR STEEL (TUB GIRDER) COST INCREASE					
04426002	000	STR STEEL (TUB GIRDER)	LB	1.850	2,061,222.00	22,092,104.000	40,870,392.40
04426002		STR STEEL (TUB GIRDER)	LB	2.230	2,061,222.00	1,206,303.000	2,690,055.69
		CO #125 Conn D Steel for Bent 9 Elimination					
04426002		STR STEEL (TUB GIRDER)	LB	2.240	2,061,222.00	0.000	0.00
		CO 153 Tub Girder revised cost Unit 5 SPAN 11 & 12					
04426003	000	STR STEEL (BOX GIRDER)	LB	1.850	459,969.00	466,719.000	863,430.15
04426004	000	STR STEEL (ROLLED BEAM)	LB	1.850	210,504.00	210,504.000	389,432.40
04426011	000	STR STEEL (PEDESTAL)	LB	1.850	2,890.00	2,890.000	5,346.50
04426013	000	STR STEEL (FINGER JOINT)	LB	15.000	6,600.00	13,747.000	206,205.00
04506023	000	RAIL (TY SSTR)	LF	30.000	66,078.49	63,170.390	1,895,111.70
04506023		RAIL (TY SSTR)	LF	47.160	66,078.49	344.000	16,223.04

CONTRACT ID	027117161	ESTIMATE	0088	CONTRACTOR'S ESTIMATE PACKAGE			
		CO #113 MINIMAX REVISIONS					
04506049	000	RAIL (HANDRAIL)(TY C)	LF	100.000	161.00	161.000	16,100.00
04506054	000	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	30.000	11,794.80	10,369.290	311,078.70
04506062	000	RAIL (TY SSTR)(MOD)	LF	150.000	2,685.50	2,687.147	403,072.05
04506073	000	RAIL (TY 501)	LF	30.000	606.00	210.000	6,300.00
04506093	000	RAIL (TY SSTR)(MOD2)	LF	130.000	4,086.00	5,361.440	696,987.20
04506094	000	RAIL (TY SSTR)(W/DRAIN SLOTS)(MOD2)	LF	140.000	1,324.00	516.760	72,346.40
04506095	000	RAIL (TY 501)(W/DRAIN SLOTS)	LF	30.000	1,098.00	2,397.250	71,917.50
04516024	000	RETROFIT RAIL (TY SSTR)	LF	130.000	957.00	3,866.390	502,630.70
04546001	000	SEALED EXPANSION JOINT (4 IN) (SEJ - A)	LF	100.000	3,697.00	3,737.500	373,750.00
04546002	000	SEALED EXPANSION JOINT (5 IN) (SEJ - A)	LF	110.000	697.00	810.000	89,100.00
04546003	000	ARMOR JOINT	LF	75.000	72.00	72.000	5,400.00
04546004	000	ARMOR JOINT (SEALED)	LF	80.000	179.00	44.125	3,530.00
04626004	000	CONC BOX CULV (4 FT X 3 FT)	LF	140.550	692.00	711.000	99,931.05
04626005	000	CONC BOX CULV (4 FT X 4 FT)	LF	158.200	144.00	144.000	22,780.80
04626006	000	CONC BOX CULV (5 FT X 2 FT)	LF	205.850	20.00	30.000	6,175.50
04626007	000	CONC BOX CULV (5 FT X 3 FT)	LF	177.800	411.00	411.000	73,075.80
04626008	900	CONC BOX CULV (5 FT X 4 FT)	LF	629.020	0.00	83.000	52,208.66
		CO 11 - Revise T-Ramp Storm Sewer					
04626019	000	CONC BOX CULV (8 FT X 4 FT)	LF	290.150	644.00	644.000	186,856.60
04626021	000	CONC BOX CULV (8 FT X 6 FT)	LF	325.650	828.00	828.000	269,638.20
04626029	000	CONC BOX CULV (10 FT X 5 FT)	LF	396.950	1,019.00	1,019.000	404,492.05
04626032	000	CONC BOX CULV (10 FT X 8 FT)	LF	489.450	1,838.00	1,821.000	891,288.46
04626040	000	CONC BOX CULV (12 FT X 4 FT)	LF	500.000	5,884.00	5,644.000	2,822,000.00
04646003	000	RC PIPE (CL III)(18 IN)	LF	81.000	2,157.00	2,317.500	187,717.50
04646005	000	RC PIPE (CL III)(24 IN)	LF	60.050	5,800.00	5,255.230	315,576.57
04646005		RC PIPE (CL III)(24 IN)	LF	72.050	5,800.00	35.000	2,521.75
		CO #113 MINIMAX REVISIONS					
04646007	000	RC PIPE (CL III)(30 IN)	LF	90.110	559.00	998.000	89,929.78
04646008	000	RC PIPE (CL III)(36 IN)	LF	78.250	1,227.00	1,237.000	96,795.25
04646009	000	RC PIPE (CL III)(42 IN)	LF	98.050	45.00	45.000	4,412.25
04646010	000	RC PIPE (CL III)(48 IN)	LF	108.450	1,991.00	1,960.000	212,562.00
04646011	000	RC PIPE (CL III)(54 IN)	LF	140.350	23.00	23.000	3,228.05
04646026	000	RC PIPE (CL V)(24 IN)	LF	88.700	240.00	269.000	23,860.30
04646059	000	RC PIPE (CL V)(30 IN)	LF	157.900	104.00	77.000	12,158.30
04656002	000	MANH (COMPL)(PRM)(48IN)	EA	2,537.000	2.00	2.000	5,074.00
04656006	000	JCTBOX(COMPL)(PJB)(4FTX4FT)	EA	2,095.000	1.00	2.000	4,190.00
04656013	000	INLET (COMPL)(PCO)(3FT)(NONE)	EA	2,476.000	2.00	1.000	2,476.00
04656015	000	INLET (COMPL)(PCO)(3FT)(RIGHT)	EA	3,025.000	7.00	6.000	18,150.00
04656016	000	INLET (COMPL)(PCO)(3FT)(BOTH)	EA	3,791.000	7.00	2.000	7,582.00
04656068	000	INLET (COMPL)(PSL)(RH)(6FTX6FT)	EA	4,915.000	2.00	2.000	9,830.00
04656069	000	INLET (COMPL)(PSL)(RH)(8FTX8FT)	EA	10,752.000	1.00	1.000	10,752.00
04656166	000	INLET (COMPL)(TY AAD)	EA	3,826.000	1.00	1.000	3,826.00
04656166		INLET (COMPL)(TY AAD)	EA	8,247.280	1.00	1.000	8,247.28
		CO #172					
04656167	000	INLET (COMPL)(TY AD)	EA	2,426.000	34.00	31.000	75,206.00
04656168	000	INLET (COMPL)(TY A)	EA	2,216.000	10.00	9.000	19,944.00
04656168		INLET (COMPL)(TY A)	EA	2,720.170	10.00	1.000	2,720.17
		CO #113 MINIMAX REVISIONS					



04656170	000	INLET (COMPL)(TY AZ)	EA	4,024.000	24.00	23.000	92,552.00
04656171	000	INLET (COMPL)(TY AZR)	EA	4,124.000	20.00	20.000	82,480.00
04656172	000	INLET (COMPL)(TY AZR2G)	EA	5,181.000	50.00	34.000	176,154.00
04656173	000	MANH (COMPL)(TY A)	EA	2,846.000	46.00	42.000	119,532.00
04656175	000	INLET (COMPL)(CURB)(TY C)	EA	2,727.000	20.00	14.000	38,178.00
04656176	000	INLET (COMPL)(CURB)(TY C1)	EA	3,256.000	2.00	4.000	13,024.00
04656177	000	INLET (COMPL)(TY AZ2G)	EA	5,820.000	44.00	63.000	366,660.00
04656196	000	INLET (COMPL)(TY A)(SPL)	EA	2,521.000	13.00	13.000	32,773.00
04656225	000	JCT BOX (COMPL)(SPL)	EA	59,270.000	8.00	10.000	592,700.00
04656228	000	INLET (TOP) (TY AD)	EA	2,426.000	4.00	4.000	9,704.00
04656239	000	INLET (COMPL) (TY AD) (MOD)	EA	2,453.000	2.00	2.000	4,906.00
04656259	000	INLET (COMPL)(EXT TY C)	EA	763.000	52.00	23.000	17,549.00
04656260	000	INLET (COMPL)(TY C1)	EA	3,256.000	11.00	10.000	32,560.00
04656261		INLET (STG II)(TY A)	EA	2,000.000	0.00	3.000	6,000.00
		CO #113 MINIMAX REVISIONS					
04656265	000	MANH (STG II)(TY A)	EA	2,370.000	2.00	1.000	2,370.00
04656270	000	MANH (COMPL)(TY M)	EA	8,185.000	5.00	5.000	40,925.00
04656283	000	INLET (COMPL)(TYPE AZR2G) (SPECIAL)	EA	4,698.000	1.00	1.000	4,698.00
04656341	000	INLET (COMPL) (EXT) (TY CI)	EA	763.000	2.00	2.000	1,526.00
04656344	000	INLET (COMPL)(TY C1)(MOD)	EA	3,286.000	14.00	12.000	39,432.00
04666005	000	HEADWALL (CH - FW - 0) (DIA= 24 IN)	EA	4,846.000	2.00	2.000	9,692.00
04666200	000	WINGWALL (SW - 0) (HW=12 FT)	EA	26,111.000	1.00	1.000	26,111.00
04676357	000	SET (TY II) (18 IN) (RCP) (3: 1) (P)	EA	750.000	7.00	7.000	5,250.00
04676388	000	SET (TY II) (24 IN) (RCP) (3: 1) (C)	EA	950.000	2.00	2.000	1,900.00
04676448	000	SET (TY II) (36 IN) (RCP) (3: 1) (C)	EA	1,479.000	1.00	2.000	2,958.00
04676454	000	SET (TY II) (36 IN) (RCP) (6: 1) (P)	EA	3,037.000	1.00	1.000	3,037.00
04676475	000	SET (TY II) (48 IN) (RCP) (3: 1) (P)	EA	3,332.000	8.00	8.000	26,656.00
04716007	000	GRATE AND FRAME (BRIDGE DRAIN)	EA	4,000.000	115.00	115.000	460,000.00
04746001	000	SLOT DRAIN (GAL STL) (12 IN)	LF	200.000	250.00	250.000	50,000.00
04746002	000	SLOT DRAIN OUTFALL (GAL STL) (12 IN)	LF	245.000	4.00	4.000	980.00
04746021	000	CAST-IN-PLACE TRENCH DRAIN	LF	264.000	119.00	2,514.450	663,814.80
04766013	000	JACK BOR OR TUN PIPE(24 IN)(RC)(CL III)	LF	444.550	345.00	392.000	174,263.60
04766057	000	JACK BOR OR TUN PIPE(8 IN)(STL CASING)	LF	65.000	109.00	215.000	13,975.00
04766089	000	JACK BOR TUN BOX CULV (8 FT X 6 FT)	LF	3,408.500	32.00	32.000	109,072.00
04796001	000	ADJUSTING MANHOLES	EA	1,288.000	17.00	22.000	28,336.00
04796003	000	ADJUSTING MANHOLES & INLETS	EA	2,168.000	13.00	9.000	19,512.00
04796004	000	ADJUSTING MANHOLES (SANITARY)	EA	5,246.000	2.00	3.000	15,738.00
04796005	000	ADJUSTING MANHOLES (WATER VALVE BOX)	EA	902.000	1.00	7.000	6,314.00
04796006	000	ADJUSTING INLET (CAP)	EA	1,008.000	20.00	22.000	22,176.00
04796006		ADJUSTING INLET (CAP)	EA	2,677.750	20.00	10.000	26,777.50
		CO #113 MINIMAX REVISIONS					
04796007	000	ADJUSTING MANHOLES(CAP)	EA	1,003.000	3.00	4.000	4,012.00
04806001	900	CLEAN EXIST CULVERTS	EA	9,938.130	0.00	96.000	954,060.48
		ADDED BY CHANGE ORDER NO.44					
04816013	000	PIPE (PVC) (SCH 40) (6 IN)	LF	52.000	267.00	267.000	13,884.00
04816014	000	PIPE (PVC) (SCH 40) (8 IN)	LF	56.000	4,205.00	4,274.000	239,344.00
04816015	000	PIPE (PVC) (SCH 40) (10 IN)	LF	59.000	1,194.00	1,105.000	65,195.00
04966002	000	REMOV STR (INLET)	EA	818.000	147.00	68.000	55,624.00
04966003	000	REMOV STR (MANHOLE)	EA	798.000	15.00	12.000	9,576.00

04966006	000	REMOV STR (HEADWALL)	EA	1,297.000	1.00	3.000	3,891.00
04966007	000	REMOV STR (PIPE)	LF	22.750	12,602.00	9,078.000	206,524.50
04966008	000	REMOV STR (BOX CULVERT)	LF	33.700	957.00	791.000	26,656.70
04966010	000	REMOV STR (BRIDGE 100 - 499 FT LENGTH)	EA	25,000.000	6.00	7.500	187,500.00
04966011	000	REMOV STR (BRIDGE 500 - 999 FT LENGTH)	EA	35,000.000	1.00	1.000	35,000.00
04966012	000	REMOV STR (BRIDGE 1000 FT OR GREATER)	EA	200,000.000	4.00	4.000	800,000.00
04966034	000	REMOV STR (BENT)	EA	2,000.000	1.00	1.000	2,000.00
04966034		REMOV STR (BENT)	EA	14,462.020	1.00	4.000	57,848.08
		CO #162					
04966035	000	REMOV STR (DRILL SHAFT)	EA	700.000	50.00	46.000	32,200.00
04966040	000	REMOV STR (RET WALL)	LF	50.000	1,981.00	2,297.000	114,850.00
04966043	000	REMOV STR (SMALL FENCE)	LF	6.000	779.00	779.000	4,674.00
04966056	000	REMOVE STR (STL SECTIONS)	LF	60.000	123.00	123.000	7,380.00
04966058	000	REMOV STR (BRIDGE SLAB)	LF	70.000	345.00	345.000	24,150.00
04966067	000	REMOV STR (TOP OF WALL)	LF	15.000	711.00	684.000	10,260.00
04966086	000	RMV STR (BRDG DEC SLAB BEAM & RAIL)	EA	15,000.000	1.00	1.000	15,000.00
04966099	000	REMOVE STR (RAIL)	LF	20.000	123.00	123.000	2,460.00
04966107	000	REMOVE STR (SOUNDWALL)	LF	20.000	7,016.00	2,993.500	59,870.00
05006001		MOBILIZATION	LS	89,148.450	1.00	1.000	89,148.45
		CO #113 MINIMAX REVISIONS					
05006001	000	MOBILIZATION	LS	27,137,500.000	1.00	0.900	24,423,750.00
05026001	000	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	15,000.000	76.00	84.000	1,260,000.00
05026025		BARR, SIGNS, TRAFFIC HANDLING	EA	16,627.620	0.00	1.000	16,627.62
		CO #137 Adtl Barricades P1-0A					
05066001	003	ROCK FILTER DAMS (INSTALL) (TY 1)	LF	34.000	185.00	17.000	578.00
05066002	003	ROCK FILTER DAMS (INSTALL) (TY 2)	LF	27.000	150.00	413.000	11,151.00
05066011	003	ROCK FILTER DAMS (REMOVE)	LF	11.000	150.00	33.000	363.00
05066020	003	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	31.000	1,600.00	7,604.216	235,730.70
05066024	003	CONSTRUCTION EXITS (REMOVE)	SY	10.000	400.00	231.000	2,310.00
05066038	003	TEMP SEDMT CONT FENCE (INSTALL)	LF	2.500	22,867.00	25,476.000	63,690.00
05066039	003	TEMP SEDMT CONT FENCE (REMOVE)	LF	1.000	22,867.00	11,409.000	11,409.00
05066040	003	BIODEG EROSN CONT LOGS (INSTL) (8")	LF	5.000	4,229.00	75,922.000	379,610.00
05066041	003	BIODEG EROSN CONT LOGS (INSTL) (12")	LF	6.000	6,247.00	1,662.000	9,972.00
05066043	003	BIODEG EROSN CONT LOGS (REMOVE)	LF	1.000	10,476.00	66,829.000	66,829.00
05086001	000	CONSTRUCTING DETOURS	SY	75.000	10,108.00	10,170.420	762,781.54
05126001	001	PORT CTB (FUR & INST)(SGL SLOPE)(TY 1)	LF	40.000	0.00	0.000	0.00
05126001		PORT CTB (FUR & INST)(SGL SLOPE)(TY 1)	LF	40.900	0.00	660.000	26,994.00
		CO #113 MINIMAX REVISIONS					
05126013	001	PORT CTB (DES SOURCE)(SGL SLP)(TY 1)	LF	3.000	23,190.00	28,942.000	86,826.00
05126017	001	PORT CTB (DES SOURCE)(F-SHAPE)(TY 1)	LF	40.000	90.00	240.000	9,600.00
05126021	001	PORT CTB (DES SOURCE)(LOW PROF)(TY 1)	LF	4.000	9,980.00	11,700.000	46,800.00
05126022	001	PORT CTB (DES SOURCE)(LOW PROF)(TY 2)	LF	4.000	640.00	600.000	2,400.00
05126025	001	PORT CTB (MOVE)(SGL SLP)(TY 1)	LF	6.000	82,219.00	110,839.000	665,034.00
05126033	001	PORT CTB (MOVE)(LOW PROF)(TY 1)	LF	4.000	39,300.00	15,260.000	61,040.00
05126034	001	PORT CTB (MOVE)(LOW PROF)(TY 2)	LF	4.000	1,240.00	1,240.000	4,960.00
05126037	001	PORT CTB (STKPL)(SGL SLP)(TY 1)	LF	4.000	24,660.00	30,810.000	123,240.00
05126037		PORT CTB (STKPL)(SGL SLP)(TY 1)	LF	6.870	24,660.00	660.000	4,534.20
		CO #113 MINIMAX REVISIONS					
05126045	001	PORT CTB (STKPL)(LOW PROF)(TY 1)	LF	4.000	8,220.00	7,280.000	29,120.00

CONTRACT ID	027117161	ESTIMATE	0088	CONTRACTOR'S ESTIMATE PACKAGE			
05126046	001	PORT CTB (STKPL)(LOW PROF)(TY 2)	LF	4.000	400.00	300.000	1,200.00
05126049	001	PORT CTB (REMOVE)(SGL SLP)(TY 1)	LF	4.000	3,240.00	420.000	1,680.00
05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42 )	LF	35.000	4,648.50	5,377.910	188,226.85
05146003	000	PERM CTB (SGL SLOPE) (TY 3) (42 )	LF	150.000	186.00	237.500	35,625.00
05146013	000	PERM CTB (F-SHAPE) (TY 1)	LF	55.000	541.00	30.000	1,650.00
05146040	000	PERM CTB (SSCB)(TY 3)(MOD)	LF	150.000	334.00	285.000	42,750.00
05146648	000	PERM CTB (SGL SLOPE)(SPLIT)(MOD)	LF	600.000	349.00	30.000	18,000.00
05286004	000	LANDSCAPE PAVERS	SY	60.000	0.00	0.000	0.00
05286004		LANDSCAPE PAVERS	SY	72.320	0.00	85.333	6,171.28
		CO #113 MINIMAX REVISIONS					
05286006	000	REMOVE AND RELAY PAVERS	SY	60.000	41.00	278.278	16,696.68
05296005	000	CONC CURB (MONO) (TY II)	LF	5.000	18,062.00	15,282.000	76,410.00
05296005		CONC CURB (MONO) (TY II)	LF	5.430	18,062.00	503.010	2,731.34
		CO #113 MINIMAX REVISIONS					
05296010		CONC CURB (U-TURN)	LF	23.230	0.00	149.000	3,461.27
		CO #113 MINIMAX REVISIONS					
05296011	000	CONC CURB (DOWEL)	LF	7.000	15,268.00	16,631.830	116,422.81
05296011		CONC CURB (DOWEL)	LF	12.320	15,268.00	415.500	5,118.96
		CO #113 MINIMAX REVISIONS					
05296012	000	CONC CURB (SLOTTED)	LF	11.000	258.00	62.000	682.00
05296040	000	CONC CURB (DOWEL) (MOD)	LF	12.000	1,892.00	508.000	6,096.00
05306004	000	DRIVEWAYS (CONC)	SY	65.000	815.00	1,125.264	73,142.18
05306017		DRIVEWAYS (CONC) (HES)	SY	109.860	0.00	527.611	57,963.34
		CO #113 MINIMAX REVISIONS					
05316001	000	CONC SIDEWALKS (4")	SY	60.000	5,770.00	4,389.735	263,384.10
05316002	000	CONC SIDEWALKS (5")	SY	70.000	944.00	1,904.060	133,284.20
05316004	000	CURB RAMPS (TY 1)	EA	2,100.000	9.00	4.000	8,400.00
05316005	000	CURB RAMPS (TY 2)	EA	2,400.000	1.00	3.000	7,200.00
05316010	000	CURB RAMPS (TY 7)	EA	1,100.000	14.00	5.000	5,500.00
05316013	000	CURB RAMPS (TY 10)	EA	1,500.000	12.00	8.000	12,000.00
05316016	000	CURB RAMPS (TY 21)	EA	1,800.000	5.00	3.000	5,400.00
05316017	000	CURB RAMPS (TY 22)	EA	3,800.000	1.00	1.000	3,800.00
05366002	000	CONC MEDIAN	SY	80.000	70.00	182.001	14,560.08
05406001	000	MTL W-BEAM GD FEN (TIM POST)	LF	21.000	100.00	50.000	1,050.00
05406002	000	MTL W-BEAM GD FEN (STEEL POST)	LF	58.000	62.50	25.000	1,450.00
05406006	000	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	1,817.000	1.00	1.000	1,817.00
05406007	000	MTL BEAM GD FEN TRANS (TL2)	EA	965.000	2.00	5.000	4,825.00
05406016	000	DOWNSTREAM ANCHOR TERMINAL SECTION	EA	885.000	3.00	3.000	2,655.00
05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	4.000	1,313.00	1,625.000	6,500.00
05426002	000	REMOVE TERMINAL ANCHOR SECTION	EA	212.500	2.00	2.000	425.00
05426003	000	REMOVE DOWNSTREAM ANCHOR TERMINAL	EA	197.500	2.00	4.000	790.00
05426004	000	RM MTL BM GD FENCE TRANS (THRIE-BEAM)	EA	220.000	1.00	2.000	440.00
05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	2,170.000	4.00	1.000	2,170.00
05446001	900	GUARDRAIL END TREATMENT (INSTALL)	EA	2,804.180	4.00	7.000	19,629.26
05446003	000	GUARDRAIL END TREATMENT (REMOVE)	EA	350.000	5.00	6.000	2,100.00
05452034	900	CRASH CUSH ATTEN (INSTAL)(SFPM)	EA	7,729.040	0.00	2.000	15,458.08
		CCA SAND-FILLED PLASTIC BARRELS/MODULES CO 100					
05456003	000	CRASH CUSH ATTEN (MOVE & RESET)	EA	2,215.000	66.00	141.000	312,315.00
05456005	000	CRASH CUSH ATTEN (REMOVE)	EA	1,085.000	56.00	62.000	67,270.00

05456006	000	CRASH CUSH ATTEN (INSTL)(L)(N)(TL2)	EA	14,650.000	8.00	7.000	102,550.00
05456006	900	CRASH CUSH ATTEN (INSTL)(L)(N)(TL2)	EA	26,510.540	8.00	4.000	106,042.16
05456007	000	CRASH CUSH ATTEN (INSTL)(L)(N)(TL3)	EA	19,550.000	47.00	43.000	840,650.00
05456007	900	CRASH CUSH ATTEN (INSTL)(L)(N)(TL3)	EA	29,501.150	47.00	2.000	59,002.30
05456007	900	CRASH CUSH ATTEN (INSTL)(L)(N)(TL3)	EA	35,632.770	47.00	5.000	178,163.85
05456007	900	CRASH CUSH ATTEN (INSTL)(L)(N)(TL3)	EA	39,208.270	47.00	1.000	39,208.27
05456008	000	CRASH CUSH ATTEN (INSTL)(L)(N)(70)	EA	23,000.000	19.00	19.000	437,000.00
05456009	000	CRASH CUSH ATTEN (INSTL)(L)(W)(TL2)	EA	25,500.000	2.00	2.000	51,000.00
05456010	000	CRASH CUSH ATTEN (INSTL)(L)(W)(TL3)	EA	41,000.000	6.00	4.000	164,000.00
05506001	000	CHAIN LINK FENCE (INSTALL) (6')	LF	22.500	714.00	2,889.000	65,002.50
05506003	000	CHAIN LINK FENCE (REMOVE)	LF	4.500	1,068.00	2,827.000	12,721.50
05506003	900	CHAIN LINK FENCE (REMOVE)	LF	21.280	1,068.00	1,464.000	31,153.92
		ITEM ADDED BY CHANGE ORDER NO. 35					
05506008	900	CHAIN LINK FENCE (INSTALL) (8')	LF	92.800	0.00	1,464.000	135,859.20
		ITEM ADDED BY CHANGE ORDER NO. 35					
05506029		CHAIN LINK FENCE (INSTALL)(6')(MOD)	LF	68.850	0.00	698.000	48,057.30
		CO #129 Black Vinyl Coated Fence					
05506030	000	CL FENCE GATE (INST)(DBL)(6')(BARB TOP)	EA	1,930.000	2.00	2.000	3,860.00
05566004		PIPE UNDERDRAINS (TY 4) (6")	LF	25.000	0.00	370.000	9,250.00
		PIPE UNDERDRAINS (TY 4)(6") ADDED BY CHANGE ORDER NO. 33					
06106010	000	REMOVE RD IL ASM (U/P)	EA	150.000	25.00	15.000	2,250.00
06106101	000	REPLACE LUMINAIRE W/LED (150W EQ)	EA	575.000	16.00	16.000	9,200.00
06106104	000	IN RD IL (U/P) (TY 1) (150W EQ) LED	EA	900.000	69.00	58.000	52,200.00
06106105	000	IN RD IL (U/P) (TY 1) (250W EQ) LED	EA	950.000	18.00	12.000	11,400.00
06106106	000	IN RD IL (U/P) (TY 2) (150W EQ) LED	EA	900.000	5.00	4.000	3,600.00
06106107	000	IN RD IL (U/P) (TY 2) (250W EQ) LED	EA	1,000.000	3.00	3.000	3,000.00
06136008	000	HI MST IL POLE (175 FT)(100 MPH)	EA	36,000.000	13.00	13.000	468,000.00
06186024	000	CONDT (PVC) (SCH 40) (2") (BORE)	LF	11.950	384.00	272.000	3,250.40
06186025		CONDT (PVC) (SCH 40) (2") (CONC ENCSE)	LF	33.430	0.00	1,960.000	65,522.80
		CO #142					
06186030	000	CONDT (PVC) (SCH 40) (3") (BORE)	LF	12.950	218.00	658.000	8,521.10
06186031	000	CONDT (PVC) (SCH 40) (3") (CONC ENCSE)	LF	9.300	25,544.00	22,925.000	213,202.50
06186040	000	CONDT (PVC) (SCH 80) (1")	LF	8.300	1,065.00	1,642.000	13,628.60
06186042	000	CONDT (PVC) (SCH 80) (1 1/4")	LF	8.500	3,564.00	2,595.976	22,065.80
06186046	000	CONDT (PVC) (SCH 80) (2")	LF	6.550	30,020.00	25,027.250	163,928.49
06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	7.850	5,553.00	6,691.000	52,524.35
06186049	000	CONDT (PVC) (SCH 80) (2") (CONC ENCSE)	LF	55.000	40.00	40.000	2,200.00
06186051	000	CONDT (PVC) (SCH 80) (2 1/2")	LF	10.250	1,378.00	990.000	10,147.50
06186053	000	CONDT (PVC) (SCH 80) (3")	LF	11.500	903.00	1,023.000	11,764.50
06186054	000	CONDT (PVC) (SCH 80) (3") (BORE)	LF	26.000	4,960.00	3,100.000	80,600.00
06186058	000	CONDT (PVC) (SCH 80) (4")	LF	13.500	2,784.00	4,162.000	56,187.00
06186059	000	CONDT (PVC) (SCH 80) (4") (BORE)	LF	13.500	3,245.00	2,576.000	34,776.00
06186062	000	CONDT (RM) (3/4")	LF	12.500	2,650.00	2,050.000	25,625.00
06186064	000	CONDT (RM) (1")	LF	15.500	370.00	370.000	5,735.00
06186066	000	CONDT (RM) (1 1/4")	LF	16.750	255.00	50.000	837.50
06186070	000	CONDT (RM) (2")	LF	17.850	3,305.00	4,789.000	85,483.65
06186074	000	CONDT (RM) (3")	LF	29.250	2,770.00	2,318.000	67,801.50
06206002	000	ELEC CONDR (NO.14) INSULATED	LF	1.550	70.00	521.000	807.55

CONTRACT ID	027117161	ESTIMATE	0088	CONTRACTOR'S ESTIMATE PACKAGE				Page 53 of 67
06206002	900	ELEC CONDR (NO.14) INSULATED CO #158	LF	2.660	70.00	16,592.000	44,134.72	
06206003	000	ELEC CONDR (NO.12) BARE	LF	0.900	7,610.00	3,740.000	3,366.00	
06206004	000	ELEC CONDR (NO.12) INSULATED	LF	0.950	15,730.00	7,480.000	7,106.00	
06206005	000	ELEC CONDR (NO.10) BARE	LF	1.000	1,110.00	990.000	990.00	
06206006	000	ELEC CONDR (NO.10) INSULATED	LF	1.050	2,220.00	1,980.000	2,079.00	
06206007	000	ELEC CONDR (NO.8) BARE	LF	1.100	25,425.00	6,204.000	6,824.40	
06206008	000	ELEC CONDR (NO.8) INSULATED	LF	1.150	21,950.00	7,648.000	8,795.20	
06206009	000	ELEC CONDR (NO.6) BARE	LF	1.200	19,579.00	16,819.000	20,182.80	
06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.250	16,763.00	23,536.000	29,420.00	
06206011	000	ELEC CONDR (NO.4) BARE	LF	1.400	2,865.00	3,440.000	4,816.00	
06206012	000	ELEC CONDR (NO.4) INSULATED	LF	1.450	5,896.00	6,880.000	9,976.00	
06206015	000	ELEC CONDR (NO.2) BARE	LF	2.000	2,150.00	4,463.000	8,926.00	
06206016	000	ELEC CONDR (NO.2) INSULATED	LF	2.050	4,400.00	9,026.000	18,503.30	
06206021	000	ELEC CONDR (NO.2/0) BARE	LF	2.750	270.00	400.000	1,100.00	
06206022	000	ELEC CONDR (NO.2/0) INSULATED	LF	3.100	990.00	1,200.000	3,720.00	
06246001	000	GROUND BOX TY A (122311)	EA	585.000	28.00	24.000	14,040.00	
06246002	000	GROUND BOX TY A (122311)W/APRON	EA	635.000	76.00	55.000	34,925.00	
06246003	000	GROUND BOX TY B (122322)	EA	725.000	1.00	2.000	1,450.00	
06246009	000	GROUND BOX TY D (162922)	EA	640.000	2.00	32.000	20,480.00	
06246010	000	GROUND BOX TY D (162922)W/APRON	EA	695.000	95.00	94.000	65,330.00	
06246021	000	GROUND BOX TY 2 (243636)W/APRON	EA	1,575.000	6.00	5.000	7,875.00	
06246028	000	REMOVE GROUND BOX	EA	250.000	15.00	1.000	250.00	
06286002	000	REMOVE ELECTRICAL SERVICES	EA	800.000	5.00	6.000	4,800.00	
06286051	000	ELC SRV TY A 240/480 060(SS)SS(E)GC(O)	EA	6,575.000	1.00	1.000	6,575.00	
06286052	000	ELC SRV TY A 240/480 060(SS)SS(E)GC(U)	EA	5,335.000	5.00	5.000	26,675.00	
06286083	000	ELC SRV TY A 240/480 100(SS)SS(E)GC(U)	EA	5,575.000	2.00	2.000	11,150.00	
06286084	000	ELC SRV TY A 240/480 100(SS)SS(E)PS(U)	EA	5,675.000	1.00	1.000	5,675.00	
06286151	000	ELC SRV TY D 120/240 060(NS)SS(N)PS(U)	EA	4,875.000	1.00	1.000	4,875.00	
06286188	000	ELC SRV TY D 120/240 070(NS)SS(E)SP(O)	EA	4,395.000	1.00	1.000	4,395.00	
06286189	000	ELC SRV TY D 120/240 070(NS)SS(E)SP(U)	EA	3,875.000	2.00	2.000	7,750.00	
06286250	000	ELC SRV TY D 120/240 100(NS)SS(N)SP(O)	EA	3,985.000	2.00	2.000	7,970.00	
06366001	000	ALUMINUM SIGNS (TY A)	SF	14.500	107.00	107.000	1,551.50	
06366002	000	ALUMINUM SIGNS (TY G)	SF	18.850	30.00	30.000	565.50	
06366003	000	ALUMINUM SIGNS (TY O)	SF	19.250	12,660.50	12,561.500	241,808.90	
06366003	900	ALUMINUM SIGNS (TY O) CO #202	SF	68.460	12,660.50	18.750	1,283.63	
06366007	000	REPLACE EXISTING ALUMINUM SIGNS(TY A)	SF	22.500	36.00	36.000	810.00	
06366009	000	REPLACE EXISTING ALUMINUM SIGNS(TY O)	SF	20.150	1,053.00	1,053.000	21,217.95	
06366009	000	REPLACE EXISTING ALUMINUM SIGNS(TY O) CO #113 MINIMAX REVISIONS	SF	31.460	1,053.00	750.000	23,595.00	
06366009	900	REPLACE EXISTING ALUMINUM SIGNS(TY O) CO #202	SF	68.460	1,053.00	56.250	3,850.88	
06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	395.000	25.00	18.000	7,110.00	
06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P) ADDED BY CO# 64	EA	597.820	25.00	4.000	2,391.28	
06446004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	560.000	27.00	24.000	13,440.00	
06446007	000	IN SM RD SN SUP&AM TY10BWG(1)SA(U)	EA	615.000	3.00	3.000	1,845.00	
06446027	000	IN SM RD SN SUP&AM TYS80(1)SA(P)	EA	500.000	12.00	12.000	6,000.00	

06446030	000	IN SM RD SN SUP&AM TYS80(1)SA(T)	EA	645.000	22.00	19.000	12,255.00
06446033	000	IN SM RD SN SUP&AM TYS80(1)SA(U)	EA	800.000	9.00	7.000	5,600.00
06446034	000	IN SM RD SN SUP&AM TYS80(1)SA(U-1EXT)	EA	830.000	5.00	4.992	4,143.36
06446035	000	IN SM RD SN SUP&AM TYS80(1)SA(U-2EXT)	EA	915.000	2.00	2.000	1,830.00
06446050	000	IN SM RD SN SUP&AM TYS80(2)SA(P)	EA	1,085.000	2.00	2.000	2,170.00
06446060	000	IN SM RD SN SUP&AM TYTWT(1)WS(P)	EA	300.000	1.00	1.000	300.00
06446064	000	IN BRIDGE MNT CLEARANCE SGN ASSM(TY N)	EA	1,430.000	9.00	4.000	5,720.00
06446064	000	IN BRIDGE MNT CLEARANCE SGN ASSM(TY N) CO #199	EA	3,123.290	9.00	1.000	3,123.29
06446065	000	IN BRIDGE MNT CLEARANCE SGN ASSM(TY S)	EA	1,450.000	17.00	3.000	4,350.00
06446065	000	IN BRIDGE MNT CLEARANCE SGN ASSM(TY S) CO #199	EA	3,161.710	17.00	1.000	3,161.71
06446066	000	IN SM RD SN SUP&AM (RAIL MOUNT)	EA	1,780.000	43.00	34.000	60,520.00
06446066		IN SM RD SN SUP&AM (RAIL MOUNT) CO #113 MINIMAX REVISIONS	EA	2,464.000	43.00	10.000	24,640.00
06446066	901	IN SM RD SN SUP&AM (RAIL MOUNT) CO 160	EA	2,848.000	43.00	1.000	2,848.00
06446067	000	IN SM RD SN SUP&AM (INST SIGN ONLY)	EA	120.000	8.00	7.000	840.00
06446068	000	RELOCATE SM RD SN SUP&AM TY 10BWG	EA	460.000	12.00	1.000	460.00
06446070	000	RELOCATE SM RD SN SUP&AM TY S80 CO #220	EA	756.440	0.00	1.000	756.44
06446075	000	RELOCATE SM RD SN SUP&AM(SIGN ONLY)	EA	125.000	4.00	1.000	125.00
06446076	000	REMOVE SM RD SN SUP&AM	EA	125.000	57.00	59.000	7,375.00
06446078	000	REMOVE SM RD SN SUP&AM (SIGN ONLY)	EA	50.000	1.00	1.000	50.00
06476001	000	INSTALL LRSS (STRUCT STEEL)	LB	3.900	183.77	183.770	716.70
06476003	000	REMOVE LRSA	EA	995.000	4.00	1.000	995.00
06506018	000	INS OH SN SUP(20 FT CANT)	EA	13,775.000	1.00	1.000	13,775.00
06506032	000	INS OH SN SUP(30 FT CANT)	EA	11,285.000	1.00	1.000	11,285.00
06506034	000	INS OH SN SUP(30 FT CANT)(SPAN ONLY)	EA	13,875.000	5.00	5.000	69,375.00
06506048	000	INS OH SN SUP(40 FT CANT)(SPAN ONLY)	EA	17,125.000	2.00	3.000	51,375.00
06506061	000	INS OH SN SUP(50 FT BRDG)(SPAN ONLY)	EA	30,175.000	1.00	1.000	30,175.00
06506076	000	INS OH SN SUP(65 FT BRDG)(SPAN ONLY)	EA	33,175.000	1.00	1.000	33,175.00
06506079	000	INS OH SN SUP(70 FT BRDG)	EA	60,575.000	1.00	1.000	60,575.00
06506084	000	INS OH SN SUP(75 FT BRDG)	EA	62,075.000	1.00	1.000	62,075.00
06506091	000	INS OH SN SUP(80 FT BRDG)(SPAN ONLY)	EA	37,375.000	2.00	2.000	74,750.00
06506094	000	INS OH SN SUP(85 FT BRDG)	EA	49,975.000	1.00	1.000	49,975.00
06506096	000	INS OH SN SUP(85 FT BRDG)(SPAN ONLY)	EA	42,775.000	1.00	1.000	42,775.00
06506109	000	INS OH SN SUP(100 FT BRDG)	EA	52,875.000	1.00	1.000	52,875.00
06506116	000	INS OH SN SUP(105 FT BRDG)(SPAN ONLY)	EA	48,275.000	1.00	1.000	48,275.00
06506121	000	INS OH SN SUP(110 FT BRDG)(SPAN ONLY)	EA	48,750.000	1.00	1.000	48,750.00
06506178	000	INS OH SN SUP(180 FT BRDG)(SPAN ONLY)	EA	85,475.000	1.00	1.000	85,475.00
06506204	000	REMOVE OVERHD SIGN SUP	EA	9,650.000	13.00	14.000	135,100.00
06506205	000	REMOVE OVERHD SIGN SUP (SIGN ONLY)	EA	1,200.000	23.00	19.000	22,800.00
06586013	000	INSTL DEL ASSM (D-SW)SZ (BRF)CTB	EA	17.000	179.00	142.000	2,414.00
06586026	000	INSTL DEL ASSM (D-SY)SZ (BRF)CTB	EA	17.000	145.00	109.000	1,853.00
06586038	000	INSTL DEL ASSM (D-DW)SZ 1(FLX)SRF	EA	62.000	70.00	177.000	10,974.00
06586042	000	INSTL DEL ASSM (D-DY)SZ 1(FLX)SRF	EA	62.000	15.00	53.000	3,286.00
06626001		WK ZN PAV MRK NON-REMOV (W)4"(BRK) CO #183 Missing STRIPING ITEM	LF	0.740	0.00	2,565.000	1,898.10

06626002		WK ZN PAV MRK NON-REMOV (W)4"(DOT) CO #183 Missing STRIPING ITEM	LF	1.590	0.00	366.000	581.94
06626004		WK ZN PAV MRK NON-REMOV (W)4"(SLD) CO #183 Missing STRIPING ITEM	LF	0.690	0.00	381.000	262.89
06626012		WK ZN PAV MRK NON-REMOV (W)8"(SLD) CO #183 Missing STRIPING ITEM	LF	1.380	0.00	1,569.000	2,165.22
06626014		WK ZN PAV MRK NON-REMOV (W)12"(SLD) CO #183 Missing STRIPING ITEM	LF	3.180	0.00	1,389.000	4,417.02
06626016		WK ZN PAV MRK NON-REMOV (W)24"(SLD) CO #183 Missing STRIPING ITEM	LF	5.300	0.00	969.000	5,135.70
06626017		WK ZN PAV MRK NON-REMOV (W)(ARROW) CO #183 Missing STRIPING ITEM	EA	185.590	0.00	44.000	8,165.96
06626017	900	WK ZN PAV MRK NON-REMOV (W)(ARROW) CHANGE ORDER No. 29	EA	212.100	0.00	16.000	3,393.60
06626018		WK ZN PAV MRK NON-REMOV (W)(DBL ARW) CO #183 Missing STRIPING ITEM	EA	371.180	0.00	11.000	4,082.98
06626027		WK ZN PAV MRK NON-REMOV (W)(U-L ARR) CO #183 Missing STRIPING ITEM	EA	212.100	0.00	2.000	424.20
06626029	900	WK ZN PAV MRK NON-REMOV(W)(WORD) CHANGE ORDER No. 29	EA	212.100	0.00	20.000	4,242.00
06626033		WK ZN PAV MRK NON-REMOV (Y)4"(DOT) CO #183 Missing STRIPING ITEM	LF	1.590	0.00	68.000	108.12
06626034		WK ZN PAV MRK NON-REMOV (Y)4"(SLD) CO #183 Missing STRIPING ITEM	LF	0.690	0.00	1,770.000	1,221.30
06626060	000	WK ZN PAV MRK REMOV (W)4"(BRK)	LF	0.700	86,000.00	88,712.000	62,098.40
06626061	000	WK ZN PAV MRK REMOV (W)4"(DOT)	LF	1.500	546.00	739.000	1,108.50
06626063	000	WK ZN PAV MRK REMOV (W)4"(SLD)	LF	0.650	246,851.00	341,734.250	222,127.27
06626071	000	WK ZN PAV MRK REMOV (W)8"(SLD)	LF	1.300	33,763.00	41,160.000	53,508.00
06626072	000	WK ZN PAV MRK REMOV (W)12"(LNDP)	LF	3.000	6,997.00	5,217.000	15,651.00
06626073	000	WK ZN PAV MRK REMOV (W)12"(SLD)	LF	3.000	35,464.00	41,045.410	123,136.23
06626075	000	WK ZN PAV MRK REMOV (W)24"(SLD)	LF	5.000	1,998.00	1,056.000	5,280.00
06626080	000	WK ZN PAV MRK REMOV (W)(ARROW)	EA	175.000	51.00	104.000	18,200.00
06626082	000	WK ZN PAV MRK REMOV (W)(ENTR GORE)	EA	580.000	34.00	41.000	23,780.00
06626083	000	WK ZN PAV MRK REMOV (W)(EXIT GORE)	EA	580.000	56.00	49.000	28,420.00
06626089	000	WK ZN PAV MRK REMOV (W)(UTURN ARROW)	EA	450.000	1.00	5.000	2,250.00
06626090	000	WK ZN PAV MRK REMOV (W)(WORD)	EA	200.000	44.00	113.000	22,600.00
06626094	000	WK ZN PAV MRK REMOV (Y)4"(DOT)	LF	1.500	206.00	225.000	337.50
06626095	000	WK ZN PAV MRK REMOV (Y)4"(SLD)	LF	0.650	218,031.00	275,699.390	179,204.60
06626102		WK ZN PAV MRK REMOV (Y)24"(SLD) CO #183 Missing STRIPING ITEM	LF	5.300	0.00	230.000	1,219.00
06666018	000	REFL PAV MRK TY I (W)6"(DOT)(100MIL)	LF	1.750	460.00	77.000	134.75
06666036	000	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	1.300	9,808.00	5,749.250	7,474.03
06666042	000	REFL PAV MRK TY I (W)12"(SLD)(100MIL)	LF	3.000	4,451.00	1,632.000	4,896.00
06666048	000	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	6.000	595.00	854.833	5,129.00
06666054		REFL PAV MRK TY I (W)(ARROW)(100MIL) CO #183 Missing STRIPING ITEM	EA	265.130	0.00	8.000	2,121.04
06666063		REFL PAV MRK TY I(W)(UTURN ARW)(100MIL) CO #183 Missing STRIPING ITEM	EA	371.180	0.00	1.000	371.18
06666141	000	REFL PAV MRK TY I (Y)12"(SLD)(100MIL)	LF	3.000	4,398.00	524.000	1,572.00
06666180		REFL PAV MRK TY II (W) 12" (SLD)	LF	3.180	0.00	370.000	1,176.60

06666182		CO #183 Missing STRIPING ITEM REFL PAV MRK TY II (W) 24" (SLD)	LF	6.360	0.00	238.000	1,513.68
06666184		CO #183 Missing STRIPING ITEM REFL PAV MRK TY II (W) (ARROW)	EA	265.130	0.00	3.000	795.39
06666192		CO #183 Missing STRIPING ITEM REFL PAV MRK TY II (W) (WORD)	EA	318.150	0.00	2.000	636.30
06666207	000	CO #183 Missing STRIPING ITEM REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.200	3,767.00	2,937.000	587.40
06666212	000	REFL PAV MRK TY II (Y) 12" (SLD)	LF	3.000	325.00	377.000	1,131.00
06666225	000	PAVEMENT SEALER 6"	LF	0.100	73,430.00	71,244.000	7,124.40
06666226	000	PAVEMENT SEALER 8"	LF	0.200	13,158.00	10,083.250	2,016.65
06666228	000	PAVEMENT SEALER 12"	LF	0.300	13,039.00	7,472.000	2,241.60
06666230	000	PAVEMENT SEALER 24"	LF	0.500	1,288.00	777.833	388.92
06666231	000	PAVEMENT SEALER (ARROW)	EA	5.000	13.00	56.000	280.00
06666232	000	PAVEMENT SEALER (WORD)	EA	7.000	14.00	55.000	385.00
06666234	000	PAVEMENT SEALER (DBL ARROW)	EA	10.000	2.00	4.000	40.00
06666264	000	RE PM TY I(W)12"(LNDRP)(100MIL)(CALLOUT)	LF	3.000	240.00	252.000	756.00
06666306	000	RE PM W/RET REQ TY I (W)6"(BRK)(100MIL)	LF	0.350	13,938.00	4,034.000	1,411.90
06666309	000	RE PM W/RET REQ TY I (W)6"(SLD)(100MIL)	LF	0.350	15,096.00	14,635.714	5,122.50
06666321	000	RE PM W/RET REQ TY I (Y)6"(SLD)(100MIL)	LF	0.350	13,146.00	4,372.000	1,530.20
06686010	000	PREFAB PAV MRK TY B (W)(6")(BRK)CNTST	LF	9.500	12,330.00	7,020.000	66,690.00
06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	225.000	113.00	59.000	13,275.00
06686077		PREFAB PAV MRK TY C (W) (ARROW)	EA	227.520	113.00	3.000	682.56
06686078	000	CO #113 MINIMAX REVISIONS PREFAB PAV MRK TY C (W) (DBL ARROW)	EA	450.000	11.00	4.000	1,800.00
06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	285.000	165.00	65.000	18,525.00
06686115	000	PREFAB PAV MRK TY C (MULTI) (SHIELD)	EA	1,400.000	38.00	67.000	93,800.00
06726007	000	REFL PAV MRKR TY I-C	EA	5.000	96.00	62.000	310.00
06726009	000	REFL PAV MRKR TY II-A-A	EA	5.000	111.00	106.000	530.00
06726010	000	REFL PAV MRKR TY II-C-R	EA	4.500	9,146.00	2,383.000	10,723.50
06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.300	130,299.00	26,398.000	7,919.40
06776002	000	ELIM EXT PAV MRK & MRKS (6")	LF	0.400	3,105.00	92,272.000	36,908.80
06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	0.550	23,611.00	21,970.000	12,083.50
06776005	000	ELIM EXT PAV MRK & MRKS (12")	LF	0.800	32,448.00	15,160.000	12,128.00
06776005		ELIM EXT PAV MRK & MRKS (12")	LF	1.000	32,448.00	621.000	621.00
06776007	000	CO #113 MINIMAX REVISIONS ELIM EXT PAV MRK & MRKS (24")	LF	2.000	1,331.00	509.000	1,018.00
06776007		ELIM EXT PAV MRK & MRKS (24")	LF	2.250	1,331.00	80.000	180.00
06776008	000	CO #113 MINIMAX REVISIONS ELIM EXT PAV MRK & MRKS (ARROW)	EA	30.000	22.00	98.000	2,940.00
06776008		ELIM EXT PAV MRK & MRKS (ARROW)	EA	49.910	22.00	2.000	99.82
06776009	000	CO #113 MINIMAX REVISIONS ELIM EXT PAV MRK & MRKS (DBL ARROW)	EA	50.000	2.00	10.000	500.00
06776009		ELIM EXT PAV MRK & MRKS (DBL ARROW)	EA	65.190	2.00	8.000	521.52
06776012	000	CO #113 MINIMAX REVISIONS ELIM EXT PAV MRK & MRKS (WORD)	EA	35.000	21.00	81.000	2,835.00
06776012		ELIM EXT PAV MRK & MRKS (WORD)	EA	51.950	21.00	2.000	103.90
06776021		CO #113 MINIMAX REVISIONS ELIM EXT PAV MRK & MRKS (JIGGLE)	EA	1.060	0.00	104.000	110.24



CONTRACT ID	027117161	ESTIMATE	0088	CONTRACTOR'S ESTIMATE PACKAGE			
		CO #183 Missing STRIPING ITEM					
06776022	000	ELIM EXT PAV MRK & MRKS (SHEILD)	EA	75.000	10.00	61.000	4,575.00
06786001	000	PAV SURF PREP FOR MRK (4")	LF	0.040	179,063.00	2,784.000	111.36
06786002	000	PAV SURF PREP FOR MRK (6")	LF	0.060	208,835.00	101,898.000	6,113.88
06786004	000	PAV SURF PREP FOR MRK (8")	LF	0.080	42,576.00	13,563.250	1,085.06
06786005	000	PAV SURF PREP FOR MRK (10")	LF	0.100	2,660.00	420.000	42.00
06786006	000	PAV SURF PREP FOR MRK (12")	LF	0.120	35,699.00	13,303.000	1,596.36
06786006		PAV SURF PREP FOR MRK (12")	LF	0.140	35,699.00	304.000	42.56
		CO #113 MINIMAX REVISIONS					
06786008	000	PAV SURF PREP FOR MRK (24")	LF	0.240	6,532.00	629.833	151.16
06786008		PAV SURF PREP FOR MRK (24")	LF	0.250	6,532.00	84.000	21.00
		CO #113 MINIMAX REVISIONS					
06786009	000	PAV SURF PREP FOR MRK (ARROW)	EA	5.000	127.00	55.000	275.00
06786009		PAV SURF PREP FOR MRK (ARROW)	EA	8.980	127.00	3.000	26.94
		CO #113 MINIMAX REVISIONS					
06786010	000	PAV SURF PREP FOR MRK (DBL ARROW)	EA	10.000	6.00	3.000	30.00
06786016	000	PAV SURF PREP FOR MRK (WORD)	EA	10.000	125.00	59.000	590.00
06786016		PAV SURF PREP FOR MRK (WORD)	EA	10.750	125.00	3.000	32.25
		CO #113 MINIMAX REVISIONS					
06786025	000	PAV SURF PREP FOR MRKS (SHIELD)	EA	50.000	33.00	40.000	2,000.00
06806003	000	INSTALL HWY TRF SIG (SYSTEM)	EA	32,500.000	3.00	1.500	48,750.00
06806004	000	REMOVING TRAFFIC SIGNALS	EA	3,475.000	1.00	1.000	3,475.00
06816001	000	TEMP TRAF SIGNALS	EA	35,000.000	7.00	2.900	101,500.00
06826001	000	VEH SIG SEC (12")LED(GRN)	EA	205.000	54.00	26.000	5,330.00
06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	205.000	30.00	13.000	2,665.00
06826003	000	VEH SIG SEC (12")LED(YEL)	EA	205.000	54.00	26.000	5,330.00
06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	205.000	30.00	13.000	2,665.00
06826005	000	VEH SIG SEC (12")LED(RED)	EA	205.000	54.00	26.000	5,330.00
06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	205.000	28.00	12.000	2,460.00
06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	475.000	45.00	21.000	9,975.00
06826023	000	BACK PLATE (12")(3 SEC)	EA	110.000	81.00	37.000	4,070.00
06826025	000	BACK PLATE (12")(5 SEC)	EA	145.000	1.00	1.000	145.00
06846007	000	TRF SIG CBL (TY A)(12 AWG)(2 CONDR)	LF	1.050	4,250.00	2,125.000	2,231.25
06846008		TRF SIG CBL (TY A)(12 AWG)(3 CONDR)	LF	1.840	0.00	5,660.000	10,414.40
		CO 3 - South Rice Ave. Signal & Illumination Revisions					
06846009	000	TRF SIG CBL (TY A)(12 AWG)(4 CONDR)	LF	1.250	4,310.00	2,155.000	2,693.75
06846010		TRF SIG CBL (TY A)(12 AWG)(5 CONDR)	LF	2.300	0.00	5,725.000	13,167.50
		CO 3 - South Rice Ave. Signal & Illumination Revisions					
06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	1.850	11,110.00	14,670.000	27,139.50
06846028	000	TRF SIG CBL (TY A)(14 AWG)(2 CONDR)	LF	0.950	340.00	600.000	570.00
06846029	000	TRF SIG CBL (TY A)(14 AWG)(3 CONDR)	LF	1.250	6,905.00	4,120.000	5,150.00
06846030	000	TRF SIG CBL (TY A)(14 AWG)(4 CONDR)	LF	1.400	340.00	780.000	1,092.00
06846031	000	TRF SIG CBL (TY A)(14 AWG)(5 CONDR)	LF	1.250	6,905.00	4,120.000	5,150.00
06846033	000	TRF SIG CBL (TY A)(14 AWG)(7 CONDR)	LF	1.650	9,403.00	3,910.000	6,451.50
06846080	000	TRF SIG CBL (TY C)(14 AWG)(2 CONDR)	LF	1.000	49,725.00	45,966.000	45,966.00
06856004	000	INSTL RDSD FLSH BCN ASSM (SOLAR PWRD)	EA	6,275.000	2.00	2.000	12,550.00
06866041	000	INS TRF SIG PL AM(S)1 ARM(40')	EA	6,275.000	4.00	3.000	18,825.00
06866045	000	INS TRF SIG PL AM(S)1 ARM(44')	EA	6,275.000	1.00	1.000	6,275.00
06866053	000	INS TRF SIG PL AM(S)1 ARM(50')	EA	12,675.000	4.00	3.000	38,025.00

06866061	000	INS TRF SIG PL AM(S)1 ARM(60')	EA	13,575.000	1.00	1.000	13,575.00
06866065	000	INS TRF SIG PL AM(S)1 ARM(65')	EA	13,775.000	1.00	1.000	13,775.00
06866165	000	INS TRF SIG PL AM(S)2 ARM(44-36')	EA	9,750.000	1.00	1.000	9,750.00
06866221	000	INS TRF SIG PL AM(S)2 ARM(55-44')	EA	16,750.000	1.00	1.000	16,750.00
06876001	000	PED POLE ASSEMBLY	EA	1,435.000	34.00	18.000	25,830.00
06876003	000	RELOCATE PED POLE ASSEMBLY	EA	1,225.000	1.00	3.000	3,675.00
06886001	000	PED DETECT PUSH BUTTON (APS)	EA	615.000	14.00	14.000	8,610.00
06886003	000	PED DETECTOR CONTROLLER UNIT	EA	2,975.000	1.00	1.000	2,975.00
06886004	000	VEH LP DETECT (SAWCUT)	LF	9.750	12,641.00	11,300.000	110,175.00
06906009	000	REMOVAL OF CABLES	LF	3.250	570.00	1,380.000	4,485.00
06906024	000	REMOVAL OF SIGNAL HEAD ASSM	EA	795.000	1.00	1.000	795.00
06906030	000	REMOVAL OF PEDESTRIAN PUSH BUTTONS	EA	200.000	2.00	1.000	200.00
06906100	000	REMOVE TRAFFIC SIGNAL	EA	3,375.000	1.00	1.000	3,375.00
07306016	000	STRIP MOWING - TRACT (13)	AC	250.000	19.00	69.760	17,440.00
07346002	000	LITTER REMOVAL	CYC	1,900.000	19.00	79.000	150,100.00
07356001	000	DEBRIS REMOVAL (CNTR MEDIANS/MAINLANES)	CYC	2,700.000	76.00	65.000	175,500.00
07356003	000	DEBRIS REMOVAL (FRONTAGE ROADS)	CYC	2,600.000	76.00	79.000	205,400.00
07356005	000	DEBRIS REMOVAL (ENTRANCE/EXIT RAMPS)	CYC	2,700.000	76.00	80.000	216,000.00
07386001	000	CLEANING / SWEEPING (CENTER MEDIAN)	CYC	1,900.000	76.00	78.000	148,200.00
07386003	000	CLEANING / SWEEPING (OUTSIDE MAIN LANE)	CYC	2,000.000	76.00	78.000	156,000.00
07386005	000	CLEANING / SWEEPING (FRONTAGE ROAD)	CYC	3,000.000	76.00	78.000	234,000.00
07386007	000	CLEANING / SWEEPING(ENTRANCE/EXIT RAMP)	CYC	1,000.000	76.00	79.000	79,000.00
30216001	000	WIDE FLANGE PAVEMENT TERMINALS	LF	200.000	1,450.00	1,103.609	220,721.80
40066009	000	SOUND WALL (14FT)(HORIZ SCHEME)	LF	350.000	2,111.00	2,075.000	726,250.00
40066020	000	SOUND WALL (22FT) (HORIZONTAL SCHEME)	LF	525.000	2,590.00	2,590.000	1,359,750.00
40076001	000	FLEX VALVE (SLIP-TYPE)(24")	EA	20,626.000	1.00	1.000	20,626.00
40756001	000	WICK DRAINS	LF	3.000	55,150.00	15,748.000	47,244.00
45222002		CORE HOLE	EA	2,161.960	0.00	7.000	15,133.72
		ADDED BY CHANGE ORDER NO. 34.					
50016001	000	GEOGRID BASE REINFORCEMENT (TY I)	SY	2.000	1,509.00	1,509.000	3,018.00
50156001		DEAD END ROADWAY BARRICADE	LF	600.000	0.00	48.000	28,800.00
		ADDED BY CO# 64					
50526001	000	BARRIER GATE	EA	11,800.000	1.00	1.000	11,800.00
50636001	000	REM BUS STOP SHELTER (REM & STOCKPILE)	EA	15,580.000	1.00	1.000	15,580.00
60006037	000	REMOVE LUMINAIRE FIXTURE (HPS)	EA	795.000	1.00	1.000	795.00
60026007	000	VIVDS TEMPORARY	EA	13,365.000	5.00	4.000	53,460.00
60076010	000	FIBER OPTIC CBL (SNGLE-MODE)(6 FIBER)	LF	2.350	17,650.00	23,997.170	56,393.35
60076012		FIBER OPTIC CBL (SNGLE-MODE)(24 FIBER)	LF	5.050	0.00	1,034.000	5,221.70
		CO 20 FIBER OPTIC CBL (SINGLE MODE)(24 FIBER)					
60076017	000	FIBER OPTIC CBL (SNGLE-MODE)(144 FIBER)	LF	4.850	23,380.00	40,134.000	194,649.90
60076024		FIBER OPTIC PATCH PANEL (48 POSITION)	EA	2,902.930	0.00	1.000	2,902.93
		CO 20 FIBER OPTIC PATCH PANEL (48 POSITION)					
60076027	000	FIBER OPTIC PATCH PANEL (144 POSITION)	EA	3,150.000	6.00	1.000	3,150.00
60076087		FO SPLICE ENCLOSURE (TYPE 1)	EA	691.210	0.00	3.000	2,073.63
		CO 20 FO SPLICE ENCLOSURE (TYPE 1)					
60076094	000	FIBER OPTIC FUSION SPLICE	EA	5.950	984.00	2,536.000	15,089.20
60076103	000	REMOVE FIBER OPTIC CABLE	LF	3.800	3,120.00	28,793.000	109,413.40
60086043	000	ITS GRND MNT CAB (TY 6) (CONF 2)	EA	12,225.000	1.00	1.000	12,225.00
60106001	000	CCTV FIELD EQUIPMENT (ANALOG)	EA	7,775.000	7.00	5.000	38,875.00

CONTRACT ID	027117161	ESTIMATE	0088	CONTRACTOR'S ESTIMATE PACKAGE				Page 59 of 67
60166008	000	ITS MULTI-DUCT CND (PVC-40)(CONC ENCSE)	LF	11.750	22,192.00	30,247.236	355,405.02	
60166011	000	ITS MULTI-DUCT CND (PVC-80)(BORE)	LF	36.500	2,720.00	2,147.000	78,365.50	
60166013	000	ITS MULTI-DUCT CND (RMC)	LF	62.850	2,410.00	3,178.000	199,737.30	
60166015	000	FIBER OPTIC CABLE ROAD MARKER	EA	185.000	10.00	7.000	1,295.00	
60276003	000	CONDUIT (PREPARE)	LF	1.250	11,445.00	4,270.000	5,337.50	
60276008		GROUND BOX (PREPARE)	EA	317.460	0.00	8.000	2,539.68	
		CO 20 GROUND BOX (PREPARE)						
60336001	000	CTMS RELOCATION (CCTV)	EA	2,000.000	3.00	4.000	8,000.00	
60336002	000	CTMS RELOCATION (HUB BLDG)	EA	19,300.000	1.00	1.000	19,300.00	
60336004	000	CTMS RELOCATION (FIBER OPTIC CABLE)	LF	4.550	1,325.00	7,650.000	34,807.50	
60356001	000	FIBER OPTIC VIDEO DATA TRANSMITTER	EA	2,475.000	11.00	4.000	9,900.00	
60356002	000	FIBER OPTIC VIDEO DATA RECEIVER	EA	2,475.000	10.00	4.000	9,900.00	
60386004	000	MULTIPOLYMER PAV MRK (W)(6")(SLD)	LF	0.650	66,623.00	32,790.000	21,313.50	
60386004		MULTIPOLYMER PAV MRK (W)(6")(SLD)	LF	0.680	66,623.00	1,270.000	863.60	
		CO #113 MINIMAX REVISIONS						
60386005	000	MULTIPOLYMER PAV MRK (W)(6")(BRK)	LF	0.700	14,799.00	7,840.000	5,488.00	
60386006		MULTIPOLYMER PAV MRK (W)(6")(DOT)	LF	1.260	0.00	168.000	211.68	
		CO #113 MINIMAX REVISIONS						
60386007	000	MULTIPOLYMER PAV MRK (W)(8")(SLD)	LF	1.200	18,400.00	7,172.000	8,606.40	
60386011	000	MULTIPOLYMER PAV MRK (W)(12")(SLD)	LF	2.500	13,592.00	9,384.000	23,460.00	
60386011		MULTIPOLYMER PAV MRK (W)(12")(SLD)	LF	3.390	13,592.00	304.000	1,030.56	
		CO #113 MINIMAX REVISIONS						
60386012	000	MULTIPOLYMER PAV MRK (W)(12")(LNDP)	LF	2.500	2,343.00	1,149.000	2,872.50	
60386013	000	MULTIPOLYMER PAV MRK (W)(24")(SLD)	LF	6.000	0.00	0.000	0.00	
60386013		MULTIPOLYMER PAV MRK (W)(24")(SLD)	LF	7.040	0.00	84.000	591.36	
		CO #113 MINIMAX REVISIONS						
60386017	000	MULTIPOLYMER PAV MRK (Y)(6")(SLD)	LF	0.650	62,938.00	26,442.000	17,187.30	
60386017		MULTIPOLYMER PAV MRK (Y)(6")(SLD)	LF	0.700	62,938.00	31.000	21.70	
		CO #113 MINIMAX REVISIONS						
60386024	000	MULTIPOLYMER PAV MRK (BLK)(6")(BRK)	LF	0.700	16,269.00	7,140.000	4,998.00	
60386024		MULTIPOLYMER PAV MRK (BLK)(6")(BRK)	LF	0.740	16,269.00	640.000	473.60	
		CO #113 MINIMAX REVISIONS						
60536001	000	SHIFT OVERHEAD SIGN PANELS	EA	1,375.000	2.00	16.000	22,000.00	
60586001		BBU SYSTEM (EXTERNAL BATT CABINET)	EA	6,575.000	0.00	1.000	6,575.00	
		CO 3 - South Rice Ave. Signal & Illumination Revisions						
60616001	000	GPS COMMUNICATIONS UNIT	EA	785.000	1.00	1.000	785.00	
60646011	000	ITS POLE (30 FT)(110 MPH)	EA	5,550.000	1.00	1.000	5,550.00	
60646047	000	ITS POLE (55 FT)(110 MPH)	EA	14,725.000	5.00	4.000	58,900.00	
60646084	000	ITS POLE MNT CAB (TY 2)(CONF 2)	EA	5,785.000	6.00	5.000	28,925.00	
61566006	000	REPLC LED HI MST IL(6 FIXT)(ASYM)(TY A)	EA	11,050.000	3.00	3.000	33,150.00	
61626002	000	REMOVE HIGH MAST LIGHTING (125 FT)	EA	6,500.000	1.00	2.000	13,000.00	
61626003	000	REMOVE HIGH MAST LIGHTING (150 FT)	EA	6,500.000	5.00	5.000	32,500.00	
61626004	000	REMOVE HIGH MAST LIGHTING (175 FT)	EA	6,500.000	7.00	7.000	45,500.00	
61736001	001	SPECIAL GROUND BOX	EA	3,150.000	13.00	13.000	40,950.00	
61866002	000	ITS GND BOX(PCAST) TY 1 (243636)W/APRN	EA	3,325.000	59.00	44.000	146,300.00	
61866010	000	ITS GND BOX(PCAST) TY 2 (366048)W/APRN	EA	3,875.000	3.00	2.000	7,750.00	
61866025		REMOVE ITS GROUND BOX	EA	846.550	0.00	1.000	846.55	
		CO 20 REMOVE ITS GROUND BOX						
62276002	000	SOLAR POWERED LED ROADSIDE SIGN	EA	9,472.360	0.00	4.000	37,889.44	

CO #220

62376001	000	LED FW-TH H MST IL ASM(6-FXT)ASYM(TYC)	EA	29,000.000	7.00	7.000	203,000.00
62376002	000	LED FW-TH H MST IL ASM(6-FXT)SYM(TY S)	EA	28,225.000	5.00	5.000	141,125.00
62376003	000	LED FW-TH H MST IL ASM(6-FXT)SYM(TY A)	EA	29,000.000	1.00	1.000	29,000.00
62386001	000	DECORATIVE BRIDGE COLUMN LIGHTING	EA	2,525.000	16.00	16.000	40,400.00
62406002	000	TRENCH (COMM)	LF	67.500	9,783.00	9,887.000	667,372.50
62406003	000	CONDUIT 4" BORE GUARD (COMM)	LF	5.500	79,233.00	76,039.000	418,214.50
62406004	000	CONDUIT 4" C PVC (COMM)	LF	2.500	3,545.00	3,565.000	8,912.50
62406005	000	HANDHOLE (COMM)	EA	2,950.000	40.00	42.000	123,900.00
62406006	000	MANHOLE (COMM)	EA	36,800.000	11.00	10.000	368,000.00
62406009	000	CASING 36" STEEL (COMM)	LF	251.500	831.00	660.000	165,990.00
62406010	000	INNERDUCT 1.25" HDPE (COMM)	LF	1.100	136,411.00	128,637.000	141,500.70
62406011	000	INNERDUCT 1.50" HDPE (COMM)	LF	1.200	24,136.00	24,136.000	28,963.20
62406012	000	CONVENTIONAL BORE (COMM)	LF	246.500	2,156.00	2,171.000	535,151.50
62406013	000	DIRECTIONAL BORE (COMM)	LF	485.000	831.00	1,529.000	741,565.00
62546001	000	WORK ZONE INTELLIGENT TRNSPRTN SYSTEM	LS	2,395,816.060	1.00	0.800	1,916,652.85
70126001		CURB INLET SEDIMENT PROTECTION	LF	21.190	0.00	590.000	12,502.10
		CO No. 209 Adding pay item 7012-6001 CURB INLET PROTECTION					
70176006	001	SANITARY SEWER (10IN) (PVC) (C900)	LF	70.000	844.00	844.000	59,080.00
70176007	001	SANITARY SEWER (12IN) (PVC) (C900)	LF	70.000	62.00	62.000	4,340.00
70176051	001	MANHOLE (SAN SEWER) ( 4' DIA)	EA	6,200.000	8.00	8.000	49,600.00
70176086	001	CUT AND RESTORE PAVEMENT	SY	95.000	56.00	24.203	2,299.29
70176094	001	REMOVE EXISTING MANHOLE(SANITARY SEWER)	EA	500.000	4.00	2.000	1,000.00
70176101	001	TIE EXIST SANITARY SEWER TO PROP MH	EA	1,200.000	6.00	4.000	4,800.00
70176110		POST CONSTRUCTION TELEVISION INSPECTION	LF	2.660	0.00	900.000	2,390.67
		UCOI 46 - POST CONSTRUCTION TELEVISION INSPECTION - CO 73					
70496012	000	WATER MAIN PIPE (PVC) (8IN) (C-900)	LF	80.000	430.00	430.000	34,400.00
70496021	000	WTR MAIN PIPE (PVC)(RESTRAINED JT) 12IN	LF	95.000	1,004.00	920.000	87,400.00
70496029	000	WATER MAIN PIPE (STL) (12IN)	LF	160.000	454.00	790.000	126,400.00
70496045	000	CASING STEEL (18IN)	LF	220.000	315.00	315.000	69,300.00
70496052	000	FIRE HYDRANT BRANCH (LEAD) (6IN)	LF	45.000	77.00	9.000	405.00
70496068	000	JCK TUN BOR OR AUG CSG (STL) (16IN)	LF	350.000	374.00	374.000	130,900.00
70496104	000	FIRE HYDRANT ASSEMBLY	EA	5,000.000	3.00	2.000	10,000.00
70496114	000	REMOVING FIRE HYDRANT	EA	350.000	3.00	2.000	700.00
70496127	000	CUT AND PLUG WATER MAIN (8IN)	EA	1,400.000	2.00	1.000	1,400.00
70496129	000	CUT AND PLUG WATER MAIN (12IN)	EA	1,800.000	1.00	2.000	3,600.00
70496140	000	WET CONNECTION (8IN)	EA	2,200.000	2.00	4.000	8,800.00
70496142	000	WET CONNECTION (12IN)	EA	3,200.000	6.00	4.000	12,800.00
71386001	000	NEW PUMP STATION (DB6-2)	EA	3,551,000.000	1.00	0.832	2,954,432.00
71386002	000	UPGRADE PUMP STATION (PS4)	EA	5,640,400.000	1.00	1.000	5,640,400.00
71386003	000	UPGRADE PUMP STATION (PS5)	EA	6,181,700.000	1.00	0.996	6,156,973.20
96016001		MATERIAL ON HAND	DOL	1.000	1.00	2,934,375.300	2,934,375.30
96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1.00	738,000.000	738,000.00
96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	1.00	6,409,451.570	6,409,451.57
96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	1.00	79,656.930	79,656.93
96086001		UNIQUE CHANGE ORDER ITEM 1	DOL	967.990	0.00	2.000	1,935.98
		UCOI - ADDT'L STEEL FOR CONN C BENT 4					

CONTRACT ID	027117161	ESTIMATE	0088	CONTRACTOR'S ESTIMATE PACKAGE				
96086001		UNIQUE CHANGE ORDER ITEM 1		DOL	3,436.700	0.00	1.000	3,436.70
		CO #168, REMOV CTMS CONC DUCT BANK, DOL = LS						
96086001	000	UNIQUE CHANGE ORDER ITEM 1		DOL	16,675.950	0.00	1.000	16,675.95
		CO #186, SAW CUT SLAB & PIN CTB, DOL = LS						
96086002		UNIQUE CHANGE ORDER ITEM 2		DOL	1,261.550	0.00	6.000	7,569.30
		UCOI 2 - METAL BEAM GUARD FENCE 610SBML						
96086002		UNIQUE CHANGE ORDER ITEM 2		DOL	2,239.570	0.00	1.000	2,239.57
		CO #170, TRF CNTRL & FILL HAND HOLE W/ASPH & CONC, DOL = LS						
96086002	000	UNIQUE CHANGE ORDER ITEM 2		DOL	6,861.300	0.00	1.000	6,861.30
		CO #186, TC MAINLANE CLOSURE, DOL = LS						
96086003	900	UNIQUE CHANGE ORDER ITEM 3		DOL	3,099.630	0.00	1.000	3,099.63
		UCOI 3 - METAL BEAM GUARD FENCE 59 HOV						
96086003		UNIQUE CHANGE ORDER ITEM 3		DOL	7,721.410	0.00	1.000	7,721.41
		CO #170, TRF CNTRL & FILL HAND HOLE W/CONC, DOL = LS						
96086003	000	UNIQUE CHANGE ORDER ITEM 3		DOL	47,958.510	0.00	1.000	47,958.51
		CO #194, BEARING SEAT REV CONN D Bent 6 & 13, DOL = LS						
96086004		UNIQUE CHANGE ORDER ITEM 4		DOL	5,830.350	0.00	1.000	5,830.35
		UCOI 4 - SOUND WALL A DS 1-15 HYDRO EXCAVATION						
96086004	000	UNIQUE CHANGE ORDER ITEM 4		DOL	8,169.340	0.00	1.000	8,169.34
		CO #169, REPAIR PUMP 2 & 3 AT PUMP STA DB6-2, DOL = LS						
96086004	000	UNIQUE CHANGE ORDER ITEM 4		DOL	9,944.760	0.00	1.000	9,944.76
		CO #193, REPAIR TRAFF SIG CABLE, DOL = LS						
96086005	000	UNIQUE CHANGE ORDER ITEM 5		DOL	0.760	0.00	7,924.000	6,015.11
		CO # 197, ADD BRIDGE SLAB REINF STL UNIT 3 CONN D, DOL = LB						
96086005		UNIQUE CHANGE ORDER ITEM 5		DOL	3,205.390	0.00	240.000	769,293.60
		UCOI 05 JACK BOR TUN BOX CULV (12 FT X 4 FT)						
96086006		UNIQUE CHANGE ORDER ITEM 6		DOL	168.520	0.00	42.000	7,077.84
		UCOI 06 CASING STEEL (20 IN)						
96086006		UNIQUE CHANGE ORDER ITEM 6		DOL	3,017.180	0.00	1.000	3,017.18
		CO #172, (24 IN RCP TIE-IN), DOL = LS						
96086007		UNIQUE CHANGE ORDER ITEM 7		DOL	89.010	0.00	282.000	25,100.82
		UCOI 07 REMOVE EXISTING WATER PIPE (12 IN)						
96086007	000	UNIQUE CHANGE ORDER ITEM 7		DOL	9,552.750	0.00	1.000	9,552.75
		RELOCATE ELEC SERVICE 146-S2						
96086007	000	UNIQUE CHANGE ORDER ITEM 7		DOL	27,679.050	0.00	1.000	27,679.05
		CO #195, LOW CLEARANCE BEAM ERECT CONN D UNIT 3, DOL = LS						
96086008		UNIQUE CHANGE ORDER ITEM 8		DOL	312.030	0.00	336.000	104,840.90
		UCOI 08 WATER MAIN PIPE (STL)(12 IN)						
96086008	000	UNIQUE CHANGE ORDER ITEM 8		DOL	2,002.640	0.00	12.000	24,031.68
		CO #196, NEW SOLE PLT FOR CONN D BENT 3-6, DOL = EA						
96086009	000	UNIQUE CHANGE ORDER ITEM 9		DOL	6,914.990	0.00	1.000	6,914.99
		CO #196, CONN D SPANS 3-5 REDetailing STRUCT STL, DOL = LS						
96086009		UNIQUE CHANGE ORDER ITEM 9		DOL	241,965.240	0.00	1.000	241,965.24
		UCOI 09 ASHLAR STONE FINISH						
96086010	000	UNIQUE CHANGE ORDER ITEM 10		DOL	17.890	0.00	1,668.556	29,850.47
		CO #191, SUBGRADE PREPARATION, DOL = SY						
96086010		UNIQUE CHANGE ORDER ITEM 10		DOL	35,386.300	0.00	1.000	35,386.30

CONTRACT ID	027117161	ESTIMATE	0088	CONTRACTOR'S ESTIMATE PACKAGE				
		UCOI 10 - IH-610 10'X8' STORM SEWER STANDBY CHANGE ORDER 22						
96086011	000	UNIQUE CHANGE ORDER ITEM 11	DOL	7,299.830	0.00	1.000	7,299.83	
		CO #191, CONSTRUCTION MODELING, DOL = LS						
96086011		UNIQUE CHANGE ORDER ITEM 11	DOL	92,129.310	0.00	1.000	92,129.31	
		UCOI11 PUMP STATION NO. 4 TEMP ELECT SERVICE CHANGE ORDER 23						
96086012	900	UNIQUE CHANGE ORDER ITEM 12	DOL	0.690	0.00	3,600.000	2,484.00	
		UCOI 12 ELIM EXT PAV MRK & MRKS 9" CHANGE ORDER NO. 29						
96086012	000	UNIQUE CHANGE ORDER ITEM 12	DOL	1,806.160	0.00	6.000	10,836.96	
		CO #164, (CORE CONC 24 IN X 10" FOR 12" WL) DOL = EA						
96086012	000	UNIQUE CHANGE ORDER ITEM 12	DOL	6,287.250	0.00	3.000	18,861.75	
		CO #198, HLMR BEARING (GE - 550), DOL = EA						
96086012		UNIQUE CHANGE ORDER ITEM 12	DOL	119,356.440	0.00	1.000	119,356.44	
		UCOI 12 NEW GENERATOR FOR PS DB6-2 CHANGE ORDER 24						
96086013	000	UNIQUE CHANGE ORDER ITEM 13	DOL	1,515.000	0.00	3.000	4,545.00	
		CO #199, TRAFFIC CONTROL LC AT FOURNACE PLC, DOL = LS						
96086013		UNIQUE CHANGE ORDER ITEM 13	DOL	24,643.900	0.00	1.000	24,643.90	
		UCOI 13 - NATURAL GAS SERVICES FOR DB6-2 AND PS-5 C.O. 025						
96086013		UNIQUE CHANGE ORDER ITEM 13	DOL	168,471.280	0.00	1.000	168,471.28	
		UCOI 13 INFLUENT 5'X4' RCB AT DB6-2 CHANGE ORDER 30						
96086014	000	UNIQUE CHANGE ORDER ITEM 14	DOL	94.280	0.00	82.000	7,730.96	
		CO #200, 4' X 2' RCB SURPLUS MATERIAL, DOL = LF						
96086014	000	UNIQUE CHANGE ORDER ITEM 14	DOL	386.540	0.00	1.000	386.54	
		CO #200, 4' X 2' RCB ANCILLARY COST, DOL = LS						
96086014	000	UNIQUE CHANGE ORDER ITEM 14	DOL	2,670.000	0.00	1.000	2,670.00	
		CO #200, 4' X 2' RCB DISPOSAL, DOL = LS						
96086014		UNIQUE CHANGE ORDER ITEM 14	DOL	5,853.960	0.00	1.000	5,853.96	
		UCOI - 14 S. RICE METRO BUS PAD						
96086014		UNIQUE CHANGE ORDER ITEM 14	DOL	95,989.980	0.00	1.000	95,989.98	
		UCOI 14 MODIFIED TRASH GRATE FOR PS-5 CHANGE ORDER No. 26						
96086015		UNIQUE CHANGE ORDER ITEM 15	DOL	1,519.800	0.00	5.000	7,599.00	
		UCOI 15 ADJUST INLET HEIGHT CHANGE ORDER NO. 28						
96086015	900	UNIQUE CHANGE ORDER ITEM 15	DOL	8,822.200	0.00	3.000	26,466.60	
		UCOI 15 - 10'X8' COLLAR - CHANGE ORDER NO. 34						
96086016		UNIQUE CHANGE ORDER ITEM 16	DOL	389.180	0.00	2.000	778.36	
		UCOI 16 - PLUG 24" RCP AT INLET OPENING- CHANGE ORDER NO. 34						
96086016	000	UNIQUE CHANGE ORDER ITEM 16	DOL	13,649.280	0.00	1.000	13,649.28	
		CO #201, RELOC CONDUIT & FO FOR DBL RET WALL 3, DOL = LS						
96086017	000	UNIQUE CHANGE ORDER ITEM 17	DOL	11,363.270	0.00	1.000	11,363.27	
		CO #98, (TRAFFIC SIGNAL FOOTING), DOL = LS						
96086018	900	UNIQUE CHANGE ORDER ITEM 18	DOL	1.000	0.00	38,290.360	38,290.36	
		UCOI18 ANTI-GRAFFITI PROJECT WIDE - CO 36						
96086020	900	UNIQUE CHANGE ORDER ITEM 20	DOL	3,970.000	0.00	13.000	51,610.00	
		UCOI 20 - TRAFFIC CONTROL - FREEWAY TOTAL CLOSURE - CO 35						

CONTRACT ID	027117161	ESTIMATE	0088	CONTRACTOR'S ESTIMATE PACKAGE				Page 63 of 67
96086021	900	UNIQUE CHANGE ORDER ITEM 21		DOL	1,360.000	0.00	2.000	2,720.00
		UCOI 21 - TRAFFIC CONTROL - FRONT ROAD 1 LANE CLOSURE- CO 35						
96086023	900	UNIQUE CHANGE ORDER ITEM 23		DOL	834.850	0.00	6.000	5,009.10
		UCOI 23 - PLUG PRECAST HOLES - CHANGE ORDER NO. 34						
96086023	000	UNIQUE CHANGE ORDER ITEM 23		DOL	10,913.610	0.00	1.000	10,913.61
		CO #207, RELOCATE FIBER OPTIC TRUNK LINE, DOL = LS						
96086024	000	UNIQUE CHANGE ORDER ITEM 24		DOL	11,460.240	0.00	1.000	11,460.24
		CO #208, REROUTE FIBER OPTIC TRUNKLINE, DOL = LS						
96086024		UNIQUE CHANGE ORDER ITEM 24		DOL	74,555.250	0.00	1.000	74,555.25
		UCOI 24 RELOCATE AT&T - MCI COMMUNICATION CABLES - CO NO. 34						
96086025		UNIQUE CHANGE ORDER ITEM 25		DOL	2,435.920	0.00	1.000	2,435.92
		CO #202, REBUILD CNP TRANSFORMER PAD "T1", DOL = LS						
96086025		UNIQUE CHANGE ORDER ITEM 25		DOL	5,564.440	0.00	1.000	5,564.44
		UCOI 25 DE-ENERGIZE OVERHEAD CPE LINES - CO 37						
96086025	000	UNIQUE CHANGE ORDER ITEM 25		DOL	8,350.300	0.00	1.000	8,350.30
		CO #203, HIDALGO EXIT RAMP IMPROVEMENTS, DOL = LS						
96086026		UNIQUE CHANGE ORDER ITEM 26		DOL	3,685.250	0.00	1.000	3,685.25
		UCOI 26 - SOUND WALL A HYDRO-EXCAVATION CHANGE ORDER 38						
96086026	000	UNIQUE CHANGE ORDER ITEM 26		DOL	5,828.740	0.00	1.000	5,828.74
		CO #203, TRAFFOC CONTROL - EXIT RAMP CLOSURE, DOL = EA						
96086027		UNIQUE CHANGE ORDER ITEM 27		DOL	2,121.000	0.00	1.000	2,121.00
		UCOI 27 INSTL DEL ASSM (D-DW)SZ 1 (FLX)SRF CHANGE ORDER 39						
96086028	900	UNIQUE CHANGE ORDER ITEM 28		DOL	1,963.740	0.00	1.000	1,963.74
		UCOI - 28 BRIDGE DECK REPAIR 610 NBML						
96086029	900	UNIQUE CHANGE ORDER ITEM 29		DOL	8,100.720	0.00	1.000	8,100.72
		WATER LEAK REPAIR						
96086030	900	UNIQUE CHANGE ORDER ITEM 30		DOL	4,045.030	0.00	3.000	12,135.09
		ADDED BY CHANGE ORDER NO.44						
96086030		UNIQUE CHANGE ORDER ITEM 30		DOL	32,663.400	0.00	1.000	32,663.40
		CO 211, PS 4 Grating Revisions, DOL=LS						
96086031	900	UNIQUE CHANGE ORDER ITEM 31		DOL	10,744.460	0.00	1.000	10,744.46
		ADDED BY CHANGE ORDER NO.44						
96086031		UNIQUE CHANGE ORDER ITEM 31		DOL	74,259.240	0.00	1.000	74,259.24
		CO211, Auto Panels,Wet Well Lights,& Light Protection,DOL=LS						
96086032	900	UNIQUE CHANGE ORDER ITEM 32		DOL	3,384.320	0.00	1.000	3,384.32
		ADDED BY CHANGE ORDER NO.44						
96086033	900	UNIQUE CHANGE ORDER ITEM 33		DOL	2,067.980	0.00	2.000	4,135.96
		RELOCATE TELECOM LINES DOL = LUMP SUM						
96086034	000	UNIQUE CHANGE ORDER ITEM 34		DOL	1,349.270	0.00	2.000	2,698.54
		CO #214, REMOVE WOODEN POLE, DOL = EA						
96086034	900	UNIQUE CHANGE ORDER ITEM 34		DOL	38,920.570	0.00	1.000	38,920.57
		RELOCATION OF MCI AND AT&T CABLES						
96086035	900	UNIQUE CHANGE ORDER ITEM 35		DOL	11,213.540	0.00	1.000	11,213.54
		ADJUST BUILDING SLAB FOR PUMP STATION DB6-2						
96086035	000	UNIQUE CHANGE ORDER ITEM 35		DOL	109,122.080	0.00	1.000	109,122.08

		CO #171, CHNNL BRAC EXST I 610 NBML BENT 2R - 18R, DOL = LS					
96086036	000	UNIQUE CHANGE ORDER ITEM 36	DOL	26,835.690	0.00	1.000	26,835.69
		CO #171, CHNNL BRAC EXST I 610 NBML BENT 34R - 37R, DOL = LS					
96086036		UNIQUE CHANGE ORDER ITEM 36	DOL	190,396.090	0.00	1.000	190,396.09
		PURCHASE, SUPPLY & INSTALL TEMP. PUMPS FOR PUMP STA. DB6-2					
96086037	900	UNIQUE CHANGE ORDER ITEM 37	DOL	46,732.690	0.00	1.000	46,732.69
		INSTALL TEMPORARY RUN OF FIBER OPTIC @ IH 610					
96086038		UNIQUE CHANGE ORDER ITEM 38	DOL	3,833.870	0.00	1.000	3,833.87
		CO #115, REMOV STRM SWR OBSTRUCTIONS, DOL = LS					
96086040	900	UNIQUE CHANGE ORDER ITEM 40	DOL	2,467.500	0.00	1.000	2,467.50
		CONN. A - REVISED SHOP DRAWINGS - BOX GIRDER, BENT 6 COL.					
96086041		UNIQUE CHANGE ORDER ITEM 41	DOL	9,507.660	0.00	1.000	9,507.66
		CHANGE ORDER NO. 70					
96086042		UNIQUE CHANGE ORDER ITEM 42	DOL	3,637.520	0.00	1.000	3,637.52
		UCOI 42 -ENGINEERING COSTS SOUNDWALL A REVISIONS					
96086043		UNIQUE CHANGE ORDER ITEM 43	DOL	1,033.700	0.00	40.000	41,348.00
		CO #112, (PERM STL CASING (146 IN))					
96086044		UNIQUE CHANGE ORDER ITEM 44	DOL	2,762.600	0.00	1.000	2,762.60
		ADDED BY CHANGE ORDER NO.62					
96086045		UNIQUE CHANGE ORDER ITEM 45	DOL	5,969.350	0.00	1.000	5,969.35
		UCOI 45 FLOWABLE BACKFILL REPAIR AT RETAINING WALL					
96086045		UNIQUE CHANGE ORDER ITEM 45	DOL	192,604.450	0.00	1.000	192,604.45
		Install Centerpoint Electric Duct Bank at Richmond					
96086046	000	UNIQUE CHANGE ORDER ITEM 46	DOL	3,208.730	0.00	1.000	3,208.73
		CO #173, FIBER OPTIC CBL SPLICE, DOL = LS					
96086047	000	UNIQUE CHANGE ORDER ITEM 47	DOL	3,299.420	0.00	1.000	3,299.42
		CO #202, TC CLOSE CONN D, DOL = EA					
96086047		UNIQUE CHANGE ORDER ITEM 47	DOL	6,735.690	0.00	1.000	6,735.69
		CO 85, ADJ TEMP SIGNAL AT S. RICE AVE., DOL=LS					
96086048	000	UNIQUE CHANGE ORDER ITEM 48	DOL	1,957.830	0.00	1.000	1,957.83
		CO #202, TC CLOSE 610 SB EXT TO FOURNACE, DOL = EA					
96086048		UNIQUE CHANGE ORDER ITEM 48	DOL	8,068.120	0.00	1.000	8,068.12
		UCOI 48 - 5' X 5' RCB TIE-IN TO CONCRETE RIPRAP					
96086049	900	UNIQUE CHANGE ORDER ITEM 49	DOL	8,516.930	0.00	1.000	8,516.93
		UCOI 49 - WATERLINE EMERGENCY REPAIR - CO 88					
96086050	000	UNIQUE CHANGE ORDER ITEM 50	DOL	6,213.170	0.00	6.000	37,279.02
		CO #51, TRF SG PL FOUNDATION (36 IN DS W/CAP), DOL = EA					
96086051		UNIQUE CHANGE ORDER ITEM 51	DOL	1,859.100	0.00	1.000	1,859.10
		UCOI 51 - CONCRETE COLLAR (24 IN.) SKEWED					
96086052		UNIQUE CHANGE ORDER ITEM 52	DOL	122,550.440	0.00	1.000	122,550.44
		UCOI 52 - INCREASE SIZE OF AT&T COMM MANHOLE					
96086053	900	UNIQUE CHANGE ORDER ITEM 53	DOL	1.000	0.00	172,644.920	172,644.92
		UCOI 53 PUMP STATION CLEAN OUT CO 91					
96086054	900	UNIQUE CHANGE ORDER ITEM 54	DOL	53,063.970	0.00	1.000	53,063.97
		UCOI 54 PUMP STA. 4 - ADDITIONAL ACCESS EQUIPMENT					
96086055	900	UNIQUE CHANGE ORDER ITEM 55	DOL	51,311.500	0.00	1.000	51,311.50
		UCOI 55 - PUMP STA. 5 - ADDITIONAL ACCESS EQUIPMENT					



CONTRACT ID	027117161	ESTIMATE	0088	CONTRACTOR'S ESTIMATE PACKAGE			
96086056		UNIQUE CHANGE ORDER ITEM 56		DOL	1,439.100	0.00	2,878.20
		UCOI 56 - CONCRETE COLLAR RCP (24")					
96086057		UNIQUE CHANGE ORDER ITEM 57		DOL	1.000	0.00	24,246.230
		CO 97 HYDROEXCAVATION					
96086058	000	UNIQUE CHANGE ORDER ITEM 58		DOL	1,458.080	0.00	1,458.08
		CO #161, BYPASS PUMPING FOR SS, DOL = LS					
96086059	000	UNIQUE CHANGE ORDER ITEM 59		DOL	1,855.880	0.00	1,855.88
		CO #161, MOVE IN/MOVE OUT, DOL = LS					
96086060	900	UNIQUE CHANGE ORDER ITEM 60		DOL	31,396.120	0.00	31,396.12
		CO 99, SOUNDWALL A & B - CLEANING & SEALING JOINTS, DOL=LS					
96086061	000	UNIQUE CHANGE ORDER ITEM 61		DOL	2,984.600	0.00	5,969.20
		CO #220, TC HIDALGO EXIT RAMP CLOSURE, DOL = EA					
96086061	000	UNIQUE CHANGE ORDER ITEM 61		DOL	9,722.250	0.00	19,444.50
		CO #220, FLSH BCN ASSM SOLAR PWRD MNT W/ALUM SIGN, DOL = EA					
96086062	000	UNIQUE CHANGE ORDER ITEM 62		DOL	8,778.560	0.00	8,778.56
		CO 102, CONN H MODIFY STL CASINGS-BENT 2 & 3 COL, DOL = LS					
96086063	000	UNIQUE CHANGE ORDER ITEM 63		DOL	3,605.190	0.00	3,605.19
		CO #163, (PRKNG LOT STRM SWR TIE_IN) DOL = LS					
96086064	000	UNIQUE CHANGE ORDER ITEM 64		DOL	4,044.530	0.00	4,044.53
		CO 101, ADJUST TEMP SIGNAL AT RICHMOND AVE, DOL=LS					
96086065		UNIQUE CHANGE ORDER ITEM 65		DOL	1.000	0.00	449,420.230
		CO 107, EMERGENCY REPAIR CCA, MBGF, GET					
96086066		UNIQUE CHANGE ORDER ITEM 66		DOL	1.000	0.00	255,074.340
		CO 107, EMERGENCY REPAIR TCP INSTL & REM					
96086067		UNIQUE CHANGE ORDER ITEM 67		DOL	1,469.000	0.00	2,938.00
		CO 99, SOUNDWALL A & B - FRONTAGE ROAD LANE CLOSURE (DOL=EA)					
96086068		UNIQUE CHANGE ORDER ITEM 68		DOL	69,738.480	0.00	69,738.48
		I-610 SBML Additional Engineering Cost CO#110					
96086069	000	UNIQUE CHANGE ORDER ITEM 69		DOL	7,886.990	0.00	15,773.98
		CO 50, CCA TRANSITION, DOL=LS					
96086070		UNIQUE CHANGE ORDER ITEM 70		DOL	1.000	0.00	97,372.280
		CO 111, EMERGENCY REPAIR: CCA, MBGF, GET					
96086070		UNIQUE CHANGE ORDER ITEM 70		DOL	6.890	0.00	3,892.85
		CO #113 MINIMAX REVISIONS (SAW CUT EXIST PAV FOR DEMO)					
96086071		UNIQUE CHANGE ORDER ITEM 71		DOL	1.000	0.00	111,113.660
		CO 111, EMERGENCY TCP - INSTALL AND REMOVE					
96086071		UNIQUE CHANGE ORDER ITEM 71		DOL	10.000	0.00	3,200.00
		CO #113 MINIMAX REVISIONS (SAW CUT EXIST RAIL FOR REMOVAL)					
96086072		UNIQUE CHANGE ORDER ITEM 72		DOL	17.890	0.00	4,257.82
		CO #113 MINIMAX REVISIONS (DRILL AND EPOXY PAVING) (DOL=EA)					
96086073		UNIQUE CHANGE ORDER ITEM 73		DOL	29,029.000	0.00	29,029.00
		CO #113 MINIMAX REVISIONS (TRAFFIC CONTROL BARRICADES)					
96086074		UNIQUE CHANGE ORDER ITEM 74		DOL	2,070.000	0.00	12,420.00

CONTRACT ID	DESCRIPTION	DOL	ESTIMATE	ADJUSTMENT	NET ESTIMATE	TOTAL
	CO #113 MINIMAX REVISIONS (TRAFFIC CONTROL ML'S) (DOL=EA)					
96086075	UNIQUE CHANGE ORDER ITEM 75	DOL	1,469.000	0.00	42.000	61,698.00
	CO #113 MINIMAX REVISIONS (TRAFFIC CONTROL FR'S) (DOL=EA)					
96086076	UNIQUE CHANGE ORDER ITEM 76	DOL	14.400	0.00	133.000	1,915.20
	CO #113 MINIMAX REVISIONS (DRILL AND EPOXY TIE BARS DRVWY)					
96086077	UNIQUE CHANGE ORDER ITEM 77	DOL	6,634.030	0.00	1.000	6,634.03
	CO #113 MINIMAX REVISIONS (SOLAR PWR FLASHIN BEACON)					
96086078	UNIQUE CHANGE ORDER ITEM 78	DOL	20,008.860	0.00	1.820	36,416.13
	CO #113 MINIMAX REVISIONS (SURVEYING DOL = LS)					
96086079	UNIQUE CHANGE ORDER ITEM 79	DOL	10,957.420	0.00	1.000	10,957.42
	MODIFY EXISTING DS FOR RW W610R210					
96086080	UNIQUE CHANGE ORDER ITEM 80	DOL	2,850.200	0.00	1.000	2,850.20
	REPAIR COLLAR FOR 42 IN RCP					
96086081	UNIQUE CHANGE ORDER ITEM 81	DOL	30,851.020	0.00	1.000	30,851.02
	Conn A B 20 DS Conflict CO#120					
96086082	UNIQUE CHANGE ORDER ITEM 82	DOL	12.010	0.00	10,000.000	120,100.00
	Haul Excavation from I-610 to SH 249					
96086083	UNIQUE CHANGE ORDER ITEM 83	DOL	1,691.790	0.00	1.000	1,691.79
	CO #122 Conn C Bent 17 CSS Conflict					
96086084	UNIQUE CHANGE ORDER ITEM 84	DOL	3,013.550	0.00	1.000	3,013.55
	CO #173, REPAIR EXST SOIL NAILS, DOL = LS					
96086084	UNIQUE CHANGE ORDER ITEM 84	DOL	7,065.360	0.00	1.000	7,065.36
	CO #123					
96086086	UNIQUE CHANGE ORDER ITEM 86	DOL	944.630	0.00	1.000	944.63
	CO #206, TRAFFIC CONTROL AT WESTPARK & IH 610, DOL = LS					
96086086	UNIQUE CHANGE ORDER ITEM 86	DOL	382,625.590	0.00	1.000	382,625.59
	C O #126					
96086087	UNIQUE CHANGE ORDER ITEM 87	DOL	7,431.040	0.00	1.000	7,431.04
	CO #206, REPLACE TRAFFIC SIGNAL CONTROLLER AT WEST, DOL = LS					
96086087	UNIQUE CHANGE ORDER ITEM 87	DOL	63,257.090	0.00	1.000	63,257.09
	CO #127 PS#4 Discharge Structure Revisions					
96086088	UNIQUE CHANGE ORDER ITEM 88	DOL	6,357.320	0.00	1.000	6,357.32
	CO #180, SAW CUT EXIST CAP BENT 11 I 610 SBML WDNG, DOL = LS					
96086088	UNIQUE CHANGE ORDER ITEM 88	DOL	38,229.960	0.00	1.000	38,229.96
	CO #128 DB6-2 Driveway					
96086089	UNIQUE CHANGE ORDER ITEM 89	DOL	16,226.240	0.00	1.000	16,226.24
	CO #189, REPLC DAMAGED ELEC SYSTEM 4910 1/2 W LOOP, DOL = LS					
96086089	UNIQUE CHANGE ORDER ITEM 89	DOL	25,201.760	0.00	1.000	25,201.76
	CO #132 DB6-2 Grate Revisions DOL=LS					
96086090	UNIQUE CHANGE ORDER ITEM 90	DOL	17,782.310	0.00	1.000	17,782.31
	CO #133 Conn C Bent 2, 3, & 4 Sole Plate Mod.					
96086091	UNIQUE CHANGE ORDER ITEM 91	DOL	17,531.660	0.00	1.000	17,531.66
	CO #136 Add AZR Conn B					
96086091	UNIQUE CHANGE ORDER ITEM 91	DOL	19,380.910	0.00	1.000	19,380.91

96086092		CO #174, REPAIR UNMARKED FOC, DOL = LS UNIQUE CHANGE ORDER ITEM 92	DOL	3,184.660	0.00	1.000	3,184.66
96086093		MINIMAX SIGNAL CONDUCTOR INSTALL CO#138 UNIQUE CHANGE ORDER ITEM 93	DOL	165,398.520	0.00	1.000	165,398.52
96086094		CO #139 Temp 54" RCP Reroute UNIQUE CHANGE ORDER ITEM 94	DOL	63,099.010	0.00	1.000	63,099.01
96086095		CO #140 Purchase 120" CCA UNIQUE CHANGE ORDER ITEM 95	DOL	117,809.920	0.00	1.000	117,809.92
96086097	000	CO #141 610 NBML Longitudinal Joint UNIQUE CHANGE ORDER ITEM 97	DOL	4,886.960	0.00	1.000	4,886.96
96086097		CO #181, TRFF CNTRL - FRWY 1 LANE CLSR CTMS PAV, DOL = EA UNIQUE CHANGE ORDER ITEM 97	DOL	30,583.310	0.00	1.000	30,583.31
96086098		PS#5 MCC Re-feed to New ATS UNIQUE CHANGE ORDER ITEM 98	DOL	9,730.540	0.00	1.000	9,730.54
96086098		CO #181, FILL CTMS GROUND BOXES, DOL = LS UNIQUE CHANGE ORDER ITEM 98	DOL	30,831.650	0.00	1.000	30,831.65
96086100		CO #149 Pump Station #4 Handrail UNIQUE CHANGE ORDER ITEM 100	DOL	2,668.750	0.00	1.000	2,668.75
96086100	000	CO 182,TEMP. REMOVE FOURNACE/BISSONNET OH SIGN PANEL,DOL=LS UNIQUE CHANGE ORDER ITEM 100	DOL	7,653.560	0.00	1.000	7,653.56
96086101		CO #185, MOD FOUNDATION CAP, DOL = LS UNIQUE CHANGE ORDER ITEM	DOL	0.390	0.00	2,546,362.000	993,081.18
96086101		CO 188,IH610 STEEL UNIT 5 SPAN 11&12 ESCALATION COSTS,DOL=LB UNIQUE CHANGE ORDER ITEM	DOL	0.690	0.00	7,430.000	5,126.70
96086101		CO #183 Missing STRIPING ITEM ELIM EXT PAV MRK (9") (DOL=LF) UNIQUE CHANGE ORDER ITEM	DOL	1.000	0.00	5,041.780	5,041.78
96086101		CO #183 Missing STRIPING ITEM MIN STRIPING CHARGE UNIQUE CHANGE ORDER ITEM	DOL	1.280	0.00	648,094.000	831,310.17
96086101		CO 176, LABOR & EQUIPMENT FOR DEDUCTED MATERIAL, DOL=LB UNIQUE CHANGE ORDER ITEM	DOL	21.210	0.00	15.000	318.15
96086101		CO #183 Missing STRIPING ITEM PAVMENT SEALER SHIELD (DOL=EA) UNIQUE CHANGE ORDER ITEM	DOL	1,439.100	0.00	2.000	2,878.20
96086101		CO 151 Univision Storm Sewer Connection UNIQUE CHANGE ORDER ITEM	DOL	2,668.750	0.00	1.000	2,668.75
96086101		CO 182, REINSTALL FOURNACE/BISSONNET OH SIGN PANEL, DOL=LS UNIQUE CHANGE ORDER ITEM	DOL	10,135.540	0.00	1.000	10,135.54
		CO 182, MISCELLANEOUS OH SIGN WORK, DOL=LS					

TOTAL ITEM EARNINGS TO DATE **\$266,509,596.68**