



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **10/08/24**

CONTRACT ID: **027504061**
 PROJECT: **BR 2024(461)**
 CONTRACT: **12233007**
 AWARD AMOUNT: **\$13,665,830.90**
 PROJECTED AMOUNT: **\$13,818,535.45**
 ADJ. PROJECTED AMOUNT: **\$13,818,535.45**
 CONTRACTOR: **BUILT RIGHT CONSTRUCTION OF OKLAHOMA, LLC**

HIGHWAY: **IH 40**
 DISTRICT NAME: **AMARILLO**
 COUNTY: **CARSON**
 AREA ENGINEER: **Zachary Mayer, P. E.**
 AREA NUMBER: **062**

ESTIMATE NUMBER: **0008**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **09/01/2024** to **09/30/2024**
 ESTIMATE TYPE: **PROG**
 % COMPLETE: **20.30**
 % TIME USED: **21.15**
 % RETAINAGE: **0.00**

LETTING DATE: **12/05/2023**
 AWARD DATE: **12/12/2023**
 NOTICE TO PROCEED DATE: **01/04/2024**
 WORK BEGIN DATE: **05/08/2024**
 ACCEPTED DATE: **00/00/0000**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$2,805,774.22	\$1,962,271.20	\$843,503.02
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$2,805,774.22	\$1,962,271.20	\$843,503.02
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$2,805,774.22	\$1,962,271.20	\$843,503.02

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 05/08/2024
TIME CHARGES BEGIN: 02/03/2024
BID DAYS: 468
C. O. ADJUSTED DAYS: 0
CURRENT DAYS: 468
DAYS CHARGED TO DATE: 99
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0
LIQ DAMAGE RATE: \$1,317.00
LIQUIDATED DAMAGES: 0
 DAYS AT PER DAY \$1,317.00
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited
09/01/2024		1 SUNDAY
09/02/2024		1 HOLIDAY
09/03/2024	1	
09/04/2024	1	
09/05/2024	1	
09/06/2024	1	
09/07/2024		1 SATURDAY
09/08/2024		1 SUNDAY
09/09/2024	1	
09/10/2024	1	
09/11/2024	1	
09/12/2024	1	
09/13/2024	1	
09/14/2024		1 SATURDAY
09/15/2024		1 SUNDAY
09/16/2024	1	
09/17/2024	1	
09/18/2024	1	
09/19/2024	1	
09/20/2024	1	
09/21/2024		1 SATURDAY
09/22/2024		1 SUNDAY
09/23/2024	1	
09/24/2024	1	
09/25/2024	1	
09/26/2024	1	
09/27/2024	1	
09/28/2024		1 SATURDAY
09/29/2024		1 SUNDAY
09/30/2024	1	

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
30	20	10
HOLIDAY		1
SATURDAY		4
SUNDAY		5

WORK PERFORMED THIS PERIOD

PROJECT BR 2024(461) CONTROL 027504061

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
0085	04836006	000	HYDRO-DEMOLITION (1 1/2 IN)	SY	60.000	147.000	\$8,820.00	294.00	294.00
0130	05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42)	LF	90.000	425.000	\$38,250.00	570.00	425.00
0285	61856002	002	TMA (STATIONARY)	DAY	220.000	19.000	\$4,180.00	400.00	61.00
5500	96016001		MATERIAL ON HAND	DOL	1.000	44,981.020	\$44,981.02	1,000.00	407,105.02

CATEGORY 002 DESCRIPTION BRIDGE: 040330027504119 [IH 40 WB @ BI 40 F]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
0385	04516024	000	RETROFIT RAIL (TY SSTR)	LF	235.000	211.000	\$49,585.00	422.00	422.00
0390	04836005	000	HYDRO-DEMOLITION (1 IN)	SY	55.000	523.000	\$28,765.00	1,046.00	1,046.00
0410	07856011	000	BRIDGE JOINT REPLACEMENT (SEJ)	LF	600.000	38.000	\$22,800.00	76.00	76.00
0415	07856015	000	BRIDGE JOINT REPLACEMENT (SPECIAL)	LF	165.000	93.000	\$15,345.00	135.00	135.00

CATEGORY 003 DESCRIPTION FORCE ACCOUNT

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
5530	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	234,837.000	\$234,837.00	65,000.00	238,537.00

PROJECT BR 2024(461) CONTROL 027504062

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
0605	04836006	000	HYDRO-DEMOLITION (1 1/2 IN)	SY	60.000	147.000	\$8,820.00	294.00	294.00
0615	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	3,500.000	1.000	\$3,500.00	2.00	2.00
0650	05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42)	LF	90.000	425.000	\$38,250.00	570.00	425.00

CATEGORY 002 DESCRIPTION BRIDGE: 040330027504120 [IH 40 EB @ BI 40 F]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
0875	04516024	000	RETROFIT RAIL (TY SSTR)	LF	235.000	211.000	\$49,585.00	422.00	422.00
0880	04836005	000	HYDRO-DEMOLITION (1 IN)	SY	55.000	523.000	\$28,765.00	1,046.00	1,046.00
0900	07856011	000	BRIDGE JOINT REPLACEMENT (SEJ)	LF	600.000	38.000	\$22,800.00	76.00	76.00
0905	07856015	000	BRIDGE JOINT REPLACEMENT (SPECIAL)	LF	165.000	72.000	\$11,880.00	135.00	135.00

PROJECT BR 2024(461) CONTROL 027504064

CATEGORY 002 DESCRIPTION BRIDGE: 040330027504122 [IH 40 EB @ FM 295]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
1710	04296007	000	CONC STR REPAIR (VERTICAL & OVERHEAD)	SF	280.000	102.000	\$28,560.00	172.00	120.00

PROJECT BR 2024(461) CONTROL 027511086

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
3630	05006001	000	MOBILIZATION	LS	750,000.000	0.050	\$37,500.00	0.10	0.10

PROJECT BR 2024(461) CONTROL 027511087

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
4075	05006001	000	MOBILIZATION	LS	750,000.000	0.100	\$75,000.00	0.10	0.10

PROJECT BR 2024(768) CONTROL 030901045

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
4730	04296007	000	CONC STR REPAIR (VERTICAL & OVERHEAD)	SF	280.000	326.000	\$91,280.00	595.00	576.00

CATEGORY 002 DESCRIPTION BRIDGE: 040910027507108 [SH 70 @ IH 40]

TOTAL ITEM EARNINGS THIS ESTIMATE

\$843,503.02

CONTRACT LINE ITEMS

PROJECT BR 2024(461) CONTROL 027504061
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	03546075	000	PLANE ASPH CONC PAV (2" TO 6.5")	SY	14.000	1,174.000	0.000	1,174.00	16,436.00
0065	03546076	000	PLANE ASPH CONC PAV (6.5")	SY	24.000	1,050.000	0.000	1,050.00	25,200.00
0075	04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	800.000	38.000	0.000	31.50	25,200.00
0080	04396004	000	CONCRETE OVERLAY (3 IN)	SY	120.000	294.000	0.000	147.00	17,640.00
0085	04836006	000	HYDRO-DEMOLITION (1 1/2 IN)	SY	60.000	294.000	0.000	294.00	17,640.00
0090	05006001	000	MOBILIZATION	LS	750,000.000	0.100	0.000	0.10	75,000.00
0095	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	3,500.000	3.000	0.000	3.00	10,500.00
0110	05066040	002	BIODEG EROSN CONT LOGS (INSTL) (8")	LF	10.000	500.000	0.000	500.00	5,000.00
0120	05126017	000	PORT CTB (DES SOURCE)(F-SHAPE)(TY 1)	LF	25.000	810.000	0.000	810.00	20,250.00
0125	05126029	000	PORT CTB (MOVE)(F-SHAPE)(TY 1)	LF	15.000	810.000	0.000	810.00	12,150.00
0130	05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42)	LF	90.000	570.000	0.000	425.00	38,250.00
0145	05406011	001	MTL THRIE-BEAM GD FEN ADJUSTMENT	LF	150.000	38.000	0.000	19.00	2,850.00
0160	05436022	000	REMOVE CABLE BARRIER TERMINAL SECTION	EA	850.000	1.000	0.000	1.00	850.00
0165	05456003	000	CRASH CUSH ATTEN (MOVE & RESET)	EA	3,000.000	1.000	0.000	1.00	3,000.00
0175	05456019	000	CRASH CUSH ATTEN (INSTL)(S)(N)(TL3)	EA	10,000.000	1.000	0.000	1.00	10,000.00
0205	06626067	000	WK ZN PAV MRK REMOV (W)6"(SLD)	LF	1.200	5,880.000	0.000	3,845.00	4,614.00
0210	06626098	000	WK ZN PAV MRK REMOV (Y)6"(SLD)	LF	1.200	4,485.000	0.000	4,625.00	5,550.00
0240	06776002	000	ELIM EXT PAV MRK & MRKS (6")	LF	0.900	5,820.000	0.000	3,377.50	3,039.75
0255	30776057	000	SP MIXES SP-D PG70-28	TON	475.000	102.000	0.000	61.15	29,046.25
0265	60016002	000	PORTABLE CHANGEABLE MESSAGE SIGN	EA	15,000.000	4.000	0.000	4.00	60,000.00
0285	61856002	002	TMA (STATIONARY)	DAY	220.000	400.000	0.000	61.00	13,420.00
0290	61856003	002	TMA (MOBILE OPERATION)	HR	150.000	96.000	0.000	48.00	7,200.00
5500	96016001		MATERIAL ON HAND	DOL	1.000	1,000.000	0.000	407,105.02	407,105.02

Category Subtotal \$809,941.02

CATEGORY 002 DESCRIPTION BRIDGE: 040330027504119 [IH 40 WB @ BI 40 F]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0345	01046009	000	REMOVING CONC (RIPRAP)	SY	50.000	7.000	0.000	28.81	1,440.35
0375	04326001	000	RIPRAP (CONC)(4 IN)	CY	800.000	1.000	0.000	3.08	2,464.00
0380	04396004	000	CONCRETE OVERLAY (3 IN)	SY	120.000	1,046.000	0.000	523.00	62,760.00
0385	04516024	000	RETROFIT RAIL (TY SSTR)	LF	235.000	422.000	0.000	422.00	99,170.00
0390	04836005	000	HYDRO-DEMOLITION (1 IN)	SY	55.000	1,046.000	0.000	1,046.00	57,530.00
0395	04966056	000	REMOVE STR (STL SECTIONS)	LF	250.000	14.000	0.000	14.00	3,500.00
0400	07126009	003	JT / CRCK SEAL (HOT - POURED RUBBER)	LF	25.000	454.000	0.000	339.00	8,475.00
0410	07856011	000	BRIDGE JOINT REPLACEMENT (SEJ)	LF	600.000	76.000	0.000	76.00	45,600.00
0415	07856015	000	BRIDGE JOINT REPLACEMENT (SPECIAL)	LF	165.000	135.000	0.000	135.00	22,275.00

Category Subtotal \$303,214.35

CATEGORY 003 DESCRIPTION FORCE ACCOUNT

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
----------	-----------	--------	------------------------------	------	------------	--------------	-----------------	------------------	-----------

CATEGORY 003 DESCRIPTION FORCE ACCOUNT

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
5530	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	65,000.000	0.000	238,537.00	238,537.00
Category Subtotal									\$238,537.00

PROJECT BR 2024(461) CONTROL 027504062
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0580	03546075	000	PLANE ASPH CONC PAV (2" TO 6.5")	SY	14.000	1,174.000	0.000	1,174.00	16,436.00
0585	03546137	000	PLANE ASPH CONC PAV (5.5")	SY	24.000	1,050.000	0.000	1,050.00	25,200.00
0590	04326001	000	RIPRAP (CONC)(4 IN)	CY	800.000	99.000	0.000	3.08	2,464.00
0595	04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	800.000	34.000	0.000	28.50	22,800.00
0600	04396004	000	CONCRETE OVERLAY (3 IN)	SY	120.000	294.000	0.000	193.66	23,239.20
0605	04836006	000	HYDRO-DEMOLITION (1 1/2 IN)	SY	60.000	294.000	0.000	294.00	17,640.00
0610	05006001	000	MOBILIZATION	LS	750,000.000	0.100	0.000	0.10	75,000.00
0615	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	3,500.000	2.000	0.000	2.00	7,000.00
0630	05066040	002	BIODEG EROSN CONT LOGS (IN STL) (8")	LF	10.000	500.000	0.000	500.00	5,000.00
0640	05126017	000	PORT CTB (DES SOURCE)(F-SHAPE)(TY 1)	LF	25.000	810.000	0.000	810.00	20,250.00
0645	05126029	000	PORT CTB (MOVE)(F-SHAPE)(TY 1)	LF	15.000	810.000	0.000	810.00	12,150.00
0650	05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42)	LF	90.000	570.000	0.000	425.00	38,250.00
0665	05406011	001	MTL THRIE-BEAM GD FEN ADJUSTMENT	LF	150.000	38.000	0.000	19.00	2,850.00
0670	05456003	000	CRASH CUSH ATTEN (MOVE & RESET)	EA	3,000.000	1.000	0.000	1.00	3,000.00
0680	05456019	000	CRASH CUSH ATTEN (IN STL)(S)(N)(TL3)	EA	10,000.000	1.000	0.000	1.00	10,000.00
0710	06626067	000	WK ZN PAV MRK REMOV (W)6"(SLD)	LF	1.200	5,880.000	0.000	3,845.00	4,614.00
0715	06626098	000	WK ZN PAV MRK REMOV (Y)6"(SLD)	LF	1.200	4,485.000	0.000	4,625.00	5,550.00
0745	06776002	000	ELIM EXT PAV MRK & MRKS (6")	LF	0.900	5,820.000	0.000	3,377.50	3,039.75
0760	30776057	000	SP MIXES SP-D PG70-28	TON	475.000	102.000	0.000	61.15	29,046.25
Category Subtotal									\$323,529.20

CATEGORY 002 DESCRIPTION BRIDGE: 040330027504120 [IH 40 EB @ BI 40 F]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0835	01046009	000	REMOVING CONC (RIPRAP)	SY	50.000	13.000	0.000	28.81	1,440.35
0870	04396004	000	CONCRETE OVERLAY (3 IN)	SY	120.000	1,046.000	0.000	523.00	62,760.00
0875	04516024	000	RETROFIT RAIL (TY SSTR)	LF	235.000	422.000	0.000	422.00	99,170.00
0880	04836005	000	HYDRO-DEMOLITION (1 IN)	SY	55.000	1,046.000	0.000	1,046.00	57,530.00
0885	04966056	000	REMOVE STR (STL SECTIONS)	LF	250.000	14.000	0.000	14.00	3,500.00
0890	07126009	003	JT / CRCK SEAL (HOT - POURED RUBBER)	LF	25.000	443.000	0.000	339.00	8,475.00
0900	07856011	000	BRIDGE JOINT REPLACEMENT (SEJ)	LF	600.000	76.000	0.000	76.00	45,600.00
0905	07856015	000	BRIDGE JOINT REPLACEMENT (SPECIAL)	LF	165.000	135.000	0.000	135.00	22,275.00
Category Subtotal									\$300,750.35

PROJECT BR 2024(461) CONTROL 027504063
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
----------	-----------	--------	------------------------------	------	------------	--------------	-----------------	------------------	-----------

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1045	05006001	000	MOBILIZATION	LS	750,000.000	0.100	0.000	0.10	75,000.00
Category Subtotal									\$75,000.00

CATEGORY 002 DESCRIPTION BRIDGE: 040330027504121 [IH 40 WB @ FM 295]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1260	01046009	000	REMOVING CONC (RIPRAP)	SY	50.000	16.000	0.000	21.16	1,057.75
1285	04296007	000	CONC STR REPAIR (VERTICAL & OVERHEAD)	SF	280.000	134.000	0.000	34.00	9,520.00
1310	07126009	003	JT / CRCK SEAL (HOT - POURED RUBBER)	LF	25.000	299.000	0.000	433.50	10,837.50
1315	07136005	000	CRACK CLEANING AND SEALING (JCP)	LF	25.000	156.000	0.000	156.00	3,900.00
Category Subtotal									\$25,315.25

PROJECT BR 2024(461) CONTROL 027504064

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1470	05006001	000	MOBILIZATION	LS	750,000.000	0.100	0.000	0.10	75,000.00
Category Subtotal									\$75,000.00

CATEGORY 002 DESCRIPTION BRIDGE: 040330027504122 [IH 40 EB @ FM 295]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1685	01046009	000	REMOVING CONC (RIPRAP)	SY	50.000	9.000	0.000	21.16	1,057.75
1710	04296007	000	CONC STR REPAIR (VERTICAL & OVERHEAD)	SF	280.000	172.000	0.000	120.00	33,600.00
1740	07126009	003	JT / CRCK SEAL (HOT - POURED RUBBER)	LF	25.000	300.000	0.000	433.50	10,837.50
1745	07136005	000	CRACK CLEANING AND SEALING (JCP)	LF	25.000	156.000	0.000	156.00	3,900.00
Category Subtotal									\$49,395.25

PROJECT BR 2024(461) CONTROL 027504065

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1900	05006001	000	MOBILIZATION	LS	750,000.000	0.100	0.000	0.10	75,000.00
Category Subtotal									\$75,000.00

CATEGORY 002 DESCRIPTION BRIDGE: 040330027504123 [IH 40 WB @ FM 2300]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2130	01046009	000	REMOVING CONC (RIPRAP)	SY	50.000	20.000	0.000	29.54	1,476.80
2140	04016001	000	FLOWABLE BACKFILL	CY	400.000	5.000	0.000	1.00	400.00
2160	04296007	000	CONC STR REPAIR (VERTICAL & OVERHEAD)	SF	280.000	154.000	0.000	27.00	7,560.00
2165	04326001	000	RIPRAP (CONC)(4 IN)	CY	800.000	5.000	0.000	5.81	4,644.00
2185	07126009	003	JT / CRCK SEAL (HOT - POURED RUBBER)	LF	25.000	437.000	0.000	322.00	8,050.00

Category Subtotal \$22,130.80

PROJECT BR 2024(461) CONTROL 027504066
 CATEGORY 002 DESCRIPTION BRIDGE: 040330027504124 [IH 40 EB @ FM 2300]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2565	01046009	000	REMOVING CONC (RIPRAP)	SY	50.000	20.000	0.000	29.54	1,476.80
2575	04016001	000	FLOWABLE BACKFILL	CY	400.000	10.000	0.000	4.00	1,600.00
2595	04296007	000	CONC STR REPAIR (VERTICAL & OVERHEAD)	SF	280.000	186.000	0.000	27.00	7,560.00
2600	04326001	000	RIPRAP (CONC)(4 IN)	CY	800.000	8.000	0.000	5.81	4,644.00
2620	07126009	003	JT / CRCK SEAL (HOT - POURED RUBBER)	LF	25.000	411.000	0.000	334.00	8,350.00

Category Subtotal \$23,630.80

PROJECT BR 2024(461) CONTROL 027505048
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2780	05006001	000	MOBILIZATION	LS	750,000.000	0.100	0.000	0.10	75,000.00

Category Subtotal \$75,000.00

CATEGORY 002 DESCRIPTION BRIDGE: 040910027505125 [IH 40 WB @ IH 40 FRONTA

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3005	01046009	000	REMOVING CONC (RIPRAP)	SY	50.000	12.000	0.000	13.75	687.50
3010	04016001	000	FLOWABLE BACKFILL	CY	400.000	5.000	0.000	5.00	2,000.00
3030	04296007	000	CONC STR REPAIR (VERTICAL & OVERHEAD)	SF	280.000	111.000	0.000	30.50	8,540.00
3035	04326001	000	RIPRAP (CONC)(4 IN)	CY	800.000	4.000	0.000	1.62	1,297.60

Category Subtotal \$12,525.10

PROJECT BR 2024(461) CONTROL 027505049
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3190	04326001	000	RIPRAP (CONC)(4 IN)	CY	800.000	83.000	0.000	1.62	1,297.60
3210	05006001	000	MOBILIZATION	LS	750,000.000	0.100	0.000	0.10	75,000.00

Category Subtotal \$76,297.60

CATEGORY 002 DESCRIPTION BRIDGE: 040910027505126 [IH 40 EB @ IH 40 FRONTA

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3440	01046009	000	REMOVING CONC (RIPRAP)	SY	50.000	9.000	0.000	13.75	687.50
3465	04296007	000	CONC STR REPAIR (VERTICAL & OVERHEAD)	SF	280.000	107.000	0.000	30.50	8,540.00

Category Subtotal \$9,227.50

PROJECT BR 2024(461) CONTROL 027511086
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3630	05006001	000	MOBILIZATION	LS	750,000.000	0.100	0.000	0.10	75,000.00
Category Subtotal									75,000.00

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4075	05006001	000	MOBILIZATION	LS	750,000.000	0.100	0.000	0.10	75,000.00
Category Subtotal									75,000.00

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4730	04296007	000	CONC STR REPAIR (VERTICAL & OVERHEAD)	SF	280.000	595.000	0.000	576.00	161,280.00
Category Subtotal									161,280.00

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0045	01046009		REMOVING CONC (RIPRAP) Added by CO#1	SY	50.000	0.000	0.000	0.000	0.00
0050	01106002		EXCAVATION (CHANNEL) Added by CO#1	CY	101.900	0.000	0.000	0.000	0.00
0055	01326001		EMBANKMENT (FINAL)(ORD COMP)(TY A) Added by CO#1	CY	86.650	0.000	0.000	0.000	0.00
0070	04326001	000	RIPRAP (CONC)(4 IN)	CY	800.000	100.000	0.000	0.000	0.00
0071	04326001		RIPRAP (CONC)(4 IN) Added by CO#1	CY	873.000	0.000	0.000	0.000	0.00
0100	05066020	002	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	35.000	112.000	0.000	0.000	0.00
0105	05066024	002	CONSTRUCTION EXITS (REMOVE)	SY	15.000	112.000	0.000	0.000	0.00
0115	05066043	002	BIODEG EROSN CONT LOGS (REMOVE)	LF	3.000	500.000	0.000	0.000	0.00
0135	05146003	000	PERM CTB (SGL SLOPE) (TY 3) (42)	LF	300.000	20.000	0.000	0.000	0.00
0140	05406010	001	MTL W-BEAM GD FEN ADJUSTMENT	LF	26.000	250.000	0.000	0.000	0.00
0147	05426001		REMOVE METAL BEAM GUARD FENCE Added by CO#1	LF	6.000	0.000	0.000	0.000	0.00
0150	05436020	000	CABLE BARRIER TERMINAL SECTION (TL-4)	EA	4,200.000	1.000	0.000	0.000	0.00
0155	05436021	000	REMOVE CABLE BARRIER	LF	8.000	65.000	0.000	0.000	0.00
0162	05446003		GUARDRAIL END TREATMENT (REMOVE) Added by CO#1	EA	350.000	0.000	0.000	0.000	0.00
0170	05456007	000	CRASH CUSH ATTN (INSTL)(L)(N)(TL3)	EA	30,000.000	1.000	0.000	0.000	0.00
0180	06366011	001	REPLACE EXISTING ALUMINUM SIGNS (TY O)	EA	100.000	1.000	0.000	0.000	0.00

0185	06586013	000	INSTL DEL ASSM (D-SW)SZ (BRF)CTB	EA	50.000	3.000	0.000	0.000	0.00
0190	06586026	000	INSTL DEL ASSM (D-SY)SZ (BRF)CTB	EA	50.000	3.000	0.000	0.000	0.00
0195	06586061	000	INSTL DEL ASSM (D-SW)SZ 1(BRF)GF2	EA	55.000	5.000	0.000	0.000	0.00
0200	06586064	000	INSTL DEL ASSM (D-SY)SZ 1(BRF)GF2	EA	55.000	3.000	0.000	0.000	0.00
0215	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	0.010	219.000	0.000	0.000	0.00
0220	06666225	007	PAVEMENT SEALER 6"	LF	0.500	5,840.000	0.000	0.000	0.00
0225	06666305	007	RE PM W/RET REQ TY I (W)6"(BRK)(090MIL)	LF	2.200	640.000	0.000	0.000	0.00
0230	06666308	007	RE PM W/RET REQ TY I (W)6"(SLD)(090MIL)	LF	1.700	2,650.000	0.000	0.000	0.00
0235	06666320	007	RE PM W/RET REQ TY I (Y)6"(SLD)(090MIL)	LF	1.700	2,550.000	0.000	0.000	0.00
0245	06786002	000	PAV SURF PREP FOR MRK (6")	LF	0.350	680.000	0.000	0.000	0.00
0250	06786005	000	PAV SURF PREP FOR MRK (10")	LF	0.750	90.000	0.000	0.000	0.00
0260	30776075	000	TACK COAT	GAL	18.000	92.000	0.000	0.000	0.00
0270	60196006	000	PREFB PV MK W/WNTY TY B (W)(6")(SLD)	LF	10.000	340.000	0.000	0.000	0.00
0275	60196007	000	PREFB PV MK W/WNTY TY B(W)6"(BRK)CNTST	LF	15.000	90.000	0.000	0.000	0.00
0280	60196014	000	PREFB PV MK W/WNTY TY B (Y)(6")(SLD)	LF	10.000	340.000	0.000	0.000	0.00
0295	63626005	000	REC REFL PAV MRKR TY II-C-R	EA	55.000	38.000	0.000	0.000	0.00
5505	96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1,000.000	0.000	0.000	0.00
5510	96026002		PAYMENT ADJUSTMENT-NEG	DOL	-1.000	2,000.000	0.000	0.000	0.00
5515	30776073		PRODUCTION PAYMENT ADJUSTMENT	DOL	1.000	21,044.400	0.000	0.000	0.00
5520	30776074		PLACEMENT PAYMENT ADJUSTMENT	DOL	1.000	16,660.150	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 002 DESCRIPTION BRIDGE: 040330027504119 [IH 40 WB @ BI 40 F]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0350	04016001	000	FLOWABLE BACKFILL	CY	400.000	5.000	0.000	0.000	0.00
0355	04276007	003	EPOXY WATERPROOF FINISH (TY X)	SF	11.000	2,571.000	0.000	0.000	0.00
0360	04296003	000	CONC STR REPAIR(DECK REP(PART DEPTH))	SF	155.000	95.000	0.000	0.000	0.00
0365	04296005	000	CONC STR REPAIR(DECK REP (FULL DEPTH))	SF	235.000	25.000	0.000	0.000	0.00
0370	04296007	000	CONC STR REPAIR (VERTICAL & OVERHEAD)	SF	280.000	113.000	0.000	0.000	0.00
0405	07136005	000	CRACK CLEANING AND SEALING (JCP)	LF	25.000	146.000	0.000	0.000	0.00
0420	73096001	001	CLEANING STRUCTURE (BENT)	EA	1,400.000	2.000	0.000	0.000	0.00
0425	73096002	001	CLEANING STRUCTURE (ABUTMENT)	EA	1,400.000	2.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 003 DESCRIPTION FORCE ACCOUNT

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
5525	96066055		FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	50,000.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT BR 2024(461) CONTROL 027504062

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0565	01046009		REMOVING CONC (RIPRAP)	SY	50.000	0.000	0.000	0.000	0.00

Added by CO#1									
0570	01106002		EXCAVATION (CHANNEL)	CY	101.900	0.000	0.000	0.000	0.00
Added by CO#1									
0575	01326001		EMBANKMENT (FINAL)(ORD COMP)(TY A)	CY	86.650	0.000	0.000	0.000	0.00
Added by CO#1									
0591	04326001		RIPRAP (CONC)(4 IN)	CY	873.000	0.000	0.000	0.000	0.00
Added by CO#1									
0620	05066020	002	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	35.000	112.000	0.000	0.000	0.00
0625	05066024	002	CONSTRUCTION EXITS (REMOVE)	SY	15.000	112.000	0.000	0.000	0.00
0635	05066043	002	BIODEG EROSN CONT LOGS (REMOVE)	LF	3.000	500.000	0.000	0.000	0.00
0655	05146003	000	PERM CTB (SGL SLOPE) (TY 3) (42)	LF	300.000	20.000	0.000	0.000	0.00
0660	05406010	001	MTL W-BEAM GD FEN ADJUSTMENT	LF	26.000	200.000	0.000	0.000	0.00
0666	05426001		REMOVE METAL BEAM GUARD FENCE	LF	6.000	0.000	0.000	0.000	0.00
Added by CO#1									
0667	05436020		CABLE BARRIER TERMINAL SECTION (TL-4)	EA	4,200.000	0.000	0.000	0.000	0.00
Added by CO#1									
0668	05436021		REMOVE CABLE BARRIER	LF	8.000	0.000	0.000	0.000	0.00
Added by CO#1									
0669	05446003		GUARDRAIL END TREATMENT (REMOVE)	EA	350.000	0.000	0.000	0.000	0.00
Added by CO#1									
0671	05436022		REMOVE CABLE BARRIER TERMINAL SECTION	EA	850.000	0.000	0.000	0.000	0.00
Added by CO#1									
0675	05456007	000	CRASH CUSH ATTEN (INSTL)(L)(N)(TL3)	EA	30,000.000	1.000	0.000	0.000	0.00
0685	06366011	001	REPLACE EXISTING ALUMINUM SIGNS (TY O)	EA	100.000	1.000	0.000	0.000	0.00
0690	06586013	000	INSTL DEL ASSM (D-SW)SZ (BRF)CTB	EA	50.000	3.000	0.000	0.000	0.00
0695	06586026	000	INSTL DEL ASSM (D-SY)SZ (BRF)CTB	EA	50.000	3.000	0.000	0.000	0.00
0700	06586061	000	INSTL DEL ASSM (D-SW)SZ 1(BRF)GF2	EA	55.000	5.000	0.000	0.000	0.00
0705	06586064	000	INSTL DEL ASSM (D-SY)SZ 1(BRF)GF2	EA	55.000	2.000	0.000	0.000	0.00
0720	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	0.010	219.000	0.000	0.000	0.00
0725	06666225	007	PAVEMENT SEALER 6"	LF	0.500	5,840.000	0.000	0.000	0.00
0730	06666305	007	RE PM W/RET REQ TY I (W)6"(BRK)(090MIL)	LF	2.200	640.000	0.000	0.000	0.00
0735	06666308	007	RE PM W/RET REQ TY I (W)6"(SLD)(090MIL)	LF	1.700	2,650.000	0.000	0.000	0.00
0740	06666320	007	RE PM W/RET REQ TY I (Y)6"(SLD)(090MIL)	LF	1.700	2,550.000	0.000	0.000	0.00
0750	06786002	000	PAV SURF PREP FOR MRK (6")	LF	0.350	680.000	0.000	0.000	0.00
0755	06786005	000	PAV SURF PREP FOR MRK (10")	LF	0.750	90.000	0.000	0.000	0.00
0765	30776075	000	TACK COAT	GAL	18.000	92.000	0.000	0.000	0.00
0770	60196006	000	PREFB PV MK W/WNTY TY B (W)(6")(SLD)	LF	10.000	340.000	0.000	0.000	0.00
0775	60196007	000	PREFB PV MK W/WNTY TY B(W)6"(BRK)CNTST	LF	15.000	90.000	0.000	0.000	0.00
0780	60196014	000	PREFB PV MK W/WNTY TY B (Y)(6")(SLD)	LF	10.000	340.000	0.000	0.000	0.00
0785	63626005	000	REC REFL PAV MRKR TY II-C-R	EA	55.000	38.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 002 DESCRIPTION BRIDGE: 040330027504120 [IH 40 EB @ BI 40 F]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0840	04016001	000	FLOWABLE BACKFILL	CY	400.000	5.000	0.000	0.000	0.00
0845	04276007	003	EPOXY WATERPROOF FINISH (TY X)	SF	11.000	2,413.000	0.000	0.000	0.00
0850	04296003	000	CONC STR REPAIR(DECK REP(PART DEPTH))	SF	155.000	95.000	0.000	0.000	0.00
0855	04296005	000	CONC STR REPAIR(DECK REP (FULL DEPTH))	SF	235.000	25.000	0.000	0.000	0.00
0860	04296007	000	CONC STR REPAIR (VERTICAL & OVERHEAD)	SF	280.000	107.000	0.000	0.000	0.00

0865	04326001	000	RIPRAP (CONC)(4 IN)	CY	800.000	6.000	0.000	0.000	0.00
0895	07136005	000	CRACK CLEANING AND SEALING (JCP)	LF	25.000	146.000	0.000	0.000	0.00
0910	73096001	001	CLEANING STRUCTURE (BENT)	EA	1,400.000	2.000	0.000	0.000	0.00
0915	73096002	001	CLEANING STRUCTURE (ABUTMENT)	EA	1,400.000	2.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT BR 2024(461) **CONTROL** 027504063

CATEGORY 001 **DESCRIPTION** ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1000	01046009		REMOVING CONC (RIPRAP) Added by CO#1	SY	50.000	0.000	0.000	0.000	0.00
1005	01106002		EXCAVATION (CHANNEL) Added by CO#1	CY	101.900	0.000	0.000	0.000	0.00
1010	01326001		EMBANKMENT (FINAL)(ORD COMP)(TY A) Added by CO#1	CY	86.650	0.000	0.000	0.000	0.00
1015	03546075	000	PLANE ASPH CONC PAV (2" TO 6.5")	SY	14.000	1,174.000	0.000	0.000	0.00
1020	03546076	000	PLANE ASPH CONC PAV (6.5")	SY	24.000	1,190.000	0.000	0.000	0.00
1025	04326001	000	RIPRAP (CONC)(4 IN)	CY	800.000	101.000	0.000	0.000	0.00
1026	04326001		RIPRAP (CONC)(4 IN) Added by CO#1	CY	873.000	0.000	0.000	0.000	0.00
1030	04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	800.000	35.000	0.000	0.000	0.00
1031	04326045		RIPRAP (MOW STRIP)(4 IN) Added by CO#1	CY	873.000	0.000	0.000	0.000	0.00
1035	04396004	000	CONCRETE OVERLAY (3 IN)	SY	120.000	294.000	0.000	0.000	0.00
1040	04836006	000	HYDRO-DEMOLITION (1 1/2 IN)	SY	60.000	294.000	0.000	0.000	0.00
1050	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	3,500.000	4.000	0.000	0.000	0.00
1055	05066020	002	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	35.000	112.000	0.000	0.000	0.00
1060	05066024	002	CONSTRUCTION EXITS (REMOVE)	SY	15.000	112.000	0.000	0.000	0.00
1065	05066040	002	BIODEG EROSN CONT LOGS (INSTL) (8")	LF	10.000	500.000	0.000	0.000	0.00
1070	05066043	002	BIODEG EROSN CONT LOGS (REMOVE)	LF	3.000	500.000	0.000	0.000	0.00
1075	05126029	000	PORT CTB (MOVE)(F-SHAPE)(TY 1)	LF	15.000	1,620.000	0.000	0.000	0.00
1080	05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42)	LF	90.000	570.000	0.000	0.000	0.00
1085	05146003	000	PERM CTB (SGL SLOPE) (TY 3) (42)	LF	300.000	20.000	0.000	0.000	0.00
1090	05406010	001	MTL W-BEAM GD FEN ADJUSTMENT	LF	26.000	300.000	0.000	0.000	0.00
1095	05406011	001	MTL THRIE-BEAM GD FEN ADJUSTMENT	LF	150.000	38.000	0.000	0.000	0.00
1096	05426001		REMOVE METAL BEAM GUARD FENCE Added by CO#1	LF	6.000	0.000	0.000	0.000	0.00
1097	05436020		CABLE BARRIER TERMINAL SECTION (TL-4) Added by CO#1	EA	4,200.000	0.000	0.000	0.000	0.00
1098	05436021		REMOVE CABLE BARRIER Added by CO#1	LF	8.000	0.000	0.000	0.000	0.00
1099	05446003		GUARDRAIL END TREATMENT (REMOVE) Added by CO#1	EA	350.000	0.000	0.000	0.000	0.00
1100	05456003	000	CRASH CUSH ATTEN (MOVE & RESET)	EA	3,000.000	2.000	0.000	0.000	0.00
1101	05436022		REMOVE CABLE BARRIER TERMINAL SECTION Added by CO#1	EA	850.000	0.000	0.000	0.000	0.00
1105	05456007	000	CRASH CUSH ATTEN (INSTL)(L)(N)(TL3)	EA	30,000.000	1.000	0.000	0.000	0.00
1110	06366011	001	REPLACE EXISTING ALUMINUM SIGNS (TY O)	EA	100.000	1.000	0.000	0.000	0.00

1115	06586013	000	INSTL DEL ASSM (D-SW)SZ (BRF)CTB	EA	50.000	3.000	0.000	0.000	0.00
1120	06586026	000	INSTL DEL ASSM (D-SY)SZ (BRF)CTB	EA	50.000	3.000	0.000	0.000	0.00
1125	06586061	000	INSTL DEL ASSM (D-SW)SZ 1(BRF)GF2	EA	55.000	5.000	0.000	0.000	0.00
1130	06586064	000	INSTL DEL ASSM (D-SY)SZ 1(BRF)GF2	EA	55.000	2.000	0.000	0.000	0.00
1135	06626067	000	WK ZN PAV MRK REMOV (W)6"(SLD)	LF	1.200	5,880.000	0.000	0.000	0.00
1140	06626098	000	WK ZN PAV MRK REMOV (Y)6"(SLD)	LF	1.200	4,485.000	0.000	0.000	0.00
1145	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	0.010	219.000	0.000	0.000	0.00
1150	06666225	007	PAVEMENT SEALER 6"	LF	0.500	5,840.000	0.000	0.000	0.00
1155	06666305	007	RE PM W/RET REQ TY I (W)6"(BRK)(090MIL)	LF	2.200	640.000	0.000	0.000	0.00
1160	06666308	007	RE PM W/RET REQ TY I (W)6"(SLD)(090MIL)	LF	1.700	2,650.000	0.000	0.000	0.00
1165	06666320	007	RE PM W/RET REQ TY I (Y)6"(SLD)(090MIL)	LF	1.700	2,550.000	0.000	0.000	0.00
1170	06776002	000	ELIM EXT PAV MRK & MRKS (6")	LF	0.900	5,820.000	0.000	0.000	0.00
1175	06786002	000	PAV SURF PREP FOR MRK (6")	LF	0.350	680.000	0.000	0.000	0.00
1180	06786005	000	PAV SURF PREP FOR MRK (10")	LF	0.750	90.000	0.000	0.000	0.00
1185	30776057	000	SP MIXES SP-D PG70-28	TON	475.000	102.000	0.000	0.000	0.00
1190	30776075	000	TACK COAT	GAL	18.000	92.000	0.000	0.000	0.00
1195	60196006	000	PREFB PV MK W/WNTY TY B (W)(6")(SLD)	LF	10.000	340.000	0.000	0.000	0.00
1200	60196007	000	PREFB PV MK W/WNTY TY B(W)6"(BRK)CNTST	LF	15.000	90.000	0.000	0.000	0.00
1205	60196014	000	PREFB PV MK W/WNTY TY B (Y)(6")(SLD)	LF	10.000	340.000	0.000	0.000	0.00
1210	63626005	000	REC REFL PAV MRKR TY II-C-R	EA	55.000	38.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 002 DESCRIPTION BRIDGE: 040330027504121 [IH 40 WB @ FM 295]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1265	04016001	000	FLOWABLE BACKFILL	CY	400.000	5.000	0.000	0.000	0.00
1270	04276007	003	EPOXY WATERPROOF FINISH (TY X)	SF	11.000	2,430.000	0.000	0.000	0.00
1275	04296003	000	CONC STR REPAIR(DECK REP(PART DEPTH))	SF	155.000	110.000	0.000	0.000	0.00
1280	04296005	000	CONC STR REPAIR(DECK REP (FULL DEPTH))	SF	235.000	25.000	0.000	0.000	0.00
1290	04326001	000	RIPRAP (CONC)(4 IN)	CY	800.000	7.000	0.000	0.000	0.00
1295	04396004	000	CONCRETE OVERLAY (3 IN)	SY	120.000	1,178.000	0.000	0.000	0.00
1300	04516024	000	RETROFIT RAIL (TY SSTR)	LF	235.000	460.000	0.000	0.000	0.00
1305	04836005	000	HYDRO-DEMOLITION (1 IN)	SY	55.000	1,178.000	0.000	0.000	0.00
1320	07856011	000	BRIDGE JOINT REPLACEMENT (SEJ)	LF	600.000	76.000	0.000	0.000	0.00
1325	07856015	000	BRIDGE JOINT REPLACEMENT (SPECIAL)	LF	165.000	138.000	0.000	0.000	0.00
1330	07866001	000	CARBON FIBER REINF POLYMER PROTECTION	SF	135.000	32.000	0.000	0.000	0.00
1335	73096001	001	CLEANING STRUCTURE (BENT)	EA	1,400.000	2.000	0.000	0.000	0.00
1340	73096002	001	CLEANING STRUCTURE (ABUTMENT)	EA	1,400.000	2.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT BR 2024(461) CONTROL 027504064

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1425	01046009		REMOVING CONC (RIPRAP) Added by CO#1	SY	50.000	0.000	0.000	0.000	0.00
1430	01106002		EXCAVATION (CHANNEL) Added by CO#1	CY	101.900	0.000	0.000	0.000	0.00

1435	01326001		EMBANKMENT (FINAL)(ORD COMP)(TY A)	CY	86.650	0.000	0.000	0.000	0.00
			Added by CO#1						
1440	03546049	000	PLANE ASPH CONC PAV (6")	SY	22.000	1,190.000	0.000	0.000	0.00
1445	03546075	000	PLANE ASPH CONC PAV (2" TO 6.5")	SY	14.000	1,174.000	0.000	0.000	0.00
1450	04326001	000	RIPRAP (CONC)(4 IN)	CY	800.000	79.000	0.000	0.000	0.00
1451	04326001		RIPRAP (CONC)(4 IN)	CY	873.000	0.000	0.000	0.000	0.00
			Added by CO#1						
1455	04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	800.000	35.000	0.000	0.000	0.00
1456	04326045		RIPRAP (MOW STRIP)(4 IN)	CY	873.000	0.000	0.000	0.000	0.00
			Added by CO#1						
1460	04396004	000	CONCRETE OVERLAY (3 IN)	SY	120.000	294.000	0.000	0.000	0.00
1465	04836006	000	HYDRO-DEMOLITION (1 1/2 IN)	SY	60.000	294.000	0.000	0.000	0.00
1475	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	3,500.000	2.000	0.000	0.000	0.00
1480	05066020	002	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	35.000	112.000	0.000	0.000	0.00
1485	05066024	002	CONSTRUCTION EXITS (REMOVE)	SY	15.000	112.000	0.000	0.000	0.00
1490	05066040	002	BIODEG EROSN CONT LOGS (INSTL) (8")	LF	10.000	500.000	0.000	0.000	0.00
1495	05066043	002	BIODEG EROSN CONT LOGS (REMOVE)	LF	3.000	500.000	0.000	0.000	0.00
1500	05126029	000	PORT CTB (MOVE)(F-SHAPE)(TY 1)	LF	15.000	1,620.000	0.000	0.000	0.00
1505	05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42)	LF	90.000	540.000	0.000	0.000	0.00
1510	05146003	000	PERM CTB (SGL SLOPE) (TY 3) (42)	LF	300.000	20.000	0.000	0.000	0.00
1515	05406010	001	MTL W-BEAM GD FEN ADJUSTMENT	LF	26.000	50.000	0.000	0.000	0.00
1520	05406011	001	MTL THRIE-BEAM GD FEN ADJUSTMENT	LF	150.000	38.000	0.000	0.000	0.00
1521	05426001		REMOVE METAL BEAM GUARD FENCE	LF	6.000	0.000	0.000	0.000	0.00
			Added by CO#1						
1522	05436020		CABLE BARRIER TERMINAL SECTION (TL-4)	EA	4,200.000	0.000	0.000	0.000	0.00
			Added by CO#1						
1523	05436021		REMOVE CABLE BARRIER	LF	8.000	0.000	0.000	0.000	0.00
			Added by CO#1						
1524	05446003		GUARDRAIL END TREATMENT (REMOVE)	EA	350.000	0.000	0.000	0.000	0.00
			Added by CO#1						
1525	05456003	000	CRASH CUSH ATTEN (MOVE & RESET)	EA	3,000.000	2.000	0.000	0.000	0.00
1526	05436022		REMOVE CABLE BARRIER TERMINAL SECTION	EA	850.000	0.000	0.000	0.000	0.00
			Added by CO#1						
1530	05456007	000	CRASH CUSH ATTEN (INSTL)(L)(N)(TL3)	EA	30,000.000	1.000	0.000	0.000	0.00
1535	06366011	001	REPLACE EXISTING ALUMINUM SIGNS (TY O)	EA	100.000	1.000	0.000	0.000	0.00
1540	06586013	000	INSTL DEL ASSM (D-SW)SZ (BRF)CTB	EA	50.000	3.000	0.000	0.000	0.00
1545	06586026	000	INSTL DEL ASSM (D-SY)SZ (BRF)CTB	EA	50.000	3.000	0.000	0.000	0.00
1550	06586061	000	INSTL DEL ASSM (D-SW)SZ 1(BRF)GF2	EA	55.000	5.000	0.000	0.000	0.00
1555	06586064	000	INSTL DEL ASSM (D-SY)SZ 1(BRF)GF2	EA	55.000	2.000	0.000	0.000	0.00
1560	06626067	000	WK ZN PAV MRK REMOV (W)6"(SLD)	LF	1.200	5,880.000	0.000	0.000	0.00
1565	06626098	000	WK ZN PAV MRK REMOV (Y)6"(SLD)	LF	1.200	4,485.000	0.000	0.000	0.00
1570	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	0.010	219.000	0.000	0.000	0.00
1575	06666225	007	PAVEMENT SEALER 6"	LF	0.500	5,840.000	0.000	0.000	0.00
1580	06666305	007	RE PM W/RET REQ TY I (W)6"(BRK)(090MIL)	LF	2.200	640.000	0.000	0.000	0.00
1585	06666308	007	RE PM W/RET REQ TY I (W)6"(SLD)(090MIL)	LF	1.700	2,650.000	0.000	0.000	0.00
1590	06666320	007	RE PM W/RET REQ TY I (Y)6"(SLD)(090MIL)	LF	1.700	2,550.000	0.000	0.000	0.00
1595	06776002	000	ELIM EXT PAV MRK & MRKS (6")	LF	0.900	5,820.000	0.000	0.000	0.00
1600	06786002	000	PAV SURF PREP FOR MRK (6")	LF	0.350	680.000	0.000	0.000	0.00
1605	06786005	000	PAV SURF PREP FOR MRK (10")	LF	0.750	90.000	0.000	0.000	0.00
1610	30776057	000	SP MIXES SP-D PG70-28	TON	475.000	102.000	0.000	0.000	0.00
1615	30776075	000	TACK COAT	GAL	18.000	92.000	0.000	0.000	0.00
1620	60196006	000	PREFB PV MK W/WNTY TY B (W)(6")(SLD)	LF	10.000	340.000	0.000	0.000	0.00

1625	60196007	000	PREFB PV MK W/WNTY TY B(W)6"(BRK)CNTST	LF	15.000	90.000	0.000	0.000	0.00
1630	60196014	000	PREFB PV MK W/WNTY TY B (Y)(6")(SLD)	LF	10.000	340.000	0.000	0.000	0.00
1635	63626005	000	REC REFL PAV MRKR TY II-C-R	EA	55.000	38.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 002 DESCRIPTION BRIDGE: 040330027504122 [IH 40 EB @ FM 295]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1690	04016001	000	FLOWABLE BACKFILL	CY	400.000	5.000	0.000	0.000	0.00
1695	04276007	003	EPOXY WATERPROOF FINISH (TY X)	SF	11.000	2,430.000	0.000	0.000	0.00
1700	04296003	000	CONC STR REPAIR(DECK REP(PART DEPTH))	SF	155.000	110.000	0.000	0.000	0.00
1705	04296005	000	CONC STR REPAIR(DECK REP (FULL DEPTH))	SF	235.000	25.000	0.000	0.000	0.00
1715	04326001	000	RIPRAP (CONC)(4 IN)	CY	800.000	5.000	0.000	0.000	0.00
1720	04396004	000	CONCRETE OVERLAY (3 IN)	SY	120.000	1,178.000	0.000	0.000	0.00
1725	04516024	000	RETROFIT RAIL (TY SSTR)	LF	235.000	460.000	0.000	0.000	0.00
1730	04836005	000	HYDRO-DEMOLITION (1 IN)	SY	55.000	1,178.000	0.000	0.000	0.00
1735	04966056	000	REMOVE STR (STL SECTIONS)	LF	250.000	7.000	0.000	0.000	0.00
1750	07856011	000	BRIDGE JOINT REPLACEMENT (SEJ)	LF	600.000	76.000	0.000	0.000	0.00
1755	07856015	000	BRIDGE JOINT REPLACEMENT (SPECIAL)	LF	165.000	184.000	0.000	0.000	0.00
1760	07866001	000	CARBON FIBER REINF POLYMER PROTECTION	SF	135.000	284.000	0.000	0.000	0.00
1765	73096001	001	CLEANING STRUCTURE (BENT)	EA	1,400.000	2.000	0.000	0.000	0.00
1770	73096002	001	CLEANING STRUCTURE (ABUTMENT)	EA	1,400.000	2.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT BR 2024(461) CONTROL 027504065

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1855	01046009		REMOVING CONC (RIPRAP) Added by CO#1	SY	50.000	0.000	0.000	0.000	0.00
1860	01106002		EXCAVATION (CHANNEL) Added by CO#1	CY	101.900	0.000	0.000	0.000	0.00
1865	01326001		EMBANKMENT (FINAL)(ORD COMP)(TY A) Added by CO#1	CY	86.650	0.000	0.000	0.000	0.00
1870	03546075	000	PLANE ASPH CONC PAV (2" TO 6.5")	SY	14.000	1,174.000	0.000	0.000	0.00
1875	03546076	000	PLANE ASPH CONC PAV (6.5")	SY	24.000	1,307.000	0.000	0.000	0.00
1880	04326001	000	RIPRAP (CONC)(4 IN)	CY	800.000	108.000	0.000	0.000	0.00
1881	04326001		RIPRAP (CONC)(4 IN) Added by CO#1	CY	873.000	0.000	0.000	0.000	0.00
1885	04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	800.000	33.000	0.000	0.000	0.00
1886	04326045		RIPRAP (MOW STRIP)(4 IN) Added by CO#1	CY	873.000	0.000	0.000	0.000	0.00
1890	04396004	000	CONCRETE OVERLAY (3 IN)	SY	120.000	294.000	0.000	0.000	0.00
1895	04836006	000	HYDRO-DEMOLITION (1 1/2 IN)	SY	60.000	294.000	0.000	0.000	0.00
1905	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	3,500.000	2.000	0.000	0.000	0.00
1910	05066020	002	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	35.000	112.000	0.000	0.000	0.00
1915	05066024	002	CONSTRUCTION EXITS (REMOVE)	SY	15.000	112.000	0.000	0.000	0.00
1920	05066040	002	BIODEG EROSN CONT LOGS (INSTL) (8")	LF	10.000	500.000	0.000	0.000	0.00

1925	05066043	002	BIODEG EROSN CONT LOGS (REMOVE)	LF	3.000	500.000	0.000	0.000	0.00
1930	05126029	000	PORT CTB (MOVE)(F-SHAPE)(TY 1)	LF	15.000	1,620.000	0.000	0.000	0.00
1935	05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42)	LF	90.000	570.000	0.000	0.000	0.00
1940	05146003	000	PERM CTB (SGL SLOPE) (TY 3) (42)	LF	300.000	20.000	0.000	0.000	0.00
1945	05406010	001	MTL W-BEAM GD FEN ADJUSTMENT	LF	26.000	350.000	0.000	0.000	0.00
1950	05406011	001	MTL THRIE-BEAM GD FEN ADJUSTMENT	LF	150.000	38.000	0.000	0.000	0.00
1952	05426001		REMOVE METAL BEAM GUARD FENCE	LF	6.000	0.000	0.000	0.000	0.00
			Added by CO#1						
1955	05436020	000	CABLE BARRIER TERMINAL SECTION (TL-4)	EA	4,200.000	1.000	0.000	0.000	0.00
1960	05436021	000	REMOVE CABLE BARRIER	LF	8.000	25.000	0.000	0.000	0.00
1965	05436022	000	REMOVE CABLE BARRIER TERMINAL SECTION	EA	850.000	1.000	0.000	0.000	0.00
1968	05446003		GUARDRAIL END TREATMENT (REMOVE)	EA	350.000	0.000	0.000	0.000	0.00
			Added by CO#1						
1970	05456003	000	CRASH CUSH ATTEN (MOVE & RESET)	EA	3,000.000	2.000	0.000	0.000	0.00
1975	05456007	000	CRASH CUSH ATTEN (INSTL)(L)(N)(TL3)	EA	30,000.000	1.000	0.000	0.000	0.00
1980	06366011	001	REPLACE EXISTING ALUMINUM SIGNS (TY O)	EA	100.000	1.000	0.000	0.000	0.00
1985	06586013	000	INSTL DEL ASSM (D-SW)SZ (BRF)CTB	EA	50.000	3.000	0.000	0.000	0.00
1990	06586026	000	INSTL DEL ASSM (D-SY)SZ (BRF)CTB	EA	50.000	3.000	0.000	0.000	0.00
1995	06586061	000	INSTL DEL ASSM (D-SW)SZ 1(BRF)GF2	EA	55.000	5.000	0.000	0.000	0.00
2000	06586064	000	INSTL DEL ASSM (D-SY)SZ 1(BRF)GF2	EA	55.000	2.000	0.000	0.000	0.00
2005	06626067	000	WK ZN PAV MRK REMOV (W)6"(SLD)	LF	1.200	5,880.000	0.000	0.000	0.00
2010	06626098	000	WK ZN PAV MRK REMOV (Y)6"(SLD)	LF	1.200	4,485.000	0.000	0.000	0.00
2015	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	0.010	219.000	0.000	0.000	0.00
2020	06666225	007	PAVEMENT SEALER 6"	LF	0.500	5,840.000	0.000	0.000	0.00
2025	06666305	007	RE PM W/RET REQ TY I (W)6"(BRK)(090MIL)	LF	2.200	640.000	0.000	0.000	0.00
2030	06666308	007	RE PM W/RET REQ TY I (W)6"(SLD)(090MIL)	LF	1.700	2,650.000	0.000	0.000	0.00
2035	06666320	007	RE PM W/RET REQ TY I (Y)6"(SLD)(090MIL)	LF	1.700	2,550.000	0.000	0.000	0.00
2040	06776002	000	ELIM EXT PAV MRK & MRKS (6")	LF	0.900	5,820.000	0.000	0.000	0.00
2045	06786002	000	PAV SURF PREP FOR MRK (6")	LF	0.350	680.000	0.000	0.000	0.00
2050	06786005	000	PAV SURF PREP FOR MRK (10")	LF	0.750	90.000	0.000	0.000	0.00
2055	30776057	000	SP MIXES SP-D PG70-28	TON	475.000	102.000	0.000	0.000	0.00
2060	30776075	000	TACK COAT	GAL	18.000	92.000	0.000	0.000	0.00
2065	60196006	000	PREFB PV MK W/WNTY TY B (W)(6")(SLD)	LF	10.000	340.000	0.000	0.000	0.00
2070	60196007	000	PREFB PV MK W/WNTY TY B(W)6"(BRK)CNTST	LF	15.000	90.000	0.000	0.000	0.00
2075	60196014	000	PREFB PV MK W/WNTY TY B (Y)(6")(SLD)	LF	10.000	340.000	0.000	0.000	0.00
2080	63626005	000	REC REFL PAV MRKR TY II-C-R	EA	55.000	38.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 002 DESCRIPTION BRIDGE: 040330027504123 [IH 40 WB @ FM 2300]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2135	01326003	000	EMBANKMENT (FINAL)(ORD COMP)(TY B)	CY	50.000	9.000	0.000	0.000	0.00
2145	04276007	003	EPOXY WATERPROOF FINISH (TY X)	SF	11.000	3,074.000	0.000	0.000	0.00
2150	04296003	000	CONC STR REPAIR(DECK REP(PART DEPTH))	SF	155.000	120.000	0.000	0.000	0.00
2155	04296005	000	CONC STR REPAIR(DECK REP (FULL DEPTH))	SF	235.000	30.000	0.000	0.000	0.00
2170	04396004	000	CONCRETE OVERLAY (3 IN)	SY	120.000	1,293.000	0.000	0.000	0.00
2175	04516024	000	RETROFIT RAIL (TY SSTR)	LF	235.000	506.000	0.000	0.000	0.00
2180	04836005	000	HYDRO-DEMOLITION (1 IN)	SY	55.000	1,293.000	0.000	0.000	0.00
2190	07136005	000	CRACK CLEANING AND SEALING (JCP)	LF	25.000	195.000	0.000	0.000	0.00
2195	07856011	000	BRIDGE JOINT REPLACEMENT (SEJ)	LF	600.000	76.000	0.000	0.000	0.00

2200	07856015	000	BRIDGE JOINT REPLACEMENT (SPECIAL)	LF	165.000	220.000	0.000	0.000	0.00
2205	73096001	001	CLEANING STRUCTURE (BENT)	EA	1,400.000	2.000	0.000	0.000	0.00
2210	73096002	001	CLEANING STRUCTURE (ABUTMENT)	EA	1,400.000	2.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT BR 2024(461) **CONTROL** 027504066

CATEGORY 001 **DESCRIPTION** ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2295	01046009		REMOVING CONC (RIPRAP) Added by CO#1	SY	50.000	0.000	0.000	0.000	0.00
2300	01106002		EXCAVATION (CHANNEL) Added by CO#1	CY	101.900	0.000	0.000	0.000	0.00
2305	01326001		EMBANKMENT (FINAL)(ORD COMP)(TY A) Added by CO#1	CY	86.650	0.000	0.000	0.000	0.00
2310	03546075	000	PLANE ASPH CONC PAV (2" TO 6.5")	SY	14.000	1,174.000	0.000	0.000	0.00
2315	03546100	000	PLANE ASPH CONC PAV (5")	SY	21.000	1,307.000	0.000	0.000	0.00
2320	04326001	000	RIPRAP (CONC)(4 IN)	CY	800.000	112.000	0.000	0.000	0.00
2321	04326001		RIPRAP (CONC)(4 IN) Added by CO#1	CY	873.000	0.000	0.000	0.000	0.00
2325	04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	800.000	38.000	0.000	0.000	0.00
2326	04326045		RIPRAP (MOW STRIP)(4 IN) Added by CO#1	CY	873.000	0.000	0.000	0.000	0.00
2330	04396004	000	CONCRETE OVERLAY (3 IN)	SY	120.000	294.000	0.000	0.000	0.00
2335	04836006	000	HYDRO-DEMOLITION (1 1/2 IN)	SY	60.000	294.000	0.000	0.000	0.00
2340	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	3,500.000	2.000	0.000	0.000	0.00
2345	05066020	002	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	35.000	112.000	0.000	0.000	0.00
2350	05066024	002	CONSTRUCTION EXITS (REMOVE)	SY	15.000	112.000	0.000	0.000	0.00
2355	05066040	002	BIODEG EROSN CONT LOGS (INSTL) (8")	LF	10.000	500.000	0.000	0.000	0.00
2360	05066043	002	BIODEG EROSN CONT LOGS (REMOVE)	LF	3.000	500.000	0.000	0.000	0.00
2365	05126029	000	PORT CTB (MOVE)(F-SHAPE)(TY 1)	LF	15.000	1,620.000	0.000	0.000	0.00
2370	05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42)	LF	90.000	570.000	0.000	0.000	0.00
2375	05146003	000	PERM CTB (SGL SLOPE) (TY 3) (42)	LF	300.000	20.000	0.000	0.000	0.00
2380	05406010	001	MTL W-BEAM GD FEN ADJUSTMENT	LF	26.000	250.000	0.000	0.000	0.00
2385	05406011	001	MTL THRIE-BEAM GD FEN ADJUSTMENT	LF	150.000	38.000	0.000	0.000	0.00
2387	05426001		REMOVE METAL BEAM GUARD FENCE Added by CO#1	LF	6.000	0.000	0.000	0.000	0.00
2390	05436020	000	CABLE BARRIER TERMINAL SECTION (TL-4)	EA	4,200.000	1.000	0.000	0.000	0.00
2395	05436021	000	REMOVE CABLE BARRIER	LF	8.000	70.000	0.000	0.000	0.00
2400	05436022	000	REMOVE CABLE BARRIER TERMINAL SECTION	EA	850.000	1.000	0.000	0.000	0.00
2402	05446003		GUARDRAIL END TREATMENT (REMOVE) Added by CO#1	EA	350.000	0.000	0.000	0.000	0.00
2405	05456003	000	CRASH CUSH ATTEN (MOVE & RESET)	EA	3,000.000	2.000	0.000	0.000	0.00
2410	05456007	000	CRASH CUSH ATTEN (INSTL)(L)(N)(TL3)	EA	30,000.000	1.000	0.000	0.000	0.00
2415	06366011	001	REPLACE EXISTING ALUMINUM SIGNS (TY O)	EA	100.000	1.000	0.000	0.000	0.00
2420	06586013	000	INSTL DEL ASSM (D-SW)SZ (BRF)CTB	EA	50.000	3.000	0.000	0.000	0.00
2425	06586026	000	INSTL DEL ASSM (D-SY)SZ (BRF)CTB	EA	50.000	3.000	0.000	0.000	0.00
2430	06586061	000	INSTL DEL ASSM (D-SW)SZ 1(BRF)GF2	EA	55.000	5.000	0.000	0.000	0.00
2435	06586064	000	INSTL DEL ASSM (D-SY)SZ 1(BRF)GF2	EA	55.000	3.000	0.000	0.000	0.00

2440	06626067	000	WK ZN PAV MRK REMOV (W)6"(SLD)	LF	1.200	5,880.000	0.000	0.000	0.00
2445	06626098	000	WK ZN PAV MRK REMOV (Y)6"(SLD)	LF	1.200	4,485.000	0.000	0.000	0.00
2450	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	0.010	219.000	0.000	0.000	0.00
2455	06666225	007	PAVEMENT SEALER 6"	LF	0.500	5,840.000	0.000	0.000	0.00
2460	06666305	007	RE PM W/RET REQ TY I (W)6"(BRK)(090MIL)	LF	2.200	640.000	0.000	0.000	0.00
2465	06666308	007	RE PM W/RET REQ TY I (W)6"(SLD)(090MIL)	LF	1.700	2,650.000	0.000	0.000	0.00
2470	06666320	007	RE PM W/RET REQ TY I (Y)6"(SLD)(090MIL)	LF	1.700	2,550.000	0.000	0.000	0.00
2475	06776002	000	ELIM EXT PAV MRK & MRKS (6")	LF	0.900	5,820.000	0.000	0.000	0.00
2480	06786002	000	PAV SURF PREP FOR MRK (6")	LF	0.350	680.000	0.000	0.000	0.00
2485	06786005	000	PAV SURF PREP FOR MRK (10")	LF	0.750	90.000	0.000	0.000	0.00
2490	30776057	000	SP MIXES SP-D PG70-28	TON	475.000	102.000	0.000	0.000	0.00
2495	30776075	000	TACK COAT	GAL	18.000	92.000	0.000	0.000	0.00
2500	60196006	000	PREFB PV MK W/WNTY TY B (W)(6")(SLD)	LF	10.000	340.000	0.000	0.000	0.00
2505	60196007	000	PREFB PV MK W/WNTY TY B(W)6"(BRK)CNTST	LF	15.000	90.000	0.000	0.000	0.00
2510	60196014	000	PREFB PV MK W/WNTY TY B (Y)(6")(SLD)	LF	10.000	340.000	0.000	0.000	0.00
2515	63626005	000	REC REFL PAV MRKR TY II-C-R	EA	55.000	38.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 002 DESCRIPTION BRIDGE: 040330027504124 [IH 40 EB @ FM 2300]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2570	01326003	000	EMBANKMENT (FINAL)(ORD COMP)(TY B)	CY	50.000	4.000	0.000	0.000	0.00
2580	04276007	003	EPOXY WATERPROOF FINISH (TY X)	SF	11.000	3,074.000	0.000	0.000	0.00
2585	04296003	000	CONC STR REPAIR(DECK REP(PART DEPTH))	SF	155.000	120.000	0.000	0.000	0.00
2590	04296005	000	CONC STR REPAIR(DECK REP (FULL DEPTH))	SF	235.000	30.000	0.000	0.000	0.00
2605	04396004	000	CONCRETE OVERLAY (3 IN)	SY	120.000	1,293.000	0.000	0.000	0.00
2610	04516024	000	RETROFIT RAIL (TY SSTR)	LF	235.000	506.000	0.000	0.000	0.00
2615	04836005	000	HYDRO-DEMOLITION (1 IN)	SY	55.000	1,293.000	0.000	0.000	0.00
2625	07136005	000	CRACK CLEANING AND SEALING (JCP)	LF	25.000	198.000	0.000	0.000	0.00
2630	07856011	000	BRIDGE JOINT REPLACEMENT (SEJ)	LF	600.000	76.000	0.000	0.000	0.00
2635	07856015	000	BRIDGE JOINT REPLACEMENT (SPECIAL)	LF	165.000	220.000	0.000	0.000	0.00
2640	07866001	000	CARBON FIBER REINF POLYMER PROTECTION	SF	135.000	99.000	0.000	0.000	0.00
2645	73096001	001	CLEANING STRUCTURE (BENT)	EA	1,400.000	2.000	0.000	0.000	0.00
2650	73096002	001	CLEANING STRUCTURE (ABUTMENT)	EA	1,400.000	2.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT BR 2024(461) CONTROL 027505048

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2735	01046009		REMOVING CONC (RIPRAP) Added by CO#1	SY	50.000	0.000	0.000	0.000	0.00
2740	01106002		EXCAVATION (CHANNEL) Added by CO#1	CY	101.900	0.000	0.000	0.000	0.00
2745	01326001		EMBANKMENT (FINAL)(ORD COMP)(TY A) Added by CO#1	CY	86.650	0.000	0.000	0.000	0.00
2750	03546075	000	PLANE ASPH CONC PAV (2" TO 6.5")	SY	14.000	1,174.000	0.000	0.000	0.00
2755	03546076	000	PLANE ASPH CONC PAV (6.5")	SY	24.000	1,050.000	0.000	0.000	0.00

2760	04326001	000	RIPRAP (CONC)(4 IN)	CY	800.000	83.000	0.000	0.000	0.00
2761	04326001		RIPRAP (CONC)(4 IN)	CY	873.000	0.000	0.000	0.000	0.00
			Added by CO#1						
2765	04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	800.000	38.000	0.000	0.000	0.00
2766	04326045		RIPRAP (MOW STRIP)(4 IN)	CY	873.000	0.000	0.000	0.000	0.00
			Added by CO#1						
2770	04396004	000	CONCRETE OVERLAY (3 IN)	SY	120.000	294.000	0.000	0.000	0.00
2775	04836006	000	HYDRO-DEMOLITION (1 1/2 IN)	SY	60.000	294.000	0.000	0.000	0.00
2785	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	3,500.000	2.000	0.000	0.000	0.00
2790	05066020	002	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	35.000	112.000	0.000	0.000	0.00
2795	05066024	002	CONSTRUCTION EXITS (REMOVE)	SY	15.000	112.000	0.000	0.000	0.00
2800	05066040	002	BIODEG EROSN CONT LOGS (INSTL) (8")	LF	10.000	500.000	0.000	0.000	0.00
2805	05066043	002	BIODEG EROSN CONT LOGS (REMOVE)	LF	3.000	500.000	0.000	0.000	0.00
2810	05126029	000	PORT CTB (MOVE)(F-SHAPE)(TY 1)	LF	15.000	1,620.000	0.000	0.000	0.00
2815	05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42)	LF	90.000	540.000	0.000	0.000	0.00
2820	05146003	000	PERM CTB (SGL SLOPE) (TY 3) (42)	LF	300.000	20.000	0.000	0.000	0.00
2825	05406010	001	MTL W-BEAM GD FEN ADJUSTMENT	LF	26.000	150.000	0.000	0.000	0.00
2830	05406011	001	MTL THRIE-BEAM GD FEN ADJUSTMENT	LF	150.000	38.000	0.000	0.000	0.00
2832	05426001		REMOVE METAL BEAM GUARD FENCE	LF	6.000	0.000	0.000	0.000	0.00
			Added by CO#1						
2835	05436020	000	CABLE BARRIER TERMINAL SECTION (TL-4)	EA	4,200.000	1.000	0.000	0.000	0.00
2840	05436022	000	REMOVE CABLE BARRIER TERMINAL SECTION	EA	850.000	1.000	0.000	0.000	0.00
2842	05446003		GUARDRAIL END TREATMENT (REMOVE)	EA	350.000	0.000	0.000	0.000	0.00
			Added by CO#1						
2845	05456003	000	CRASH CUSH ATTEN (MOVE & RESET)	EA	3,000.000	2.000	0.000	0.000	0.00
2850	05456007	000	CRASH CUSH ATTEN (INSTL)(L)(N)(TL3)	EA	30,000.000	1.000	0.000	0.000	0.00
2855	06366011	001	REPLACE EXISTING ALUMINUM SIGNS (TY O)	EA	100.000	1.000	0.000	0.000	0.00
2860	06586013	000	INSTL DEL ASSM (D-SW)SZ (BRF)CTB	EA	50.000	3.000	0.000	0.000	0.00
2865	06586026	000	INSTL DEL ASSM (D-SY)SZ (BRF)CTB	EA	50.000	3.000	0.000	0.000	0.00
2870	06586061	000	INSTL DEL ASSM (D-SW)SZ 1(BRF)GF2	EA	55.000	5.000	0.000	0.000	0.00
2875	06586064	000	INSTL DEL ASSM (D-SY)SZ 1(BRF)GF2	EA	55.000	3.000	0.000	0.000	0.00
2880	06626067	000	WK ZN PAV MRK REMOV (W)6"(SLD)	LF	1.200	5,880.000	0.000	0.000	0.00
2885	06626098	000	WK ZN PAV MRK REMOV (Y)6"(SLD)	LF	1.200	4,485.000	0.000	0.000	0.00
2890	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	0.010	219.000	0.000	0.000	0.00
2895	06666225	007	PAVEMENT SEALER 6"	LF	0.500	5,950.000	0.000	0.000	0.00
2900	06666305	007	RE PM W/RET REQ TY I (W)6"(BRK)(090MIL)	LF	2.200	640.000	0.000	0.000	0.00
2905	06666308	007	RE PM W/RET REQ TY I (W)6"(SLD)(090MIL)	LF	1.700	2,705.000	0.000	0.000	0.00
2910	06666320	007	RE PM W/RET REQ TY I (Y)6"(SLD)(090MIL)	LF	1.700	2,605.000	0.000	0.000	0.00
2915	06776002	000	ELIM EXT PAV MRK & MRKS (6")	LF	0.900	5,820.000	0.000	0.000	0.00
2920	06786002	000	PAV SURF PREP FOR MRK (6")	LF	0.350	570.000	0.000	0.000	0.00
2925	06786005	000	PAV SURF PREP FOR MRK (10")	LF	0.750	90.000	0.000	0.000	0.00
2930	30776057	000	SP MIXES SP-D PG70-28	TON	475.000	102.000	0.000	0.000	0.00
2935	30776075	000	TACK COAT	GAL	18.000	92.000	0.000	0.000	0.00
2940	60196006	000	PREFB PV MK W/WNTY TY B (W)(6")(SLD)	LF	10.000	285.000	0.000	0.000	0.00
2945	60196007	000	PREFB PV MK W/WNTY TY B(W)6"(BRK)CNTST	LF	15.000	90.000	0.000	0.000	0.00
2950	60196014	000	PREFB PV MK W/WNTY TY B (Y)(6")(SLD)	LF	10.000	285.000	0.000	0.000	0.00
2955	63626005	000	REC REFL PAV MRKR TY II-C-R	EA	55.000	38.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 002 DESCRIPTION BRIDGE: 040910027505125 [IH 40 WB @ IH 40 FRONTAGE RC

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3015	04276007	003	EPOXY WATERPROOF FINISH (TY X)	SF	11.000	2,302.000	0.000	0.000	0.00
3020	04296003	000	CONC STR REPAIR(DECK REP(PART DEPTH))	SF	155.000	95.000	0.000	0.000	0.00
3025	04296005	000	CONC STR REPAIR(DECK REP (FULL DEPTH))	SF	235.000	25.000	0.000	0.000	0.00
3040	04396004	000	CONCRETE OVERLAY (3 IN)	SY	120.000	1,046.000	0.000	0.000	0.00
3045	04516024	000	RETROFIT RAIL (TY SSTR)	LF	235.000	422.000	0.000	0.000	0.00
3050	04836005	000	HYDRO-DEMOLITION (1 IN)	SY	55.000	1,046.000	0.000	0.000	0.00
3055	07126009	003	JT / CRCK SEAL (HOT - POURED RUBBER)	LF	25.000	324.000	0.000	0.000	0.00
3060	07136005	000	CRACK CLEANING AND SEALING (JCP)	LF	25.000	154.000	0.000	0.000	0.00
3065	07856011	000	BRIDGE JOINT REPLACEMENT (SEJ)	LF	600.000	84.000	0.000	0.000	0.00
3070	07856015	000	BRIDGE JOINT REPLACEMENT (SPECIAL)	LF	165.000	90.000	0.000	0.000	0.00
3075	73096001	001	CLEANING STRUCTURE (BENT)	EA	1,400.000	2.000	0.000	0.000	0.00
3080	73096002	001	CLEANING STRUCTURE (ABUTMENT)	EA	1,400.000	2.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT BR 2024(461) CONTROL 027505049

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3165	01046009		REMOVING CONC (RIPRAP) Added by CO#1	SY	50.000	0.000	0.000	0.000	0.00
3170	01106002		EXCAVATION (CHANNEL) Added by CO#1	CY	101.900	0.000	0.000	0.000	0.00
3175	01326001		EMBANKMENT (FINAL)(ORD COMP)(TY A) Added by CO#1	CY	86.650	0.000	0.000	0.000	0.00
3180	03546075	000	PLANE ASPH CONC PAV (2" TO 6.5")	SY	14.000	1,174.000	0.000	0.000	0.00
3185	03546137	000	PLANE ASPH CONC PAV (5.5")	SY	24.000	1,050.000	0.000	0.000	0.00
3191	04326001		RIPRAP (CONC)(4 IN) Added by CO#1	CY	873.000	0.000	0.000	0.000	0.00
3195	04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	800.000	38.000	0.000	0.000	0.00
3196	04326045		RIPRAP (MOW STRIP)(4 IN) Added by CO#1	CY	873.000	0.000	0.000	0.000	0.00
3200	04396004	000	CONCRETE OVERLAY (3 IN)	SY	120.000	294.000	0.000	0.000	0.00
3205	04836006	000	HYDRO-DEMOLITION (1 1/2 IN)	SY	60.000	294.000	0.000	0.000	0.00
3215	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	3,500.000	2.000	0.000	0.000	0.00
3220	05066020	002	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	35.000	112.000	0.000	0.000	0.00
3225	05066024	002	CONSTRUCTION EXITS (REMOVE)	SY	15.000	112.000	0.000	0.000	0.00
3230	05066040	002	BIODEG EROSN CONT LOGS (INSTL) (8")	LF	10.000	500.000	0.000	0.000	0.00
3235	05066043	002	BIODEG EROSN CONT LOGS (REMOVE)	LF	3.000	500.000	0.000	0.000	0.00
3240	05126029	000	PORT CTB (MOVE)(F-SHAPE)(TY 1)	LF	15.000	1,620.000	0.000	0.000	0.00
3245	05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42)	LF	90.000	570.000	0.000	0.000	0.00
3250	05146003	000	PERM CTB (SGL SLOPE) (TY 3) (42)	LF	300.000	20.000	0.000	0.000	0.00
3255	05406010	001	MTL W-BEAM GD FEN ADJUSTMENT	LF	26.000	300.000	0.000	0.000	0.00
3260	05406011	001	MTL THRIE-BEAM GD FEN ADJUSTMENT	LF	150.000	38.000	0.000	0.000	0.00
3262	05426001		REMOVE METAL BEAM GUARD FENCE Added by CO#1	LF	6.000	0.000	0.000	0.000	0.00

3265	05436020	000	CABLE BARRIER TERMINAL SECTION (TL-4)	EA	4,200.000	1.000	0.000	0.000	0.00
3270	05436021	000	REMOVE CABLE BARRIER	LF	8.000	75.000	0.000	0.000	0.00
3275	05436022	000	REMOVE CABLE BARRIER TERMINAL SECTION	EA	850.000	1.000	0.000	0.000	0.00
3277	05446003		GUARDRAIL END TREATMENT (REMOVE)	EA	350.000	0.000	0.000	0.000	0.00
			Added by CO#1						
3280	05456003	000	CRASH CUSH ATTEN (MOVE & RESET)	EA	3,000.000	2.000	0.000	0.000	0.00
3285	05456007	000	CRASH CUSH ATTEN (INSTL)(L)(N)(TL3)	EA	30,000.000	1.000	0.000	0.000	0.00
3290	06366011	001	REPLACE EXISTING ALUMINUM SIGNS (TY O)	EA	100.000	1.000	0.000	0.000	0.00
3295	06586013	000	INSTL DEL ASSM (D-SW)SZ (BRF)CTB	EA	50.000	3.000	0.000	0.000	0.00
3300	06586026	000	INSTL DEL ASSM (D-SY)SZ (BRF)CTB	EA	50.000	3.000	0.000	0.000	0.00
3305	06586061	000	INSTL DEL ASSM (D-SW)SZ 1(BRF)GF2	EA	55.000	5.000	0.000	0.000	0.00
3310	06586064	000	INSTL DEL ASSM (D-SY)SZ 1(BRF)GF2	EA	55.000	3.000	0.000	0.000	0.00
3315	06626067	000	WK ZN PAV MRK REMOV (W)6"(SLD)	LF	1.200	5,880.000	0.000	0.000	0.00
3320	06626098	000	WK ZN PAV MRK REMOV (Y)6"(SLD)	LF	1.200	4,485.000	0.000	0.000	0.00
3325	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	0.010	219.000	0.000	0.000	0.00
3330	06666225	007	PAVEMENT SEALER 6"	LF	0.500	5,950.000	0.000	0.000	0.00
3335	06666305	007	RE PM W/RET REQ TY I (W)6"(BRK)(090MIL)	LF	2.200	640.000	0.000	0.000	0.00
3340	06666308	007	RE PM W/RET REQ TY I (W)6"(SLD)(090MIL)	LF	1.700	2,705.000	0.000	0.000	0.00
3345	06666320	007	RE PM W/RET REQ TY I (Y)6"(SLD)(090MIL)	LF	1.700	2,605.000	0.000	0.000	0.00
3350	06776002	000	ELIM EXT PAV MRK & MRKS (6")	LF	0.900	5,820.000	0.000	0.000	0.00
3355	06786002	000	PAV SURF PREP FOR MRK (6")	LF	0.350	570.000	0.000	0.000	0.00
3360	06786005	000	PAV SURF PREP FOR MRK (10")	LF	0.750	90.000	0.000	0.000	0.00
3365	30776057	000	SP MIXES SP-D PG70-28	TON	475.000	102.000	0.000	0.000	0.00
3370	30776075	000	TACK COAT	GAL	18.000	92.000	0.000	0.000	0.00
3375	60196006	000	PREFB PV MK W/WNTY TY B (W)(6")(SLD)	LF	10.000	285.000	0.000	0.000	0.00
3380	60196007	000	PREFB PV MK W/WNTY TY B(W)6"(BRK)CNTST	LF	15.000	90.000	0.000	0.000	0.00
3385	60196014	000	PREFB PV MK W/WNTY TY B (Y)(6")(SLD)	LF	10.000	285.000	0.000	0.000	0.00
3390	63626005	000	REC REFL PAV MRKR TY II-C-R	EA	55.000	38.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 002 DESCRIPTION BRIDGE: 040910027505126 [IH 40 EB @ IH 40 FRONTAGE RO

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3445	04016001	000	FLOWABLE BACKFILL	CY	400.000	5.000	0.000	0.000	0.00
3450	04276007	003	EPOXY WATERPROOF FINISH (TY X)	SF	11.000	2,334.000	0.000	0.000	0.00
3455	04296003	000	CONC STR REPAIR(DECK REP(PART DEPTH))	SF	155.000	95.000	0.000	0.000	0.00
3460	04296005	000	CONC STR REPAIR(DECK REP (FULL DEPTH))	SF	235.000	25.000	0.000	0.000	0.00
3470	04326001	000	RIPRAP (CONC)(4 IN)	CY	800.000	5.000	0.000	0.000	0.00
3475	04396004	000	CONCRETE OVERLAY (3 IN)	SY	120.000	1,046.000	0.000	0.000	0.00
3480	04516024	000	RETROFIT RAIL (TY SSTR)	LF	235.000	422.000	0.000	0.000	0.00
3485	04836005	000	HYDRO-DEMOLITION (1 IN)	SY	55.000	1,046.000	0.000	0.000	0.00
3490	07126009	003	JT / CRCK SEAL (HOT - Poured RUBBER)	LF	25.000	344.000	0.000	0.000	0.00
3495	07136005	000	CRACK CLEANING AND SEALING (JCP)	LF	25.000	154.000	0.000	0.000	0.00
3500	07856011	000	BRIDGE JOINT REPLACEMENT (SEJ)	LF	600.000	84.000	0.000	0.000	0.00
3505	07856015	000	BRIDGE JOINT REPLACEMENT (SPECIAL)	LF	165.000	180.000	0.000	0.000	0.00
3510	73096001	001	CLEANING STRUCTURE (BENT)	EA	1,400.000	2.000	0.000	0.000	0.00
3515	73096002	001	CLEANING STRUCTURE (ABUTMENT)	EA	1,400.000	2.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 001			DESCRIPTION	ROADWAY					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3600	01046009		REMOVING CONC (RIPRAP) Added by CO#1	SY	50.000	0.000	0.000	0.000	0.00
3605	01106002		EXCAVATION (CHANNEL) Added by CO#1	CY	101.900	0.000	0.000	0.000	0.00
3610	01326001		EMBANKMENT (FINAL)(ORD COMP)(TY A) Added by CO#1	CY	86.650	0.000	0.000	0.000	0.00
3615	03546048	000	PLANE ASPH CONC PAV (3")	SY	13.000	1,280.000	0.000	0.000	0.00
3620	04326001	000	RIPRAP (CONC)(4 IN)	CY	800.000	54.000	0.000	0.000	0.00
3621	04326001		RIPRAP (CONC)(4 IN) Added by CO#1	CY	873.000	0.000	0.000	0.000	0.00
3625	04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	800.000	92.000	0.000	0.000	0.00
3626	04326045		RIPRAP (MOW STRIP)(4 IN) Added by CO#1	CY	873.000	0.000	0.000	0.000	0.00
3635	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	3,500.000	2.000	0.000	0.000	0.00
3640	05066020	002	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	35.000	112.000	0.000	0.000	0.00
3645	05066024	002	CONSTRUCTION EXITS (REMOVE)	SY	15.000	112.000	0.000	0.000	0.00
3650	05066040	002	BIODEG EROSN CONT LOGS (INSTL) (8")	LF	10.000	1,850.000	0.000	0.000	0.00
3655	05066043	002	BIODEG EROSN CONT LOGS (REMOVE)	LF	3.000	1,850.000	0.000	0.000	0.00
3660	05126029	000	PORT CTB (MOVE)(F-SHAPE)(TY 1)	LF	15.000	1,620.000	0.000	0.000	0.00
3665	05126041	000	PORT CTB (STKPL)(F-SHAPE)(TY 1)	LF	20.000	810.000	0.000	0.000	0.00
3670	05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42)	LF	90.000	480.000	0.000	0.000	0.00
3675	05146003	000	PERM CTB (SGL SLOPE) (TY 3) (42)	LF	300.000	20.000	0.000	0.000	0.00
3680	05406002	001	MTL W-BEAM GD FEN (STEEL POST)	LF	40.000	1,775.000	0.000	0.000	0.00
3685	05406006	001	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	2,400.000	3.000	0.000	0.000	0.00
3690	05406016	001	DOWNSTREAM ANCHOR TERMINAL SECTION	EA	1,600.000	1.000	0.000	0.000	0.00
3695	05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	6.000	1,850.000	0.000	0.000	0.00
3700	05426002	000	REMOVE TERMINAL ANCHOR SECTION	EA	350.000	2.000	0.000	0.000	0.00
3705	05436020	000	CABLE BARRIER TERMINAL SECTION (TL-4)	EA	4,200.000	1.000	0.000	0.000	0.00
3710	05436021	000	REMOVE CABLE BARRIER	LF	8.000	25.000	0.000	0.000	0.00
3715	05436022	000	REMOVE CABLE BARRIER TERMINAL SECTION	EA	850.000	1.000	0.000	0.000	0.00
3720	05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	3,500.000	2.000	0.000	0.000	0.00
3725	05446003	000	GUARDRAIL END TREATMENT (REMOVE)	EA	350.000	2.000	0.000	0.000	0.00
3730	05456003	000	CRASH CUSH ATTEN (MOVE & RESET)	EA	3,000.000	2.000	0.000	0.000	0.00
3735	05456005	000	CRASH CUSH ATTEN (REMOVE)	EA	1,500.000	1.000	0.000	0.000	0.00
3740	05456007	000	CRASH CUSH ATTEN (INSTL)(L)(N)(TL3)	EA	30,000.000	1.000	0.000	0.000	0.00
3745	06366011	001	REPLACE EXISTING ALUMINUM SIGNS (TY O)	EA	100.000	1.000	0.000	0.000	0.00
3750	06586013	000	INSTL DEL ASSM (D-SW)SZ (BRF)CTB	EA	50.000	2.000	0.000	0.000	0.00
3755	06586026	000	INSTL DEL ASSM (D-SY)SZ (BRF)CTB	EA	50.000	3.000	0.000	0.000	0.00
3760	06586061	000	INSTL DEL ASSM (D-SW)SZ 1(BRF)GF2	EA	55.000	20.000	0.000	0.000	0.00
3765	06586064	000	INSTL DEL ASSM (D-SY)SZ 1(BRF)GF2	EA	55.000	2.000	0.000	0.000	0.00
3770	06626067	000	WK ZN PAV MRK REMOV (W)6"(SLD)	LF	1.200	5,880.000	0.000	0.000	0.00
3775	06626098	000	WK ZN PAV MRK REMOV (Y)6"(SLD)	LF	1.200	4,485.000	0.000	0.000	0.00
3780	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	0.010	219.000	0.000	0.000	0.00
3785	06776002	000	ELIM EXT PAV MRK & MRKS (6")	LF	0.900	5,820.000	0.000	0.000	0.00
3790	06786002	000	PAV SURF PREP FOR MRK (6")	LF	0.350	5,880.000	0.000	0.000	0.00
3795	06786005	000	PAV SURF PREP FOR MRK (10")	LF	0.750	730.000	0.000	0.000	0.00
3800	60196006	000	PREFB PV MK W/WNTY TY B (W)(6")(SLD)	LF	10.000	2,990.000	0.000	0.000	0.00

3805	60196007	000	PREFB PV MK W/WNTY TY B(W)6"(BRK)CNTST	LF	15.000	730.000	0.000	0.000	0.00
3810	60196014	000	PREFB PV MK W/WNTY TY B (Y)(6")(SLD)	LF	10.000	2,890.000	0.000	0.000	0.00
3815	63626005	000	REC REFL PAV MRKR TY II-C-R	EA	55.000	38.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 002 DESCRIPTION BRIDGE: 040910027511145 [IH 40 WB @ IH 40 FRONTAGE RC

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3865	01046009	000	REMOVING CONC (RIPRAP)	SY	50.000	32.000	0.000	0.000	0.00
3870	04016001	000	FLOWABLE BACKFILL	CY	400.000	15.000	0.000	0.000	0.00
3875	04276007	003	EPOXY WATERPROOF FINISH (TY X)	SF	11.000	3,002.000	0.000	0.000	0.00
3880	04296003	000	CONC STR REPAIR(DECK REP(PART DEPTH))	SF	155.000	120.000	0.000	0.000	0.00
3885	04296005	000	CONC STR REPAIR(DECK REP (FULL DEPTH))	SF	235.000	30.000	0.000	0.000	0.00
3890	04296007	000	CONC STR REPAIR (VERTICAL & OVERHEAD)	SF	280.000	138.000	0.000	0.000	0.00
3895	04316002	000	PNEUMATICALLY PLACED CONC (REPAIR)	CF	435.000	27.000	0.000	0.000	0.00
3900	04326001	000	RIPRAP (CONC)(4 IN)	CY	800.000	10.000	0.000	0.000	0.00
3905	04386004	000	CLEANING AND SEALING EXIST JOINTS(CL7)	LF	58.000	244.000	0.000	0.000	0.00
3910	04396001	000	CONCRETE OVERLAY (1.5 IN)	SY	100.000	241.000	0.000	0.000	0.00
3915	04396011	000	REINFORCED CONCRETE OVERLAY (4.0 IN)	SY	150.000	1,026.000	0.000	0.000	0.00
3920	04516024	000	RETROFIT RAIL (TY SSTR)	LF	235.000	541.000	0.000	0.000	0.00
3925	04836005	000	HYDRO-DEMOLITION (1 IN)	SY	55.000	1,026.000	0.000	0.000	0.00
3930	04836006	000	HYDRO-DEMOLITION (1 1/2 IN)	SY	60.000	241.000	0.000	0.000	0.00
3935	07126009	003	JT / CRCK SEAL (HOT - POURED RUBBER)	LF	25.000	601.000	0.000	0.000	0.00
3940	07136005	000	CRACK CLEANING AND SEALING (JCP)	LF	25.000	140.000	0.000	0.000	0.00
3945	07856004	000	BRIDGE JOINT REPAIR (ARMOR)	LF	500.000	4.000	0.000	0.000	0.00
3950	07856015	000	BRIDGE JOINT REPLACEMENT (SPECIAL)	LF	165.000	129.000	0.000	0.000	0.00
3955	73096001	001	CLEANING STRUCTURE (BENT)	EA	1,400.000	3.000	0.000	0.000	0.00
3960	73096002	001	CLEANING STRUCTURE (ABUTMENT)	EA	1,400.000	2.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT BR 2024(461) CONTROL 027511087

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4050	01106002		EXCAVATION (CHANNEL) Added by CO#1	CY	101.900	0.000	0.000	0.000	0.00
4055	01326001		EMBANKMENT (FINAL)(ORD COMP)(TY A) Added by CO#1	CY	86.650	0.000	0.000	0.000	0.00
4060	03546048	000	PLANE ASPH CONC PAV (3")	SY	13.000	1,280.000	0.000	0.000	0.00
4065	04326001	000	RIPRAP (CONC)(4 IN)	CY	800.000	57.000	0.000	0.000	0.00
4066	04326001		RIPRAP (CONC)(4 IN) Added by CO#1	CY	873.000	0.000	0.000	0.000	0.00
4070	04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	800.000	99.000	0.000	0.000	0.00
4071	04326045		RIPRAP (MOW STRIP)(4 IN) Added by CO#1	CY	873.000	0.000	0.000	0.000	0.00
4080	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	3,500.000	2.000	0.000	0.000	0.00
4085	05066020	002	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	35.000	112.000	0.000	0.000	0.00
4090	05066024	002	CONSTRUCTION EXITS (REMOVE)	SY	15.000	112.000	0.000	0.000	0.00

4095	05066040	002	BIODEG EROSN CONT LOGS (INSL) (8")	LF	10.000	1,875.000	0.000	0.000	0.00
4100	05066043	002	BIODEG EROSN CONT LOGS (REMOVE)	LF	3.000	1,875.000	0.000	0.000	0.00
4105	05126029	000	PORT CTB (MOVE)(F-SHAPE)(TY 1)	LF	15.000	1,620.000	0.000	0.000	0.00
4110	05126041	000	PORT CTB (STKPL)(F-SHAPE)(TY 1)	LF	20.000	810.000	0.000	0.000	0.00
4115	05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42)	LF	90.000	480.000	0.000	0.000	0.00
4120	05146003	000	PERM CTB (SGL SLOPE) (TY 3) (42)	LF	300.000	20.000	0.000	0.000	0.00
4125	05406002	001	MTL W-BEAM GD FEN (STEEL POST)	LF	40.000	1,925.000	0.000	0.000	0.00
4130	05406006	001	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	2,400.000	3.000	0.000	0.000	0.00
4135	05406016	001	DOWNSTREAM ANCHOR TERMINAL SECTION	EA	1,600.000	1.000	0.000	0.000	0.00
4140	05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	6.000	1,875.000	0.000	0.000	0.00
4145	05426002	000	REMOVE TERMINAL ANCHOR SECTION	EA	350.000	1.000	0.000	0.000	0.00
4150	05426003	000	REMOVE DOWNSTREAM ANCHOR TERMINAL	EA	250.000	1.000	0.000	0.000	0.00
4155	05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	3,500.000	2.000	0.000	0.000	0.00
4160	05446003	000	GUARDRAIL END TREATMENT (REMOVE)	EA	350.000	2.000	0.000	0.000	0.00
4165	05456003	000	CRASH CUSH ATTEN (MOVE & RESET)	EA	3,000.000	2.000	0.000	0.000	0.00
4170	05456005	000	CRASH CUSH ATTEN (REMOVE)	EA	1,500.000	1.000	0.000	0.000	0.00
4175	05456007	000	CRASH CUSH ATTEN (INSL)(L)(N)(TL3)	EA	30,000.000	1.000	0.000	0.000	0.00
4180	06366011	001	REPLACE EXISTING ALUMINUM SIGNS (TY O)	EA	100.000	1.000	0.000	0.000	0.00
4185	06586013	000	INSL DEL ASSM (D-SW)SZ (BRF)CTB	EA	50.000	3.000	0.000	0.000	0.00
4190	06586026	000	INSL DEL ASSM (D-SY)SZ (BRF)CTB	EA	50.000	3.000	0.000	0.000	0.00
4195	06586061	000	INSL DEL ASSM (D-SW)SZ 1(BRF)GF2	EA	55.000	19.000	0.000	0.000	0.00
4200	06586064	000	INSL DEL ASSM (D-SY)SZ 1(BRF)GF2	EA	55.000	3.000	0.000	0.000	0.00
4205	06626067	000	WK ZN PAV MRK REMOV (W)6"(SLD)	LF	1.200	5,880.000	0.000	0.000	0.00
4210	06626098	000	WK ZN PAV MRK REMOV (Y)6"(SLD)	LF	1.200	4,485.000	0.000	0.000	0.00
4215	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	0.010	219.000	0.000	0.000	0.00
4220	06776002	000	ELIM EXT PAV MRK & MRKS (6")	LF	0.900	5,820.000	0.000	0.000	0.00
4225	06786002	000	PAV SURF PREP FOR MRK (6")	LF	0.350	5,880.000	0.000	0.000	0.00
4230	06786005	000	PAV SURF PREP FOR MRK (10")	LF	0.750	730.000	0.000	0.000	0.00
4235	60196006	000	PREFB PV MK W/WNTY TY B (W)(6")(SLD)	LF	10.000	2,990.000	0.000	0.000	0.00
4240	60196007	000	PREFB PV MK W/WNTY TY B(W)6"(BRK)CNTST	LF	15.000	730.000	0.000	0.000	0.00
4245	60196014	000	PREFB PV MK W/WNTY TY B (Y)(6")(SLD)	LF	10.000	2,890.000	0.000	0.000	0.00
4250	63626005	000	REC REFL PAV MRKR TY II-C-R	EA	55.000	38.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 002 DESCRIPTION BRIDGE: 040910027511146 [IH 40 EB @ IH 40 FRONTAGE RO

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4300	01046009	000	REMOVING CONC (RIPRAP)	SY	50.000	30.000	0.000	0.000	0.00
4305	04016001	000	FLOWABLE BACKFILL	CY	400.000	5.000	0.000	0.000	0.00
4310	04276007	003	EPOXY WATERPROOF FINISH (TY X)	SF	11.000	3,002.000	0.000	0.000	0.00
4315	04296003	000	CONC STR REPAIR(DECK REP(PART DEPTH))	SF	155.000	120.000	0.000	0.000	0.00
4320	04296005	000	CONC STR REPAIR(DECK REP (FULL DEPTH))	SF	235.000	30.000	0.000	0.000	0.00
4325	04296007	000	CONC STR REPAIR (VERTICAL & OVERHEAD)	SF	280.000	131.000	0.000	0.000	0.00
4330	04316002	000	PNEUMATICALLY PLACED CONC (REPAIR)	CF	435.000	28.000	0.000	0.000	0.00
4335	04326001	000	RIPRAP (CONC)(4 IN)	CY	800.000	7.000	0.000	0.000	0.00
4340	04386004	000	CLEANING AND SEALING EXIST JOINTS(CL7)	LF	58.000	201.000	0.000	0.000	0.00
4345	04396001	000	CONCRETE OVERLAY (1.5 IN)	SY	100.000	241.000	0.000	0.000	0.00
4350	04396011	000	REINFORCED CONCRETE OVERLAY (4.0 IN)	SY	150.000	1,026.000	0.000	0.000	0.00
4355	04516024	000	RETROFIT RAIL (TY SSSTR)	LF	235.000	541.000	0.000	0.000	0.00
4360	04836005	000	HYDRO-DEMOLITION (1 IN)	SY	55.000	1,026.000	0.000	0.000	0.00

4365	04836006	000	HYDRO-DEMOLITION (1 1/2 IN)	SY	60.000	241.000	0.000	0.000	0.00
4370	07126009	003	JT / CRCK SEAL (HOT - POURED RUBBER)	LF	25.000	827.000	0.000	0.000	0.00
4375	07136005	000	CRACK CLEANING AND SEALING (JCP)	LF	25.000	140.000	0.000	0.000	0.00
4380	07856010	000	BRIDGE JOINT REPLACEMENT (ARMOR)	LF	550.000	43.000	0.000	0.000	0.00
4385	07856015	000	BRIDGE JOINT REPLACEMENT (SPECIAL)	LF	165.000	129.000	0.000	0.000	0.00
4390	73096001	001	CLEANING STRUCTURE (BENT)	EA	1,400.000	3.000	0.000	0.000	0.00
4395	73096002	001	CLEANING STRUCTURE (ABUTMENT)	EA	1,400.000	2.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT BR 2024(768) **CONTROL** 030901045
CATEGORY 001 **DESCRIPTION** ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4495	03546064	000	PLANE ASPH CONC PAV (2 1/2")	SY	7.000	2,469.000	0.000	0.000	0.00
4500	03546075	000	PLANE ASPH CONC PAV (2" TO 6.5")	SY	14.000	534.000	0.000	0.000	0.00
4505	04206066	001	CL C CONC (RAIL FOUNDATION)	CY	800.000	105.000	0.000	0.000	0.00
4510	04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	800.000	55.000	0.000	0.000	0.00
4511	04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	873.000	0.000	0.000	0.000	0.00
			Added by CO#1						
4515	04506023	001	RAIL (TY SSTR)	LF	145.000	630.000	0.000	0.000	0.00
4520	04506054	001	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	145.000	120.000	0.000	0.000	0.00
4525	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	3,500.000	2.000	0.000	0.000	0.00
4530	05066040	002	BIODEG EROSN CONT LOGS (INSTL) (8")	LF	10.000	1,425.000	0.000	0.000	0.00
4535	05066043	002	BIODEG EROSN CONT LOGS (REMOVE)	LF	3.000	1,425.000	0.000	0.000	0.00
4540	05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42)	LF	90.000	20.000	0.000	0.000	0.00
4545	05146003	000	PERM CTB (SGL SLOPE) (TY 3) (42)	LF	300.000	130.000	0.000	0.000	0.00
4550	05406002	001	MTL W-BEAM GD FEN (STEEL POST)	LF	40.000	475.000	0.000	0.000	0.00
4555	05406006	001	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	2,400.000	5.000	0.000	0.000	0.00
4560	05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	6.000	1,050.000	0.000	0.000	0.00
4565	05426003	000	REMOVE DOWNSTREAM ANCHOR TERMINAL	EA	250.000	1.000	0.000	0.000	0.00
4570	05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	3,500.000	5.000	0.000	0.000	0.00
4575	05446003	000	GUARDRAIL END TREATMENT (REMOVE)	EA	350.000	3.000	0.000	0.000	0.00
4580	05456007	000	CRASH CUSH ATTEN (INSTL)(L)(N)(TL3)	EA	30,000.000	2.000	0.000	0.000	0.00
4585	06366011	001	REPLACE EXISTING ALUMINUM SIGNS (TY O)	EA	100.000	2.000	0.000	0.000	0.00
4590	06586013	000	INSTL DEL ASSM (D-SW)SZ (BRF)CTB	EA	50.000	14.000	0.000	0.000	0.00
4595	06586061	000	INSTL DEL ASSM (D-SW)SZ 1(BRF)GF2	EA	55.000	8.000	0.000	0.000	0.00
4600	06666225	007	PAVEMENT SEALER 6"	LF	0.500	340.000	0.000	0.000	0.00
4605	06666305	007	RE PM W/RET REQ TY I (W)6"(BRK)(090MIL)	LF	2.200	20.000	0.000	0.000	0.00
4610	06666308	007	RE PM W/RET REQ TY I (W)6"(SLD)(090MIL)	LF	1.700	160.000	0.000	0.000	0.00
4615	06666320	007	RE PM W/RET REQ TY I (Y)6"(SLD)(090MIL)	LF	1.700	160.000	0.000	0.000	0.00
4620	06786002	000	PAV SURF PREP FOR MRK (6")	LF	0.350	1,484.000	0.000	0.000	0.00
4625	06786005	000	PAV SURF PREP FOR MRK (10")	LF	0.750	100.000	0.000	0.000	0.00
4630	30776057	000	SP MIXES SP-D PG70-28	TON	475.000	59.000	0.000	0.000	0.00
4635	30776075	000	TACK COAT	GAL	18.000	54.000	0.000	0.000	0.00
4640	60196006	000	PREFB PV MK W/WNTY TY B (W)(6")(SLD)	LF	10.000	742.000	0.000	0.000	0.00
4645	60196007	000	PREFB PV MK W/WNTY TY B(W)6"(BRK)CNTST	LF	15.000	100.000	0.000	0.000	0.00
4650	60196014	000	PREFB PV MK W/WNTY TY B (Y)(6")(SLD)	LF	10.000	742.000	0.000	0.000	0.00
4655	63626004	000	REC REFL PAV MRKR TY II-A-A	EA	55.000	20.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 002 DESCRIPTION BRIDGE: 040910027507108 [SH 70 @ IH 40]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4705	01046009	000	REMOVING CONC (RIPRAP)	SY	50.000	16.000	0.000	0.000	0.00
4710	04016001	000	FLOWABLE BACKFILL	CY	400.000	5.000	0.000	0.000	0.00
4715	04276007	003	EPOXY WATERPROOF FINISH (TY X)	SF	11.000	3,811.000	0.000	0.000	0.00
4720	04296003	000	CONC STR REPAIR(DECK REP(PART DEPTH))	SF	155.000	225.000	0.000	0.000	0.00
4725	04296005	000	CONC STR REPAIR(DECK REP (FULL DEPTH))	SF	235.000	40.000	0.000	0.000	0.00
4735	04326001	000	RIPRAP (CONC)(4 IN)	CY	800.000	5.000	0.000	0.000	0.00
4740	04386010	000	RESIZING AND SEALING JOINTS	LF	52.000	122.000	0.000	0.000	0.00
4745	04396003	000	CONCRETE OVERLAY (2.5 IN)	SY	110.000	2,463.000	0.000	0.000	0.00
4750	04516024	000	RETROFIT RAIL (TY SSTR)	LF	235.000	673.000	0.000	0.000	0.00
4755	04836006	000	HYDRO-DEMOLITION (1 1/2 IN)	SY	60.000	2,463.000	0.000	0.000	0.00
4760	07126009	003	JT / CRCK SEAL (HOT - POURED RUBBER)	LF	25.000	526.000	0.000	0.000	0.00
4765	07136005	000	CRACK CLEANING AND SEALING (JCP)	LF	25.000	186.000	0.000	0.000	0.00
4770	07856010	000	BRIDGE JOINT REPLACEMENT (ARMOR)	LF	550.000	330.000	0.000	0.000	0.00
4775	07866001	000	CARBON FIBER REINF POLYMER PROTECTION	SF	135.000	473.000	0.000	0.000	0.00
4780	73096001	001	CLEANING STRUCTURE (BENT)	EA	1,400.000	3.000	0.000	0.000	0.00
4785	73096002	001	CLEANING STRUCTURE (ABUTMENT)	EA	1,400.000	2.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT BR 2024(768) CONTROL 031001045

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4885	03546048	000	PLANE ASPH CONC PAV (3")	SY	13.000	2,201.000	0.000	0.000	0.00
4890	03546075	000	PLANE ASPH CONC PAV (2" TO 6.5")	SY	14.000	428.000	0.000	0.000	0.00
4895	04206066	001	CL C CONC (RAIL FOUNDATION)	CY	800.000	16.800	0.000	0.000	0.00
4900	04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	800.000	59.000	0.000	0.000	0.00
4901	04326045		RIPRAP (MOW STRIP)(4 IN)	CY	873.000	0.000	0.000	0.000	0.00
			Added by CO#1						
4905	04506054	001	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	145.000	120.000	0.000	0.000	0.00
4910	05006001	000	MOBILIZATION	LS	750,000.000	0.100	0.000	0.000	0.00
4915	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	3,500.000	2.000	0.000	0.000	0.00
4920	05066040	002	BIODEG EROSN CONT LOGS (INSTL) (8")	LF	10.000	875.000	0.000	0.000	0.00
4925	05066043	002	BIODEG EROSN CONT LOGS (REMOVE)	LF	3.000	875.000	0.000	0.000	0.00
4930	05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42)	LF	90.000	20.000	0.000	0.000	0.00
4935	05146003	000	PERM CTB (SGL SLOPE) (TY 3) (42)	LF	300.000	130.000	0.000	0.000	0.00
4940	05406002	001	MTL W-BEAM GD FEN (STEEL POST)	LF	40.000	425.000	0.000	0.000	0.00
4945	05406006	001	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	2,400.000	6.000	0.000	0.000	0.00
4950	05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	6.000	500.000	0.000	0.000	0.00
4955	05426002	000	REMOVE TERMINAL ANCHOR SECTION	EA	350.000	4.000	0.000	0.000	0.00
4960	05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	3,500.000	6.000	0.000	0.000	0.00
4965	05456007	000	CRASH CUSH ATTEN (INSTL)(L)(N)(TL3)	EA	30,000.000	2.000	0.000	0.000	0.00
4970	06366011	001	REPLACE EXISTING ALUMINUM SIGNS (TY O)	EA	100.000	2.000	0.000	0.000	0.00
4975	06446068	000	RELOCATE SM RD SN SUP&AM TY 10BWG	EA	750.000	2.000	0.000	0.000	0.00
4980	06446074	000	RELOCATE SM RD SN SUP&AM(RAIL MOUNT)	EA	4,500.000	3.000	0.000	0.000	0.00
4985	06586014	000	INSTL DEL ASSM (D-SW)SZ (BRF)CTB (BI)	EA	50.000	8.000	0.000	0.000	0.00

4990	06586062	000	INSTL DEL ASSM (D-SW)SZ 1(BRF)GF2(BI)	EA	60.000	8.000	0.000	0.000	0.00
4995	06666225	007	PAVEMENT SEALER 6"	LF	0.500	320.000	0.000	0.000	0.00
5000	06666308	007	RE PM W/RET REQ TY I (W)6"(SLD)(090MIL)	LF	1.700	160.000	0.000	0.000	0.00
5005	06666320	007	RE PM W/RET REQ TY I (Y)6"(SLD)(090MIL)	LF	1.700	160.000	0.000	0.000	0.00
5010	06786002	000	PAV SURF PREP FOR MRK (6")	LF	0.350	1,656.000	0.000	0.000	0.00
5015	30776057	000	SP MIXES SP-D PG70-28	TON	475.000	48.000	0.000	0.000	0.00
5020	30776075	000	TACK COAT	GAL	18.000	43.000	0.000	0.000	0.00
5025	60196006	000	PREFB PV MK W/WNTY TY B (W)(6")(SLD)	LF	10.000	828.000	0.000	0.000	0.00
5030	60196014	000	PREFB PV MK W/WNTY TY B (Y)(6")(SLD)	LF	10.000	828.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 002 DESCRIPTION BRIDGE: 250650027507107 [SH 70 @ IH 40]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
5080	01046009	000	REMOVING CONC (RIPRAP)	SY	50.000	25.000	0.000	0.000	0.00
5085	01326003	000	EMBANKMENT (FINAL)(ORD COMP)(TY B)	CY	50.000	5.000	0.000	0.000	0.00
5090	04016001	000	FLOWABLE BACKFILL	CY	400.000	5.000	0.000	0.000	0.00
5095	04276007	003	EPOXY WATERPROOF FINISH (TY X)	SF	11.000	3,474.000	0.000	0.000	0.00
5100	04296003	000	CONC STR REPAIR(DECK REP(PART DEPTH))	SF	155.000	200.000	0.000	0.000	0.00
5105	04296005	000	CONC STR REPAIR(DECK REP (FULL DEPTH))	SF	235.000	45.000	0.000	0.000	0.00
5110	04296007	000	CONC STR REPAIR (VERTICAL & OVERHEAD)	SF	280.000	606.000	0.000	0.000	0.00
5115	04326001	000	RIPRAP (CONC)(4 IN)	CY	800.000	6.000	0.000	0.000	0.00
5120	04386010	000	RESIZING AND SEALING JOINTS	LF	52.000	100.000	0.000	0.000	0.00
5125	04396003	000	CONCRETE OVERLAY (2.5 IN)	SY	110.000	2,197.000	0.000	0.000	0.00
5130	04516024	000	RETROFIT RAIL (TY SSTR)	LF	235.000	734.000	0.000	0.000	0.00
5135	04836006	000	HYDRO-DEMOLITION (1 1/2 IN)	SY	60.000	2,197.000	0.000	0.000	0.00
5140	07126009	003	JT / CRCK SEAL (HOT - POURED RUBBER)	LF	25.000	146.000	0.000	0.000	0.00
5145	07136005	000	CRACK CLEANING AND SEALING (JCP)	LF	25.000	190.000	0.000	0.000	0.00
5150	07856010	000	BRIDGE JOINT REPLACEMENT (ARMOR)	LF	550.000	310.000	0.000	0.000	0.00
5155	07866001	000	CARBON FIBER REINF POLYMER PROTECTION	SF	135.000	312.000	0.000	0.000	0.00
5160	73096001	001	CLEANING STRUCTURE (BENT)	EA	1,400.000	3.000	0.000	0.000	0.00
5165	73096002	001	CLEANING STRUCTURE (ABUTMENT)	EA	1,400.000	2.000	0.000	0.000	0.00

Category Subtotal 0.00

TOTAL ITEM EARNINGS THIS CONTRACT \$2,805,774.22

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
01046009	000	REMOVING CONC (RIPRAP)	SY	50.000	106.00	186.496	9,324.80
03546075	000	PLANE ASPH CONC PAV (2" TO 6.5")	SY	14.000	2,348.00	2,348.000	32,872.00
03546076	000	PLANE ASPH CONC PAV (6.5")	SY	24.000	1,050.00	1,050.000	25,200.00
03546137	000	PLANE ASPH CONC PAV (5.5")	SY	24.000	1,050.00	1,050.000	25,200.00
04016001	000	FLOWABLE BACKFILL	CY	400.000	20.00	10.000	4,000.00
04296007	000	CONC STR REPAIR (VERTICAL & OVERHEAD)	SF	280.000	1,459.00	845.000	236,600.00
04326001	000	RIPRAP (CONC)(4 IN)	CY	800.000	200.00	21.014	16,811.20
04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	800.000	72.00	60.000	48,000.00
04396004	000	CONCRETE OVERLAY (3 IN)	SY	120.000	2,680.00	1,386.660	166,399.20
04516024	000	RETROFIT RAIL (TY SSTR)	LF	235.000	844.00	844.000	198,340.00
04836005	000	HYDRO-DEMOLITION (1 IN)	SY	55.000	2,092.00	2,092.000	115,060.00
04836006	000	HYDRO-DEMOLITION (1 1/2 IN)	SY	60.000	588.00	588.000	35,280.00
04966056	000	REMOVE STR (STL SECTIONS)	LF	250.000	28.00	28.000	7,000.00
05006001	000	MOBILIZATION	LS	750,000.000	0.90	0.900	675,000.00
05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	3,500.000	5.00	5.000	17,500.00
05066040	002	BIODEG EROSN CONT LOGS (IN STL) (8")	LF	10.000	1,000.00	1,000.000	10,000.00
05126017	000	PORT CTB (DES SOURCE)(F-SHAPE)(TY 1)	LF	25.000	1,620.00	1,620.000	40,500.00
05126029	000	PORT CTB (MOVE)(F-SHAPE)(TY 1)	LF	15.000	1,620.00	1,620.000	24,300.00
05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42)	LF	90.000	1,140.00	850.000	76,500.00
05406011	001	MTL THRIE-BEAM GD FEN ADJUSTMENT	LF	150.000	76.00	38.000	5,700.00
05436022	000	REMOVE CABLE BARRIER TERMINAL SECTION	EA	850.000	1.00	1.000	850.00
05456003	000	CRASH CUSH ATTEN (MOVE & RESET)	EA	3,000.000	2.00	2.000	6,000.00
05456019	000	CRASH CUSH ATTEN (IN STL)(S)(N)(TL3)	EA	10,000.000	2.00	2.000	20,000.00
06626067	000	WK ZN PAV MRK REMOV (W)6"(SLD)	LF	1.200	11,760.00	7,690.000	9,228.00
06626098	000	WK ZN PAV MRK REMOV (Y)6"(SLD)	LF	1.200	8,970.00	9,250.000	11,100.00
06776002	000	ELIM EXT PAV MRK & MRKS (6")	LF	0.900	11,640.00	6,755.000	6,079.50
07126009	003	JT / CRCK SEAL (HOT - POURED RUBBER)	LF	25.000	2,344.00	2,201.000	55,025.00
07136005	000	CRACK CLEANING AND SEALING (JCP)	LF	25.000	312.00	312.000	7,800.00
07856011	000	BRIDGE JOINT REPLACEMENT (SEJ)	LF	600.000	152.00	152.000	91,200.00
07856015	000	BRIDGE JOINT REPLACEMENT (SPECIAL)	LF	165.000	270.00	270.000	44,550.00
30776057	000	SP MIXES SP-D PG70-28	TON	475.000	204.00	122.300	58,092.50
60016002	000	PORTABLE CHANGEABLE MESSAGE SIGN	EA	15,000.000	4.00	4.000	60,000.00
61856002	002	TMA (STATIONARY)	DAY	220.000	400.00	61.000	13,420.00
61856003	002	TMA (MOBILE OPERATION)	HR	150.000	96.00	48.000	7,200.00
96016001		MATERIAL ON HAND	DOL	1.000	1,000.00	407,105.020	407,105.02
96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	65,000.00	238,537.000	238,537.00

TOTAL ITEM EARNINGS TO DATE

\$2,805,774.22