



**CONTRACTOR'S ESTIMATE PACKAGE**

REPORT DATE: **10/08/24**

CONTRACT ID: **091200665**  
 PROJECT: **C 912-00-665**  
 CONTRACT: **04233212**  
 AWARD AMOUNT: **\$6,299,999.99**  
 PROJECTED AMOUNT: **\$6,318,000.99**  
 ADJ. PROJECTED AMOUNT: **\$6,318,000.99**  
 CONTRACTOR: **HIGHWAY INTELLIGENT TRAFFIC SOLUTIONS, LLC**

HIGHWAY: **Various**  
 DISTRICT NAME: **HOUSTON**  
 COUNTY: **HARRIS**  
 AREA ENGINEER: **Phil Garlin, P.E.**  
 AREA NUMBER: **056**

ESTIMATE NUMBER: **0016**  
 ESTIMATE PAID:   
 ESTIMATE PERIOD: **09/01/2024** to **09/26/2024**  
 ESTIMATE TYPE: **PROG**  
 % COMPLETE: **18.83**  
 % TIME USED: **8.64**  
 % RETAINAGE: **0.00**

LETTING DATE: **04/05/2023**  
 AWARD DATE: **04/27/2023**  
 NOTICE TO PROCEED DATE: **05/25/2023**  
 WORK BEGIN DATE: **04/29/2024**  
 ACCEPTED DATE: **00/00/0000**  
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

**RECAPITULATION**

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$1,189,937.23	\$882,467.04	\$307,470.19
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$1,189,937.23	\$882,467.04	\$307,470.19
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
<b>PAID TO CONTRACTOR</b>	<b>\$1,189,937.23</b>	<b>\$882,467.04</b>	<b>\$307,470.19</b>

**CONTRACT ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION:  
 ADJUSTMENT AMOUNT:  
 REMARKS:

\*\*\*There are no Contract Adjustments for this estimate\*\*\*

**LINE ITEM ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION:  
 ADJUSTMENT AMOUNT:  
 REMARKS:

\*\*\*There are no Line Item Adjustments for this estimate\*\*\*

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

\_\_\_\_\_  
 AREA/PROJECT ENGINEER

\_\_\_\_\_  
 DATE

**CONTRACT TIME STATEMENT**

WORK BEGIN DATE: 04/29/2024  
TIME CHARGES BEGIN: 06/25/2023  
BID DAYS: 509  
C. O. ADJUSTED DAYS: 0  
CURRENT DAYS: 509  
DAYS CHARGED TO DATE: 44  
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0  
LIQ DAMAGE RATE: \$1,317.00  
LIQUIDATED DAMAGES: 0  
 DAYS AT PER DAY \$1,317.00  
TOTAL: \$0.00

**DAILY BREAKDOWN**

Date or Days	Days Charged	Days Credited
09/01/2024		1 SUNDAY
09/02/2024		1 HOLIDAY
09/03/2024	1	
09/04/2024	1	
09/05/2024	1	
09/06/2024	1	
09/07/2024		1 SATURDAY
09/08/2024		1 SUNDAY
09/09/2024	1	
09/10/2024	1	
09/11/2024	1	
09/12/2024	1	
09/13/2024	1	
09/14/2024		1 SATURDAY
09/15/2024		1 SUNDAY
09/16/2024	1	
09/17/2024	1	
09/18/2024	1	
09/19/2024	1	
09/20/2024	1	
09/21/2024		1 SATURDAY
09/22/2024		1 SUNDAY
09/23/2024	1	
09/24/2024	1	
09/25/2024	1	
09/26/2024	1	

**PERIOD SUMMARY**

Date or Days	Days Charged	Days Credited
26	18	8
HOLIDAY		1
SATURDAY		3
SUNDAY		4

WORK PERFORMED THIS PERIOD

PROJECT C 912-00-665 CONTROL 091200665

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
0060	05006001	000	MOBILIZATION	LS	598,723.720	0.250	\$149,680.93	1.00	0.75
0065	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	38,572.500	1.000	\$38,572.50	28.00	5.00
0080	06366009	001	REPLACE EXISTING ALUMINUM SIGNS(TY O)	SF	29.350	4,432.950	\$130,107.08	132,552.75	4,432.95
0100	60016001	000	PORTABLE CHANGEABLE MESSAGE SIGN	DAY	83.500	55.000	\$4,592.50	560.00	55.00
0105	61856005	002	TMA (MOBILE OPERATION)	DAY	100.000	48.000	\$4,800.00	560.00	71.00

CATEGORY 002 DESCRIPTION FORCE ACCOUNT

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
0204	96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	17,362.800	\$17,362.80	11,000.00	23,418.00
0215	96016001		MATERIAL ON HAND	DOL	1.000	-37,645.620	-\$37,645.62	1.00	324,696.27

TOTAL ITEM EARNINGS THIS ESTIMATE

**\$307,470.19**

CONTRACT LINE ITEMS

PROJECT C 912-00-665 CONTROL 091200665  
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	05006001	000	MOBILIZATION	LS	598,723.720	1.000	0.000	0.75	449,042.79
0065	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	38,572.500	28.000	0.000	5.00	192,862.50
0075	06366008	001	REPLACE EXISTING ALUMINUM SIGNS(TY G)	SF	29.350	18,828.000	0.000	1,965.25	57,680.09
0080	06366009	001	REPLACE EXISTING ALUMINUM SIGNS(TY O)	SF	29.350	132,552.750	0.000	4,432.95	130,107.08
0090	06446076	000	REMOVE SM RD SN SUP&AM	EA	219.000	1.000	0.000	2.00	438.00
0100	60016001	000	PORTABLE CHANGEABLE MESSAGE SIGN	DAY	83.500	560.000	0.000	55.00	4,592.50
0105	61856005	002	TMA (MOBILE OPERATION)	DAY	100.000	560.000	0.000	71.00	7,100.00
<b>Category Subtotal</b>									\$841,822.96

CATEGORY 002 DESCRIPTION FORCE ACCOUNT

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0204	96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	11,000.000	0.000	23,418.00	23,418.00
0215	96016001		MATERIAL ON HAND	DOL	1.000	1.000	0.000	324,696.27	324,696.27
<b>Category Subtotal</b>									\$348,114.27

PROJECT C 912-00-665 CONTROL 091200665  
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0070	06366007	001	REPLACE EXISTING ALUMINUM SIGNS(TY A)	SF	24.040	2,395.000	0.000	0.000	0.00
0085	06446050	000	IN SM RD SN SUP&AM TYS80(2)SA(P)	EA	1,277.940	9.000	0.000	0.000	0.00
0095	06546007	001	REMOVE SIGN WALKWAY	EA	6,165.000	1.000	0.000	0.000	0.00
<b>Category Subtotal</b>									0.00

CATEGORY 002 DESCRIPTION FORCE ACCOUNT

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0200	96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1.000	0.000	0.000	0.00
0201	96026002		PAYMENT ADJUSTMENT-NEG	DOL	-1.000	1.000	0.000	0.000	0.00
0202	96046001		CONTRACTOR FORCE ACCOUNT 1 LANE CLOSURE ASSESMENT FEE	DOL	-1.000	1.000	0.000	0.000	0.00
0203	96066051		FORCE ACCT-SOIL AND GNDWTR MGT PLAN	DOL	1.000	1.000	0.000	0.000	0.00
0205	96066054		PARTNERING	DOL	1.000	1.000	0.000	0.000	0.00
0206	96066055		FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	2,000.000	0.000	0.000	0.00
0207	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	5,000.000	0.000	0.000	0.00
0208	96066057		FORCE ACCOUNT-COMMER LAB USE DEDUCTION	DOL	-1.000	1.000	0.000	0.000	0.00
0209	96066058		SPECIAL DEDUCTION	DOL	-1.000	1.000	0.000	0.000	0.00

0210	96066059	BOND EXPENSE SUP NEGOTIATED CONTRACTS	DOL	1.000	1.000	0.000	0.000	0.00
0211	96096001	DISPUTE SETTLEMENT	DOL	1.000	1.000	0.000	0.000	0.00
0212	96096002	DBE GOAL SHORTFALL	DOL	-1.000	1.000	0.000	0.000	0.00
0213	96096003	SBE GOAL SHORTFALL	DOL	-1.000	1.000	0.000	0.000	0.00
0214	96106001	ON THE JOB TRAINING	DOL	1.000	1.000	0.000	0.000	0.00
<b>Category Subtotal</b>								0.00

PROJECT C 912-00-665 CONTROL 091200665

CATEGORY NO CATEGORY DESCRIPTION MISC

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0301	96086001		UNIQUE CHANGE ORDER ITEM 1 CO01: Total Cost \$799,050.89+\$7,990.51(1%) Bond=\$807,041.40	DOL	807,041.400	0.000	0.000	0.000	0.00
<b>Category Subtotal</b>									0.00

**TOTAL ITEM EARNINGS THIS CONTRACT** **\$1,189,937.23**

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
05006001	000	MOBILIZATION	LS	598,723.720	1.00	0.750	449,042.79
05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	38,572.500	28.00	5.000	192,862.50
06366008	001	REPLACE EXISTING ALUMINUM SIGNS(TY G)	SF	29.350	18,828.00	1,965.250	57,680.09
06366009	001	REPLACE EXISTING ALUMINUM SIGNS(TY O)	SF	29.350	132,552.75	4,432.950	130,107.08
06446076	000	REMOVE SM RD SN SUP&AM	EA	219.000	1.00	2.000	438.00
60016001	000	PORTABLE CHANGEABLE MESSAGE SIGN	DAY	83.500	560.00	55.000	4,592.50
61856005	002	TMA (MOBILE OPERATION)	DAY	100.000	560.00	71.000	7,100.00
96016001		MATERIAL ON HAND	DOL	1.000	1.00	324,696.270	324,696.27
96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	11,000.00	23,418.000	23,418.00
<b>TOTAL ITEM EARNINGS TO DATE</b>							<b>\$1,189,937.23</b>