



**CONTRACTOR'S ESTIMATE PACKAGE**

REPORT DATE: **10/08/24**

CONTRACT ID: **091718082**  
 PROJECT: **BR 2021(235)**  
 CONTRACT: **08233268**  
 AWARD AMOUNT: **\$663,959.11**  
 PROJECTED AMOUNT: **\$684,810.77**  
 ADJ. PROJECTED AMOUNT: **\$684,810.77**  
 CONTRACTOR: **FUQUA CONSTRUCTION CO., INC.**

HIGHWAY: **CS**  
 DISTRICT NAME: **BRYAN**  
 COUNTY: **ROBERTSON**  
 AREA ENGINEER: **James Robbins, P.E.**  
 AREA NUMBER: **051**

ESTIMATE NUMBER: **0010**  
 ESTIMATE PAID:   
 ESTIMATE PERIOD: **09/01/2024** to **09/25/2024**  
 ESTIMATE TYPE: **PROG**  
 % COMPLETE: **89.98**  
 % TIME USED: **91.55**  
 % RETAINAGE: **0.00**

LETTING DATE: **08/03/2023**  
 AWARD DATE: **08/16/2023**  
 NOTICE TO PROCEED DATE: **09/07/2023**  
 WORK BEGIN DATE: **02/01/2024**  
 ACCEPTED DATE: **00/00/0000**  
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

**RECAPITULATION**

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$616,209.34	\$616,209.34	\$0.00
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$616,209.34	\$616,209.34	\$0.00
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
<b>PAID TO CONTRACTOR</b>	<b>\$616,209.34</b>	<b>\$616,209.34</b>	<b>\$0.00</b>

**CONTRACT ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION:  
 ADJUSTMENT AMOUNT:  
 REMARKS:

\*\*\*There are no Contract Adjustments for this estimate\*\*\*

**LINE ITEM ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION:  
 ADJUSTMENT AMOUNT:  
 REMARKS:

\*\*\*There are no Line Item Adjustments for this estimate\*\*\*

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

\_\_\_\_\_  
 AREA/PROJECT ENGINEER

\_\_\_\_\_  
 DATE

**CONTRACT TIME STATEMENT**

<u>WORK BEGIN DATE:</u>	02/01/2024	<u>ASSESSED LIQ DAMAGES:</u>	0
<u>TIME CHARGES BEGIN:</u>	12/06/2023	<u>LIQ DAMAGE RATE:</u>	\$618.00
<u>BID DAYS:</u>	71	<u>LIQUIDATED DAMAGES:</u>	0
<u>C. O. ADJUSTED DAYS:</u>	0	<b>DAYS AT</b>	
<u>CURRENT DAYS:</u>	71	<b>PER DAY</b>	\$618.00
<u>DAYS CHARGED TO DATE:</u>	65	<b>TOTAL:</b>	\$0.00
<u>PHYSICAL WORK COMPLETE:</u>	00/00/0000		

**DAILY BREAKDOWN**

<b>Date or Days</b>	<b>Days Charged</b>	<b>Days Credited</b>	<b>Diary Adjustment</b>
09/01/2024		1	SUNDAY
09/02/2024		1	HOLIDAY
09/03/2024		1	AWAITING FINAL DOCUMENTATION
09/04/2024		1	AWAITING FINAL DOCUMENTATION
09/05/2024		1	AWAITING FINAL DOCUMENTATION
09/06/2024		1	AWAITING FINAL DOCUMENTATION
09/07/2024		1	SATURDAY
09/08/2024		1	SUNDAY
09/09/2024		1	AWAITING FINAL DOCUMENTATION
09/10/2024		1	AWAITING FINAL DOCUMENTATION
09/11/2024		1	AWAITING FINAL DOCUMENTATION
09/12/2024		1	AWAITING FINAL DOCUMENTATION
09/13/2024		1	AWAITING FINAL DOCUMENTATION
09/14/2024		1	SATURDAY
09/15/2024		1	SUNDAY
09/16/2024		1	AWAITING FINAL DOCUMENTATION
09/17/2024		1	AWAITING FINAL DOCUMENTATION
09/18/2024		1	AWAITING FINAL DOCUMENTATION
09/19/2024		1	AWAITING FINAL DOCUMENTATION
09/20/2024		1	AWAITING FINAL DOCUMENTATION
09/21/2024		1	SATURDAY
09/22/2024		1	SUNDAY
09/23/2024		1	AWAITING FINAL DOCUMENTATION
09/24/2024		1	AWAITING FINAL DOCUMENTATION
09/25/2024		1	AWAITING FINAL DOCUMENTATION

**PERIOD SUMMARY**

<b>Date or Days</b>	<b>Days Charged</b>	<b>Days Credited</b>
25	0	25
		<hr/>
		17
		1
		3
		4

WORK PERFORMED THIS PERIOD

\*\*\* NO ITEM EARNINGS THIS ESTIMATE\*\*\*

CONTRACT LINE ITEMS

PROJECT BR 2021(235) CONTROL 091718082  
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	01006002	000	PREPARING ROW	STA	10,318.230	3.500	0.000	3.53	36,423.35
0065	01106001	000	EXCAVATION (ROADWAY)	CY	12.440	357.000	0.000	357.00	4,441.08
0070	01106002	000	EXCAVATION (CHANNEL)	CY	12.670	500.000	0.000	500.00	6,335.00
0075	01326006	000	EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	15.530	315.000	0.000	315.00	4,891.95
0080	01616017	000	COMPOST MANUF TOPSOIL (4")	SY	1.780	571.000	0.000	2,853.25	5,078.79
0085	01646021	000	CELL FBR MLCH SEED(PERM)(RURAL)(SANDY)	SY	0.580	571.000	0.000	4,195.25	2,433.25
0100	01686001	000	VEGETATIVE WATERING	MG	15.090	17.000	0.000	26.00	392.34
0105	02476073	003	FL BS (CMP IN PLC)(TY D GR 1-2) (6")	SY	11.170	966.000	0.000	1,151.11	12,857.89
0110	04026001	000	TRENCH EXCAVATION PROTECTION	LF	3.920	22.000	0.000	22.00	86.24
0115	04326001	000	RIPRAP (CONC)(4 IN)	CY	619.980	2.000	0.000	2.30	1,425.95
0120	04626101	002	CONC BOX CULV (10 FT X 4 FT)	LF	1,666.830	35.000	0.000	35.00	58,339.05
0125	04666195	000	WINGWALL (PW - 2) (HW=6 FT)	EA	20,473.590	2.000	0.000	2.00	40,947.18
0130	04966008	000	REMOV STR (BOX CULVERT)	LF	94.820	22.000	0.000	22.00	2,086.04
0135	04966009	000	REMOV STR (BRIDGE 0 - 99 FT LENGTH)	EA	36,926.000	1.000	0.000	1.00	36,926.00
0140	05006001	000	MOBILIZATION	LS	86,000.000	1.000	0.000	0.77	66,392.00
0145	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	12,816.220	5.000	0.000	5.00	64,081.10
0150	05066002	002	ROCK FILTER DAMS (INSTALL) (TY 2)	LF	46.940	46.000	0.000	42.00	1,971.48
0155	05066011	002	ROCK FILTER DAMS (REMOVE)	LF	15.040	46.000	0.000	42.00	631.68
0170	05066038	002	TEMP SEDMT CONT FENCE (INSTALL)	LF	4.060	735.000	0.000	962.00	3,905.72
0175	05066039	002	TEMP SEDMT CONT FENCE (REMOVE)	LF	1.000	735.000	0.000	962.00	962.00
0185	05406001	001	MTL W-BEAM GD FEN (TIM POST)	LF	39.140	100.000	0.000	140.50	5,499.17
0190	05406007	001	MTL BEAM GD FEN TRANS (TL2)	EA	2,043.660	4.000	0.000	4.00	8,174.64
0195	05406016	001	DOWNSTREAM ANCHOR TERMINAL SECTION	EA	2,003.600	1.000	0.000	1.00	2,003.60
0200	05406020	001	MTL W - BEAM GD FEN (LOW FILL CULVERT)	LF	126.160	22.000	0.000	22.00	2,775.52
0210	05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	4,695.300	3.000	0.000	3.00	14,085.90
0215	06446060	000	IN SM RD SN SUP&AM TYTWT(1)WS(P)	EA	609.830	2.000	0.000	2.00	1,219.66
0220	06586014	000	INSTL DEL ASSM (D-SW)SZ (BRF)CTB (BI)	EA	34.250	4.000	0.000	4.00	137.00
0225	06586016	000	INSTL DEL ASSM (D-SW)SZ (BRF)GF1 (BI)	EA	40.250	4.000	0.000	4.00	161.00

Category Subtotal \$384,664.58

CATEGORY 002 DESCRIPTION BRIDGE: 171980C00010002 [WEST WHARTON CREEK 9

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0275	04006005	000	CEM STABIL BKFL	CY	115.200	53.000	0.000	36.00	4,147.20
0280	04096002	000	PRESTR CONC PIL (18 IN SQ)	LF	81.110	224.000	0.000	224.00	18,168.64
0285	04206013	001	CL C CONC (ABUT)	CY	1,628.550	19.600	0.000	17.48	28,467.06
0290	04226007	000	REINF CONC SLAB (SLAB BEAM)	SF	25.800	1,040.000	0.000	1,040.00	26,832.00
0295	04256010	001	PRESTR CONC SLAB BEAM (5SB12)	LF	321.960	197.500	0.000	197.50	63,587.10
0300	04326033	000	RIPRAP (STONE PROTECTION)(18 IN)	CY	217.800	326.000	0.000	331.00	72,091.80
0305	04506006	001	RAIL (TY T223)	LF	166.200	104.000	0.000	104.00	17,284.80
0310	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	483.080	2.000	0.000	2.00	966.16

Category Subtotal \$231,544.76

PROJECT BR 2021(235) CONTROL 091718082  
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0090	01646029	000	CELL FBR MLCH SEED(TEMP)(WARM)	SY	0.490	286.000	0.000	0.000	0.00
0095	01646031	000	CELL FBR MLCH SEED(TEMP)(COOL)	SY	0.450	286.000	0.000	0.000	0.00
0160	05066020	002	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	35.470	156.000	0.000	0.000	0.00
0165	05066024	002	CONSTRUCTION EXITS (REMOVE)	SY	10.480	156.000	0.000	0.000	0.00
0180	05306006	000	DRIVEWAYS (SURF TREAT)	SY	22.110	63.000	0.000	0.000	0.00
0205	05406046	001	TL-2 31" SHORT RADIUS (W/O DAT)	EA	26,339.250	1.000	0.000	0.000	0.00
0230	96016001		MATERIAL ON HAND	DOL	1.000	1,000.000	0.000	0.000	0.00
0231	96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1,000.000	0.000	0.000	0.00
0232	96026002		PAYMENT ADJUSTMENT-NEG	DOL	-1.000	2,000.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 002 DESCRIPTION BRIDGE: 171980C00010002 [WEST WHARTON CREEK ST OV

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0281	96026610		PILING PAY ADJUSTMENT (BUILDUPS) Buildups - Items 406, 409	DOL	811.100	1.000	0.000	0.000	0.00
0282	96026611		PILING PAY ADJUSTMENT (CUTOFFS) Cutoffs - Items 406, 409	DOL	40.555	1.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 003 DESCRIPTION FORCE ACCOUNT

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0350	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY Per TxDOT Connect	DOL	1.000	5,000.000	0.000	0.000	0.00
0351	96066055		FORCE ACCT-EROSION CONTROL MAINTENANCE Per TxDOT Connect	DOL	1.000	10,000.000	0.000	0.000	0.00
0352	96066053		LAW ENFORCEMENT PERSONNEL Per Area Office	DOL	1.000	5,000.000	0.000	0.000	0.00

Category Subtotal 0.00

TOTAL ITEM EARNINGS THIS CONTRACT \$616,209.34

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
01006002	000	PREPARING ROW	STA	10,318.230	3.50	3.530	36,423.35
01106001	000	EXCAVATION (ROADWAY)	CY	12.440	357.00	357.000	4,441.08
01106002	000	EXCAVATION (CHANNEL)	CY	12.670	500.00	500.000	6,335.00
01326006	000	EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	15.530	315.00	315.000	4,891.95
01616017	000	COMPOST MANUF TOPSOIL (4")	SY	1.780	571.00	2,853.250	5,078.79
01646021	000	CELL FBR MLCH SEED(PERM)(RURAL)(SANDY)	SY	0.580	571.00	4,195.250	2,433.25
01686001	000	VEGETATIVE WATERING	MG	15.090	17.00	26.000	392.34
02476073	003	FL BS (CMP IN PLC)(TY D GR 1-2) (6")	SY	11.170	966.00	1,151.110	12,857.89
04006005	000	CEM STABIL BKFL	CY	115.200	53.00	36.000	4,147.20
04026001	000	TRENCH EXCAVATION PROTECTION	LF	3.920	22.00	22.000	86.24
04096002	000	PRESTR CONC PIL (18 IN SQ)	LF	81.110	224.00	224.000	18,168.64
04206013	001	CL C CONC (ABUT)	CY	1,628.550	19.60	17.480	28,467.06
04226007	000	REINF CONC SLAB (SLAB BEAM)	SF	25.800	1,040.00	1,040.000	26,832.00
04256010	001	PRESTR CONC SLAB BEAM (5SB12)	LF	321.960	197.50	197.500	63,587.10
04326001	000	RIPRAP (CONC)(4 IN)	CY	619.980	2.00	2.300	1,425.95
04326033	000	RIPRAP (STONE PROTECTION)(18 IN)	CY	217.800	326.00	331.000	72,091.80
04506006	001	RAIL (TY T223)	LF	166.200	104.00	104.000	17,284.80
04626101	002	CONC BOX CULV (10 FT X 4 FT)	LF	1,666.830	35.00	35.000	58,339.05
04666195	000	WINGWALL (PW - 2) (HW=6 FT)	EA	20,473.590	2.00	2.000	40,947.18
04966008	000	REMOV STR (BOX CULVERT)	LF	94.820	22.00	22.000	2,086.04
04966009	000	REMOV STR (BRIDGE 0 - 99 FT LENGTH)	EA	36,926.000	1.00	1.000	36,926.00
05006001	000	MOBILIZATION	LS	86,000.000	1.00	0.772	66,392.00
05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	12,816.220	5.00	5.000	64,081.10
05066002	002	ROCK FILTER DAMS (INSTALL) (TY 2)	LF	46.940	46.00	42.000	1,971.48
05066011	002	ROCK FILTER DAMS (REMOVE)	LF	15.040	46.00	42.000	631.68
05066038	002	TEMP SEDMT CONT FENCE (INSTALL)	LF	4.060	735.00	962.000	3,905.72
05066039	002	TEMP SEDMT CONT FENCE (REMOVE)	LF	1.000	735.00	962.000	962.00
05406001	001	MTL W-BEAM GD FEN (TIM POST)	LF	39.140	100.00	140.500	5,499.17
05406007	001	MTL BEAM GD FEN TRANS (TL2)	EA	2,043.660	4.00	4.000	8,174.64
05406016	001	DOWNSTREAM ANCHOR TERMINAL SECTION	EA	2,003.600	1.00	1.000	2,003.60
05406020	001	MTL W - BEAM GD FEN (LOW FILL CULVERT)	LF	126.160	22.00	22.000	2,775.52
05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	4,695.300	3.00	3.000	14,085.90
06446060	000	IN SM RD SN SUP&AM TYTWT(1)WS(P)	EA	609.830	2.00	2.000	1,219.66
06586014	000	INSTL DEL ASSM (D-SW)SZ (BRF)CTB (BI)	EA	34.250	4.00	4.000	137.00
06586016	000	INSTL DEL ASSM (D-SW)SZ (BRF)GF1 (BI)	EA	40.250	4.00	4.000	161.00
41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	483.080	2.00	2.000	966.16

TOTAL ITEM EARNINGS TO DATE

**\$616,209.34**