



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **10/08/24**

CONTRACT ID: **091727046**
 PROJECT: **BR 2023(082)**
 CONTRACT: **05233034**
 AWARD AMOUNT: **\$1,498,226.55**
 PROJECTED AMOUNT: **\$1,513,725.75**
 ADJ. PROJECTED AMOUNT: **\$1,556,694.36**
 CONTRACTOR: **R CONSTRUCTION CIVIL, LLC**

HIGHWAY: **CR**
 DISTRICT NAME: **BRYAN**
 COUNTY: **WALKER**
 AREA ENGINEER: **Delmy Reyes, P.E.**
 AREA NUMBER: **054**

ESTIMATE NUMBER: **0013**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **09/01/2024** to **09/30/2024**
 ESTIMATE TYPE: **PROG**
 % COMPLETE: **95.80**
 % TIME USED: **64.68**
 % RETAINAGE: **0.00**

LETTING DATE: **05/04/2023**
 AWARD DATE: **05/25/2023**
 NOTICE TO PROCEED DATE: **06/28/2023**
 WORK BEGIN DATE: **11/06/2023**
 ACCEPTED DATE: **00/00/0000**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$1,491,319.50	\$1,451,173.50	\$40,146.00
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$1,491,319.50	\$1,451,173.50	\$40,146.00
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$1,491,319.50	\$1,451,173.50	\$40,146.00

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 11/06/2023
TIME CHARGES BEGIN: 09/26/2023
BID DAYS: 201
C. O. ADJUSTED DAYS: 0
CURRENT DAYS: 201
DAYS CHARGED TO DATE: 130
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0
LIQ DAMAGE RATE: \$832.00
LIQUIDATED DAMAGES: 0
 DAYS AT PER DAY \$832.00
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited	Diary Adjustment
09/01/2024		1	SUNDAY
09/02/2024		1	HOLIDAY
09/03/2024		1	RAIN
09/04/2024		1	TOO WET
09/05/2024		1	TOO WET
09/06/2024	1		
09/07/2024		1	SATURDAY
09/08/2024		1	SUNDAY
09/09/2024	1		
09/10/2024	1		
09/11/2024		1	RAIN
09/12/2024	1		
09/13/2024	1		
09/14/2024		1	SATURDAY
09/15/2024		1	SUNDAY
09/16/2024	1		
09/17/2024	1		
09/18/2024	1		
09/19/2024	1		
09/20/2024	1		
09/21/2024		1	SATURDAY
09/22/2024		1	SUNDAY
09/23/2024	1		
09/24/2024	1		
09/25/2024	1		
09/26/2024	1		
09/27/2024	1		
09/28/2024		1	SATURDAY
09/29/2024		1	SUNDAY
09/30/2024	1		

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
30	16	14
HOLIDAY		1
RAIN		2
SATURDAY		4
SUNDAY		5
TOO WET		2

WORK PERFORMED THIS PERIOD

PROJECT BR 2023(082) CONTROL 091727046

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
0110	03166029	002	ASPH (RC-250)	GAL	14.000	210.000	\$2,940.00	181.00	210.00
0135	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	3,835.000	1.000	\$3,835.00	14.00	11.00
0165	05106003	000	ONE-WAY TRAF CONT (PORT TRAF SIG)	MO	5,311.000	1.000	\$5,311.00	5.00	6.00
0180	05126057	000	PORT CTB (REMOVE)(LOW PROF)(TY 1)	LF	7.500	360.000	\$2,700.00	660.00	360.00
0185	05126058	000	PORT CTB (REMOVE)(LOW PROF)(TY 2)	LF	8.000	80.000	\$640.00	80.00	80.00
0210	06446060	000	IN SM RD SN SUP&AM TYTWT(1)WS(P)	EA	320.000	8.000	\$2,560.00	8.00	8.00
0220	06586062	000	INSTL DEL ASSM (D-SW)SZ 1(BRF)GF2(BI)	EA	39.000	9.000	\$351.00	9.00	9.00
0225	30776011	000	SP MIXES SP-C PG64-22	TON	177.000	117.000	\$20,709.00	117.00	117.00

CATEGORY 002 DESCRIPTION BRIDGE: 172360AA0242102 [FOUR NOTCH RD OVER BOSWELL

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
0335	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	550.000	2.000	\$1,100.00	2.00	2.00

TOTAL ITEM EARNINGS THIS ESTIMATE **\$40,146.00**

CONTRACT LINE ITEMS

PROJECT BR 2023(082) CONTROL 091727046
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	01006002	000	PREPARING ROW	STA	7,137.000	4.400	0.000	4.40	31,402.80
0062	01006003		PREPARING ROW(TREE)(5" TO 12" DIA) Added by CO #02	EA	937.058	0.000	9.000	9.00	8,433.52
0063	01006004		PREPARING ROW(TREE)(12" TO 24" DIA) Added by CO #02	EA	1,918.616	0.000	18.000	18.00	34,535.09
0065	01106001	000	EXCAVATION (ROADWAY)	CY	5.000	230.000	0.000	230.00	1,150.00
0070	01106002	000	EXCAVATION (CHANNEL)	CY	6.500	225.000	0.000	225.00	1,462.50
0075	01326006	000	EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	2.000	120.000	0.000	120.00	240.00
0105	02476230	003	FL BS (CMP IN PLACE)(TY A GR 1-2)(8")	SY	30.000	788.000	0.000	788.00	23,640.00
0110	03166029	002	ASPH (RC-250)	GAL	14.000	181.000	0.000	210.00	2,940.00
0120	04966010	000	REMOV STR (BRIDGE 100 - 499 FT LENGTH)	EA	9,838.000	1.000	0.000	1.00	9,838.00
0125	04966043	000	REMOV STR (SMALL FENCE)	LF	1.700	732.000	0.000	400.00	680.00
0130	05006001	000	MOBILIZATION	LS	120,000.000	1.000	0.000	0.90	108,000.00
0135	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	3,835.000	14.000	0.000	11.00	42,185.00
0150	05066038	002	TEMP SEDMT CONT FENCE (INSTALL)	LF	4.000	1,047.000	0.000	2,094.00	8,376.00
0155	05066039	002	TEMP SEDMT CONT FENCE (REMOVE)	LF	1.100	1,047.000	0.000	1,047.00	1,151.70
0160	05086001	000	CONSTRUCTING DETOURS	SY	26.000	935.000	0.000	737.78	19,182.28
0165	05106003	000	ONE-WAY TRAF CONT (PORT TRAF SIG)	MO	5,311.000	5.000	0.000	6.00	31,866.00
0170	05126009	000	PORT CTB (FUR & INST)(LOW PROF)(TY 1)	LF	31.000	660.000	0.000	360.00	11,160.00
0175	05126010	000	PORT CTB (FUR & INST)(LOW PROF)(TY 2)	LF	32.000	80.000	0.000	80.00	2,560.00
0180	05126057	000	PORT CTB (REMOVE)(LOW PROF)(TY 1)	LF	7.500	660.000	0.000	360.00	2,700.00
0185	05126058	000	PORT CTB (REMOVE)(LOW PROF)(TY 2)	LF	8.000	80.000	0.000	80.00	640.00
0190	05406001	001	MTL W-BEAM GD FEN (TIM POST)	LF	30.000	137.500	0.000	137.50	4,125.00
0195	05406007	001	MTL BEAM GD FEN TRANS (TL2)	EA	1,536.000	4.000	0.000	4.00	6,144.00
0200	05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	3,496.000	4.000	0.000	4.00	13,984.00
0210	06446060	000	IN SM RD SN SUP&AM TYTWT(1)WS(P)	EA	320.000	8.000	0.000	8.00	2,560.00
0215	06446076	000	REMOVE SM RD SN SUP&AM	EA	112.000	2.000	0.000	2.00	224.00
0220	06586062	000	INSTL DEL ASSM (D-SW)SZ 1(BRF)GF2(BI)	EA	39.000	9.000	0.000	9.00	351.00
0225	30776011	000	SP MIXES SP-C PG64-22	TON	177.000	117.000	0.000	117.00	20,709.00
0230	40466001	000	TEMPORARY DETOUR BRIDGE	EA	153,577.000	1.000	0.000	1.00	153,577.00

Category Subtotal \$543,816.89

CATEGORY 002 DESCRIPTION BRIDGE: 172360AA0242102 [FOUR NOTCH RD OVER B(

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0280	04006005	000	CEM STABIL BKFL	CY	58.000	53.000	0.000	22.00	1,276.00
0290	04166002	000	DRILL SHAFT (24 IN)	LF	208.000	660.000	0.000	660.00	137,280.00
0295	04206013	001	CL C CONC (ABUT)	CY	2,391.000	20.400	0.000	20.40	48,776.40
0300	04206029	001	CL C CONC (CAP)	CY	3,537.000	13.200	0.000	13.20	46,688.40
0305	04206037	001	CL C CONC (COLUMN)	CY	7,990.000	5.300	0.000	5.30	42,347.00
0310	04226007	000	REINF CONC SLAB (SLAB BEAM)	SF	91.000	3,640.000	0.000	3,640.00	331,240.00
0315	04256012	001	PRESTR CONC SLAB BEAM (5SB15)	LF	298.000	692.500	0.000	692.50	206,365.00
0320	04326033	000	RIPRAP (STONE PROTECTION)(18 IN)	CY	217.000	401.000	0.000	401.00	87,017.00

CATEGORY 002 DESCRIPTION BRIDGE: 172360AA0242102 [FOUR NOTCH RD OVER B

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0325	04506018	001	RAIL (TY T631)	LF	94.000	304.000	0.000	304.00	28,576.00
0330	04546004	000	ARMOR JOINT (SEALED)	LF	101.000	51.000	0.000	51.00	5,151.00
0335	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	550.000	2.000	0.000	2.00	1,100.00

Category Subtotal \$935,816.80

CATEGORY 003 DESCRIPTION FORCE ACCOUNT

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0351	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY Per TxDOT Connect	DOL	1.000	10,000.000	0.000	11,685.81	11,685.81

Category Subtotal \$11,685.81

PROJECT BR 2023(082) CONTROL 091727046

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0080	01606003	000	FURNISHING AND PLACING TOPSOIL (4")	SY	4.000	2,229.000	0.000	0.000	0.00
0085	01646023	000	CELL FBR MLCH SEED(PERM)(RURAL)(CLAY)	SY	0.950	2,229.000	0.000	0.000	0.00
0090	01646029	000	CELL FBR MLCH SEED(TEMP)(WARM)	SY	3.000	1,115.000	0.000	0.000	0.00
0095	01646031	000	CELL FBR MLCH SEED(TEMP)(COOL)	SY	4.000	1,115.000	0.000	0.000	0.00
0100	01686001	000	VEGETATIVE WATERING	MG	45.000	22.300	0.000	0.000	0.00
0115	03166403	002	AGGR (TY-B GR-5 OR TY-L GR-5)	CY	492.000	6.000	0.000	0.000	0.00
0140	05066002	002	ROCK FILTER DAMS (INSTALL) (TY 2)	LF	40.000	94.000	0.000	0.000	0.00
0145	05066011	002	ROCK FILTER DAMS (REMOVE)	LF	1.700	94.000	0.000	0.000	0.00
0205	05526001	000	WIRE FENCE (TY A)	LF	2.500	703.000	0.000	0.000	0.00
0235	96016001		MATERIAL ON HAND	DOL	1.000	1,000.000	0.000	0.000	0.00
0236	96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1,000.000	0.000	0.000	0.00
0237	96026002		PAYMENT ADJUSTMENT-NEG	DOL	-1.000	2,000.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 002 DESCRIPTION BRIDGE: 172360AA0242102 [FOUR NOTCH RD OVER BOSWE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0285	04026001	000	TRENCH EXCAVATION PROTECTION	LF	2.500	180.000	0.000	0.000	0.00
0291	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	239.200	1.000	0.000	0.000	0.00
0292	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	260.000	1.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 003 DESCRIPTION FORCE ACCOUNT

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
----------	-----------	--------	------------------------------	------	------------	--------------	-----------------	------------------	-------------

CONTRACT ID 091727046

ESTIMATE 0013

CONTRACTOR'S ESTIMATE PACKAGE

Page 6 of 7

0350 96066055

FORCE ACCT-EROSION CONTROL MAINTENANCE
Per TxDOT Connect

DOL

1.000

5,000.000

0.000

0.000

0.00

Category Subtotal

0.00

TOTAL ITEM EARNINGS THIS CONTRACT

\$1,491,319.50

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
01006002	000	PREPARING ROW	STA	7,137.000	4.40	4.400	31,402.80
01006003		PREPARING ROW(TREE)(5" TO 12" DIA)	EA	937.060	0.00	9.000	8,433.52
01006004		PREPARING ROW(TREE)(12" TO 24" DIA)	EA	1,918.620	0.00	18.000	34,535.09
01106001	000	EXCAVATION (ROADWAY)	CY	5.000	230.00	230.000	1,150.00
01106002	000	EXCAVATION (CHANNEL)	CY	6.500	225.00	225.000	1,462.50
01326006	000	EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	2.000	120.00	120.000	240.00
02476230	003	FL BS (CMP IN PLACE)(TY A GR 1-2)(8")	SY	30.000	788.00	788.000	23,640.00
03166029	002	ASPH (RC-250)	GAL	14.000	181.00	210.000	2,940.00
04006005	000	CEM STABIL BKFL	CY	58.000	53.00	22.000	1,276.00
04166002	000	DRILL SHAFT (24 IN)	LF	208.000	660.00	660.000	137,280.00
04206013	001	CL C CONC (ABUT)	CY	2,391.000	20.40	20.400	48,776.40
04206029	001	CL C CONC (CAP)	CY	3,537.000	13.20	13.200	46,688.40
04206037	001	CL C CONC (COLUMN)	CY	7,990.000	5.30	5.300	42,347.00
04226007	000	REINF CONC SLAB (SLAB BEAM)	SF	91.000	3,640.00	3,640.000	331,240.00
04256012	001	PRESTR CONC SLAB BEAM (5SB15)	LF	298.000	692.50	692.500	206,365.00
04326033	000	RIPRAP (STONE PROTECTION)(18 IN)	CY	217.000	401.00	401.000	87,017.00
04506018	001	RAIL (TY T631)	LF	94.000	304.00	304.000	28,576.00
04546004	000	ARMOR JOINT (SEALED)	LF	101.000	51.00	51.000	5,151.00
04966010	000	REMOV STR (BRIDGE 100 - 499 FT LENGTH)	EA	9,838.000	1.00	1.000	9,838.00
04966043	000	REMOV STR (SMALL FENCE)	LF	1.700	732.00	400.000	680.00
05006001	000	MOBILIZATION	LS	120,000.000	1.00	0.900	108,000.00
05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	3,835.000	14.00	11.000	42,185.00
05066038	002	TEMP SEDMT CONT FENCE (INSTALL)	LF	4.000	1,047.00	2,094.000	8,376.00
05066039	002	TEMP SEDMT CONT FENCE (REMOVE)	LF	1.100	1,047.00	1,047.000	1,151.70
05086001	000	CONSTRUCTING DETOURS	SY	26.000	935.00	737.780	19,182.28
05106003	000	ONE-WAY TRAF CONT (PORT TRAF SIG)	MO	5,311.000	5.00	6.000	31,866.00
05126009	000	PORT CTB (FUR & INST)(LOW PROF)(TY 1)	LF	31.000	660.00	360.000	11,160.00
05126010	000	PORT CTB (FUR & INST)(LOW PROF)(TY 2)	LF	32.000	80.00	80.000	2,560.00
05126057	000	PORT CTB (REMOVE)(LOW PROF)(TY 1)	LF	7.500	660.00	360.000	2,700.00
05126058	000	PORT CTB (REMOVE)(LOW PROF)(TY 2)	LF	8.000	80.00	80.000	640.00
05406001	001	MTL W-BEAM GD FEN (TIM POST)	LF	30.000	137.50	137.500	4,125.00
05406007	001	MTL BEAM GD FEN TRANS (TL2)	EA	1,536.000	4.00	4.000	6,144.00
05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	3,496.000	4.00	4.000	13,984.00
06446060	000	IN SM RD SN SUP&AM TYTWT(1)WS(P)	EA	320.000	8.00	8.000	2,560.00
06446076	000	REMOVE SM RD SN SUP&AM	EA	112.000	2.00	2.000	224.00
06586062	000	INSTL DEL ASSM (D-SW)SZ 1(BRF)GF2(BI)	EA	39.000	9.00	9.000	351.00
30776011	000	SP MIXES SP-C PG64-22	TON	177.000	117.00	117.000	20,709.00
40466001	000	TEMPORARY DETOUR BRIDGE	EA	153,577.000	1.00	1.000	153,577.00
41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	550.000	2.00	2.000	1,100.00
96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	10,000.00	11,685.810	11,685.81

Per TxDOT Connect

TOTAL ITEM EARNINGS TO DATE

\$1,491,319.50