



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **10/08/24**

CONTRACT ID: **639775001**
 PROJECT: **MMC - 639775001**
 CONTRACT: **04230443**
 AWARD AMOUNT: **\$233,250.00**
 PROJECTED AMOUNT: **\$233,250.00**
 ADJ. PROJECTED AMOUNT: **\$665,250.00**
 CONTRACTOR: **BIG CREEK SAND & GRAVEL, INC.**

HIGHWAY: **US0060**
 DISTRICT NAME: **AMARILLO**
 COUNTY: **HEMPHILL**
 AREA ENGINEER: **Zachary Mayer, P. E.**
 AREA NUMBER: **062**

ESTIMATE NUMBER: **0017**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **09/01/2024** to **09/30/2024**
 ESTIMATE TYPE: **PROG**
 % COMPLETE: **100.00**
 % TIME USED: **100.00**
 % RETAINAGE: **0.00**

LETTING DATE: **04/26/2023**
 AWARD DATE: **04/26/2023**
 NOTICE TO PROCEED DATE: **05/11/2023**
 WORK BEGIN DATE: **05/18/2023**
 ACCEPTED DATE: **00/00/0000**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$1,652,299.71	\$1,652,299.71	\$0.00
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$1,652,299.71	\$1,652,299.71	\$0.00
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$1,652,299.71	\$1,652,299.71	\$0.00

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 05/18/2023
TIME CHARGES BEGIN: 00/00/0000
BID DAYS: 240
C. O. ADJUSTED DAYS: 240
CURRENT DAYS: 480
DAYS CHARGED TO DATE: 480
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0
LIQ DAMAGE RATE: \$618.00
LIQUIDATED DAMAGES: 0
 DAYS AT
 PER DAY \$618.00
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited
09/01/2024	1	
09/02/2024	1	
09/03/2024	1	
09/04/2024	1	
09/05/2024	1	
09/06/2024	1	
09/07/2024	1	
09/08/2024	1	
09/09/2024	1	

Diary Adjustment

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
9	9	0

WORK PERFORMED THIS PERIOD

*** NO ITEM EARNINGS THIS ESTIMATE***

CONTRACT LINE ITEMS

PROJECT MMC - 639775001 CONTROL 639775001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	80116001	000	D-GR HMA(SQ) TY D PG 64-22 (PICKUP)	TON	108.000	1,000.000	4,000.000	8,807.47	951,206.76
0070	80116020	000	D-GR HMA TY D PG 64-28 (DLVR) SITE 2	TON	130.000	150.000	0.000	49.35	6,415.50
0075	80116021	000	D-GR HMA TY D PG 64-28 (DLVR) SITE 3	TON	135.000	150.000	0.000	2,837.59	383,074.65
0080	80116022	000	D-GR HMA TY D PG 64-28 (DLVR) SITE 4	TON	140.000	150.000	0.000	124.42	17,418.80
0090	80116024	000	D-GR HMA TY D PG 64-28 (DLVR) SITE 6	TON	160.000	150.000	0.000	1,838.65	294,184.00
								Category Subtotal	\$1,652,299.71

PROJECT MMC - 639775001 CONTROL 639775001
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0065	80116019	000	D-GR HMA TY D PG 64-28 (DLVR) SITE 1	TON	120.000	150.000	0.000	0.000	0.00
0085	80116023	000	D-GR HMA TY D PG 64-28 (DLVR) SITE 5	TON	150.000	150.000	0.000	0.000	0.00
1000	96016001		MATERIAL ON HAND	DOL	1.000	1,000.000	0.000	0.000	0.00
1005	96026614		DEMURRAGE	DOL	1.000	1,000.000	0.000	0.000	0.00
1010	96056009		MMC/TMC ACTUAL DAMAGES	DOL	-1.000	2,000.000	0.000	0.000	0.00
								Category Subtotal	0.00

TOTAL ITEM EARNINGS THIS CONTRACT \$1,652,299.71

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
80116001	000	D-GR HMA(SQ) TY D PG 64-22 (PICKUP)	TON	108.000	1,000.00	8,807.470	951,206.76
80116020	000	D-GR HMA TY D PG 64-28 (DLVR) SITE 2	TON	130.000	150.00	49.350	6,415.50
80116021	000	D-GR HMA TY D PG 64-28 (DLVR) SITE 3	TON	135.000	150.00	2,837.590	383,074.65
80116022	000	D-GR HMA TY D PG 64-28 (DLVR) SITE 4	TON	140.000	150.00	124.420	17,418.80
80116024	000	D-GR HMA TY D PG 64-28 (DLVR) SITE 6	TON	160.000	150.00	1,838.650	294,184.00
TOTAL ITEM EARNINGS TO DATE							\$1,652,299.71