



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **10/08/24**

CONTRACT ID: **645237001**
 PROJECT: **RMC - 645237001**
 CONTRACT: **09230107**
 AWARD AMOUNT: **\$216,050.00**
 PROJECTED AMOUNT: **\$216,052.00**
 ADJ. PROJECTED AMOUNT: **\$432,102.00**
 CONTRACTOR: **TEXAS DRAINAGE INC.**

HIGHWAY: **SH0019**
 DISTRICT NAME: **PARIS**
 COUNTY: **HOPKINS**
 AREA ENGINEER: **Jesse Herrera, P.E.**
 AREA NUMBER: **056**

ESTIMATE NUMBER: **0011**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **09/01/2024** to **09/30/2024**
 ESTIMATE TYPE: **PROG**
 % COMPLETE: **66.12**
 % TIME USED: **45.89**
 % RETAINAGE: **0.00**

LETTING DATE: **09/21/2023**
 AWARD DATE: **09/21/2023**
 NOTICE TO PROCEED DATE: **10/04/2023**
 WORK BEGIN DATE: **11/01/2023**
 ACCEPTED DATE: **00/00/0000**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

| | TOTAL TO DATE | PREV TO DATE | THIS ESTIMATE |
|---------------------------|---------------------|---------------------|---------------|
| ITEM EARNINGS | \$285,698.30 | \$285,698.30 | \$0.00 |
| PARTICIPATING | \$0.00 | \$0.00 | \$0.00 |
| NON-PARTICIPATING | \$285,698.30 | \$285,698.30 | \$0.00 |
| RETAINAGE | \$0.00 | \$0.00 | \$0.00 |
| LIQUIDATED DAMAGES | \$0.00 | \$0.00 | \$0.00 |
| INCENTIVE | \$0.00 | \$0.00 | \$0.00 |
| DISINCENTIVE | \$0.00 | \$0.00 | \$0.00 |
| OTHER ADJUSTMENTS | \$0.00 | \$0.00 | \$0.00 |
| PAID TO CONTRACTOR | \$285,698.30 | \$285,698.30 | \$0.00 |

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 11/01/2023
TIME CHARGES BEGIN: 00/00/0000
BID DAYS: 365
C. O. ADJUSTED DAYS: 365
CURRENT DAYS: 730
DAYS CHARGED TO DATE: 335
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0
LIQ DAMAGE RATE: \$618.00
LIQUIDATED DAMAGES: 0
 DAYS AT PER DAY \$618.00
TOTAL: \$0.00

DAILY BREAKDOWN

| Date or Days | Days Charged | Days Credited |
|--------------|--------------|---------------|
| 09/01/2024 | 1 | |
| 09/02/2024 | 1 | |
| 09/03/2024 | 1 | |
| 09/04/2024 | 1 | |
| 09/05/2024 | 1 | |
| 09/06/2024 | 1 | |
| 09/07/2024 | 1 | |
| 09/08/2024 | 1 | |
| 09/09/2024 | 1 | |
| 09/10/2024 | 1 | |
| 09/11/2024 | 1 | |
| 09/12/2024 | 1 | |
| 09/13/2024 | 1 | |
| 09/14/2024 | 1 | |
| 09/15/2024 | 1 | |
| 09/16/2024 | 1 | |
| 09/17/2024 | 1 | |
| 09/18/2024 | 1 | |
| 09/19/2024 | 1 | |
| 09/20/2024 | 1 | |
| 09/21/2024 | 1 | |
| 09/22/2024 | 1 | |
| 09/23/2024 | 1 | |
| 09/24/2024 | 1 | |
| 09/25/2024 | 1 | |
| 09/26/2024 | 1 | |
| 09/27/2024 | 1 | |
| 09/28/2024 | 1 | |
| 09/29/2024 | 1 | |
| 09/30/2024 | 1 | |

PERIOD SUMMARY

| Date or Days | Days Charged | Days Credited |
|--------------|--------------|---------------|
| 30 | 30 | 0 |

WORK PERFORMED THIS PERIOD

*** NO ITEM EARNINGS THIS ESTIMATE***

CONTRACT LINE ITEMS

PROJECT RMC - 645237001 CONTROL 645237001
 CATEGORY 001 DESCRIPTION ROADWAY

| LINE NBR | ITEM CODE | SP NBR | DESCRIPTION SUPP DESCRIPTION | UNIT | UNIT PRICE | BID QUANTITY | NET CO QUANTITY | QTY PAID TO DATE | AMOUNT (\$) |
|----------|-----------|--------|-------------------------------------|------|------------|--------------|-----------------|--------------------------|---------------------|
| 0065 | 05006033 | 000 | MOBILIZATION (CALLOUT) | EA | 100.000 | 10.000 | 10.000 | 2.00 | 200.00 |
| 0070 | 07606001 | 000 | DITCH CLEANING AND RESHAPING (FOOT) | LF | 1.700 | 125,000.000 | 125,000.000 | 167,699.00 | 285,088.30 |
| 0075 | 61856002 | 002 | TMA (STATIONARY) | DAY | 10.000 | 30.000 | 30.000 | 41.00 | 410.00 |
| | | | | | | | | Category Subtotal | \$285,698.30 |

PROJECT RMC - 645237001 CONTROL 645237001
 CATEGORY 001 DESCRIPTION ROADWAY

| LINE NBR | ITEM CODE | SP NBR | DESCRIPTION SUPP DESCRIPTION | UNIT | UNIT PRICE | BID QUANTITY | NET CO QUANTITY | QTY PAID TO DATE | AMOUNT (\$) |
|----------|-----------|--------|--------------------------------------|------|------------|--------------|-----------------|--------------------------|-------------|
| 0060 | 04806001 | 000 | CLEAN EXIST CULVERTS | EA | 225.000 | 10.000 | 10.000 | 0.000 | 0.00 |
| 0080 | 96066056 | | FORCE ACCOUNT - SAFETY CONTINGENCY | DOL | 1.000 | 1.000 | 0.000 | 0.000 | 0.00 |
| 0085 | 96026001 | | PAYMENT ADJUSTMENT-POS | DOL | 1.000 | 1.000 | 0.000 | 0.000 | 0.00 |
| 0090 | 96026002 | | PAYMENT ADJUSTMENT-NEG | DOL | -1.000 | 1.000 | 0.000 | 0.000 | 0.00 |
| 0095 | 96066061 | | INSURANCE AND BOND-CALL OUT WORK-RMC | DOL | 1.000 | 1.000 | 0.000 | 0.000 | 0.00 |
| | | | | | | | | Category Subtotal | 0.00 |

TOTAL ITEM EARNINGS THIS CONTRACT **\$285,698.30**

CONSTRUCTION ESTIMATE COMBINED

| ITEM CODE | SP NBR | DESCRIPTION | UNIT | UNIT PRICE | BID QUANTITY | QTY PAID TO DATE | AMOUNT (\$) |
|------------------------------------|-----------|-------------------------------------|------|---------------|-----------------|---------------------|---------------------|
| 05006033 | 000 | MOBILIZATION (CALLOUT) | EA | 100.000 | 10.00 | 2.000 | 200.00 |
| 07606001 | 000 | DITCH CLEANING AND RESHAPING (FOOT) | LF | 1.700 | 125,000.00 | 167,699.000 | 285,088.30 |
| 61856002 | 002 | TMA (STATIONARY) | DAY | 10.000 | 30.00 | 41.000 | 410.00 |
| TOTAL ITEM EARNINGS TO DATE | | | | | | | \$285,698.30 |